

**Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov**

12/16/2012 04:34 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT
cc Warren Collins/D04/Caltrans/CAGov@DOT, Saman
Soheilifard/D04/Caltrans/CAGov@DOT, Marnell
Talley/D04/Caltrans/CAGov@DOT

bcc

Subject 12/16/12 Diary

Date: 12/16/12 Sunday
Work Shift: 7:00 AM - 4:30 PM
Field Shift(s): 7:00 AM - 4:00 PM
Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:
The Contractor Work I attended today:

PP 40 S: Contractor rinsed the cables and applied Pegalink paint today.

PP 44 N: Started SP1 this morning at 8:45, applied Rost Oleum to four cables as the wash canister is going up and pressure washed the cables as the canister was going down at water temperature 225`F and water pressure 4400 psi. Wash operation finished at 15:00. The cables are inspected by QC and QA at 15:15. The NW cable has a segment about 12' to 15' that need to be rewashed. The other three cables are found to be Clean.

The SW Cable that was washed with plastic brush appears to be cleaner than the other cables. A pvc pipe lined with plastic brush was attached to the bottom of wash canister. The new brush used on the SW line is filled with grease and dirt after one time use. Pictures attached.

PP 76 to PP 102: Francisco crew cleaned the bracket plates on WB from PP 102 N to PP 76 N.

The final inspection of painted cables after the paint is dried.

Contractor's crew:
Bill Gatewood Labor
Bill Padderatz Wash Foreman
Genier Valdez Laborer
Ron Morgan Maintenance/repairs
Sage Ray Paint Foreman
Manuel Barrios Painter
Edilberto Leon Painter
Francisco Serrano Foreman
Jorge Flores Painter

OT: (9-hrs) [Field work, Prepare Daily Coating Inspection Forms, Report to the office Lead.]



Brush B4 Wash.JPG



Brush After Wash.JPG