

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS					
Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
Shackleford Creek	02-SIS-0-CR BRLO-5902 (003)	CE w/studies	PES	Signed by County and Caltrans 11/09/01.	Sandy's project. Plan to construct summer 2003. North State Resources doing biology.
Replace existing bridge with new, single-span bridge downstream on new alignment. Reconstruct intersection of Quartz Valley Road and Dangle Lane to accommodate new alignment. Reconstruct approaches approx 240' on west and 114' on east. Install bridge and approach railings and rock slope protection. The existing bridge will be removed following construction of new bridge and approaches.					
EA02-451954 Bridge 02C0064			APE	Signed by FHWA 01/23/96.	
			Section 106	NHPSR signed by FHWA 3/14/96.	Section 106 complete per B Hamusek 4/2/01.
			Floodplain study	Signed by FHWA 01/07/02.	Original study signed by FHWA 3/28/96. 10/26/01 addendum to original study prepared. 11/20/01 to FHWA for approval.
			Biology	Revisions needed	5/17 SW checked with NSR about updating the BA prepared in 1995-96. They'll review what needs to be done next week. 1/25/02 NSR prepared addendum. Habitat and presence of coho and steelhead. 2/4/02 KG completed review. Needs BA for sec 7 consultation. Info to County 2/15 on BA. 3/18 County sent copy of consultant's proposal - looks good. 3/26 recd copy of req to NMFS for technical assistance. 5/1 field review w/NMFS. 6/13 sent info for BA at S Waite's request. 12/23/02 BE/EFH to KG for review. 1/3/03 KG okayed for transmittal to NMFS. 1/13 draft trans letter for NMFS to KG for review. 1/18/03 letter to Arcata NMFS req initiation of Informal Consultation.
					2/20/03 D Ashton asked for addl info on project and existing conditions. 2/24 sent info to S Waite.

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS

Shackleford Creek, cont.					
Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
			Biology	To NMFS 1/18/03	5/17 SW checked with NSR about updating the BA prepared in 1995-96. They'll review what needs to be done next week. 1/25/02 NSR prepared addendum. Habitat and presence of coho and steelhead. 2/4/02 KG completed review. Needs BA for sec 7 consultation. Info to County 2/15 on BA. 3/18 County sent copy of consultant's proposal - looks good. 3/26 recd copy of req to NMFS for technical assistance. 5/1 field review w/NMFS. 6/13 sent info for BA at S Waite's request. 12/23/02 BE/EFH to KG for review. 1/3/03 KG okayed for transmittal to NMFS. 1/13 draft trans letter for NMFS to KG for review. 1/18/03 letter to Arcata NMFS req initiation of Informal Consultation.
Kelly Reed ACOE wants NMFS okay first			Wetlands	In preparation	Will be included in NES/BA. 1/17/02 letter from NSR to ACOE requesting re-verification of jurisdictional waters. 1/25/02 recd revised delineation w/maps from NSR.
			Public notice	Complete	Discussed with SW 5/17. 10/26 sent notice for newspaper publication; comments invited until 12/1/01.
			Haz. Mat.	Complete	Sent sample letter to SW 5/17. 1/14/02 S Waite gave copy of letter from Siskiyou Co Public Health.

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS					
Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
					Sandy's project.
Front Street at Cottonwood Creek	02-SIS-0-CR BRLO-5902(019)	CE w/studies	PES		4/2/03 Field review & meeting on PES. Field review form & Draft PES e-mailed 3/26/03 reviewed at field review with BMorrison & Wlanning, Requested changes to be incorporated and resubmitted. WL provided A Cultural Resource Survey dated July 1979. Photos taken, can be located on N:/Photos/Staff Folders-Photos/Sandy P
Replace a single-lane, five-span 118-foot-long bridge with a new bridge. The new bridge will be 24-foot-clear width, two-lane, likely three-span, precast, prestressed concrete voided slab structure with piers founded on rock. Approach roadways will be widened to two-lane and slightly realigned, adequate for a 25 MPH design speed. Old bridge to be removed prior to construction of the new bridge.					
EA 02-918039L Bridge # 02C0058			APE		
			Section 106		5/1/02 advised Scott Waite best to avoid old home on southwest approach to bridge. 4-2-03 WLanning provided the Cultural Resources Survey of the Upper Hornbrook Bridge Across Cottonwood Cr. (@ the field review).
			Floodplain study		
			Biology		5/1/02 field review w/NMFS. Salmon and steelhead.
			Farmlands		
			Haz. Mat.		

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS					
Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
Old Highway 99 Overlay	02-SIS-0-CR BRLO-5902(0XX)	PCE	PES		Left-over money from A12.
EA 02-918039L			APE		Will use minimal APE.
			Section 106		Scott Waite sending out information request letters.
			Floodplain study		
			Biology		Need letter from CDFG.

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS

Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
Mt. Shasta Discovery Center	02-SIS-0-CR	CE w/studies	PES		7/12/02 Field review and meeting on PES. Draft PES outlined at meeting, USFS will complete and sign and send to CT. 10/21/02 Met with JC and USFS NEPA team to discuss PES and prelim design. Project slowed due to DBE issues.
TEA Project			APE		
			Section 106		
Hopes to construct 2004			Floodplain study		Not a floodplain
			Biology		
			Haz. Mat.		Brownsfield investigation site.

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS					
Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
Lake Siskiyou Trail	02-SIS-0-CR	?	PES		
TEA Project			APE		
			Section 106		
			Floodplain study		
			Biology		
			Haz. Mat.		

STATUS OF NEPA CLEARANCE FOR SISKIYOU COUNTY PROJECTS					
Project Name	Project Number	Environmental Document	Technical Study Required	Transmittal/Approval Dates	Status/Notes
HES Countywide Lettering Project	02-SIS-0-CR STPLHG-5902(037)	PCE	PES		Countywide application of thermoplastic decals at approx 850 locations. No pavement grinding or paint removal. All work within ROW.
EA02-918219L			APE		
			Section 106		
			Floodplain study		
			Biology		
			Haz. Mat.		