

April 9, 2006

Russian River Bridge update

- Crews are working seven days a week as of April 2nd and a night shift began on April 8th.
- Phase 1 is 60% complete and Phase 2 is 10% complete.
- PG& E completed placing gas line at east side.
- Site specific lead and asbestos awareness training completed.
- Crews are delivering piles and trestles to the site. Other specialized steel piles are being manufactured and delivered.
- Crews reviewed bridge demolition plan and addressed how to contain debris.
- Workers drove piles at the east and west trestle approaches for bridge demolition.
- Bridge removal contractor began span slab removal process.