

June 7, 2006

Russian River Bridge update

- The bridge demolition work is 100% complete.
- Foundation Constructors Inc., (Inc) completed driving one pile at bent 7.
- FCI received two 40 foot and two 10 foot pipe piles to prepare for slice welds.
- Suppliers readied additional pipe piles for shipment.
- Malcolm Drilling brought their equipment to the jobsite, with drilling scheduled to commence June 8.
- Fontana Steel continued to assemble rebar cages for cast-in-shell piles.