

June 12, 2006  
Russian River Bridge update

- Foundation Constructors, Inc. (FCI) finished driving a top 90-foot pipe piles at bent 7.
- FCI drove pile bottoms at bents 2-4. The three bottom 40-foot pipe piles were driven at abutment 1 over the weekend.
- Malcolm Drilling drilled and poured concrete seal course at bents 9 and 10.
- Fontana Steel continued to assemble rebar cage for cast-in-shell piles.
- Materials continue to arrive at the site.

