



Daily Update

May 9

Repair Work

Devil's Slide (post mile 39.14)

- Crews finished installing the debris fence today.
- Minor clean up work continued in the area to clear access for repair equipment and crews.
- The repair contractor began moving equipment and materials into the area in preparation for the first phase of slide repair work. This involves securing fractured rocks between 10 and 30 feet below the road by drilling and inserting "rock bolts" up to 30 feet in length. A crane will be used to suspend a drilling rig platform over the edge of the cliff. Drilling is scheduled to begin Wednesday 5/10/06.

Slide at Post Mile 40

- Conduit was installed for the PG&E power line. Inspection by PG&E is required and will take place Wednesday 5/10/06.