



Daily Update

May 11 and 12

Repair Work

Devil's Slide (post mile 39.14)

- A team comprising construction staff, geologists, structural designers and repair contractors met on Thursday to finalize planning and work sequencing for the initial phase of repair work.
- Gordon Ball Inc, the prime contractor for the job continued to work with drilling sub-contractors DrillTech and Condon-Johnson to procure materials and deliver them to the site.
- On Friday a large crane was delivered and assembled on site. The larger crane was required to reach further down the cliff below the road to the point where drilling for rock bolts are needed. Drilling began Friday afternoon.
- Concrete barriers were removed from the area to allow equipment access.



Drilling the cliff side below the road began Friday afternoon.