



Daily Update
May 18

Repair Work

Devil's Slide (post mile 39.14)

- Operations to drill and install 20 feet long rock dowels continued to-day.



Suspended rig in position to drill for rock dowels

- Excavation work continued for the concrete "whaler" walls.



Excavating for one of four concrete bracing ("whaler") walls.

- Cracks in the existing shotcrete face were sealed by injecting grout. Shotcrete was applied below the road after the 1995 slide to prevent additional cliff erosion.



Injecting grout to seal cracks in the existing layer of shotcrete.



Site conditions May 18.