

## Statement of Ongoing Contracts

As of

08/20/03

District 10

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-27.0/30.2 <b>10-0A5804</b> ACST-P140-(027) P-P140-(027)	IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,473,629 \$1,363,686 \$552,838	02/13/03 02/25/03 10/10/03	62 54
HA22 SWPPP						
10-SJ-99-17.8/0 <b>10-0A6504</b> ACNH-P099-(421) ACBH-P099-(421) NH-P099-(421) HA21	IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.4 KM NORTH OF GOLDEN GATE OVERCROSSING TO 0.3 KM SOUTH OF 26 AND 99 SEPARATION WIDEN EXISTING BRIDGE	ROE CONSTRUCTION CO. P.O. BOX 8277 TRUCKEE, CA 96162	PAUL, BAL BAHADUR 445 W. WEBER STREET SUITE 128 STOCKTON, CA 95203 (209)948-7219	\$1,138,454 \$1,098,187 \$0	11/20/01 12/06/01 08/15/03 08/28/03	100 100
10-MPA-140-34.0/51 <b>10-0A8204</b> ER-3117-(001)	ABOUT 5 MILES EAST OF MIDPINES IN THE MERCED RIVER CANYON FROM BRICE BURG TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR	F AND H CONSTRUCTION P O BOX 55245 STOCKTON CA 95205		\$2,000,000 \$0 \$0	01/21/97 01/21/97	0 0
HA23						
10-AMA-49-10.4/10.5 <b>10-0C0904</b>	IN AMADOR COUNTY IN AMADOR CITY AT VARIOUS LOCATIONS SLOPE REPAIR	STEELHEAD CONSTRUCTORS, INC. P.O. BOX 997 PALO CEDRO, CA 96073	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$152,721 \$134,397 \$0	06/13/02 06/25/02 08/30/03	51 84
HA42		(530)226-6400				
10-MER-165-33.9/0 <b>10-0C3704</b> ACST-P165-(005) PHG-P165-(005)	IN MERCED COUNTY IN HILMAR AT AMERICAN AVENUE INSTALL SIGNALS	COLLI ELECTRIC COMNPANY INC P. O. BOX 1609 STOCKTON CA 95201	NOMER GUTIERREZ 490 SOUTH GOLDEN STATE BLVD. (P. O. BOX 1863) TURLOCK CA 95381-1863	\$117,000 \$0 \$0	12/27/02 01/14/03	0 0
HB1 SWPPP						
10-AMA-88-46.5/60.1 <b>10-0C4704</b>	IN AMADOR AND ALPINE COUNTIES AT VARIOUS LOCATIONS RESURFACE EXISTING PAVEMENT	SIERRA NEVADA CONSTRUCTION POST OFFICE BOX 50760 SPARKS, NV 89435-0760	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$206,990 \$0 \$0	03/11/03 03/24/03	0 0
HA12 SWPPP						

## Statement of Ongoing Contracts

As of

08/20/03

District 10

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-AMA-49-/22.1 <b>10-0C9204</b>	IN AMADOR, SAN JOAQUIN, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS RESURFACE BRIDGE DECKS AND SEALS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	SUTTI, RENEE P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$845,271 \$411,954 \$0	12/13/02 12/20/02 08/27/03	60 48
HM3H SWPPP						SUSPENDED
10-MER-5-22.5/22.5 <b>10-0F1904</b>	IN MERCED COUNTY NEAR SANTA NELLA AND LOS BANOS AT MC CABE ROAD OVERCROSSING AND AT 0.3 KM WEST OF GONZAGA ROAD INSTALL CHANGEABLE MESSAGE SIGNS	TDS ENGINEERING 2899 AGOURA RD, SUITE 171 WESTLAKE VILLAGE, CA 91361	VIRK, KEWAL P.O. BOX 878 CHOWCILLA, CA 93610	\$262,758 \$269,898 \$0	12/23/02 01/03/03 07/08/03 07/09/03	100 100
HB4N SWPPP						COMPLETED
10-MER-99-13.6/17.6 <b>10-0G5404</b> ACST-P099-(453) PH-P099-(453)	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.5 KM SOUTH OF ROUTE 99 AND 140 SEPARATION TO 0.4 KM NORTH OF BLACK RASCAL CANAL PAVEMENT GROOVING	AUSTIN ENTERPRISE 1536 CALLOWAY DRIVE BAKERSFIELD CA 93312 (661)589-1001	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1147	\$281,832 \$249,039 \$0	04/16/03 04/30/03 07/29/03 07/31/03	100 100
HB1 SWPPP						COMPLETED
10-MER-59-.8/3.6 <b>10-0G6304</b>	IN MERCED AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	TOM MAYO CONSTRUCTION INC 4735 E FREMONT ST STOCKTON CA 95215 (209)943-6248	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1147	\$584,465 \$553,127 \$425,894	05/12/03 05/20/03 09/16/03	64 92
HM1 SWPPP						
10-MER-140-.2/11.8 <b>10-0G6504</b>	IN MERCED COUNTY IN AND NEAR DOS PALOS AND GUSTINE AT VARIOUS LOCATIOONS RESURFACE ASPHALT CONCRETE	WESTERN STATES SURFACING, INC P.O. BOX 4770 MODESTO, CA 93610	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$1,006,112 \$1,031,936 \$500	05/22/02 06/10/02 11/04/03	100 100
HM1A						SUSPENDED
10-TUO-132-3.7/7.6 <b>10-0H7104</b>	IN MARIPOSA AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS SEAL COAT	WESTERN STATES SURFACING, INC.MARC BERTSCH P.O. BOX 4770 MODESTO CA 95352-4770	ECHEVESTE, VICTOR P.O.BOX 311 MERCED CA 95341-0311 (209)726-5485	\$602,487 \$521,843 \$0	05/15/03 05/22/03 07/11/03 07/20/03	100 100
HM1A SWPPP						COMPLETED

District 10

## Statement of Ongoing Contracts

As of

08/20/03

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-152-21.3/40.5 <b>10-0H7404</b>	IN MERCED AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS OVERLAY EXISTING HIGHWAY	WESTERN STATES SURFACING INC P. O. BOX 4770 MODESTO, CA 95352	GUTIERREZ, NOMER P.O. BOX 1863 TURLOCK, CA 95381	\$633,653 \$580,796 \$0	04/04/03 04/23/03 06/27/03 06/27/03	100 100  COMPLETED
HM1A						
10-SJ-99-/0 <b>10-0H9504</b>	IN SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	MORISOLI CONSTRUCTION INC. LIVERMORE CA94551 LIVERMORE CA 94551	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6923	\$116,888 \$0 \$0	11/20/02 12/09/02 06/09/03	0 0  SUSPENDED
HB4N SWPPP						
10-SJ-4-/0 <b>10-0H9604</b>	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS	TDS ENGINEERING 2899 AGOURA ROAD SUITE 171 WEST LAKE VILLAGE, CA 91361 2899 AGOURA ROAD SUITE 171 WEST LAKE VILLAGE, CA 91361	BAL BAHADUR PAUL   (209)333-6923	\$99,572 \$52,052 \$0	11/27/02 12/06/02 09/04/03	0 52  SUSPENDED
HB4N						
10-MER-33-19.0/22 <b>10-0J2004</b>	IN MERCED COUNTY NEAR GUSTINE FROM 0.1 KM NORTH OF MARSHALL ROAD TO 0.7 KM SOUTH OF COTTONWOOD ROAD ASPHALT CONCRETE OVERLAY	TOM MAYO 4735 E. FREMONT STREET STOCKTON, CA 95215	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$189,245 \$198,047 \$0	05/16/03 05/28/03 08/04/03 08/04/03	100 100  COMPLETED
HM1A SWPPP						
10-MER-99-12.8/17.7 <b>10-0J2104</b>	IN FRESNO AND MERCED COUNTIES AT VARIOUS LOCATIONS SEAL CRACKS AND JOINTS	RCSI GEOFFREY STEFAN P.O.BOX 3039 SANTA ANA CA 92703-0039	ECHEVESTE, VICTOR P.O.BOX 311 MERCED CA 95341-0311 (209)726-5485	\$62,000 \$61,600 \$0	05/15/03 05/28/03 06/27/03 07/21/03	100 100  COMPLETED
HM1A SWPPP						
10-SJ-99-36.3/38.5 <b>10-0J2504</b>	IN SAN JOAQUIN COUNTY NEAR GALT FROM 0.6 KM SOUTH OF COLLIER ROAD OVERCROSSING TO SOUTH CHANNEL DRY CREEK BRIDGE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO, CA 95209	JOHN YANGUBA 1110 KETTLEMAN LANE, SUITE 35 LODI, CA 95209 (209)333-6922	\$643,337 \$355,457 \$355,457	06/17/03 06/25/03 09/03/03	70 55
HA22 SWPPP						

District 10

## Statement of Ongoing Contracts

As of

08/20/03

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-20.9/73.8 <b>10-0J3004</b>	IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	HI TECH TRAFFIC SERVICES INC. P.O.BOX 5313 1001 RENO AVE SUITE 1G MODESTO CA 95352	CHARLES HAGOOD 1110 E. KETTLEMEN LN. STE # 35 LODI, CA 95240 (209)333-6930	\$118,895 \$110,444 \$110,444	05/27/03 06/12/03 09/22/03	53 90
HA21 SWPPP		(209)523-2399				
10-SJ-99-28.2/29 <b>10-0J6104</b>	IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$419,163 \$126,425 \$114,850	06/17/03 06/27/03 12/29/06	3 30
HB32 SWPPP						
10-ALP-4-12.5/26.5 <b>10-1A2104</b> STP- -( )	IN ALPINE COUNTY AT ROUTE 4 FROM LAKE ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	H M BYARS CONSTRUCTION CO P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0 0
HA23						
10-SJ-5-27.9/28.2 <b>10-1A5404</b> ACIM-005 -(308) ACIM-005 -(308)	IN SAN JOAQUIN COUNTY IN STOCKTON FROM MONTE DIABLO AVENUE UNDERCROSSING TO SMITH CANAL BRIDGE RETROFIT SOUNDWALL	VIKING CONSTRUCTION COMPANY P. O. BOX 1508 RANCHO CORDOVA, CA 95741	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$1,883,708 \$1,899,163 \$1,380	02/08/02 02/25/02 03/30/04	0 0
HB311						PLANT EST SATIS
10-SJ-99-14.1/15 <b>10-1A7004</b> ACNH-P099-(429) STPL-6210-(001)	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742-6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926	\$23,627,928 \$8,261,203 \$452,333	05/13/02 05/28/02 12/03/04	37 35
HE11 SWPPP HE11						
10-AMA-88-50.3/0 <b>10-1A9704</b>	IN AMADOR COUNTY NEAR PINE GROVE AND BUCK HORN AT VARIOUS LOCATIONS SLOPE CORRECTION	K. W. EMERSON, INC. P.O. BOX 549 SAN ANDREAS, CA 95249	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$509,494 \$29,000 \$0	06/27/02 07/17/02 12/01/02	0 6
HA42						

## Statement of Ongoing Contracts

As of

08/20/03

District 10

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-132-13.0/15 <b>10-278824</b> ACNH-P132-(042)	IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM 1.2 KM WEST OF CARPENTER ROAD TO 9TH STREET RESURFACE ASPHALT CONCRETE	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 953813367 (209)632-6600	SUTTI, RENEE P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$1,706,111 \$1,225,617 \$831,147	10/07/02 10/22/02 09/19/03	70 72
HA22	SWPPP					
10-SJ-88-19.2/20.4 <b>10-279424</b> ACNH-P088-(037)	IN SAN JOAQUIN COUNTY NEAR CLEMENS AT MOKELUMNE RIVER BRIDGE BRIDGE RESTORATION AND WIDENING	BENCO CONTRACTING AND ENGINEERING INC 9888 KENT ST ELK GROVE CA 95624 (916)686-5030	OSHITA, STAN 1110 W. KETTELEMAN LNAE, SUITE 35 LODI CA,95240 (209)941-1926	\$1,764,817 \$1,958,614 \$585	11/09/99 11/16/99 12/20/04	0 0
HA21						PLANT EST SATIS
10-SJ-5-24.1/24.5 <b>10-2A0304</b> ACIM-005 -(313) ACIM-005 -(313)	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.3 KM NORTH OF WALKER SLOUGH BRIDGE TO 0.2 KM SOUTH OF THE 8TH STREET UNDERCROSSI CONSTRUCT SOUNDWALL	RIVER CITY CONSTRUCTORS P.O.BOX 2256 BENICIA, CA 94510	OBAIDULLAH RASHID "ABDUL" 445 W.WEBER AVE.,SUITE 128 STOCKTON, CA 95203	\$1,024,299 \$1,025,625 \$0	09/16/02 09/24/02 07/22/03 07/30/03	100 100
HB311						COMPLETED
10-AMA-88-24.3/24.4 <b>10-2A4104</b> ER- -( )	IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0 0
HA23						
10-MER-99-28.2/36.4 <b>10-2A50U4</b> ACNH-P099-(436)	IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,446,959 \$2,013,342 \$0	04/24/02 05/14/02 07/26/06	24 82
HE12	SWPPP					
10-SJ-5-13.1/35.3 <b>10-2A5904</b> ACIM-005 -(309) G-005 -(309)	IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP, FRENCH CAMP AND STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	TEICHERT CONSTRUCTION P.O.BOX 1118 STOCKTON, CA 95201	OBAIDULLAH RASHID "ABDUL" 445W.WEBER AVE.,SUITE 128 STOCKTON, CA 95203	\$4,139,552 \$3,997,048 \$0	01/04/02 01/18/02 07/11/03 07/10/03	100 100
HB1	SWPPP					COMPLETED

District 10

## Statement of Ongoing Contracts

As of

08/20/03

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-1.8/4.6 <del>10-3404U4</del> ACST-P108-(037) P-P108-(037)	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT VENTURE P O BOX 598 WENATCHEE WA 98807 (509)662-7111	MARQUEZ, PAMELA J. P.O. BOX 99 SOULSBYVILLE, CA 95372 (209)536-2646	\$40,661,008 \$30,165,365 \$2,836,986	06/21/01 07/07/01 07/18/07	56 73
HE14 SWPPP						
10-MPA-132-.5/3.5 <del>10-367904</del> ACST-P132-(038) P-P132-(038)	IN MARIPOSA COUNTY ABOUT 8.5 KM EAST OF LA GRANGE FROM TUOLUMNE COUNTY LINE TO JOSEPHINA WAY REALIGN AND WIDEN	O. K. MITTRY & SONS 20520 SOMMETTE DRIVE SONORA, CA 95370  (209)533-0435	BLUM, ALFRED P.O. BOX 99 SOULSBYVILLE, CA 95372 (209)536-2976	\$3,251,413 \$3,213,931 \$0	07/06/00 07/14/00 11/18/04	0 0
HE12 SWPPP						PLANT EST SATIS
10-STA-5-25.5/28.1 <del>10-3A4404</del> ACIM-005 -(129) G-005 -(129) ACIM-005 -(129) HB1 SWPPP	IN STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS CONSTRUCT DOUBLE THRIE BEAM BARRIER	M BUMGARNER INC 1175 GREENVILLE ROAD LIVERMORE CA 94550 (925)373-1986		\$665,153 \$0 \$0	06/24/03 07/01/03	0 0
10-SJ-4-17.6/19.5 <del>10-3A9304</del> ACNH-X077-(012)	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,480,018 \$851,633 \$0	03/07/03 03/18/03 12/31/07	7 58
HA25 SWPPP						
10-STA-99-2.7/3.2 <del>10-3A9504</del>	IN STANISLAUS COUNTY IN TURLOCK FROM 0.3 KM SOUTH OF WEST MAIN STREET UNDERCROSSING TO 0.3 KM NORTH OF WEST MAIN STREET UNDERCROS HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$467,763 \$428,792 \$1,886	05/07/02 05/16/02 12/30/04	0 0
HA25						PLANT EST SATIS
10-CAL-4-32.1/32.4 <del>10-442104</del> STP-P004-(122)	IN CALAVERAS COUNTY NEAR MURPHYS FROM 1.3 KM TO 1.8 KM EAST OF UPPER UTICA POWERHOUSE ROAD CURVE CORRECTION	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)244-3441	MICHAEL HONMA P.O. BOX 550 ALTAVILLE, CA 95221 (209)736-9563	\$639,075 \$632,712 \$0	01/30/02 02/06/02 08/11/03 08/11/03	100 100
HB4N						PLANT EST SATIS

## Statement of Ongoing Contracts

As of

08/20/03

District 10

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-28.1/28.4 <b>10-444804</b>	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.2 KM NORTH OF MONTE DIABLO AVENUE UNDERCROSSING TO 0.2 KM SOUTH OF COUNTRY CLUB BOULEVARD WIDEN EXISTING BRIDGE	VIKING CONSTRUCTION COMPANY P.O. BOX 1508 RANCHO CORDOVA, CA 95741- 1508	SINGH SHIVINDER 1110 W. KETTLEMAN LANE, SUITE 35 LODI, CA-95240	\$1,394,006 \$586,122 \$129,823	04/01/03 04/15/03 03/11/04	25 42
HB4N SWPPP						
10-MER-140-32.9/34.5 <b>10-451404</b> ACNH-P140-(025) ACMR-P140-(025) NH-P140-(025) HA21	IN MERCED COUNTY NEAR MERCED AT BEAR CREEK BRIDGE AND AT EL CAPITAN CANAL BRIDGE REPLACE AND WIDEN BRIDGES	VIKING CONSTRUCTION CO INC 11050-D FOLSOM BLVD RANCHO CORDOVA, CA 95670	ECHEVESTE, VICTOR P. O. BOX 311 MERCED, CA 95341 (209)726-5485	\$1,751,503 \$1,907,786 \$0	09/19/00 10/03/00 12/22/03	0 0  PLANT EST SATIS
10-SJ-99-28.7/31.9 <b>10-452204</b>	IN SAN JOAQUIN COUNTY IN AND NEAR LODI AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 94901 4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7224	\$1,225,019 \$1,196,862 \$5,550	10/26/99 11/02/99 01/23/04	0 0  PLANT EST SATIS
HA25		(415)453-4691				
10-CAL-4-53.8/54.9 <b>10-455804</b> ACST-P004-(125) P-P004-(125)	IN CALAVERAS COUNTY NEAR GANNES FROM 0.9 KM EAST OF BEATRICE DRIVE TO 0.2 KM WEST OF BLACK SPRINGS CONSTRUCT EASTBOUND PASSING LANE	O K MITTRY AND SONS 20520 SOMMETTE DR SONORA CA 95370 (209)533-0435		\$2,215,060 \$0 \$0	06/25/03 07/01/03	0 0
HB4C SWPPP						
10-MER-99-15.2/16.2 <b>10-482304</b> F- -( )	IN MERCED COUNTY IN MERCED AT VARIOUS LOCATIONS MODIFY INTERCHANGE	TEICHERT CONSTRUCTION TOM BORS, DISTRICT SUP. 836 S. KILROY TURLOCK, CA 95380-9519	ECHEVESTE, VICTOR P.O. BOX 311 MERCED CA 95341-0311 (209)726-5485	\$5,271,524 \$5,558,122 \$114,318	03/26/01 04/11/01 08/29/03	100 97
HB4N SWPPP						
10-AMA-49-4.3/0 <b>10-498304</b> ACNH-P049-(130) G-P049-(130)	IN AMADOR COUNTY IN JACKSON AT INTERSECTION OF ROUTE 49 AND MAIN STREET TRAFFIC SIGNALS	SUMMIT ELECTRICAL CONSTRUCTIONINC P O BOX 1860 CLOVIS CA 93613 (559)834-9000		\$174,480 \$0 \$0	06/27/03 07/21/03	0 0
HB4N SWPPP						

## Statement of Ongoing Contracts

As of

08/20/03

District 10

Location Contract Num Fed Aid SWPPP	Description and Type Of Work	Contractor	Resident Engineer	BID + CCO'S Comp To date Work This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-5-23.9/26.5 <b>10-499404</b> NH- - ( )	IN SAN JOAQUIN COUNTY IN STOCKTON FROM WALKER SLOUGH BRIDGE TO STOCKTON CHANNEL VIADUCT BRIDGE AND FROM FRESNO AVENUE TO CENTER S HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 94901 4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7224	\$2,088,449 \$1,860,992 \$13,570	05/15/00 06/01/00 06/10/04	0 0
HA25		(415)453-4691				PLANT EST SATIS

Totals (BID+CCO	TODATE	THIS MONTH):	<u>\$112,841,807.77</u>	<u>\$73,930,817.07</u>	<u>\$5,947,561.41</u>
-----------------	--------	--------------	-------------------------	------------------------	-----------------------



Index		
Contract Num	Cnty Rt Pm	Page
10-0A5804	10-MER-140-27.0/30.2	1
10-0A6504	10-SJ-99-17.8/0	1
10-0A8204	10-MPA-140-34.0/51	1
10-0C0904	10-AMA-49-10.4/10.5	1
10-0C3704	10-MER-165-33.9/0	1
10-0C4704	10-AMA-88-46.5/60.1	1
10-0C9204	10-AMA-49-/22.1	2
10-0F1904	10-MER-5-22.5/22.5	2
10-0G5404	10-MER-99-13.6/17.6	2
10-0G6304	10-MER-59-.8/3.6	2
10-0G6504	10-MER-140-.2/11.8	2
10-0H7104	10-TUO-132-3.7/7.6	2
10-0H7404	10-MER-152-21.3/40.5	3
10-0H9504	10-SJ-99-/0	3
10-0H9604	10-SJ-4-/0	3
10-0J2004	10-MER-33-19.0/22	3
10-0J2104	10-MER-99-12.8/17.7	3
10-0J2504	10-SJ-99-36.3/38.5	3
10-0J3004	10-SJ-5-20.9/73.8	4
10-0J6104	10-SJ-99-28.2/29	4
10-1A2104	10-ALP-4-12.5/26.5	4
10-1A5404	10-SJ-5-27.9/28.2	4
10-1A7004	10-SJ-99-14.1/15	4
10-1A9704	10-AMA-88-50.3/0	4
10-278824	10-STA-132-13.0/15	5
10-279424	10-SJ-88-19.2/20.4	5
10-2A0304	10-SJ-5-24.1/24.5	5
10-2A4104	10-AMA-88-24.3/24.4	5

<b>Index</b>		
Contract Num	Cnty Rt Pm	Page
10-2A50U4	10-MER-99-28.2/36.4	5
10-2A5904	10-SJ-5-13.1/35.3	5
10-3404U4	10-TUO-108-1.8/4.6	6
10-367904	10-MPA-132-.5/3.5	6
10-3A4404	10-STA-5-25.5/28.1	6
10-3A9304	10-SJ-4-17.6/19.5	6
10-3A9504	10-STA-99-2.7/3.2	6
10-442104	10-CAL-4-32.1/32.4	6
10-444804	10-SJ-5-28.1/28.4	7
10-451404	10-MER-140-32.9/34.5	7
10-4522U4	10-SJ-99-28.7/31.9	7
10-455804	10-CAL-4-53.8/54.9	7
10-482304	10-MER-99-15.2/16.2	7
10-498304	10-AMA-49-4.3/0	7
10-499404	10-SJ-5-23.9/26.5	8

State of California Department of Transportation  
CAS 278 Ongoing Contracts  
Recapitulation as of 08/20/03

Page 1

District

10

Federal Aid

Category

Bid + CCO's

Work Comp

-ER-

STORM DAMAGE REPAIR

\$500,000

\$0

-F-

FEDERAL AID (PRIMARY)

\$697,391,783

\$302,036,953

-I-

FEDERAL AID (INTERSTATE)

\$32,508,095

\$33,232,748

-S-

FEDERAL AID (SECONDARY)

\$3,726,556,541

\$2,882,520,669

FEDERAL AID (PRIMARY)

\$680,164,958

\$285,288,023

District Total:

\$5,137,121,376

\$3,503,078,393

Grand Total:

\$5,137,121,376

\$3,503,078,393

Contracts Completed this Period

District

Bid + CCO's

10

\$7,834,901

Total Completed:

\$7,834,901