

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.

Oakland, CA 94607

(510) 622-5660, (510) 286-0550 fax



*Flex your power
Be energy efficient!*

December 10, 2007

Contract No. 04-0120F4

04-SF-80-13.2 / 13.9

Self-Anchored Suspension Bridge

Letter No. 05.03.01-000918

Michael Flowers
Project Executive
American Bridge/Fluor Enterprises, a JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

OBG Working Drawings - Revisions

The Department is providing the attached drawings to be incorporated into the Contract as detailed below. These drawings were previously returned with comments under their respective submittals. This letter provides the authority to proceed with the drawings in a manner to be determined by the Contractor. It is understood that the drawings may be re-detailed and re-submitted for approval or passed on to ZPMC and used "as is" in the case with approved as noted status. If a new comment is considered optional, as indicated below, the Contractor may elect not to fabricate to the changed drawing. Categories are being used based on the previously agreed definitions.

The Department requests the Contractor provide an intended disposition for each drawing as soon as possible for the purpose of notifying all parties of the updated sheets. In addition, it is recommended that a focus group meet in the Working Drawing Campus to agree on a process to ensure control of any revised working drawing. Presently, it is our understanding that all revised drawings are being uploaded to the Contractor's FTP site and that access and notification will be provided to the necessary personnel.

The following is a list of the drawings attached:

Sub. No.	Drawing	Description of Change	Category
315R00	SEG13AC	Weld Detail not called out	A
315R00	SEG14AC	Weld Detail not called out	A
315R00	SEG19Y	Weld Detail not called out	A
315R00	SEG20Y	Weld Detail not called out	A
305R00	RS3011	MEP items not shown in original response	A
305R00	RS3019	MEP items not shown in original response	A
305R00	RS3020	MEP items not shown in original response	A
305R00	RS3021	MEP items not shown in original response	A
305R00	RS3001	Remove rathole, provide 1:10 taper	A
306R00	DP3005B	Remove rathole, provide 1:10 taper	A
306R00	DP3007B	Remove rathole, provide 1:10 taper	A

098R02	SD12	Increase min. fillet weld per AWS	A
391R00	DP515	Delete drain flume bolts per relocation (missed by CT review)	A
273R00	RS25	MEP items not shown in original response	A
267R00	BP167A	MEP items not shown in original response	A
381R00	PL1581	Emergency Access Ladder boltholes	A
390R00	X107	Correct Pipe Sleeve Dimensions	A
389R00	EP34	Correct Pipe Sleeve Dimensions	A
389R00	EP35	Correct Pipe Sleeve Dimensions	A
314R00	SEG13B	Fabrication Rathole (not shown in the plans) – Contractor to evaluate the desirability	C
88R02	X5	Fabrication Rathole (not shown in the plans) – Contractor to evaluate the desirability	C
304R00	X3013	Fabrication Rathole (not shown in the plans) – Contractor to evaluate the desirability	C
321R00	X3106	Fabrication Rathole (not shown in the plans) – Contractor to evaluate the desirability	C
321R00	X3107	Fabrication Rathole (not shown in the plans) – Contractor to evaluate the desirability	C
139R02	SP33	CJP shown, Double sided fillet per plan – Contractor to decide	C
139R02	SP34	CJP shown, Double sided fillet per plan – Contractor to decide	C
139R00	SP39	CJP shown, Double sided fillet per plan – Contractor to decide	C
139R00	SP40	CJP shown, Double sided fillet per plan – Contractor to decide	C
149R00	SP37	CJP shown, Double sided fillet per plan – Contractor to decide	C
149R00	SP38	CJP shown, Double sided fillet per plan – Contractor to decide	C
149R00	SP43	CJP shown, Double sided fillet per plan – Contractor to decide	C
149R00	SP44	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP81	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP82	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP83	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP84	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP85	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP86	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP87	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP88	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP89	CJP shown, Double sided fillet per plan – Contractor to decide	C
395R00	SP90	CJP shown, Double sided fillet per plan – Contractor to decide	C
323R00	SP3001	CJP shown, Double sided fillet per plan – Contractor to decide	C
323R00	SP3001A	CJP shown, Double sided fillet per plan – Contractor to decide	C
323R00	SP3001B	CJP shown, Double sided fillet per plan – Contractor to decide	C
323R00	SP3001C	CJP shown, Double sided fillet per plan – Contractor to decide	C

236R00	X106	Revised Stiffener Detail per Design Request	A
107R00	DP9A	MEP items not shown in original response	A
107R00	PL1A	MEP items not shown in original response	A
107R00	PL6A	MEP items not shown in original response	A
107R00	PL7A	MEP items not shown in original response	A
140R00	DP33	MEP items not shown in original response	A
140R00	DP35	MEP items not shown in original response	A
140R00	DP36	MEP items not shown in original response	A
140R00	DP45	MEP items not shown in original response	A
140R00	DP45A	MEP items not shown in original response	A
140R00	PL17	MEP items not shown in original response	A
140R00	PL23	MEP items not shown in original response	A
140R00	PL24	MEP items not shown in original response	A
140R00	PL25	MEP items not shown in original response	A
140R00	PL31	MEP items not shown in original response	A
170R00	PL100	MEP items not shown in original response	A
321R00	X3148	MEP items not shown in original response	A
282R00	PL1187	MEP items not shown in original response	A
283R00	PL1190	MEP items not shown in original response	A
283R00	PL1390	MEP items not shown in original response	A
283R00	PL1391	MEP items not shown in original response	A
336R00	PL1248	MEP items not shown in original response	A
140R00	PL30	MEP items not shown in original response	A

Where it is determined that changes contained in these drawings are a change to the original contract that require an adjustment in compensation, a change order will be issued in accordance with Section 4-1.03 of the Standard Specifications.

If you have any questions please contact Gary Lai in the Working Drawing Campus.

Sincerely,



GARY PURSELL
Resident Engineer

Attachment

cc: Rick Morrow, Brian Boal, Mark Woods
file: 05.03.01