

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 5:53 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 088 Const Calendar Day: 301 Date: 06-Jul-2010 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 14-Jul-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60**Precipitation** 0.00"**Condition** Overcast in the AM and partly overcast in the PMWorking Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

- Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.

☐**04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons**

SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SCHWAGER DAVIS INC.								
Ironworker	JNM	Bounthaby Singharath	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Samnang San	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 034 X-W2C-BCT.034

- Stressed continuity tendons W17A to W26A using the monostrand ram 6-8-134 with gauge A.
- Began to cut live end strand tails from tendons stressed today.
- Shipped the grout pump offsite.
- Mobilized dead end grout caps inside OBG lift 1W.

☐

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109

Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment

Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment

Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02

Strand Pusher: No number designated on the equipment

Plasma Cutter (Hypertherm Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.

