

PARSONS BRINCKERHOFF

303 2nd St Suite 700N, San Francisco, CA 94107-1317
Main Desk: (415) 243-4600 Fax: (415) 243-9501

RFI Response

To: Caltrans
Attn: Bill Shedd, Martin Chandrawinata, Stanley Ku
Project: 04-0120F4 - SAS
RFI Date: 05/23/2013
RFI No: 3001R01
Subject: **Light Pipe Conduit: Additional Pipe Sleeve Penetrations - Floorbeam PP118 and PP120**

Background

Per the preceding RFI 3001R00, contractor stated that additional pipe sleeve penetrations were required near panel points PP118 and PP120 in the Longitudinal Diaphragm plate of OBG-W along gridline W3 in order to accommodate future light pipe conduits. The contractor's proposal to create penetrations and install pipe sleeves per detail 27C on shop drawing MEPD2 was accepted by PB with no exceptions. Contractor is requesting confirmation that the additional penetrations referenced in the response to RFI 3001R00 will not be performed under the SAS contract.

Response:

PB defers to Caltrans for response to the RFI.

PB takes no exceptions to the contractor's proposal to omit the penetrations required for future light pipe conduit. PB understands that the associated PB-2L pull boxes and sections of conduit will be omitted from the contract, as shown in the attached sketch SK-RFI3001R01-E101.

Referenced Document(s):

- Shop Drawing sheets LD3034, LD3034A
- Contract Plan sheet(s): 154R5/1204

Potential Design/Cost Impact from this RFI:

- No Change.
 Change with no cost.
 Change with cost.
 Change with Credit.
 Change, but cost cannot be determined at this time

Date: 05/28/2013

Respondent: Melinda Thomas
QA/QC: Rocky Garcia

Phone No.: 510 776 8185
Phone No.: 415 243 4735

CC: Project File