

2018 First Quarter

DEPARTMENT OF TRANSPORTATION
DISTRICT 8
DIVISION OF OPERATIONS
TMS SUPPORT
July 9, 2018

District 08 Mobility Performance Report

2018 First Quarter

EXECUTIVE SUMMARY

Overview

Caltrans District 8 covers approximately 28,650 square miles of land, making it the largest district in California. District 8 consists of two counties; the San Bernardino and Riverside. Both counties are in Southern California and part of the Inland Empire. Riverside County has an estimated population of 2.4 million residents while San Bernardino County is estimated at 2.2 million residents. With a total of 4.6 million residents, District 8 comprises of twelve percent of California's total population.

The quarterly analysis in the Mobility Performance Report compares the data from the current quarter with over a year ago as well as the previous quarter.

- Vehicle Miles of Travel (VMT)
- Vehicle Hours of Delay (VHD)
- Lost Lane Miles (LLM)

- Delay by County and Route
- Detector Health
- Bottleneck Locations

Vehicle Detector Stations, installed on urban-area freeways are continuously collect data and are strategically placed at locations where congestion is regularly experienced. The MPR uses the data collected from Caltrans Performance Measurement System (PeMS) to produce this report and conduct traffic studies. This report presents congestion information at two speed thresholds: delay from vehicles traveling below 35 miles per hour (mph), and delay from vehicles traveling below 60 mph. The 35-mph threshold represents severe congestion, while delay at 60 mph represents all congestion. These thresholds are set by Caltrans and are based upon engineering experience and District input.

FINDINGS

Vehicle Miles Traveled (VMT) in District 8 during quarter one of 2018 was 7.4 billion miles, which was a 2.7 percent increase when compared to VMT from a year ago and only a 0.2 percent increase from the previous quarter.

For quarter one in 2018 at the 35-mph speed threshold, Riverside county exhibited 1.34 million vehicle hours of delay followed by San Bernardino county at 1.05 million. Total delay in District 8 equaled 2.4 million Vehicle Hours of Delay for speeds under 35-mph. This was about 15.5 percent less than the previous quarter, but 48 percent increase when compared to the same quarter over a year age. The 60-mph speed threshold saw a similar trend, during the first quarter of 2018, total delay equaled 7.1 million VHD, which was a decrease in delay by 9 percent from last quarter and an increase in delay by 26.5 percent for the same quarter over a year ago.

Average Vehicle Hours of Delay by Day of Week comparison the delay experienced in our District during each day of the week. The busiest day of the week as far as congestion for the first quarter of 2018, was Friday with one hundred and twenty-two thousand hours of delay for speed under 60 mph followed by Thursday with one hundred and one thousand hours.

Top Ten AM Bottlenecks for the 2018 First Quarter:

Rank	County	Fwy	Location	Shift	Begin CA PM	Avg Extent (miles)	Total Delay (veh-hrs)	Average Duration (hrs)	
1	Riverside	SR91-W	GREEN RIVER	AM	R.995	4.29	208620.8	3.7	
2	Riverside	SR71-S	S-O PRADO DAM RD	AM	2.5	2.65	38153.7	3.4	
3	Riverside	I15-N	BEDFORD WASH	AM	36.3	2.33	26377	2.7	
4	Riverside	SR60-W	W-O Main Street	AM	11.6	3.41	24682.9	2.3	
5	Riverside	SR91-W	PIERCE	AM	10.724	1.54	22809.6	2.7	
6	Riverside	I15-N	.25 N-O 6th ST.	AM	45.93	2.60	22685.3	1.8	
7	Riverside	I215-S	Center St	AM	44.908	2.53	22357.3	1.8	
8	Riverside	I215-S	CENTRAL-WATKINS	AM	39.643	1.00	19836.6	2.9	
9	San Bernardino	I15-S	JURUPA	AM	.969	1.49	17337.1	1.7	
10	Riverside	I15-N	PHILADELPHIA UC	AM	52.27	0.82	16905.2	2.5	

Top Ten PM Bottlenecks for the 2018 First Quarter:

Rank	County	Fwy	Location	Shift Begin CA PM		Avg Extent (miles)	Total Delay (veh-hrs)	Average Duration (hrs)	
1	San Bernardino	I15-N	4TH ST NB ONR	PM	3.2	1.73	70392.8	3.9	
2	Riverside	I15-S	El Cerito Rd(T)	PM	37.702	2.84	50167.4	2.0	
3	Riverside	I15-S	CAJALCO ROAD	PM	37.1	4.07	48479.9	3.1	
4	San Bernardino	I15-S	JURUPA	PM	0.969	1.82	46367.6	2.9	
5	Riverside	SR60-E	PIGEON PASS	PM	14.509	2.73	40880.9	3.2	
6	San Bernardino	I10-E	HAVEN AVE	PM	8.22	2.08	35139	1.9	
7	San Bernardino	I10-E	ORANGE ST	PM	30.7	2.21	34572.2	2.0	
8	San Bernardino	I10-E	MULBERRY CREEK	PM	12.6	2.04	32197.3	1.7	
9	Riverside	SR91-W	PIERCE	PM	10.724	1.66	31991.9	3.4	
10	San Bernardino	I210-E	E-B MILLIKEN ONR	PM	8	3.03	28187.7	2.1	

PROJECT STATUS

The following District 8 projects which are separated by county are currently in construction for the year of 2018. These projects will relieve congestion in District 8, however during the construction phase there might be an increase in delay during off-peak periods due to lane closures.

Riverside County:

RIV - Rte. 10: Location - City of Indio at Jefferson St, EA: 475204

Postmile 51.70 to 53.10 - Demolish existing bridge and northbound Indio Boulevard overcrossing, and replace with new six-lane bridge.

RIV - Rte 15: Location - From San Diego county line to 15/91 separation, EA: 0G7704 Postmile R0.00 to 41.80 - Install New Fiber Optic infrastructure on Rte 15 from PM 0.00/41.80 and upgrade newly installed wireless vehicle detection stations. Connect all the existing TMS elements to the newly installed Fiber Optic infrastructure

RIV - Rte 15,79: Location - Temecula @ I-15/SR-79 South Interchange, EA: 432304 Rte 15 Postmile 3.00 to 4.00, Rte 79 Postmile 19.60 to 19.90 – Realign and reconstruct onramp and offramp.

RIV - Rte 15: Location - Interstate 15/Cajalco Road Interchange, EA: 0J6104 Postmile 36.40 to 37.60 - Interchange Improvements & Reconstruction

RIV – Rte 15: Location – SR74 to SR-60 and I-215 to SR-74, EA: 0,J080

I-15 Corridor Improvement Project to add two Toll Express lane each direction from Cajalco Road to State Route 60, widen bridges and add sound wall.

RIV – Rte 60: Location – Highway 60 at Potrera Blvd, City of Beaumont, EA: 34141

Postmile 28.70 to 30.20, New Bridge and Highway widening

RIV – Rte 15: Location – I-15/SR-79, EA: 43230

Postmile 3.0 to 4.0, Interchange Improvement @ SR-79(Front St) and I-15.

RIV – Rte 60: Location – Rte 60 from Milliken Ave to 91/215

Postmile 0.0 to R12.2, Replace wireless communication system with Fiber Optic Infrastructure.

RIV – Rte 15: Location Limonite Ave/I-15, EA: 0E150

Postmile Various, Interchange Improvement

San Bernardino County:

SBD - Rte 10: Location - San Bernardino County from Redlands to Orange St, EA: 0K2914

Postmile 30.90 to 33.30, Lane Replacement in San Bernardino County in Redlands from Orange Street Undercrossing to Redlands Blvd off-ramp undercrossing.

SBD - Rte 15: Location – Kenwood Ave to West Hesperia, EA: 0Q7404

Postmile 15.40 to 30.80, Lane Replacement on I-15 from 0.4 mile north of Kenwood Avenue to 0.3 mile south of West Hesperia OH

SBD - Rte 15: Location - Victorville from Mojave Dr to Stoddard Wells Rd, EA: 3555VA

Postmile 42.50 to 46.00, In San Bernardino County in Victorville from 0.5 Mile North of Mojave Drive to 1.5 Mile North of Stoddard Wells Road Overcrossing, Widen I-15, Reconstruct 3 IC'S, Construct 2 new BR and widen 3 BR

SBD - Rte Various Locations, San Bernardino and Riverside County, EA: 1C6304

Install Road Weather Information System and Modify Existing Electrical system

SBD – Rte 215: Locations – Rte 215/Barton Rd, EA: 0J070


Postmile 0.58/1.95, Project to reconstruct the existing I-215/Barton Rd Interchange.


SBD – Rte 210: Location – From Rte 10 to Rte 215, EA: 0E5514

Postmile 21.8 to 29.8, Install RMS, CCTV, VDS, CMS and Fiber Optic Backbone.

2018 First Quarterly Mobility Statistics District 8

Measure	Graph	Percentage Change				
Vehicle Miles of Travel (VMT)	Miles (Billions) 10.0 2017 Q1 2017 Q4 2018 Q1 7.2 7.4 7.4 6.0 4.0 2.0 0.0	Over one year ago Over last quarte 2.7% 0.2%	r			
Total Vehicle Hours of Delay (VHD) at 35 mph	Hours (Millions) 2017 Q4 3.0 2.80 2018 Q1 2.5 2.40 2.15 2.40 2.5 2.40 2.5 2.40	Over one year ago Over last quarte 47.3% -15.5%	r			
Average Non- Holiday Weekday Vehicle Hours of Delay (VHD) at 35 mph	Hours (Thousands) 45 40 39.0 2017 Q4 39.0 2018 Q1 33.0 25 2017 Q1 23.0 25 10 5	Over one year ago Over last quarte 43.1% -15.1%	r			
Total Vehicle Hours of Delay (VHD) at 60 mph	Hours (Millions) 10 2017 Q4 7.8 2018 Q1 7.1 6 4 2 0	Over one year ago Over last quarte 26.5% -9.6%	r			
Average Non- Holiday Weekday Vehicle Hours of Delay (VHD) at 60 mph	Hours (Thousands) 120 2017 Q4 106 97 80 60 40 20 0	Over one year ago Over last quarte 24.5% -8.7%	r			





Congestion by Route											
		Vehicle Hours of Delay at 35 mph			Difference 2018 Q1-2017 Q1		Difference 2018 Q1-2017 Q4		Rank		
Route	County	2017 Q1	2017 Q4	2018 Q1	Absolute	Percentage	Absolute	Percentage	2017 Q1	2017 Q4	2018 Q1
SR91	Riverside	207,312	549,387	466,192	258,880	124.9%	-83,195	-15.1%	4	1	1
I15	Riverside	155,425	462,626	369,871	214,446	138.0%	-92,755	-20.0%	5	2	2
I10	San Bernardino	258,424	396,182	348,248	89,824	34.8%	-47,934	-12.1%	2	3	3
I215	Riverside	278,234	339,759	346,998	68,765	24.7%	7,239	2.1%	1	5	4
I15	San Bernardino	251,675	381,892	294,912	43,237	17.2%	-86,980	-22.8%	3	4	5
I210	San Bernardino	144,766	235,178	158,863	14,097	9.7%	-76,315	-32.4%	6	6	6
I215	San Bernardino	64,238	94,448	107,511	43,273	67.4%	13,063	13.8%	9	9	7
SR60	Riverside	106,985	96,890	106,959	-26	0.0%	10,069	10.4%	7	8	8
SR60	San Bernardino	92,677	147,314	90,654	-2,023	-2.2%	-56,660	-38.5%	8	7	9
SR71	San Bernardino	38,017	51,574	53,871	15,854	41.7%	2,297	4.5%	10	10	10
SR71	Riverside	12,020	33,790	29,736	17,716	147.4%	-4,054	-12.0%	11	12	11
I10	Riverside	11,747	39,599	15,311	3,564	30.3%	-24,288	-61.3%	12	11	12
SR259	San Bernardino	1	59	1	0	0.0%	-58	-97.6%	13	13	13
TOTALS		1,621,522	2,828,698	2,389,128	767,606	47.3%	-439,570	-15.5%			