PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR NOVEMBER 7, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implement-ing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	**Hwy. 1 Salinas Road Interchange (315924)**	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	Spring 2010-May 2013 with 1 year plant establishment	$12 Million	STIP/ CMIA	Caltrans	Richard Rosales (BR)	Desilva Gates Construction LP, Dublin	Work completed May 2013. In one year plant establishment.
2.	**Hwy. 1 Guardrail/Crash Cushions (0M9704)**	Highway 1, various locations from San Lorenzo R. Bridge to Waddell Creek (PM 17.4-26.0)	Upgrade guard rail, end treatments	Summer 2013/Fall 2013	Total $2.8M	SHOPP	Caltrans	Doug Hessing (KB)	Coral Construction Company, Wilsonville, Oregon	The project began July 9, 2013 and is scheduled to complete mid-November, weather permitting.
3.	**Hwy. 1 Laguna Road Guardrail Upgrade (OM9804)**	Hwy. 1. at various locations from 0.9 mile N. of Laguna Rd. to Wadell Creek Br.(PM 26.8-36.3)	Install MBGR and upgrade drainage systems	May 9 -- Fall 2013	$1.6M	SHOPP	Caltrans	Steve DiGrazia (KB)	Dreambuilder Placentia CA	The project began May 9, 2013 and is scheduled to complete end of October.
4.	**Hwy. 9 Holiday Lane Improvements (0K2304)**	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012 – June 14 2013 with 1 year plant establishment	$1.3 M	SHOPP	Caltrans	Steve DiGrazia (AN)	Pavex Construction Div., Watsonville	Project completed June 14, 2013. One-year plant establishment will complete June 11, 2014.
5.	**Hwy. 17 Summit Slide Repair (1A7104)**	In Santa Cruz County near Scotts Valley at 0.2 mile north of Glenwood Dr. (PM 11.0)	Construct retaining wall with concrete slab & barrier, HMA pave	Spring 2013-Spring 2015	$2 Million	SHOPP	Caltrans	Steve DiGrazia (BR)	Condon-Johnson & Associates Inc., Oakland	Project began April and scheduled for completion 4/1/2015.

CONSTRUCTION PROJECTS (CONTINUED)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implement-ing Agency	Project Manager (Resident Engineer)	Contractor	Comments
6.	**Hwy. 17 Guardrail Upgrade (0L7014)**	In Santa Cruz County near Scots Valley at various locations from Santa's Village Road to the Santa Clara County Line (PM 6.0-12.6)	Upgrade guardrail	Summer 2013-Fall 2014	$10 Million	SHOPP	Caltrans	Steve DiGrazia (PD)	Pavex Construction	Work began on June 14, 2013. Primarily night work. Occasional daytime work.

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implement-ing Agency	Project Manager	Phase	Comments
7.	**Hwy. 1 Guardrail Upgrade, Concrete Barrier, Retaining Wall (05-0R9104)**	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Winter 2013/Spring 2014	$ 2.3 M	SHOPP	Caltrans	Doug Hessing	PS&E/RW	Bids opened on 8/13/2013, pending award. Construction will start in the Winter.