DISTRICT DIRECTOR'S REPORT – SANTA CRUZ COUNTY

PREPARED FOR FEBRUARY 7, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

DESCRETIONARY FUNDS

- The California Department of Transportation (Caltrans), Division of Transportation Planning is now accepting applications for the Transportation Planning Grant Program.

  The Fiscal Year 2013-14 Transportation Planning Grant Application Guide is posted on the Division of Transportation Planning (DOTP) Grants website at: http://www.dot.ca.gov/hq/tpp/grants.html

  Applications are due via email by 5:00pm, **Tuesday, April 2, 2013**.

  A planning grant workshop will be held on **Friday, March 1, 2013** in Marina at the Marina Library Community Room from 10 a.m. to Noon.

NEWSWORTHY

- The California Department of Transportation (Caltrans) is pleased to host a series of open houses for the California State Rail Plan (CSRP).

  The Draft CSRP will be available on February 8, 2013 at: http://californiastaterailplan.com/project-materials

- Continuing the push to rebuild California's infrastructure, the California Transportation Commission (CTC) has allocated $64 million to 43 projects that will reduce traffic congestion and repair highways, local streets, and bridges.

  Among the projects that received funding was:

  $1.8 million to construct new and upgrade existing guard railing, improve crash cushions and improve drainage to reduce the number and severity of traffic collisions at 31differnt locations along **Hwy. 1 in the City of Santa Cruz from Laguna Road to the Waddell Creek Bridge.** *(This is Project #9 on our Project Update Report).*

Please Submit Maintenance Service Requests at the Following Link: http://www.dot.ca.gov/hq/maint/msrsubmit/

PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR FEBRUARY 7, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

COMPLETED CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implement-ing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	**Hwy. 9 Grind and Replace (0S0804)**	In Santa Cruz from so. of the Rte 01/09 junction to just no. of Vernon St. (PM 0.0-PM 0.6)	Cold plane and hot mix asphalt and repaving	Spring 2012-January 14, 2013	$350,000	Highway Maint.	Caltrans	Kelly McClain (TL)	Pavex Construction Div., San Jose	Project completed on January 14, 2013

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implement-ing Agency	Project Manager (Resident Engineer)	Contractor	Comments
2.	**Hwy. 1 Salinas Road Interchange (315924)**	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	April 2010-Winter 2013	$12 Million	STIP/ CMIA	Caltrans	Richard Rosales (PD)	Desilva Gates Construction LP, Dublin	SB off-ramp to Salinas Rd open to public. Project near completion. Final paving to complete. One year plant establishment.
3.	**Hwy. 1 Watsonville (CAPM) Rehab. (0M7504)**	Hwy 1 (PM 0.0-10.2) In Santa Cruz County in Watsonville and Aptos from Pajaro River Bridge to North Aptos Underpass	Pavement Rehabilitation (hot mix asphalt on existing pavement)	April 15, 2012-Winter 2012	$12M	SHOPP	Caltrans	Luis Duazo (BR)	Pavex Construction Division, Watsonville	Night work with alternating lane and ramp closures. Work expected to complete end of February 2013
4.	**Santa Cruz Highway 1 Median Barrier (0S3104)**	Highway 1 in Santa Cruz (17.5-18.2)	Construct colored and textured Median Barrier	April 23, 2012-January 24, 2013	$1.6 M	SHOPP	Caltrans	Doug Hessing (FK)	Toms Septic Construction, Salinas	Project scheduled to complete 1/24/13

PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR FEBRUARY 7, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS (CONTINUED)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
5.	**Hwy. 9 Holiday Lane Improvements (0K2304)**	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012 – Summer 2013	$1.3 M	SHOPP	Caltrans	Steve DiGrazia (AN)	Pavex Construction Div., Watsonville	Work began in September. Traffic control consists of one-way traffic control with a temporary signal 24/7.
6.	**Hwy. 17 Santa's Village Road Guardrail (0G4004)**	Near Scott's Valley from just north of Santa's Village to Crescent Drive (PM 6.1-6.6)	Construct concrete guardrail	January 2011-Summer 2013	$3 Million	SHOPP	Caltrans	Doug Hessing (PD)	Gordon N. Ball Inc., Alamo	All work complete except for some culvert repair. Project scheduled for completion Summer 2013.
7.	**Hwy. 17 Summit Slide Repair (1A7104)**	In Santa Cruz County near Scotts Valley at 0.2 mile north of Glenwood Dr.	Construct retaining wall with concrete slab & barrier, HMA pave	Spring 2013-Fall 2014	$2 Million	SHOPP	Caltrans	Steve DiGrazia (JW)	Condon-Johnson & Associates Inc., Oakland	Bids opened 5/30/12. Project awarded on 7/24. .In winter suspension.

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
8.	**Hwy. 1 Guardrail Upgrade, Concrete Barrier, Retaining Wall (05-0R9101)**	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Fall/ Winter 2013	$ 1.9M	SHOPP	Caltrans	Doug Hessing	PS&E/RW	Scheduled to be advertised early 2013.
9.	**Hwy. 1 Guardrail/Crash Cushions (0M970_)**	Highway 1, various locations from San Lorenzo R. Bridge to Waddell Creek (PM 17.4-26.0)	Upgrade guard rail, end treatments	Winter / Summer 2013	Total $1.8M	SHOPP	Caltrans	Doug Hessing	PS&E	Bids opened; pending award of contract