CALIFORNIA DEPARTMENT OF TRANSPORTATION

STATUS OF PROJECTS
CENTRAL REGION
DISTRICT 10
MAY 2014

DOWNLOAD DATES PRSM – 05/05/2014 PMCS – 05/01/2014

STATUS INFORMATION AND UPDATE

PUBLIC (559) 243-3435

Internet Address http://www.dot.ca.gov/dist10/docs/d10sop.pdf

Intra-net Address *http://sv06web1/ppm/pmsu/docs/sop/d10sop.pdf*

2014 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the time & location listed below.)
Version VII 05/07/2014

MAY 2014	**TIME**	**DISTRICT**	**Noted Changes**
Thurs May 8th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	**EKERN SOP MEETING CANCELLED**
Thurs May 15th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
Tues May 20th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
JUL 2014	**TIME**	**DISTRICT**	**Noted Changes**
Tues Jul 8th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
SEP 2014	**TIME**	**DISTRICT**	**Noted Changes**
Tues Sept 9th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Thurs Sept 11th	8:00 am - 10:30 am	Dist 09 & EKern Room #109 - "Mt. Whitney" Room 500 Main Street & D6 Room 148 (VTC)	
Tues Sept 23rd	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Sept 25th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	
NOV 2014	**TIME**	**DISTRICT**	**Noted Changes**
Tues Nov 4th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Thurs Nov 6th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	**EKERN SOP MEETING CANCELLED**
Tues Nov 18th	9:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
DEC 2014	**TIME**	**DISTRICT**	**Noted Changes**
Thurs Dec 4th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 East Martin Luther King Jr Blvd	

LEGEND

INFORMATION FIELDS	PERSON RESPONSIBLE FOR DATA ENTRY
Updates to Schedules	Project Manager (directly into PRSM)
Up-to-date Cost Estimates	Project Manager updates to PMCS contact
PM (Project Manager) Assignments	Single Focal Point (SFP) for District
DM (PJD-Design Manager) Assignments	Charlene Anderson (559) 243-3422
DM (MTC D5 -Design Mgr) Assignments	Kelly McClain, (805) 549-3278
DM (MTC D6 -Design Mgr) Assignments	Bill Moses (559) 445-6514
DM (MTC D9 -Design Mgr) Assignments	John Fox (760) 872-5207
DM (MTC D10 -Design Mgr) Assignments	Alvin Mangindin (209) 948-7300
EM (Environmental Mgr) Assignments	Judith Lopez (559) 243-8258
CM (Construction Mgr) Assignments	Eddie Wirawan (559) 445-6467
Project Name	Project Manager
Program Box (Right-hand upper box)	Jennifer Nishikawa (559) 243-3449
Co-Rte-PM, description	PMCS group
Phase Completion	Based on Activity 100, updated by OPI
Comments Box	Project Managers

CONTACTS

D5 SFP	Sara von Schwind	(805) 549-3065
D5 Program Manager	Cindy Simeroth	(805) 549-2842
D6 SFP	Samer Shaath	(559) 243-3421
D6 Program Manager	Teresa Rix	(559) 243-3433
D9 SFP	Bryan Winzenread	(760) 872-3143
D9 Program Mgr (SHOPP/Minor)	Brian McElwain	(760) 872-4361
D10 SFP	Dinah Bortner	(209) 942-6192
D10 Program Manager	Dave Cortez	(209) 948-7928
CR SFP	Brian Everson	(559) 243-3420
CR PPM Office Chief	Nabeelah Hanif	(559) 243-3463
CR Program Manager	Jennifer Nishikawa	(559) 243-3449
APL Coordinator	Jennifer Armstrong	(559) 243-3579
Status Coordinator	Lydia T. Martinez	(559) 243-3435
PMCS/Doc Coord Contact	Andrea Nason (D6 & D10)	(559) 243-3434
	Linda Araujo (D5 & D9)	(559) 243-3431
CR PMSU/PRSM Manager	Elbert Cox	(559) 230-3146
PRSM Contact	Sami Shwiyhat (CR & D10)	(559) 243-3440
	Danny Dibyantoro (D5, D6 & D9)	(559) 243-3439
Website Development	Tony Hunt	(559) 243-8059

ACRONYMS

APL	Approved Project List
CR	Central Region
LCO	Local Capital Outlay
NBSSR	Noise Barrier Scope Summary Report
OPI	On-Line Project Information System (CR PPM PMSU Web Site)
PDS	Project Development Support
PID	Project Initiation Document
PMCS	Project Management Control System
PMSU	Project Management Support Unit

PROGRAM BOX DEFINITIONS

TEA	Transportation Enhancement Activities
TRAMS	Transportation Accounting Management System
TCRP	Transportation Congestion Relief Program
BR#	Bill Reference Number
Phase “PID”	Candidate with approved PID
Phase “Candidate”	Candidate without “ PID
PDS	Project Development Support
PRSM	Project Resource and Schedule Management
G13	Resourced for Support Costs (SHOPP projects only)

Programmed Projects

Delivery Plan:
Milestones that are tracked by HQ in the Delivery Plan for the current FY. In July of each year, HQ PM sets a new baseline that reflects PRSM on 7/9/xxxx.

Approved Line:
Schedule at the time of programming and any approved changes, aka PCR/PCD. CR Document Coordinators update the schedule when either the district or HQ approves a PCR/PCD. PDS projects should have an approved line that matches the SB45 components that are programmed. When a project completes the PID phase and is still pending programming, we copy the current schedule into the approved line until the project is programmed.

Current Line:
Schedule at the time of preparing the Status of Projects. PM has the ability to change the schedule at any given time.

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005										
Approved	4/1/2006		6/22/2005	4/1/2006		11/15/2007	3/1/2008	3/15/2008	4/15/2008	7/15/2008	7/15/2009
Current	4/1/2006 T		6/22/2005 A	4/1/2006 T		11/15/2007 T	3/1/2008 T	3/15/2008 T	4/15/2008 T	7/15/2008 T	7/15/2009 T

Project Phase Updates			
From	To	Trigger	Responsible Party
SHOPP/STIP Candidate	PID	PSR/PSSR = 100%	PM
SHOPP/STIP PID's	PA&ED	when programmed	N/A
Local/Measure/Demo Project Candidate	PA&ED	PSR/PSSR = 100%	PM
ALL PROJECTS:			
PA&ED	PS&E/RW	M200 = 100%	PM
PS&E/RW	CONSTRUCTION	M500 = 100%	PM
CONSTRUCTION	CLOSEOUT	90 Days after M600=100%	PM
CLOSEOUT	REMOVE/END	Closeout complete and M800=100%	PM
Minors will begin in the PA&ED Phase			

Program Code Summary

Program Code	Description
025.500	Grandfathered Interregional Improvement Program – IIP
025.700	New Programming Interregional Improvement Program – IIP
075.400	Grandfathered Regional Improvement Program – RIP
075.600	Regional Improvement Program – RIP
201.010	Safety Improvements (HB1)
201.015	Collision Severity Reduction (HB1)
201.020	Upgrade Median Barriers (HA27)
201.110	Bridge Rehabilitation (HA21)
201.111	Bridge Scour Mitigation (HA21)
201.112	Bridge Rail Replacement and Upgrade (HA21)
201.113	Bridge Seismic Restoration (HA21)
201.114	Bridge Widenings (HA21)
201.119	Capital Bridge Preventative Maintenance Program
201.120	Roadway Rehabilitation 3R – DIB 79 (HA22)
201.121	Pavement Preservation DIB 81 (HA22 – CAPM)
201.122	Pavement Rehabilitation 2R – DIB 79-03 (HA22)
201.130	Major Damage Restoration Emergency Opening (HA23)
201.131	Major Damage Restoration - Permanent Restoration (HA23)
201.150	Roadway Protective Betterments (HA42)
201.151	Drainage System Restoration
201.210	Highway Planting Rehabilitation (HA25)
201.235	Roadside Safety Improvements
201.240	Roadside Enhancement (HB34)
201.250	Safety Roadside Rest Area Restoration (HA26)
201.310	Operational Improvements (HB4N)
201.315	Transportation Management Systems (HB4N)
201.321	Weigh Stations & Weigh-in-Motion Facilities
201.322	Transportation Permit Requirements for Bridges
201.330	Hazardous Waste Mitigation
201.335	Storm Water Mitigation
201.352	Maintenance Facilities (HA12)
201.354	Materials Labs
201.361	ADA Curb Ramps (HB71)
201.378	Pedestrian Infrastructure
400.000	State Highway Projects Funded From Other Sources
400.100	Locally Generated Funds
710.870	State Highway Improvements - TCRP
721.000	Corridor Mobility Improvement Account
722.000	Proposition 1B Funding of State Route 99 Improvements
723.000	Trade Corridor Improvement Fund
730.100	California High-Speed Rail (CHSR)
730.200	California High-Speed Rail (CHSR) – On System (Direct Work)
800.100	Quality Management on Locally Implemented Projects – Support

Status of Projects

Index by EA and Page

District 10

04994_	119	0G480_	146	0L330_	106	0Q220_	88	0V070_	57	0X470_	151
04995_	121	0G510_	4	0L340_	147	0Q270_	140	0V080_	148	0X500_	24
0A010_	129	0G550_	50	0L570_	100	0Q290_	90	0V090_	58	0X520_	19
0A671_	138	0G560_	143	0L590_	133	0Q800_	163	0V100_	148	0X540_	65
0A830_	82	0G720_	97	0L790_	40	0Q880_	59	0V110_	23	0X560_	66
0A840_	136	0G800_	112	0L870_	39	0S110_	110	0V130_	132	0X630_	64
0A860_	33	0G810_	92	0L880_	32	0S170_	129	0V170_	135	0X640_	21
0A870_	125	0G820_	62	0L970_	94	0S190_	100	0V190_	152	0X650_	16
0A872_	107	0G940_	40	0M780_	105	0S680_	12	0V290_	89	0X730_	76
0C840_	158	0H04U_	127	0M790_	29	0S720_	87	0V300_	63	0X750_	12
0C880_	38	0H320_	133	0M800_	102	0S740_	13	0V480_	13	0X860_	114
0C900_	164	0H470_	39	0M860_	142	0S750_	6	0V490_	85	0X970_	151
0E370_	36	0H480_	165	0M950_	159	0S770_	48	0V620_	95	0Y100_	25
0E480_	1	0H490_	37	0N000_	125	0S780_	113	0V660_	78	0Y110_	70
0E490_	104	0H700_	131	0N080_	51	0S78A_	98	0V680_	85	0Y130_	15
0E500_	147	0H820_	146	0N100_	52	0S800_	56	0V870_	137	0Y210_	5
0E530_	69	0H860_	145	0N160_	44	0S860_	139	0W070_	141	0Y220_	24
0E540_	3	0H870_	27	0N180_	161	0S870_	84	0W110_	62	0Y520_	77
0E560_	2	0H880_	55	0N720_	160	0S900_	157	0W120_	115	0Y550_	19
0E611_	105	0H890_	51	0N830_	83	0S920_	124	0W140_	65	0Y571_	164
0E612_	106	0H910_	74	0P450_	160	0S940_	138	0W190_	83	0Y600_	15
0E613_	113	0J150_	128	0P550_	71	0S950_	109	0W210_	18	0Y630_	60
0E800_	34	0J600_	27	0P600_	136	0T040_	108	0w280_	11	0Y640_	11
0E84U_	156	0J720_	26	0P650_	46	0T140_	139	0W350_	57	0Y650_	7
0E960_	42	0J780_	154	0P670_	94	0T160_	112	0W360_	87	0Y660_	6
0F020_	4	0J920_	80	0P730_	46	0T200_	47	0W430_	82	0Y670_	115
0F120_	153	0K020_	126	0P740_	74	0T260_	128	0W560_	91	0Y680_	10
0F160_	34	0K021_	78	0P800_	61	0T510_	47	0W590_	88	0Y690_	80
0F280_	60	0K130_	29	0P810_	45	0T520_	158	0W600_	89	0Y740_	67
0F410_	2	0K140_	63	0P830_	48	0T630_	55	0W610_	86	0Y880_	81
0F740_	77	0K150_	162	0P920_	76	0T690_	163	0W620_	69	0Y980_	8
0F950_	30	0K330_	111	0P921_	96	0T740_	149	0W630_	68	1A671_	120
0F980_	144	0K340_	25	0P922_	91	0T780_	93	0W680_	131	1A690_	52
0G230_	3	0K630_	161	0P970_	45	0T800_	107	0W690_	79	1A700_	118
0G240_	156	0K640_	142	0Q060_	49	0T810_	96	0W860_	154	1C000_	9
0G250_	152	0K670_	145	0Q120_	54	0T820_	79	0W900_	73	1C020_	81
0G260_	155	0K710_	38	0Q121_	54	0T910_	56	0X160_	162	1C030_	26
0G320_	123	0K770_	143	0Q122_	73	0U230_	150	0X300_	95	1C060_	17
0G330_	155	0K780_	144	0Q150_	37	0U280_	140	0X310_	17	1C090_	9
0G340_	70	0K790_	44	0Q160_	72	0U290_	90	0X320_	93	1C170_	14
0G350_	75	0L010_	31	0Q170_	92	0U360_	99	0X340_	20	1C180_	14
0G420_	1	0L020_	72	0Q180_	71	0U370_	132	0X350_	86	1C200_	16
0G440_	109	0L130_	53	0Q200_	134	0U500_	108	0X450_	66	1C210_	10
0G470_	102	0L140_	53	0Q210_	28	0U520_	64	0X460_	18	1C220_	8

1C260_ 59
1C270_ 22
1C280_ 7
1C290_ 22
1C300_ 23
1C310_ 116
1C330_ 21
1C420_ 20
26444_ 103
27920_ 36
28150_ 35
29646_ 159
2A420_ 134
2A770_ 124
2A780_ 98
30016_ 137
30503_ 41
3169C_ 99
3169E_ 121
34041_ 126
34042_ 141
3404A_ 118
34540_ 117
35240_ 117
35461_ 32
36250_ 122
36311_ 120
36312_ 130
37930_ 130
38151_ 114
38220_ 33
3A100_ 111
3A270_ 153
3A340_ 135
3A380_ 157
3A400_ 35
3A410_ 50
3A66U_ 110
3A670_ 30
3A700_ 42
3A720_ 31
3A730_ 68
3A750_ 61
3A810_ 43
40160_ 97
40350_ 67
40351_ 149
41481_ 123
41482_ 101
41570_ 104
41580_ 103
41911_ 75
44250_ 43
4454U_ 127
46130_ 28
46210_ 41
47210_ 84
4773U_ 58
48100_ 101
49840_ 119
49980_ 122

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
ALP	4	0.0	0X750_	12	Candidate	AT 8 BRIDGES IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS	BRIDGE RAIL UPGRADE
MOUNTAIN COUNTIES BRIDGE RAILS							
ALP	4	0.0 / 3.2	0J720_	26	PID	IN ALPINE COUNTY ON ROUTE 4 FROM CALAVERAS COUNTY LINE TO 0.5KM EAST OF ROUTE 207. (KP 0.0/5.1)	CAPM
BEAR VALLEY CAPM							
ALP	4	16.6 / 31.1	0S680_	12	Candidate	IN ALPINE AND AMADOR COUNTIES ON VARIOUS STATE ROUTE LOCATIONS	CULVERT REHABILITATION
ALPINE CULVERT REHAB							
ALP	88	0.0 / 7.5	0W610_	86	PS&E/RW	IN ALPINE COUNTY NEAR KIRKWOOD FROM THE AMADOR COUNTY LINE TO RED LAKE	PAVEMENT REPAIR
KIRKWOOD CAPM							
ALP	88	0.0 / R6.0	0J600_	27	PID	ON ROUTE 88 IN ALPINE COUNTY FROM AMADOR COUNTY LINE TO 1.24KM EAST OF THE CARSON PASS SUMMIT (KP 0.0/R9.7)	ROADWAY REHABILITATION
CAPLES LAKE REHAB							
ALP	88	0.0	0S750_	6	Candidate	IN ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	CULVERT REHABILITATION
ALP/AMA/TUO CULVERT REHAB							
ALP	88	0.3 / 2.6	0S740_	13	Candidate	NEAR CAPLES LAKE FROM 0.3 MI EAST OF AMADOR COUNTY LINE TO 0.4 MI EAST OF SCHNEIDER RD	REPLACE CULVERTS
SJ/ALP 88 DRAINAGE SYSTEM							
ALP	88	5.3 / 5.3	0S170_	129	CLOSEOUT	IN ALPINE COUNTY NEAR KIRKWOOD ON STATE ROUTE 88 AT 1.9 MILES EAST OF WOODS LAKE ROAD	REPAIR SLOPE
ALP 88 SLOPE REPAIR							
ALP	88	5.3	0H870_	27	PID	IN ALPINE COUNTY ON SR88 NEAR WOODLAKE ROAD (KP 8.8)	MODIFY SLOPE
Rock Slope Repair ALP 88							
ALP	88	12.5	0X470_	151	Candidate	NEAR SORENSENS AT WEST FORK CARSON RIVER	BRIDGE SCOUR MITIGATION
CARSON RIVER BRIDGE SCOUR MITIGATION							
AMA	12	0.0	0T800_	107	CONSTRUCTION	IN AMADOR, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS	INSTALL ADA CURB RAMPS
SR 12/49 ADA CURB RAMPS							
AMA	16	R0.0 / R2.5	0X350_	86	PS&E/RW	ON ROUTE 16, 88, AND 120 IN AMADOR AND TUOLUMNE COUNTY AT VARIOUS LOCATIONS	INSTALL RUMBLE STRIPS
AMADOR / TUOLUMNE RUMBLE STRIPS							
AMA	49	3.6	0W360_	87	PS&E/RW	ON STATE ROUTE 49 IN AMADOR COUNTY, IN JACKSON, AT THE INTERSECTION OF FRENCH BAR ROAD	INSTALL TRAFFIC SIGNALS INTERSECTION IMPROVEMENTS
FRENCH BAR ROAD SIGNAL							
AMA	49	3.7 / 4.0	0X730_	76	PS&E/RW	IN AMADOR COUNTY IN THE CITY OF JACKSON ON STATE ROUTE 49 AT SOUTH AVENUE BRIDGE (NO. 26C0004)	OVERSIGHT OF BRIDGE REPLACEMENT
SOUTH AVENUE BRIDGE							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
AMA	49	4.0 / 7.0	0S720_	87	PS&E/RW	IN AND NEAR JACKSON FROM SOUTH JUNCTION RTE 88 TO RIDGE ROAD	ASPHALT CONCRETE OVERLAY (CAP M)
AMA 49 CAPM							
AMA	49	4.0 / 6.7	46130_	28	PID	IN AND NEAR JACKSON FROM 0.1 KM S OF SOUTH JCT RTE 88 TO 0.5 KM N OF AMADOR CENTRAL RAILROAD CROSSING (KP 6.4/10.7)	AC OVERLAY AND WIDEN SHOULDER
RTE 49 JACKSON OVERLAY							
AMA	49	4.5 / 5.9	0E500_	147	Candidate	FROM JACKSON ST TO MARTELL (KP 5.6/23.0)	ADDITIONAL LANES AND WIDENING
Jackson Add A Lane							
AMA	49	4.5	0X160_	162	PS&E/RW	IN AMADOR COUNTY INTERSECTION OF STATE ROUTE 49 AND SUTTER STREET IN THE CITY OF JACKSON	INSTALL TRAFFIC SIGNALS
AMA 49 SUTTER STREET SIGNAL							
AMA	49	6.1	0T140_	139	CLOSEOUT	IN AMADOR COUNTY ABOUT TWO MILES NORTH OF JACKSON IN MARTELL ON STATE ROUTE 49 AT MARTELL/JACKSON GATE ROAD	INSTALL TRAFFIC SIGNAL
JACKSON GATE SIGNAL							
AMA	49	R7.0 / R11.0	04994_	119	CLOSEOUT	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE	CONSTRUCT EXPRESSWAY
SUTTER CREEK BYPASS							
AMA	49	R7.0 / R11.0	04995_	121	CLOSEOUT	IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE	PLANTING AND IRRIGATION
AMADOR 49 BYPASS MITIGATION							
AMA	49	17.0 / 17.5	0Q880_	59	PA&ED	IN AMADOR COUNTY IN THE CITY OF PLYMOUTH ON SR 49 AT THE INTERSECTION OF MAIN STREET ** OVERSIGHT ONLY FOR PROJECT ADMINISTERED BY CITY OF PLYMOUTH**	INTERSECTION IMPROVEMENTS
SR 49 & MAIN ST IMPROVEMENTS							
AMA	88	0.0 / 5.5	26444_	103	CONSTRUCTION	IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124	ROADWAY REHABILITATION
JACKSON VALLEY REHAB							
AMA	88	5.5 / 14.3	0Q210_	28	PID	ON ROUTE 88 FROM ROUTE 124 TO ROUTE 49	AC OVERLAY AND DIGOUTS
CAPM Amador County on Route 88 Between Route 124 and 49							
AMA	88	7.0 / 11.5	0U280_	140	CLOSEOUT	IN AMADOR COUNTY AT AND NEAR SUNNYBROOK ON STATE ROUTE 88 FROM 0.4 MILE WEST OF WEST JUNCTION ROUTE 104 TO 0.8 MILE WEST OF RIDGE ROAD	INSTALL CENTERLINE RUMBLE STRIPS
AMA 88 CENTERLINE RUMBLE STRIP							
AMA	88	7.4	1A671_	120	CLOSEOUT	IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD	LANDSCAPING AND IRRIGATION
JACKSON VALLEY MITIGATION							
AMA	88	14.9 / 1.9	0T200_	47	CANDIDATE	IN AMADOR COUNTY, INTERSECTION SR 88 AND COURT STREET ** OVERSIGHT ONLY**	IMPROVE COURT ST CHANNELIZATION AND EB SR 88 RIGHT TURN LANE
AMA	88	22.3 / 23.8	0G550_	50	PA&ED	ON STATE ROUTE 88 IN AMADOR COUNTY, IN THE VICINITY OF PINE GROVE FROM CLIMAX ROAD TO MT. ZION ROAD. (KP 36.2/38.4)	IMPROVE OPERATION/BYPASS
Pine Grove Improvements							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
AMA	88	29.5	49980_	122	CLOSEOUT	IN AMADOR COUNTY IN PIONEER ON STATE ROUTE 88 FROM 0.2 MILE EAST OF CARSON DRIVE TO 0.2 MILE EAST OF DEFENDER GRADE ROAD	WIDEN ROADWAY AND CHANNELIZE LEFT TURN LANE
DEFENDER GRADE ROAD LEFT TURN LANE							
AMA	88	46.9 / R54.7	0Q220_	88	PS&E/RW	ON ROUTE 88 FROM .9 MILES EAST OF CAT CREEK ROAD TO .1 MILES WEST OF FOSTER MEADOW RAOD	AC OVERLAY AND DIGOUTS
CAPM AMADOR SR 88 @ LUMBER YARD							
AMA	88	54.7 / 60.8	0K130_	29	PID	ON ROUTE 88 IN AMADOR COUNTY FROM 0.1 MILES WEST OF FOSTER MEADOW ROAD TO 1.1 MILES EAST OF SHOT ROCK VISTA POINT (KP 88.0/97.8)_____	ROADWAY REHABILITATION
Peddler Hill Rehab							
AMA	88	R54.7 / R60.8	0W590_	88	PS&E/RW	RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE SHOULDER BACKING EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD	DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY HOT MIX ASPHALT OVERLAY, REPLACE DIKE AND
AMADOR 88 CAPM							
AMA	88	R60.8 / R67.0	35240_	117	CLOSEOUT	IN AMADOR COUNTY ON STATE ROUTE 88 FROM 2 MILES WEST OF TRAGEDY SPRINGS ROAD TO 0.2 MILE EAST OF KIT CARSON ROAD	ROADWAY REHABILITATION AND CURVE CORRECTIONS "SILVER LAKE REHAB"
SILVER LAKE REHAB							
AMA	88	R66.6 / 71.7	0W600_	89	PS&E/RW	IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE	PAVEMENT REPAIR
SILVER LAKE CAMPGROUND CAPM							
AMA	88	66.6 / 71.6	0M790_	29	PID	IN AMADOR COUNTY ON SR 88 NEAR CARSON SPUR (KP 107.89/115.99)	PAVEMENT REHABILITATION
CARSON SPUR REHAB							
AMA	104	2.2	0T040_	108	CONSTRUCTION	IN AMADOR COUNTY NEAR IONE ON STATE ROUTE 104 AT EDWIN RAILROAD CROSSING	UPGRADE HIGHWAY RAIL GRADE CROSSING WARNING DEVICE
Amador RR Warning Device Upgrade							
AMA	104	4.0 / 6.5	0H860_	145	Candidate	IN AMADOR COUNTY ON STATE ROUTE 104 FROM COLLINS RD LEFT TO FOOTHILL BLVD LEFT. (KP 6.5/10.5)	NEW 2-LANE EXPRESSWAY ON A NEW ALIGNMENT.
Ione Bypass							
CAL	4	R10.3 / R16.4	0E530_	69	PA&ED	ON SR 4 FROM EAST OF COPPEROPOLIS TO APPROX 6.4 KM WEST OF CAL-4/ CAL-49 INTERSECTION IN ALTAVILLE (ANGELS CAMP) (KP16.5 /26.3)	TWO LANE EXPRESSWAY
WAGON TRAIL REALIGNMENT							
CAL	4	14.5 / 14.9	0A010_	129	CLOSEOUT	IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE CREEK	REALIGN AND WIDEN HIGHWAY WITH RHMA HMA AND AB
Pool Station Intersection							
CAL	4	R20.5 / R21.1	0F980_	144	Candidate	IN CALAVERAS CO IN THE CITY OF ANGELS CAMP AT 0.6 KM W/OF RTE 49 AT FOUNDRY LAND AND ANGELS OAKS	NEW PUBLIC ROAD CONNECTIONS (OVERSIGHT).
State Route 49 Major Investment Study							
CAL	4	21.1 / 23.4	0U360_	99	CONSTRUCTION	IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM 0.2 MILES WEST OF STATE ROUTE 49 TO .6 MILES EAST OF ROLLERI BYPASS ROAD	HIGHWAY PLANTING
ANGELS CAMP TREE PLANTING							
CAL	4	R21.1 / R23.4	36250_	122	CLOSEOUT	IN CALAVERAS COUNTY IN ANGELS CAMP ON STATE ROUTE 4 FROM 0.2 MILE NORTH OF WEST JCT ROUTE 49 TO 0.7 MILE EAST OF ROLLERI RD	CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT
ANGELS CAMP EXPRESSWAY							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
CAL	4	21.1 / 21.8	0G230_	3	PID	AT SOUTH JUNCTION, ROUTE 4/49 INTERSECTION IN CALAVERAS COUNTY IN THE CITY OF ANGELS CAMP (BR NO 30-0008, 30-0019) (KP 33.9/35.1, 11.5/11.7)	INTERSECTION IMPROVEMENTS
SR49 AND VALLECITY ROAD INTERSECTION IMPROVEMENTS							
CAL	4	29.6	0V300_	63	PA&ED		PEDESTRIAN ACCESSIBILITY IMPROVEMENTS
CAL & MPA ADA Curb Ramps							
CAL	4	32.2	0K630_	161	CONSTRUCTION	IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD	CONSTRUCT TURNOUT/ROCK SLOPE PROTECTION/CHAIN CONTROL FACILITY
MURPHYS CHAIN CONTROL FACILITY							
CAL	4	42.7 / 43.5	0F950_	30	PID	ON ROUTE 4 IN CALAVERAS COUNTY BETWEEN 0.1 MILE (0.2 KM) EAST OF MORGAN ROAD AND 1.0 MILE (1.6 KM) EAST OF MORAN ROAD (KP 68.7/70.0)	CURVE IMPROVEMENTS.
ARNOLD CURVE CORRECTION							
CAL	4	43.8 / 44.2	0F280_	60	PA&ED	FROM WHITE PINES TO BIG TREES STATE PARK. CONSTRUCT RETAINING WALLS AND SHOULDERS FOR SEDIMENT CONTROL	CONSTRUCT RETAINING WALLS AND SHOULDERS FOR SIDIMENT CONTROL "BIG TREES SEDIMENT WALL"
BIG TREES STATE PARK WALL							
CAL	4	R58.0 / R65.9	0Q200_	134	CLOSEOUT	IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE	PLACE RUBBERIZED HOT MIX ASPHALT
CALAVERAS 4 CAPM							
CAL	12	3.0 / 9.9	37930_	130	CLOSEOUT	CORRECTIONS AND DRAINAGE MODIFICATIONS OF SOUTHWORTH ROAD TO CEDAR STREET	VERTICAL CURVE CORRECTION, LEFT TURN CHANNELIZATION, SUPERELEVATION AND CROSS SLOPE
Burson Way Rehab							
CAL	12	9.8 / 10.1	0Y520_	77	PS&E/RW	IN CALAVERAS COUNTY IN VALLEY SPRINGS ON ROUTE 12 AT JCT ROUTE 26	OVERSIGHT FOR INTERSECTION IMPROVEMENTS
SR 12/26 INTERSECTION IMPROVEMENTS							
CAL	26	0.0 / 3.1	2A420_	134	CLOSEOUT	IN SAN JOAQUIN COUNTY ON STATE ROUTE 26 FROM WIMER/OSPITAL ROAD TO SAVAGE WAY IN CALAVERAS COUNTY	PLACE HMA, AB AND WIDEN ROADWAY
SAVAGE WAY REHAB							
CAL	26	0.0	0V480_	13	Candidate	IN CALAVERAS COUNTY ON ROUTE 26 AT VARIOUS LOCATIONS	SEDIMENT CONTROL
CAL 26 SLOPE STABILIZATION							
CAL	26	1.0 / 38.3	0Y650_	7	Candidate	IN CALAVERAS, SAN JOAQUIN AND AMADOR COUNTIES ON ROUTE 26 AT VARIOUS LOCATIONS	INSTALL RUMBLE STRIPS
SR 26 RUMBLE STRIPS							
CAL	26	5.8 / 5.9	0T510_	47	Candidate	IN SAN JOAQUIN COUNTY IN THE CITY OF SAN ANDREAS ON SR 26 FROM BALDWIN TO DRIVER TO JENNY LIND ELEMENTARY SCHOOL	CONSTRUCT SIDEWLAKS AND INSTALL HIGH VISIBILITY SCHOOL CROSSWALKS
CAL	26	7.2 / 8.3	49840_	119	CLOSEOUT	IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM HEINEMANN LANE TO 0.2 KM WEST OF VISTA DEL LAGO DRIVE	WIDEN AND REALIGN EXISTING CURVES
SILVER RAPIDS CURVE REALIGNMENT							
CAL	26	8.3 / 8.6	0V620_	95	PS&E/RW	IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD	SIGNALIZATION AND CHANNELIZATION
VISTA DEL LAGO SIGNAL							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
CAL	26	8.8 / 9.1	0V290_	89	PS&E/RW	ON STATE ROUTE 26 NEAR VALLEY SPRINGS IN CALAVERAS COUNTY FROM PM 8.85 TO PM 9.12	INSTALL A TWO-WAY LEFT-TURN LANE
ST ANDREWS RD LEFT TURN							
CAL	26	30.0	0G250_	152	Candidate	IN CALAVERAS & TUOLUMNE COUNTIES AT VARIOUS LOCATIONS.	BRIDGE DECK REHABILITATION AND RAIL UPGRADE
Calavaras/Tuolumne Bridge Rehab.							
CAL	49	0.0	0Y980_	8	Candidate	IN CAL COUNTY NEAR SAN ANDREAS FROM STANISLAUS RIVER TO MOKULOMNE RIVER AT VARIOUS LOCATIONS	INSTALL RUMBLE STRIPS
CAL 26/49 & AMA 26 RUMBLE STRIPS							
CAL	49	16.4	0V190_	152	Candidate	IN CALAVERAS COUNTY ON ROUTE 49 AT CALAVERITAS CREEK BRIDGE (BR.NO. 30 0016)	REMOVE AND REPLACE BRIDGE RAIL
SR 49 CALAVERITAS CREEK BRIDGE RAIL REPLACEMENT JOB							
CAL	L5703		0F120_	153	Candidate	IN CALAVERAS COUNTY AT THE CABBAGE PATCH MAINTENANCE STATION.	MODIFY & CONSTRUCT NEW FACILITY/ DEMO,MATL BINS & COVER FUELING AREA
CABBAGE PATCH MAINTENANCE STATION							
MER	5	0.4 / 0.9	0W620_	69	PA&ED	IN MERCED COUNTY NEAR FIREBAUGH ON I-5 AT THE JOHN "CHUCK" ERRECA ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND LOCATIONS	REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENT SYSTEM
ERRECA REST AREA REHAB							
MER	5	8.9 / 9.7	0U500_	108	CONSTRUCTION	IN MERCED COUNTY ABOUT 12 MILES SOUTH OF SANTA NELLA FROM ORTIGALITA CREEK BRIDGE TO ARBURUA ROAD OVERCROSSING	INSTALL DOUBLE THRIE BEAM MEDIAN BARRIER
I-5 ARBURUA ROAD MEDIAN BARRIER							
MER	5	R12.6 / 39.3	0K670_	145	Candidate	IN SAN JOAQUIN, STANISLAUS, AND MERCED COUNTIES VARIOUS LOCATIONS (KP - VAR)	HOV FEASIBILITY STUDY
HOV Feasibility Study (SJ, Sta, and Mer Counties)							
MER	5	17.5	0F740_	77	PS&E/RW	IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION	GIRDER DIAPHRAGM RETROFIT
LOS BANOS I-5 & 152 GIRDER RETROFIT							
MER	5	19.6 / 21.3	0K770_	143	Candidate	IN MERCED COUNTY AT INTERSTATE 5 AND HILLSDALE AVE. (KP 31.61/34.39)	NEW INTERCHANGE
I5/Hillsdale Avenue interchange							
MER	5	21.7 / 22.0	0K780_	144	Candidate	IN MERCED COUNTY AT STATE ROUTE 33 AND INTERSTATE 5. (KP R26.52/27.02, 35.03/35.47)	MODIFICATIONS TO INTERCHANGE
I5/SR33 Interchange improvements							
MER	5	23.1 / 24.0	0S190_	100	CONSTRUCTION	IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING AND AT SANTA NELLA WEIGH STATION	REMODEL WEIGH STATION AND RAMPS
SANTA NELLA WEIGH STATION IMPROVEMENTS							
MER	5	31.8 / 32.5	4773U_	58	PA&ED	ON ROUTE 5 IN MERCED AND STANISLAUS	RAMP & BRIDGE APPROACH REHAB
STA I-5 RAMPS							
MER	5	32.2 / 32.5	0V660_	78	PS&E/RW	IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTY, FROM 0.3 MILES SOUTH OF ROUTE 140 TO TOM PAINE SLOUGH NEAR MOSSDALE	DIGOUT AND REPAIR FAILED AREAS AND OVERLAY WITH HOT MIX ASPHALT
STANISLAUS CAPM							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	33	R13.2 / 17.1	0K790_	44	Candidate	IN MERCED COUNTY AT STATE ROUTE 33 FROM STATE ROUTE 152 TO MCCABE RD. (KP R21.29/27.79)	WIDENING
SR33 widening from SR152 to I5							
MER	59	10.4 / 14.8	3A670_	30	PID	ON STATE ROUTE 59 FROM MARIPOSA CREEK TO NORTHBOUND STATE ROUTE 99 ON-RAMP (KP 16.7/23.8)	REHAB
MARIPOSA CREEK REHAB.							
MER	59	12.8 / 13.5	0U520_	64	PA&ED	IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON FERRY ROAD	INSTALL LEFT TURN CHANNELIZATION
MISSION AVE LEFT TURN							
MER	59	15.2 / 16.3	3A270_	153	Candidate	IN MER CO ON SR 59, AT VARIOUS LOCATIONS FROM BEAR CREEK BR TO BLACK RASCAL BRIDGE (KP 24.5/26.2)	REPLACE AND WIDEN BRIDGES
BEAR CREEK & BLACK RASCAL BRIDGE REHABILITATION							
MER	59	21.5 / 22.5	0P740_	74	PS&E/RW	IN MERCED COUNTY ON SR 59 AT LANDFILL EXIT (KP 34.4/36.0)	OVERSIGHT OF NEW INTERSECTION CONSTRUCTION
SR-59 LANDFILL ENTRANCE							
MER	99	0.0 / 4.6	41580_	103	CONSTRUCTION	CONSTRUCT INTERCHANGE TO CONNECT SANDY MUSH AND PLAINSBURG ROADS COUNTY LINE TO BUCHANAN HOLLOW ROAD	CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON AN EIGHT-LANE RIGHT OF WAY AND
PLAINSBURG ROAD FREEWAY							
MER	99	0.0 / 18.6	0V070_	57	PA&ED	ON STATE ROUTE 99 IN MERCED COUNTY (PM 0.0/18.6)	HIGH SPEED TRAIN SYSTEM
HIGH SPEED RAIL MERCED TO FRESNO							
MER	99	1.0	3A340_	135	CLOSEOUT	IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS	INSTALL CLOSED CIRCUIT TV CAMERAS
SR 99 AND I-205 CMS							
MER	99	4.6 / R12.7	41570_	104	CONSTRUCTION	IN MERCED COUNTY NEAR MERCED ON STATE ROUTE 99 FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE SOUTH OF CHILDS AVE.	CONSTRUCT FREEWAY AND INTERCHANGE
ARBOLEDA DRIVE FREEWAY							
MER	99	10.2 / 12.8	36311_	120	CLOSEOUT	CONSTRUCT INTERCHANGE ROUTE 99 FROM MCHENRY ROAD TO 0.25 MILE SOUTH OF CHILDS AVENUE (MISSION AVENUE)	CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY ALIGNMENT AND
MISSION AVE IC/FREEWAY							
MER	99	10.8 / 13.1	36312_	130	CLOSEOUT	IN MERCED COUNTY IN AND NEAR MERCED ON STATE ROUTE 99 FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING	HIGHWAY PLANTING AND IRRIGATION
MISSION AVE FREEWAY PLANTING							
MER	99	12.7 / 17.6	1C170_	14	Candidate	IN MERCED COUNTY ON STATE ROUTE 99 FROM SOUTH OF CHILDS AVE TO NORTH OF BLACK RASCAL CANAL	ROADWAY REHABILITATION
SR99 MERCED REHAB							
MER	99	R12.8 / 19.3	0U230_	150	Candidate	IN MERCED COUNTY ON RTE 99 IN AND NEAR THE CITY OF MERCED FROM 0.25 MI S/O THE CHILD'S AVE O/C TO 1.26 MI S/O BUHACH RD O/C	WIDEN ROADWAY FROM 4-LANES TO 6-LANE FREEWAY ON AN 8-LANE R/W
MERCED 99 WIDENING							
MER	99	12.8 / 16.6	0L010_	31	PID	HIGHWAY PLANTING RESTORATION IN MERCED COUNTY ON ROUTE 99 FROM 0.2 MILES SOUTH OF THE CHILDS AVENUE OC TO THE WEST MERCED OH (KP20.6/26.7)	HIGHWAY PLANTING RESTORATION
Childs Ave. West Merced Landscape Restoration							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	99	13.1 / R36.7	0S950_	109	CONSTRUCTION	ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS	CORRIDOR BRIDGE ENHANCEMENT
MERCED 99 BRIDGE ENHANCEMENT							
MER	99	13.9 / 14.4	48100_	101	CONSTRUCTION	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.3 MILE SOUTH OF STATE ROUTE 140 SEPARATION TO G STREET AND ON STATE ROUTE 140 AT MAIN STREET.	WIDEN UNDERCROSSING AND WIDEN RDWY EAST MERCED OH
EAST MERCED OH							
MER	99	15.3 / 15.9	0X630_	64	PA&ED	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.1 MILE SOUTH OF R STREET TO 0.1 MILE NORTH OF STATE ROUTE 140 SEPARATION	PLACE VEHICLE PULLOUTS, STAIR CASES, AND WEED BARRIER, REGRADE SLOPE
MER 99 ROADSIDE IMPROVEMENTS							
MER	99	15.8 / 17.3	0K021_	78	PS&E/RW	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE	INSTALL ABOUT 220 TREES AND 800 GROUNDCOVER SHRUBS AND IRRIGATION SYSTEM
WEST MERCED OVERHEAD LANDSCAPE							
MER	99	15.8 / 17.3	0K020_	126	CLOSEOUT	IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE	REPLACE WEST MERCED OVERHEAD STRUCTURES (#39-131 L/R) AND BEAR CREEK BRIDGE (#39-132 L/R)
West Merced Bridge Replacement							
MER	99	17.6 / 24.5	3A720_	31	PID	ON ROUTE 99 IN & NEAR ATWATER FROM 0.7 KM SOUTH OF FRANKLIN SLOUGH TO GROVE AVENUE (KP 28.3/39.4)	AC OVERLAY AND WIDEN SHOULDERS
FRANKLIN SLOUGH REHAB							
MER	99	19.3 / 20.9	0G440_	109	CONSTRUCTION	IN THE CITY OF MERCED AT VARIOUS LOCATIONS FROM THE INTERSECTION OF BELLEVUE AVE AND EXISTING RTE 59 TO THE INTERSECTION OF GURR RD & EXISTING RTE 140 (KP 51.8/52.8)	CONSTRUCT A NEW ALIGNMENT
ATWATER MERCED EXPRESSWAY (AME)							
MER	99	20.9 / R23.8	0Q060_	49	PID	ON ROUTE 99 BETWEEN 1.04 MILE NORTH OF APPLEGATE ROAD OVERCROSSING AND 1.9 MILE SOUTH OF APPLEGATE ROAD OVERCROSSING	CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY
APPLEGATE IC/RTE 99 UPGRADE							
MER	99	22.3 / 23.3	44250_	43	Candidate	IN ATWATER FROM 0.5 MILE SOUTH OF TO 0.5 MILE NORTH OF APPLEGATE OVERCROSSING BRIDGE #39-127	MODIFY INTERCHANGE (100% LOCAL)
SR99 Atwater Applegate OC Interchange Modification							
MER	99	23.7 / R30.4	0Y630_	60	PA&ED	IN MERCED COUNTY IN AND NEAR LIVINGSTON FROM 0.2 MILE NORTH OF WEST ATWATER OVERHEAD TO WINTON PARKWAY OVERCROSSING	CONSTRUCT MEDIAN BARRIER
LIVINGSTON MEDIAN BARRIER							
MER	99	23.8 / R26.5	41481_	123	CLOSEOUT	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY	CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY
ATWATER FREEWAY							
MER	99	24.4 / R25.8	41482_	101	CONSTRUCTION	IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY	HIGHWAY PLANTING AND IRRIGATION
ATWATER HIGHWAY PLANTING							
MER	99	26.5 / R28.8	3169E_	121	CLOSEOUT	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING	CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY
LIVINGSTON FREEWAY STAGE 2							
MER	99	26.8 / 27.6	3169C_	99	CONSTRUCTION	IN MERCED COUNTY NEAR LIVINGSTON ON STATE ROUTE FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING	HIGHWAY PLANTING AND IRRIGATION
LIVINGSTON STAGE 2 FWY PLANTING							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	99	R28.2 / R37.3	0Q121_	54	PA&ED	IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/ STANISLAUS COUNTY LINE (NORTHBOUND)	LANE WIDENING FROM 4 TO 6 LANES
NB LIVINGSTON MEDIAN WIDENING							
MER	99	28.2 / R37.3	0Q120_	54	PA&ED	IN LIVINGSTON, FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE.	WIDEN FREEWAY FROM 4 LANES TO 6 LANES
Livingston Median Widening							
MER	99	R28.2 / R37.3	0Q122_	73	PA&ED	IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/ STANISLAUS COUNTY LINE (SOUTHBOUND)	LANE WIDENING FROM 4 TO 6 LANES
SB LIVINSTON MEDIAN WIDENING							
MER	99	35.6 / R37.3	1C180_	14	Candidate	IN MERCED COUNTY BETWEEN THE CITY OF DELHI AND CITY OF TURLOCK FROM BRADBURY ROAD OVERCROSSING TO THE MERCED/STANISLAUS COUNTY LINE	PAVEMENT RESURFACING AND RESTORATION (2R)
TURLOCK 2R							
MER	140	0.0 / 42.1	0Y110_	70	PA&ED	IN MERCED COUNTY NEAR GUSTINE ON STATE ROUTE 140 FROM I-5 TO ABOUT 6 MILES EAST OF MERCED AT VARIOUS LOCATIONS	UPGRADE GUARDRAIL, TERMINAL SYSTEM AND END TREATMENTS
MER 140 GUARDRAIL UPGRADE							
MER	140	0.3 / 4.2	0L880_	32	PID	ON ROUTE 140 BETWEEN 0.3 MILES EAST OF INTERSTATE 5 AND ROUTE 33	SHOULDER WIDENING
Shoulder widening on SR140							
MER	140	2.0 / 49.0	0Y130_	15	Candidate	IN MERCED COUNTY ON RTE 140 AT VARIOUS LOCATIONS	EXTEND CULVERTS & INSTALL END TREATMENTS
MER 140 ACCESS ROADS							
MER	140	4.3 / 11.7	35461_	32	PID	NEAR GUSTINE FROM WEST JCT RTE 33 TO SAN JOAQUIN RIVER BRIDGE (KP 6.9/18.8)	STRUCTURAL SECTION REPAIR AND WIDEN THREE BRIDGES
MUD SLOUGH REHAB							
MER	140	5.6	0W350_	57	PA&ED	IN MERCED COUNTY STATE ROUTE 140/33 PM 5.3	CONSTRUCT ROUNDABOUT
GUSTINE ROUNDABOUT							
MER	140	6.1 / 35.8	0Y740_	67	PA&ED	IN MERCED COUNTY IN AND NEAR MERCED ON STATE ROUTE 140 FROM EAST JUNCTION STATE ROUTE 33 TO STATE ROUTE 99	DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE ASPHALT CONCRETE OVERLAY
MERCED 140 REHAB							
MER	140	11.3	0P800_	61	PA&ED	IN MERCED COUNTY ABOUT 5.2 MILES EAST OF GUSTINE ON STATE ROUTE 140 AT NORTH BRANCH MUD SLOUGH BRIDGE, BR. NO. 39-0091	BRIDGE SCOUR MITIGATION
Mud Slough Scour Mitigation							
MER	140	34.5 / 35.8	0A860_	33	PID	NEAR MERCED FROM EL CAPITAN CANAL TO ROUTE 99	ROADWAY REHABILITATION
EL CAPITAN REHAB							
MER	140	36.5 / 37.6	3A66U_	110	CONSTRUCTION	IN MERCED COUNTY IN MERCED ON STATE ROUTE 140 FROM MARTHELLA AVENUE TO 0.2 MILE EAST OF SANTA FE AVENUE	REPLACE BRIDGE AND WIDEN ROADWAY
BRADLEY OVERHEAD							
MER	140	40.7	0X300_	95	PS&E/RW	IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS	INSTALL FLASHING BEACONS WITH WARNING SIGNS
TRI-CITIES FLASHING BEACONS							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	152	R0.0 / R2.4	0W140_	65	PA&ED	IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF VISTA POINT	CONSTRUCT MEDIAN BARRIER
PACHECO PASS MEDIAN BARRIER							
MER	152	0.0	0T810_	96	PS&E/RW	IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS	INSTALL ADA CURB RAMPS, MINOR SIDEWALK EXTENSION
Merced ADA Curb Ramps							
MER	152	R0.0 / R40.8	0V090_	58	PA&ED	ON STATE ROUTE 152 IN MERCED COUNTY (PM R0.0/R40.8)	HIGH SPEED TRAIN SYSTEM
HIGH SPEED RAIL MERCED TO SAN JOSE							
MER	152	R6.0 / R10.1	0S940_	138	CLOSEOUT	IN MERCED COUNTY ABOUT 10 MILES WEST OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE	INSTALL DOUBLE THREE BEAM MEDIAN BARRIER
MER152 MEDIAN BARRIER							
MER	152	16.2 / 16.2	0N160_	44	Candidate	IN MERCED COUNTY ON ROUTE 152/VOLTA ROAD (KP 26.15)	CONSTRUCT NEW INTERCHANGE-RTE 152 AND VOLTA ROAD
Volta Road Interchange							
MER	152	21.5 / 21.8	0H700_	131	CLOSEOUT	IN MERCED COUNTY IN LOS BANOS ON SR 152 FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD	INSTALL TRAFFIC SIGNALS AND LIGHTING
MILLER LANE SIGNALS							
MER	152	R22.3 / R25.8	41911_	75	PS&E/RW	AT STATE ROUTE 165 AND EAST STATE ROUTE 152 NEAR SANTA FE ROAD WITH EXISTING SR 152 SIGNALIZED I/S	CONSTRUCT FOUR-LANE FREEWAY BYPASS ON SIX-LANE RIGHT OF WAY WITH SIGNALIZED AT-GRADE INTERSECTIONS
Los Banos Bypass Segment I							
MER	165	0.0 / 30.5	0P810_	45	CANDIDATE	IN MERCED COUNTY ON SR 165 FROM	NEW BYPASS TO TAKE TRUCK TRAFFIC FROM SR165, AROUND HILMAR AND TURLOCK TO SR99
Hilmar Bypass							
MER	165	0.0 / 11.7	38220_	33	PID	IN MERCED COUNTY ON STATE ROUTE 165 BETWEEN INTERSTATE 5 AND HENRY MILLER ROAD. (KP 0.0/18.8)	REHABILITATE THE EXISTING ASPHALT CONCRETE ROADWAY.
HENRY MILLER rehab							
MER	165	7.2 / 30.3	0W860_	154	Candidate	IN MERCED COUNTY AT CENTRAL CALIFORNIA IRRIGATION DISTRICT (CCID) MAIN CANAL BRIDGE (BR NO. 39 0202) AND MERCED RIVER BRIDGE (BR NO. 39 0217)	SCOUR MITIGATION, UPGRADE BRIDGE RAILING & REPAIR COLUMNS
CCID MAIN CANAL BRIDGE RAIL							
MER	165	11.7	0T690_	163	PA&ED	AT THE INTERSECTION OF STATE ROUTE 165 AND HENRY MILLER ROAD IN MERCED COUNTY	IMPROVE STAA TURN RADIUS AT INTERSECTION
HENRY MILLER TURN RADIUS							
MER	165	15.4 / 14.9	0W680_	131	CLOSEOUT	LOCATED AT THE ENTRANCE TO THE SAN LUIS NATIONAL WILDLIFE REFUGE ON STATE ROUTE 165	CONSTRUCT ACCELERATION & DECELERATION LANES AT ENTRANCE
SAN LUIS PARK ENTRANCES							
MER	165	26.7 / 30.0	38151_	114	CONSTRUCTION	IN MERCED COUNTY	AC OVERLAY, DIGOUTS, INTERSECTION IMPROVEMENTS & SHOULDER WIDENING
Stevinson Rehab							
MER	165	29.8 / 30.3	0Q290_	90	PS&E/RW	IN MERCED COUNTY FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVEARD TO RIVER ROAD	IMPROVE CURVE RADIUS, SUPERELEVATION, WIDEN SHOULDER, INSTALL RUMBLE STRIP
WESTSIDE BLVD CURVE CORRECTION							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
MER	165	35.6 / 36.1	0U290_	90	PS&E/RW	IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE	INSTALL LEFT TURN CHANNELIZATION
FOWLER AVE LEFT TURN							
MER	L5712		0F160_	34	PID	IN MERCED, MARIPOSA, TUOLUMNE, CALAVERAS, SAN JOAQUIN, AMADOR, AND ALPINE COUNTIES AT VARIOUS MAINTENANCE STATIONS.	COVER MATERIAL BINS
COVER MATERIAL BINS							
MPA	120	43.6	1C220_	8	Candidate	IN MARIPOSA, MERCED, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 120, 140, 152, 108, 205 AND ON INTERSTATE 5	TMS ELEMENT REPAIR
SJ TMS REPAIR							
MPA	140	0.0 / 5.9	0E480_	1	PID	FROM MERCED COUNTY LINE TO 1.1 MILE WEST OF OLD HIGHWAY. (KP 0.0/9.5)	IMPROVE ROADWAY ALIGNMENT AND CONSTRUCT SHOULDERS.
Miles Creek Improvements							
MPA	140	21.2 / 21.8	0Y600_	15	Candidate	IN MARIPOSA FROM SOUTH JUCTION RTE 49 TO TWELFTH STREET	PEDESTRIAN SAFETY UPGRADES
MARIPOSA CROSSWALKS							
MPA	140	22.1 / 25.3	0G340_	70	PA&ED	NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD	PAVEMENT REHABILITATION (CAP M)
MIDPINES CAPM							
MPA	140	22.3	0J780_	154	Candidate	IN MARIPOSA COUNTY, ON ROUTE 140, AT THE INTERSECTION OF SMITH RD. (KP 35.89)	LEFT TURN CHANNELIZATION - NON SIGNALIZED INTERSECTION
SMITH ROAD LEFT TURN CHANNELIZATION							
MPA	140	42.0 / 42.7	0P922_	91	PS&E/RW	IN MARIPOSA COUNTY ABOUT 8 MILES WEST OF EL PORTAL FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE	TALUS REMOVAL
MARIPOSA TALUS REMOVAL							
MPA	140	42.0 / 42.7	0P921_	96	PS&E/RW	ON ROUTE 140 FROM 1.2 MILES WEST TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE	CLEAR LANDSLIDE
Ferguson Slide Rock Shed Construction							
MPA	140	42.0 / 42.7	0P920_	76	PS&E/RW	ON ROUTE 140 FROM 1.2 MILES WEST TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE	CLEAR LANDSLIDE
FERGUSON SLIDE PERMANENT RESTORATION							
MPA	140	50.9 / 51.2	0E800_	34	PID	ON ROUTE 140 IN MARIPOSA COUNTY FROM CRANE CREEK BRIDGE TO 1.0KM WEST OF YOSEMITE PARK BOUNDARY (KP 81.9/82.4)	REPAIR UNDERMINED CONCRETE ROCK SLOPE PROTECTION.
Route 140 - Slope Repair							
SCL	152	19.8	0Q800_	163	CONSTRUCTION	ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS	INSTALL 3 CHANGEABLE MESSAGE SIGNS
SANTA CLARA SR152/156 CMS							
SJ	0		0M860_	142	Candidate	IN SAN JOAQUIN CO AT VARIOUS LOCATIONS	STUDY TO DETERMINE CT PROJECTS COST ESTIMATE/SJCOG'S MEASURE K & RTIP
SJ	4	0.0	0S110_	110	CONSTRUCTION	ON STATE ROUTE 4 BETWEEN GARFIELD	EXTEND FREEWAY
SR 4 CROSSTOWN RAMP EXTENSION							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	4	0.0	0G260_	155	Candidate	IN SAN JOAQUIN CO NEAR STOCKTON AT OLD RIVER BRIDGE. (KP 0.0)	BRIDGE RAIL UPGRADE AND WIDENING.
Old River Bridge Replacement							
SJ	4	0.0	1C000_	9	Candidate	IN MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS THROUGHOUT DISTRICT 10	SIGNS AND LIGHTING REPLACEMENT
SJ/STA/MER SIGNALS							
SJ	4	0.0	0Y670_	115	CONSTRUCTION	IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE (BR #29-0045)	MECHANICAL REPAIR OF A MOVABLE BRIDGE
OLD RIVER BRIDGE REPAIR							
SJ	4	0.0	0W690_	79	PS&E/RW	ON VARIOUS STATE ROUTES AT THIRTEEN (13) BRIDGES IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	REPLACE JOINT SEALS, BEARING PADS REPLACE JOINT SEALS, BEARING PADS & TREAT BRIDGE DECKS AND TREAT BRIDGE DECKS
SJ Bridge Maintenance							
SJ	4	0.0 / 8.2	3A750_	61	PA&ED	IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 FROM OLD RIVER BRIDGE TO BACON ISLAND ROAD	ROADWAY REHAB
Old River Bridge CapM							
SJ	4	1.1 / 1.2	0V130_	132	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR STOCKTON AT 1.2 MILE EAST OF OLD RIVER BRIDGE	REPAIR SLOPE
OLD RIVER BRIDGE SLOPE REPAIR							
SJ	4	2.0	1C200_	16	Candidate	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	CULVERT REHABILITATION
MER/SJ/STA CULVERTS							
SJ	4	5.4 / R6.9	0H04U_	127	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR HOLT ON SR 4 FROM 0.5 MILE WEST OF TRACY BLVD TO 1.0 MILE EAST OF TRACY BLVD	REALIGN CURVE
TRACY BLVD/TRAPPER RD CURVE IMPROVEMENT							
SJ	4	R8.3 / T14.3	0W120_	115	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE	REHABILITATE EXISTING ASPHALT CONCRETE PAVEMENT (HMA OVERLAY)
BACON ISLAND REHAB							
SJ	4	T13.9 / 15.1	0P830_	48	Candidate	IN SAN JOAQUIN COUNTY ON SR4 FROM 500' WEST OF ROBERTS ROAD TO 500' EAST (KP 22.3/24.3)	OPERATIONAL AND SAFETY IMPROVEMENTS
DAGGETT ROAD							
SJ	4	14.1 / 15.9	0H820_	146	Candidate	IN SJ CO ON SR 4 FROM SJ RIVER BRIDGE TO I-5 INTERCHANGE. (KP 22.7/25.5)	MODIFY INTERCHANGE WIDEN TO 4 OR 5 LANES WITH INTERCHANGE IMPROVEMENTS
Rte 4/Charter Way West Improvements							
SJ	4	14.5 / 21.1	3A400_	35	PID	VARIOUS LOCATIONS THROUGHOUT SAN JOAQUIN COUNTY	INSTALL 10 CMS 6 WEATHER STATIONS,
CROSSTOWN TMS							
SJ	4	15.1 / R19.4	0X650_	16	Candidate	IN STOCKTON FROM FRESNO AVENUE TO N JUNCTION RTE 99; ALSO ON RTE 99 AT VARIOUS LOCATIONS	ROADSIDE SAFETY IMPROVEMENTS
STOCKTON 99 MAINTENANCE PULLOUTS							
SJ	4	15.3 / 19.4	0G330_	155	Candidate	IN SJ CO ON RTE 4 FROM FRESNO AVE TO THE JUNCTION OF RTE 99. (KP 24.6/31.3)	HIGHWAY BEAUTIFICATION AND MODERNIZATION.
Route 4 Beautification and Modernization							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	4	16.0 / 19.4	0X970_	151	Candidate	IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 FROM I-5 TO STATE ROUTE 99	INSTALL AUTOMATED WARNING SYSTEM
Crosstown AWS							
SJ	4	R16.2	0W110_	62	PA&ED	IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5	HIGH FRICTION SURFACE TREATMENT, FLASHING BEACONS, UPGRADE GUARDRAIL
SR-4 / I-5 Ramp Connector							
SJ	4	R17.4	1C090_	9	Candidate	IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 AT CROSSTOWN VIADUCT	REPAIR HINGES & BEARING PADS
CROSSTOWN VIADUCT BRIDGE MAINTENANCE							
SJ	4	19.1 / 23.6	0P970_	45	Candidate	IN SAN JOAQUIN COUNTY IN THE CITY OF STOCKTON ON SR 4 FROM MARIPOSA ROAD INTERCHANGE TO KAISER ROAD	REALIGN SR4
State Route 4 Realignment Project							
SJ	4	R19.5 / R20.1	3A100_	111	CONSTRUCTION		WIDEN TO 6 LANES
SOUTH STOCKTON 6-LANE WIDENING							
SJ	4	19.8	0X310_	17	Candidate	IN STOCKTON AT RTE 4/99 SEPARATION (BR. #29-0155)	REPLACE BRIDGE
SJ 4/99 BRIDGE REHAB							
SJ	5	0.0	0T820_	79	PS&E/RW	ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY	INSTALL ADA CURB RAMPS
SJ ADA Curb Ramps							
SJ	5	0.0	1C060_	17	Candidate	IN SAN JOAQUIN COUNTY ON STATE ROUTE 5 AND 99 IN THE CITIES OF RIPON, STOCKTON AND LODI	ADA UPGRADES
SJ 5/99 ADA IMPROVEMENTS							
SJ	5	0.0	0P550_	71	PA&ED	ON ROUTES 5, 132, 152, AND ROUTE 165 CROSSING CALIFORNIA AQUEDUCT AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY	DWR BRIDGE SEISMIC RETROFIT
DWR BRIDGE SEISMIC RETROFIT							
SJ	5	0.0	0E84U_	156	Candidate	IN MER CO, STA CO, AND SJ CO AT VARIOUS LOCATIONS. SJ-5(KP22.2/63.6,42.1)SJ-99(KP9.8, 30.1,49.1)SJ-580(KP0.0)MER-5(KP 52.1)STA-5(KP43.7)STA-99(KP R25.9)	INSTALLATION OF HAR'S
HAR System							
SJ	5	0.1 / 47.8	0K330_	111	CONSTRUCTION	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	INSTALL TRAFFIC MONITORING STATIONS
WEST SAN JOAQUIN TMS							
SJ	5	1.1 / 34.5	0G240_	156	Candidate	IN SAN JOAQUIN CO AT VARIOUS LOCATIONS FROM HOSPITAL CREEK BRIDGE TO PIXLEY SLOUGH BRIDGE (KP 1.8/55/5)	RESURFACE BRIDGE DECKS
SJ-5 DECK Resurface							
SJ	5	R12.7 / R13.4	0W210_	18	Candidate	IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF PARADISE CUT BRIDGE (BR. NO. 29-0032 L/R)	REPLACE BRIDGE
REPLACE PARADISE CUT BRIDGE							
SJ	5	R14.5 / R17.1	3A380_	157	Candidate	VARIOUS LOCATIONS THROUGHOUT SJ CO	CLOSED CIRCUIT TV CAMERAS, HWY ADVISORY RADIOS, CMS'
San Joaquin ITS							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	5	22.0 / 23.6	0E490_	104	CONSTRUCTION	ON INTERSTATE 5, IN STOCKTON, IN SJ COUNTY FROM 0.6 KM SOUTH OF FRENCH CAMP RD INTERCHANGE TO 3.1KM NORTH OF FRENCH CAMP RD INTERCHANGE	MODIFY/RECONSTRUCT FRENCH CAMP/SPERRY ROAD "FRENCH CAMP/SPERRY ROAD"
FRENCH CAMP/SPERRY ROAD							
SJ	5	25.1 / 28.6	0M780_	105	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD	ROADWAY REHABILITATION
NORTH I-5 REHAB							
SJ	5	25.8 / 26.1	0G720_	97	PS&E/RW	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS	SEISMIC RETROFIT OF VARIOUS BRIDGES
SR 4 / I-5 SEISMIC RETROFIT							
SJ	5	26.5 / R12.7	0V100_	148	Candidate	ON INTERSTATE ROUTE 5 AND STATE ROUTE 580 IN SAN JOAQUIN COUNTY (PM 26.5/R12.7) ON I5,	HIGH SPEED RAIL - ALTAMONT PASS
Altamont Corridor High Speed Rail							
SJ	5	26.5	0X460_	18	Candidate	IN STOCKTON AT STOCKTON CHANNEL VIADUCT (BR. #29-0176 L/R)	BRIDGE REHABILITATION
STOCKTON CHANNEL VIADUCT BRIDGE REHAB							
SJ	5	28.5 / 35.6	0G470_	102	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING	WIDEN BRIDGES AND FREEWAY LANES, HOV LANE
I-5 NORTH STOCKTON WIDENING AND HOV LANES							
SJ	5	29.0	0X520_	19	Candidate	IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS	PEDESTRIAN INFRASTRUCTURE
SJ-5, 99 & MER-165 ADA INFRASTRUCTURE							
SJ	5	29.5 / 30.1	0E540_	3	PID	ALONG S/B I-5 FROM CALAVERAS RIVER BRIDGE TO MARCH LANE (KP 47.5/48.4)	SOUNDWALL
CLAUDIA LANDEEN SCHOOL SOUNDWALL							
SJ	5	31.8 / 33.3	0N080_	51	PA&ED	IN SAN JOAQUIN COUNTY ON ROUTE 5 HAMMER LANE (KP 51.26/53.59)	INTERCHANGE ADDITIONS AND MODIFICATIONS
I-5 HAMMER LANE							
SJ	5	32.6 / 49.8	0V170_	135	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE	HOT MIX ASPHALT OVERLAY
North I-5 CAPM							
SJ	5	35.0 / 35.8	0N100_	52	PA&ED	IN SAN JOAQUIN COUNTY ON ROUTE 5 EIGHT MILE ROAD (KP 56.45/57.63)	INTERCHANGE ADDITIONS AND MODIFICATIONS
I-5 EIGHT MILE ROAD							
SJ	5	39.0 / 39.4	0Y690_	80	PS&E/RW	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS	INSTALL HIGH FRICTION SURFACE TREATMENT
SAN JOAQUIN HFST							
SJ	5	41.7 / 45.9	0X540_	65	PA&ED	IN SAN JOAQUIN COUNTY NEAR THORNTON FROM TURNER ROAD UNDERCROSSING TO BEAVER SLOUGH BRIDGE	CONSTRUCT MEDIAN BARRIER
SJ 5 Median Barrier							
SJ	12	0.0	0J920_	80	PS&E/RW	ON STATE ROUTE 12 ON MOKELUMNE RIVER BRIDGE IN SAN JOAQUIN COUNTY AT PM 0.01	REPLACE DAMAGED BEAM AND CONTROL HOUSE
Mokelumne River Bridge Control House							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	12	0.0	0Y880_	81	PS&E/RW	IN SJ COUNTY NEAR TERMINOUS AT MOKELUMNE RIVER BRIDGE	REPLACE BRIDGE DECK
SJ	12	0.0	0S900_	157	Candidate	NEAR LOCKEFORD ON ROUTES 12 AND 88 AT VARIOUS LOCATIONS	CULVERT REHABILITATION
LOCKEFORD CULVERT REHAB							
SJ	12	0.1 / R4.4	0G800_	112	CONSTRUCTION	IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE	ROADWAY REHABILITATION
Bouldin Island Rehab							
SJ	12	R4.4	0G350_	75	PS&E/RW	IN SAN JOAQUIN COUNTY AT TERMINOUS	REPLACE BEARING PADS, JOINT SEALS
LITTLE POTATO SLOUGH BEARING PAD REPLACEMENT							
SJ	12	R4.4	1C020_	81	PS&E/RW	IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE	BRIDGE REHAB - BEARING PAD REPLACEMENT
LITTLE POTATO SLOUGH BRIDGE REHAB							
SJ	12	5.0 / 10.2	0A840_	136	CLOSEOUT	IN SAN JOAQUIN COUNTY FROM POTATO SLOUGH BRIDGE TO FLAG CITY AND INTELLIGENT TRANSPORTATION SYSTEMS THROUGH SACRAMENTO AND SOLANO COUNTIES THROUGH THE WESTERN CITY	PLACE HMA W/CLASS 2 AGGREGATE BASE
SJ 12 IMPROVEMENTS							
SJ	12	5.0 / 9.5	28150_	35	PID	ON ROUTE 12 IN SAN JOAQUIN COUNTY BETWEEN PM 5.0, NEAR TERMINOUS FROM POTATO SLOUGH BRIDGE AND PM 9.5, 0.12 MILES EAST OF GUARD ROAD	STRUCTURAL SECTION REPAIR
LODI REHAB #1							
SJ	12	5.1 / 11.0	0W560_	91	PS&E/RW	REPLACE DIKE AND RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY BOULEVARD	DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY RUBBERIZED HOT MIX ASPHALT OVERLAY,
SJ 12 TERMINOUS CAPM							
SJ	12	14.9 / 18.1	0Y550_	19	Candidate	IN SAN JOAQUIN COUNTY ON HIGHWAY_12 IN THE CITY OF LODI	ADA PEDESTRIAN INFRASTRUCTURE UPGRADES
LODI ADA IMPROVEMENTS							
SJ	12	19.1 / 27.6	0Y660_	6	Candidate	WEST OF LODI FROM KENNISON LN. TO ROUTE 49 IN CALAVERAS COUNTY	INSTALL RUMBLE STRIPES AND RUMBLE STRIPS
SJ & CAL Hwy 12 Rumble Strips							
SJ	26	15.3	0C840_	158	Candidate	NEAR BELLOTA AT CALAVERAS RIVER BRIDGE (BR #29-0041)	UPGRADE BRIDGE RAILS AND WIDEN
CALAVERAS RIVER BRIDGE RAIL							
SJ	26	17.1 / 17.9	0E370_	36	PID	ON SR 26 FROM 0.4 KM EAST OF DUCK CREEK TO 1.4 KM WEST OF SANDSTONE CREEK BRIDGE. (KP 27.4/28.8)	CURVE CORRECTION
SHELLY CURVE CORRECTION #1							
SJ	26	18.5 / 19.0	0T160_	112	CONSTRUCTION	IN SAN JOAQUIN COUNTY EAST OF LINDEN ON STATE ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD	REALIGN TWO NONSTANDARD HORIZONTAL REVERSING CURVES AND REPLACE SANDSTONE CREEK BRIDGE
SANDSTONE CREEK CURVE CORRECTION							
SJ	88	3.8 / 4.9	0G320_	123	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR STOCKTON ON STATE ROUTE 88 AT THE INTERSECTION OF BAKER/PEZZI ROAD, R/L	REALIGN OFFSET INTERSECTION, WIDEN SR-88 FOR LEFT-TURN CHANNELIZATION
SR-88/BAKER STREET							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	88	5.0 / 12.2	0P600_	136	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12	REPAIR AREAS AND APPLY HMA, SIGNALS
Comstock CAPM							
SJ	88	5.1 / L12.3	27920_	36	PID	ON ROUTE 88 IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.3 KM NORTH OF COMSTOCK ROAD TO 0.3 KM SOUTH OF ROUTE 12 WEST (KP 8.2/19.5)	REHABILITATE ROADWAY, REPLACE STRUCTURES AND WIDEN SHOULDERS
STOCKTON REHAB							
SJ	88	6.1 / 8.9	0A830_	82	PS&E/RW	ON ROUTE 88 IN SAN JOAQUIN COUNTY AT THE CALAVERAS RIVER, MOSHER SLOUGH AND BEAR CREEK BRIDGES (KP 9.8/15.0)	UPGRADE BRIDGE APPROACH GUARDRAIL AND EXTEND CULVERTS 4 LOC.
LOCKEFORD BRIDGE RAIL							
SJ	88	15.4 / 19.4	0Y680_	10	Candidate	NEAR LOCKEFORD FROM 0.9 MI WEST OF DISCH RD TO 0.4 MI WEST OF MOKELUMNE RIVER; ALSO IN CALAVERAS COUNTY ON RTE 4 PM R7.9 TO R10.5	INSTALL RUMBLE STRIPS
LOCKEFORD & COPPEROPOLIS RUMBLE STRIPS							
SJ	88	19.1 / 19.1	0T630_	55	PA&ED	IN SAN JOAQUIN COUNTY ON SR 88 AT INTERSECTION OF SR 12 AND LIBERTY ROAD, AND IN AMADOR COUNTY ON SR 88 AT THE INTERSECTION OF BUENA VISTA ***OVERSIGHT ONLY***	SIGNALIZE AND IMPROVE INTERSECTIONS
BUENA VISTA CASINO MITIGATION							
SJ	88	19.2 / 25.4	0Q180_	71	PA&ED	IN SAN JOAQUIN COUNTY NEAR CLEMENTS ON STATE ROUTE 88 FROM STATE ROUTE 12 TO THE AMADOR COUNTY LINE	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
CLEMENTS CAPM							
SJ	99	0.0 / 0.3	0L020_	72	PA&ED		BRIDGE REPLACEMENT
RIPON BRIDGE REHAB							
SJ	99	0.0 / 38.8	0V080_	148	Candidate	ON STATE ROUTE 99 IN SAN JOAQIN (PM 0.0/38.8), STANISLAUS (PM R0.0/R24.8) AND MERCED COUNTY	HIGH SPEED RAIL - MERCED TO SAC
Merced to Sacramento High Speed Rail							
SJ	99	0.2 / 1.7	0H490_	37	PID	IN SJ CO IN RIPON ON RTE 99 FROM 0.3 KM NORTH OF THE STANISLAUS RIVER BR TO MILEGEO AVE OC. (KP 0.3/2.7).	HIGHWAY PLANTING RESTORATION.
Ripon Planting Rehab							
SJ	99	1.3	0X340_	20	Candidate	IN SAN JOAQUIN COUNTY ON ROUTE 99 AT POST MILE 1.3 NEAR CITY OF RIPON AND AT POST MILE 18.5 NEAR CITY OF STOCKTON	BRIDGE REHABILITATION FOR ADA COMPLIANCE
SJ-99 / MER-152 PED BRIDGE ADA REHAB							
SJ	99	1.7 / 5.8	0Q160_	72	PA&ED	IN SAN JOAQUIN COUNTY IN RIPON ON STATE ROUTE 99 FROM MILGEO AVENUE TO STATE ROUTE 120	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
MILGEO AVENUE CAPM							
SJ	99	4.5 / 5.0	0P730_	46	CANDIDATE	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 99 AT AUSTIN ROAD (KP 7.2/8.0)	OVERSIGHT OF INTERCHANGE MODIFICATIONS
AUSTIN ROAD IC							
SJ	99	4.9 / 6.8	0U370_	132	CLOSEOUT	IN SAN JOAQUIN COUNTY AT THE SR 99/ SR 120 WESTBOUND AND EASTBOUND FREEWAY INTERCHANGES FROM AUSTIN ROAD OVERCROSSING TO THE SR 99/ YOSEMITE AVENUE	TREE PLANTING
MANTECA TE LANDSCAPING							
SJ	99	4.9 / 14.2	0E611_	105	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING	WIDEN EXISTING FREEWAY WITH HMA
MANTECA WIDENING - MAINLINE PHASE 1							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	99	4.9 / 23.0	0W430_	82	PS&E/RW	IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 99 FROM FREMONT STREET TO HAMMER LANE	INSTALL RAMP METERING SYSTEMS
SJ 99 RAMP METERING							
SJ	99	6.9 / 10.6	0E613_	113	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC	LATHROP INTERCHANGE (PHASE 3)
MANTECA WIDENING PHASE 3 - LATHROP ROAD INTERCHANGE							
SJ	99	10.0 / 14.0	0Q150_	37	PID	ON ROUTE 99 FROM 0.8 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.6 MI SOUTH OF ARCH ROAD OVERCROSSING	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
LATHROP/ARCH RD. OVERLAY (CAP M)							
SJ	99	10.6 / 15.0	0E612_	106	CONSTRUCTION	IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD	FRENCH CAMP INTERCHANGE (PHASE 2)
MANTECA WIDENING PHASE 2 - FRENCH CAMP INTERCHANGE							
SJ	99	14.0 / 23.0	1C420_	20	Candidate	IN SAN JOAQUIN COUNTY ON STATE ROUTE 99 IN AND NEAR STOCKTON FROM 0.6 MI SOUTH OF ARCH ROAD OC TO 0.1 MI NORTH OF HAMMER LANE OC	INSTALL RAMP METERS
STOCKTON 99 RAMP METERS							
SJ	99	14.1 / 15.0	1A700_	118	CLOSEOUT	IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 99 AT ARCH ROAD OVERCROSSING	CONSTRUCT INTERCHANGE
ARCH ROAD INTERCHANGE							
SJ	99	18.5 / 22.9	4454U_	127	CLOSEOUT	ON ROUTE 99 FROM ROUTE 4 TO 0.1 MILE NORTH OF HAMMER LANE OVERCROSSING.	WIDEN TO SIX LANES, MODIFY INTERCHANGES, AND RECONSTRUCT 99/ HAMMER LANE INTERCHANGE
SR 99/HAMMER LANE							
SJ	99	20.1 / 34.7	0C880_	38	PID	IN AND NEAR STOCKTON AND LODI AT VARIOUS LOCATIONS FROM 0.3 KM S OF RTE 88 TO 0.3 KM N OF PELTIER RD (KP 32.3/55.8)	UPGRADE PLANTING AND IRRIGATION
PELTIER RD LANDSCAPE							
SJ	99	22.9 / 38.8	0W190_	83	PS&E/RW	ADA RAMPS, REPLACE AC DIKE, ADD SHOULDER BACKING AND OVERLAY HOT SACRAMENTO COUNTY LINE	DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, RAISE METAL BEAM GUARDRAIL AS NEEDED, UPGRADE
SJ 99 CAPM							
SJ	99	23.5 / 24.5	0L140_	53	PA&ED	IN SAN JOAQUIN CO AT MORADA LANE IN STOCKTON (KP37.8 /39.4)	RECONSTRUCT MORADA LANE I/C AT SJ-99 IN STOCKTON
MORADA LANE IC							
SJ	99	23.8 / 38.8	0X450_	66	PA&ED	IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.2 MILE SOUTH OF MORADA LANE TO THE SACRAMENTO COUNTY LINE	UPGRADE EXISTING GUARDRAIL, TERMINAL SYSTEMS & END TREATMENT
SJ 99 GUARDRAILS							
SJ	99	24.9 / 25.9	0L130_	53	PA&ED	IN SAN JOAQUIN CO AT EIGHT MILE ROAD IN STOCKTON (KP40.71/40.87)	RECONSTRUCT EIGHT MILE RD I/C AT SJ-99 IN STOCKTON
EIGHT MILE /99 IC							
SJ	99	R28.4 / R28.5	0S770_	48	CANDIDATE	ON SR 99 AND HARNEY LAND NEAR CITY OF LODI ** OVERSIGHT ONLY**	INTERCHANGE MODIFICATION
HARNEY LANE INTERCHANGE IMPROVEMENTS							
SJ	99	29.0 / 30.7	0V870_	137	CLOSEOUT	IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUT 99 FROM 0.5 MILE NORTH OF HARNEY LANE TO EAST PINE STREET	PANEL REPLACEMENT, GRIND, OVERLAY
SJ 99 CAPM							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	99	29.3 / 33.7	0X640_	21	Candidate	IN AND NEAR LODI FROM 0.2 MI SOUTH OF ROUTE 99/12 SEPARATION TO 0.1 MI NORTH OF ACAMPO ROAD OC	ROADSIDE SAFETY IMPROVEMENTS
SJ 99 MAINTENANCE PULLOUTS							
SJ	99	30.8 / 31.5	1C280_	7	Candidate	IN SAN JOAQUIN COUNTY ON STATE ROUTE 99 IN LODI FROM 0.1 MI NORTH OF EAST PINE ST OC TO 0.1 MI NORTH OF NORTH LODI OC	RAMP REALIGNMENT
VICTOR ONRAMP							
SJ	99	31.3 / 31.6	1C260_	59	PA&ED	ON STATE ROUTE 99 AND TURNER ROAD IN SAN JOAQUIN COUNTY AT PM 31.3/31.6 IN THE CITY OF LODI	IMPROVE SOUTHBOUND TURNER ROAD ON-RAMP
TURNER ROAD ONRAMP							
SJ	99	32.0 / 32.6	0S860_	139	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR LODI ON STATE ROUTE 99 FROM 0.4 MILE NORTH OF TURNER ROAD TO WOODBRIDGE ROAD	HOTMIX ASPHALT OVERLAY TO IMPROVE CROSS SLOPE AND ROADWAY TRACTION
NB SJ99 HOTMIX OVERLAY							
SJ	120	2.2 / 2.2	0H890_	51	PA&ED	IN CITY OF MANTECA ON STATE ROUTE 120 FROM .5 MILE WEST TO .5 MILE EAST OF THE MCKINLEY AVENUE UNDERCROSSINGS	OVERSIGHT TO CONSTRUCT NEW INTER- CHANGE
MCKINLEY AVENUE IC							
SJ	120	3.0 / 3.6	0P650_	46	CANDIDATE	IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 AT AIRPORT WAY (KP 4.8/5.8)	OVERSIGHT OVER INTERCHANGE MODIFICATIONS
SR 120/AIRPORT ROAD IC							
SJ	120	6.9 / 8.5	0G480_	146	Candidate	IN SJ CO SO 99/120 INTERCHANGE FROM 99/120 INTERCHANGE EAST TO JACK TONE ROAD. (KP 11.1/13.6)	RECONSTRUCT INTERCHANGE & 2 LANE EXPRESSWAY ON NEW ALIGNMENT.
Manteca Bypass Extension							
SJ	132	L0.0 / 7.1	0G820_	62	PA&ED	IN SAN JOAQUIN COUNTY NEAR VERNALIS FROM ROUTE 580 TO STANISLAUS COUNTY LINE	REPAIR PCC PAVEMENT
VERNALIS SR 132 REHAB							
SJ	132	1.4 / 3.0	2A780_	98	CONSTRUCTION	IN SAN JOAQUIN COUNTY ON RTE 132 FROM 0.1 MILE WEST OF I-5 TO 0.4 MILES EAST OF SERVICE ROAD (BIRD ROAD)	CONSTRUCT NEW INTERCHANGE
Bird Road Interchange							
SJ	205	L0.0 / R13.4	1C330_	21	Candidate	IN SAN JOAQUIN COUNTY ON STATE ROUTE 205 NEAR TRACY FROM ALAMEDA COUNTY LINE TO STATE ROUTE 5	RAMP METERS
SR205 SMART CORRIDOR - PHASE 2							
SJ	205	L0.0 / R13.3	0L340_	147	Candidate	IN SAN JOAQUIN COUNTY ON THE I-205 CORRIDOR (KP 0.0/R21.4)	CONGESTION MANAGEMENT PLAN
SJ	205	L0.0 / R13.4	1C210_	10	Candidate	IN SAN JOAQUIN COUNTY ON STATE ROUTE 205 NEAR MOUNTAIN HOUSE AND CITY OF TRACY	INSTALL RAMP METERS, CMS, CCTV, TMS, RWIS, AND FO
SJ 205 SMART CORRIDOR							
SJ	205	1.7 / R12.6	0L570_	100	CONSTRUCTION	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY ON STATE ROUTE 205 FROM THE SAN JOAQUIN COUNTY LINE TO CORRAL HOLLOW AND FROM 0.1 MILE EAST OF MACARTHUR DRIVE TO INTERSTATE 5	HIGHWAY PLANTING
TRACY CORRIDOR TREE PLANTING							
SJ	205	1.9 / R7.9	0Q270_	140	CLOSEOUT	IN SAN JOAQUIN COUNTY NEAR TRACY ON I-205 AT VARIOUS LOCATIONS	CONSTRUCT ADDITIONAL LANES
I-205 AUX LANE							

5/7/2014

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
SJ	205	2.0 / 2.6	0K710_	38	PID	ON ROUTE 205 BETWEEN MOUNTAIN HOUSE PARKWAY ON-RAMP AND ELEVENTH STREET OFF-RAMP (KP 3.2/4.2)	CONSTRUCT EASTBOUND AUXILLARY LANE
rte 205 auxiliary lane project							
SJ	205	2.6 / R5.1	0H910_	74	PS&E/RW	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM HANSEN ROAD OVERCROSSING TO GRANT LINE ROAD UNDERCROSSING (KP 3.8/R8.5)	OVERSIGHT TO CONSTRUCT NEW INTERCHANGE
LAMMERS RD/ELEVENTH ST I/C							
SJ	205	R3.0 / R13.6	30016_	137	CLOSEOUT	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS	WIDEN FREEWAY AND BRIDGES, REHABILITATE PAVEMENT
TRACY WIDENING STAGE II & III							
SJ	205	R5.9 / R8.3	0H470_	39	PID	IN SJ CO IN TRACY ON RTE 205 FROM SOUTH OF CORRAL HOLLOW UC TO 0.2 KM EAST OF MACARTHUR DRIVE (KP R9.4/R13.4)	HIGHWAY PLANTING RESTORATION.
Tracy Planting Rehab job							
SJ	205	R9.0 / R9.6	0H880_	55	PA&ED	ON INTERSTATE 205 FROM 0.9 MILES EAST OF MACARTHUR DRIVE TO 2.9 MILES WEST OF INTERSTATE 5	OVERSIGHT CONSTRUCT NEW 6 LANE FREEWAY
CHRISMAN ROAD I/C							
SJ	580	0.0 / 5.0	0G810_	92	PS&E/RW	IN SAN JOAQUIN COUNTY NEAR TRACY ON SR 580 FROM I-5 TO SR 132 (KP L0.0/L0.50) (KP 0.0/8.0)	PAVEMENT REPAIR & SHOULDER WIDENING
SR 580 ROADWAY REHAB							
SJ	580	5.0 / 15.3	0Q170_	92	PS&E/RW	IN SAN JOAQUIN COUNTY NEAR TRACY ON STATE ROUTE 580 FROM STATE ROUTE 132 WESTBOUND ON-RAMP TO 0.9 MILES WEST OF CORRAL HOLLOW ROAD OVERCROSSING	DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY
CORRAL HOLLOW AC OVERLAY							
SJ	L5721		0N830_	83	PS&E/RW	IN SAN JOAQUIN COUNTY AT THE STOCKTON MAINTENANCE STATION	INSTALL DESIGNED SOIL REMEDIATION
STOCKTON YARD MS HAZ WASTE CLEANUP JOB							
STA	4	6.3 / 6.6	0S870_	84	PS&E/RW	IN STANISLAUS COUNTY ON STATE ROUTE 4 AB0UT 10 MILES WEST OF COPPEROPOLIS FROM 0.4 MILE TO 0.1 MILE WEST OF DUNTON ROAD	SHOULDER WIDENING WITH RUMBLE STRIPS
ROCKAWAY SHOULDER WIDENING							
STA	5	0.1 / 27.4	0K340_	25	PID	ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS)	INSTALL TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS
Stanislaus County monitoring stations							
STA	5	15.8 / 15.9	0G420_	1	PID	IN STANISLAUS COUNTY NEAR PATTERSON ON INTERSTATE 5 AT SPERRY ROAD INTERCHANGE (KP 25.5)	RECONSTRUCT EXISTING DIAMOND INTERCHANGE HAVING SINGLE-LN RAMPS.
I-5 SPERRY ROAD IC							
STA	5	17.3 / 25.5	0Y640_	11	Candidate	IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD	INSTALL CABLE MEDIAN BARRIER
WESTLEY I-5 MEDIAN BARRIER							
STA	5	27.0 / 27.5	0W630_	68	PA&ED	IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA, BOTH NORTH-BOUND AND SOUTH-BOUND LOCATIONS	REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENTS SYSTEMS
WESTLEY REST AREA REHAB							
STA	5	27.0 / 27.4	1C270_	22	Candidate	IN STANISLAUS COUNTY AT WESTLEY REST AREA	REPLACE REST AREA
WESTLEY REST AREA							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	5	27.2	0T520_	158	Candidate	IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA FACILITIES.	REHAB AND INCREASE CAPACITY
Westley Safety Roadside Rest Area Upgrade and Rehabilitation							
STA	33	0.7 / 0.8	0T260_	128	CLOSEOUT	IN STANISLAUS COUNTY IN NEWMAN ON STATE ROUTE 33 FROM FRESNO STREET TO TULARE STREET	SIDEWALK, CURB AND GUTTER REPLACEMENT, LANDSCAPING AND ADDITION OF PARKING SPACES
NEWMAN PLAZA IMPROVEMENTS							
STA	33	13.7 / 13.7	0S920_	124	CLOSEOUT	IN STANISLAUS COUNTY IN PATTERSON ON STATE ROUTE 33 AT M STREET ** OVERSIGHT ONLY TO THE CITY OF PATTERSON***	OVERSIGHT FOR INTERSECTION IMPROVEMENTS
M STREET INTERSECTION							
STA	99	0.0 / 24.8	1C290_	22	Candidate	IN STANISLAUS COUNTY IN AND NEAR TURLOCK AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE	PAVEMENT PRESERVATION
SR99 STANISLAUS CAPM RAMPS							
STA	99	R0.0 / R24.7	0M800_	102	CONSTRUCTION	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE	REHABILITATE CONCRETE PAVEMENT
STA-99 ROADWAY REHAB							
STA	99	R2.3 / R20.2	0S780_	113	CONSTRUCTION	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD OVERCROSSING	CONCRETE SLOPE PAVING, RAILING
Stanislaus County Bridge Enhancement							
STA	99	R2.3 / R20.2	0S78A_	98	CONSTRUCTION	IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD OVERCROSSING	
STA 99 BRIDGE ENHANCEMENT							
STA	99	R3.2 / R4.0	0F410_	2	PID	ON ROUTE 99 WEST MAIN STREET INTERCHANGE BETWEEN UNION PACIFIC RAILROAD UNDERCROSSING & WEST CANAL DRIVE OVERCROSSING IN CITY OF TURLOCK IN STA CO (KP R5.2/R6.5)	RECONSTRUCT INTERCHANGE
MAIN STREET I/C							
STA	99	R4.3 / R5.0	0T910_	56	PA&ED	IN STANISLAUS COUNTY IN THE CITY OF TURLOCK ON SR 99 AT FULKERTH ROAD **OVERSIGHT ONLY TO THE CITY OF TURLOCK**	INTERCHANGE IMPROVEMENTS
FULKERTH IC IMPROVEMENTS							
STA	99	9.7 / 10.9	1A690_	52	PA&ED	ON RTE 99 IN CERES, IN STANISLAUS COUNTY FROM 0.5 KM SOUTH TO 1.0 KM NORTH OF MITCHELL ROAD (KP 15.6/17.5)	RECONSTRUCT INTERCHANGE
MITCHELL ROAD INTERCHANGE							
STA	99	10.9 / 24.7	0E560_	2	PID	THROUGH CERES, CENTRAL MODESTO AND AT APPROACH TO STANISLAUS RIVER (KP 17.5/39.8).	WIDEN TO EIGHT LANES.
CERES/MODESTO 8-LANE FEASIBILITY STUDY							
STA	99	R11.7 / R15.0	0Y100_	25	PID	IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM 0.1 MILE NORTH OF NORTH STREET UNDERCROSSING TO TUOLUMNE BRIDGE	INSTALL HIGH MAST LIGHTING
STA 99 LIGHTING							
STA	99	R11.8 / R24.5	0M950_	159	Candidate	IN STANISLAUS CO NB AND SB FROM WHITMORE AVE (CERES) TO HAMMETT RD (NEAR RIPON) (KP 19.07/39.43)	TMS ELECTRICAL ELEMENTS
TMS Electrical Elements, Whitmore to Hammett Rd.							
STA	99	R11.9 / R11.9	2A770_	124	CLOSEOUT	IN STANISLAUS COUNTY IN CERES AT WHITMORE AVENUE OVERCROSSING WHITMORE AVENUE OVERCROSSING	RECONSTRUCT INTERCHANGE
WHITMORE INTERCHANGE							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	99	11.9	0X860_	114	CONSTRUCTION	IN STANISLAUS COUNTY IN CERES ON STATE ROUTE 99 AT THE WHITMORE AVENUE INTERCHANGE	INSTALL LANDSCAPING AND IRRIGATION
CERES LANDSCAPE							
STA	99	13.4 / 13.8	0L870_	39	PID	ON ROUTE NORTHBOUND 99 NEAR THE CITY OF MODESTO IN STANISLAUS CO BETWEEN HATCH ROAD OVERCROSSING AND SOUTH 9TH STREET OFF-RAMP (KP21.56/22.1)	ADD AUXILIARY NB LANE HWY 99
Hatch rd/So 9th St.Auxiliary Lane NB							
STA	99	R15.1 / R17.0	0A671_	138	CLOSEOUT	IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF KANSAS AVENUE OVERCROSSING	RECONSTRUCT RAMPS
MODESTO RAMP REHAB							
STA	99	16.8 / 19.7	0Y571_	164	PA&ED	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT KANSAS AVE AND BECKWITH/STANDIFORD AVENUE	INSTALL AUTOMATED WARNING SYSTEM (AWS)
SR99 STANISLAUS AWS							
STA	99	16.8 / 24.7	0L590_	133	CLOSEOUT	IN STANISLAUS COUNTY IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA ON STATE ROUTE 99 AT VARIOUS LOCATIONS	HIGHWAY PLANTING
Modesto/Salida Corridor Tree Planting							
STA	99	18.6	0w280_	11	Candidate	IN STANISLAUS COUNTY ON STATE_ROUTE 99 IN THE CITY OF MODESTO AT BRIGGSMORE/CARPENTER ROAD INTERCHANGE (PM 18.672)	INTERCHANGE IMPROVEMENTS
BRIGGSMORE/CARPENTER ROAD IC							
STA	99	M18.7	0X560_	66	PA&ED	IN STANISLAUS COUNTY, ON STATE ROUTE 99, AT THE SOUTHOUND OFF-RAMP OF CARPENTER ROAD/BRIGGSMORE AVENUE	RECONSTRUCT RAMP AND INSTALL RIGHT TURN LANE
BRIGGSMORE SB OFFRAMP							
STA	99	20.2	0V110_	23	Candidate	IN STANISLAUS COUNTY ON STATE ROUTE 99 IN THE CITY OF MODESTO AT BECKWITH ROAD INTERCHANGE (PM 20.2)	INTERCHANGE IMPROVEMENTS
BECKWITH ROAD IC							
STA	99	R20.9 / R24.7	1C300_	23	Candidate	IN STA COUNTY & SAN JOAQUIN IN & NEAR MODESTO, RIPON, & MANTECA A VARIOUS LOCATIONS FROM 0.5 MI S OF PALENDALE AVE OC TO YOSEMITE AVE (SR 120 EAST) JUNCTION	OPERATIONAL IMPROVEMENTS
SJ and STA Ramp Metering							
STA	99	21.0 / 22.4	47210_	84	PS&E/RW	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT PELANDALE AVENUE	MODIFY INTERCHANGE
Pelandale IC							
STA	99	R21.9 / R23.1	0L330_	106	CONSTRUCTION	ON ROUTE 99 AND ON ROUTE 219 IN	RECONSTRUCT INTERCHANGE
KIERNAN IC							
STA	108	21.2 / 27.7	0T740_	149	Candidate	IN STANISLAUS COUNTY ON SR 108 FROM SR 219 TO SR 99	OPERATIONAL IMPROVEMENTS/ ACCESS MANAGEMENT PLAN
STA	108	26.8 / 26.8	0K640_	142	Candidate	IN STANISLAUS COUNTY, INTERSECTION OF STATE ROUTE 108(MCHENRY AVE) AND PELANDALE/CLARANTINA AVE IN MODESTO (KP 43.15)	URBAN INTERCHANGE
Pelandale/McHenry Urban I/C							
STA	108	R27.5 / R45.5	0S800_	56	PA&ED		EXPRESSWAY ON NEW ALIGNMENT
NORTH COUNTY CORRIDOR							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	108	27.6 / 37.3	3A410_	50	PA&ED	IN AND NEAR MODESTO FROM RTE 219 TO OAK AVE IN THE CITY OF OAKDALE (KP 44.4/60.0)	WIDEN TO FOUR LANES WITH CONTINUOUS 2WAY LEFT TURN LANE
RIVERBANK OAKDALE WIDENING							
STA	108	31.2 / 31.3	0C900_	164	PS&E/RW	ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3)	WIDEN ROADWAY AND PROVIDE DRIVE ACCESS
ESTELLE AVE WIDENING							
STA	108	33.1 / 33.4	0H480_	165	PA&ED	ON STATE ROUTE 108, AT VARIOUS LOCATIONS FROM EIGHTH ST TO TOPEKA ST NEAR THE CITY OF RIVERBANK IN STANISLAUS COUNTY	SLOPE REPAIR
Riverbank Slope Protection							
STA	108	33.1 / 36.1	0X320_	93	PS&E/RW	IN MERCED COUNTY IN HILMAR ON STATE ROUTE 165 FROM CANAL STREET TO WILLIAM AVENUE AND IN STANISLAUS COUNTY IN RIVERBANK ON STATE ROUTE 108 FROM EIGHTH STREET TO CRANE	INSTALL RUMBLE STRIPS
Riverbank/Hilmar Rumble Strips							
STA	120	0.0 / 4.1	0K140_	63	PA&ED	IN STANISLAUS COUNTY NEAR OAKDALE ON STATE ROUTE 120 FROM STANISLAUS COUNTY LINE TO STANISLAUS RIVER	PAVEMENT PRESERVATION (CAPM)
OAKDALE CAPM							
STA	120	3.0 / R12.9	34540_	117	CLOSEOUT	IN STANISLAUS COUNTY NEAR OAKDALE FROM 0.1 MILE WEST OF VALLEY HOME ROAD TO 2.8 MILE EAST OF LANCASTER ROAD	CONSTRUCT 2-LANE EXPRESSWAY WITH R/W PURCHASE FOR 4-LANE ULTIMATE.
Oakdale Expressway							
STA	120	6.1 / 11.3	0V680_	85	PS&E/RW	IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM MAAG ROAD TO 0.1 MILE WEST OF LANCASTER ROAD	DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE RUBBERIZED ASPHALT CONCRETE OVERLAY
SR-120 MAAG ROAD CAPM							
STA	120	12.2	0X500_	24	Candidate	NEAR OAKDALE AT BLITZ CREEK	SCOUR MITIGATION
BLITZ CREEK BRIDGE SCOUR MITIGATION							
STA	132	0.0	0W900_	73	PA&ED	IN MODESTO ON RTE 132 AND IN RIVERBANK ON RTE 108	ADA UPGRADES
STA 108 & 132 ADA RAMPS							
STA	132	1.1 / 1.8	0T780_	93	PS&E/RW	ON ROUTE 132 AT INTERSECTION OF SR 132 (MAZE BLVD) AND KASSON RD/ RIVER RD	TRAFFIC SIGNAL AND WIDENING
KASSON ROAD SIGNAL							
STA	132	2.4 / 7.1	0F020_	4	PID	ON ROUTE 132 IN STANISLAUS COUNTY FROM WEST-END OF THE SAN JOAQUIN RIVER BRIDGE TO 0.7 KM WEST OF BUTLER ROAD (KP 3.9/11.4)	WIDEN TO FOUR LANE EXPRESSWAY
Route 132, Stage III							
STA	132	7.5 / 11.4	0G510_	4	PID	ON ROUTE 132 IN STANISLAUS COUNTY FROM 0.7 KM WEST OF BUTLER ROAD TO 0.5 KM WEST OF DAKOTA AVENUE. (KP 12.05/18.33)	PROVIDE 4 LANE EXPRESSWAY ON NEW ALIGNMENT
Route 132, Stage IV							
STA	132	R11.3 / R14.7	40350_	67	PA&ED	IN MODESTO ON NEW ALIGNMENT FROM DAKOTA TO SR 99	CONSTRUCT 4 LANE EXPRESSWAY ON NEW ALIGNMENT AND SOUNDWALL
SR 132 West Expressway							
STA	132	11.4 / 15.3	40351_	149	Candidate	IN MODESTO BETWEEN SR 132 WEST AND SR 132 EAST	CONSTRUCT INTERCHANGE(S) AND COUPLET(S) FOR CONNECTIVITY
STA-132 Expressway SR 99 to Yosemite							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
STA	132	27.7 / 27.7	0N180_	161	CONSTRUCTION	IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET	CONSTRUCT LEFT TURN POCKET
BENTLEY LEFT TURN							
STA	219	0.1 / 2.9	0A870_	125	CLOSEOUT	IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD	WIDEN TO FOUR LANES AND RESURFACE ROADWAY
RTE 219 4-LANE WIDENING Phase I							
STA	219	1.4 / 2.6	0N000_	125	CLOSEOUT	IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 219 AT DALE ROAD INTERSECTION	OVERSIGHT OF INTERSECTION IMPROVEMENTS
219 DALE ROAD							
STA	219	2.9 / 4.9	0A872_	107	CONSTRUCTION	IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BANGS AVENUE TO 0.1KM S OF CHOW CHOW LANE	WIDEN TO 4 LANES
219 4-LANE WIDENING PHASE II							
TUO	49	2.5 / 2.8	0L790_	40	PID	ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.8 KM SOUTH OF JACKASS GULCH BRIDGE TO 0.3 KM SOUTH OF JACKASS GULCH BRIDGE (KP4.0/4.5)	CREEK SLIP-OUT REPAIR
Moccasin Creek Slipout Repair							
TUO	49	13.5 / 18.6	0Y220_	24	Candidate	IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS ON ROUTE 49 AND ROUTE 108	UPGRADE METAL BEAM GUARDRAIL AND END TREATMENTS
TUOLUMNE GUARDRAIL							
TUO	49	13.8 / 14.4	0G940_	40	PID	ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.3 KM NORTH OF WOODS CREEK BRIDGE TO MAIN STREET IN JAMESTOWN. (KP 22.1/23.1)	LEFT TURN CHANNELIZATION - TWO-WAY LEFT TURN LANE.
Jamestown 2-Way Left Turn Lane							
TUO	49	14.5 / 15.3	3A810_	43	Candidate	IN TUOLUMNE COUNTY, IN JAMESTOWN FROM 0.3 KM SOUTH OF RAWHIDE TO .04 KM NORTH OF 5TH AVENUE (KP23.3/24.6)	INTERSECTION IMPROVEMENTS
Rawhide Road							
TUO	49	18.0 / 18.3	0K150_	162	CONSTRUCTION	IN TUOLUMNE COUNTY IN SONORA ON STATE ROUTE 49 FROM S. WASHINGTON STREET TO SNELL ROAD/ELKIN STREET	COLD PLANE & RESURFACE ROADWAY
SONORA ROADWAY REHAB							
TUO	49	23.1 / 23.6	0J150_	128	CLOSEOUT	IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD	REALIGN ROADWAY AND WIDEN SHOULDERS
POPPY HILLS DRIVE CURVE IMPROVEMENT							
TUO	108	L0.0 / L2.8	30503_	41	PID	ON ROUTES 108 AND 120 FROM 7.7 KM WEST OF ROUTE 108/120 JUNCTION TO WEST JUNCTION OF RTE 49 (KP L0.0/L4.5) (KP 12.87/19.47)	AC OVERLAY AND WIDEN
Yosemite Junction Rehab							
TUO	108	R1.8 / 4.6	34041_	126	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.2 MILE WEST OF SANGUINETTI ROAD TO 0.3 MILE EAST OF STANDARD ROAD	CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT "EAST SONORA I"
EAST SONORA BYPASS I							
TUO	108	R1.9 / 4.6	3404A_	118	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.2 MILE WEST OF SANGUINETTI OVERHEAD TO STANDARD ROAD	ENVIRONMENTAL MITIGATION AND MONITORING.
EAST SONORA I ARCHEOLOGICAL MITIGATION							
TUO	108	2.0 / 2.0	1C030_	26	PID	IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE AT MONO WAY AND AT SOULSBYVILLE ROAD, AND IN JAMESTOWN ON STATE ROUTE 49 AT JAMESTOWN/MAIN STREET	MONO WAY: EXCAVATE EMBANKMENT TO IMPROVE SIGHT DISTANCE. SOULSBYVILLE ROAD: MODIFY TRAFFIC
TUOLUMNE 108/49 Intersection Improvements							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
TUO	108	R3.1	0V490_	85	PS&E/RW	IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD	STORM WATER MITIGATION
TUO 108 SLOPE PROTECTION							
TUO	108	T4.0 / 6.0	1C310_	116	CONSTRUCTION	IN TUOLUMNE COUNTY IN SONORA ON STATE ROUTE 108 FROM 0.5 MILE EAST OF PEACEFUL OAK ROAD TO 0.2 MILE EAST OF VIA ESTE R0AD	SLOPE REPAIR
PEACEFUL OAKS SLOPE REPAIR							
TUO	108	R4.0 / R6.0	34042_	141	CLOSEOUT	IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD	CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT AND CONSTRUCT NEW INTERCHANGE
EAST SONORA BYPASS STAGE II							
TUO	108	4.3	0Y210_	5	PID	ON SR 108 IN TUOLUMNE COUNTY ON PEACEFUL OAK INTERCHANGE WITHIN THE EAST SONORA BYPASS STAGE II LIMITS (R4.0/R6.0)	RAMP PROJECT
PEACEFUL OAK RAMPS							
TUO	108	5.7 / 6.2	0H320_	133	CLOSEOUT	IN TUOLUMNE COUNTY ON SR 108 NEAR SONORA FROM 0.3 KM WEST OF VIA ESTA ROAD TO 0.1 KM EAST OF DRAPER MINE ROAD	TWO-WAY LEFT TURN CHANNELIZATION
VIA ESTE LEFT TURN							
TUO	108	R16.1 / R18.1	40160_	97	PS&E/RW	IN TUOLUMNE COUNTY NEAR LONG BARN ON STATE ROUTE 108 FROM LYONS DAM ROAD TO 0.1 MILE WEST OF EAST LONG BARN CONNECTION	PAVEMENT PRESERVATION
West Long Barn CAPM							
TUO	108	R18.9 / 24.5	46210_	41	PID	NEAR LONG BARN FROM 0.2 KM E OF LONG BARN CONNECTION TO 0.8 KM E OF HELIPORT RD (KP R30.5/39.5)	PAVEMENT REHAB AND SHOUDER WIDENING AT VARIOUS LOCATIONS
East Long Barn Rehab							
TUO	120	12.1	29646_	159	Candidate	IN TUO CO @ THE JUNCTION OF 120 HO8 (YOSEMITE JUNCTION). (KP19.4)	BUILD NEW SAFETY ROADSIDE REST
Yosemite Junction SRRA							
TUO	120	12.1 / T16.3	3A730_	68	PA&ED	CONCRETE OVERLAY, MINOR REALIGNMENTS EAST JCT STATE ROUTE 108 TO SHAWMUT ROAD	SHOULDER WIDENING, DIGOUT AND REPAIR OF LOCALIZED AREAS OF SEVERE FAILURE, RUBBERIZED ASPHALT
Chinese Camp CAPM							
TUO	120	16.2 / 24.1	3A700_	42	PID	ON ROUTE 120 IN TUOLUMNE COUNTY FROM SHAWMUT ROAD JUST EAST OF CHINESE CAMP TO MOCCASIN CREEK BRIDGE KP26.15/38.78)	REHAB-WIDEN SHOULDER AND AC OVERLAY
Chinese Camp rehab II							
TUO	120	R19.6	0L970_	94	PS&E/RW	IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUMNE RIVER/DON PEDRO RESERVOIR (JAMES E.	REPLACE BRIDGE DECK
Tuolumne River Bridge Rehab							
TUO	120	24.6 / 30.0	0G560_	143	Candidate	OLD PRIEST GRADE RD TO BIG OAK FLAT. (KP T39.6/T47.2)	FEASIBILITY STUDY FOR 45 FOOT BUS
Priest Grade Feasibility Study							
TUO	120	R32.9 / R41.5	0E960_	42	PID	ON ROUTE 120 FROM 0.2 MILES EAST OF FERRETTI ROAD IN GROVELAND TO 1.9 MILES EAST OF MARIPOSA COUNTY LINE NEAR BUCK MEADOWS	ROADWAY REHABILITATION
CAP M East of Buck Meadow							
TUO	120	R44.8 / R44.8	0W070_	141	CLOSEOUT	IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT	REPLACE BRIDGE DECK
TUOLOMNE BRIDGE DECK REPLACEMENT							

CO	Route	Postmile	EA	Page	Phase	Location Description	Type of Work
TUO	L5724		0P670_	94	PS&E/RW	IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION	CLEANUP SOIL AND GROUNDWATER
OLD SONORA MAINTENANCE HAZ WASTE CLEANUP							
VAR	0		0N720_	160	Candidate	IN AMADOR AND SAN JOAQUIN COUNTIES ON SR 4, 12, 26, 88 AND 112 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
DRAINAGE IMPROVEMENTS - 2							
VAR	0		0P450_	160	Candidate	IN ALPINE, AMADOR, CALAVERAS, AND TUOLUMNE COUNTIES ON SR 4, 26, 88, 89, 108, 120, 124, 207 AT VARIOUS LOCATIONS	DRAINAGE SYSTEM RESTORATION
Drainage Improvements - 1							

Status of Projects

Index by Project ID, EA and Page

District 10

1000000001	04994_	119
1000000002	04995_	121
1000000004	0A010_	129
1000000006	0A671_	138
1000000009	0A830_	82
1000000010	0A840_	136
1000000012	0A870_	125
1000000013	0A872_	107
1000000017	0C900_	164
1000000024	0E490_	104
1000000025	0E530_	69
1000000033	0F280_	60
1000000042	0G320_	123
1000000043	0G350_	75
1000000045	0G440_	109
1000000046	0G470_	102
1000000047	0G550_	50
1000000052	0G800_	112
1000000056	0H04U_	127
1000000060	0H320_	133
1000000064	0H700_	131
1000000067	0H910_	74
1000000069	0J150_	128
1000000078	0J920_	80
1000000080	0K020_	126
1000000085	0K330_	111
1000000089	0K630_	161
1000000095	0L130_	53
1000000096	0L140_	53
1000000100	0L330_	106
1000000102	0L570_	100
1000000104	0L590_	133
1000000128	0M780_	105
1000000129	0M790_	29
1000000133	0N000_	125
1000000140	0N180_	161
1000000171	0N830_	83
1000000189	0P650_	46
1000000191	0P670_	94
1000000194	0P730_	46
1000000195	0P740_	74
1000000197	0P810_	45
1000000198	0P920_	76
1000000199	0Q060_	49
1000000200	0Q270_	140
1000000201	0Q290_	90
1000000221	0Q880_	59
1000000229	0S110_	110
1000000232	0S170_	129
1000000233	0S190_	100
1000000261	0S770_	48
1000000263	0S800_	56
1000000266	0S920_	124
1000000268	0S940_	138
1000000271	0T160_	112
1000000273	0T200_	47
1000000275	0T260_	128
1000000290	0T630_	55
1000000296	0T800_	107
1000000297	0T810_	96
1000000298	0T820_	79
1000000306	0T910_	56
1000000336	0U370_	132
1000000374	1A671_	120
1000000375	1A690_	52
1000000376	1A700_	118
1000000378	26444_	103
1000000382	2A420_	134
1000000385	2A770_	124
1000000386	2A780_	98
1000000388	30016_	137
1000000390	3169C_	99
1000000391	3169E_	121
1000000393	34041_	126
1000000394	34042_	141
1000000395	3404A_	118
1000000397	34540_	117
1000000399	35240_	117
1000000400	36250_	122
1000000402	36311_	120
1000000403	36312_	130
1000000406	37930_	130
1000000407	38151_	114
1000000409	3A100_	111
1000000413	3A340_	135
1000000414	3A400_	35
1000000420	3A66U_	110
1000000424	40350_	67
1000000428	41481_	123
1000000429	41482_	101
1000000430	41570_	104
1000000431	41580_	103
1000000433	41911_	75
1000000436	4454U_	127
1000000440	47210_	84
1000000441	48100_	101
1000000444	49840_	119
1000000447	49980_	122
1000000742	0S870_	84
1000000743	0T040_	108
1000000746	0T780_	93
1000000766	0V170_	135
1000020011	0V130_	132
1000020018	0Q200_	134
1000020021	27920_	36
1000020026	0V070_	57
1000020027	0V090_	58
1000020041	0T140_	139
1000020088	0V080_	148
1000020089	0V100_	148
1000020094	0S78A_	98
1000020114	0V620_	95
1000020207	0S860_	139
1000020212	0P600_	136
1000020343	0U500_	108
1000020344	0M800_	102
1000020354	0U280_	140
1000020386	0S950_	109
1000020387	0U360_	99
1000020401	0Q120_	54
1000020425	0V870_	137
1000020426	0W110_	62
1000020428	0W120_	115
1000020436	0U290_	90
1000020440	0E611_	105
1000020441	0E612_	106
1000020442	0E613_	113
1000020456	0W190_	83
1000020457	0V290_	89
1000020458	0V300_	63
1000020459	0U520_	64
1000020475	0W070_	141

1000020495	0F740_	77
1000020502	0V490_	85
1000020535	0V190_	152
1000020536	0Q800_	163
1000020588	0W350_	57
1000020607	0W430_	82
1000020631	0W360_	87
1000020638	0K021_	78
1000020646	0Q170_	92
1000020647	0Q220_	88
1000020667	0V660_	78
1000020670	0S720_	87
1012000001	0J600_	27
1012000002	0K130_	29
1012000003	0V680_	85
1012000004	0G810_	92
1012000005	46130_	28
1012000006	28150_	35
1012000010	0W560_	91
1012000017	0W590_	88
1012000018	0W600_	89
1012000019	0W610_	86
1012000020	0W620_	69
1012000021	0W630_	68
1012000026	0W680_	131
1012000027	0W690_	79
1012000039	0G720_	97
1012000040	0W210_	18
1012000042	0W140_	65
1012000052	0P800_	61
1012000053	0L970_	94
1012000055	0P550_	71
1012000070	0W860_	154
1012000082	0W900_	73
1012000159	0H890_	51
1012000162	0X160_	162
1012000178	0K150_	162
1012000193	0H480_	165
1012000209	0X300_	95
1012000212	0X320_	93
1012000217	0X350_	86
1012000259	0X460_	18
1012000260	0X470_	151
1012000272	0X500_	24
1012000273	0H880_	55
1012000303	0X540_	65
1012000313	0X560_	66
1013000002	0X520_	19
1013000004	0T690_	163
1013000009	0X750_	12
1013000045	0X860_	114
1013000049	40160_	97
1013000050	3A730_	68
1013000051	0K140_	63
1013000053	0L020_	72
1013000058	4773U_	58
1013000061	0X450_	66
1013000073	0G820_	62
1013000074	0U230_	150
1013000077	0X340_	20
1013000078	0G340_	70
1013000083	0X640_	21
1013000084	0X650_	16
1013000093	0X630_	64
1013000104	0Y210_	5
1013000108	0Y110_	70
1013000114	0X970_	151
1013000165	0N080_	51
1013000166	0N100_	52
1013000196	0Y220_	24
1013000239	0Y550_	19
1013000243	0Y130_	15
1013000244	0Y600_	15
1013000252	0A860_	33
1013000253	3A750_	61
1013000254	0E960_	42
1013000255	0Q160_	72
1013000256	0Q180_	71
1013000257	3A700_	42
1013000259	3A720_	31
1013000260	0S740_	13
1013000261	0S900_	157
1013000262	0C840_	158
1013000264	0V480_	13
1013000265	0X310_	17
1013000266	46210_	41
1013000267	30503_	41
1013000268	0Y100_	25
1013000269	0Y630_	60
1013000270	0Y640_	11
1013000271	0Y650_	7
1013000272	0Y660_	6
1014000004	0Y670_	115
1014000016	0Y680_	10
1014000027	0G230_	3
1014000032	0Y740_	67
1014000033	0Y690_	80
1014000038	0G420_	1
1014000041	0Y880_	81
1014000049	0Y520_	77
1014000061	1C020_	81
1014000066	1C030_	26
1014000079	0P922_	91
1014000089	0Y980_	8
1014000090	1C260_	59
1014000097	1C270_	22
1014000098	1C200_	16
1014000099	0S750_	6
1014000100	0S680_	12
1014000101	1C180_	14
1014000102	1C060_	17
1014000103	1C220_	8
1014000104	1C210_	10
1014000105	1C000_	9
1014000108	1C290_	22
1014000111	0X730_	76
1014000115	1C310_	116
1014000132	1C420_	20
1014000133	1C090_	9
1014000134	1C280_	7
1014000144	1C170_	14
1014000145	1C300_	23
1014000146	1C330_	21
1014000148	0P921_	96
1014000158	0V110_	23
1014000159	0w280_	11
1014000162	0Y571_	164
1014000166	0K340_	25
1014000167	0Q121_	54
1014000168	0Q122_	73

STIP PID

(State Transportation Improvement Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

Caltrans Central Region
STIP PIDs

Status Date 5/7/2014

1

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E480_	K MPA	- 140 - 0.0 / 5.9	4581	*Miles Creek Improvements*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2002

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

FROM MERCED COUNTY LINE TO 1.1 MILE WEST OF OLD HIGHWAY. (KP 0.0/9.5)

Work Description

IMPROVE ROADWAY ALIGNMENT AND CONSTRUCT SHOULDERS.

ROW Info

Parcels 11
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/2/2000
Project Rpt

	Cur Est	Est Date
Structures Est	$1,057	7/21/2000
District Est	$11,794	7/21/2000
Total Con Est	$12,851	
RW Est	$257	9/22/2000

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

06/05-Waiting for funds to start PA&ED phase.

2

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G420	K STA	- 5 - 15.8 / 15.9	9124	*I-5 SPERRY ROAD IC*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

IN STANISLAUS COUNTY NEAR PATTERSON ON INTERSTATE 5 AT SPERRY ROAD INTERCHANGE (KP 25.5)

Work Description

RECONSTRUCT EXISTING DIAMOND INTERCHANGE HAVING SINGLE-LN RAMPS.

ROW Info

Parcels 3
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 9/5/2002
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,337	5/17/2002
Total Con Est	$7,337	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/30/2015		10/30/2015	12/30/2015		11/30/2017	11/30/2017	11/30/2017	1/30/2018	3/30/2018	4/30/2018
Current	10/30/2015 T		10/30/2015 T	12/30/2015 T		11/30/2017 T	11/30/2017 T	11/30/2017 T	1/30/2018 T	3/30/2018 T	4/30/2018 T

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
1/17/07-Pending locals request to move forward.
11/16/06-Local agencies interested in starting this project up again. PSR given to StanCog.
08/2/06-Not on 06/07 Delivery Plan, pending programming.6/29/06- Pending PDT meeting to be scheduled.7/25/05-Local funding available to be transferred to project.

3	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F410_	K STA	- 99 - R3.2 / R4.0	9349	*MAIN STREET I/C*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	Oversight, RIP

Component: PDS

Location Description

ON ROUTE 99 WEST MAIN STREET INTERCHANGE BETWEEN UNION PACIFIC RAILROAD UNDERCROSSING & WEST CANAL DRIVE OVERCROSSING IN

Work Description

RECONSTRUCT INTERCHANGE

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,100	6/6/2005
Total Con Est	$8,100	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 2/1/2006
Project Rpt

Agreements

Type	Agency Name	Date
COP	CITY TURLOCK	

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2017		3/15/2018	6/15/2018		6/15/2020	3/15/2020	6/15/2020	6/15/2020		9/15/2020
Current	12/15/2017 T		3/15/2018 T	6/15/2018 T		6/15/2020 T	3/15/2020 T	6/15/2020 T	6/15/2020 T		9/15/2020 T

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
3/25/06: Have requested EA be closed, project to Inactive status.2/22/06: PSR/PDS back to consultant for distribution.2/6/06: PSR/PDS signed 2/1/06.1/12/06: PSR/PDS to Des and Env for final signatures.12/7/05: Traffic Analysis deferred to PA&ED. CT pr

4	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E560_	K STA	- 99 - 10.9 / 24.7	9395	*CERES/MODESTO 8-LANE FEASIBILITY STUDY*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
075.600	RIP, IIP

Component:

Location Description

THROUGH CERES, CENTRAL MODESTO AND AT APPROACH TO STANISLAUS RIVER (KP 17.5/39.8).

Work Description

WIDEN TO EIGHT LANES.

ROW Info

Parcels 80
Utilities 7

	Cur Est	Est Date
Structures Est	$116,600	9/27/2002
District Est	$158,900	9/27/2002
Total Con Est	$275,500	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/18/2003
Project Rpt

Agreements

Type	Agency Name	Date

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07: Supplied this project information to 10-0H770as part of background research.
6/8/07: Checking EA is closed, moving out schedule.
11/16/06-Taken off APL
5/3/05-Request to be taken off APL4/13/05-DD request Study be shelved. Study needs extensive and costly updating to address various regional issues.06/18/2003.- Feasiblility Study completed.

5	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G230	K	CAL - 4 - 21.1 / 21.8	0200	*SR49 AND VALLECITY ROAD INTERSECTION*	PID

Program Information

XPM	Delivery Plan	APL List
Yes	No	Yes

Program	Status	Doc Yr
STIP	Active	2008

Prog Cod	Funding
075.600	RIP

Component: PDS

Location Description

AT SOUTH JUNCTION, ROUTE 4/49 INTERSECTION IN CALAVERAS COUNTY IN THE CITY OF ANGELS CAMP (BR NO 30-0008, 30-0019) (KP 33.9/35.1, 11.5/11.7)

Work Description

INTERSECTION IMPROVEMENTS

ROW Info

Parcels 9
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 6/30/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,361	4/15/2005
Total Con Est	$5,361	
RW Est	$0	

Agreements

Type	Agency Name	Date
COP	CITY OF ANGEL CAMP	8/21/2013

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	8/1/2022 T										

Project Comments

6-30-05 PSR/PDS Approved. City of Angels and CCOG must make this project a priority and program the project by 7/1/12 per relinquishment agreeement 10-167.6-6-05: PSR/PDS complete. Awaiting signature from Kome July 1, 2005 to allow local agency an additional year to program the project in accordance with the relinquishment agreement for the Angels Camp Bypass project.4-25-05: PSR, Charter, Risk Management Plan, Communication Plan, and Workplan complete - Final review of PSR sent to locals and PM on 2/9/05...Signature rounds began in April 2005...

6	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E540_	K	SJ - 5 - 29.5 / 30.1	7272	*CLAUDIA LANDEEN SCHOOL SOUNDWALL*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP

Component:

Location Description

ALONG S/B I-5 FROM CALAVERAS RIVER BRIDGE TO MARCH LANE (KP 47.5/48.4)

Work Description

SOUNDWALL

ROW Info

Parcels 0
Utilities 1

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 5/14/2001
Project Rpt 5/14/2001

	Cur Est	Est Date
Structures Est	$830	11/1/2000
District Est	$3,083	11/1/2000
Total Con Est	$3,913	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Jose Huerta	Ph# (209) 948-7902
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

NBSSR 6-12-2001. No Funding for the Project. SJCOG may fund from Measure Funds when 10-0G470 project would begin.

7	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F020_	K	STA - 132 -2.4 / 7.1	9750	*Route 132, Stage III*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,IIP

Component

Location Description

ON ROUTE 132 IN STANISLAUS COUNTY FROM WEST-END OF THE SAN JOAQUIN RIVER BRIDGE TO 0.7 KM WEST OF BUTLER ROAD (KP 3.9/11.4)

Work Description

WIDEN TO FOUR LANE EXPRESSWAY

ROW Info

Parcels 30
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/29/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$20,970	8/1/2001
District Est	$49,467	8/1/2001
Total Con Est	$70,437	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Ph#
EM Scott Smith Ph# (559) 445-6172
CM Bob Nijjar Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2015	2/15/2016	2/15/2016	5/15/2016	6/15/2017	9/15/2017	9/15/2017	9/15/2017	12/15/2017	3/15/2018	4/15/2018
Current	12/15/2015 T	2/15/2016 T	2/15/2016 T	5/15/2016 T	6/15/2017 T	9/15/2017 T	9/15/2017 T	9/15/2017 T	12/15/2017 T	3/15/2018 T	4/15/2018 T

Project Comments

10/10/07: Inactive.
6/8/07: Verify status for 7/8 FY. Will project be active?
11/16/06-Pending Programming.
08/02/06-Pending programming.7/16/05- New PM assigned. Pending a Design Manager assignment. Robert Nguyen, no longer in District."Dual purpose and need" project. On-site meeting with FWS on 8/30/00.

8	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G510	K	STA - 132 -7.5 / 11.4	9769	*Route 132, Stage IV*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,IIP

Component
PDS

Location Description

ON ROUTE 132 IN STANISLAUS COUNTY FROM 0.7 KM WEST OF BUTLER ROAD TO 0.5 KM WEST OF DAKOTA AVENUE. (KP 12.05/18.33)

Work Description

PROVIDE 4 LANE EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 17
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR 10/29/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$64,325	11/1/2001
Total Con Est	$64,325	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Michael Hutchison Ph# (209) 948-3976
EM Scott Smith Ph# (559) 445-6172
CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/15/2015	1/1/2013	3/15/2015	6/15/2015	6/15/2018	12/15/2018	9/15/2018	9/15/2018	1/15/2019	3/15/2019	4/15/2019
Current	1/15/2015 T		3/15/2015 T	6/15/2015 T	6/15/2018 T	12/15/2018 T	9/15/2018 T	9/15/2018 T	1/15/2019 T	3/15/2019 T	4/15/2019 T

Project Comments

1/18/2013: Meeting 2/13/2013 with County and StanCOG re starting up project.
10/10/07: Inactive.
6/8/07: Verify status for 7/8 FY. Will project be active?
11/16/06-Pending Programming.
08/02/06-Not on the 06/07 Delivery Plan, pending programming.6/29/06- Pending PDT meeting to be scheduled.7/25/05-New PM assigned. Last Kick-off meeting held 12/2000.

Caltrans Central Region
STIP PIDs

Status Date 5/7/2014

9	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y210_	K	TUO - 108 -4.3		*PEACEFUL OAK RAMPS*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2014

Prog Cod	Funding
075.600	RIP

Component

Location Description

ON SR 108 IN TUOLUMNE COUNTY ON PEACEFUL OAK INTERCHANGE WITHIN THE EAST SONORA BYPASS STAGE II LIMITS (R4.0/R6.0)

Work Description

RAMP PROJECT

ROW Info

Parcels 1
Utilities 0

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR 12/16/2013
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,497	12/16/2013
Total Con Est	$6,497	
RW Est	$19	11/22/2013

Agreements

Type	Agency Name	Date
COP	TCTC #10-415	6/21/2013

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Kal Daher	Ph#	(559) 230-3130
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/17/2015 T	5/15/2015 T	5/15/2015 T	10/1/2015 T	6/3/2016 T	8/2/2016 T	11/1/2016 T	11/7/2016 T	2/20/2017 T	4/26/2017 T	5/10/2017 T

Project Comments

08/07/13 - Joy Pinne is new PM
04/28/13 - Kickoff Meeting. Working on PSR-PR. Working in conjunction with TCTC to complete the Peacful Oak Road Interchange that was originally a part of the Sonora Bypass Stage II project.

SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are in the Planning Phase ("K" phase) to develop Project Initiation Documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

10	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S750_	K	ALP - 88 - 0.0		*ALP/AMA/TUO CULVERT REHAB*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	

Prog Code: 201.151

Component:

Funding:

Location Description

IN ALPINE AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description

CULVERT REHABILITATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,300	3/12/2014
Total Con Est	$3,300	
RW Est	$98	5/1/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 47

Utilities 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

11	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y660_	K	SJ - 12 - 19.1 / 27.6		*SJ & CAL Hwy 12 Rumble Strips*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	

Prog Code: 201.010

Component:

Funding:

Location Description

WEST OF LODI FROM KENNISON LN. TO ROUTE 49 IN CALAVERAS COUNTY

Work Description

INSTALL RUMBLE STRIPES AND RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,067	2/5/2014
Total Con Est	$1,067	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

12	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1C280_	K	SJ	- 99	- 30.8 / 31.5		*VICTOR ONRAMP*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	

Prog Code: 201.310

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 99 IN LODI FROM 0.1 MI NORTH OF EAST PINE ST OC TO 0.1 MI NORTH OF NORTH LODI OC

Work Description

RAMP REALIGNMENT

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,000	3/20/2014
Total Con Est	$4,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM		Ph#	
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

13	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0Y650_	K	CAL	- 26	- 1.0 / 38.3		*SR 26 RUMBLE STRIPS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

IN CALAVERAS, SAN JOAQUIN AND AMADOR COUNTIES ON ROUTE 26 AT VARIOUS LOCATIONS

Work Description

INSTALL RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,510	11/20/2013
Total Con Est	$1,510	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM		Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

14	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y980_	K	CAL - 49 - 0.0		*CAL 26/49 & AMA 26 RUMBLE STRIPS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

IN CAL COUNTY NEAR SAN ANDREAS FROM STANISLAUS RIVER TO MOKULOMNE RIVER AT VARIOUS LOCATIONS

Work Description

INSTALL RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,044	2/13/2014
Total Con Est	$1,044	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM		Ph#	

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

15	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C220_	K	MPA - 120 - 43.6		*SJ TMS REPAIR*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.315

Component:

Funding:

Location Description

IN MARIPOSA, MERCED, STANISLAUS AND TUOLUMNE COUNTIES ON STATE ROUTES 120, 140, 152, 108, 205 AND ON INTERSTATE 5

Work Description

TMS ELEMENT REPAIR

	Cur Est	Est Date
Str Est	$0	
Dist Est	$5,316	4/30/2014
Total Con Est	$5,316	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

16

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C000_	K	SJ - 4 - 0.0		*SJ/STA/MER SIGNALS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.170

Component:

Funding:

Location Description

IN MERCED, SAN JOAQUIN, AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS THROUGHOUT DISTRICT 10

Work Description

SIGNS AND LIGHTING REPLACEMENT

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

17

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C090_	K	SJ - 4 - R17.4	3065	*CROSSTOWN VIADUCT BRIDGE MAINTENANCE*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.119

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 AT CROSSTOWN VIADUCT

Work Description

REPAIR HINGES & BEARING PADS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$6,200	3/20/2014
Total Con Est	$6,200	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

18

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0Y680_	K	SJ	- 88	- 15.4 / 19.4	3057	*LOCKEFORD & COPPEROPOLIS RUMBLE STRIPS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

NEAR LOCKEFORD FROM 0.9 MI WEST OF DISCH RD TO 0.4 MI WEST OF MOKELUMNE RIVER; ALSO IN CALAVERAS COUNTY ON RTE 4 PM

Work Description

INSTALL RUMBLE STRIPS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$500	8/12/2013
Total Con Est	$500	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

19

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-1C210_	K	SJ	- 205	- L0.0 / R13.4		*SJ 205 SMART CORRIDOR*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.315

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 205 NEAR MOUNTAIN HOUSE AND CITY OF TRACY

Work Description

INSTALL RAMP METERS, CMS, CCTV, TMS, RWIS, AND FO

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,000	3/12/2014
Total Con Est	$2,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

20

EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
10-0Y640_	1	STA - 5	- 17.3 / 25.5	0000	*WESTLEY I-5 MEDIAN BARRIER*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

IN STANISLAUS COUNTY NEAR WESTLEY ON I-5 FROM HANSEN ROAD TO HAMILTON ROAD

Work Description

INSTALL CABLE MEDIAN BARRIER

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,300	2/21/2014
Total Con Est	$3,300	
RW Est	$5	4/8/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

21

EA	Phase	County-Route-Postmile		PPNO	Project Name	Project Phase
10-0w280_	K	STA - 99	- 18.6		*BRIGGSMORE/CARPENTER ROAD IC*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Code: 201.010

Component:

Funding:

Location Description

IN STANISLAUS COUNTY ON STATE_ROUTE 99 IN THE CITY OF MODESTO AT BRIGGSMORE/CARPENTER ROAD

Work Description

INTERCHANGE IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,176	4/16/2014
Total Con Est	$3,176	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM		Ph#	
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

22	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X750_	K	ALP - 4 - 0.0		*MOUNTAIN COUNTIES BRIDGE RAILS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.112

Component:

Funding:

Location Description

AT 8 BRIDGES IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS

Work Description

BRIDGE RAIL UPGRADE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,300	2/5/2014
Total Con Est	$2,300	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

23	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S680_	K	ALP - 4 - 16.6 / 31.1		*ALPINE CULVERT REHAB*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.151

Component:

Funding:

Location Description

IN ALPINE AND AMADOR COUNTIES ON VARIOUS STATE ROUTE LOCATIONS

Work Description

CULVERT REHABILITATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,600	3/12/2014
Total Con Est	$2,600	
RW Est	$70	5/1/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 33

Utilities 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

24	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S740_	K	ALP - 88 - 0.3 / 2.6		*SJ/ALP 88 DRAINAGE SYSTEM*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.151

Component:

Funding:

Location Description

NEAR CAPLES LAKE FROM 0.3 MI EAST OF AMADOR COUNTY LINE TO 0.4 MI EAST OF SCHNEIDER RD

Work Description

REPLACE CULVERTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,000	8/6/2013
Total Con Est	$1,000	
RW Est	$4	3/26/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

25	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0V480_	K	CAL - 26 - 0.0		*CAL 26 SLOPE STABILIZATION*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.335

Component:

Funding:

Location Description

IN CALAVERAS COUNTY ON ROUTE 26 AT VARIOUS LOCATIONS

Work Description

SEDIMENT CONTROL

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,678	8/6/2013
Total Con Est	$4,678	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

26

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C170_	K	MER - 99 - 12.7 / 17.6		*SR99 MERCED REHAB*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.122

Component:

Funding:

Location Description

IN MERCED COUNTY ON STATE ROUTE 99 FROM SOUTH OF CHILDS AVE TO NORTH OF BLACK RASCAL CANAL

Work Description

ROADWAY REHABILITATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$19,600	4/4/2014
Total Con Est	$19,600	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Jay Haghparast	Ph#	(559) 243-3458
DM		Ph#	
EM		Ph#	
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

27

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C180_	K	MER - 99 - 35.6 / R37.3	3056	*TURLOCK 2R*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.122

Component:

Funding:

Location Description

IN MERCED COUNTY BETWEEN THE CITY OF DELHI AND CITY OF TURLOCK FROM BRADBURY ROAD OVERCROSSING TO THE

Work Description

PAVEMENT RESURFACING AND RESTORATION (2R)

	Cur Est	Est Date
Str Est	$0	
Dist Est	$8,500	3/12/2014
Total Con Est	$8,500	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Jes Padda	Ph#	(209) 351-4432
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

28	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y130_	K	MER - 140 - 2.0 / 49.0		*MER 140 ACCESS ROADS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.015

Component:

Funding:

Location Description

IN MERCED COUNTY ON RTE 140 AT VARIOUS LOCATIONS

Work Description

EXTEND CULVERTS & INSTALL END TREATMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,080	8/6/2013
Total Con Est	$3,080	
RW Est	$336	4/23/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels: 12

Utilities: 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

29	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y600_	K	MPA - 140 - 21.2 / 21.8		*MARIPOSA CROSSWALKS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.015

Component:

Funding:

Location Description

IN MARIPOSA FROM SOUTH JUCTION RTE 49 TO TWELFTH STREET

Work Description

PEDESTRIAN SAFETY UPGRADES

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,060	9/25/2013
Total Con Est	$1,060	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels: 0

Utilities: 0

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

30	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1C200_	K	SJ	- 4	- 2.0		*MER/SJ/STA CULVERTS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.151

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description

CULVERT REHABILITATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$27	4/23/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 13

Utilities 0

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

31	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0X650_	K	SJ	- 4	- 15.1 / R19.4		*STOCKTON 99 MAINTENANCE PULLOUTS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.235

Component:

Funding:

Location Description

IN STOCKTON FROM FRESNO AVENUE TO N JUNCTION RTE 99; ALSO ON RTE 99 AT VARIOUS LOCATIONS

Work Description

ROADSIDE SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,235	8/14/2013
Total Con Est	$2,235	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

32	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0X310_	K	SJ	- 4	- 19.8		*SJ 4/99 BRIDGE REHAB*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.322

Component:

Funding:

Location Description

IN STOCKTON AT RTE 4/99 SEPARATION (BR. #29-0155)

Work Description

REPLACE BRIDGE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$11,100	8/6/2013
Total Con Est	$11,100	
RW Est	$11	5/1/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

33	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-1C060_	K	SJ	- 5	- 0.0		*SJ 5/99 ADA IMPROVEMENTS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.361

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 5 AND 99 IN THE CITIES OF RIPON, STOCKTON AND LODI

Work Description

ADA UPGRADES

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,800	3/12/2014
Total Con Est	$1,800	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

34	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W210_	K	SJ - 5 - R12.7 / R13.4		*REPLACE PARADISE CUT BRIDGE*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.113

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF PARADISE CUT BRIDGE (BR. NO. 29-

Work Description

REPLACE BRIDGE

	Cur Est	Est Date
Str Est	$21,120	4/28/2014
Dist Est	$7,083	4/28/2014
Total Con Est	$28,203	
RW Est	$419	4/24/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/1/2011	7/30/2012	7/30/2012	10/30/2012	1/20/2013	10
Completed	7/1/2011					

Project Comments

7/13/2013: Have 1.0 PYs for DES foundation studies to define scope. Need re-start and hand-off meeting.
5/10/2013: Carry-over to 13/14.
9/11/2012: Checking with HQ on funds for drilling and testing to determine scope.
7/16/2012: HQ estimates 1150 hours for permits, drilling, testing, analysis, and assessment for WBS 150 activities..

35	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X460_	K	SJ - 5 - 26.5		*STOCKTON CHANNEL VIADUCT BRIDGE REHAB*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.110

Component:

Funding:

Location Description

IN STOCKTON AT STOCKTON CHANNEL VIADUCT (BR. #29-0176 L/R)

Work Description

BRIDGE REHABILITATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$43,000	8/6/2013
Total Con Est	$43,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

36	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0X520_	K	SJ	- 5	- 29.0		*SJ-5, 99 & MER-165 ADA INFRASTRUCTURE*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.378

Component:

Funding:

Location Description

IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS

Work Description

PEDESTRIAN INFRASTRUCTURE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,230	8/6/2013
Total Con Est	$2,230	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

37	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
	10-0Y550_	K	SJ	- 12	- 14.9 / 18.1		*LODI ADA IMPROVEMENTS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.361

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON HIGHWAY_12 IN THE CITY OF LODI

Work Description

ADA PEDESTRIAN INFRASTRUCTURE UPGRADES

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,200	3/12/2014
Total Con Est	$1,200	
RW Est	$408	4/24/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 87

Utilities 13

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

38

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X340_	K	SJ - 99 - 1.3		*SJ-99 / MER-152 PED BRIDGE ADA REHAB*	Candidate

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.110

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 99 AT POST MILE 1.3 NEAR CITY OF RIPON AND AT POST MILE 18.5 NEAR CITY OF STOCKTON

Work Description

BRIDGE REHABILITATION FOR ADA COMPLIANCE

	Cur Est	Est Date
Str Est	$2,276	1/15/2014
Dist Est	$770	1/15/2014
Total Con Est	$3,046	
RW Est	$770	4/15/2014

Project Documents

Env State CE Act
Env Fed EX Act

Right of Way Info

Parcels 0
Utilities 2

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

7/16/13>>1.Submitted profile layouts on June 25, 2013 to DES 2.DES is developing APS for several alternatives at 3 different locations (Stockton, Ripon, Los Banos) 3.Final date to sign PID is December 15, 2013
3/12/13>>> 1. Had PDT meeting on 3/07/2013.
2. The project will provide wheel chair ramps at three pedestrian overcrossings, one location on SR 99 in Stockton and two locations on SR 99 in Merced.

39

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C420_	K	SJ - 99 - 14.0 / 23.0		*STOCKTON 99 RAMP METERS*	Candidate

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.315

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 99 IN AND NEAR STOCKTON FROM 0.6 MI SOUTH OF ARCH ROAD OC TO 0.1 MI NORTH OF HAMMER

Work Description

INSTALL RAMP METERS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,500	3/20/2014
Total Con Est	$2,500	
RW Est	$0	

Project Documents

Env State Act
Env Fed Act

Right of Way Info

Parcels 0
Utilities 0

PM	Scott Guidi	Ph#	(209) 948-7829
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

40

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0X640_	K	SJ	- 99	- 29.3 / 33.7		*SJ 99 MAINTENANCE PULLOUTS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.235

Component:

Funding:

Location Description

IN AND NEAR LODI FROM 0.2 MI SOUTH OF ROUTE 99/12 SEPARATION TO 0.1 MI NORTH OF ACAMPO ROAD OC

Work Description

ROADSIDE SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,200	8/14/2013
Total Con Est	$1,200	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

41

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-1C330_	K	SJ	- 205	- L0.0 / R13.4		*SR205 SMART CORRIDOR - PHASE 2*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.315

Component:

Funding:

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 205 NEAR TRACY FROM ALAMEDA COUNTY LINE TO STATE ROUTE 5

Work Description

RAMP METERS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,000	4/4/2014
Total Con Est	$7,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM		Ph#	

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

42	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C270_	K	STA - 5 - 27.0 / 27.4		*WESTLEY REST AREA*	Candidate

Location Description
IN STANISLAUS COUNTY AT WESTLEY REST AREA

Work Description
REPLACE REST AREA

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.250
Component:
Funding:

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,000	3/12/2014
Total Con Est	$9,000	
RW Est	$0	

Project Documents
Env State ____ Act ____
Env Fed ____ Act ____

Right of Way Info
Parcels 0
Utilities 0

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

43	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C290_	K	STA - 99 - 0.0 / 24.8		*SR99 STANISLAUS CAPM RAMPS*	Candidate

Location Description
IN STANISLAUS COUNTY IN AND NEAR TURLOCK AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE

Work Description
PAVEMENT PRESERVATION

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.121
Component:
Funding:

	Cur Est	Est Date
Str Est	$0	
Dist Est	$15,000	3/12/2014
Total Con Est	$15,000	
RW Est	$2	4/29/2014

Project Documents
Env State ____ Act ____
Env Fed ____ Act ____

Right of Way Info
Parcels 0
Utilities 3

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

44	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0V110_	K	STA - 99 - 20.2		*BECKWITH ROAD IC*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.015

Component:

Funding:

Location Description

IN STANISLAUS COUNTY ON STATE ROUTE 99 IN THE CITY OF MODESTO AT BECKWITH ROAD INTERCHANGE (PM 20.2)

Work Description

INTERCHANGE IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,320	4/16/2014
Total Con Est	$3,320	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM		Ph#	
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

45	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C300_	K	STA - 99 - R20.9 / R24.7		*SJ and STA Ramp Metering*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.315

Component:

Funding:

Location Description

IN STA COUNTY & SAN JOAQUIN IN & NEAR MODESTO, RIPON, & MANTECA A VARIOUS LOCATIONS FROM 0.5 MI S OF PALENDALE AVE OC TO

Work Description

OPERATIONAL IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$27,100	4/4/2014
Total Con Est	$27,100	
RW Est	$5	4/29/2014

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 2

Utilities 0

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM		Ph#	
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

46

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X500_	K	STA - 120 - 12.2		*BLITZ CREEK BRIDGE SCOUR MITIGATION*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.111

Component:

Funding:

Location Description
NEAR OAKDALE AT BLITZ CREEK

Work Description
SCOUR MITIGATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,500	10/15/2013
Total Con Est	$1,500	
RW Est	$0	

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____

Right of Way Info

Parcels 0
Utilities 0

PM	John Roccanova	Ph#	(916) 653-9506
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

47

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y220_	K	TUO - 49 - 13.5 / 18.6		*TUOLUMNE GUARDRAIL*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Code: 201.015

Component:

Funding:

Location Description
IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS ON ROUTE 49 AND ROUTE 108

Work Description
UPGRADE METAL BEAM GUARDRAIL AND END TREATMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,980	4/23/2014
Total Con Est	$1,980	
RW Est	$65	12/9/2013

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____

Right of Way Info

Parcels 0
Utilities 2

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Mike Lim	Ph#	(559) 230-3138
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

SHOPP PID

(State Highway Operation and Protection Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

48	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K340_	K	STA - 5 - 0.1 / 27.4	9050A	*Stanislaus County monitoring stations*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014A

Prog Cod: 201.315

Funding:

Component:

Location Description

ON ROUTES 5 AND 99 INSTALL TRAFFIC MONITORING STATIONS AT VARIOUS LOCATIONS IN STANISLAUS COUNTY (TMS)

Work Description

INSTALL TRAFFIC MONITORING STATIONS (TMS) AT VARIOUS LOCATIONS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 5/16/2003
Env Fed EX Act 5/16/2003
Approve PSR 11/4/2005
Project Rpt 11/4/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,489	11/1/2007
Total Con Est	$4,489	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765
DM Getachew Eshete Ph# (559) 243-3890
EM Mary Oliva Ph# (209) 941-1919
CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2015		11/1/2015			5/1/2016	5/1/2016	5/1/2016	7/1/2016	10/15/2016	11/15/2016
Current	10/1/2015 T		11/1/2015 T			5/1/2016 T	5/1/2016 T	5/1/2016 T	7/1/2016 T	10/15/2016 T	11/15/2016 T

Project Comments

12/12/07: Project did not make 2008 SHOPP list. Remove from APL.
11/27/07: Updated costs = $4.448.
10/10/07: Note to environmental to check for changes in AQ regulations.
9/27/07: Adding to the 2008 SHOPP.
8/15/07: PSSR/PR completed 11/2005, therefore we will update cost estimate and workplan for 9/1/07.
7/17/07: Project on APL. Schedule re-start meeting.

49	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y100_	K	STA - 99 - R11.7 / R15.0		*STA 99 LIGHTING*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Cod: 201.010

Funding:

Component:

Location Description

IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM 0.1 MILE NORTH OF NORTH STREET UNDERCROSSING TO TUOLUMNE BRIDGE

Work Description

INSTALL HIGH MAST LIGHTING

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State Act
Env Fed Act
Approve PSR 4/28/2014
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,483	4/28/2014
Total Con Est	$2,483	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sam Sherman Ph# (209) 948-7765
DM Jose Huerta Ph# (209) 948-7902
EM Scott Smith Ph# (559) 445-6172
CM Richard Onochie Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	12/1/2014 T						6/1/2015 T	7/1/2015 T	10/19/2015 T	12/30/2015 T	1/13/2016 T

Project Comments

50

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C030_	1	TUO - 108 -2.0 / 2.0	0000	*TUOLUMNE 108/49 Intersection Improvements*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Cod: 201.010

Funding:

Component:

Location Description

IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE AT MONO WAY AND AT SOULSBYVILLE ROAD, AND IN JAMESTOWN ON STATE ROUTE 49 AT

Work Description

MONO WAY: EXCAVATE EMBANKMENT TO IMPROVE SIGHT DISTANCE. SOULSBYVILLE ROAD: MODIFY TRAFFIC

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR 4/3/2014
Project Rpt 4/3/2014

	Cur Est	Est Date
Structures Est	$0	
District Est	$1	3/25/2014
Total Con Est	$1	
RW Est	$2	2/10/2014

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/3/2014 T					9/2/2014 T	8/1/2014 T	9/2/2014 T	9/25/2014 T	11/17/2014 T	12/1/2014 T

Project Comments

51

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J720_	K	ALP - 4 -0.0 / 3.2	1044	*BEAR VALLEY CAPM*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.121

Funding:

Component:

Location Description

IN ALPINE COUNTY ON ROUTE 4 FROM CALAVERAS COUNTY LINE TO 0.5KM EAST OF ROUTE 207. (KP 0.0/5.1)

Work Description

CAPM

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 7/8/2003
Env Fed EX Act 7/8/2003
Approve PSR 10/17/2003
Project Rpt 10/17/2003

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,250	6/7/2002
Total Con Est	$1,250	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project did not make 2004 SHOPP! This is shelved PID (unprogramed). PID completed on 10/17/2003.

52	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0J600_	K ALP	- 88 -0.0 / R6.0	1351	*CAPLES LAKE REHAB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 88 IN ALPINE COUNTY FROM AMADOR COUNTY LINE TO 1.24KM EAST OF THE CARSON PASS SUMMIT (KP 0.0/R9.7)

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 1
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$12,600	8/18/2005
Total Con Est	$12,600	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/14/2005
Project Rpt 10/14/2005

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Sanku Mohan Ph# (559) 243-3581
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2010	10/1/2008	8/1/2010	6/1/2009		5/1/2011	5/1/2011	7/1/2011	11/1/2011		12/1/2011
Current	1/1/2010 T	10/1/2008 T	8/1/2010 T	6/1/2009 T		5/1/2011 T	5/1/2011 T	7/1/2011 T	11/1/2011 T		12/1/2011 T

Project Comments

7/26/07: New to APL. New schedule needed and supplemental PID.

2/2/06>> The FHWA review time has been reduced to take this project out of long-lead status. The new PA&ED schedule is 7/1/09. This project is not funded in the 2006 SHOPP cycle.

53	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H870_	K ALP	- 88 -5.3	0191	*Rock Slope Repair ALP 88*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.150

Funding:

Component:

Location Description

IN ALPINE COUNTY ON SR88 NEAR WOODLAKE ROAD (KP 8.8)

Work Description

MODIFY SLOPE

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,017	1/7/2008
Total Con Est	$3,017	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed CE Act
Approve PSR 1/29/2008
Project Rpt

Agreements

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976
DM Caroline Reyes Ph# (209) 948-7761
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/18/12: Project superceded by 10-0S170 now in closeout phase.
3/3/08: No issues. On scheduled.
1/30/08: PID APPROVED.
12/4/07: K- Phase close @ Dist. Prg direction . PSR still in CR.
10/29/07: PID IN CR for signatures.
9/14/07: Target for PID 10/07. PID will be shelved.

54

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-46130_	K	AMA - 49 - 4.0 / 6.7	2128	*RTE 49 JACKSON OVERLAY*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

IN AND NEAR JACKSON FROM 0.1 KM S OF SOUTH JCT RTE 88 TO 0.5 KM N OF AMADOR CENTRAL RAILROAD CROSSING (KP 6.4/10.7)

Work Description

AC OVERLAY AND WIDEN SHOULDER

ROW Info

Parcels 18

Utilities 6

	Cur Est	Est Date
Structures Est	$1,520	3/6/2006
District Est	$9,225	3/6/2006
Total Con Est	$10,745	
RW Est	$0	

Agreements

Type	Agency Name	Date

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 9/16/1997

Project Rpt

PM	Jes Padda	Ph#	(209) 351-4432
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2008	9/1/2006	12/1/2008	7/1/2009	1/1/2010	1/1/2010	4/1/2010	4/16/2010	6/1/2010	7/18/2010	8/1/2010
Current	8/1/2008 T	9/1/2006 T	12/1/2008 T	7/1/2009 T	1/1/2010 T	1/1/2010 T	4/1/2010 T	4/16/2010 T	6/1/2010 T	7/18/2010 T	8/1/2010 T

Project Comments

6/30/06>> Project is unparred due to lack of funding.

55

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q210	K	AMA - 88 - 5.5 / 14.3	0167	*CAPM Amador County on Route 88 Between Route 124 and 49*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 88 FROM ROUTE 124 TO ROUTE 49

Work Description

AC OVERLAY AND DIGOUTS

ROW Info

Parcels 0

Utilities 4

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,113	8/14/2007
Total Con Est	$6,113	
RW Est	$0	

Agreements

Type	Agency Name	Date

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 9/4/2007

Project Rpt 9/4/2007

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9/14/07: CAPM PR approved 9/4/07.
08/14/07: PID on electronic review (Ending 8/22/07).
7/21/07: Conducted Risk Management Meeting 7/13/07. Workplan /SB45 & Database Cert . Target 8/1/07

6/11/07: Field task review 6/7/07.
5/21/07: Draft PID to circulate end of May 2007.

56	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K130_	K	AMA - 88 - 54.7 / 60.8	2680	*Peddler Hill Rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 88 IN AMADOR COUNTY FROM 0.1 MILES WEST OF FOSTER MEADOW ROAD TO 1.1 MILES EAST OF SHOT ROCK VISTA POINT (KP

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 4
Utilities 1

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/29/2005
Project Rpt 11/29/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,419	8/31/2005
Total Con Est	$10,419	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Jes Padda	Ph#	(209) 351-4432
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2013		3/1/2013	5/1/2013		1/1/2014	2/1/2014	5/1/2014	8/18/2014		12/17/2014
Current	1/1/2013 T		3/1/2013 T	5/1/2013 T		1/1/2014 T	2/1/2014 T	5/1/2014 T	8/18/2014 T		12/17/2014 T

Project Comments

5/27/13: Interim CAPM proposed same location, EA 10-0W590K
7/26/07: New to APL. New schedule needed and supplemental PID.
02/21/2006: Remove from APL -did not make 2006 SHOPP - Schedule will move-out to 07/01/2008 on 06/30/06.11/29/05: PSSR Approved (KB) M010 100%9/28/05: Schedule resulted in Long Lead project. Schedule updated to reflect revised PID, including the changes in R/W and Environmental activities/milestones. Awaiting updated R/W Data Sheet to place PID on Signature Rounds.8-26-05: Environmental schedule is outside of the 4-year window for the SHOPP cycle. Working with PDT members to develop a realistic schedule - possibly long lead project.6-6-05: Last PDT 5/25/05 - On schedule. 4-25-05: On schedule.3-15-05: Kickoff PDT meeting held 2/24/05. Project is between

57	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0M790	K	AMA - 88 - 66.6 / 71.6	0234	*CARSON SPUR REHAB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

IN AMADOR COUNTY ON SR 88 NEAR CARSON SPUR (KP 107.89/115.99)

Work Description

PAVEMENT REHABILITATION

ROW Info

Parcels 8
Utilities 1

Project Documents

Env State ER Act
Env Fed FI Act
Approve PSR 12/7/2007
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$14,908	6/30/2009
Total Con Est	$14,908	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Jes Padda	Ph#	(209) 351-4432
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2012		1/1/2012	2/1/2012		2/1/2013	6/1/2013	6/1/2013	8/1/2013	11/1/2013	1/1/2014
Current	1/1/2012 T		1/1/2012 T	2/1/2012 T		2/1/2013 T	6/1/2013 T	6/1/2013 T	8/1/2013 T	11/1/2013 T	1/1/2014 T

Project Comments

12/3/09: As of 11/17/09, the project is INACTIVE. The project is not in the 2010 SHOPP program and is not on the Long Lead List of Projects.
8/18/09: PDT 6/30/09; current estimate $14,908,000 (6/29/09)
3/20/09: Last PDT meeting 2/17/09. Next expected in July, after environmental surveys are completed(spring thaw)
2/25/09: On schedule, continue to share information with El Dorado National Forest Service.
12/11/08: On schedule
9/08/08: On scheduled, no issues.

58	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F950_	K	CAL - 4 - 42.7 / 43.5	3243	*ARNOLD CURVE CORRECTION*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 4 IN CALAVERAS COUNTY BETWEEN 0.1 MILE (0.2 KM) EAST OF MORGAN ROAD AND 1.0 MILE (1.6 KM) EAST OF MORAN ROAD (KP 68.7/70.0)

Work Description

CURVE IMPROVEMENTS.

ROW Info

Parcels 5
Utilities 3

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/15/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$8,004	10/21/2005
Total Con Est	$8,004	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

04/17/06: Project did not make 2006 SHOPP! This is a shelved PID (unprogramed). PID completed on 11/15/2005.01/11/06: Project is On Draft 2006 SHOPP dated 11/23/05. Currently in list for funding, but approval pending CTC adoption of 2006 SHOPP.11/15/0

59	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A670_	K	MER - 59 - 10.4 / 14.8	5256	*MARIPOSA CREEK REHAB.*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

ON STATE ROUTE 59 FROM MARIPOSA CREEK TO NORTHBOUND STATE ROUTE 99 ON-RAMP (KP 16.7/23.8)

Work Description

REHAB

ROW Info

Parcels 67
Utilities 5

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/18/2005
Project Rpt 10/18/2005

	Cur Est	Est Date
Structures Est	$0	
District Est	$12,084	10/17/2005
Total Con Est	$12,084	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Jim Espinosa	Ph#	(559) 243-3537
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2012		10/1/2012	10/1/2012		8/1/2014	10/1/2015	10/1/2015	11/1/2015		1/1/2016
Current	10/1/2012 T		10/1/2012 T	10/1/2012 T		8/1/2014 T	10/1/2015 T	10/1/2015 T	11/1/2015 T		1/1/2016 T

Project Comments

9/06:- waiting for funds to open the PA&ED phase. Supplemental PSSR was approved on 10/18/05 as a long-lead project. PSSR was approved on 9/20/2001. Last PDT meeting was held on 7/14/05.

60

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L010_	K	MER - 99 - 12.8 / 16.6	5409A	*Childs Ave. West Merced Landscape Restoration*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.210

Funding:

Component:

Location Description

HIGHWAY PLANTING RESTORATION IN MERCED COUNTY ON ROUTE 99 FROM 0.2 MILES SOUTH OF THE CHILDS AVENUE OC TO THE WEST MERCED OH

Work Description

HIGHWAY PLANTING RESTORATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 6/6/2005
Env Fed EX Act 6/6/2005
Approve PSR 9/21/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,570	8/29/2005
Total Con Est	$2,570	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Sinaren Pheng Ph# (209) 948-7972
DM Brad Cole Ph# (559) 230-3134
EM Scott Smith Ph# (559) 445-6172
CM Robert Navarro Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2007	4/1/2008	1/1/2008	7/1/2004	7/1/2008	10/1/2008	3/2/2005	12/1/2008	2/1/2009	2/15/2009	3/1/2009
Current											

Project Comments

9/21/05 - PID Document approved by District Director6/15/05: Design is working on comments sent back from Draft PID. Design is scheduling a Pid constructability review for July 2005.

61

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A720_	K	MER - 99 - 17.6 / 24.5	5431	*FRANKLIN SLOUGH REHAB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 99 IN & NEAR ATWATER FROM 0.7 KM SOUTH OF FRANKLIN SLOUGH TO GROVE AVENUE (KP 28.3/39.4)

Work Description

AC OVERLAY AND WIDEN SHOULDERS

ROW Info

Parcels 0
Utilities 2

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/4/2005
Project Rpt 11/4/2005

	Cur Est	Est Date
Structures Est	$1,964	9/29/2005
District Est	$8,641	9/29/2005
Total Con Est	$10,605	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Jay Haghparast Ph# (559) 243-3458
DM Mike Lim Ph# (559) 230-3138
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2009	2/1/2008	2/1/2009	9/1/2009	8/1/2009	1/1/2010	3/1/2010	3/1/2010	4/15/2010	4/17/2010	5/1/2010
Current											

Project Comments

8/29/07: Project off APL.
8/14/07: Project to be placed on inactive list.

62

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L880_	K	MER - 140 - 0.3 / 4.2	0038	*Shoulder widening on SR140*	PID

Program Information

XPM	Delivery Plan	APL List
Yes	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 140 BETWEEN 0.3 MILES EAST OF INTERSTATE 5 AND ROUTE 33

Work Description

SHOULDER WIDENING

ROW Info

Parcels 47

Utilities 4

Project Documents

Env State ND Act

Env Fed EX Act

Approve PSR 9/14/2007

Project Rpt

	Cur Est	Est Date
Structures Est	$2,163	8/10/2007
District Est	$4,854	8/10/2007
Total Con Est	$7,017	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	3/1/2013	9/1/2013	11/1/2012	7/1/2013	1/1/2015	6/1/2015	10/1/2015	10/1/2015	11/15/2015	10/1/2015	2/1/2016
Current	3/1/2013 T	9/1/2013 T	11/1/2012 T	7/1/2013 T	1/1/2015 T	6/1/2015 T	10/1/2015 T	10/1/2015 T	11/15/2015 T	10/1/2015 T	2/1/2016 T

Project Comments

9/3/08:- Cost Estimates will be updated in 4th Quarter of this FY08/09 (after April, 2009). PSR was approved on 09/14/07. Last PDT meeting was held on 7/10/07."

63

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-35461_	K	MER - 140 - 4.3 / 11.7	5541	*MUD SLOUGH REHAB*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

NEAR GUSTINE FROM WEST JCT RTE 33 TO SAN JOAQUIN RIVER BRIDGE (KP 6.9/18.8)

Work Description

STRUCTURAL SECTION REPAIR AND WIDEN THREE BRIDGES

ROW Info

Parcels 9

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 8/30/1999

Project Rpt

	Cur Est	Est Date
Structures Est	$1,100	11/1/1999
District Est	$5,975	11/1/1999
Total Con Est	$7,075	
RW Est	$0	

Agreements

Type	Agency Name	Date
RR	CALIF. NORTHERN	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9.27.05: Not on APL, no work performed.4/25/05: Not in 2004 0r 2006 SHOPP yet. No work performed. Inactive , below priority line, awaits Funding. No work done at this time.

64	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0A860_	K	MER - 140 - 34.5 / 35.8	5638	*EL CAPITAN REHAB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

NEAR MERCED FROM EL CAPITAN CANAL TO ROUTE 99

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0

Utilities 3

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,970	8/13/2013
Total Con Est	$4,970	
RW Est	$0	

Project Documents

Env State CE Act

Env Fed EX Act

Approve PSR 9/2/1997

Project Rpt

Agreements

Type	Agency Name	Date

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

09/06: Waiting for funds to start PA&ED phase. PSSR was approved on 9/11/97.

65	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-38220_	K	MER - 165 - 0.0 / 11.7	5830	*HENRY MILLER rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

IN MERCED COUNTY ON STATE ROUTE 165 BETWEEN INTERSTATE 5 AND HENRY MILLER ROAD. (KP 0.0/18.8)

Work Description

REHABILITATE THE EXISTING ASPHALT CONCRETE ROADWAY.

ROW Info

Parcels 62

Utilities 2

	Cur Est	Est Date
Structures Est	$3,446	8/12/2005
District Est	$22,971	8/12/2005
Total Con Est	$26,417	
RW Est	$44	9/2/2005

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 10/27/2005

Project Rpt

Agreements

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Sanku Mohan	Ph#	(559) 243-3581
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2015	5/1/2015	1/1/2015	7/1/2015	1/1/2017	4/1/2017	7/1/2017	7/1/2017	8/15/2017	9/17/2017	10/1/2017
Current	1/1/2015 T	5/1/2015 T	1/1/2015 T	7/1/2015 T	1/1/2017 T	4/1/2017 T	7/1/2017 T	7/1/2017 T	8/15/2017 T	9/17/2017 T	10/1/2017 T

Project Comments

12/05- Waiting for fund allocation to start PA&ED phase. 2nd Supplemental PSSR was approved on 10/27/05. 1st Supplemental PSSR was approved on 8/14/2003. PSSR was approved in 1993. A long-lead project.

66	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0F160_	K	MER - L5712 -	5011	*COVER MATERIAL BINS*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.352

Funding:

Component:

Location Description

IN MERCED, MARIPOSA, TUOLUMNE, CALAVERAS, SAN JOAQUIN, AMADOR, AND ALPINE COUNTIES AT VARIOUS MAINTENANCE STATIONS.

Work Description

COVER MATERIAL BINS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/27/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$1,211	8/5/2005
District Est	$73	8/5/2005
Total Con Est	$1,284	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3.30.06: Not on APL. No work done at present. 9.27.05: Supp PSR signed today.8.08.05: Supp PSR on signature round.6.28.05: Design is preparing Supp PSR . Should be ready by 7/31/05 for signature rounds.4/25/05: Back on APL on 4/15/05. design to update/rewrite PID for 2006 SHOPP.PID completed on 9/9/03. Awaits Funding/Programming.

67	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E800_	K	MPA - 140 - 50.9 / 51.2	4942	*Route 140 - Slope Repair*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.150

Funding:

Component:

Location Description

ON ROUTE 140 IN MARIPOSA COUNTY FROM CRANE CREEK BRIDGE TO 1.0KM WEST OF YOSEMITE PARK BOUNDARY (KP 81.9/82.4)

Work Description

REPAIR UNDERMINED CONCRETE ROCK SLOPE PROTECTION.

ROW Info

Parcels 2
Utilities 2

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 11/23/2005
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,757	11/9/2005
Total Con Est	$4,757	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

11/25/08: No update. Project slowed down pending further direction for programming.
9/08/08: PDT will conduct field review in Oct 2008. Next PDT end of Oct. 8/7/08: Kick Off meeting 8/20/08.
3/06: Waiting for fund allocation to start PA&ED phase. Supplemental PSSR was approved on 11/23/05. PSR was approved on 04/14/04.

68	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A400_	K	SJ - 4 - 14.5 / 21.1	7048	*CROSSTOWN TMS*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.315

Funding:

Component:

Location Description

VARIOUS LOCATIONS THROUGHOUT SAN JOAQUIN COUNTY

Work Description

INSTALL 10 CMS 6 WEATHER STATIONS,

ROW Info

Parcels 5
Utilities 2

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,514	3/24/2006
Total Con Est	$6,514	
RW Est	$0	

Project Documents

Env State CE Act 2/9/2000
Env Fed EX Act 2/9/2000
Approve PSR 4/20/2006
Project Rpt

Agreements

Type	Agency Name	Date

PM Scott Guidi Ph# (209) 948-7829
DM Nicholas Chan Ph# (559) 230-3126
EM Mary Oliva Ph# (209) 941-1919
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/2/2011	8/15/2010	7/1/2010	1/2/2011	3/1/2011	11/1/2011	4/1/2012	4/16/2012	6/1/2012	7/30/2012	8/30/2012
Current	1/2/2011 T	8/15/2010 T	7/1/2010 T	1/2/2011 T	3/1/2011 T	11/1/2011 T	4/1/2012 T	4/16/2012 T	6/1/2012 T	7/30/2012 T	8/30/2012 T

Project Comments

10/10/07: This project has not been programmed. It is not included as on 2008 SHOPP, off APL. 4/20/06: Julie signed Supplemental PSR for Kome.03/30/04: Project is on electronic review, EA will remain open for 30 days and then will be shelved. Needs to be taken off APL. bl1/31/06: Revised PEAR shows 30 months, LL again? Updating workplan, hrs
7/18/2013: New Project Manager, Sam Haack, as of 7/1/13

69	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-28150_	K	SJ - 12 - 5.0 / 9.5	7373	*LODI REHAB #1*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 12 IN SAN JOAQUIN COUNTY BETWEEN PM 5.0, NEAR TERMINOUS FROM POTATO SLOUGH BRIDGE AND PM 9.5, 0.12 MILES EAST OF GUARD

Work Description

STRUCTURAL SECTION REPAIR

ROW Info

Parcels 4
Utilities 3

	Cur Est	Est Date
Structures Est	$0	
District Est	$9,246	8/22/2007
Total Con Est	$9,246	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/9/2007
Project Rpt 10/9/2007

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Nomer Gutierrez Ph# (209) 948-7079
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/1/11>> Kick-off Meeting held on July 19, 2011.

8/9/07>>PSR approved in 2001. PSR too old. A new PID has been completed and is on electronic rounds for review.

6/18/07: Constructability field review scheduled on 06/21/07.

70

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E370_	K SJ	- 26 - 17.1 / 17.9	7488	*SHELLY CURVE CORRECTION #1*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON SR 26 FROM 0.4 KM EAST OF DUCK CREEK TO 1.4 KM WEST OF SANDSTONE CREEK BRIDGE. (KP 27.4/28.8)

Work Description

CURVE CORRECTION

ROW Info

Parcels 5

Utilities 0

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 6/28/2007

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,565	6/6/2007
Total Con Est	$3,565	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

2/1/07: Draft Supplemental PSR to be completed by March 15th.
1/17/07: PDT was held on 1/3/07. Environmental BO to continue. It is ready for phase 2- Archeological when 0-phase is open.
Next PDT will be on March 1, 2007.
12/20/06: Project is on PID Contract for delivery 06/01/2007.

9/6/6: Project is now an Operational Improvement Project. Next PDT is scheduled for Sept. 19

71

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-27920_	K SJ	- 88 - 5.1 / L12.3	7546	*STOCKTON REHAB*	PID

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component: LONG LEAD

Location Description

ON ROUTE 88 IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.3 KM NORTH OF COMSTOCK ROAD TO 0.3 KM SOUTH OF ROUTE 12 WEST (KP 8.2/19.5)

Work Description

REHABILITATE ROADWAY, REPLACE STRUCTURES AND WIDEN SHOULDERS

ROW Info

Parcels 22

Utilities 3

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 1/9/2006

Project Rpt 1/9/2006

	Cur Est	Est Date
Structures Est	$5,522	8/17/2005
District Est	$11,410	8/17/2005
Total Con Est	$16,932	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>One of the 38 projects brought back on APL about three weeks ago. Need information on avilability of resources so the team could start working on the project.

72	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H490_	K	SJ - 99 - 0.2 / 1.7	7611	*Ripon Planting Rehab*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.210

Funding:

Component:

Location Description

IN SJ CO IN RIPON ON RTE 99 FROM 0.3 KM NORTH OF THE STANISLAUS RIVER BR TO MILEGEO AVE OC. (KP 0.3/2.7).

Work Description

HIGHWAY PLANTING RESTORATION.

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 9/12/2001
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,288	8/1/2001
Total Con Est	$1,288	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Brad Cole Ph# (559) 230-3134
EM Mary Oliva Ph# (209) 941-1919
CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project is Inactive not on the approved project list. The project manager will update schedule,SB45,and database Cert. when project becomes active.Team members will revisit project to update current information.

73	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q150	K	SJ - 99 - 10.0 / 14.0	0162	*LATHROP/ARCH RD. OVERLAY (CAP M)*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 99 FROM 0.8 MI NORTH OF LATHROP ROAD OVERCROSSING TO 0.6 MI SOUTH OF ARCH ROAD OVERCROSSING

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 1

Project Documents

Env State CE Act 6/19/2007
Env Fed CE Act 6/19/2007
Approve PSR 10/16/2007
Project Rpt 10/16/2007

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,385	10/16/2007
Total Con Est	$7,385	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958
DM Caroline Reyes Ph# (209) 948-7761
EM Mary Oliva Ph# (209) 941-1919
CM Kewal Virk Ph# (559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/10/07>>On Dennis desk for review. Project has been placed on Inactive List.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

74	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0C880_	K	SJ - 99 - 20.1 / 34.7	7686	*PELTIER RD LANDSCAPE*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.210

Funding:

Component:

Location Description

IN AND NEAR STOCKTON AND LODI AT VARIOUS LOCATIONS FROM 0.3 KM S OF RTE 88 TO 0.3 KM N OF PELTIER RD (KP 32.3/55.8)

Work Description

UPGRADE PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,443	1/1/2000
Total Con Est	$1,443	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 8/27/1999
Project Rpt

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive. zzz

75	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0K710_	K	SJ - 205 - 2.0 / 2.6	7866	*rte 205 auxiliary lane project*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 205 BETWEEN MOUNTAIN HOUSE PARKWAY ON-RAMP AND ELEVENTH STREET OFF-RAMP (KP 3.2/4.2)

Work Description

CONSTRUCT EASTBOUND AUXILLARY LANE

ROW Info

Parcels 3
Utilities 1

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,691	8/5/2005
Total Con Est	$2,691	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed EX Act
Approve PSR 9/1/2005
Project Rpt

Agreements

Type	Agency Name	Date
RR	UNION PACIFI	4/23/2004

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>This project is incoporated into the Route 205 auxilaury lane project, EA 10-0Q270. Project to be taken off APL.

04/17/07: Will be incorporated into 10-0q270 CMIA project.
9/1/05: Kome signed PSR, will need to correct a couple items and make RMP a permanent attachment to document before final is distributed!7/18/05: DBC on signature

76

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H470_	K SJ	- 205 - R5.9 / R8.3	7879	*Tracy Planting Rehab job*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.210

Funding:

Component:

Location Description

IN SJ CO IN TRACY ON RTE 205 FROM SOUTH OF CORRAL HOLLOW UC TO 0.2 KM EAST OF MACARTHUR DRIVE (KP R9.4/R13.4)

Work Description

HIGHWAY PLANTING RESTORATION.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act 8/1/2005

Env Fed EX Act 8/1/2005

Approve PSR 10/18/2005

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,938	8/15/2005
Total Con Est	$2,938	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Brad Cole Ph# (559) 230-3134

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/15/08>>Remove from APL. Project not programmed.
6/14/06: Adjusted workplan and Milestone targets to reflect projects status as a 2008 SHOPP Candidate with an overall start date of 7/1/08.10/18/05: Julie Dunning signed Supplemental PSR for Kome. Project shelved.10/10/05: PID sent to Kome for appro

77

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L870_	K STA	- 99 - 13.4 / 13.8	0037	*Hatch rd/So 9th St.Auxiliary Lane NB*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE NORTHBOUND 99 NEAR THE CITY OF MODESTO IN STANISLAUS CO BETWEEN HATCH ROAD OVERCROSSING AND SOUTH 9TH

Work Description

ADD AUXILIARY NB LANE HWY 99

ROW Info

Parcels 6

Utilities 3

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR 11/15/2005

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,880	11/1/2007
Total Con Est	$1,880	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM Christina Hibbard Ph# (209) 948-7889

DM Shahin Mansour Ph# (559) 230-3114

EM Scott Smith Ph# (559) 445-6172

CM Richard Onochie Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/15/2015		3/15/2016	4/15/2016	3/15/2017	5/15/2017	5/15/2017	5/15/2017	7/15/2017	9/15/2017	10/15/2017
Current	12/15/2015 T		3/15/2016 T	4/15/2016 T	3/15/2017 T	5/15/2017 T	5/15/2017 T	5/15/2017 T	7/15/2017 T	9/15/2017 T	10/15/2017 T

Project Comments

10/30/08: Kick-off cancelled. Project shelved, no SHOPP capacity.
9/29/08: Kick-off scheduled 10/28/08.
8/15/08: 0.3 PYs allocated for 08/09 FY. (Total 0.5 PYs.)
7/15/08: Opening EA, developing workplan, organizing kick-off.
12/12/07: Project did not make 2008 SHOPP list. Remove from APL.
11/28/07: Updated costs = $2.9.

78	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0L790_	K	TUO - 49 - 2.5 / 2.8	0036	*Moccasin Creek Slipout Repair*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.150

Funding:

Component:

Location Description

ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.8 KM SOUTH OF JACKASS GULCH BRIDGE TO 0.3 KM SOUTH OF JACKASS GULCH BRIDGE (KP4.0/4.5)

Work Description

CREEK SLIP-OUT REPAIR

ROW Info

Parcels 2
Utilities 0

	Cur Est	Est Date
Structures Est	$1,027	10/27/2005
District Est	$1,813	10/27/2005
Total Con Est	$2,840	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 12/27/2005
Project Rpt

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2017	3/1/2018	9/1/2017	1/2/2018	8/1/2018	4/1/2019	5/1/2019	6/1/2019	7/15/2019	8/18/2019	9/1/2019
Current	12/1/2017 T	3/1/2018 T	9/1/2017 T	1/2/2018 T	8/1/2018 T	4/1/2019 T	5/1/2019 T	6/1/2019 T	7/15/2019 T	8/18/2019 T	9/1/2019 T

Project Comments

12-2008: Project inactive due to funding shortfall for SHOPP. 09-10-08: Site Visit to the project on 9-8-08 Use english units for the Supplimental PID.
. 7-17-08: Last PDT on 7-14-08 to update PID Supplement. Field visit on 9/8/08 and then update 2005 - PID. 3-3-2006: Formal project files need to be transfered from Keren/Robert Nguyen. PM Tony??????????01/11/06: Project is On Draft 2006 SHOPP dated 11/23/05. Currently in list for funding, but approval pending CTC adoption of 2006 SHOPP.11/22/05: Comment

79	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G940	K	TUO - 49 - 13.8 / 14.4	0054	*Jamestown 2-Way Left Turn Lane*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.310

Funding:

Component:

Location Description

ON ROUTE 49 IN TUOLUMNE COUNTY FROM 0.3 KM NORTH OF WOODS CREEK BRIDGE TO MAIN STREET IN JAMESTOWN. (KP 22.1/23.1)

Work Description

LEFT TURN CHANNELIZATION - TWO-WAY LEFT TURN LANE.

ROW Info

Parcels 14
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$4,400	10/16/2006
Total Con Est	$4,400	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/17/2003
Project Rpt

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved									9/15/2014	2/15/2014	11/1/2015
Current									9/15/2014 T	2/15/2014 T	11/1/2015 T

Project Comments

12-2008 E has been closed; maintenance completed the isafety improvements. 8-4-08: Close this EA. Open new EA with new operational improvement scope for the project and work a new PSR using FPS units.
7-17-08: PID kick off next PDT on 7-31-08.
07-2007: Vu to initiate a new project at this location. Dupper working on a safety project and the study to complete by Sept 07.
12-2006: Vu has placed the project on 2007 inactive list due to cost constraints. Duper will investigate other safety counter measures but for now the project does not qualify under Safety program.

80

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-30503_	K	TUO - 108 - L0.0 / L2.8		*Yosemite Junction Rehab*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTES 108 AND 120 FROM 7.7 KM WEST OF ROUTE 108/120 JUNCTION TO WEST JUNCTION OF RTE 49 (KP L0.0/L4.5) (KP 12.87/19.47)

Work Description

AC OVERLAY AND WIDEN

ROW Info

Parcels 17
Utilities 0

	Cur Est	Est Date
Structures Est	$210	1/1/2006
District Est	$22,190	1/1/2006
Total Con Est	$22,400	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed EX Act
Approve PSR 7/21/1997
Project Rpt

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7-2007: Negotiations with design to check if the PID can be completed by Sept 2007. 1-2006: Last PDT 12-9-05 next PDT 4-19-06. Tentative PID approval 8-30-06.11-3-05: Environmental process need 54 months to complete, thus a LONG-LEAD project. 7-25-05: This project may not make the 2006 SHOPP Cycle due to new limits on east , need realignment or design exception and scope/cost change due to archeological sites.

81

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-46210_	K	TUO - 108 - R18.9 / 24.5	0157	*East Long Barn Rehab*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

NEAR LONG BARN FROM 0.2 KM E OF LONG BARN CONNECTION TO 0.8 KM E OF HELIPORT RD (KP R30.5/39.5)

Work Description

PAVEMENT REHAB AND SHOULDER WIDENING AT VARIOUS LOCATIONS

ROW Info

Parcels 1
Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$10,992	1/28/2002
Total Con Est	$10,992	
RW Est	$0	

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 9/24/2001
Project Rpt

Agreements

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Arthur Ramirez	Ph#	(559) 243-3802
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	5/1/2017		7/11/2017	9/1/2017		4/1/2018	6/1/2018	7/1/2018	8/1/2018	9/1/2018	10/1/2018
Current	5/1/2017 T		7/11/2017 T	9/1/2017 T		4/1/2018 T	6/1/2018 T	7/1/2018 T	8/1/2018 T	9/1/2018 T	10/1/2018 T

Project Comments

2/6/2006 Project is inactive not on the approve project list. Project manager will update schedule,SB45, and database Cert. when project is active.Team members will revisit project to update current information.

82	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-3A700_	K	TUO - 120 - 16.2 / 24.1	0292	*Chinese Camp rehab II*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.120

Funding:

Component:

Location Description

ON ROUTE 120 IN TUOLUMNE COUNTY FROM SHAWMUT ROAD JUST EAST OF CHINESE CAMP TO MOCCASIN CREEK BRIDGE KP26.15/38.78)

Work Description

REHAB-WIDEN SHOULDER AND AC OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 3/3/2005
Env Fed EX Act 3/3/2005
Approve PSR 10/13/2005
Project Rpt 10/13/2005

	Cur Est	Est Date
Structures Est	$1,705	8/24/2005
District Est	$873	8/24/2005
Total Con Est	$2,578	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM John Roccanova Ph# (916) 653-9506
DM Getachew Eshete Ph# (559) 243-3890
EM Scott Smith Ph# (559) 445-6172
CM Bob Nijjar Ph# (209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/1/2005					11/1/2015	1/1/2016	1/1/2016	3/1/2016	4/1/2016	5/1/2016
Current	9/1/2005 A					11/1/2015 T	1/1/2016 T	1/1/2016 T	3/1/2016 T	4/1/2016 T	5/1/2016 T

Project Comments

11-14-2007: project not funded for 2008 SHOPP and needs to be taken off from APL.

7-2007: Design requested to update the cost estimate then program the project into SHOPP.

11/16/06-Pending Programming.
08/02/06-Pending programming. 10/13/05- PID Approved.

83	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0E960_	K	TUO - 120 - R32.9 / R41.5	0335	*CAP M East of Buck Meadow*	PID

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.121

Funding:

Component:

Location Description

ON ROUTE 120 FROM 0.2 MILES EAST OF FERRETTI ROAD IN GROVELAND TO 1.9 MILES EAST OF MARIPOSA COUNTY LINE NEAR BUCK MEADOWS

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ND Act
Env Fed FI Act
Approve PSR 10/31/2014
Project Rpt 10/31/2014

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,620	6/30/2005
Total Con Est	$7,620	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM John Roccanova Ph# (916) 653-9506
DM Michael Hutchison Ph# (209) 948-3976
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2009	6/30/2002	10/1/2009	11/1/2009	6/30/2002	6/1/2010	8/1/2010	8/1/2010	9/1/2010	11/1/2010	9/1/2010
Current											

Project Comments

11-14-2007: Project not on SHOPP 2008 and needs to be taken off from APL.

7-2007: Set PDT for Mid August 07.
11/16/06-Pending Programming.
8/2/06-Pending Programming.9/19/05 - PID Approved.7/25/05-Project schedule completed, PMSU completed the SB45 report for programming. Draft PSSR on review rounds. Project on schedule.

MEASURE & 100% LOCAL

CANDIDATES/PIDS

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

84

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-44250_	K	MER	- 99	- 22.3 / 23.3	5475	*SR99 Atwater Applegate OC Interchange Modification*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	

Prog Code: 400.000

Component:

Funding: Local

Location Description

IN ATWATER FROM 0.5 MILE SOUTH OF TO 0.5 MILE NORTH OF APPLEGATE OVERCROSSING BRIDGE #39-127

Work Description

MODIFY INTERCHANGE (100% LOCAL)

	Cur Est	Est Date
Str Est	$2,000	
Dist Est	$4,001	
Total Con Est	$6,001	
RW Est	$0	

Project Documents

Env State: ND Act:
Env Fed: ND Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Catey Campora	Ph#	(209) 948-7983
DM		Ph#	
EM		Ph#	
CM		Ph#	

Agreements

Type	Agency Name	Date
COP	CITY OF ATWATER	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						0
Completed						

Project Comments

On hold.

85

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-3A810_	K	TUO	- 49	- 14.5 / 15.3	0058	*Rawhide Road*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2004

Prog Code: 400.000

Component:

Funding: Local , Oversight, Funds Only

Location Description

IN TUOLUMNE COUNTY, IN JAMESTOWN FROM 0.3 KM SOUTH OF RAWHIDE TO .04 KM NORTH OF 5TH AVENUE (KP23.3/24.6)

Work Description

INTERSECTION IMPROVEMENTS

	Cur Est	Est Date
Str Est	$1,209	3/23/2005
Dist Est	$7,328	3/23/2005
Total Con Est	$8,537	
RW Est	$0	

Project Documents

Env State: ND Act:
Env Fed: FI Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	COUNTY OFTUOLUMN	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/1/1997	1/1/2000	6/1/2000	2/1/2003	10/1/2003	0
Completed	1/1/1997	1/1/2000	6/1/2000	2/1/2003		

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
3/1/05 PSR on Final Signature Rounds.9/14/04 PSR was returned to CH2MHill/Tuolumne County with CT corrections. PSR not submitted back to CT for signature from consultant.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

86

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0K790_	K	MER	- 33	- R13.2 / 17.1	5160	*SR33 widening from SR152 to I5*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN MERCED COUNTY AT STATE ROUTE 33 FROM STATE ROUTE 152 TO MCCABE RD. (KP R21.29/27.79)

Work Description

WIDENING

	Cur Est	Est Date
Str Est	$19,294	6/28/2005
Dist Est	$75,324	6/28/2005
Total Con Est	$94,618	
RW Est	$0	

Project Documents

Env State: ER Act:

Env Fed: ES Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Brent Haroldsen	Ph#	(559) 246-6410

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/15/2003	10/15/2003	12/1/2003	12/1/2004	6/30/2005	0
Completed	9/15/2003	10/15/2003	12/1/2003	2/1/2005		

Project Comments

5/05-sent comments to the consultant on their revised Traffic Operational Analysis Report, received on 4/19/05. Last PDT meeting was held on 5/26/05.2/05-Submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

87

EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0N160_	K	MER	- 152	- 16.2 / 16.2	0062	*Volta Road Interchange*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Code: 400.000

Component:

Funding: Developer,Oversight

Location Description

IN MERCED COUNTY ON ROUTE 152/VOLTA ROAD (KP 26.15)

Work Description

CONSTRUCT NEW INTERCHANGE-RTE 152 AND VOLTA ROAD

	Cur Est	Est Date
Str Est	$3,200	7/20/2006
Dist Est	$19,440	7/20/2006
Total Con Est	$22,640	
RW Est	$200	1/2/2007

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Jes Padda	Ph#	(209) 351-4432
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	8/25/2005	9/1/2006	11/1/2006	7/1/2008	1/1/2009	10
Completed	8/20/2005	8/2/2006	10/10/2006			

Project Comments

01/07: Work has been stopped per request from the consultant due to pending approval of their contract. Three alternatives have been developed. Traffic Forcasting Report has been completed. Next PDT is scheduled for 3/21/07. Last PDT meeting was held on 12/13/06.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

88	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P810_	K	MER - 165 - 0.0 / 30.5		*Hilmar Bypass*	CANDIDATE

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
Local	Inactive	2006

Prog Code: 400.000

Component:

Funding: Local,Oversight

Location Description

IN MERCED COUNTY ON SR 165 FROM

Work Description

NEW BYPASS TO TAKE TRUCK TRAFFIC FROM SR165, AROUND HILMAR AND TURLOCK TO SR99

	Cur Est	Est Date
Str Est	$0	
Dist Est	172,100	3/5/2012
Total Con Est	172,100	
RW Est	$0	

Project Documents

Env State: ER Act:
Env Fed: ES Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	John Roccanova	Ph# (916) 653-9506
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Robert Navarro	Ph# (559) 243-3470

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2006	10/1/2010	4/1/2010	4/1/2010	10/1/2010	100
Completed	8/31/2006				4/26/2012	

Project Comments

05/24/12>>PSR-PDS has been approved by the District 10 Director on 04-26-2012.

04/01/12>> The consultant for Merced County incorporated the comments in the PSR-PDS document and design unit is completing the final check and then document will be on signature rounds.

89	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P970_	K	SJ - 4 - 19.1 / 23.6		*State Route 4 Realignment Project*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF STOCKTON ON SR 4 FROM MARIPOSA ROAD INTERCHANGE TO KAISER ROAD

Work Description

REALIGN SR4

	Cur Est	Est Date
Str Est	$26,219	2/6/2008
Dist Est	$79,518	2/6/2008
Total Con Est	105,737	
RW Est	$0	

Project Documents

Env State: Act:
Env Fed: Act:

Right of Way Info

Parcels: 0
Utilities: 0

PM	Scott Guidi	Ph# (209) 948-7829
DM	Martin Nishikawa	Ph# (559) 230-3122
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2006	10/1/2006	11/1/2006	7/15/2008	12/1/2008	40
Completed	9/1/2006	10/1/2006	11/1/2006			

Project Comments

5/8/2008-Due to withdrawal of the City of Stockton's sponsorship, the Department will suspend our oversight effort and recommends the project be removed from the APL.
3/12/08-Received Draft Traffic Forecast and Operations Report. Drafted the Cooperative Agreement.
1/31/08 PDT held 1/16/2008 Outcome is as follows:a.City submitting a supplemental Forecast and Operations Report to address the recently approved GP.

90	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P730_	K	SJ - 99 - 4.5 / 5.0		*AUSTIN ROAD IC*	CANDIDATE

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Code: 400.000

Component:

Funding: Local,Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 99 AT AUSTIN ROAD (KP 7.2/8.0)

Work Description

OVERSIGHT OF INTERCHANGE MODIFICATIONS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$46,190	8/2/2006
Total Con Est	$46,190	
RW Est	$0	

Project Documents

Env State: ND Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Scott Guidi	Ph# (209) 948-7829
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/25/2008

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/6/2006	6/1/2009				10
Completed	9/6/2006					

Project Comments

07/17/13 - 1. Reimbursement Coop was executed on June 5, 2013. 2. CR Design has compiled the functional comments on the PSR / PDS and provided the comments to the City of Manteca. 3. City is the sponsor and implementing agency for the PID component
4. Next PDT once the project moves into PA&ED.

91	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P650_	K	SJ - 120 - 3.0 / 3.6		*SR 120/AIRPORT ROAD IC*	CANDIDATE

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code: 400.000

Component:

Funding: Oversight

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF MANTECA ON SR 120 AT AIRPORT WAY (KP 4.8/5.8)

Work Description

OVERSIGHT OVER INTERCHANGE MODIFICATIONS

	Cur Est	Est Date
Str Est	$6,800	1/9/2009
Dist Est	$23,100	1/9/2009
Total Con Est	$29,900	
RW Est	$0	

Project Documents

Env State: ND Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Scott Guidi	Ph# (209) 948-7829
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	7/25/2008

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/11/2006	6/1/2009	9/1/2009	12/1/2009	4/1/2010	10
Completed	7/11/2006					

Project Comments

10/1/12 - 1. PSR was approved on 05/11/2012. 2. Project was not amended into the 2012 SHOPP. 3. Project was shelved.

10/05/10
1. Project temporarily shelved per the City of Manteca. SCHEDULE IS PENDING

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

92	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T200_	K	AMA - 88 - 14.9 / 1.9			CANDIDATE

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code	Component
400.000	

Funding

Location Description

IN AMADOR COUNTY, INTERSECTION SR 88 AND COURT STREET ** OVERSIGHT ONLY**

Work Description

IMPROVE COURT ST CHANNELIZATION AND EB SR 88 RIGHT TURN LANE

	Cur Est	Est Date
Str Est	$0	
Dist Est	$790	3/14/2008
Total Con Est	$790	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

93	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0T510_	K	CAL - 26 - 5.8 / 5.9			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code	Component
400.000	PEER

Funding

Location Description

IN SAN JOAQUIN COUNTY IN THE CITY OF SAN ANDREAS ON SR 26 FROM BALDWIN TO DRIVER TO JENNY LIND ELEMENTARY SCHOOL

Work Description

CONSTRUCT SIDEWLAKS AND INSTALL HIGH VISIBILITY SCHOOL CROSSWALKS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Right of Way Info

Parcels 0

Utilities 0

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Brad Cole	Ph#	(559) 230-3134
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

94	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P830_	K	SJ - 4 - T13.9 / 15.1		*DAGGETT ROAD*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2008

Prog Code: 400.000

Component:

Funding:

Oversight:

Location Description

IN SAN JOAQUIN COUNTY ON SR4 FROM 500' WEST OF ROBERTS ROAD TO 500' EAST (KP 22.3/24.3)

Work Description

OPERATIONAL AND SAFETY IMPROVEMENTS

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	PORT OF STOCKTON	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/15/2007	2/15/2007	3/15/2007	5/15/2007	7/1/2007	0
Completed	1/15/2007	2/15/2007				

Project Comments

3/21/07:Moved back to permits, remove from SOP
2/14/07: PDT held on 1/26/07 to confirm project as PSR or encroachement permit. Port will submit plans and estimate for review.
12/20/06: PID Draft 04/01/2007 - PID Approved 06/01/2007

95	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S770_	K	SJ - 99 - R28.4 / R28.5	0233	*HARNEY LANE INTERCHANGE IMPROVEMENTS*	CANDIDATE

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2009

Prog Code: 400.000

Component:

Funding:

Oversight:

Location Description

ON SR 99 AND HARNEY LAND NEAR CITY OF LODI ** OVERSIGHT ONLY**

Work Description

INTERCHANGE MODIFICATION

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State: Act:

Env Fed: Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF LODI	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	2/25/2008	9/2/2008	4/1/2009	7/1/2009	9/1/2009	10
Completed	2/25/2008	9/2/2008				

Project Comments

1/21/10>>This project was put on hold by the City of Lodi because of the Reynold Ranch PEER project, which is located at the same interchange. Because the State may start requesting reimbursement on PID's documents in the 10/11FY, the City is now considering to resume work on the PSR/PR to avoid the charges. I am waiting on Pat Robledo to tell me when the resources would be available for PID work to resume.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

Status Date 5/7/2014

96	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q060_	K	MER - 99 - 20.9 / R23.8		*APPLEGATE IC/RTE 99 UPGRADE*	PID

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
Local	Inactive	2010

Prog Code: 400.000

Component:

Funding: RIP,Oversight

Location Description

ON ROUTE 99 BETWEEN 1.04 MILE NORTH OF APPLEGATE ROAD OVERCROSSING AND 1.9 MILE SOUTH OF APPLEGATE ROAD

Work Description

CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY

	Cur Est	Est Date
Str Est	$0	
Dist Est	133,000	6/28/2011
Total Con Est	133,000	
RW Est	$0	

Project Documents

Env State: ND Act:

Env Fed: FI Act:

Right of Way Info

Parcels: 0

Utilities: 0

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Brent Haroldsen	Ph# (559) 246-6410

Agreements

Type	Agency Name	Date
COP	MCAG=	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope, Limits & Alternatives Defined	Draft PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	6/4/2008	1/8/2009	8/10/2009	9/30/2010	11/30/2010	100
Completed	6/10/2008	2/28/2009	8/5/2010	3/25/2011	8/16/2011	

Project Comments

1/17/12: Project is now inactive per email from Jesse Brown on 11/15/11, MCAG will not be proceeding with PA&ED at this time nor programming funding for the project in the 2012 STIP.

PA&ED PHASE

Project Approval

(PA&ED Milestone)

97

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A410_	0	STA - 108 - 27.6 / 37.3	9615	*RIVERBANK OAKDALE WIDENING*	PA&ED

Location Description

IN AND NEAR MODESTO FROM RTE 219 TO OAK AVE IN THE CITY OF OAKDALE (KP 44.4/60.0)

Work Description

WIDEN TO FOUR LANES WITH CONTINUOUS 2WAY LEFT TURN LANE

ROW Info

Parcels 162
Utilities 5

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Inactive	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$700	$0	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ER	Act			
Env Fed	ES	Act			
PID Appr	3/31/1999				
Project Rpt					
Str Est				$1,153	
Dist Est				$20,612	
Total Con Est				$21,765	
RW Est	$0				

PM	Christina Hibbard	Ph#	(209) 948-7889
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 42 % R/W 1 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/1999		7/1/2012		7/1/2013						
Current	7/1/1999 A		7/1/2012 T		7/1/2013 T						

Project Comments

6/8/07: 6/8/07: Checking EA is closed, moving out schedule.
4-06: Not in the 2006 STIP. 2-2006: RTIP Await. 10-05: Removed from APL. Corridor study to be initiated by the STANCOG.9-2005: All phases CLOSED-No charges at this time. 5/05- WIth available STIP dollars, it is possible COG will want to start up a corridor study for SR 219/SR 108 Corridor. 4/19/05- StanCog held SR 108 Mgmt Board meeting to discuss SR 108/SR219, funding constraints and SR108 realignment.12/10/04, Stakeholders meeting to discuss revising the Project Charter, and completing a Supplemental PSR, to include the Clariebel Road Alternative to the PSR, with the remaining K Phase $$. There may be some community opposition to the Claribel Road Alternative.

98

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G550_	0	AMA - 88 - 22.3 / 23.8	2454	*Pine Grove Improvements*	PA&ED

Location Description

ON STATE ROUTE 88 IN AMADOR COUNTY, IN THE VICINITY OF PINE GROVE FROM CLIMAX ROAD TO MT. ZION ROAD. (KP 36.2/38.4)

Work Description

IMPROVE OPERATION/BYPASS

ROW Info

Parcels 47
Utilities 4

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
400.000		$0	$3,951

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP,Local,Oversight,Demo,LCO

	RIP	IIP	Local	Other
Capt	$3,951	$0	$0	$0
Supt	$3,385	$0	$100	$400

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ER	Act			
Env Fed	FI	Act			
PID Appr	6/29/2007				
Project Rpt					
Str Est				$0	
Dist Est				$27,000	11/4/2011
Total Con Est				$27,000	
RW Est	$21,848				6/15/2007

PM	Jes Padda	Ph#	(209) 351-4432
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	ACTC	
COP	ACTC	12/31/2008

Phase Completion

PAED 23 % R/W 0 % PS E 50 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/9/2009		7/1/2010	10/1/2010	1/1/2011	10/1/2014	10/1/2014	4/1/2011	8/1/2014	8/1/2014	1/1/2018
Current	9/9/2009 A		7/1/2014 T	1/2/2016 T	6/1/2016 T	11/1/2016 T	2/1/2017 T	5/1/2017 T	5/1/2019 T	8/1/2019 T	3/1/2023 T

Project Comments

5/27/13: 1. PDT scheduled 6/18/13; 2. Public Info Meeting scheduled for 6/26/13
3/13/13: Focused PDT held 2/20/13 to discuss Oper Strategies, incl. round-a-bout and signas.
1/15/13: Project Website needs to be updated.
11/27/12: 1. Public Workshop Scheduled 12/12/12, 2. ROE's have been obtained, 3. Continuing pubic outreach, 4. Traffic Forecast approved.
9/18/12: PDT conducted a field review on 9/10/12. Points of interest along project limits were discussed in site and ideas/possible solutions were discussed. 7/16/12: ACTC still waiting for Pre-award audit for Dokken's contract (<$1M). 5/18/12: No new issues. ACTC Board approved contract for PAED work w/ Dokken for $1.3M on 4/12/12.

99

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H890_	0	SJ - 120 - 2.2 / 2.2	7168	*MCKINLEY AVENUE IC*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2002

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: Funding: Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN CITY OF MANTECA ON STATE ROUTE 120 FROM .5 MILE WEST TO .5 MILE EAST OF THE MCKINLEY AVENUE UNDERCROSSINGS

Work Description

OVERSIGHT TO CONSTRUCT NEW INTER- CHANGE

ROW Info

Parcels 28
Utilities 5

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 6/1/2008
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$1,566	7/11/2006
Dist Est		$16,700	1/4/2008
Total Con Est		$18,266	
RW Est	$17,068		9/30/2013

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Pam Marquez	Ph# (209) 599-8576

Agreements

Type	Agency Name	Date
COP	CITY OF MANTECA	

Phase Completion

PAED 25 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	12/1/2011 A		5/27/2014 T	7/17/2014 T	9/19/2014 T		1/21/2015 T	1/2/2015 T	5/1/2016 T	4/20/2016 T	9/1/2019 T

Project Comments

07/17/13 - 1. Traffic Ops was approved April 4, 2013. 2.Team is working on the preparation of the Environmental technical documents, Draft Project Report, and Draft Environmental Document. 3. PA&ED is scheduled for March 17, 2014. 4. Next PDT is scheduled for August 21, 2013.

05/28/13 - 1. Traffic Ops was approved April 4, 2013. 2.Team is working on the preparation of the Environmental technical documents, Draft Project Report, and Draft Environmental Document. 3. PA&ED is scheduled for March 17, 2014. 4. Next PDT is scheduled for June 19, 2013.

100

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N080_	0	SJ - 5 - 31.8 / 33.3	0056	*I-5 HAMMER LANE*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component: Funding: Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 5 HAMMER LANE (KP 51.26/53.59)

Work Description

INTERCHANGE ADDITIONS AND MODIFICATIONS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat Act
Env Fed Act
PID Appr 2/6/2007
Project Rpt 4/19/2010

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$12,800	6/19/2009
Total Con Est		$12,800	
RW Est	$0		

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/4/2007
COP	CITY OF STOCKTON	

Phase Completion

PAED 48 % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	10/1/2008	5/21/2009	8/25/2009	9/9/2009	2/13/2010	5/14/2010	8/12/2010	12/17/2010	5/9/2011	9/15/2013
Current	4/1/2007 A	10/1/2014 T	5/21/2015 T	8/25/2015 T	9/9/2015 T	2/13/2016 T	5/14/2016 T	8/12/2016 T	12/17/2016 T	5/9/2017 T	9/15/2019 T

Project Comments

10/05/10
1. Project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton. Project not in Status.

06/17/2010:
1.PA&ED was achieved on April 19, 2010.
2.Once achieved, project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton.

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

101

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N100_	0	SJ - 5 - 35.0 / 35.8	3013	*I-5 EIGHT MILE ROAD*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2005

Prog Cod	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding: Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 5 EIGHT MILE ROAD (KP 56.45/57.63)

Work Description

INTERCHANGE ADDITIONS AND MODIFICATIONS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat Act
Env Fed Act
PID Appr 2/6/2007
Project Rpt 4/19/2010

	Est Esc	Cur Est	Est Date
Str Est		$12,200	6/19/2009
Dist Est		$36,500	6/19/2009
Total Con Est		$48,700	
RW Est	$0		

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	
COP	CITY OF STOCKTON	6/4/2007

Phase Completion

PAED 50 % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	4/9/2008	5/21/2009	8/25/2009	9/9/2009	2/13/2010	5/14/2010	8/12/2010	12/17/2010	5/9/2011	9/15/2013
Current	4/1/2007 A		5/21/2015 T	8/25/2015 T	9/9/2015 T	2/13/2016 T	5/14/2016 T	8/12/2016 T	12/17/2016 T	5/9/2017 T	9/15/2019 T

Project Comments

2/17/11 1.Project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton.
10/05/10
PA&ED is estimated for April 19, 2010. Project will be shelved until funding for PS&E, R/W, and Construction is identified by the City of Stockton.

06/17/2010:
PA&ED is estimated for April 19, 2010.

102

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A690_	0	STA - 99 - 9.7 / 10.9	9399	*MITCHELL ROAD INTERCHANGE*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2005

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding: Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

ON RTE 99 IN CERES, IN STANISLAUS COUNTY FROM 0.5 KM SOUTH TO 1.0 KM NORTH OF MITCHELL ROAD (KP 15.6/17.5)

Work Description

RECONSTRUCT INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 7/9/2002
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$13,355	1/31/2008
Dist Est		$46,841	1/31/2008
Total Con Est		$60,196	
RW Est	$0		

PM	Jes Padda	Ph# (209) 351-4432
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY CERES	

Phase Completion

PAED 7 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	5/1/2003		9/1/2008	2/1/2009	3/1/2009	11/1/2009	8/1/2009	2/1/2009	8/1/2011	8/1/2011	7/1/2014
Current	10/18/2012 A		9/1/2015 T	2/1/2016 T	3/1/2016 T	11/1/2016 T	8/1/2016 T	2/1/2016 T	8/1/2018 T	8/1/2018 T	7/1/2021 T

Project Comments

Design reviewing plans for new CT alternative.
Next PDT 06/20/13
10/27/12: Focus Design Mtg.
9/21/12: City of Ceres and their consultant NV-5 have re-initiated the PA&ED work.
Issues/Plan: To initiate PA&ED work on this project new traffic studies and Constructability issues will be the main discussion in future PDT meetings.

103

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L140_	0	SJ - 99 - 23.5 / 24.5	7702	*MORADA LANE IC*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description
IN SAN JOAQUIN CO AT MORADA LANE IN STOCKTON (KP37.8 /39.4)

Work Description
RECONSTRUCT MORADA LANE I/C AT SJ-99 IN STOCKTON

ROW Info
Parcels 34
Utilities 0

Project Documents

Env Stat	ER	Act	
Env Fed	ES	Act	
PID Appr	5/30/2007		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$4,635	7/7/2006
Dist Est		$20,000	9/25/2003
Total Con Est		$24,635	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/12/2008

Phase Completion
PAED 62 % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2007		2/1/2009	4/1/2009	6/2/2009	4/1/2009	4/1/2009	7/1/2009	11/1/2010	11/15/2010	9/1/2013
Current	12/1/2007 A		7/18/2013 T	3/9/2014 T	5/7/2014 T						

Project Comments
7/16/13>>1.The City of Stockton requested and has been granted an exception to a 20-year design period. The new opening date for Morada and Eight Mile Rd Interchanges is Year 2019. The City will keep the design year of 2035. 2.The City will generate Year 2019 Opening traffic forecast and Operational Analysis for all alternatives including No Build. They will also submit a Design Exception for less than 20 Year Design Period. 3.The review of GADs is on-going.
3/12/13>>>1.Public meeting was held on March 7, 2013. 2.About 230 people attended.
3.The issue they all had was about Morada Lane Interchange. Most of them preferred the No-Build alternative. 4.Comments were collected at the meeting, which will be discussed at the next PDT meeting and addressed by the Team.

104

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L130_	0	SJ - 99 - 24.9 / 25.9	7708	*EIGHT MILE /99 IC*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Developer,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description
IN SAN JOAQUIN CO AT EIGHT MILE ROAD IN STOCKTON (KP40.71/40.87)

Work Description
RECONSTRUCT EIGHT MILE RD I/C AT SJ-99 IN STOCKTON

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ER	Act	
Env Fed	ES	Act	
PID Appr	1/5/2007		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$8,606	10/3/2006
Dist Est		$25,583	10/3/2006
Total Con Est		$34,189	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	6/12/2008

Phase Completion
PAED 47 % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2007		4/7/2009	4/1/2009	6/1/2009	10/1/2009	10/1/2009	7/1/2010	4/1/2011	4/1/2011	7/1/2013
Current	12/1/2007 A		7/18/2013 T	3/9/2014 T	4/18/2014 T						

Project Comments
3/12/13>>>1.The Eight Mile Road Interchange is acceptable by the Morada Community and any other group.
Schedule:
1.Circulate DED----------7/18/2013
2.PA&ED------3/10/2014
1/16/13>>1.PDT meeting was held on 12/13/12 and a Design exception meeting on 1/16/13 2.Project # 10-0L140 & #10-0L130 are running concurrently.
3.This project has two Build alternatives, which are Tight Diamond and Spread Diamond, which will be pursued until a final alternative is selected.

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

105

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q120_	0	MER - 99 - 28.2 / R37.3	0161	*Livingston Median Widening*	PA&ED

Location Description

IN LIVINGSTON, FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/STANISLAUS COUNTY LINE.

Work Description

WIDEN FREEWAY FROM 4 LANES TO 6 LANES

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700			

Funds Req Date | CTC Vote Date

Component	Funding
PDS	IIP,Local

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 1/19/2007
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$3,438	4/16/2013
Dist Est		$58,695	4/16/2013
Total Con Est		$62,133	
RW Est	$207		11/27/2013

PM	Jes Padda	Ph# (209) 351-4432
DM	Mike Lim	Ph# (559) 230-3138
EM	Scott Smith	Ph# (559) 445-6172
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF LIVINGSTON	

Phase Completion

PAED 95 % R/W 17 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	3/1/2007		7/1/2007		7/1/2008	3/1/2009	1/1/2009	7/1/2009	5/1/2011	5/1/2011	8/1/2013
Current	7/29/2011 A		1/31/2013 A	8/20/2013 A	3/31/2014 T	3/27/2014 A	7/15/2014 T		2/4/2016 T	3/4/2016 T	10/1/2018 T

Project Comments

5/27/13: 1. PA&ED Delayed - FHWA will not sign AQ conformity due to conflict between RTP & FTIP and lack of available funding; 2. Developing Funding plan; 3. Proposing moving Open-to-Traffic to Year 2020, will require PR / FED update, RTP and FTIP updates.
3/13/13: 1. DED circulated 2/10/13, Notice of Opportunity published; 2. Ongoing coord. issues with NMFS; 3. FTIP Admin Modif approved March '13.
1/15/12: 1. PCR approved Nov '12 to extend project limits; 2. DED to be circulated Wk of 1/14/13; 3. Public Hearing Scheduld 2/20/13.
11/27/12: 1. Submitted PCR on 11/6/12, which was approved to extend the project limits 0.5 miles southerly for restriping existing to 3-lanes, 2. Draft ED scheduled to be circulated early December. 3. Public Hearing scheduled for mid January.

106

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q121_	1	MER - 99 - R28.2 / R37.3	0161A	*NB LIVINGSTON MEDIAN WIDENING*	PA&ED

Location Description

IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/ STANISLAUS COUNTY LINE

Work Description

LANE WIDENING FROM 4 TO 6 LANES

ROW Info

Parcels 0
Utilities 0

Program Information

XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700		$0	$10

Funds Req Date | CTC Vote Date

Component	Funding
PDS	IIP

	RIP	IIP	Local	Other
Capt	$0	$10	$0	$0
Supt	$0	$2,860	$0	$0

Project Documents

Env Stat Act
Env Fed Act
PID Appr
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1	4/30/2014
Total Con Est		$1	
RW Est	$0		

PM	Jes Padda	Ph# (209) 351-4432
DM		Ph#
EM		Ph#
CM		Ph#

Agreements

Type	Agency Name	Date

Phase Completion

PAED ____ % R/W ____ % PS E ____ % Co ____ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

107

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T630_	0	SJ - 88 - 19.1 / 19.1		*BUENA VISTA CASINO MITIGATION*	PA&ED

Location Description

IN SAN JOAQUIN COUNTY ON SR 88 AT INTERSECTION OF SR 12 AND LIBERTY ROAD, AND IN AMADOR COUNTY ON SR 88 AT THE INTERSECTION OF BUENA

Work Description

SIGNALIZE AND IMPROVE INTERSECTIONS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
LOCAL	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr ___
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,500	8/14/2008
Total Con Est		$1,500	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	BUENA VISTA RANCH.	4/23/2009

Phase Completion

PAED 95 % R/W ___ % PS E 85 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					6/1/2009				9/1/2009	10/1/2009	9/1/2010
Current					1/3/2012 A				12/12/2011 A	5/1/2013 T	10/1/2014 T

Project Comments

7/15/13: No change. Project inactivated. 5/10/13: No change. EAs have been closed until payment is made by the tribe.

3/8/13: Tribe still has not paid invoices. Project on hold until payments are received by Accounting.
1/16/13: Tribe still has not paid invoices from 2012. They agreed to make installments beginning January 2013. PSE ready to RTL but is being held back by PM. Construction co-op has not been executed by Tribe & shared Electrical & Maint. agrmts. 11/20/12: No progress. Waiting on Tribe's approval of agreement. 9/18/12: No progress. Waiting for Tribe to approve agrmts. Consultant in receipt of final structures comments on plans. 7/16/12: Add'l structures comments received 7/13/12. Agmts still pending w/ Tribe.

108

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H880_	K	SJ - 205 - R9.0 / R9.6	7900	*CHRISMAN ROAD I/C*	PA&ED

Location Description

ON INTERSTATE 205 FROM 0.9 MILES EAST OF MACARTHUR DRIVE TO 2.9 MILES WEST OF INTERSTATE 5

Work Description

OVERSIGHT CONSTRUCT NEW 6 LANE FREEWAY

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
800.100			

Funds Req Date | CTC Vote Date

Component	Funding
	RIP,Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env Stat ND Act ___
Env Fed FI Act ___
PID Appr 11/6/2012
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$33,000	10/26/2012
Total Con Est		$33,000	
RW Est	$0		

PM	Sam Haack	Ph#	(209) 470-2909
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	9/20/2012
COP	CITY OF TRACY	3/30/2012
COP	CITY TRACY #10-412	5/2/2013

Phase Completion

PAED 5 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/15/2013		9/15/2014	7/15/2015	7/31/2015	10/30/2015	12/30/2015	3/30/2016	10/30/2016	12/30/2016	3/15/2019
Current	8/13/2013 A		5/5/2015 T	10/1/2015 T	3/24/2016 T		11/15/2016 T	5/10/2017 T	2/20/2020 T	9/30/2017 T	6/30/2020 T

Project Comments

5-27-13: 1. Coop Agrmt Executed 5/2/13; 2. 3 PA&ED Proposals Recvd - Caltrans staff have provided evaluation comments.
3-13-13: City had decided to issue RFP for PA&ED; Oversight Coop revised and submitted to City on 2/13/13; Waiting to receive Draft RFP scope to review.
1-15-2013: State has developed PA&ED Resource Estimate. Continued discussions with City to perform PA&ED work in house with reimbursement.
11/14/2012: 1. PSR-PID approved 11/6/2012. 2. Discussions with City of Tracy on methods to complete PA&ED, 3. New PM Sam Sherman.
9/10/2012: PSR-PDS on functional unit review. Deadline 9/27/12.
7/16/2012: TEPA approved. SWDR on review rounds. PSR-PDS due in for review. Amending 10-395, reimbursement no longer required.

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

109

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T910_	K	STA - 99 - R4.3 / R5.0		*FULKERTH IC IMPROVEMENTS*	PA&ED

Location Description

IN STANISLAUS COUNTY IN THE CITY OF TURLOCK ON SR 99 AT FULKERTH ROAD **OVERSIGHT ONLY TO THE CITY OF TURLOCK**

Work Description

INTERCHANGE IMPROVEMENTS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Local,Oversight

Project Documents

Env Stat ND Act
Env Fed EX Act
PID Appr 4/4/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,010	12/17/2012
Total Con Est		$2,010	
RW Est	$0		

PM	Sam Sherman	Ph# (209) 948-7765
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY OF TURLOCK	5/28/2009

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED 95 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/1/2009		8/15/2013	11/1/2013	12/1/2013	1/1/2014	1/1/2014	2/1/2014	2/1/2015	3/1/2015	6/1/2016
Current	1/1/2009 A			12/6/2013 A	3/31/2014 T	4/1/2014 T	4/1/2014 T	4/2/2014 T	9/1/2015 T	10/1/2015 T	12/1/2016 T

Project Comments

9/21/12: In a focus meeting with City of Turlock and their consultant it was decided to do the GAD studies in PA&ED. PSR comments updates are in process. Updated PSR after review will be circulated for management review and approval.
1/16/13: PSR comments are completed and PSR is on approval signatures in CR.
3/8/13: PSR has been received from CR. Comments from the District Director are being incorporated with predominantly Environmental input.
7/18/13: PSR approved in April. PA&ED kick-off on 5/29/13. Traffic forecasting memo has been approved. Traffic operations report is now underway. Environmental tech studies underway at this time. Based on studies so far (particularly bio) a CE/CE may be possible.

110

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S800_	0	STA - 108 - R27.5 / R45.5		*NORTH COUNTY CORRIDOR*	PA&ED

Location Description

Work Description

EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP,Oversight,LCO

Project Documents

Env Stat ER Act
Env Fed Act
PID Appr 4/9/2008
Project Rpt 4/13/2010

	Est Esc	Cur Est	Est Date
Str Est		$71,000	11/18/2009
Dist Est		$425,000	11/18/2009
Total Con Est		$496,000	
RW Est	$0		

PM	Joy Pinne	Ph# (209) 948-7854
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	JPA	4/23/2009

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$6,200	$0	$0	$0

Phase Completion

PAED 25 % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	5/1/2008	5/30/2008	11/1/2010	4/1/2011	2/8/2012	5/1/2012	6/1/2012	12/1/2012	2/1/2014	5/2/2014	9/1/2017
Current	5/1/2008 A	8/30/2010 A	3/9/2015 T	7/7/2016 T	8/11/2016 T	11/1/2016 T	2/1/2017 T	8/1/2017 T	6/1/2019 T	9/1/2019 T	6/1/2022 T

Project Comments

5/27/13: 1. Prelim. Traffic Forecast for reduced scope project recieved 5/8/13; 2. Special PDT scheduled Mtg on 6/5/13 to discuss project rescoping.
3/13/13: 1. Expect reduced project forcast April '13 to determined future project scope;
1/15/13: 1. Work suspended, except for generating traffic forecast for reduced project limit alts and winter biology protocal surveys; 2. Oakdale Bypass Recission Notification sent out 12/12/12; 3. Funds Request prepared to utilize proceeds of Oakdale Bypass Excess Parcel Sale.
11/27/12: 1. Caltrans recevied request from StanCo on 9/13/12 to reduce project limits and downscope from freeway to expressway type, 2. StanCo has suspended most of PA&ED tasks, except traffic forecasting & winter protocal surveys, 3. Traffic forecasting is focused on assessing traffic impacts of reducing bypass project limits.

111

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V070_	0	MER - 99 - 0.0 / 18.6	0277	*HIGH SPEED RAIL MERCED TO FRESNO*	PA&ED

Location Description
ON STATE ROUTE 99 IN MERCED COUNTY (PM 0.0/18.6)

Work Description
HIGH SPEED TRAIN SYSTEM

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
730.000			

Funds Req Date | CTC Vote Date

Component	Funding
	Oversight,Reimbursed,Rail

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 10/25/2010
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$250	12/30/2009
Total Con Est		$250	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

Phase Completion
PAED 2 % R/W ___ % PS E 0 % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	11/1/2010		8/9/2011		9/1/2012						
Current	11/1/2010 A		7/1/2014 T		7/1/2014 T					9/1/2015 T	

Project Comments
7/15/13: No new progress in D10.
5/10/13: No new progress in D10. 3/8/13 Met with HSR consultants 2/28/13 to discuss supplemental ED for Mer-Fresno segment to include WYE alignments. Supplemental ED target is summer of 2013.
1/16/13: Met w/ HSR consultants on 12/7/12 & discussed HSR's potential to have capital dollars available after 1/18/13 to fund CCO's for E. Merced OH, Plainsburg & Arboleda projects' modifications to accommodate HSR alignment. 11/20/12: No new issues. 9/18/12: No new issues. Anticipate HSRA to initiate discussions w/ D10 regarding potential modifications to the Plainsburg & Arboleda projects on 99.

112

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W350	0	MER - 140 - 5.6	0305	*GUSTINE ROUNDABOUT*	PA&ED

Location Description
IN MERCED COUNTY STATE ROUTE 140/33 PM 5.3

Work Description
CONSTRUCT ROUNDABOUT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
400.210			

Funds Req Date | CTC Vote Date

Component	Funding
PEER	Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr ___
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,600	5/10/2011
Total Con Est		$1,600	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 1 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/1/2012 A			2/3/2014 T	5/1/2015 T				1/3/2017 T	3/1/2017 T	1/16/2018 T

Project Comments
7/18/13: 1. City will need to hold public meeting – no target date yet.

5/28/13: On 3/18/13-Mike Janzen provide 2nd comments to Revise CAR
Emailed consultant HO Design 2nd comments and Public notice comments on 4/3/13..

113

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V090_	0	MER - 152 - R0.0 / R40.8	0278	*HIGH SPEED RAIL MERCED TO SAN JOSE*	PA&ED

Location Description
ON STATE ROUTE 152 IN MERCED COUNTY (PM R0.0/R40.8)

Work Description
HIGH SPEED TRAIN SYSTEM

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
730.000			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight,Reimbursed,Rail

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	Act	Str Est		$0	
Env Fed	Act	Dist Est		$250,000	9/30/2011
PID Appr		Total Con Est		$250,000	
Project Rpt		RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

Phase Completion
PAED 1 % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			2/1/2013		4/1/2014						
Current			6/30/2015 T		8/1/2016 T						

Project Comments
7/15/13: No new progress in D10.
5/10/13: No new progress in D10.
3/8/13: Project schedule pushed by another 2 years. ED target 2015. M200 PA&ED target date 7/1/15. 1/16/13: No new issues.

114

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-4773U_	1	MER - 5 - 31.8 / 32.5	9052	*STA I-5 RAMPS*	PA&ED

Location Description
ON ROUTE 5 IN MERCED AND STANISLAUS

Work Description
RAMP & BRIDGE APPROACH REHAB

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	CE Act	Str Est		$0	
Env Fed	EX Act	Dist Est		$5,115	6/14/2013
PID Appr	6/24/2012	Total Con Est		$5,115	
Project Rpt	3/2/2006	RW Est	$3		10/27/2005

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2012		1/1/2014		1/29/2015	10/1/2013	4/1/2014	10/1/2014	2/1/2016	2/1/2016	6/1/2018
Current	12/1/2014 T				9/15/2015 T				11/15/2016 T	12/15/2016 T	12/31/2017 T

Project Comments
Finalizing PID resources.
03/05/13: PDT Meeting held
01/22/13: Field trip
10/25/12: K Phase opened.
03/02/06: 2nd Supplemental PSSR signed
10/04/01: 1st Supplemental PSSR signed

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

115 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-1C260_ K SJ - 99 - 31.3 / 31.6 — *TURNER ROAD ONRAMP* — PA&ED

Location Description
ON STATE ROUTE 99 AND TURNER ROAD IN SAN JOAQUIN COUNTY AT PM 31.3/31.6 IN THE CITY OF LODI

Work Description
IMPROVE SOUTHBOUND TURNER ROAD ON-RAMP

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
075.600			

Funds Req Date | CTC Vote Date

Component: PEER
Funding: RIP,Local

Project Documents
Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 4/3/2014
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,550	3/11/2014
Total Con Est		$2,550	
RW Est	$0		

PM	Scott Guidi	Ph# (209) 948-7829
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Mary Oliva	Ph# (209) 941-1919
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ___ % R/W ___ % PS E ___ % Co ___ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

116 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Q880_ 1 AMA - 49 - 17.0 / 17.5 — *SR 49 & MAIN ST IMPROVEMENTS* — PA&ED

Location Description
IN AMADOR COUNTY IN THE CITY OF PLYMOUTH ON SR 49 AT THE INTERSECTION OF MAIN STREET ** OVERSIGHT ONLY FOR PROJECT

Work Description
INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2014A

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: PEER
Funding: Local,Oversight

Project Documents
Env Stat ND Act ___
Env Fed EX Act ___
PID Appr 10/25/2013
Project Rpt 10/25/2013

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,200	8/28/2013
Total Con Est		$2,200	
RW Est	$0		

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 100 % R/W 0 % PS E 50 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					2/1/2009						8/1/2010
Current	6/30/2008 A		2/4/2013 A		10/25/2013 A				11/26/2013 T	1/2/2015 T	8/3/2015 T

Project Comments

7/15/13: Final PSR/PR & ED submitted to District for review and approved. 5/10/13: PDT 3/15/13 followed by a focus meeting 3/25/13. Recommended prefered alternative will be the Roundabout. SWDR revisions sent to design week of 5/6/13. Anticipate Final PSR/PR to be completed June 2013. 3/8/13: Public Hearing held on 2/13/13 in Plymouth. Achieved Circulate DED M120 on 2/4/13. 1/16/13: Draft PSR/PR in e-review, ending on 1/22/13. Target Public Meeting 2/13/13. 11/20/12: Waiting for consultant to revise and resubmit Draft PS&E. 9/18/12: Draft PSR/PR in functional unit review. Review period to end 9/27/12. PDT & constructability review mtg set for 10/1/12. 7/16/12: Final revised fact sheets submitted 7/10/12. 5/16/12: GAD, Fact Sheets & Draft PSR/PR still pending. CAR approved on 3/31/12. 3/22/12: CAR currently being reviewed by HQ Design Coordinator. 1/18/12: Draft PSR/PR, GAD & Fact Sheets submitted week of 1/2/12. Design is currently reviewing. 11/3/11: No progress on project.

117

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y630_	K	MER - 99 - 23.7 / R30.4	3069	*LIVINGSTON MEDIAN BARRIER*	PA&ED

Location Description
IN MERCED COUNTY IN AND NEAR LIVINGSTON FROM 0.2 MILE NORTH OF WEST ATWATER OVERHEAD TO WINTON PARKWAY OVERCROSSING

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Active	2014A

Prog Cod	Prog FY	Const $$	RW $$
201.010			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	Act	Str Est		$0	
Env Fed	Act	Dist Est		$3,803	3/5/2014
PID Appr	4/28/2014	Total Con Est		$3,803	
Project Rpt		RW Est	$7		12/9/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/15/2014 T	10/15/2014 T		12/1/2014 T	1/15/2015 T			9/2/2016 T	9/1/2015 T	1/4/2016 T	11/18/2016 T

Project Comments

118

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F280_	0	CAL - 4 - 43.8 / 44.2	3248	*BIG TREES STATE PARK WALL*	PA&ED

Location Description
FROM WHITE PINES TO BIG TREES STATE PARK. CONSTRUCT RETAINING WALLS AND SHOULDERS FOR SEDIMENT CONTROL

Work Description
CONSTRUCT RETAINING WALLS AND SHOULDERS FOR SIDIMENT CONTROL "BIG TREES SEDIMENT WALL"

ROW Info
Parcels 0
Utilities 2

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.335	2015	$8,870	$784

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	ND Act	Str Est	$0		
Env Fed	FI Act	Dist Est	$8,807		7/18/2013
PID Appr	10/18/2005	Total Con Est	$8,807		
Project Rpt		RW Est	$595		2/5/2014

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 75 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	4/1/2009		2/1/2012	6/4/2012	7/9/2012		11/8/2012	8/9/2013	2/7/2014	2/21/2013	2/9/2015
Current	4/1/2009 A			3/1/2014 T	4/15/2014 T				5/26/2015 T	6/22/2015 T	9/30/2016 T

Project Comments

7/18/13: PCR discussed at June Executive PCR committee meeting, HQ program advisor and HQ and Region environmental discussing at this time whether project should continue to move forward. Received wish list from State Parks on 7/9/13 related to potential impacts at Calaveras Big Trees. Environmental tech studies ongoing.
4/12/13: Meeting with State Parks to discuss project alternatives and State Parks' concerns and the 6f process for R/W acquisition.
3/13/13: PCR submitted for March 18th PCR committee meeting.
11/27/12: Preparing PCR for support costs and construction capital based on current alternatives. Completion of remaining environmental studies is ongoing, likely to delay the DED.

119

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P800_	1	MER - 140 - 11.3	0330	*Mud Slough Scour Mitigation*	PA&ED

Location Description

IN MERCED COUNTY ABOUT 5.2 MILES EAST OF GUSTINE ON STATE ROUTE 140 AT NORTH BRANCH MUD SLOUGH BRIDGE, BR. NO. 39-0091

Work Description

BRIDGE SCOUR MITIGATION

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.111	2015	$1,078	$122

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 5/23/2012
Project Rpt 5/23/2012

	Est Esc	Cur Est	Est Date
Str Est	$448	$410	5/23/2012
Dist Est	$428	$392	5/23/2012
Total Con Est	$876	$802	
RW Est	$117		4/25/2012

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Shahin Mansour	Ph# (559) 230-3114
EM	Scott Smith	Ph# (559) 445-6172
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 1 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan			1/10/2014		5/20/2014						
Approved	7/17/2012	8/2/2012	1/10/2014		5/20/2014	6/2/2013	9/1/2013	3/1/2014	1/15/2015	1/15/2015	9/5/2016
Current	7/17/2012 A		1/10/2014 T	1/24/2014 T	5/20/2014 T	6/2/2013 T	9/1/2013 T	3/1/2014 T	1/15/2015 T	10/2/2014 T	10/30/2015 T

Project Comments

7/18/13: 1. Project to proceed with Alternative 1 – Dewatering Method. 2. 2.Project will deliver 3-5 months earlier in order to allow Construction to begin work May1st. Project will RTL 10/2/14 instead of 1/15/15.

5/28/13: Spoke to Mike Jansen (HQ Design Coord) - it is best to prepare Supplemental PSSR to reject the 1st alternative (dewatering) and pick up the 2nd alternative (bridge

120

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A750_	1	SJ - 4 - 0.0 / 8.2	7012	*Old River Bridge CapM*	PA&ED

Location Description

IN SAN JOAQUIN COUNTY ON STATE ROUTE 4 FROM OLD RIVER BRIDGE TO BACON ISLAND ROAD

Work Description

ROADWAY REHAB

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$6,300	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat Act
Env Fed Act
PID Appr 10/31/2013
Project Rpt 10/31/2013

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$10,000	
Total Con Est		$10,000	
RW Est	$33		10/28/2013

PM	Joy Pinne	Ph# (209) 948-7854
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Scott Smith	Ph# (559) 445-6172
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	10/14/2016 T				3/14/2017 T	5/1/2017 T			12/3/2018 T	1/2/2018 T	3/1/2019 T

Project Comments

121

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W110	1	SJ - 4 - R16.2	3014	*SR-4 / I-5 Ramp Connector*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2015	$600	$200

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 AT THE WESTBOUND OFF-RAMP TO SOUTHBOUND I-5

Work Description

HIGH FRICTION SURFACE TREATMENT, FLASHING BEACONS, UPGRADE GUARDRAIL

ROW Info

Parcels 0
Utilities 0

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$795	$772	2/12/2014
Total Con Est	$795	$772	
RW Est	$0		

Project Documents

Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 6/18/2013
Project Rpt ___

PM	Scott Guidi	Ph# (209) 948-7829
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Mary Oliva	Ph# (209) 941-1919
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved				10/1/2013	2/19/2014	5/15/2014			10/16/2014	12/14/2014	7/15/2015
Current				10/1/2013 A	5/16/2014 T	5/15/2014 T			10/16/2014 T	12/15/2014 T	7/15/2015 T

Project Comments

07/17/13 -1. The SCVP (Small Capital Value Project) document was approved on June 18, 2013. 2. The project needs to be federalized so that we can open the 0 and 1 phase. 3.Next PDT is scheduled for August 2013.

05/28/13 - 1.Design progressing with the completion of the SCVP (Small Capital Value Project) document. 2.The SCVP is at approximately 95% complete. 3. Next PDT is scheduled for June 20, 2013.

122

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G820_	1	SJ - 132 - L0.0 / 7.1	7835	*VERNALIS SR 132 REHAB*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.122	2015	$15,265	$2

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY NEAR VERNALIS FROM ROUTE 580 TO STANISLAUS COUNTY LINE

Work Description

REPAIR PCC PAVEMENT

ROW Info

Parcels 0
Utilities 0

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$14,821	$13,970	6/27/2013
Total Con Est	$14,821	$13,970	
RW Est	$1		4/23/2014

Project Documents

Env Stat CE Act ___
Env Fed EX Act ___
PID Appr 6/28/2013
Project Rpt 6/28/2013

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	Nicholas Chan	Ph# (559) 230-3126
EM	Mary Oliva	Ph# (209) 941-1919
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 50 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					8/1/2014 T	8/8/2014 T			5/1/2015 T	5/15/2015 T	5/15/2017 T

Project Comments

7/16/13>>PID was signed on June 28, 2013
3/12/13>>1.This project proposes pavement rehabilitation of State Route 132 by the cracking and seating of the PCC pavement with an asphalt concrete overlay.
2.Project was added to APL on 1/8/13
3.Kick off meeting was held on 1/18/13
4.PSSR was approved on 10/3/05 for Rehab
5.Design is working on a Supplemental Report to be approved by 6/30/2013.

123

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K140_	1	STA - 120 - 0.0 / 4.1	9649	*OAKDALE CAPM*	PA&ED

Location Description

IN STANISLAUS COUNTY NEAR OAKDALE ON STATE ROUTE 120 FROM STANISLAUS COUNTY LINE TO STANISLAUS RIVER

Work Description

PAVEMENT PRESERVATION (CAPM)

ROW Info

Parcels 3
Utilities 2

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2015	$3,948	$2

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/20/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,707	$3,494	6/20/2013
Total Con Est	$3,707	$3,494	
RW Est	$18		6/21/2005

PM	Sam Sherman	Ph# (209) 948-7765
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Mary Oliva	Ph# (209) 941-1919
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 5 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2010		3/1/2011	5/1/2011	3/1/2015		7/1/2011	7/1/2011	11/1/2012	3/1/2016	12/31/2016
Current			11/16/2015 T		1/15/2016 T				12/1/2016 T	12/15/2016 T	12/31/2017 T

Project Comments

PID Document ready to be sent for electronic review.
03/06/13: PEAR received.
01/30/13: PDT meeting
12/18/12: K Phase Kickoff meeting
11/02/12: K Phase re-opened

124

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V300_	0	CAL - 4 - 29.6	0332	*CAL & MPA ADA Curb Ramps*	PA&ED

Location Description

Work Description

PEDESTRIAN ACCESSIBILITY IMPROVEMENTS

ROW Info

Parcels 3
Utilities 1

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.378	2016	$1,742	$38

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 9/1/2011
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,102	$1,813	1/19/2011
Total Con Est	$2,102	$1,813	
RW Est	$38		4/12/2013

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/2/2012		8/15/2011		10/1/2012		10/1/2012	1/15/2013	11/29/2013	12/16/2013	12/31/2014
Current	4/1/2013 T				9/1/2014 T		3/1/2014 T	6/1/2014 T	5/1/2016 T	5/15/2016 T	7/1/2017 T

Project Comments

Pre-survey meeting scheduled for 05/30/13.
"0" Phase Kickoff held 03/19/13
PA&ED phase opened 02/21/13
Adopted into 2012 SHOPP for FY 15/16

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

125

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U520_	1	MER - 59 - 12.8 / 13.5	3005	*MISSION AVE LEFT TURN*	PA&ED

Location Description

IN MERCED COUNTY ABOUT 2 MILES SOUTH OF MERCED ON STATE ROUTE 59 FROM 0.33 MILE SOUTH TO 0.37 MILE NORTH OF MISSION AVE/DICKENSEON

Work Description

INSTALL LEFT TURN CHANNELIZATION

ROW Info

Parcels 0
Utilities 4

Project Documents

Env Stat ND Act
Env Fed EX Act
PID Appr 6/5/2012
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,114	$1,050	3/11/2014
Total Con Est	$1,114	$1,050	
RW Est	$673		12/23/2013

PM	Robert Navarro	Ph#	(559) 243-3470
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$1,500	$818

Funds Req Date | CTC Vote Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 80 % R/W 50 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					3/3/2014						
Approved	9/4/2012		11/1/2013	2/13/2014	3/3/2014		4/1/2014	8/1/2014	2/1/2016	2/15/2016	6/29/2017
Current	9/4/2012 A			2/13/2014 A	3/3/2014 T		4/25/2014 A	8/1/2014 T	2/1/2016 T	2/15/2016 T	6/29/2017 T

Project Comments

06/10/13: PDT meeting scheduled
06/05/12: PID approved

126

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X630_	1	MER - 99 - 15.3 / 15.9	3021	*MER 99 ROADSIDE IMPROVEMENTS*	PA&ED

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.1 MILE SOUTH OF R STREET TO 0.1 MILE NORTH OF STATE ROUTE 140 SEPARATION

Work Description

PLACE VEHICLE PULLOUTS, STAIR CASES, AND WEED BARRIER, REGRADE SLOPE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/27/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,001	$1,831	6/18/2013
Total Con Est	$2,001	$1,831	
RW Est	$0		

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.235	2016	$2,120	$0

Funds Req Date | CTC Vote Date

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/2/2014 T			1/2/2015 T	1/2/2015 T		7/2/2015 T		9/1/2015 T	1/4/2016 T	12/30/2016 T

Project Comments

7/18/13: PID approved 6/28/13. Project Report and Env Doc will begin July 2014.

5/28/13: PDT Mtg. held on 5/2/13. Target RTL 1/2/2016

4/15/13: Focus Mtg. -scope reduction held 4/23/13.

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

127

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W140	K	MER - 152 - R0.0 / R2.4	3012	*PACHECO PASS MEDIAN BARRIER*	PA&ED

Location Description

IN SANTA CLARA AND MERCED COUNTIES ABOUT 16.0 MILES WEST OF LOS BANOS FROM 0.1 MILE EAST OF FIFIELD ROAD TO 0.1 MILE WEST OF

Work Description

CONSTRUCT MEDIAN BARRIER

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$5,434	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat ND Act
Env Fed EX Act
PID Appr 3/13/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$5,145	$4,850	4/30/2014
Total Con Est	$5,145	$4,850	
RW Est	$14		4/14/2014

PM	Jes Padda	Ph# (209) 351-4432
DM	Jose Huerta	Ph# (209) 948-7902
EM	Scott Smith	Ph# (559) 445-6172
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan			1/15/2014		5/15/2014						
Approved	5/15/2013		1/15/2014	4/15/2014	5/15/2014		6/13/2014	9/15/2014	6/15/2015	7/15/2015	9/30/2016
Current	5/15/2013 A		1/14/2014 A	4/10/2014 A	5/15/2014 T		6/13/2014 T	7/14/2014 T	11/1/2014 T	12/1/2014 T	1/25/2016 T

Project Comments

5/27/13: 1. Project was amended into 2012 SHOPP at May 7, '13 CTC mtg; 2. Programming working to amend into FTIP and anticipate FHWA approval in July, '13.
3/13/13: PID signed 3/14/13, to be amended into 2012 SHOPP during May CTC mtg
1/15/13: PID document on signature rounds as of 1/16/13:
11/27/12: 1. CMS has been added to project, 2. PID completion target schedule delayed to mid-Dec 2012 to add CMS, incl Revised ROW data sheet.
10/9/12: PID is in functional unit review & the Constructability Review meeting was on 9/25/12. Sam Sherman is the new PM. He will pick-up the project on completion of the PID.

128

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X540_	K	SJ - 5 - 41.7 / 45.9	3015	*SJ 5 Median Barrier*	PA&ED

Location Description

IN SAN JOAQUIN COUNTY NEAR THORNTON FROM TURNER ROAD UNDERCROSSING TO BEAVER SLOUGH BRIDGE

Work Description

CONSTRUCT MEDIAN BARRIER

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$2,992	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act 4/8/2013
Env Fed EX Act
PID Appr 6/18/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,076	$2,815	5/23/2013
Total Con Est	$3,076	$2,815	
RW Est	$0		

PM	Sam Haack	Ph# (209) 470-2909
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Mary Oliva	Ph# (209) 941-1919
CM	Manjit Singh	Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/13/2013 A				5/1/2014 T				12/1/2014 T	1/9/2015 T	4/4/2016 T

Project Comments

5/27/13: 1) CEQA CE signed 4/8/13, NEPA CE to be signed after project incorp. into FTIP; 2) Anticipated PID signed by June 17, '13.
3/13/13: Proposed PSSR-PR with CE/CE; verifying with HQ if CE can be prepared during PID phase.
1/15/2013: PID preparation Kickoff PDT held 1/9/13.
7/18/2013: New Project Manager, Sam Haack, as of 7/1/13

129

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X450_	1	SJ - 99 - 23.8 / 38.8	3016	*SJ 99 GUARDRAILS*	PA&ED

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.2 MILE SOUTH OF MORADA LANE TO THE SACRAMENTO COUNTY LINE

Work Description

UPGRADE EXISTING GUARDRAIL, TERMINAL SYSTEMS & END TREATMENT

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.015	2016	$2,746	$12

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat ___ Act ___
Env Fed ___ Act ___
PID Appr 6/24/2013
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,360	$2,160	10/11/2012
Total Con Est	$2,360	$2,160	
RW Est	$11		4/29/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W ___ % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/1/2014 T				4/1/2015 T				12/1/2015 T	1/2/2016 T	6/15/2017 T

Project Comments

03/29/13 - Kickoff Meeting. Target SVCP 06/28/13.

130

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X560_	K	STA - 99 - M18.7	3011	*BRIGGSMORE SB OFFRAMP*	PA&ED

Location Description

IN STANISLAUS COUNTY, ON STATE ROUTE 99, AT THE SOUTHOUND OFF-RAMP OF CARPENTER ROAD/BRIGGSMORE AVENUE

Work Description

RECONSTRUCT RAMP AND INSTALL RIGHT TURN LANE

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2016	$2,184	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat CE Act ___
Env Fed EX Act ___
PID Appr 6/14/2013
Project Rpt ___

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,177	$1,992	5/6/2013
Total Con Est	$2,177	$1,992	
RW Est	$2		4/29/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2013		9/1/2014	10/1/2014	10/1/2014		1/1/2015		5/1/2016	5/1/2016	12/1/2017
Current	10/4/2013 A			10/1/2014 T	10/1/2014 T		1/2/2015 T		5/1/2016 T	5/1/2016 T	12/1/2017 T

Project Comments

7/17/2013: PID approved June 14, 2013. Amending into SHOPP.
5/10/2013: Draft PID on management/signatue rounds May 6, 2013.
1/28/2013:Kick-off meeting 1/28/2013. SCVP.

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

131

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-40350_	0	STA - 132 - R11.3 / R14.7	0944M	*SR 132 West Expressway*	PA&ED

Location Description
IN MODESTO ON NEW ALIGNMENT FROM DAKOTA TO SR 99

Work Description
CONSTRUCT 4 LANE EXPRESSWAY ON NEW ALIGNMENT AND SOUNDWALL

ROW Info
Parcels 86
Utilities 14

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2016	$31,020	$7,000

Funds Req Date	CTC Vote Date
5/29/2009	10/15/2009

Component	Funding
	RIP,TCRP,Local,Oversight

	RIP	IIP	Local	Other
Capt	$18,914	$0	$4,001	$15,105
Supt	$5,033	$0	$150	$11,295

Project Documents

				Est Esc	Cur Est	Est Date
Env Stat	ND	Act	Str Est	$7,863		11/4/2008
Env Fed	FI	Act	Dist Est	$22,925		11/4/2008
PID Appr	12/17/1997		Total Con Est	$30,788		
Project Rpt			RW Est	$35		5/26/1993

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANCOG	2/14/2011
COP	STANCOG	8/17/2009
COP	STANCOG	3/16/2009

Phase Completion
PAED 63 % R/W 10 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	12/1/2008	2/1/2009	1/1/2009	10/1/2009	12/1/2009	1/1/2010	1/1/2010	2/1/2010	1/1/2011	1/1/2011	6/1/2013
Current	12/30/2009 A		4/30/2014 T	4/28/2015 T	4/28/2015 T	10/15/2015 T	6/15/2015	T 10/15/2015 T	4/30/2016 T	4/30/2016	T 12/15/2019 T

Project Comments

7/9/2013: Change in consultant PM. Once settled, need external meeeting to discuss review comments to GADs and staged construction plan.
5/10/2013: Internal Design and Traffic meeting May 7, 2013 to review 3rd GAD submittal. Need financial plan for Stage 1 construction concept. RAP and environmental document complete fall 2013. County interested in the project to the west, Dakota to Butler.
1/14/2013: PR also delayed for Traffic and Geometrics.
11/14/2012: PA&ED on hold while Soil Stockpile studies and reports are completed.
9/11/2012: Have asked StanCOG for financial management plan or additional traffic studies to assess timing of a construction Phase 1 against ultimate build.

132

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y740_	1	MER - 140 - 6.1 / 35.8	3023	*MERCED 140 REHAB*	PA&ED

Location Description
IN MERCED COUNTY IN AND NEAR MERCED ON STATE ROUTE 140 FROM EAST JUNCTION STATE ROUTE 33 TO STATE ROUTE 99

Work Description
DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE ASPHALT CONCRETE OVERLAY

ROW Info
Parcels 0
Utilities 1

Program Information
XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2017	$22,800	$485

Funds Req Date	CTC Vote Date

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

				Est Esc	Cur Est	Est Date
Env Stat		Act	Str Est	$0	$0	
Env Fed		Act	Dist Est	$21,855	$20,000	8/29/2013
PID Appr			Total Con Est	$21,855	$20,000	
Project Rpt			RW Est	$3		8/29/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	8/5/2014 T		10/1/2014 T		12/1/2014 T		12/2/2014 T	5/10/2015 T	1/4/2016 T	3/1/2016 T	8/1/2017 T

Project Comments

133

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W630	1 STA	- 5 - 27.0 / 27.5	3009	*WESTLEY REST AREA REHAB*	PA&ED

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.235	2017	$2,387	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA, BOTH NORTH-BOUND AND SOUTH-BOUND LOCATIONS

Work Description

REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENTS SYSTEMS

ROW Info

Parcels 0
Utilities 2

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/24/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$2		7/26/2013

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Brad Cole	Ph# (559) 230-3134
EM	Mary Oliva	Ph# (209) 941-1919
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/1/2005		7/1/2006		3/23/2007	4/1/2007	4/1/2007		7/25/2008	2/5/2009	3/28/2011
Current					7/1/2015 T				12/1/2016 T	2/1/2017 T	10/1/2018 T

Project Comments

7/17/2013: PID approved 6/24/2013.
5/10/2013: Draft PID on functional unti review rounds May 1, 2013. Need RW Data Sheet and SB 45 report.
1/28/2013: APS will be complete by March for Draft PID date of May, 2013.
1/14/2013: Discussed closing RV dump with HQ. RV stations to remain open for now since they were just repaired. Will monitor.
11/14/2012: Kick-off meeting December 4, 2012.

134

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A730_	1 TUO	- 120 - 12.1 / T16.3	0282	*Chinese Camp CAPM*	PA&ED

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2017	$29,200	$58

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

CONCRETE OVERLAY, MINOR REALIGNMENTS EAST JCT STATE ROUTE 108 TO SHAWMUT ROAD

Work Description

SHOULDER WIDENING, DIGOUT AND REPAIR OF LOCALIZED AREAS OF SEVERE FAILURE, RUBBERIZED ASPHALT

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 8/30/2013
Project Rpt 8/30/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,552	$2,267	6/28/2013
Total Con Est	$2,552	$2,267	
RW Est	$0		

PM	John Roccanova	Ph# (916) 653-9506
DM	David Sangha	Ph# (559) 244-2942
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 1 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/1/2016		2/1/2019		7/1/2020		11/1/2020	12/1/2020	1/1/2022	1/1/2022	3/1/2023
Current	4/1/2014 A		2/9/2015 T	5/10/2015 T	6/9/2015 T				4/4/2016 T	5/2/2016 T	11/22/2016 T

Project Comments

7-2007: Design requested to update the cost estimate then program the project into SHOPP.
11/16/06-Pending Programming.
8/2/06- Pending Programming.10/18/05-PID approved . Long Lead (LL).8/03/05- Draft PSR on Review Rounds. Project is on schedule.
3/8/13: PID work is 50% complete. Kick-off PDT Meeting was held on 12/11/12.

7/18/13: Interim Project Manager is Sam Haack. PID work completed.

135

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E530_	0	CAL - 4 - R10.3 / R16.4	3067	*WAGON TRAIL REALIGNMENT*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
075.600	2018	$5,325	$1,310

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP,Oversight,LCO

	RIP	IIP	Local	Other
Capt	$6,635	$0	$0	$0
Supt	$1,640	$0	$0	$1,851

Location Description

ON SR 4 FROM EAST OF COPPEROPOLIS TO APPROX 6.4 KM WEST OF CAL-4/ CAL-49 INTERSECTION IN ALTAVILLE (ANGELS CAMP) (KP16.5 /26.3)

Work Description

TWO LANE EXPRESSWAY

ROW Info

Parcels 24
Utilities 3

Project Documents

Env Stat ER Act
Env Fed FI Act
PID Appr 6/29/2001
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$42,025	$28,617	12/1/2004
Total Con Est	$42,025	$28,617	
RW Est	$1,129		3/21/2013

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CCOG	12/29/2006
COP	CCOG	12/15/2004

Phase Completion

PAED 9 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved			5/1/2008		11/1/2008						
Current	7/1/2008 A		5/1/2015 T		1/1/2016 T		1/2/2017 T	2/1/2017 T	8/1/2019 T	9/2/2019 T	5/2/2022 T

Project Comments

7/15/2013: 5/10/13: PDT on 7/3/13. Tiscornia parcel still not resigned for access. Project still on schedule as long as we can obtain access next spring. PDT on 5/9/13. Mr. Tiscornia has pulled his PTE. Was upset about the aligments shown during the Public Information Mtg held in Copperopolis 4/10/13. Coincidentally Team was already working on modifying the alignment. The modification should address his concerns and hopefully give us access to his parcels again. 3/8/13: PDT held ohn 3/7/13. Env. studies can now move forward with all major property owners providing verbal agreement for access on their property. Informal Public mtg. targeted for 4/4/13 to provide a project update. 1/16/13: COG & County plan to file a legal petition for right of entry for parcels that have not signed PTEs. PDT held on 1/3/13, next PDT 2/7/13. 11/20/12: Kick-off PDT on 11/9/12. County & COG to re-request PTE's. If not approved by property owners, they will pursue legal action. 9/18/12: Calaveras COG waiting for pre-award audit process to

136

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W620	1	MER - 5 - 0.4 / 0.9	3008	*ERRECA REST AREA REHAB*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.235	2018	$2,271	$0

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN MERCED COUNTY NEAR FIREBAUGH ON I-5 AT THE JOHN "CHUCK" ERRECA ROADSIDE REST AREA, BOTH NORTHBOUND AND SOUTHBOUND

Work Description

REPLACE PUBLIC WATER SYSTEM AND ONSITE WASTEWATER TREATMENT SYSTEM

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/24/2013
Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$0		

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Brad Cole	Ph# (559) 230-3134
EM	Mary Oliva	Ph# (209) 941-1919
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	9/1/2005		7/1/2006		3/23/2007	4/1/2007	4/1/2007		7/25/2008	2/5/2009	3/28/2011
Current					1/2/2016 T				6/1/2017 T	8/1/2017 T	1/2/2019 T

Project Comments

7/17/2013: PID approved 6/24/2013.
5/10/2013: Need RW Data Sheet and SB 45. Draft PID on functional unit review May 1, 2013.
1/28/2013: APS will be complete by March for Draft PID date of May, 2013.
1/14/2013: PDT February 19, 2013. APS will be complete by March for Draft PID date of May, 2013.
11/14/2012: Kick-off meeting December 4, 2012.

137

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y110_	1	MER - 140 - 0.0 / 42.1	3018	*MER 140 GUARDRAIL UPGRADE*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.015	2018	$2,940	$23

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN MERCED COUNTY NEAR GUSTINE ON STATE ROUTE 140 FROM I-5 TO ABOUT 6 MILES EAST OF MERCED AT VARIOUS LOCATIONS

Work Description

UPGRADE GUARDRAIL, TERMINAL SYSTEM AND END TREATMENTS

ROW Info

Parcels 0
Utilities 0

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,666	$2,300	6/26/2013
Total Con Est	$2,666	$2,300	
RW Est	$0		

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 6/28/2013
Project Rpt

PM	Sinaren Pheng	Ph# (209) 948-7972
DM	Abdul Baker	Ph# (559) 243-8037
EM	Mary Oliva	Ph# (209) 941-1919
CM	Raaid Abouzedan	Ph# (559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/1/2014 T			1/4/2016 T	7/5/2016 T		7/6/2015 T	7/5/2015 T	7/15/2017 T	10/2/2017 T	12/31/2018 T

Project Comments

7/18/13: PID Approved 6/28/13.

5/28/13: PEAR received 5/28/13. PDT Meeting held 5/1 & 5/21. Target RTL 10/2/2017.

138

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G340_	1	MPA - 140 - 22.1 / 25.3	4736	*MIDPINES CAPM*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2018	$3,126	$13

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

NEAR MARIPOSA FROM THE NORTH JUNCTION OF STATE ROUTES 140 & 49 TO WHITLOCK ROAD

Work Description

PAVEMENT REHABILITATION (CAP M)

ROW Info

Parcels 0
Utilities 0

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,012	$2,598	6/27/2013
Total Con Est	$3,012	$2,598	
RW Est	$0		

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 6/27/2013
Project Rpt 11/7/2005

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Ali Alqatami	Ph# (559) 243-3475
EM	Mary Oliva	Ph# (209) 941-1919
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2015				10/1/2015		1/2/2016	3/1/2016	1/2/2018	3/1/2018	6/1/2020
Current	9/1/2014 T				4/1/2016 T				12/1/2017 T	2/1/2018 T	8/21/2020 T

Project Comments

7/15/13: PID completed 6/27/13. 5/10/2013: PDT on 4/26/13 and PID Constructability Review Mtg on 5/15/13. 3/8/13: Field meeting 3/28/13. Held PDT meeting on 1/31/13. 1/16/13: Project re-activated as CAPM. Kick-off mtg on 12/11/12. Field reviews scheduled for Jan 2013. Next PDT 1/31/13. 7/21/07: New to APL, need to ge project assignments, Kick off tema to begin work on supplemental PSSR. 5/06: waiting to be funded for PA&ED phase. Supplemental PSSR was approved on 11/7/2005.

139

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P550_	1	SJ - 5 - 0.0	0338	*DWR BRIDGE SEISMIC RETROFIT*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.113	2018	$23,373	$34

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

ON ROUTES 5, 132, 152, AND ROUTE 165 CROSSING CALIFORNIA AQUEDUCT AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY

Work Description

DWR BRIDGE SEISMIC RETROFIT

ROW Info

Parcels 0
Utilities 0

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$27,776	$23,262	1/17/2012
Total Con Est	$27,776	$23,262	
RW Est	$37		4/12/2013

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 5/11/2012
Project Rpt

PM	Scott Guidi	Ph# (209) 948-7829
DM	Shahin Mansour	Ph# (559) 230-3114
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2012		3/1/2013	7/15/2013	8/15/2013	11/15/2013	9/17/2013			10/20/2015	12/29/2017
Current	7/1/2012 T		3/1/2015 T	7/15/2015 T	8/15/2015 T	11/15/2015 T	9/17/2015 T			10/20/2017 T	12/29/2019 T

Project Comments

07/17/13 - Same status.
05/28/13 - Same status.
03/13/13 - Same status.
01/14/13 - Project is shelved.

11/27/2012 - Same Status as prior.

140

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q180_	1	SJ - 88 - 19.2 / 25.4	0165	*CLEMENTS CAPM*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2018	$6,100	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY NEAR CLEMENTS ON STATE ROUTE 88 FROM STATE ROUTE 12 TO THE AMADOR COUNTY LINE

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 0

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,976	$5,935	8/14/2007
Total Con Est	$7,976	$5,935	
RW Est	$0		

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 10/31/2013
Project Rpt 10/31/2013

PM	Scott Guidi	Ph# (209) 948-7829
DM	Michael Hutchison	Ph# (209) 948-3976
EM	Mary Oliva	Ph# (209) 941-1919
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					1/13/2017 T				9/15/2017 T	1/15/2018 T	8/6/2018 T

Project Comments

10/10/07>>PID signed on 9/4/07> Waiting Programming.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

141

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L020_	1	SJ - 99 - 0.0 / 0.3	0321	*RIPON BRIDGE REHAB*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.110	2018	$17,355	$133

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

Work Description

BRIDGE REPLACEMENT

ROW Info

Parcels 2
Utilities 0

Project Documents

Env Stat ND Act
Env Fed FI Act
PID Appr 12/27/2005
Project Rpt 12/27/2005

	Est Esc	Cur Est	Est Date
Str Est	$21,301	$14,940	8/31/2005
Dist Est	$40,132	$28,148	8/31/2005
Total Con Est	$61,433	$43,088	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					3/15/2016 T				3/1/2018 T	3/15/2018 T	10/17/2020 T

Project Comments

7/16/13>>Supplemental document was signed on June 28, 2013
3/12/13>>>1.Had PDT meeting on 2/14/2013 2.PSSR was approved on 12/27/05
3.A Supplemental Report is needed.
4.Structure Design is looking into replacing the S/B Arch Bridge.
1/16/13>>1.Had Kickoff meeting on 11/15/2012 2.PSSR was approved on 12/27/05
3.A Supplmental Report is needed. 4.Structure Design is looking into replacing this bridge instead of rehabilitation because of its age.

142

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q160_	1	SJ - 99 - 1.7 / 5.8	0163	*MILGEO AVENUE CAPM*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.121	2018	$13,800	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY IN RIPON ON STATE ROUTE 99 FROM MILGEO AVENUE TO STATE ROUTE 120

Work Description

DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/29/2007
Env Fed CE Act 8/29/2007
PID Appr 10/31/2013
Project Rpt 10/31/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$14,036	$10,444	8/13/2007
Total Con Est	$14,036	$10,444	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/1/2014 T				7/1/2016 T				3/21/2024 T	4/30/2024 T	6/20/2025 T

Project Comments

10/10/07>>PID signed on 9/14/07. Waiting programming.

8/9/07>>8/9/07>>Document went for electronic review on 8/15/07.

Caltrans Central Region
PA & ED Status Report

Status Date 5/7/2014

143

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W900	1	STA - 132 - 0.0	3010	*STA 108 & 132 ADA RAMPS*	PA&ED

Location Description
IN MODESTO ON RTE 132 AND IN RIVERBANK ON RTE 108

Work Description
ADA UPGRADES

ROW Info
Parcels 0
Utilities 5

Program Information

XPM	Delivery Plan	APL List
Yes	No	No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Cod	Prog FY	Const $$	RW $$
201.378	2018	$1,126	$32

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat	CE	Act			
Env Fed	EX	Act			
PID Appr	6/25/2013				
Project Rpt					
Str Est			$0	$0	
Dist Est			$1,120	$966	6/19/2013
Total Con Est			$1,120	$966	
RW Est			$32		8/27/2013

PM	Arvinder Bajwa	Ph# (209) 948-7988
DM	Nomer Gutierrez	Ph# (209) 948-7079
EM	Mary Oliva	Ph# (209) 941-1919
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion
PAED 0 % R/W 0 % PS E 0 % Co 0 %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					9/1/2013	9/1/2013	11/1/2013		5/1/2014	9/1/2014	12/15/2014
Current					7/1/2015 T	7/1/2015 T	8/1/2015 T	12/1/2015 T	8/1/2017 T	12/1/2017 T	12/30/2018 T

Project Comments
7/17/2013: PID approved 6/25/2013.
5/10/2013: PID ready for FU rounds, but for SB 45 report. Then need RW Data Sheet for management/signature rounds.
1/28/2013: Focus meeting 1/31/2013 with Ops, RW, Des, and Surveys to discuss scope.
1/14/2013: PDT meeting 2/15/2013.
11/14/2012: Kick-off meeting December 10.

144

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q122_	1	MER - 99 - R28.2 / R37.3	0161B	*SB LIVINSTON MEDIAN WIDENING*	PA&ED

Location Description
IN MERCED COUNTY IN LIVINGSTON ON STATE ROUTE 99 FROM 0.8 MILE SOUTH OF HAMMATT AVENUE TO MERCED/ STANISLAUS COUNTY LINE

Work Description
LANE WIDENING FROM 4 TO 6 LANES

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700	2019	$29,450	$200

Funds Req Date | CTC Vote Date

Component | Funding
IIP

	RIP	IIP	Local	Other
Capt	$0	$29,650	$0	$0
Supt	$0	$9,300	$0	$0

Project Documents

			Est Esc	Cur Est	Est Date
Env Stat		Act			
Env Fed		Act			
PID Appr					
Project Rpt					
Str Est			$0	$0	
Dist Est			$1	$1	4/30/2014
Total Con Est			$1	$1	
RW Est			$0		

PM	Jes Padda	Ph# (209) 351-4432
DM		Ph#
EM		Ph#
CM		Ph#

Agreements

Type	Agency Name	Date

Phase Completion
PAED ____ % R/W ____ % PS E ____ % Co ____ %

XPM Milestones	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

PS&E AND R/W PHASE

Develop Project

(RTL Milestone)

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

145	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0H910_	1	SJ - 205 - 2.6 / R5.1	7873	*LAMMERS RD/ELEVENTH ST I/C*	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2004

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component: | Funding: Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR TRACY FROM HANSEN ROAD OVERCROSSING TO GRANT LINE ROAD UNDERCROSSING (KP 3.8/R8.5)

Work Description

OVERSIGHT TO CONSTRUCT NEW INTERCHANGE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ER Act 10/22/2012

Env Fed FI Act 10/22/2012

PID Appr 2/15/2006

Project Rpt 11/7/2012

	Est Esc	Cur Est	Est Date
Str Est		$14,300	10/7/2010
Dist Est		$35,500	10/7/2010
Total Con Est		$49,800	
RW Est	$0		

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF TRACY	10/24/2007
COP	CITY OF TRACY	1/19/2010
COP	CITY OF TRACY	7/22/2009

Phase Completion

PAED 100 R 0 % PSE 3 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/1/2009	9/1/2009	10/1/2009	12/1/2009	7/1/2010	11/1/2010	4/1/2011	6/1/2011	6/1/2011	10/1/2011	11/1/2011
Current	11/7/2012 A	2/14/2014 A	3/18/2014 A		10/2/2014 T		5/25/2015 T	7/31/2015 T	8/7/2015 T	10/20/2015 T	11/5/2015 T

Project Comments

07/17/13 - Same status as before.
05/28/13 - Same status as before.
03/13/13 - Same status as before.
01/14/13 - Same status as before.
11/27/2012 - 1. PA&ED was achieved on October 22, 2012. 2. PS&E will start once the City of Tracy selects a consultant for the final design and right of

146	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P740_	1	MER - 59 - 21.5 / 22.5	0286	*SR-59 LANDFILL ENTRANCE*	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
LOCAL	Inactive	2006

Prog Code	Prog FY	Const $$	RW $
400.000			

Funds Req Date | CTC Vote Date

Component: PEER | Funding: Local,Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Location Description

IN MERCED COUNTY ON SR 59 AT LANDFILL EXIT (KP 34.4/36.0)

Work Description

OVERSIGHT OF NEW INTERSECTION CONSTRUCTION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed Act

PID Appr

Project Rpt

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,379	6/18/2008
Total Con Est		$1,379	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 76 R 20 % PSE 79 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2013			7/31/2012			9/30/2013				4/1/2013
Current	2/1/2014 T			7/31/2013 T			9/30/2014 T				4/1/2014 T

Project Comments

05/03/13 - Dinah and I called Margie Kearns regarding project. Agreed to wait for appointment of Municpal Waste Director. Project on-hold.

05/23/12 - 1. The Governor's Office of Planning and Research agreed to give California Environmental Quality Act (CEQA) lead to Merced County. 2. The Final Traffic Study was approved on September 18, 2008. 3. This project is fully funded by Merced County and qualifies for the new streamlined Permit Engineering Evaluation Report (PEER) process.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

147	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G350_	1	SJ - 12 - R4.4	7364	*LITTLE POTATO SLOUGH BEARING PAD REPLACEMENT*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY AT TERMINOUS

Work Description
REPLACE BEARING PADS, JOINT SEALS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
201.110			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State	ND	Act	3/30/2011
Env Fed	CE	Act	
PID Appr	6/20/2007		
Project Rpt	12/19/2013		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$11,780	6/25/2013
Total Con Est		$11,780	
RW Est	$12		4/12/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 95 R 75 % PSE 95 % Con 5

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	6/30/2011	6/30/2011			11/30/2011	3/30/2012	1/2/2012	7/12/2012	10/29/2012	1/2/2013	1/16/2013
Current	6/30/2011 A	6/30/2011 A			9/1/2013 A	3/30/2012 A	1/2/2012 A	7/31/2013 A	9/23/2013 A	9/30/2013 T	5/30/2014 T

Project Comments

7/18/13: Re-RTL expected by end of the month, project has been submitted to the August CTC meeting for funds.
5/21/13: Field Review with Structures Design and Structures Rep to resolve settling issues at approach slabs. Structures PS&E to be updated based on field review. Now targeting August 2013 CTC meeting.
3/13/13: Project being updated to 2010 Standards; DES Structures updating PS&E at this time and project will be resubmitted for funding for the 6/5/13 CTC meeting.

148	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-41911_	1	MER - 152 - R22.3 / R25.8	5707A	*Los Banos Bypass Segment I*	PS&E/RW

Location Description
AT STATE ROUTE 165 AND EAST STATE ROUTE 152 NEAR SANTA FE ROAD WITH EXISTING SR 152 SIGNALIZED I/S

Work Description
CONSTRUCT FOUR-LANE FREEWAY BYPASS ON SIX-LANE RIGHT OF WAY WITH SIGNALIZED AT-GRADE

ROW Info
Parcels 10
Utilities 3

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
400.300		$0	$6,177

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP,IIP,Local

	RIP	IIP	Local	Other
Capt	$1,750	$1,750	$2,677	$0
Supt	$2,810	$2,810	$239	$1,380

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$3,000	8/23/2010
Dist Est		$36,418	8/23/2010
Total Con Est		$39,418	
RW Est	$6,021		4/12/2013

PM	Jes Padda	Ph#	(209) 351-4432
DM	Jack Walker	Ph#	(559) 243-3861
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CITY OF LOS BANOS	6/21/2010

Phase Completion
PAED R 12 % PSE 41 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	6/25/2007 A	9/1/2009 A	3/1/2009 A	3/1/2009 A	12/15/2016 T	4/14/2017 T	7/14/2017 T	8/15/2017 T	1/16/2018 T	4/30/2018 T	5/15/2018 T

Project Comments

5/27/13: MCAG is submitting $12 mil 2013 TIGER Grant request; assunes $10 Mil in IIP from coming STIP fund estimate, and remaing from RIP & RTIF funds.
3/13/13: Target schedule pushed out for FY 17/18 Delivery per Jan '13 Status Mtg.
11/27/12: 1. PCR to be submitted to push delivery dates out (funding incomplete), 2. MCAG / City of Los Banos continuing with some hardship purchases.
1/17/12: 1. Designing of project is on hold after 90% completion. 2. MCAG is taking lead in acquiring some needed R/W parcels.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

149	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P920_	0	MPA - 140 - 42.0 / 42.7		*FERGUSON SLIDE PERMANENT RESTORATION*	PS&E/RW

Location Description
ON ROUTE 140 FROM 1.2 MILES WEST TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE

Work Description
CLEAR LANDSLIDE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.131			

Funds Req Date | CTC Vote Date

Component | Funding
Storm Damage

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State	ER	Act	
Env Fed	ES	Act	
PID Appr			
Project Rpt	1/29/2014		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$78,200	1/29/2014
Total Con Est		$78,200	
RW Est	$950		5/1/2013

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Susan Schilder	Ph#	(559) 445-6429
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion
PAED 95 R 14 % PSE 9 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	11/1/2013										
Approved	8/15/2011	12/12/2011	1/12/2012	3/1/2012	12/3/2012	5/1/2013	6/3/2013	8/12/2013	10/1/2013	12/2/2013	1/2/2014
Current	1/29/2014 A	3/1/2014 T	7/1/2014 T	9/1/2014 T	7/1/2014 T	1/28/2015 T	4/1/2015 T	6/3/2015 T	9/21/2015 T	12/9/2015 T	12/23/2015 T

Project Comments
7/15/13: DED signed 7/15/13. 60-day circulation planned. Public Hearing planned for end of August. 5/10/13: Supplement DPR #2 electronic review concluded 4/29/13. Waiting for DED to be ready. SHPO concurrence at risk because of USFS not concurring on the document. Environmental has met with USFS to discuss their concerns. CT and USFS reached agreement and USFS has agreed to provide concurrence letter by May 22. Targetting to send back DED to HQ for final review by May 24. 3/8/13: Various QA meetings held. RMP meeting scheduled for 3/11/13. DED is at HQ legal & Environmental for review. Waiting for SHPO concurence on new cultural impacts.

150	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0X730_	1	AMA - 49 - 3.7 / 4.0		*SOUTH AVENUE BRIDGE*	PS&E/RW

Location Description
IN AMADOR COUNTY IN THE CITY OF JACKSON ON STATE ROUTE 49 AT SOUTH AVENUE BRIDGE (NO. 26C0004)

Work Description
OVERSIGHT OF BRIDGE REPLACEMENT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM No | Delivery Plan No | APL List No

Program	Status	Doc Yr
Local	Inactive	2014

Prog Code	Prog FY	Const $$	RW $
400.100			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$1,929	3/17/2014
Dist Est		$0	
Total Con Est		$1,929	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM		Ph#	
CM		Ph#	

Agreements

Type	Agency Name	Date
COP	CITY OF JACKSON	

Phase Completion
PAED R % PSE % Con

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

151 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y520_ 1 CAL - 12 - 9.8 / 10.1 — *SR 12/26 INTERSECTION IMPROVEMENTS* — PS&E/RW

Location Description
IN CALAVERAS COUNTY IN VALLEY SPRINGS ON ROUTE 12 AT JCT ROUTE 26

Work Description
OVERSIGHT FOR INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
Local	Active	2014

Prog Code	Prog FY	Const $$	RW $
800.100			

Funds Req Date | CTC Vote Date

Component | Funding
PEER

	RIP	IIP	Local	Other
Capt				
Supt				

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,200	11/12/2013
Total Con Est		$1,200	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM		Ph#	
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 % | PSE 5 % | Con

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current			11/5/2013 T	2/1/2014 T		3/14/2014 T	4/14/2014 T	5/1/2014 T		6/17/2014 T	6/18/2014 T

Project Comments

152 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0F740_ 1 MER - 5 - 17.5 — 0033 — *LOS BANOS I-5 & 152 GIRDER RETROFIT* — PS&E/RW

Location Description
IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION

Work Description
GIRDER DIAPHRAGM RETROFIT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$3,500	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/27/2012
Env Fed	EX	Act	6/27/2012
PID Appr			9/12/2012
Project Rpt			9/12/2012

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$2,321	2/25/2014
Total Con Est		$2,321	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 | R 0 % | PSE 80 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							1/15/2014	1/15/2014			
Approved	4/1/2012	10/1/2012			5/1/2013	9/1/2013	1/15/2014	1/15/2014	4/14/2014	6/11/2014	6/25/2014
Current	8/31/2012 A	10/31/2002 A			10/7/2013 A		12/17/2013 A	1/15/2014 A	4/14/2014 A	6/30/2014 T	7/15/2014 T

Project Comments

5/27/13: Structure Milestone 378 (Draft Struct PS&ED) delayed until 5/28/13.
3/13/13: On Schedule
11/27/12: 1. Suppl PSSR signed 9/12/12, 2. Developing Detour plans to divert traffic while bridge concrete is placed and quick cure.

7/25/12 Supplemental PSSR being circulated for review while team is working on PS&E

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

153 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V660_ | 1 | MER | - 5 | - 32.2 / 32.5 | *STANISLAUS CAPM* | PS&E/RW

Location Description

IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTY, FROM 0.3 MILES SOUTH OF ROUTE 140 TO TOM PAINE SLOUGH NEAR MOSSDALE

Work Description

DIGOUT AND REPAIR FAILED AREAS AND OVERLAY WITH HOT MIX ASPHALT

ROW Info

Parcels 0
Utilities 0

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.121	2014	$51,185	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	
Env Fed	EX	Act	
PID Appr	10/14/2013		
Project Rpt	10/14/2013		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$51,602	1/27/2014
Total Con Est		$51,602	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 | R 0 | % PSE 95 | % Con 50

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	12/2/2013						6/1/2014	6/27/2014			
Approved	2/1/2015					5/1/2016	2/1/2016	8/15/2016	11/15/2016	12/15/2016	1/15/2017
Current	10/14/2013 A						2/20/2014 A	2/20/2014 A	3/31/2014 T	5/23/2014 T	6/6/2014 T

Project Comments

7/17/2013: Project on list for accelerated June 30, 2014 delivery and amendment into 2012 SHOPP. Need HQ concurrence, Youmans' approval to start wirrk using State funds only, open 0- and 1-phase, then start.
5/10/2013: Proposed for 2016 SHOPP.
1/17/2012: Project was not included in 2012 SHOPP. Wait for next opportunity.
9/23/2011: PSSR approved 9/7/2011. Added bridge approach slabs to CAPM work.

154 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0K021_ | 1 | MER | - 99 | - 15.8 / 17.3 | 5423Y | *WEST MERCED OVERHEAD LANDSCAPE* | PS&E/RW

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE

Work Description

INSTALL ABOUT 220 TREES AND 800 GROUNDCOVER SHRUBS AND IRRIGATION SYSTEM

ROW Info

Parcels 0
Utilities 0

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$826	$5

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/3/2006
Env Fed	EX	Act	8/3/2006
PID Appr	10/5/2012		
Project Rpt	10/5/2012		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$826	3/27/2014
Total Con Est		$826	
RW Est	$6		6/28/2012

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC R/R	

Phase Completion

PAED 100 | R 0 | % PSE 95 | % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							2/28/2014	3/15/2014			
Approved											
Current	10/5/2012 A						7/13/2012 A	3/14/2014 A	6/16/2014 T	9/3/2014 T	9/17/2014 T

Project Comments

7/16/13>>1.This is a Landscape project programmed in the 13/14 FY.
2.Project is in PS&E phase. RTL is scheduled for 3/1/2014.
3/13/13>>>This is a Landscape project programmed in the 13/14 FY.
11/27/12>> 1. Achieved PA&ED on 10/05/12. 2. Project will move into design phase.
09/20/12>>1.This is a Landscape project programmed in the 13/14 FY.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

155

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W690_	1	SJ - 4 - 0.0	0346	*SJ Bridge Maintenance*	PS&E/RW

Location Description
ON VARIOUS STATE ROUTES AT THIRTEEN (13) BRIDGES IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description
REPLACE JOINT SEALS, BEARING PADS REPLACE JOINT SEALS, BEARING PADS & TREAT BRIDGE DECKS AND TREAT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.119	2014	$3,047	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	
Env Fed	EX	Act	
PID Appr	7/27/2011		
Project Rpt	7/27/2011		

	Est Esc	Cur Est	Est Date
Str Est		$2,708	
Dist Est		$338	
Total Con Est		$3,046	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 50 % PSE 95 % Con 5

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	12/12/2013						2/6/2014	3/13/2014			
Approved	8/8/2013				8/8/2013	1/2/2014	8/8/2013	3/13/2014	4/14/2014	6/9/2014	7/7/2014
Current	10/11/2013 A				11/18/2013 A		2/7/2014 A	3/28/2014 A	6/16/2014 T	8/20/2014 T	9/3/2014 T

Project Comments

05/28/13 - Kickoff Meeting held on 04/29/13. Design to request Environmental clearance. PA&ED target 12/12/13, RTL target 02/27/14. Next PDT targeted for 07/15/13.

3/13/13 - Functional unit assignments have been requested and kick-off meeting is pending.

156

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T820_	1	SJ - 5 - 0.0	0266	*SJ ADA Curb Ramps*	PS&E/RW

Location Description
ON ROUTES 4, 5, 12 AND 26 AT VARIOUS LOCATIONS IN SAN JOAQUIN COUNTY

Work Description
INSTALL ADA CURB RAMPS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.361	2014	$1,106	$15

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	1/6/2011
Env Fed	EX	Act	1/6/2011
PID Appr	1/15/2014		
Project Rpt	1/15/2014		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$624	4/23/2014
Total Con Est		$624	
RW Est	$14		10/18/2011

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion
PAED R 1 % PSE 90 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							3/1/2014	4/15/2014			
Approved	3/22/2011		2/1/2012	5/1/2012		4/1/2014	5/1/2014	6/1/2014	7/1/2014	9/1/2014	9/20/2014
Current	3/22/2011 A						4/15/2014 A	4/16/2014 A	7/8/2014 T	10/15/2014 T	10/29/2014 T

Project Comments

9/21/12: A PDT was held on 9/6/12. PS&E is about 30% complete. Utilities verification is in process. Iorzua Akuva is the new PM.

Issues/Plan: SR12 at Cluff Aveue has RR involvement & needs haz- waste clearance. If moved more time would be needed. This location may be constructed as a separate project under a separate EA.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

157 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Y690_ | 1 | SJ | - 5 | - 39.0 / 39.4 | 3030 | *SAN JOAQUIN HFST* | PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description
INSTALL HIGH FRICTION SURFACE TREATMENT

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2014	$1,230	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	11/7/2013
Env Fed	EX	Act	1/6/2014
PID Appr	2/14/2013		
Project Rpt	2/14/2013		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$873	3/27/2014
Total Con Est		$873	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements: Type | Agency Name | Date

Phase Completion
PAED 100 R % PSE 75 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	2/14/2014 A						2/26/2014 A	3/29/2014 A	6/16/2014 T	8/13/2014 T	8/27/2014 T

Project Comments

158 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0J920_ | 1 | SJ | - 12 | - 0.0 | *Mokelumne River Bridge Control House* | PS&E/RW

Location Description
ON STATE ROUTE 12 ON MOKELUMNE RIVER BRIDGE IN SAN JOAQUIN COUNTY AT PM 0.01

Work Description
REPLACE DAMAGED BEAM AND CONTROL HOUSE

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$3,963	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	ND	Act	6/30/2011
Env Fed	FI	Act	6/30/2011
PID Appr	6/29/2007		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$1,933	$1,769	6/15/2011
Dist Est	$741	$678	6/15/2011
Total Con Est	$2,674	$2,447	
RW Est	$62		6/21/2007

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements: Type | Agency Name | Date

Phase Completion
PAED R 95 % PSE 66 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan								12/23/2013			
Approved	7/1/2010	9/1/2010			5/1/2011	7/1/2011	9/1/2011	9/1/2011	11/1/2011		1/2/2012
Current	6/30/2011 A	3/1/2010 A			3/1/2013 A	9/19/2013 A	2/11/2013 A	1/24/2014 A	4/7/2014 T	6/11/2014 T	7/2/2014 T

Project Comments

7/16/13>>1.Project is on Contract for Delivery
2.RTL date is December 23, 2013 4.The CVFPB permit issue has been resolved by removing the water and sewer tank from the Project. A PCR is being drafted to split the project to allow the water and sewer tanks to be build at a later time.
3/12/13>>1.This is a 13/14 FY project.
2.PS&E is about 95% complete

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

159	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Y880_	0	SJ - 12 - 0.0	3028		PS&E/RW

Location Description
IN SJ COUNTY NEAR TERMINOUS AT MOKELUMNE RIVER BRIDGE

Work Description
REPLACE BRIDGE DECK

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.119	2014	$4,098	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	10/31/2013
Env Fed	EX	Act	10/31/2013
PID Appr			10/30/2013
Project Rpt			10/30/2013

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$3,974	10/30/2013
Total Con Est		$3,974	
RW Est	$0		

PM		Ph#	
DM		Ph#	
EM		Ph#	
CM		Ph#	

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ R ___ % PSE ___ % Con ___

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

160	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-1C020_	1	SJ - 12 - R4.4	3031	*LITTLE POTATO SLOUGH BRIDGE REHAB*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY AT TERMINOUS AT LITTLE POTATO SLOUGH BRIDGE

Work Description
BRIDGE REHAB - BEARING PAD REPLACEMENT

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	No	No

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.110	2014	$2,000	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	11/20/2013
Env Fed	EX	Act	11/20/2013
PID Appr			
Project Rpt			12/19/2013

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$1,644	1/27/2014
Total Con Est		$1,644	
RW Est	$0		

PM	Sam Sherman	Ph#	(209) 948-7765
DM		Ph#	
EM		Ph#	
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ R ___ % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current								1/27/2014 A	5/12/2014 T	7/9/2014 T	7/23/2014 T

Project Comments

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

161	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0A830_	1	SJ - 88 - 6.1 / 8.9	7550	*LOCKEFORD BRIDGE RAIL*	PS&E/RW

Location Description
ON ROUTE 88 IN SAN JOAQUIN COUNTY AT THE CALAVERAS RIVER, MOSHER SLOUGH AND BEAR CREEK BRIDGES (KP 9.8/15.0)

Work Description
UPGRADE BRIDGE APPROACH GUARDRAIL AND EXTEND CULVERTS 4 LOC.

ROW Info
Parcels 7
Utilities 5

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.015	2014	$1,391	$100

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/28/2000
Env Fed	EX	Act	6/28/2000
PID Appr			7/28/1997
Project Rpt			3/27/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,364	$1,324	2/8/2013
Total Con Est	$1,364	$1,324	
RW Est	$127		10/12/2007

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 19 % | PSE 90 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							5/1/2014	6/10/2014			
Approved	3/9/2005		8/29/2006	1/17/2007		10/1/2013	12/15/2013	1/1/2014	4/21/2014	6/25/2014	7/9/2014
Current	3/9/2005 A		8/29/2006 A				5/1/2014 T	5/20/2014 T	9/3/2014 T	11/4/2014 T	11/18/2014 T

Project Comments
7/18/13: Per CVFPB, they are unable to process easements at Bear Creek in the near term and have recommended that the easements go to San Joaquin County instead. San Joaquin County gave the go-ahead on 7/12/13 to do this, deed packages being prepared at this time. RTL of June 2014 is at risk if easements are not obtainable (i.e. if condemnation required), potential to downscope the locations if that occurs or pursue a R/W Cert 3W.
5/28/13: CVFPB Permits have been approved. SJ County approved easement deeds at Mosher Creek, acquisition to begin at this location. Process of CVFPB review of easements at Bear Creek now underway.

162	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W430_	1	SJ - 99 - 4.9 / 23.0	3038	*SJ 99 RAMP METERING*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 99 FROM FREMONT STREET TO HAMMER LANE

Work Description
INSTALL RAMP METERING SYSTEMS

ROW Info
Parcels 1
Utilities 2

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.315	2014	$1,900	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	5/14/2013
Env Fed	EX	Act	5/14/2013
PID Appr			
Project Rpt			2/6/2014

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$923	7/16/2013
Total Con Est		$923	
RW Est	$0		

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 | R 50 % | PSE 50 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/1/2012		11/1/2012			11/18/2013	2/1/2014	2/15/2014	3/10/2014	5/7/2014	5/21/2014
Current	7/25/2013 A					4/1/2014 T	4/1/2014 T	5/15/2014 T	7/16/2014 T	8/18/2014 T	9/18/2014 T

Project Comments
7/16/13>>PID on circulation for final signatures 7/15/13
3/12/13>>1.We had PDT meeting on 2/28/2013
2.Design is working on Project Report.
3.Due to involvement of right of way acquisition, this Minor A may be delivered in the 15/16 FY.
11/21/12>>1.We had PDT meeting on 9/11/12.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

163

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W190_	1	SJ - 99 - 22.9 / 38.8	0333	*SJ 99 CAPM*	PS&E/RW

Location Description
ADA RAMPS, REPLACE AC DIKE, ADD SHOULDER BACKING AND OVERLAY HOT SACRAMENTO COUNTY LINE

Work Description
DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, RAISE METAL BEAM GUARDRAIL AS NEEDED,

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.121	2014	$32,108	$77

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	7/28/2011
Env Fed	EX	Act	7/28/2011
PID Appr	9/7/2011		
Project Rpt	9/7/2011		

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$31,958	1/27/2014
Total Con Est		$31,958	
RW Est	$84		4/12/2013

PM	Scott Guidi	Ph#	(209) 948-7829
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion
PAED R 50 % PSE 5 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							6/1/2014	6/15/2014			
Approved	9/7/2011	7/1/2012			10/15/2013	2/20/2014	7/1/2014	7/15/2014	10/29/2014	1/8/2015	1/22/2015
Current	9/7/2011 A	6/30/2013 A	7/19/2013 A				1/30/2014 A	2/20/2014 A	6/16/2014 T	8/13/2014 T	8/27/2014 T

Project Comments
07/17/13 - Same status.
05/28/13 - Same Status as Before.
03/13/13 - Same Status as Before.
01/14/13 - Not programmed in 2012 SHOPP
11/27/2012 - 1. Project was not programmed into the 2012 SHOPP. 2. Project is not an active PID.

164

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N830_	1	SJ - L5721 -	0123	*STOCKTON YARD MS HAZ WASTE CLEANUP JOB*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY AT THE STOCKTON MAINTENANCE STATION

Work Description
INSTALL DESIGNED SOIL REMEDIATION

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.330	2014	$430	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	9/7/2011
Env Fed	EX	Act	9/7/2011
PID Appr	9/12/2011		
Project Rpt	1/17/2012		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$517	$502	6/25/2013
Total Con Est	$517	$502	
RW Est	$0		

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Juergen Vespermann	Ph#	(559) 445-6369
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion
PAED R % PSE 98 % Con

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/12/2011					8/1/2012	9/1/2012	10/1/2012	10/24/2012	11/14/2012	1/5/2013
Current	9/12/2011 A					12/24/2012 A	10/4/2012 A	6/27/2013 A			

Project Comments
05/24/13 - project re-designed by HQ Design team and delivered to SOE for review and processing. Project to be delivered AADD with a target of 06/28/13.

3/13/13 - missed 02/15/13 RTL target. Design is continuing to process this project through Office Engineer.

01-15-13 - Project submitted to HQ oe ON 12/24/12. On schedule to RTL on 2/15/13.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

165 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0S870_ 1 STA - 4 - 6.3 / 6.6 | 0287 | *ROCKAWAY SHOULDER WIDENING* | PS&E/RW

Location Description

IN STANISLAUS COUNTY ON STATE ROUTE 4 AB0UT 10 MILES WEST OF COPPEROPOLIS FROM 0.4 MILE TO 0.1 MILE WEST OF DUNTON ROAD

Work Description

SHOULDER WIDENING WITH RUMBLE STRIPS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2014	$465	$159

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State ND Act 2/28/2013
Env Fed EX Act 2/28/2013
PID Appr 10/18/2010
Project Rpt 3/28/2013

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$298	2/3/2014
Total Con Est		$298	
RW Est	$150		9/26/2012

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 R 0 % PSE 80 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							11/1/2013	3/17/2014			
Approved	7/31/2012		7/31/2012	8/31/2012			1/31/2013	7/1/2013	9/3/2013	11/15/2013	12/2/2013
Current	3/28/2013 A						11/4/2013 A	1/31/2014 A	3/24/2014 A	5/19/2014 T	6/2/2014 T

Project Comments

5/28/13: Design underway.
3/27/13: Project Report signed.
11/27/12: DED completed 11/21/12, PA&ED remains on schedule for March 2013.
9/20/12: Biology studies delayed by several months. NES complete 9/20/12, BA underway. Draft ED under preparation.
5.24.12: Ongoing environmental studies to complete by Summer 2012. Draft Env. Doc. scheduled for August 2012.

166 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-47210_ 1 STA - 99 - 21.0 / 22.4 | 9460 | *Pelandale IC* | PS&E/RW

Location Description

IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT PELANDALE AVENUE

Work Description

MODIFY INTERCHANGE

ROW Info

Parcels 16
Utilities 6

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $
722.000	2014	$43,800	$13,02

Funds Req Date | CTC Vote Date

Component | Funding

99 Bond,Local,Oversight LCO

	RIP	IIP	Local	Other
Capt	$4,336	$0	$8,687	$43.800
Supt	$0	$0	$4,348	$0

Project Documents

Env State ND Act 9/28/2009
Env Fed EX Act 9/28/2009
PID Appr 11/28/2000
Project Rpt 6/28/2012

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$39,758	$38,600	7/17/2012
Total Con Est	$39,758	$38,600	
RW Est	$8,236		5/28/2009

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY OF MODESTO	6/9/2011
COP	CITY OF MODESTO	
COP	MODESTO	

Phase Completion

PAED R 25 % PSE 95 % Con 50

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	12/1/2008	1/1/2009	8/1/2008	8/1/2008	9/1/2009	2/1/2010	7/1/2010	7/1/2010	8/1/2010	9/1/2010	10/1/2010
Current	12/21/2009 A	6/1/2010 A	3/1/2010 A	6/1/2010 A	5/7/2012 A	7/18/2012 A	7/2/2012 A	7/16/2012 A	12/2/2013 A	3/12/2014 A	4/15/2014 T

Project Comments

7/11/2013: RW Cert upgraded, no Buy America, waiting for CTC vote in October.
1/28/2013: Sent email to City reminding them that any overruns are the responsibility of the City.
1/14/2013: AME delivered with CTC vote in March. Pelandale next project on list for funding.
11/14/2012: Waiting for CTC to vote funds.
9/11/2012: Request for Funds being held at HQ until SR 99 Bond savings are available. Last two 99 Bond projects open bids this month.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

167 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V680_ 1 STA - 120 - 6.1 / 11.3 | 0341 | *SR-120 MAAG ROAD CAPM* | PS&E/RW

Location Description

IN STANISLAS COUNTY IN AND NEAR OAKDALE ON STATE ROUTE 120 FROM MAAG ROAD TO 0.1 MILE WEST OF LANCASTER ROAD

Work Description

DIGOUT AND REPAIR LOCALIZED FAILURES AND PLACE RUBBERIZED ASPHALT CONCRETE OVERLAY

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/18/2011
Env Fed EX Act 8/18/2011
PID Appr 9/12/2011
Project Rpt 9/12/2011

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$4,997	1/27/2014
Total Con Est		$4,997	
RW Est	$0		

PM Jes Padda Ph# (209) 351-4432
DM Michael Hutchison Ph# (209) 948-3976
EM Mary Oliva Ph# (209) 941-1919
CM Richard Onochie Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2014	$4,997	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED R 0 % PSE 24 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan								1/10/2014			
Approved	9/12/2011		5/1/2012	7/1/2012		10/1/2013	8/1/2013	1/2/2014	2/1/2014	4/1/2014	5/1/2014
Current	9/12/2011 A						12/17/2013 A	1/21/2014 A	4/28/2014 A	7/2/2014 T	7/16/2014 T

Project Comments

Targeting PS&E to DOE 09/15/13
04/16/13: PDT meeting held
02/22/13: field trip held
Project is on schedule.

168 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V490_ 1 TUO - 108 - R3.1 | 0334 | *TUO 108 SLOPE PROTECTION* | PS&E/RW

Location Description

IN TUOLOMNE COUNTY NEAR SONORA AT 0.1 MILE EAST OF SULLIVAN CREEK BRIDGE AND AT 0.6 MILE WEST OF PEACEFUL OAK ROAD

Work Description

STORM WATER MITIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/26/2011
Env Fed EX Act 8/26/2011
PID Appr 9/12/2011
Project Rpt 9/12/2011

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$0		

PM John Roccanova Ph# (916) 653-9506
DM Caroline Reyes Ph# (209) 948-7761
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.335	2014	$1,200	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED R 5 % PSE 90 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							1/3/2014	2/6/2014			
Approved	9/12/2011			7/1/2012		10/1/2013	8/1/2013	1/2/2014	2/1/2014	4/1/2014	5/1/2014
Current	9/12/2011 A			12/31/2012 A		1/20/2014 A	12/23/2013 A	1/23/2014 A	4/21/2014 T	5/9/2014 T	6/6/2014 T

Project Comments

02/05/13: PDT was held on 8/13/12. Project is on schedule. M377 PS&E to DOE is 07/01/13.

7/18/13: Interim Project Manager is Sam Haack. PDT was held on 8/13/12, the project is on schedule and the project to be AADD.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

169

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W610_ 1	ALP	- 88 - 0.0 / 7.5	0308	*KIRKWOOD CAPM*	PS&E/RW

Location Description
IN ALPINE COUNTY NEAR KIRKWOOD FROM THE AMADOR COUNTY LINE TO RED LAKE

Work Description
PAVEMENT REPAIR

ROW Info
Parcels 0
Utilities 1

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$7,123	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/24/2011
Env Fed	EX	Act	8/24/2011
PID Appr			9/12/2011
Project Rpt			9/12/2011

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$6,103	$5,585	9/12/2011
Total Con Est	$6,103	$5,585	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Sanku Mohan	Ph#	(559) 243-3581
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 % | PSE 50 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/15/2011		4/1/2014	7/1/2014		4/1/2015	7/1/2015	8/3/2015	12/1/2015		12/1/2016
Current	9/15/2011 A		12/2/2014 T			4/1/2016 T	7/4/2016 T	7/29/2016 T	12/1/2016 T		4/28/2017 T

Project Comments
7/15/13: Supplemental CAPM PR completed 6/25/13.
11/3/11: CAPM PR approved 9/12/2011. Candidate for 2012 SHOPP.

170

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X350_ K	AMA	- 16 - R0.0 / R2.5	3017	*AMADOR / TUOLUMNE RUMBLE STRIPS*	PS&E/RW

Location Description
ON ROUTE 16, 88, AND 120 IN AMADOR AND TUOLUMNE COUNTY AT VARIOUS LOCATIONS

Work Description
INSTALL RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$603	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	12/6/2013
Env Fed	EX	Act	12/6/2013
PID Appr			6/28/2013
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$603	$585	12/23/2013
Total Con Est	$603	$585	
RW Est	$0		

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 | R 0 % | PSE 5 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	2/27/2014 A						6/1/2014 T	8/15/2014 T	9/8/2014 T	11/5/2014 T	11/19/2014 T

Project Comments
Status:
3/8/13: PID work is 50% complete. Kick-off PDT was held on 1/8/13.
Issue/Plan: Design is checking if a short stretch of rumble strip can be done with old standards in the Jackson Valley construction project
Status:
7/18/13: Interim Project Manager is Sam Haack. PID work completed 6/30/13.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

171	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0W360_	0 AMA	- 49 - 3.6	0331	*FRENCH BAR ROAD SIGNAL*	PS&E/RW

Location Description
ON STATE ROUTE 49 IN AMADOR COUNTY, IN JACKSON, AT THE INTERSECTION OF FRENCH BAR ROAD

Work Description
INSTALL TRAFFIC SIGNALS
INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 8

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$707	$58

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	3/28/2013
Env Fed	EX	Act	3/28/2013
PID Appr	6/22/2012		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$686	$647	5/14/2013
Total Con Est	$686	$647	
RW Est	$201		4/11/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 5 % | PSE 50 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	4/30/2013					3/17/2014	5/30/2014	6/16/2014	7/21/2014	9/22/2014	10/7/2014
Current	6/5/2013 A		8/30/2013 A	1/23/2014 A			5/15/2015 T	6/12/2015 T	7/13/2015 T	10/7/2015 T	11/7/2015 T

Project Comments
5/27/13: 1. PDT held 4/23/13, R/W acquistion and revised schedule confirmed; 2. PCR drafted for 1 FY delay and circulated for 6/3/13 submittal.
3/13/13: 1. PDT held 2/22/13; 2. Determined R/W is Req'd - awaiting R/W data sheet to develop revised schedule; 3. City providing proposed improvements plan to configure around.
1/15/13; 1. Focus R/W mtg held 12/11/12; 2. R/W likely on 1 quad., waiting survey results due mid-January.
1/11/27/12: 1. CE/CE target date 4/1/13. 2. Possible R/W needed to accom. ADA ramps, not orig anticipated, but identified as project risk; 3. PDT to be

172	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0S720_	K AMA	- 49 - 4.0 / 7.0	0339	*AMA 49 CAPM*	PS&E/RW

Location Description
IN AND NEAR JACKSON FROM SOUTH JUNCTION RTE 88 TO RIDGE ROAD

Work Description
ASPHALT CONCRETE OVERLAY (CAP M)

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$4,086	$8

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/2/2011
Env Fed	EX	Act	8/2/2011
PID Appr	8/30/2011		
Project Rpt	8/30/2011		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$9,835	$9,000	7/14/2011
Total Con Est	$9,835	$9,000	
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 % | PSE 20 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan							6/1/2014				
Approved	8/31/2011						6/1/2014	7/17/2014	11/3/2014	2/4/2015	2/18/2015
Current	8/31/2011 A		2/19/2014 A				12/15/2014 T	1/15/2015 T	5/4/2015 T	7/8/2015 T	7/22/2015 T

Project Comments
5/2713: 1. PDT held 5/23/13; 2. Design to summarize ADA & R/W requirements; 3. Project EA 10-0X790 (ADA Curb Ramps) also overlaps.
3/13/13: PS&E Kickoff PDT scheduled early April '13
11/27/12: Status is same
07/26/13 - Work to begin October 2013.
05/23/12 - 1. PA&ED achieved on 8/31/11. 2.Project programmed in 2012 SHOPP.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

173 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Q220_ 0 AMA - 88 - 46.9 / R54.7 | 0168 | *CAPM AMADOR SR 88 @ LUMBER YARD* | PS&E/RW

Location Description

ON ROUTE 88 FROM .9 MILES EAST OF CAT CREEK ROAD TO .1 MILES WEST OF FOSTER MEADOW RAOD

Work Description

AC OVERLAY AND DIGOUTS

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$8,775	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act
Env Fed EX Act
PID Appr 9/5/2007
Project Rpt 9/6/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$8,271	$8,030	9/6/2013
Total Con Est	$8,271	$8,030	
RW Est	$0		

PM Jes Padda Ph# (209) 351-4432
DM Caroline Reyes Ph# (209) 948-7761
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

Agreements: Type | Agency Name | Date

Phase Completion

PAED 100 R 0 % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	10/1/2013										
Approved	7/1/2013		8/1/2014	6/1/2014		1/2/2015	2/1/2015	3/1/2015	2/1/2011	5/25/2015	6/9/2015
Current	9/6/2013 A						12/1/2014 T	1/10/2015 T		3/25/2015 T	4/9/2015 T

Project Comments

5/27/13: CE anticipated by 7/1/13; Suppl PR to be circulated early June '13
3/13/13: PA&ED work kickoff early April 2013
9/18/12: No issues. PDT on 9/20/12. 7/16/12: Kick-off PDT meeting on 7/2/12. Field site visit by functional units sched for 7/31/12. 7/39/14/07: CAPM PR approved 9/4/07.
8/14/07: PID ON electronic review (Ending 08/22/07).

174 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0W590_ 1 AMA - 88 - R54.7 / R60.8 | 0303 | *AMADOR 88 CAPM* | PS&E/RW

Location Description

RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE SHOULDER BACKING EAST OF PEDDLER HILL ROAD TO 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD

Work Description

DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY HOT MIX ASPHALT OVERLAY, REPLACE

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$6,810	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act 8/24/2011
Env Fed EX Act 8/24/2011
PID Appr 6/26/2013
Project Rpt 6/26/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$5,223	$4,780	11/4/2011
Total Con Est	$5,223	$4,780	
RW Est	$0		

PM Jes Padda Ph# (209) 351-4432
DM Mike Lim Ph# (559) 230-3138
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

Agreements: Type | Agency Name | Date

Phase Completion

PAED R 0 % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/30/2011		12/1/2013	2/1/2014		3/15/2014	7/1/2014	8/1/2014	12/1/2014		3/2/2015
Current	8/24/2011 A						10/3/2014 T	11/3/2014 T	2/16/2015 T		5/6/2015 T

Project Comments

5/27/13: Suppl. PR to be completed by 6/30/13 for programming in 2014 SHOPP.
1/15/13: K-Phase reopened Jan '13 so PR can be refreshed.
11/3/11: CAPM PR approved 9/20/2011. Candidate for 2012 SHOPP.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

175 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0W600_ 1 AMA - 88 - R66.6 / 71.7 | 0326 | *SILVER LAKE CAMPGROUND CAPM* | PS&E/RW

Location Description
IN AMADOR COUNTY NEAR CARSON SPUR ON STATE ROUTE 88 FROM SILVER LAKE CAMPGROUND TO ALPINE COUNTY LINE

Work Description
PAVEMENT REPAIR

ROW Info
Parcels 0
Utilities 0

Program Information
XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$3,625	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/23/2011
Env Fed	EX	Act	8/23/2011
PID Appr	6/26/2013		
Project Rpt	6/26/2013		

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$3,625		9/12/2011
Total Con Est	$3,625		
RW Est	$0		

PM	Jes Padda	Ph#	(209) 351-4432
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED | R 0 % | PSE 0 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/12/2011	2/2/2012	3/15/2012	12/14/2012	4/2/2015	6/2/2015	9/15/2015	9/15/2015	1/4/2016	3/9/2016	4/6/2016
Current	9/12/2011 A						10/3/2014 T	11/3/2014 T		4/22/2015 T	5/6/2015 T

Project Comments
5/27/13: Suppl. PR to be completed by 6/30/13 for programming in 2014 SHOPP.
1/15/13: K-Phase Reopened; PR to be refreshed for programming.
3/22/12: PR signed on 9/12/11.

176 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0V290_ 0 CAL - 26 - 8.8 / 9.1 | 3000 | *ST ANDREWS RD LEFT TURN* | PS&E/RW

Location Description
ON STATE ROUTE 26 NEAR VALLEY SPRINGS IN CALAVERAS COUNTY FROM PM 8.85 TO PM 9.12

Work Description
INSTALL A TWO-WAY LEFT-TURN LANE

ROW Info
Parcels 9
Utilities 5

Program Information
XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$1,165	$481

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	2/27/2013
Env Fed	EX	Act	2/27/2013
PID Appr	1/27/2012		
Project Rpt	5/6/2013		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,164	$1,097	3/27/2013
Total Con Est	$1,164	$1,097	
RW Est	$434		4/12/2013

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 95 | R 50 % | PSE 50 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	7/15/2013		7/31/2013	9/30/2013			3/31/2015	4/15/2015	5/18/2015	7/13/2015	7/31/2015
Current	5/6/2013 A		5/15/2013 T	7/15/2013 T			4/15/2015 T	5/1/2015 T	6/1/2015 T	7/28/2015 T	8/11/2015 T

Project Comments
Surveys targeting M225 07/15/13.
CE on 02/27/13
02/28/13: DED on BDP
01/15/13: Visual Impact Focus meeting

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

177 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0Q290_ 0 MER - 165 - 29.8 / 30.3 | 0262 | *WESTSIDE BLVD CURVE CORRECTION* | PS&E/RW

Location Description
IN MERCED COUNTY FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVEARD TO RIVER ROAD

Work Description
IMPROVE CURVE RADIUS, SUPERELEVATION, WIDEN SHOULDER, INSTALL RUMBLE STRIP

ROW Info
Parcels 0
Utilities 2

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$3,212	$369

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	5/30/2013
Env Fed	EX	Act	5/30/2013
PID Appr			8/16/2011
Project Rpt			7/15/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$3,027	$2,939	7/5/2013
Total Con Est	$3,027	$2,939	
RW Est	$568		4/26/2012

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 50 % PSE 5 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	7/12/2013										
Approved	2/26/2013	2/28/2013	3/28/2013	3/28/2013	1/30/2014	4/30/2014	5/1/2014	8/1/2014	10/15/2014	11/15/2014	12/15/2014
Current	7/12/2013 A		8/2/2013 A	9/1/2013 T			6/1/2015 T	6/15/2015 T	8/17/2015 T	10/14/2015 T	10/28/2015 T

Project Comments
Targeting PA&ED 07/12/13.
04/10/13: PDT meeting held.
10/15/12: Environmental Focus Meeting held.

178 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0U290_ 1 MER - 165 - 35.6 / 36.1 | 3006 | *FOWLER AVE LEFT TURN* | PS&E/RW

Location Description
IN MERCED COUNTY NEAR TURLOCK ON STATE ROUTE 165 AT FOWLER AVENUE

Work Description
INSTALL LEFT TURN CHANNELIZATION

ROW Info
Parcels 4
Utilities 3

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.015	2015	$1,096	$167

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	2/7/2013
Env Fed	EX	Act	2/7/2013
PID Appr			6/29/2012
Project Rpt			3/15/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,253	$1,181	3/15/2013
Total Con Est	$1,253	$1,181	
RW Est	$294		2/7/2013

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 17 % PSE 55 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/15/2013		12/15/2012	3/15/2013	7/1/2014	10/1/2014	1/15/2015	2/15/2015	4/15/2015	7/1/2015	7/15/2015
Current	3/15/2013 A		12/15/2012 A	3/15/2013 A		10/1/2014 T	1/15/2015 T	2/15/2015 T	4/15/2015 T	7/1/2015 T	7/15/2015 T

Project Comments
5/27/13: Appraisal Process ongoing
3/13/13: 1. Revised PR to be signed 3/15/13; 2. Acquisition can start 3/15/13; 3. Capital Cost to be reduced during PS&E.
1/15/13: 1. Revising CE & PR to include Fowler realign option; 2. Potholing compl. to assess utility conflict; 3. M224 mtg held 12/21/12
11/27/12: 1. PR completion delayed to investigate realigning Fowler Ave, 2. CE completed, but may need to be revised to address impacts of realigned Fowler

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

179 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0P922_ 1 MPA - 140 - 42.0 / 42.7 0280A *MARIPOSA TALUS REMOVAL* PS&E/RW

Location Description

IN MARIPOSA COUNTY ABOUT 8 MILES WEST OF EL PORTAL FROM 1.2 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE TO 0.5 MILES WEST OF SOUTH

Work Description

TALUS REMOVAL

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2010A

Prog Code	Prog FY	Const $$	RW $
201.131	2015	$13,000	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,416	$7,200	2/5/2014
Total Con Est	$7,416	$7,200	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM		Ph#	
CM		Ph#	

Agreements

Type	Agency Name	Date

Phase Completion

PAED R 0 % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current		9/29/2023 T	1/29/2024 T	4/2/2024 T	1/29/2024 T	8/27/2024 T	10/29/2024 T	12/31/2024 T	4/21/2025 T	7/8/2025 T	7/22/2025 T

Project Comments

180 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0W560_ 1 SJ - 12 - 5.1 / 11.0 0323 *SJ 12 TERMINOUS CAPM* PS&E/RW

Location Description

REPLACE DIKE AND RUMBLE STRIPS, UPGRADE GUARD RAILS, AND PLACE END OF LITTLE POTATO SLOUGH BRIDGE TO 0.2 MILE EAST OF FLAG CITY BOULEVARD

Work Description

DIGOUT AND REPAIR LOCALIZED AREAS OF SEVERE FAILURE, APPLY RUBBERIZED HOT MIX ASPHALT

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$7,777	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	9/7/2011
Env Fed	EX	Act	9/7/2011
PID Appr			9/12/2011
Project Rpt			9/12/2011

	Est Esc	Cur Est	Est Date
Str Est	$0		
Dist Est	$9,006		9/12/2011
Total Con Est	$9,006		
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED R 0 % PSE 95 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	9/7/2011					6/2/2014	9/1/2014	9/15/2014			3/18/2015
Current	9/7/2011 A						9/1/2014 T	9/15/2014 T		12/30/2014 T	1/15/2015 T

Project Comments

3/12/13>>1.This is a 15/16 FY project
2.Project is in PS&E phase.
11/21/12>>Project is in PS&E phase.
09/20/12>> 1.This is a 15/16 FY project 2.Had Kick Off meeting on July 25, 2012 to start PS&E
05/24/12>>Will hold a Kickoff meeting in July, 2012 to start PS&E.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

181	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G810_	1	SJ - 580 - 0.0 / 5.0	7901	*SR 580 ROADWAY REHAB*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY NEAR TRACY ON SR 580 FROM I-5 TO SR 132 (KP L0.0/L0.50) (KP 0.0/8.0)

Work Description
PAVEMENT REPAIR & SHOULDER WIDENING

ROW Info
Parcels 0
Utilities 2

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.120	2015	$15,439	$12

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	7/28/2005
Env Fed	EX	Act	7/28/2005
PID Appr	9/8/2011		
Project Rpt	9/8/2011		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$14,989	$13,717	8/31/2011
Total Con Est	$14,989	$13,717	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ R ___ % PSE 5 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	10/1/2011					5/27/2015	9/1/2015	9/16/2015	1/4/2016	3/16/2016	3/20/2016
Current	10/1/2011 A						6/1/2015 T	6/1/2015 T	9/14/2015 T	12/2/2015 T	12/16/2015 T

Project Comments
7/16/13>> PCR to move the project in by one year has been approved by the PCR committee
3/12/13>>1.This is a 15/16 FY project
2.Had PDT meeting on 2/19/2013
3.Supplemental PSSR was approved on 9/8/11

182	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0Q170_	1	SJ - 580 - 5.0 / 15.3	0164	*CORRAL HOLLOW AC OVERLAY*	PS&E/RW

Location Description
IN SAN JOAQUIN COUNTY NEAR TRACY ON STATE ROUTE 580 FROM STATE ROUTE 132 WESTBOUND ON-RAMP TO 0.9 MILES WEST OF CORRAL HOLLOW ROAD

Work Description
DIGOUT AND REPAIR OF LOCALIZED FAILURES/AC OVERLAY

ROW Info
Parcels 0
Utilities 5

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.121	2015	$19,907	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	6/19/2007
Env Fed	EX	Act	6/19/2007
PID Appr	9/4/2007		
Project Rpt	9/4/2007		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$7,264	$5,906	8/15/2007
Total Con Est	$7,264	$5,906	
RW Est	$0		

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 0 % PSE 4 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/15/2013					6/1/2014	9/1/2013	10/1/2014	1/19/2015	4/1/2015	4/15/2015
Current	6/18/2007 A						6/1/2015 T	6/1/2015 T	9/14/2015 T	12/2/2015 T	12/16/2015 T

Project Comments
7/16/13>>PS&E work has been contracted out by Design
3/12/13>>1.This is a 14/15 FY CAPM project.
2.Phase 1 has been opened to start PS&E work.
11/21/12>>1.This is a 14/15 FY CAPM project.
2.Phase 1 has been opened to start PS&E work.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

183

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X320_	1 STA	- 108 - 33.1 / 36.1	3019	*Riverbank/Hilmar Rumble Strips*	PS&E/RW

Location Description
IN MERCED COUNTY IN HILMAR ON STATE ROUTE 165 FROM CANAL STREET TO WILLIAM AVENUE AND IN STANISLAUS COUNTY IN RIVERBANK ON STATE ROUTE

Work Description
INSTALL RUMBLE STRIPS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$1,035	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	12/3/2013
Env Fed	EX	Act	12/3/2013
PID Appr	6/20/2013		
Project Rpt	1/28/2014		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,003	$974	1/9/2014
Total Con Est	$1,003	$974	
RW Est	$0		

PM	Jay Haghparast	Ph#	(559) 243-3458
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 50 R 0 % PSE 50 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	6/30/2014										
Approved	6/30/2014							4/1/2015	6/1/2015	8/1/2015	8/15/2015
Current	1/28/2014 A						6/1/2014 T	7/1/2014 T	7/14/2014 T	9/10/2014 T	9/24/2014 T

Project Comments
Finalizing PID resources.
01/22/13: Field Trip
12/5/12: K Phase Kickoff
10/25/12: PID Phase opened

184

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T780_	0 STA	- 132 - 1.1 / 1.8	0348	*KASSON ROAD SIGNAL*	PS&E/RW

Location Description
ON ROUTE 132 AT INTERSECTION OF SR 132 (MAZE BLVD) AND KASSON RD/ RIVER RD

Work Description
TRAFFIC SIGNAL AND WIDENING

ROW Info
Parcels 4
Utilities 1

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2015	$3,264	$1,072

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	8/5/2013
Env Fed	EX	Act	8/5/2013
PID Appr	11/29/2011		
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$2,997	$2,910	7/22/2013
Total Con Est	$2,997	$2,910	
RW Est	$1,075		5/16/2013

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 50 % PSE 50 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	9/9/2013										
Approved	7/15/2013		11/15/2013	1/15/2014		1/2/2015	4/15/2015	5/1/2015	10/15/2015	1/2/2016	1/20/2016
Current	9/11/2013 A		11/8/2013 A	2/15/2014 T			6/1/2015 T	6/8/2015 T	8/1/2015 T	10/15/2015 T	9/30/2015 T

Project Comments
7/18/13>>>Received CE/CE on 6/24/13. Project Report went out on signature round on 7/17/13.
PA&ED date is 8/15/13.
3/12/13>>1.Had PDT meeting on 2/27/2013.
2.Safety Index is within the threshold.
3.There is a possibility of taking the parking spaces of a Restaurant. Design is looking at various options which might avoid the taking of these parking

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

185 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0L970_ 1 TUO - 120 - R19.6 | 0031 | *Tuolumne River Bridge Rehab* | PS&E/RW

Location Description

IN TUOLUMNE COUNTY ON STATE ROUTE 120 FROM 7.6 MILES EAST OF YOSEMITE JUNCTION TO 4.8 MILES WEST OF THE TOWN OF MOCCASIN AT TUOLUMNE

Work Description

REPLACE BRIDGE DECK

ROW Info

Parcels 0
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Code	Prog FY	Const $$	RW $
201.110	2015	$13,700	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act 7/26/2005
Env Fed EX Act 7/26/2005
PID Appr 11/3/2011
Project Rpt 11/3/2011

	Est Esc	Cur Est	Est Date
Str Est	$10,599	$9,700	11/3/2011
Dist Est	$4,371	$4,000	11/3/2011
Total Con Est	$14,970	$13,700	
RW Est	$0		

PM Sam Sherman Ph# (209) 948-7765
DM Kal Daher Ph# (559) 230-3130
EM Scott Smith Ph# (559) 445-6172
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED | R 0 % | PSE 35 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/3/2011	11/1/2012	1/15/2013	2/1/2013	6/1/2014	10/1/2014	10/15/2014	2/15/2015	5/1/2015	6/1/2015	6/15/2015
Current	11/3/2011 A	3/1/2013 T		3/15/2013 T	6/1/2014 T	10/1/2014 T	10/15/2014 T	2/15/2015 T	5/1/2015 T	6/1/2015 T	6/15/2015 T

Project Comments

3/8/13: PDT was held on 10/31/12. The alternative selection meeting in Structures HQ is targeted for March 21, 2013.

Issue/Plan: A pre-cast vs. cast in place alternatives comparison by Structures is in review. A selection meeting by Structures Design has been targeted for March 2013 to decide on the construction alternative; and get the District Management consensus/decision. Then inform the Tuolumne and Mariposa County for the recommended alternative.

186 | EA | Phase | County-Route-Postmile | PPNO | Project Name | Project Phase

10-0P670_ 0 TUO - L5724 - | 0155 | *OLD SONORA MAINTENANCE HAZ WASTE CLEANUP* | PS&E/RW

Location Description

IN TUOLUMNE COUNTY AT THE OLD SONORA MAINTENANCE STATION

Work Description

CLEANUP SOIL AND GROUNDWATER

ROW Info

Parcels 0
Utilities 1

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.330	2015	$204	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State CE Act 10/3/2012
Env Fed EX Act 10/3/2012
PID Appr 11/2/2012
Project Rpt 11/2/2012

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$216	$204	10/23/2012
Total Con Est	$216	$204	
RW Est	$13		9/25/2012

PM Joy Pinne Ph# (209) 948-7854
DM Shahin Mansour Ph# (559) 230-3114
EM Juergen Vespermann Ph# (559) 445-6369
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 | R 20 % | PSE 16 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/1/2012					7/1/2013	10/1/2013	10/13/2013	11/13/2013	1/13/2014	2/1/2014
Current	11/2/2012 A					10/1/2014 T	1/2/2015 T	1/14/2015 T	2/13/2015 T	4/8/2015 T	4/22/2015 T

Project Comments

05/06/13 - Agreed with Central Region Haz Waste to wait on outcome of 10-0N830 (Stockton Maint Station) before moving forward. Consider using same HQ Design team to deliver this project.

2/27/13 - held PS&E kick-off meeting. Design to evaluate tight schedule.

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

187

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V620_	1 CAL	- 26 - 8.3 / 8.6	3004	*VISTA DEL LAGO SIGNAL*	PS&E/RW

Location Description
IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM 0.7 MILE EAST OF SILVER RAPIDS ROAD TO QUAIL OAKS ROAD

Work Description
SIGNALIZATION AND CHANNELIZATION

ROW Info
Parcels 3
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$1,350	$283

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	1/7/2014
Env Fed	EX	Act	1/7/2014
PID Appr			5/1/2012
Project Rpt			3/17/2014

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,494	$1,408	12/20/2013
Total Con Est	$1,494	$1,408	
RW Est	$58		12/9/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion
PAED 18 R 50 % PSE 50 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan	3/14/2014										
Approved	3/14/2014		4/1/2014	7/1/2014		11/6/2015	1/8/2016	2/5/2016	3/21/2016	5/20/2016	6/3/2016
Current	3/17/2014 A		2/27/2014 A	6/1/2014 T		10/31/2015 T	1/8/2016 T	2/5/2016 T	3/21/2016 T	5/20/2016 T	6/3/2016 T

Project Comments
06/05/13: Next PDT meeting scheduled.
06/27/12: PA&ED Kick-off

188

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X300_	1 MER	- 140 - 40.7	3029	*TRI-CITIES FLASHING BEACONS*	PS&E/RW

Location Description
IN MERCED COUNTY AND STANISLAUS COUNTY AT VARIOUS LOCATIONS

Work Description
INSTALL FLASHING BEACONS WITH WARNING SIGNS

ROW Info
Parcels 0
Utilities 0

Program Information
XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.010	2016	$483	$58

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	
Env Fed	EX	Act	
PID Appr			10/29/2013
Project Rpt			4/3/2014

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$406	$383	3/18/2014
Total Con Est	$406	$383	
RW Est	$58		7/18/2013

PM	Robert Navarro	Ph#	(559) 243-3470
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED 100 R 0 % PSE 5 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current	4/3/2014 A						6/1/2014 T	7/1/2014 T	8/4/2014 T	10/2/2014 T	10/16/2014 T

Project Comments
R/W Data Sheet Pending
Finalizing resources.
01/17/13: PDT Meeting
12/11/12: K Phase Kick-off Meeting
10/25/12: K Phase opened

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

189

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T810_	1 MER	- 152 - 0.0	0265	*Merced ADA Curb Ramps*	PS&E/RW

Location Description
IN MERCED COUNTY ON STATE ROUTES 59, 99, 140 AND 152 AT VARIOUS

Work Description
INSTALL ADA CURB RAMPS, MINOR SIDEWALK EXTENSION

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	No	Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Code	Prog FY	Const $$	RW $
201.361	2016	$280	$15

Funds Req Date | CTC Vote Date

Component	Funding
	ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State	CE	Act	3/25/2010
Env Fed	EX	Act	3/25/2010
PID Appr	11/30/2010		
Project Rpt	11/30/2010		

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$325	$280	11/30/2010
Total Con Est	$325	$280	
RW Est	$54		3/17/2010

PM	Jes Padda	Ph#	(209) 351-4432
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED | R 0 % | PSE 35 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	11/30/2010			6/30/2012	5/1/2013	8/1/2013	11/29/2013	11/29/2013	12/23/2013	2/19/2014	3/19/2014
Current	11/30/2010 A		5/1/2012 A	8/13/2012 A			6/15/2015 T	7/15/2015 T	10/12/2015 T	1/6/2016 T	1/20/2016 T

Project Comments

5/27/13: 1. Project amended into the 2012 SHOPP at May '13 CTC mtg with new RTL date of 7/15/15; 2. Requires FTIP Formal Amendment which will need to go to MCAG's Board in June and approval by FHWA expected late June / early July, '13
1/15/13: Project amended in 2013/14 SHOPP, March CTC mtg (Did not occur); 2. Sched. Revised
11/27/12: 1. Temp Const Easement in Appraisal, 2. Field Review scheduled for mid-Dec.
7/25/12 RW on critical path beacuse of temporary construction easement

190

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0P921_	0 MPA	- 140 - 42.0 / 42.7	0280	*Ferguson Slide Rock Shed Construction*	PS&E/RW

Location Description
ON ROUTE 140 FROM 1.2 MILES WEST TO 0.5 MILES WEST OF SOUTH FORK MERCED RIVER BRIDGE

Work Description
CLEAR LANDSLIDE

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	No	No

Program	Status	Doc Yr
SHOPP	Inactive	2010A

Prog Code	Prog FY	Const $$	RW $
201.131	2016	$96,100	$1,500

Funds Req Date | CTC Vote Date

Component	Funding
	Storm Damage

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env State		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Est Esc	Cur Est	Est Date
Str Est		$0	
Dist Est		$0	
Total Con Est		$0	
RW Est	$0		

PM	Grace Magsayo	Ph#	(209) 948-7976
DM		Ph#	
EM		Ph#	
CM		Ph#	

Agreements

Type	Agency Name	Date

Phase Completion

PAED | R 0 % | PSE 0 % | Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current		8/20/2024 T	12/23/2024 T	2/20/2025 T	12/23/2024 T	7/21/2025 T	9/22/2025 T	11/24/2025 T	3/12/2026 T	6/1/2026 T	1/11/2016 T

Project Comments

Caltrans Central Region
PSE/RW Status Report

Status Date: 5/7/2014

191	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0G720_	1	SJ - 5 - 25.8 / 26.1	0337	*SR 4 / I-5 SEISMIC RETROFIT*	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.113	2017	$2,195	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS BRIDGE LOCATIONS

Work Description

SEISMIC RETROFIT OF VARIOUS BRIDGES

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 9/7/2012
Env Fed EX Act 9/7/2012
PID Appr 6/13/2013
Project Rpt 6/13/2013

	Est Esc	Cur Est	Est Date
Str Est		$1,991	9/7/2012
Dist Est		$0	
Total Con Est		$1,991	
RW Est	$0		

PM Iorzua Akuva Ph# (209) 941-1958
DM Michael Hutchison Ph# (209) 948-3976
EM Scott Smith Ph# (559) 445-6172
CM Manjit Singh Ph# (209) 333-6924

Agreements

Type	Agency Name	Date

Phase Completion

PAED R 0 % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	6/8/2012	5/1/2014			6/1/2015	10/2/2015	1/15/2016	1/15/2016	5/2/2016	7/6/2016	7/20/2016
Current	6/13/2013 A	5/1/2015 T			7/1/2016 T	11/30/2016 T	3/1/2017 T	3/15/2017 T	7/3/2017 T	9/6/2017 T	9/20/2017 T

Project Comments

7/16/13>>>PID was signed on June 15, 2013
3/12/13>>PSSR on rounds for signatures
1/16/13>>1.Held a Constructability Review meeting on 12/12/12; PSSR on rounds for signatures
12/3/12: Project should be in Candidate phase not PS&E/RW.
11/21/12>>PSSR on rounds for signatures

192	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-40160_	1	TUO - 108 - R16.1 / R18.1	0126	*West Long Barn CAPM*	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2014

Prog Code	Prog FY	Const $$	RW $
201.121	2018	$2,046	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN TUOLUMNE COUNTY NEAR LONG BARN ON STATE ROUTE 108 FROM LYONS DAM ROAD TO 0.1 MILE WEST OF EAST LONG BARN CONNECTION

Work Description

PAVEMENT PRESERVATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act 8/3/1999
Env Fed EX Act 8/3/1999
PID Appr 6/28/2013
Project Rpt 6/28/2013

	Est Esc	Cur Est	Est Date
Str Est	$0	$0	
Dist Est	$1,858	$1,603	6/19/2013
Total Con Est	$1,858	$1,603	
RW Est	$0		

PM John Roccanova Ph# (916) 653-9506
DM David Sangha Ph# (559) 244-2942
EM Mary Oliva Ph# (209) 941-1919
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED R 0 % PSE 0 % Con 0

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/1999		1/1/2015	7/1/2015		11/1/2015	12/1/2015	1/1/2016	2/1/2016	3/1/2016	4/1/2016
Current	8/14/2013 A			9/21/2016 T			9/12/2016 T	3/10/2017 T	4/3/2017 T	5/27/2017 T	6/7/2017 T

Project Comments

3/8/13: PID work is 50% complete. The PDT for this project is same as 10-3A730. The action items would be same for PDT functional units.

7/18/13: Interim Project Manager is Sam Haack. PID work completed.

CONSTRUCTION PHASE

Procure Construction

(CCA Milestone)

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

193 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A780_ 1	SJ	- 132 - 1.4 / 3.0	7844	*Bird Road Interchange*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY ON RTE 132 FROM 0.1 MILE WEST OF I-5 TO 0.4 MILES EAST OF SERVICE ROAD (BIRD ROAD)

Work Description

CONSTRUCT NEW INTERCHANGE

ROW Info

Parcels 2
Utilities 0

Project Documents

Env Stat ND Act 3/22/2006
Env Fed ____ Act ____
PID Appr 4/22/1999
Project Rpt 9/22/2006

	Cur Est	Est Date
Str Est	$2,000	1/25/2006
Dist Est	$13,260	1/25/2006
Total Con Est	$15,260	
RW Est	$0	

PM	Iorzua Akuva	Ph# (209) 941-1958
DM	David Sangha	Ph# (559) 244-2942
EM	Scott Smith	Ph# (559) 445-6172
CM	Kewal Virk	Ph# (559) 675-5272

Agreements

Type	Agency Name	Date
COP	SAN JOAQUIN COUNTY	12/6/2007
COP	SAN JOAQUIN COUNTY	2/5/2009

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date ____ CTC Vote Date ____

Component ____ Funding Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED ____ % RW 30 % PSE ____ % Con 27 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2008	8/1/2008	10/1/2008	11/1/2008	12/1/2009	7/1/2010	12/1/2010
Current		3/30/2010 A	6/1/2010 A	5/6/2012 A	8/1/2014 T	8/1/2015 T	12/15/2015 T

Project Comments

09/20/12>> Project is in construction

05/24/12>>1.Project is in construction.
2.The Vernalis/Browns have agreed to settle. There will be no court case.
3.State will take possession of the properties on the NE/NW quadrants. A Cert 1 will be issued as soon as the State takes possession.

194 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S78A_ 1	STA	- 99 - R2.3 / R20.2	0000	*STA 99 BRIDGE ENHANCEMENT*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH

Work Description

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$0	
Total Con Est	$0	
RW Est	$0	

PM	Scott Guidi	Ph# (209) 948-7829
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700			

Funds Req Date ____ CTC Vote Date ____

Component ____ Funding IIP,TE

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion

PAED ____ % RW 95 % PSE 100 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					2/10/2014		
Approved							
Current	7/26/2012 A	11/5/2012 A	12/27/2012 A	2/20/2013 A	6/30/2014 T	8/20/2014 T	2/18/2015 T

Project Comments

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

195	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U360_	1	CAL	- 4 - 21.1 / 23.4	0253	*ANGELS CAMP TREE PLANTING*	CONSTRUCTION

Location Description
IN CALAVERAS COUNTY ON STATE ROUTE 4 FROM 0.2 MILES WEST OF STATE ROUTE 49 TO .6 MILES EAST OF ROLLERI BYPASS ROAD

Work Description
HIGHWAY PLANTING

ROW Info
Parcels 0
Utilities 0

Project Documents
Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$845	5/27/2009
Total Con Est	$845	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$845	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$845	$0	$0
Supt	$0	$200	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 53 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current				6/30/2010 A	1/4/2016 T	2/1/2017 T	3/6/2017 T

Project Comments
7/15/13: Contract still needs to be extended beyond 12/31/13.
5/10/13: Need to extend the contract with CCC to have them on board for the plant establishement of the newly re-planted trees. Brad Cole is working on this task. Current contract termination date is 12/31/13. 3/8/13: CCC is replanting new trees, still within budget.

196	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3169C_	1	MER	- 99 - 26.8 / 27.6	0546Y	*LIVINGSTON STAGE 2 FWY PLANTING*	CONSTRUCTION

Location Description
IN MERCED COUNTY NEAR LIVINGSTON ON STATE ROUTE FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING

Work Description
HIGHWAY PLANTING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents
Env Stat FG Act ____
Env Fed FW Act ____
PID Appr ____
Project Rpt 11/30/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$521	11/4/2008
Total Con Est	$521	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$521	$0

Funds Req Date: 10/9/2008 | CTC Vote Date: 10/15/2009

Component | Funding
IIP

	RIP	IIP	Local	Other
Capt	$0	$521	$0	$0
Supt	$0	$718	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/1/2008	2/6/2009	4/24/2009	5/8/2009	12/1/2013	8/1/2014	9/1/2014
Current	11/25/2008 A	11/16/2009 A	2/11/2010 A	4/6/2010 A	6/30/2014 T	4/5/2015 T	5/5/2015 T

Project Comments
05/23/12: In Construction, no issues. 3/22/12: Project is in Construction, CCA date is 9/5/14. 1/17/12: 1. The project is currently in Construction and on schedule.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

197 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L570_ 1	SJ	- 205 - 1.7 / R12.6	0001	*TRACY CORRIDOR TREE PLANTING*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR TRACY ON STATE ROUTE 205 FROM THE SAN JOAQUIN COUNTY LINE TO CORRAL HOLLOW AND FROM 0.1 MILE EAST OF

Work Description

HIGHWAY PLANTING

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/7/2005
Env Fed EX Act 9/7/2005
PID Appr 1/30/2004
Project Rpt 2/27/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,364	11/4/2008
Total Con Est	$1,364	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
400.335	2010	$1,364	$0

Funds Req Date	CTC Vote Date
11/5/2009	1/13/2010

Component	Funding
	IIP,TE,ARRA

	RIP	IIP	Local	Other
Capt	$0	$383	$0	$981
Supt	$0	$427	$0	$400

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/12/2010	8/1/2010	9/17/2010	10/1/2010	5/1/2014	7/1/2014	9/1/2014
Current	12/21/2009 A	2/16/2010 A	4/5/2010 A	5/28/2010 A	7/31/2014 T	10/1/2015 T	12/1/2015 T

Project Comments

3/12/13>>Project is in a 3-Year Plant Establishment period and will end on 5/16/14.

11/21/12>>1.Project is in a 3-Year Plant Establishment period WHICH WILL END 5/16/14
04/01/12>>1. Project is in a 3-Year Plant Establishment period. The issue of liquidated damages against the contractor (Jet Mulch Inc.) in an amount of $112,100.00 is still on-going. The contractor went over construction time by 55 days. The money was deducted from his payment.

198 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S190_ 1	MER	- 5 - 23.1 / 24.0	0246	*SANTA NELLA WEIGH STATION IMPROVEMENTS*	CONSTRUCTION

Location Description

IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING AND

Work Description

REMODEL WEIGH STATION AND RAMPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/10/2008
Env Fed CE Act 9/10/2008
PID Appr 11/24/2008
Project Rpt 11/24/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,271	6/27/2011
Total Con Est	$1,271	
RW Est	$0	

Agreements

Type	Agency Name	Date

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.321	2011	$1,723	$0

Funds Req Date	CTC Vote Date

Component	Funding
	WIM

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 85 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					4/1/2014		
Approved	8/1/2010	10/18/2010	12/14/2010	1/13/2010	5/1/2011	7/1/2011	12/1/2011
Current	6/27/2011 A	9/12/2011 A	2/27/2012 A	4/13/2012 A	5/15/2014 T	11/3/2014 T	7/1/2015 T

Project Comments

05/28/13 - Contractor has run out of working days. Scales and other equipment are on order.

09/20/12 - 150 days to mobilize (about 5 months) puts us in mid-September.
05/23/12 - 1. Project Awarded on 02/27/12 to Amland Corporation. 2. Project Approved on 4/13/12.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

199 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-48100_	1	MER - 99 - 13.9 / 14.4	5415	*EAST MERCED OH*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM 0.3 MILE SOUTH OF STATE ROUTE 140 SEPARATION TO G STREET AND ON STATE ROUTE 140 AT

Work Description

WIDEN UNDERCROSSING AND WIDEN RDWY EAST MERCED OH

ROW Info

Parcels 3
Utilities 5

Project Documents

Env Stat CE Act 6/30/2006
Env Fed EX Act 6/30/2006
PID Appr 6/30/2006
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$16,930	9/22/2010
Dist Est	$7,377	9/22/2010
Total Con Est	$24,307	
RW Est	$1,658	5/19/2008

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Sanku Mohan	Ph#	(559) 243-3581
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
201.110	2011	$40,066	$286

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 72 % PSE ____ % Con 26 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2010	11/15/2010	12/18/2010	1/1/2011	1/1/2014	7/1/2014	10/1/2014
Current	6/24/2011 A	10/10/2011 A	1/19/2012 A	2/3/2012 A	10/7/2015 T	6/15/2016 T	8/10/2016 T

Project Comments

7/18/13: Construction ongoing. Supplemental funds (G-12) approved June 2013 related to extra work and redesign for vertical clearance over UPRR tracks. CCA pushed out to July 2015.
1/18/12: The Bid Opening was 12/10/2011 and was expected to award 12/28/2011. Investigating as to why it has not been awarded.
9/22/11: Project scheduled to advertise /0/10/11. C&M Agreement is still not approved.
7/26/11: Achieved R/W cert 3 on June 20, 2011. RTL'd June 24, 2011. Set to advertise September 6, 2011.

200 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41482_	1	MER - 99 - 24.4 / R25.8	5479Y	*ATWATER HIGHWAY PLANTING*	CONSTRUCTION

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY

Work Description

HIGHWAY PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 3/8/2002
Env Fed FI Act 2/26/2002
PID Appr 7/11/1991
Project Rpt 2/26/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,300	11/4/2008
Total Con Est	$1,300	
RW Est	$877	12/16/2003

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	
COP	HOUSING AUTHORITY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2011	$880	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP

Component	RIP	IIP	Local	Other
Capt	$0	$880	$0	$0
Supt	$0	$350	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 73 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/4/2011						
Current	4/1/2011 A	9/12/2011 A	11/9/2011 A	11/22/2011 A	11/30/2015 T	10/3/2016 T	12/1/2016 T

Project Comments

05/23/12: Project is in Construction. 3/22/12: Project is in Construction. CCA is 6/7/16.
1/17/12: 1. Project is currently in construction and no issues.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

201 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G470_ 1	SJ	- 5 - 28.5 / 35.6	7268	*I-5 NORTH STOCKTON WIDENING AND HOV LANES*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSING

Work Description

WIDEN BRIDGES AND FREEWAY LANES, HOV LANE

ROW Info

Parcels 40
Utilities 6

Project Documents

Env Stat ND Act 3/22/2010
Env Fed FI Act 3/22/2010
PID Appr 1/21/2004
Project Rpt 4/19/2010

	Cur Est	Est Date
Str Est	$48,400	3/5/2009
Dist Est	$136,400	3/5/2009
Total Con Est	$184,800	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJ COG	9/16/2010
FWY	FMA - SJ CO	
COP	CITY OF STK/SJCOG	2/10/2009
COP	CITY OF STOCKTON	6/7/2007

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
721.000	2011	$94,008	$0

Funds Req Date | CTC Vote Date

Component | Funding

CMIA,Measure,Developer,Oversight,Demo

	RIP	IIP	Local	Other
Capt	$0	$0	$30,230	$63,778
Supt	$0	$0	$13,990	$13,280

Phase Completion

PAED ___ % RW 19 % PSE ___ % Con 40 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/30/2010	8/30/2010	5/1/2011	12/9/2010	9/4/2013	4/2/2014	5/3/2014
Current	10/18/2010 A	2/14/2011 A	6/2/2011 A	6/15/2011 A	7/31/2015 T	7/29/2016 T	8/29/2016 T

Project Comments

07/17/13 - 1. Project in construction. 2. Managing challenges to ensure that the project stays within the programmed budget & schedule.

05/28/13 - 1. Project in construction. 2. Managing challenges to ensure that the project stays within the programmed budget & schedule.

03/13/13 - Same status as before.

202 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M800_ 1	STA	- 99 - R0.0 / R24.7	0283	*STA-99 ROADWAY REHAB*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO FROM MERCED COUNTY LINE TO SAN JOAQUIN COUNTY LINE

Work Description

REHABILITATE CONCRETE PAVEMENT

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ___ Act ___
Env Fed Act ___
PID Appr 3/8/2011
Project Rpt 3/8/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$81,000	5/5/2011
Total Con Est	$81,000	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$91,400	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con 69 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					5/16/2014		
Approved	5/27/2011						
Current	5/26/2011 A	9/19/2011 A	2/13/2012 A	3/6/2012 A	4/30/2014 A	5/20/2015 T	6/19/2015 T

Project Comments

07/17/13 - 1. Project is in construction. 2. Project is currently 99 percent complete.
3. Current CCA date is schedule for July 31, 2013, approximately 10 months ahead of schedule.

05/28/13 - 1.Project is in construction. 2. Project is currently 98 percent complete.
3. Current CCA date is schedule for July 18, 2013, approximately 10 months ahead of schedule.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

203 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-26444_ 1	AMA	- 88 - 0.0 / 5.5	2300	*JACKSON VALLEY REHAB*	CONSTRUCTION

Location Description

IN AMADOR COUNTY ABOUT 7 MILES EAST OF CLEMENTS FROM SAN JOAQUIN COUNTY LINE TO 0.1 MILE WEST OF RTE 124

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 17
Utilities 6

Project Documents

Env Stat ND Act 1/18/2002
Env Fed EX Act 1/18/2002
PID Appr
Project Rpt 3/14/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$15,618	10/20/2011
Total Con Est	$15,618	
RW Est	$780	4/12/2013

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	ACTC	9/13/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2012	$18,590	$3,941

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 78 % PSE ____ % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/26/2011	1/31/2012	4/11/2012	4/25/2012	11/17/2014	12/7/2015	2/8/2016
Current	10/21/2011 A	1/30/2012 A	4/10/2012 A	5/15/2012 A	4/30/2014 A	12/7/2015 T	2/8/2016 T

Project Comments

7/18/13: Construction is ongoing. Plan is to complete construction by the end of this season if possible, depending on weather, and avoid a third season.
5/24/12: Utility relocation underway May 2012. Construction to start early June.
1/18/12: Project RTL'd 10/21/2011. Project is expected to be voted at the Jan CTC mtg and advertise 1/31/2012.
9/22/11: RTL at risk due to Regional Water Quality Board not providing Env Permits as previously commited.

204 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41580_ 1	MER	- 99 - 0.0 / 4.6	5401	*PLAINSBURG ROAD FREEWAY*	CONSTRUCTION

Location Description

CONSTRUCT INTERCHANGE TO CONNECT SANDY MUSH AND PLAINSBURG ROADS COUNTY LINE TO BUCHANAN HOLLOW ROAD

Work Description

CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON AN EIGHT-LANE RIGHT OF WAY AND

ROW Info

Parcels 11
Utilities 8

Project Documents

Env Stat ER Act 6/30/2006
Env Fed FI Act 6/30/2006
PID Appr 2/2/1999
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$12,040	11/4/2008
Dist Est	$62,541	2/9/2010
Total Con Est	$74,581	
RW Est	$8,009	9/9/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Boris Ayaviri	Ph#	(559) 244-2854
EM	Scott Smith	Ph#	(559) 445-6172
CM	Doug Lambert	Ph#	(559) 445-6831

Agreements

Type	Agency Name	Date
FWY	MERCED COUNTY	4/24/2007
RR	UNION PACIFIC	
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$53,098	$5,977

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TCRP,99 Bond

	RIP	IIP	Local	Other
Capt	$0	$2,477	$0	$56,598
Supt	$0	$3,243	$0	$14,293

Phase Completion

PAED ____ % RW 71 % PSE 100 % Con 3 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/1/2010	10/1/2010	1/18/2011	2/1/2011	2/1/2014	10/1/2014	4/1/2015
Current	6/20/2011 A	3/5/2012 A	7/12/2012 A	7/27/2012 A	4/22/2016 T	6/20/2016 T	7/20/2016 T

Project Comments

7/18/13: 1. PM will prepare PCR to change increase to IIP program for overrun in R/W. (additional cost to buy 3 rows of pistachio trees due to conflict with ditch.)

5/28/13: 8% Complete and 15% Time.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

205 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41570_ 1	MER	- 99 - 4.6 / R12.7	5414	*ARBOLEDA DRIVE FREEWAY*	CONSTRUCTION

Location Description

IN MERCED COUNTY NEAR MERCED ON STATE ROUTE 99 FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE SOUTH OF CHILDS AVE.

Work Description

CONSTRUCT FREEWAY AND INTERCHANGE

ROW Info

Parcels 40
Utilities 6

Project Documents

Env Stat ER Act 6/30/2006
Env Fed FI Act 6/30/2006
PID Appr 2/2/1999
Project Rpt 6/30/2006

	Cur Est	Est Date
Str Est	$21,463	11/4/2008
Dist Est	$92,637	2/9/2010
Total Con Est	$114,100	
RW Est	$24,988	3/13/2006

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Roberto Banda	Ph#	(559) 243-3526
EM	Scott Smith	Ph#	(559) 445-6172
CM	Doug Lambert	Ph#	(559) 445-6831

Agreements

Type	Agency Name	Date
FWY	MERCED COUNTY	4/24/2007
FWY	FMA - MER CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$78,360	$23,900

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TCRP,99 Bond

	RIP	IIP	Local	Other
Capt	$0	$23,900	$0	$78,360
Supt	$0	$7,433	$0	$17,959

Phase Completion

PAED ____ % RW 82 % PSE ____ % Con 15 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/1/2010	2/1/2010	5/18/2010	6/1/2010	6/1/2013	2/1/2014	8/1/2014
Current	5/25/2011 A	1/17/2012 A	4/6/2012 A	5/14/2012 A	4/4/2016 T	6/2/2017 T	7/2/2017 T

Project Comments

5/28/13: 38% Complete and 19% Time. East Frontage Road is schedule to open May 20, 2013.

4/10/13: 35% Complete and 25% Time. Paving of the new frontage road is still in progress.

206 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E490_ 1	SJ	- 5 - 22.0 / 23.6	7239	*FRENCH CAMP/SPERRY ROAD*	CONSTRUCTION

Location Description

ON INTERSTATE 5, IN STOCKTON, IN SJ COUNTY FROM 0.6 KM SOUTH OF FRENCH CAMP RD INTERCHANGE TO 3.1KM NORTH OF FRENCH CAMP RD INTERCHANGE

Work Description

MODIFY/RECONSTRUCT FRENCH CAMP/SPERRY ROAD "FRENCH CAMP/SPERRY ROAD"

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 6/17/2010
Env Fed EX Act 6/17/2010
PID Appr 3/11/2002
Project Rpt 9/27/2010

	Cur Est	Est Date
Str Est	$3,935	4/13/2011
Dist Est	$20,365	4/13/2011
Total Con Est	$24,300	
RW Est	$1,005	7/15/2005

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	12/16/2013
COP	CITY OF STOCKTON	7/30/2010
COP	FREEWAY AG CITY	1/29/2008
COP	CITY OF STOCKTON	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2006A

Prog Cod	Prog FY	Const $$	RW $$
400.100	2012	$33,199	$12,623

Funds Req Date | CTC Vote Date

Component | Funding
Measure,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$30,458	$15,364
Supt	$0	$0	$5,001	$2,235

Phase Completion

PAED ____ % RW 73 % PSE 100 % Con 0 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/1/2008		9/1/2008	11/1/2008			
Current	5/31/2012 A	6/8/2012 A	9/25/2012 A	12/15/2012 A	6/12/2014 T	11/30/2015 T	12/31/2015 T

Project Comments

07/17/13 - 1. Project is in Construction. 2. City is requesting that the State approve / assist with preparing the documentation necessary to open Sperry Rd prior to the completion of the I-5 / FCR Interchange. 3.Project needs to be moved to construction section.
05/28/13 - Project in Construction.
03/13/13 - Project in Construction.
01/14/13 - 1. Project was awarded October 2012. 2. Ground breaking was held November 20, 2012. 3. Earth work is scheduled to begin Spring of 2013. 4. Project needs to be

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

207 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M780_ 1 SJ - 5 - 25.1 / 28.6			0268	*NORTH I-5 REHAB*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD

Work Description
ROADWAY REHABILITATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	10/28/2009
Env Fed	EX	Act	10/28/2009
PID Appr			11/10/2009
Project Rpt			11/10/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$41,779	6/19/2012
Total Con Est	$41,779	
RW Est	$10	5/5/2009

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	9/18/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.120	2012	$44,497	$0

Funds Req Date | CTC Vote Date

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 23 % PSE 100 % Con 23 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/15/2012	10/1/2012	12/26/2012	1/9/2013	2/1/2016	2/1/2017	8/1/2017
Current	6/13/2012 A	9/4/2012 A	12/10/2012 A	1/9/2013 A	9/1/2015 T	2/1/2017 T	8/1/2017 T

Project Comments

7/16/13>>Project is in Construction
2/5/13>>Contract was awarded to DeSilva Gates Construction, LP and approved on 1/10/13; G-12 has been approved 12/5/13
11/27/12>1.Bids were opened on 10/30/12 2.Low bid was $4,315,672.20 above engineer's estimate 3.G-12 will be used to award the project 4.DES-OE is waiting for Accounting to fund the project and to verify DBE 5.Project will be awarded as soon as the above is accomplished
6.Construction will start in the spring of 2013.

208 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E611_ 1 SJ - 99 - 4.9 / 14.2			7634A	*MANTECA WIDENING - MAINLINE PHASE 1*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING

Work Description
WIDEN EXISTING FREEWAY WITH HMA

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			12/19/2006
Project Rpt			12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$45,000	1/19/2011
Total Con Est	$45,000	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJ COG 10-381 A-2	8/15/2013

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$31,644	$0

Funds Req Date | CTC Vote Date

Component | Funding: 99 Bond,Measure

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$31,644
Supt	$0	$0	$5,456	$5,000

Phase Completion
PAED ___ % RW 65 % PSE ___ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	12/7/2011 A	1/9/2012 A	3/27/2012 A	4/19/2012 A	7/1/2014 T	7/1/2015 T	7/1/2015 T

Project Comments

09/20/12 - Project Awarded to Bay Cities Paving & Grading. $15.32M savings to SR99 Bond.

07/26/12 - Construction ongoing.
05/23/12 - 1. Bids Opened on 02/28/12. Low bidder unresponsive. 2. Project Awarded on 03/27/12 to Bay Cities Paving & Grading. 3. Project approved on 4/19/12. 4. Pre-job held on 5/22/12. 5. Groundbreaking scheduled for 6/12/12. 6. Last PDT held on 5/3/12.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

209 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E612_ 1	SJ	- 99 - 10.6 / 15.0	7634B	*MANTECA WIDENING PHASE 2 - FRENCH CAMP*	CONSTRUCTION

Location Description
IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD

Work Description
FRENCH CAMP INTERCHANGE (PHASE 2)

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr	12/19/2006		
Project Rpt	12/29/2010		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$59,290	7/14/2011
Total Con Est	$59,290	
RW Est	$825	4/4/2013

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJ COG 10-382 A-1	8/15/2013
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$31,543	$1,410

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$32,953
Supt	$0	$0	$5,697	$7,800

Phase Completion
PAED ___ % RW 67 % PSE 100 % Con 10 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	1/13/2012 A	2/21/2012 A	6/27/2012 A	7/20/2012 A	3/30/2015 T	11/13/2015 T	1/15/2016 T

Project Comments

09/20/12 - $27.75M savings to SR99 Bond.
07/26/12 - Project Awarded to Bay Cities Paving and Grading on 6/27/12.
5/23/12 - 1. R/W Cert 3W on 12/23/11. 2. Project RTL on 01/13/12. 3. Advertised project on 02/21/12. 4. Bid Opening rescheduled for 6/12/12. 90 day mobilization in SPECS. Contractor to begin work in November 2012. Delayed start date in order to allow Phase 1 work to complete structure work at Lone Tree Slough. 4. Last PDT held on 5/3/12.

210 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L330_ 1	STA	- 99 - R21.9 / R23.1		*KIERNAN IC*	CONSTRUCTION

Location Description
ON ROUTE 99 AND ON ROUTE 219 IN

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ND	Act	5/25/2011
Env Fed	FI	Act	5/25/2011
PID Appr	6/4/2009		
Project Rpt	5/26/2011		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$37,100	5/25/2012
Total Con Est	$37,100	
RW Est	$0	

PM	Sam Haack	Ph#	(209) 470-2909
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	12/10/2008
COP	STANISLAUS COUNTY	12/16/2010
COP	STANISLAUS COUNTY	9/20/2012

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
722.000	2012	$33,401	$2,300

Funds Req Date | CTC Vote Date

Component | Funding
99 Bond,Local,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$2,300	$33,401
Supt	$0	$0	$7,148	$0

Phase Completion
PAED ___ % RW 34 % PSE 100 % Con 33 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/20/2012	4/20/2012	6/20/2012	7/20/2012	10/20/2015	10/20/2016	11/20/2016
Current	5/15/2012 A	9/15/2012 A	12/11/2012 A	2/1/2013 A	12/22/2015 T		11/30/2017 T

Project Comments

8/12/2013: County does not want to pursue obtaining approvals to decrease construction stages from 3 to 2.
7/11/2013: AT&T has decided to place their utilities underground so consultant wants to decrease constuction stages from 3 to 2. We need additional traffic counts at SB off-ramp. Change could save 6-9 months of work.
5/10/2013: Groundbreaking April 30, 2013.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

211 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A872_ 1	STA	- 219 - 2.9 / 4.9	9940C	*219 4-LANE WIDENING PHASE II*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BANGS

Work Description

WIDEN TO 4 LANES

ROW Info

Parcels 52
Utilities 5

Project Documents

Env Stat ND Act 5/13/2004
Env Fed FI Act 5/13/2004
PID Appr 10/17/1997
Project Rpt 3/20/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$14,583	7/15/2010
Total Con Est	$14,583	
RW Est	$22,001	9/22/2008

PM	Sam Haack	Ph# (209) 470-2909
DM	Jose Huerta	Ph# (209) 948-7902
EM	Scott Smith	Ph# (559) 445-6172
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date
COP	STANCOG	12/5/2008
COP	STANCOG	1/28/2009

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2012	$17,612	$15,150

Funds Req Date | CTC Vote Date

Component | Funding
RIP,CMIA,Demo

	RIP	IIP	Local	Other
Capt	$15,041	$0	$0	$17,721
Supt	$8,372	$0	$0	$1,528

Phase Completion

PAED ____ % RW 76 % PSE 100 % Con 30 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/1/2009	8/1/2009	10/1/2009	12/1/2009	12/1/2011	2/2/2012	3/2/2012
Current	6/30/2010 A	3/15/2012 A	8/30/2012 A	9/18/2012 A	12/21/2015 T	7/31/2015 T	12/29/2017 T

Project Comments

7/11/2013: Working with Div State Architect for aprovals for the work on school proprty.
1/14/2013: RE to hold stakeholder meeting, including Stanislaus Union School. Groundbreaking being scheduled. Will start regular TM meetings starting early summer 2013.
11/14/2012: RE provided update to Salida Community Services meeting. She will hold a construction coordination meeting in spring. School has been notified.
9/11/2012: Awarded 8/30/2012.
7/16/2012: Bidder protests. Requested extension to contract award. Working on second bidder. Demo contract still outstanding.

212 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T800_ 1	AMA	- 12 - 0.0	0267	*SR 12/49 ADA CURB RAMPS*	CONSTRUCTION

Location Description

IN AMADOR, CALAVERAS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS

Work Description

INSTALL ADA CURB RAMPS

ROW Info

Parcels 5
Utilities 4

Project Documents

Env Stat CE Act 2/26/2010
Env Fed EX Act 2/26/2010
PID Appr 6/28/2012
Project Rpt 6/28/2012

	Cur Est	Est Date
Str Est	$0	
Dist Est	$146	5/18/2012
Total Con Est	$146	
RW Est	$22	8/27/2009

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Nicholas Chan	Ph# (559) 230-3126
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.361	2013	$782	$23

Funds Req Date | CTC Vote Date

Component | Funding
ADA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 7 % PSE 100 % Con 10 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/2/2012	4/27/2012	6/25/2012	7/9/2012	7/9/2013	7/9/2014	9/9/2014
Current	4/16/2012 A		3/26/2013 A	6/1/2013 A	1/30/2015 T	2/1/2016 T	3/1/2016 T

Project Comments

7/15/13: Construction to begin 9/1/13.
5/10/13: Contract awarded to America Pacific Construction on /3/26/13.
3/8/13: waiting for DPAC to award contract. G12 was used to award the project.
1/16/13: Bids opened 1/14/13. Low bid was from B&M Builders for $190,230 + SFM & contingencies. Engineers est. was for $146K.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

213 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T040_ 1	AMA	- 104 - 2.2	0269	*Amador RR Warning Device Upgrade*	CONSTRUCTION

Location Description

IN AMADOR COUNTY NEAR IONE ON STATE ROUTE 104 AT EDWIN RAILROAD CROSSING

Work Description

UPGRADE HIGHWAY RAIL GRADE CROSSING WARNING DEVICE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 5/5/2010
Env Fed EX Act 5/5/2010
PID Appr 12/10/2010
Project Rpt 12/10/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$408	9/14/2010
Total Con Est	$408	
RW Est	$0	

PM	John Roccanova	Ph#	(916) 653-9506
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.325	2013	$433	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 50 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/1/2013	4/1/2013	6/1/2013	6/20/2013	11/1/2013	5/1/2014	11/1/2014
Current	3/4/2013 A	9/23/2013 A	10/28/2013 A	10/28/2013 A	9/2/2014 T	8/3/2015 T	9/1/2015 T

Project Comments

3/8/13: The project was RTL'd on 3/4/13 and RW Cert completed on 2/1/13 for the CFD project.

Issue/Plan: UPPRR estimate of $469,892.50 is more that the present programmed amount of $433,000.
The UPRR estimate is under revision and will be reduced due to some signal work already done by UPRR. The Strategy to RTL the project using G-12 funds is complete. The UPRR revised estimate is expected by 4/15/13. Then the project will be voted in the June 2013 CTC meeting

214 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U500_ 1	MER	- 5 - 8.9 / 9.7	0347	*I-5 ARBURUA ROAD MEDIAN BARRIER*	CONSTRUCTION

Location Description

IN MERCED COUNTY ABOUT 12 MILES SOUTH OF SANTA NELLA FROM ORTIGALITA CREEK BRIDGE TO ARBURUA ROAD OVERCROSSING

Work Description

INSTALL DOUBLE THRIE BEAM MEDIAN BARRIER

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 6/6/2011
Env Fed EX Act 6/6/2011
PID Appr 12/15/2011
Project Rpt 12/15/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$547	1/24/2013
Total Con Est	$547	
RW Est	$0	

PM	John Roccanova	Ph#	(916) 653-9506
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2013	$654	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 100 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/1/2013		
Approved	2/15/2013	3/15/2013	4/15/2013	7/1/2013	12/1/2013	9/1/2014	5/1/2015
Current	1/28/2013 A	3/11/2013 A	4/23/2013 A	5/13/2013 A	8/12/2013 A	3/27/2014 A	3/27/2014 A

Project Comments

3/8/13: The project is targeted to Advertise on 3/11/13 and Bid Open on 4/3/13.

7/18/13: Interim Project Manager is Sam Haack. The project is in construction.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

215 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S950_ 1	MER	- 99 - 13.1 / R36.7	0196	*MERCED 99 BRIDGE ENHANCEMENT*	CONSTRUCTION

Location Description
ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS

Work Description
CORRIDOR BRIDGE ENHANCEMENT

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 2/11/2011
Env Fed EX Act 2/11/2011
PID Appr
Project Rpt 2/7/2013

	Cur Est	Est Date
Str Est	$0	
Dist Est	$862	1/31/2013
Total Con Est	$862	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
025.700	2013	$900	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$900	$0	$0
Supt	$0	$622	$0	$0

Phase Completion
PAED ___ % RW 0 % PSE 92 % Con 36 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	2/11/2013 A	7/29/2013 A	9/19/2013 A	11/1/2013 A	4/15/2014 T	11/14/2014 T	12/31/2014 T

Project Comments
7/18/13: 1. District recommended re-advertise project as is without updating plans & spec. The tentative re-advertising list is 07/29/13.

216 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G440_ 1	MER	- 99 - 19.3 / 20.9	5264A	*ATWATER MERCED EXPRESSWAY (AME)*	CONSTRUCTION

Location Description
IN THE CITY OF MERCED AT VARIOUS LOCATIONS FROM THE INTERSECTION OF BELLEVUE AVE AND EXISTING RTE 59 TO THE INTERSECTION OF GURR RD &

Work Description
CONSTRUCT A NEW ALIGNMENT

ROW Info
Parcels 19
Utilities 7

Project Documents

Env Stat ER Act
Env Fed ES Act
PID Appr 9/14/2001
Project Rpt 6/28/2012

	Cur Est	Est Date
Str Est	$47,154	1/29/2009
Dist Est	$188,000	10/8/2009
Total Con Est	$235,154	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	COUNTY OFMERCED	2/26/2013
COP	COUNTY OFMERCED	12/11/2007

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
722.000	2013	$46,521	$12,382

Funds Req Date | CTC Vote Date

Component | Funding
RIP,99 Bond,Developer,Oversight

	RIP	IIP	Local	Other
Capt	$11,882	$0	$500	$46,521
Supt	$374	$0	$10,246	$0

Phase Completion
PAED 100 % RW 50 % PSE 100 % Con 10 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	1/1/2012	2/1/2012	2/16/2012	3/1/2012	3/1/2016	11/1/2016	12/1/2016
Current	1/3/2013 A		6/19/2013 A	7/9/2013 A	2/29/2016 T	3/31/2017 T	6/1/2017 T

Project Comments
7/18/13: 1. Groundbreaking ceremony is scheduled on Friday 8/9/13.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

217 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A66U_ 1	MER	- 140 - 36.5 / 37.6		*BRADLEY OVERHEAD*	CONSTRUCTION

Location Description
IN MERCED COUNTY IN MERCED ON STATE ROUTE 140 FROM MARTHELLA AVENUE TO 0.2 MILE EAST OF SANTA FE AVENUE

Work Description
REPLACE BRIDGE AND WIDEN ROADWAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ER	Act	
Env Fed	FI	Act	
PID Appr			
Project Rpt	4/28/2006		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$50,822	6/12/2008
Total Con Est	$50,822	
RW Est	$229	9/25/2013

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Sanku Mohan	Ph#	(559) 243-3581
EM	Scott Smith	Ph#	(559) 445-6172
CM	Doug Lambert	Ph#	(559) 445-6831

Agreements

Type	Agency Name	Date
COP	CITY OF MERCED	3/20/2008
RR	BNSF	
COP	MERCED COUNTY	7/31/2007

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$10,303	$3,692

Funds Req Date | CTC Vote Date: 10/15/2009

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$13,995	$0	$0	$0
Supt	$5,371	$0	$0	$0

Phase Completion
PAED ___ % RW 50 % PSE ___ % Con 3 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current		6/1/2010 A	10/11/2010 A	10/26/2010 A	9/1/2014 T	10/27/2015 T	11/25/2015 T

Project Comments

7/18/13: 1. We do not need to request Supplemental Fund for October 8, 2013 CTC Meeting. By first week of October 2013, we will know if we need Supp Fund for December 10, 2013 CTC meeting

218 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S110_ 1	SJ	- 4 - 0.0		*SR 4 CROSSTOWN RAMP EXTENSION*	CONSTRUCTION

Location Description
ON STATE ROUTE 4 BETWEEN GARFIELD

Work Description
EXTEND FREEWAY

ROW Info
Parcels 66
Utilities 9

Project Documents

Env Stat	ER	Act	6/6/2010
Env Fed		Act	
PID Appr	5/18/2009		
Project Rpt	10/20/2010		

	Cur Est	Est Date
Str Est	$67,780	12/9/2009
Dist Est	$32,327	12/9/2009
Total Con Est	$100,107	
RW Est	$357	3/21/2014

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	5/29/2012
FWY	FMA - CITY OF STKN	
COP	SJCOG	8/6/2010
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2007

Prog Cod	Prog FY	Const $$	RW $$
723.000	2013	$67,084	$41,600

Funds Req Date | CTC Vote Date

Component	Funding
	Measure,Local,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$51,458	$57,226
Supt	$0	$0	$17,400	$12,232

Phase Completion
PAED ___ % RW 70 % PSE 95 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/1/2013	4/26/2013	5/17/2013	6/1/2013	6/1/2016	1/1/2017	6/1/2017
Current	5/29/2013 A	8/19/2013 A	12/20/2013 A	1/6/2014 A	10/5/2017 T	5/7/2018 T	6/8/2018 T

Project Comments

07/17/13 - 1. The pilot study for the remediation of MtBE in the groundwater will begin once Caltrans has the order of possession for the Bedford (Debco) parcel. 2. Project will advertise the construction contract September 9, 2013. 3. Project is scheduled to award November 26, 2013. 4. Next PDT / Focus Meeting is scheduled for August 21, 2013.

05/28/13 - 1. R/W cert was achieved May 23, 2014. 2. Railroad C&M agreement moving forward – Draft agreement is being targeted for March 2013. 3. RTL was achieved May 29, 2013. 4. The pilot study for the remediation of MtBE in the groundwater will begin once Caltrans has the order of possession for the Bedford (Debco) parcel. 5. Project will

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

219 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A100_	1	SJ - 4 - R19.5 / R20.1	7668	*SOUTH STOCKTON 6-LANE WIDENING*	CONSTRUCTION

Location Description

Work Description
WIDEN TO 6 LANES

ROW Info
Parcels 175
Utilities 7

Project Documents

Env Stat	ER	Act	10/15/2008
Env Fed	FI	Act	10/15/2008
PID Appr			11/28/2000
Project Rpt			10/28/2008

	Cur Est	Est Date
Str Est	$41,000	11/4/2008
Dist Est	$117,000	2/10/2010
Total Con Est	$158,000	
RW Est	$56,000	8/11/2008

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Martin Nishikawa	Ph#	(559) 230-3122
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJCOG	
FWY	FMA - SJ CO	
RR	BURLINGTON NORTHE	
COP	SJCOG	8/21/2008

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
722.000	2013	113,958	$59,970

Funds Req Date | CTC Vote Date

Component | Funding
RIP,IIP,99 Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$46,996	$126,932
Supt	$17,023	$1,558	$560	$21,389

Phase Completion
PAED ___ % RW 77 % PSE 100 % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/30/2012	3/15/2012	5/15/2012	6/1/2012	6/1/2015	1/1/2017	2/1/2017
Current	6/4/2012 A	7/23/2012 A	10/16/2012 A	12/3/2012 A	3/4/2016 T	1/1/2017 T	12/5/2017 T

Project Comments

05/28/13 - C&M Agreement execution expected in the next few days. Clark Drive and Golden Gate are closed.

09/20/12 - Bids opened on 9/18/12. Apparent low bidder is Meyers & Sons Construction LP. Anticipate $35.5m savings ($26m Bond Savings).

07/26/12 - Project RTL on 6/4/12. Project Advertised on 7/23/12. Bid Opening scheduled for 9/18/12. Award scheduled for 10/16/12.

220 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K330_	1	SJ - 5 - 0.1 / 47.8	7161B	*WEST SAN JOAQUIN TMS*	CONSTRUCTION

Location Description
IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS

Work Description
INSTALL TRAFFIC MONITORING STATIONS

ROW Info
Parcels 0
Utilities 5

Project Documents

Env Stat	CE	Act	5/16/2003
Env Fed	EX	Act	5/16/2003
PID Appr			10/3/2005
Project Rpt			10/3/2005

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,331	9/19/2012
Total Con Est	$2,331	
RW Est	$0	

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.315	2013	$2,590	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ___ % RW 25 % PSE 95 % Con 70 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					11/1/2013		
Approved	9/1/2008	10/15/2008	12/16/2008	12/30/2008	9/1/2009	11/1/2009	12/1/2009
Current	9/18/2012 A	11/26/2012 A	1/9/2013 A	1/30/2013 A	4/30/2014 A	11/3/2014 T	1/1/2015 T

Project Comments

9/20/12: RTL achieved 9/18/12. Request for funds submitted for October 2012 CTC.
7/26/12: PCR approved June 2012. Supplemental PR on signature rounds.
5/24/12: Potholing variance approved. PCR on signature rounds to redistribute support and capital funds. Supplemental PR needed for scope change. to be complete by August.
1/18/12: 95% Constructability meeting 01/17/2012. M377 is expected 2/3/2012
9/22/11: PCR needed to redistribute Support and Capital dollars. Cannot proceed until Design provides utility plans for R/W to determine the capital amount needed for potholing.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

221 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G800_ 1	SJ	- 12 - 0.1 / R4.4	7352	*Bouldin Island Rehab*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
201.120	2013	$31,000	$4,458

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE

Work Description

ROADWAY REHABILITATION

ROW Info

Parcels 4
Utilities 1

Project Documents

Env Stat ND Act 1/5/2010
Env Fed EX Act 1/5/2010
PID Appr 11/23/2005
Project Rpt 2/2/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$32,589	12/21/2012
Total Con Est	$32,589	
RW Est	$4,479	11/29/2011

Agreements

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Phase Completion

PAED 100 % RW 70 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/17/2012	8/25/2012	11/9/2012	11/23/2012	10/1/2015	1/1/2016	11/1/2016
Current	12/28/2012 A	4/29/2013 A	8/13/2013 A	8/30/2013 A	5/25/2017 T	9/13/2018 T	11/13/2019 T

Project Comments

7/16/13>>1.Bids opened on 7/16/13.
2.Low bidder came in at 0.65% below Engineers estimate
3/12/13>>1.Project will be advertized on 4/15/2013.
2/5/13>>RTL occured on 12/28/12; Project Funding Plan was prepared on 2/5/13
11/27/12>1.Project is on CFD in 12/13 FY. 3. PS&E is in HQ-OE. 3.RTL is scheduled to occur on 12/28/12.

222 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T160_ 1	SJ	- 26 - 18.5 / 19.0	0264	*SANDSTONE CREEK CURVE CORRECTION*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2013	$2,789	$831

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY EAST OF LINDEN ON STATE ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD

Work Description

REALIGN TWO NONSTANDARD HORIZONTAL REVERSING CURVES AND REPLACE SANDSTONE CREEK BRIDGE

ROW Info

Parcels 4
Utilities 1

Project Documents

Env Stat ND Act 1/20/2012
Env Fed CE Act
PID Appr 10/7/2009
Project Rpt 1/23/2012

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,918	1/23/2012
Total Con Est	$2,918	
RW Est	$401	4/12/2013

Agreements

Type	Agency Name	Date

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Phase Completion

PAED ____ % RW 85 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/15/2012	3/4/2013	5/8/2013	5/22/2013	5/22/2014	4/22/2015	5/22/2015
Current	5/21/2013 A	6/24/2013 A	10/2/2013 A	10/17/2013 A	9/5/2014 T	10/2/2015 T	11/2/2015 T

Project Comments

07/17/13 - 1. Project will advertise September 9, 2013. 2. The project is scheduled to award November 13, 2013.

05/28/13 - 1. RTL is scheduled May 21, 2013. 2. Project will receive an allocation at the June CTC meeting.

03/13/13 - 1. Critical Path Item is the 401 Certification to be issued by the CRWQCB.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

223 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E613_	1	SJ - 99 - 6.9 / 10.6	7634C	*MANTECA WIDENING PHASE 3 - LATHROP ROAD*	CONSTRUCTION

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC

Work Description

LATHROP INTERCHANGE (PHASE 3)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr 12/19/2006
Project Rpt 12/29/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$85,471	1/19/2011
Total Con Est	$85,471	
RW Est	$16,600	10/18/2011

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJ COG 10-383 A-1	8/15/2013
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$29,481	$17,807

Funds Req Date | CTC Vote Date

Component | Funding
RIP,99
Bond,Measure

	RIP	IIP	Local	Other
Capt	$0	$0	$12,061	$35,227
Supt	$7,785	$0	$6,757	$1,900

Phase Completion

PAED ____ % RW 58 % PSE 100 % Con 4 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/2/2012	9/15/2012	12/3/2012	12/20/2012	10/1/2015	5/1/2017	7/1/2017
Current	6/12/2012 A	7/16/2012 A	10/11/2012 A	11/6/2012 A	10/1/2015 T	5/1/2017 T	7/1/2017 T

Project Comments

6/28/13 - expedited construction of the 48" SSJID pipe in Phase 1 to avoid a 6 month delay to this project. Currently ahead of schedule to have the SSJID pipe in operation by 06/15/13.

09/20/12 - Project Awarded to Bay Cities Paving and Grading. Anticipate savings of $53.4M ($6M Bond Savings).

224 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S780_	1	STA - 99 - R2.3 / R20.2	0195	*Stanislaus County Bridge Enhancement*	CONSTRUCTION

Location Description

IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH

Work Description

CONCRETE SLOPE PAVING, RAILING

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/20/2010
Env Fed EX Act 9/20/2010
PID Appr ____
Project Rpt 3/15/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,075	8/1/2012
Total Con Est	$1,075	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2008

Prog Cod	Prog FY	Const $$	RW $$
025.700	2013	$1,075	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP,TE

	RIP	IIP	Local	Other
Capt	$0	$1,075	$0	$0
Supt	$0	$1,081	$0	$0

Phase Completion

PAED ____ % RW 95 % PSE 95 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					2/10/2014		
Approved	8/1/2012	10/3/2012	11/28/2012	12/12/2012	12/30/2013	6/12/2014	12/12/2014
Current	7/26/2012 A	11/5/2012 A	12/27/2012 A	2/20/2013 A	2/10/2014 T	8/20/2014 T	2/18/2015 T

Project Comments

07/17/13 - Same status as before.
05/28/13 - Project is in Construction.
03/13/13 - 1. M500 was achieved February 20, 2013. 2.Project is in construction.

01/14/13 - 1. Project was advertised on November 03, 2012. 2. Bid Opening was held December 04, 2012. 3. Project was awarded December 27, 2012 to LML Enterprises.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

225 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X860_ 1	STA	- 99 - 11.9	6631	*CERES LANDSCAPE*	CONSTRUCTION

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
075.600	2013	$651	$0

Funds Req Date | CTC Vote Date

Component | Funding
RIP,Oversight,TE

	RIP	IIP	Local	Other
Capt	$651	$0	$0	$0
Supt	$53	$0	$0	$0

Location Description
IN STANISLAUS COUNTY IN CERES ON STATE ROUTE 99 AT THE WHITMORE AVENUE INTERCHANGE

Work Description
INSTALL LANDSCAPING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr	1/11/2012		
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$651	10/25/2012
Total Con Est	$651	
RW Est	$0	

PM	Sam Haack	Ph#	(209) 470-2909
DM	Brad Cole	Ph#	(559) 230-3134
EM		Ph#	
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % RW 75 % PSE 100 % Con 25 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	4/30/2013 A			8/15/2013 A	11/11/2016 T		

Project Comments
7/9/2013: Funds voted in June, City ready to advertise and submit Encroachment Permit application.
1/14/2013: City working on Design, we will approve Enc Permit reviews. After CTC vote need E-76 for Construction.
11/14/2012: Workplan loaded.
9/11/2012: City of Ceres landscape project at Whitmore IC. Request for Funds for STIP TE at October CTC vote. E-76 authorized.

226 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-38151_ 1	MER	- 165 - 26.7 / 30.0	5917A	*Stevinson Rehab*	CONSTRUCTION

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.120	2014	$5,027	$4,087

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description
IN MERCED COUNTY

Work Description
AC OVERLAY, DIGOUTS, INTERSECTION IMPROVEMENTS & SHOULDER WIDENING

ROW Info
Parcels 31
Utilities 4

Project Documents

Env Stat	CE	Act	3/28/2013
Env Fed	EX	Act	3/28/2013
PID Appr	8/29/2013		
Project Rpt	8/29/2013		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,836	8/8/2013
Total Con Est	$4,836	
RW Est	$5,102	6/19/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion
PAED ___ % RW 39 % PSE 95 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan	10/4/2013						
Approved							
Current	9/20/2013 A	1/13/2014 A	3/18/2014 A	4/4/2014 A	2/27/2015 T	12/31/2015 T	3/2/2016 T

Project Comments
7/18/13: Buy Amercia utility issue holding up R/W Cert, so RTL of August 2013 is at risk. Design review in OE is almost complete. HQ has approved advancing the project funding to 13/14 so project can move forward for CTC vote as soon as the Buy America issue is resolved.
5/28/13: PS&E work ongoing, incorporating 95% constructability review comments.
3/13/13: Adding rumble strips to a portion of the project so as not to conflict with adjacent project, processing supplemental PSSR.
11/27/12: Updating PS&E to 2010 Standards and 2012 HDM, revisions should be complete by March 2013.

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

227	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Y670_	1	SJ	- 4 - 0.0	3022	*OLD RIVER BRIDGE REPAIR*	CONSTRUCTION

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.130	2014	$390	$10

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY ON ROUTE 4 AT OLD RIVER BRIDGE (BR #29-0045)

Work Description

MECHANICAL REPAIR OF A MOVABLE BRIDGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$400	7/24/2013
Dist Est	$0	
Total Con Est	$400	
RW Est	$0	

PM	Ali Juma	Ph#	(209) 948-7373
DM		Ph#	
EM		Ph#	
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

228	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W120_	1	SJ	- 4 - R8.3 / T14.3	0302	*BACON ISLAND REHAB*	CONSTRUCTION

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012

Prog Cod	Prog FY	Const $$	RW $$
201.120	2014	$8,700	$187

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Location Description

IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE

Work Description

REHABILITATE EXISTING ASPHALT CONCRETE PAVEMENT (HMA OVERLAY)

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 6/12/2002
Env Fed EX Act 6/12/2002
PID Appr 10/1/1999
Project Rpt 10/1/1999

	Cur Est	Est Date
Str Est	$0	
Dist Est	$6,756	1/12/2011
Total Con Est	$6,756	
RW Est	$88	7/17/2013

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date

Phase Completion

PAED ____ % RW 8 % PSE 72 % Con 1 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	2/1/2015	5/1/2015	6/1/2015	7/1/2015	7/3/2017	7/1/2018	8/1/2018
Current	6/28/2013 A	11/1/2013 T	1/23/2014 T	3/1/2014 T	11/6/2015 T	11/6/2016 T	12/6/2016 T

Project Comments

7/15/13: GGS mitigation being required by CA FW. New Cost/add'l $100K. Reviewing R/W exp. May need to do PCR.
5/10/13: R/W Cert 5/7/13. RTL pending final OE review and environmental permits.
3/8/13: PS&E is at CROE. R/W Cert may be delayed, at least 2 parcels still negotiating TCE's. 2081 permit still pending. Env SSPs are on hold until terms of permits are received.
1/16/13: Constructability 95% PSE meeting on 1/14/13. Cost estimate $8.745M and anticipated to go up w/ add'l scope being required. 11/20/12: PDT on 11/3/12. Project on

Caltrans Central Region
Project Construction Report

Status Date 5/7/2014

229 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1C310_	1	TUO - 108 - T4.0 / 6.0		*PEACEFUL OAKS SLOPE REPAIR*	CONSTRUCTION

Location Description

IN TUOLUMNE COUNTY IN SONORA ON STATE ROUTE 108 FROM 0.5 MILE EAST OF PEACEFUL OAK ROAD TO 0.2 MILE EAST OF VIA ESTE R0AD

Work Description

SLOPE REPAIR

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$850	3/19/2014
Total Con Est	$850	
RW Est	$0	

PM Ali Juma Ph# (209) 948-7373
DM ____ Ph# ____
EM ____ Ph# ____
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM No | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2012A

Prog Cod	Prog FY	Const $$	RW $$
201.130	2014	$850	$0

Funds Req Date ____ CTC Vote Date ____

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

CLOSE-OUT PHASE

Project Close Out

(End Project Milestone)

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

230 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34540_ 1	STA	- 120 - 3.0 / R12.9	0941	*Oakdale Expressway*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY NEAR OAKDALE FROM 0.1 MILE WEST OF VALLEY HOME ROAD TO 2.8 MILE EAST OF LANCASTER ROAD

Work Description

CONSTRUCT 2-LANE EXPRESSWAY WITH R/W PURCHASE FOR 4-LANE ULTIMATE.

ROW Info

Parcels 76
Utilities 2

Project Documents

Env Stat ER Act 8/30/2002
Env Fed ES Act 9/4/2002
PID Appr 8/28/1984
Project Rpt 9/25/2002

	Cur Est	Est Date
Str Est	$6,000	1/2/2007
Dist Est	$66,875	1/2/2007
Total Con Est	$72,875	
RW Est	$6,633	6/17/2002

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Susan Schilder	Ph#	(559) 445-6429
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date
COP	CITY OF OAKDALE	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP		1996

Prog Cod	Prog FY	Const $$	RW $$
025.500		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
IIP

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$11,514	$0	$0

Phase Completion

PAED ____ % RW 0 % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	2/1/2011	4/1/2011		9/1/2011	10/1/2014	11/1/2015	8/1/2016
Current	7/1/2012 T	9/1/2012 T	12/1/2012 T	1/1/2013 T	2/1/2016 T	3/1/2017 T	12/1/2017 T

Project Comments

3/13/13: Recission Recomm sent to HQ 3/14/13 for May CTC consideration; 2) PCR approved 2/13 to alloc programming for closeout activities.
5/7/08: CTC Resolution for May agenda for NCC as alternative alignment to Oakdale Bypass.
1/25/08: Project being subsumed in North County Corridor 10-0S800.
11-2007: The STANCOG working to complete project PSR for preferred alternative to include the project in 2008 STIP. Carlos Yamzon contact person.
4-06 : Current PS&E changed to 7-1-2007 and schedule moved out at this time. Waiting for measure funds allocation for the project and then readjust the schedule.2-06: RTIP

231 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-35240_ 1	AMA	- 88 - R60.8 / R67.0	2721	*SILVER LAKE REHAB*	CLOSEOUT

Location Description

IN AMADOR COUNTY ON STATE ROUTE 88 FROM 2 MILES WEST OF TRAGEDY SPRINGS ROAD TO 0.2 MILE EAST OF KIT CARSON ROAD

Work Description

ROADWAY REHABILITATION AND CURVE CORRECTIONS "SILVER LAKE REHAB"

ROW Info

Parcels 3
Utilities 2

Project Documents

Env Stat ND Act 10/2/1998
Env Fed FI Act 6/11/1999
PID Appr 7/30/1993
Project Rpt 7/30/1993

	Cur Est	Est Date
Str Est	$1,264	11/9/2000
Dist Est	$6,279	11/9/2000
Total Con Est	$7,543	
RW Est	$70	4/8/2002

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	US FORESTSVC	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1994

Prog Cod	Prog FY	Const $$	RW $$
201.120	2000	$6,333	$13

Funds Req Date | CTC Vote Date
7/25/2000

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 100 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/28/2000	9/1/2000	11/1/2000	11/15/2000	10/30/2002	2/8/2006	4/1/2008
Current	6/28/2000 A	9/1/2000 A	11/1/2000 A	11/15/2000 A	10/30/2002 A	2/8/2006 A	7/1/2014 T

Project Comments

7/26/10: Bridge will be vacated to El Dorado Irr. Dist. The rest of the alignment (Old 88) leading to Kit Carson Road will be kept w/in State R/W for maintenance purposes.
6/5/08: Working on Forest Service Easement (Revision to)
03/17/05 (KB): Clearence dispossal of excess property on rounds for signtures.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

232	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A700_	1	SJ	- 99 - 14.1 / 15.0	7664	*ARCH ROAD INTERCHANGE*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 99 AT ARCH ROAD OVERCROSSING

Work Description
CONSTRUCT INTERCHANGE

ROW Info
Parcels 28
Utilities 5

Project Documents

Env Stat	ND	Act	8/10/2000
Env Fed	FI	Act	
PID Appr			5/22/1998
Project Rpt			8/10/2000

	Cur Est	Est Date
Str Est	$850	5/13/2002
Dist Est	$24,905	5/13/2002
Total Con Est	$25,755	
RW Est	$6,122	12/11/1997

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	7/24/2001

Program Information

XPM: Yes | Delivery Plan: No | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.612	2000	$17,979	$5,449

Funds Req Date	CTC Vote Date
8/31/2001	11/8/2001

Component	Funding
	RIP,Measure,Local, Oversight,Reimbursed LCO

	RIP	IIP	Local	Other
Capt	$11,714	$0	$11,714	$0
Supt	$2,649	$0	$2,994	$0

Phase Completion
PAED ____ % RW 100 % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/1/2001	3/1/2002	5/14/2002	5/28/2002	1/1/2008	9/1/2008	10/1/2008
Current	12/1/2001 A	3/1/2002 A	5/14/2002 A	5/28/2002 A	12/21/2007 A	8/1/2014 T	10/1/2014 T

Project Comments

5/20/08>>The in-pavements light insatlled in the contract are no longer working. These lights were installed on experimental basis because it is a new technology. The new model lights are being assembled for installation. I anticipate that they will be ready to be installed the week of the 26th. Should that week not work for installation, they will be installed the second week of June.

233	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3404A_	1	TUO	- 108 - R1.9 / 4.6	0021J	*EAST SONORA I ARCHEOLOGICAL MITIGATION*	CLOSEOUT

Location Description
IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.2 MILE WEST OF SANGUINETTI OVERHEAD TO STANDARD ROAD

Work Description
ENVIRONMENTAL MITIGATION AND MONITORING.

ROW Info
Parcels 1
Utilities 0

Project Documents

Env Stat	ES	Act	10/10/1997
Env Fed	EX	Act	10/10/1997
PID Appr			
Project Rpt			4/18/1996

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,600	3/5/2007
Total Con Est	$1,600	
RW Est	$0	

PM	Sam Haack	Ph#	(209) 470-2909
DM	Gail Miller	Ph#	(559) 445-6172
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: No

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
025.500			

Funds Req Date	CTC Vote Date
7/27/2001	7/27/2001

Component	Funding
	RIP,IIP

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 95 % RW ____ % PSE 95 % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2000				7/1/2016	12/1/2016	1/1/2017
Current	10/1/2000 A				3/12/2009 A	2/28/2014 A	2/9/2015 T

Project Comments

5/24/12>>Mitigation work is in progress to close out the project.

Issues/Plan: None

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

234 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-04994_ 1	AMA	- 49 - R7.0 / R11.0	2130C	*SUTTER CREEK BYPASS*	CLOSEOUT

Location Description
IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE

Work Description
CONSTRUCT EXPRESSWAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ER	Act	4/8/2002
Env Fed	FI	Act	
PID Appr			12/29/1995
Project Rpt			4/8/2002

	Cur Est	Est Date
Str Est	$6,550	11/4/2008
Dist Est	$17,960	11/4/2008
Total Con Est	$24,510	
RW Est	$3,737	11/28/2001

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Scott Smith	Ph# (559) 445-6172
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP		2/2/1999

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Cod	Prog FY	Const $$	RW $$
075.400	2003	$25,124	$4,163

Funds Req Date	CTC Vote Date
10/18/2002	4/3/2003

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$29,287	$0	$0	$0
Supt	$12,426	$0	$0	$0

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/24/2003	9/22/2003	3/12/2004	3/26/2004	5/18/2007	6/1/2008	7/1/2008
Current							7/1/2015 T

Project Comments

7/21/09: Inverse claims paid to injrd CT on June 2009. 11/03/08: Inverse Claim with city finalized October 2008. Dr. Richards inverse claim still needs to be finalized.
7/11/08: Increase claims filed for Dr. Richards driveway & ADA for City of Sutter Creek.
07/21/07: Need to move to closeout.
6/5/07: Dr. Richards driveway relocation work to be done as Minor B funds transfer with Reformed contract with City of Sutter Creek. Waiting for Vu Nguyen to get conceptual report. Approval, target 6/22/07/ Est. Cost $45,000. Tonzi Road improvements being

235 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-49840_ 1	CAL	- 26 - 7.2 / 8.3	3482	*SILVER RAPIDS CURVE REALIGNMENT*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY NEAR VALLEY SPRINGS FROM HEINEMANN LANE TO 0.2 KM WEST OF VISTA DEL LAGO DRIVE

Work Description
WIDEN AND REALIGN EXISTING CURVES

ROW Info
Parcels 33
Utilities 3

Project Documents

Env Stat	ND	Act	9/12/2001
Env Fed	EX	Act	6/20/2001
PID Appr			11/22/1999
Project Rpt			9/12/2001

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,460	6/21/2004
Total Con Est	$2,460	
RW Est	$419	5/14/2001

PM	Grace Magsayo	Ph# (209) 948-7976
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
201.010	2004	$3,160	$237

Funds Req Date	CTC Vote Date
10/29/2003	3/10/2004

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 100 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/10/2004	5/10/2004	6/24/2004	7/8/2004	3/15/2005	6/30/2007	12/31/2007
Current					3/15/2005 A	10/26/2007 T	12/31/2014 T

Project Comments

Approve Contruction 7/8/04Project is behind schedule due to R/W Delay. May winterize job! AAP 9/15/04Finished paving mainline 12/4/04

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

236 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-1A671_	1 AMA	- 88 - 7.4	2349Y	*JACKSON VALLEY MITIGATION*	CLOSEOUT

Location Description
IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD

Work Description
LANDSCAPING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat ND Act 11/16/2000
Env Fed EX Act 11/16/2000
PID Appr 8/22/1997
Project Rpt 11/24/2004

	Cur Est	Est Date
Str Est	$0	
Dist Est	$133	4/25/2005
Total Con Est	$133	
RW Est	$0	

PM Grace Magsayo Ph# (209) 948-7976
DM Brad Cole Ph# (559) 230-3134
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2006	$133	$0

Funds Req Date 4/25/2005
CTC Vote Date 5/16/2005

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/11/2005	6/6/2005		6/30/2005	1/1/2009	9/1/2009	10/1/2009
Current					9/22/2027 T	2/14/2029 T	2/14/2029 T

Project Comments

11/4/2008: Project CCA 11/4/2008
7/11/08: On schedule.
6/16/08: CCA on tractk 1/1/2009.
7/8/05: Transferred to new PM Hanna Kassis. Recommended award of project on 6/30/05.6/29/05: BO date was 6/28/05, 5.35% under Engr. Est.6/6/05: Ad date per HQ OE database. BO target date is showing as 6/28/05.5/12/05: RTL was achieved early on 5/11/05. Prog FY is 05/06, but can move this one up into the 04/05 if funding

237 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36311_	1 MER	- 99 - 10.2 / 12.8	0528D	*MISSION AVE IC/FREEWAY*	CLOSEOUT

Location Description
CONSTRUCT INTERCHANGE ROUTE 99 FROM MCHENRY ROAD TO 0.25 MILE SOUTH OF CHILDS AVENUE (MISSION AVENUE)

Work Description
CONVERT FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY ALIGNMENT AND

ROW Info
Parcels 45
Utilities 9

Project Documents

Env Stat ND Act 4/16/2001
Env Fed FI Act 10/22/2004
PID Appr 12/18/1997
Project Rpt 5/24/2001

	Cur Est	Est Date
Str Est	$17,854	1/5/2006
Dist Est	$55,465	1/5/2006
Total Con Est	$73,319	
RW Est	$14,506	5/28/2002

PM Sinaren Pheng Ph# (209) 948-7972
DM Jack Walker Ph# (559) 243-3861
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	8/3/2005
COP	CITY OF MERCED	4/19/2005
COP	COUNTY OFMERCED	2/8/2005

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2006	$48,531	$13,314

Funds Req Date
CTC Vote Date

Component / Funding
RIP,IIP,Reimbursed

	RIP	IIP	Local	Other
Capt	$26,774	$35,071	$0	$0
Supt	$1,854	$8,481	$0	$0

Phase Completion
PAED 100 % RW 98 % PSE 100 % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/24/2005	8/8/2005		11/28/2005	11/28/2008	8/28/2009	9/28/2009
Current							12/30/2014 T

Project Comments

03/22/12: M800 updated to 12/31/2012 to match RW projected closeout date.
5/16/08: Celebrated Ribbon Cutting ceremony on April 14, 2008. Accepted completed construction project on April 3, 2008. Work on preparing relinquishment plans is in progress.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

238 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3169E_	1	MER - 99 - 26.5 / R28.8	0546D	*LIVINGSTON FREEWAY STAGE 2*	CLOSEOUT

Location Description

IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING

Work Description

CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY

ROW Info

Parcels 31
Utilities 4

Project Documents

Env Stat ND Act 8/31/2001
Env Fed FI Act 11/2/2001
PID Appr
Project Rpt 12/17/2001

	Cur Est	Est Date
Str Est	$3,955	1/5/2006
Dist Est	$22,603	1/5/2006
Total Con Est	$26,558	
RW Est	$8,919	12/16/2003

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Juergen Vespermann	Ph#	(559) 445-6369
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	6/17/2003
COP	COUNTY OFMERCED	
COP	CITY OF MERCED	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2006	$23,465	$9,010

Funds Req Date	CTC Vote Date
12/15/2004	7/14/2005

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$32,475	$0	$0
Supt	$0	$5,599	$0	$0

Phase Completion

PAED ___ % RW 95 % PSE ___ % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/24/2005	8/8/2005	11/4/2005	11/18/2005	4/1/2008	10/1/2008	1/1/2009
Current					3/28/2008 A	10/8/2008 A	7/1/2014 T

Project Comments

3/8/13: Per Anthony Dorn, leave phase 2 open. Maria Toles is still disposing excess land on the project. Target close-out date is 12-31-2013.

239 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-04995_	1	AMA - 49 - R7.0 / R11.0	2130E	*AMADOR 49 BYPASS MITIGATION*	CLOSEOUT

Location Description

IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/6/2005
Env Fed EX Act 9/6/2005
PID Appr 12/29/1995
Project Rpt 10/4/2005

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,124	1/9/2006
Total Con Est	$2,124	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
RR	AMADOR FOOTHILL RR	2/17/2006
COP		2/2/1999

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Cod	Prog FY	Const $$	RW $$
075.600	2007	$2,418	$0

Funds Req Date	CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	Local	Other
Capt	$2,418	$0	$0	$0
Supt	$756	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	4/5/2006	10/10/2006		11/15/2006	2/1/2011		
Current					10/29/2010 A	6/1/2015 T	7/1/2015 T

Project Comments

5/10/13: No change on project status. Environmental is prioritizing close out projects to address.

3/8/13: Environmental to meet with Res. Agencies to discuss issues with mitigation. Site has not been transfered to city.

11/3/11: Endowment & monitoring est. by City of Sutter Creek & Amador Land Trust still being reviewed by Env.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

240 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-49980_ 1	AMA	- 88 - 29.5	2505	*DEFENDER GRADE ROAD LEFT TURN LANE*	CLOSEOUT

Location Description

IN AMADOR COUNTY IN PIONEER ON STATE ROUTE 88 FROM 0.2 MILE EAST OF CARSON DRIVE TO 0.2 MILE EAST OF DEFENDER GRADE ROAD

Work Description

WIDEN ROADWAY AND CHANNELIZE LEFT TURN LANE

ROW Info

Parcels 10
Utilities 1

Project Documents

Env Stat CE Act 3/3/2006
Env Fed FI Act 3/13/2006
PID Appr 9/21/2005
Project Rpt 1/5/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,630	12/3/2007
Total Con Est	$1,630	
RW Est	$816	6/7/2005

PM Grace Magsayo Ph# (209) 948-7976
DM Jose Huerta Ph# (209) 948-7902
EM Mary Oliva Ph# (209) 941-1919
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.010	2008	$1,421	$908

Funds Req Date 12/3/2007
CTC Vote Date 12/6/2007

Component / Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 37 % PSE 100 % Con ___ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/10/2007	1/14/2008	4/1/2008	5/1/2008	7/1/2009	5/1/2010	6/1/2010
Current	9/14/2007 A	3/10/2008 A	4/23/2008 A	5/21/2008 A	9/10/2009 A	5/30/2014 T	7/1/2014 T

Project Comments

7/26/10: Oak mitigation agreement still pending. 1/14/10: Oak mitigation agreement w/ State Parks drafted & being reviewed. 7/23/09: CCA delayed to 8/15/09. 2/3/09: Winter suspension and potential G-12 request coming.
08/07/08: Project on shedule. Archeo, Phase completed July 2008
7/11/08: Project on schedule.
6/16/08: Phase 3 Archeo work begin June 2008. Preconstruction meeting for 6/19/08,

241 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36250_ 1	CAL	- 4 - R21.1 / R23.4	0304B	*ANGELS CAMP EXPRESSWAY*	CLOSEOUT

Location Description

IN CALAVERAS COUNTY IN ANGELS CAMP ON STATE ROUTE 4 FROM 0.2 MILE NORTH OF WEST JCT ROUTE 49 TO 0.7 MILE EAST OF ROLLERI RD

Work Description

CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT

ROW Info

Parcels 42
Utilities 6

Project Documents

Env Stat ND Act 6/26/2002
Env Fed FI Act 6/26/2002
PID Appr 6/21/1993
Project Rpt 6/28/2002

	Cur Est	Est Date
Str Est	$0	
Dist Est	$25,740	5/14/2009
Total Con Est	$25,740	
RW Est	$20,444	6/25/2002

PM Grace Magsayo Ph# (209) 948-7976
DM Michael Hutchison Ph# (209) 948-3976
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	CTY OF ANGELS CAMP	4/10/2013
COP	CTY OF ANGELS CAMP	11/4/2003
COP	COUNTY OFCALAVERA	8/4/2003
COP	CC0G	3/15/2005

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$31,101	$18,600

Funds Req Date
CTC Vote Date

Component / Funding
RIP,IIP,CMIA

	RIP	IIP	Local	Other
Capt	$20,143	$25,984	$0	$3,574
Supt	$8,952	$2,035	$0	$0

Phase Completion

PAED ___ % RW 96 % PSE ___ % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/22/2006	6/4/2007	8/11/2007	9/7/2007	9/24/2009	2/1/2012	3/1/2012
Current	6/22/2006 A	6/4/2007 A	8/11/2007 A	9/7/2007 A	9/24/2009 A	1/2/2014 T	2/2/2015 T

Project Comments

11/3/11: No issues. 9/20/11: In closeout. County relinquishment invoice processed on 9/19/11. 7/21/11: Calaveras Co. relinquishment in rounds at the Dist. level. 7/26/10: Maintenance Agreement still being processed. G12 in CR for signature. 1/14/10: Potential need for G-12 funds due to add'l environ. costs during construction. Closeout template to be received from HQ. 7/21/09: Bypass segment to open & ribbon cutting ceremony on 7/22/09. 2/3/09: Winter suspension and potential G-12 request coming. Const. progress 50% complete.
7/11/08: Foundation & pilings constructed. 6/5/08: Archeo Phase 3 complete (field work) most earthwork complete.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

242 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-41481_ 1	MER	- 99 - 23.8 / R26.5	5479	*ATWATER FREEWAY*	CLOSEOUT

Location Description

IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY

Work Description

CONVERT FROM FOUR-LANE EXPRESSWAY TO SIX-LANE FREEWAY ON EIGHT-LANE RIGHT OF WAY

ROW Info

Parcels 22
Utilities 7

Project Documents

Env Stat ND Act 3/8/2002
Env Fed FI Act 2/26/2002
PID Appr 7/11/1991
Project Rpt 3/29/2002

	Cur Est	Est Date
Str Est	$5,139	3/17/2008
Dist Est	$25,389	3/17/2008
Total Con Est	$30,528	
RW Est	$3,432	12/16/2003

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Doug Lambert	Ph#	(559) 445-6831

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	4/26/2007
COP	HOUSING AUTHORITY	7/21/2006

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2008	$43,069	$15,100

Funds Req Date
CTC Vote Date

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$15,100	$0	$43,069
Supt	$0	$5,599	$0	$6,500

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/28/2006	12/10/2007	3/27/2008	4/10/2008	4/10/2011	12/10/2011	1/10/2012
Current	11/9/2007 A	1/7/2008 A	3/20/2008 A	4/7/2008 A	8/25/2010 A	5/25/2011 A	7/1/2014 T

Project Comments

3/8/13: Spoke with Derek Waggoner (Survey): Relinquishment process will need CTC approval. Push the EP date to December 1, 2013.
Derek submitted the relinquishment package for Director's signature and will send to HQ for CTC vote.

243 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G320_ 1	SJ	- 88 - 3.8 / 4.9	7544	*SR-88/BAKER STREET*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY NEAR STOCKTON ON STATE ROUTE 88 AT THE INTERSECTION OF BAKER/PEZZI ROAD, R/L

Work Description

REALIGN OFFSET INTERSECTION, WIDEN SR-88 FOR LEFT-TURN CHANNELIZATION

ROW Info

Parcels 13
Utilities 2

Project Documents

Env Stat CE Act 4/11/2005
Env Fed EX Act 4/11/2005
PID Appr 9/11/2001
Project Rpt 9/7/2005

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,089	5/5/2008
Total Con Est	$2,089	
RW Est	$312	9/5/2006

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2008	$2,089	$238

Funds Req Date	CTC Vote Date
5/5/2008	6/26/2008

Component	Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/30/2008	12/1/2008	3/24/2009	2/1/2009	4/10/2010	8/1/2010	2/1/2011
Current						12/26/2013 T	2/15/2014 T

Project Comments

06/21/2011: Project in close-out. Final order awaited on parcel 15757-1.
07/28/10: Project in Construction.
05/27/10: Project in Construction Phase

02/02/2009: Project RW cert. upgraded to #2. Pending E-76 approval to federalize project funding.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

244 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S920_ 1	STA	- 33 - 13.7 / 13.7		*M STREET INTERSECTION*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY IN PATTERSON ON STATE ROUTE 33 AT M STREET ** OVERSIGHT ONLY TO THE CITY OF PATTERSON***

Work Description
OVERSIGHT FOR INTERSECTION IMPROVEMENTS

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$978	1/28/2008
Total Con Est	$978	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
LOCAL	Active	2008

Prog Cod	Prog FY	Const $$	RW $$
800.100			

Funds Req Date	CTC Vote Date

Component	Funding
PEER	Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments
4/28/09 Per Sinaren: 95% Review comments completed 4/15/09
City of Patterson is working with RoW Coordinator, George Fernandez for R/W Certification

245 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A770_ 1	STA	- 99 - R11.9 / R11.9	9401	*WHITMORE INTERCHANGE*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY IN CERES AT WHITMORE AVENUE OVERCROSSING WHITMORE AVENUE OVERCROSSING

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 23
Utilities 7

Project Documents

Env Stat	ND	Act	7/23/2001
Env Fed	EX	Act	6/11/2001
PID Appr	4/23/1999		
Project Rpt	6/29/2001		

	Cur Est	Est Date
Str Est	$8,000	11/4/2008
Dist Est	$10,100	11/4/2008
Total Con Est	$18,100	
RW Est	$13,581	1/23/2006

PM	Sam Haack	Ph#	(209) 470-2909
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF CERES	5/17/2007
COP	CITY OF CERES	8/29/2008
COP	CITY OF CERES	12/16/2008

Program Information

XPM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2008	$18,100	$14,299

Funds Req Date	CTC Vote Date

Component	Funding
	RIP,IIP

	RIP	IIP	Local	Other
Capt	$14,299	$0	$45	$18,055
Supt	$5,577	$0	$0	$4,000

Phase Completion
PAED ____ % RW 86 % PSE ____ % Con 99 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/7/2007	8/1/2007	11/17/2007	12/1/2007	5/1/2010	7/1/2010	5/1/2011
Current	6/7/2007 A	3/17/2008 A	6/23/2008 A	7/9/2008 A	6/23/2011 A		7/15/2015 T

Project Comments
8/1/13 M800 should be 12/31/2014 per CH.
1/14/2013: 7/2013 good date.
11/14/2012: Need RW, Surveys and DED to closeout.
9/11/2012: Setting up separate City of Ceres Landscape project, 10-0X860. Working on Request for Funds for RIP moneys for PA&E. Then E-76 for construction.
4/3/2012: Relinquishment Agreement just needs CTC vote. Working on excess parcels disposal.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

246 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A870_ 1	STA	- 219 - 0.1 / 2.9	9940	*RTE 219 4-LANE WIDENING Phase I*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD

Work Description

WIDEN TO FOUR LANES AND RESURFACE ROADWAY

ROW Info

Parcels 19
Utilities 6

Project Documents

Env Stat ND Act 5/13/2004
Env Fed FI Act 5/13/2004
PID Appr 10/17/1997
Project Rpt 10/14/2003

	Cur Est	Est Date
Str Est	$0	
Dist Est	$12,760	12/28/2007
Total Con Est	$12,760	
RW Est	$15,785	6/15/2006

PM	Sam Haack	Ph#	(209) 470-2909
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	STANISLAUS COUNTY	3/14/2008
COP	MODESTO SCHOOLS	5/14/2008

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
721.000	2008	$7,844	$28,000

Funds Req Date	CTC Vote Date
12/28/2007	1/10/2008

Component: Funding: RIP,CMIA

	RIP	IIP	Local	Other
Capt	$28,000	$0	$0	$7,844
Supt	$7,736	$0	$0	$2,000

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/28/2007	4/14/2008	6/19/2008	7/9/2008	6/30/2010	6/20/2011	6/30/2012
Current						1/13/2015 T	7/6/2015 T

Project Comments

11/14/2012: RW and DED items left to closeout. 2 parcels to declare excess and sell. Scheduled for FHWA audit.
4/3/2012: RW closeout delayed to 12/31/2012. M800 date 6/30/2012.
7/25/2011: Relinquishment Agreement on next Board agenda.
5/18/2011: Working on Relinquishment Agreement. Received maps in May, need meeting with City and County early June.
7/19/10: CCA June 30, 2010.

247 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0N000_ 1	STA	- 219 - 1.4 / 2.6	9940B	*219 DALE ROAD*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 219 AT DALE ROAD INTERSECTION

Work Description

OVERSIGHT OF INTERSECTION IMPROVEMENTS

ROW Info

Parcels 23
Utilities 6

Project Documents

Env Stat ND Act 6/11/2008
Env Fed FI Act 6/11/2008
PID Appr 8/8/2006
Project Rpt 8/8/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$7,110	11/29/2007
Total Con Est	$7,110	
RW Est	$0	

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF MODESTO	10/16/2007
COP	CITY OF MODESTO	7/22/2009

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
075.600	2008	$7,060	$0

Funds Req Date	CTC Vote Date
11/29/2007	6/26/2008

Component: Funding: RIP,Local,Oversight,Demo

	RIP	IIP	Local	Other
Capt	$5,010	$0	$2,050	$0
Supt	$0	$0	$40	$0

Phase Completion

PAED ___ % RW 95 % PSE ___ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/1/2007	1/1/2008	4/1/2008	4/1/2008	1/16/2009	7/1/2009	8/1/2009
Current	10/17/2007 A		1/6/2009 A	1/13/2009 A	12/14/2010 A		5/15/2013 T

Project Comments

5/10/2013: Working on invoice against added STIP RIP funds (CTC 2008).
1/14/2013: DED due 1/31/2013, updated CON Archive Files.
11/14/2012: DED and Con files remain to closeout.
4/3/2012: Check Surveys %.
1/17/2012: CTC approved relinquishments January 6, 2012.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

248 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34041_ 1	TUO	- 108 - R1.8 / 4.6	0021A	*EAST SONORA BYPASS I*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR SONORA FROM 0.2 MILE WEST OF SANGUINETTI ROAD TO 0.3 MILE EAST OF STANDARD ROAD

Work Description

CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT "EAST SONORA I"

ROW Info

Parcels 131
Utilities 0

Project Documents

Env Stat ES Act 10/10/1997
Env Fed 5R Act 11/13/1990
PID Appr
Project Rpt 4/18/1996

	Cur Est	Est Date
Str Est	$9,130	
Dist Est	$34,052	
Total Con Est	$43,182	
RW Est	$28,121	6/30/2002

PM Sam Haack Ph# (209) 470-2909
DM Ph#
EM Ph#
CM Paul Elliott Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
RR	SIERRA RAILROAD	
COP	CO TUO RELINQUIS	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Cod	Prog FY	Const $$	RW $$
025.511	2008	$38,707	$21,297

Funds Req Date
CTC Vote Date

Component
Funding: IIP

	RIP	IIP	Local	Other
Capt	$0	$60,004	$0	$0
Supt	$0	$21,053	$0	$0

Phase Completion

PAED ___ % RW 5 % PSE ___ % Con ___ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							12/1/2017 T

Project Comments

Sam Haack is the PM.

249 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K020_ 1	MER	- 99 - 15.8 / 17.3	5423	*West Merced Bridge Replacement*	CLOSEOUT

Location Description

IN MERCED COUNTY IN MERCED ON STATE ROUTE 99 FROM NORTH OF V STREET TO BLACK RASCAL CANAL BRIDGE

Work Description

REPLACE WEST MERCED OVERHEAD STRUCTURES (#39-131 L/R) AND BEAR CREEK BRIDGE (#39-132 L/R)

ROW Info

Parcels 5
Utilities 3

Project Documents

Env Stat CE Act 8/3/2006
Env Fed EX Act 8/3/2006
PID Appr 1/28/2009
Project Rpt 1/28/2009

	Cur Est	Est Date
Str Est	$13,025	2/25/2009
Dist Est	$21,190	2/25/2009
Total Con Est	$34,215	
RW Est	$762	8/11/2008

PM Iorzua Akuva Ph# (209) 941-1958
DM Jim Espinosa Ph# (559) 243-3537
EM Scott Smith Ph# (559) 445-6172
CM Raaid Abouzedan Ph# (559) 243-3598

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC R/R	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
201.110	2009	$44,274	$395

Funds Req Date	CTC Vote Date
2/25/2009	3/12/2009

Component
Funding: ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE ___ % Con 92 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					9/30/2013		
Approved	6/1/2009	7/13/2009	10/8/2009	10/12/2009	4/16/2012	10/1/2012	2/1/2013
Current	6/1/2009 A	7/13/2009 A	10/8/2009 A	10/12/2009 A	9/16/2013 A	9/2/2014 T	3/1/2016 T

Project Comments

7/16/13>>1.Project is in Construction.
2.Estimated CCA date is 08/15/2013.
11/27/12>>1.Project is in Construction. 2.Estimated CCA date is 04/01/2013. 3.Construction support dollars have been over-expended. Support Budget Overrun Document (SBOD) has been signed and submitted to HQ 4.Financial Plan is on circulation for signatures
04/01/12>> Construction support dollars have been over-expended. Support Budget Overrun Document was submitted to Catey Campora on 2/10/12 for signature.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

250 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H04U_	1	SJ - 4 - 5.4 / R6.9	7025	*TRACY BLVD/TRAPPER RD CURVE IMPROVEMENT*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY NEAR HOLT ON SR 4 FROM 0.5 MILE WEST OF TRACY BLVD TO 1.0 MILE EAST OF TRACY BLVD

Work Description
REALIGN CURVE

ROW Info
Parcels 2
Utilities 3

Project Documents

Env Stat	ND	Act	3/20/2006
Env Fed	FI	Act	3/20/2006
PID Appr			8/30/2004
Project Rpt			11/5/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$15,052	4/3/2009
Total Con Est	$15,052	
RW Est	$553	7/27/2007

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	COUNTY OF SJ	9/16/2010

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2009	$20,106	$801

Funds Req Date	CTC Vote Date
4/3/2009	3/12/2009

Component	Funding
	ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 86 % PSE ____ % Con 88 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							4/1/2014
Approved	6/15/2009	9/1/2009	10/18/2009	11/1/2009	10/1/2013	4/1/2014	10/1/2014
Current	6/5/2009 A	7/20/2009 A	9/3/2009 A	10/15/2009 A	11/9/2012 A	2/5/2014 T	4/1/2014 T

Project Comments

09/20/12>>1.Project is in Construction. 2. Project is scheduled to RTL on 12/01/12

04/01/12>>1. Project is in Construction. 2. We've obtained G-12 to complete the project.

1/25/10>>Project in winter suspension. Construction will resume in the Spring of 2010.

251 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-4454U_	1	SJ - 99 - 18.5 / 22.9	7673C	*SR 99/HAMMER LANE*	CLOSEOUT

Location Description
ON ROUTE 99 FROM ROUTE 4 TO 0.1 MILE NORTH OF HAMMER LANE OVERCROSSING.

Work Description
WIDEN TO SIX LANES, MODIFY INTERCHANGES, AND RECONSTRUCT 99/ HAMMER LANE INTERCHANGE

ROW Info
Parcels 5
Utilities 8

Project Documents

Env Stat	ND	Act	3/1/2002
Env Fed	FI	Act	
PID Appr			6/28/2002
Project Rpt			6/28/2002

	Cur Est	Est Date
Str Est	$6,540	7/16/2002
Dist Est	$12,936	3/25/2005
Total Con Est	$19,476	
RW Est	$817	2/10/1995

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Steve Sakata	Ph#	(559) 287-3116

Agreements

Type	Agency Name	Date
COP	CITY OF STOCKTON	3/25/2005
COP	SJCOG	3/25/2005
COP	SJCOG	
COP	CITY OF STOCKTON	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
025.700	2009	$19,476	$0

Funds Req Date	CTC Vote Date
5/30/2008	2/19/2009

Component	Funding
	IIP,Measure,Local, Oversight

	RIP	IIP	Local	Other
Capt	$0	$19,476	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 98 % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/1/2004	12/1/2004	2/22/2005	3/8/2005	9/1/2011	3/1/2012	
Current	7/1/2004 A	12/1/2004 A	2/22/2005 A	3/8/2005 A	11/9/2011 A	3/1/2014 T	6/30/2014 T

Project Comments

09/20/12>>> Project is in Close-Out phase.
07/26/12>> 1. Project is in Close-Out phase. 2. City of Stockton is preparing papers to request reimbursement of the outstanding $3.6 million.

10/01/11>>Project is in Construction.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

252 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T260_	1 STA	- 33 - 0.7 / 0.8	0019H	*NEWMAN PLAZA IMPROVEMENTS*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY IN NEWMAN ON STATE ROUTE 33 FROM FRESNO STREET TO TULARE STREET

Work Description

SIDEWALK, CURB AND GUTTER REPLACEMENT, LANDSCAPING AND ADDITION OF PARKING SPACES

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat ____ Act ____
Env Fed ____ Act ____
PID Appr ____
Project Rpt ____

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,586	3/18/2009
Total Con Est	$2,586	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	CITY OF NEWMAN	1/29/2009
COP	CITY OF NEWMAN	8/21/2008

Program Information

XPM Yes | Delivery Plan No | APL List No

Program	Status	Doc Yr
STIP	Programmed	2009

Prog Cod	Prog FY	Const $$	RW $$
075.600	2009	$2,646	$0

Funds Req Date | CTC Vote Date

Component | Funding: RIP,Local,Oversight,TE,ARRA,LCO

	RIP	IIP	Local	Other
Capt	$0	$0	$2,070	$576
Supt	$19	$0	$431	$0

Phase Completion

PAED ____ % RW 71 % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current				6/10/2010 A	5/11/2011 A	7/1/2013 T	8/1/2013 T

Project Comments

9/18/12: Project DED 6/28/12. 7/16/12: DPHF completed 5/2012. 9/20/11: No issues. Last invoice processed on 8/2/11. Waiting for final invoice from the City. 3/11/11: Amendment in final review & should begin execution week of 3/21/11. 1/24/11: Coop needs to be amended to reflect actual State ARRA funds of $575K instead of $516K. CAR has been submitted for approval on 1/20/11. 9/22/10: Waiting for City to invoice for state only funds. 7/27/10: Project construction contract awarded in 6/23/10. 5/28/10: All the funds for this project have been approved. $576,000 from ARRA have been added to E-76.

253 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J150_	1 TUO	- 49 - 23.1 / 23.6	0084	*POPPY HILLS DRIVE CURVE IMPROVEMENT*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD

Work Description

REALIGN ROADWAY AND WIDEN SHOULDERS

ROW Info

Parcels 10
Utilities 2

Project Documents

Env Stat ND Act 5/10/2007
Env Fed FI Act 5/10/2007
PID Appr 10/30/2003
Project Rpt 6/26/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,529	5/1/2009
Total Con Est	$2,529	
RW Est	$402	6/20/2008

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
201.010	2009	$2,491	$1,033

Funds Req Date: 5/1/2009 | CTC Vote Date: 6/5/2009

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 75 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/29/2009	8/10/2009	10/13/2009	10/27/2009	10/27/2010	4/29/2011	5/31/2011
Current						12/31/2013 T	1/31/2013 T

Project Comments

07/28/10: In construction
05/27/10: Project in Construction Phase.

01/30/2009: PS&E submitted to HQ. Pending RW Cert. 11 parcels all appraised. Offers have been made.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

254 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S170_ 1	ALP	- 88 - 5.3 / 5.3	0148	*ALP 88 SLOPE REPAIR*	CLOSEOUT

Location Description
IN ALPINE COUNTY NEAR KIRKWOOD ON STATE ROUTE 88 AT 1.9 MILES EAST OF WOODS LAKE ROAD

Work Description
REPAIR SLOPE

ROW Info
Parcels 1
Utilities 0

Project Documents

Env Stat	CE	Act	10/24/2008
Env Fed		Act	
PID Appr			
Project Rpt	7/24/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,860	4/28/2010
Total Con Est	$1,860	
RW Est	$4	7/21/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
201.131	2010	$2,930	$3

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/8/2010	8/23/2010	11/17/2010	12/8/2010	12/1/2011	12/1/2012	1/2/2013
Current				12/8/2010 A	12/23/2011 A	5/1/2013 A	8/1/2014 T

Project Comments

5/10/13: Waiting for easement to be finalized with USFS.

3/8/13: Supplemental funds approved by CTC on March 5, 2013.

1/16/13: Supplemental funds request $310K targeted for March 2013 CTC Meeting. 9/18/12: Project in arbitration. May not reach M800 this FY. 3/22/12: In closeout.

255 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A010_ 1	CAL	- 4 - 14.5 / 14.9	3090	*Pool Station Intersection*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE CREEK

Work Description
REALIGN AND WIDEN HIGHWAY WITH RHMA HMA AND AB

ROW Info
Parcels 3
Utilities 0

Project Documents

Env Stat	ND	Act	6/6/2007
Env Fed	EX	Act	6/6/2007
PID Appr	6/28/2007		
Project Rpt	6/28/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,393	2/18/2010
Total Con Est	$2,393	
RW Est	$371	7/28/2008

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CALAVERASCOUNTY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$2,652	$644

Funds Req Date	CTC Vote Date
2/18/2010	6/29/2010

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 70 % PSE ____ % Con 98 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	12/15/2009	2/1/2010	2/15/2010	3/1/2010	5/1/2011	8/1/2011	8/1/2011
Current	6/30/2010 A	10/18/2010 A	12/21/2010 A	1/6/2011 A	11/2/2012 A	1/30/2015 T	3/2/2015 T

Project Comments

5/10/13: Project is in closeout. Minor Maintenance work (extending stripping) being done to improve movement within the intersection.

3/8/13: Project is in Closeout.

1/16/13: In closeout. 11/20/12: 2nd G-12 approved on 11/7/12 for add'l $100k to complete the work. 9/18/12: G-12 still pending. HQ acctng. adjustment issues w/ original

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

256 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-37930_	1 CAL	- 12 - 3.0 / 9.9	3387	*Burson Way Rehab*	CLOSEOUT

Location Description
CORRECTIONS AND DRAINAGE MODIFICATIONS OF SOUTHWORTH ROAD TO CEDAR STREET

Work Description
VERTICAL CURVE CORRECTION, LEFT TURN CHANNELIZATION, SUPERELEVATION AND CROSS SLOPE

ROW Info
Parcels 9
Utilities 2

Project Documents

Env Stat	ND	Act	10/12/2009
Env Fed	EX	Act	10/13/2009
PID Appr	10/16/2006		
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$5,909	10/14/2009
Total Con Est	$5,909	
RW Est	$105	6/25/2008

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
201.120	2010	$6,748	$441

Funds Req Date	CTC Vote Date
10/14/2009	12/10/2009

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 50 % PSE ____ % Con 96 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	7/16/2009	8/16/2009	9/16/2009	12/1/2009	7/1/2011	1/2/2012	3/1/2012
Current	10/14/2009 A	3/1/2010 A	5/5/2010 A	5/24/2010 A	2/11/2011 A	7/1/2014 T	7/1/2014 T

Project Comments

12/3/09: RTL (M460) was achieved on 10/14/09. The Fund Request for construction was submitted 10/14/09 and is on the CTC December 2009 Vote List. It is anticipated the project will be advertised by the end of December 2009.
8/18/09: PDT 6/24/09; current estimate $5,934,000; funding delay expected to 10/11.
3/20/09: Need funding request submitted by 4/15/09 for RTL 7/10/09. Last PDT 1/20/09.
2/25/09: Environmental and RW working to resolve issues presenting risk to schedule.

257 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-36312_	1 MER	- 99 - 10.8 / 13.1	0528Y	*MISSION AVE FREEWAY PLANTING*	CLOSEOUT

Location Description
IN MERCED COUNTY IN AND NEAR MERCED ON STATE ROUTE 99 FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING

Work Description
HIGHWAY PLANTING AND IRRIGATION

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	ND	Act	4/16/2001
Env Fed	FI	Act	4/16/2001
PID Appr	12/18/1997		
Project Rpt	11/30/2006		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,975	12/1/2008
Total Con Est	$2,975	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2010	$2,886	$0

Funds Req Date	CTC Vote Date
12/8/2008	10/15/2009

Component	Funding
	IIP

	RIP	IIP	Local	Other
Capt	$0	$2,886	$0	$0
Supt	$0	$1,350	$0	$0

Phase Completion
PAED ____ % RW 0 % PSE ____ % Con 98 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	2/13/2009	3/17/2009	5/18/2009	6/1/2009	6/1/2014	3/1/2015	4/1/2015
Current	2/11/2009 A	11/16/2009 A	1/26/2010 A	3/11/2010 A	12/31/2013 A	10/1/2014 T	12/1/2014 T

Project Comments

05/23/12: Project is in Construction and on schedule. 3/22/12: Project is in Construction, CCA date is 3/12/15. 1/17/12: 1. This project is currently in Construction and on schedule.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

258 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H700_ 1	MER	- 152 - 21.5 / 21.8	0088	*MILLER LANE SIGNALS*	CLOSEOUT

Location Description
IN MERCED COUNTY IN LOS BANOS ON SR 152 FROM 0.1 MILE WEST OF MILLER LANE TO PLACE ROAD

Work Description
INSTALL TRAFFIC SIGNALS AND LIGHTING

ROW Info
Parcels 4
Utilities 3

Project Documents

Env Stat	CE	Act	2/8/2008
Env Fed	EX	Act	2/8/2008
PID Appr			3/10/2008
Project Rpt			3/10/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$792	5/17/2010
Total Con Est	$792	
RW Est	$352	2/8/2008

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Ernie Penuna	Ph#	(559) 230-3142
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$798	$113

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							10/31/2013
Approved	4/1/2010	5/1/2010	7/1/2010	8/1/2010	9/1/2011		3/1/2012
Current							11/1/2013 A

Project Comments
01.09.13: M700 target
06.27.12: CCA achieved 0n 6.25.12
06.14.11: Bid Open target date is 6.21.11
05.27.10: PS&E to DES OE sent on 1.4.10
07.13.09: 95% Constructibility review set up as 8.13.09

259 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W680_ 0	MER	- 165 - 15.4 / 14.9	0322	*SAN LUIS PARK ENTRANCES*	CLOSEOUT

Location Description
LOCATED AT THE ENTRANCE TO THE SAN LUIS NATIONAL WILDLIFE REFUGE ON STATE ROUTE 165

Work Description
CONSTRUCT ACCELERATION & DECELERATION LANES AT ENTRANCE

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,500	8/16/2011
Total Con Est	$1,500	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Kal Daher	Ph#	(559) 230-3130
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date
COP	CFLHD #10-393	6/21/2013

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
Local	Active	2010

Prog Cod	Prog FY	Const $$	RW $$
400.100			

Funds Req Date | CTC Vote Date

Component: PEER | Funding: Oversight

	RIP	IIP	Local	Other
Capt				
Supt				

Phase Completion
PAED 100 % RW 80 % PSE 100 % Con 80 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	6/28/2013 A	8/13/2013 A	8/20/2013 A	8/26/2013 A	2/4/2014 A	5/1/2014 T	6/15/2014 T

Project Comments
1/16/13: FHWA target is to complete PA&ED on 3/1/13 & PS&E on 3/15/13. Construction is targeted in summer of 2013, last PDT was on 6/11/12 & site visit on 6/12/12.
Issues/Plan: A cooperative agreement is being prepared.
3/8/13: PSR has been received from CR. Comments from the District Director are being incorporated with predominantly Environmental input.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

260 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V130_	1	SJ - 4 - 1.1 / 1.2	0273	*OLD RIVER BRIDGE SLOPE REPAIR*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY NEAR STOCKTON AT 1.2 MILE EAST OF OLD RIVER BRIDGE

Work Description
REPAIR SLOPE

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.130	2010	$400	$0

Funds Req Date	CTC Vote Date
2/25/2010	3/8/2010

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$400	3/16/2010
Total Con Est	$400	
RW Est	$0	

PM	Alvin Mangindin	Ph#	(209) 948-7300
DM		Ph#	
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Funding	Type	Agency Name	Date

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

261 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U370_	1	SJ - 99 - 4.9 / 6.8	0254	*MANTECA TE LANDSCAPING*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY AT THE SR 99/ SR 120 WESTBOUND AND EASTBOUND FREEWAY INTERCHANGES FROM AUSTIN ROAD OVERCROSSING TO THE SR 99/

Work Description
TREE PLANTING

ROW Info
Parcels 0
Utilities 0

Program Information

XPM	Delivery Plan	APL List
No	Yes	No

Program	Status	Doc Yr
STIP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
400.335	2010	$1,444	$0

Funds Req Date	CTC Vote Date

Component	Funding
	Oversight,TE,ARRA

Component	RIP	IIP	Local	Other
Capt	$0	$0	$0	$1,444
Supt	$0	$0	$0	$0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,474	5/13/2009
Total Con Est	$1,474	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM		Ph#	
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Funding	Type	Agency Name	Date
	COP	CITY OF MANTECA	7/19/2010

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con ____ %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current							

Project Comments

05/23/12 - 1. Construction complete on both projects. In Plant Establishment. 2. Contract for Construction Engineering awarded on 07/20/10 by City of Manteca. Second project awarded on 11/16/10. 3. City of Manteca is AAA on these projects. 4. 0U370 a year into plant establishment. 5.0V530 in plant establishment as of February.

03/23/12: Project is a year into plant establishment.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

262 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L590_ 1	STA	- 99 - 16.8 / 24.7	0003	*Modesto/Salida Corridor Tree Planting*	CLOSEOUT

Location Description

IN STANISLAUS COUNTY IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA ON STATE ROUTE 99 AT VARIOUS LOCATIONS

Work Description

HIGHWAY PLANTING

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 9/21/2005
Env Fed EX Act 9/21/2005
PID Appr
Project Rpt 2/27/2006

	Cur Est	Est Date
Str Est	$0	
Dist Est	$966	11/4/2008
Total Con Est	$966	
RW Est	$0	

PM	John Roccanova	Ph#	(916) 653-9506
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Cod	Prog FY	Const $$	RW $$
400.335	2010	$966	$0

Funds Req Date | CTC Vote Date

Component | Funding: IIP,TE,ARRA

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$966
Supt	$0	$319	$0	$200

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/31/2013		
Approved	5/1/2009	6/1/2009		9/1/2009	10/1/2012	1/1/2013	4/1/2013
Current	4/29/2009 A	11/30/2009 A	2/9/2010 A	2/23/2010 A	11/18/2013 A	4/1/2015 T	5/1/2015 T

Project Comments

Status:
05/24/12>>Construction completed July 2010. Three year plant establishment period has started with construction acceptance date of 7/25/13.

Issues/Plan: None

263 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H320_ 1	TUO	- 108 - 5.7 / 6.2	0131	*VIA ESTE LEFT TURN*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY ON SR 108 NEAR SONORA FROM 0.3 KM WEST OF VIA ESTA ROAD TO 0.1 KM EAST OF DRAPER MINE ROAD

Work Description

TWO-WAY LEFT TURN CHANNELIZATION

ROW Info

Parcels 6
Utilities 3

Project Documents

Env Stat ND Act 1/3/2008
Env Fed FI Act 12/20/2007
PID Appr 3/9/2004
Project Rpt 2/29/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,331	3/13/2009
Total Con Est	$1,331	
RW Est	$222	4/11/2008

PM	John Roccanova	Ph#	(916) 653-9506
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List No

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2010	$1,331	$234

Funds Req Date	CTC Vote Date
12/31/2008	6/30/2009

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED 100 % RW 86 % PSE 100 % Con 100 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	11/23/2009	1/1/2010	2/1/2010	2/15/2010	6/15/2011	12/15/2011	1/15/2012
Current					6/27/2011 A	12/31/2012 T	1/31/2013 T

Project Comments

3/8/13: Target DED date is 1/31/13.
Issue/Plan: Oak mitigation for this project will be complete after Environmental finishes the credit-bank work from the ESB-I mitigation parcels.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

264 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q200_	1 CAL	- 4 - R58.0 / R65.9	0166	*CALAVERAS 4 CAPM*	CLOSEOUT

Location Description
IN CALAVERAS COUNTY AT AND NEAR TAMARACK FROM 1.8 MILES WEST OF CABBAGE PATCH LOG ROAD TO ALPINE COUNTY LINE

Work Description
PLACE RUBBERIZED HOT MIX ASPHALT

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	
Env Fed	EX	Act	
PID Appr	9/4/2007		
Project Rpt	9/4/2007		

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,320	7/1/2010
Total Con Est	$3,320	
RW Est	$0	

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$8,513	$14

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	8/2/2010	9/27/2010	12/22/2010	1/12/2011	12/1/2011	2/1/2013	3/1/2013
Current					12/22/2011 A	6/1/2014 T	7/1/2014 T

Project Comments

5/10/13: In closeout. No change in status.

3/8/13: In closeout. Contractor claims in arbitration. M800 delayed to 8/2013.

1/16/13: In closeout. 9/18/12: Potential contractor claims on project. May not meet M800 date. 3/22/12: In closeout. 1/18/2012: Project CCA'd on 12/22/11. 11/28/11: New

265 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-2A420_	1 CAL	- 26 - 0.0 / 3.1	7498	*SAVAGE WAY REHAB*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY ON STATE ROUTE 26 FROM WIMER/OSPITAL ROAD TO SAVAGE WAY IN CALAVERAS COUNTY

Work Description
PLACE HMA, AB AND WIDEN ROADWAY

ROW Info
Parcels 49
Utilities 3

Project Documents

Env Stat	ND	Act	9/15/2006
Env Fed	CE	Act	
PID Appr	1/16/2007		
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$9,163	6/29/2010
Total Con Est	$9,163	
RW Est	$1,643	7/27/2009

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date
COP	CO OF CALAVERAS	3/8/2007
COP	CO OF CALAVERAS	3/17/2009

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$15,893	$3,196

Funds Req Date | CTC Vote Date

Component | Funding
Reimbursed

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 81 % PSE ____ % Con 87 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					8/29/2013		
Approved	3/17/2009	5/1/2009		6/1/2009	7/1/2011	12/1/2011	12/1/2011
Current	7/30/2010 A	4/25/2011 A	6/27/2011 A	7/15/2011 A	8/29/2013 A	8/29/2014 T	10/29/2014 T

Project Comments

5/24/12: G-12 supplemental funds request approved for additional detours and winter suspension. Construction underway again as of May 2012.
1/18/12 Construction suspended for winter.
7/7/11: Project was awarded on June 27, 2011 to RGW. Pre-con TBD.
5/24/11: Co-op agreement was signed by Calavares County and the project advertised April 25, 2011.
1/20/11: Coordination with Calaveras County underway to prepare for upcoming construction to minimize impact to locals.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

266 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A340_ 1	MER	- 99 - 1.0	5356	*SR 99 AND I-205 CMS*	CLOSEOUT

Location Description
IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL CLOSED CIRCUIT TV CAMERAS

ROW Info
Parcels 4
Utilities 10

Project Documents

Env Stat	CE	Act	11/29/2007
Env Fed	EX	Act	11/29/2007
PID Appr			9/23/2005
Project Rpt			8/18/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,827	6/28/2010
Total Con Est	$2,827	
RW Est	$39	12/5/2007

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2006

Prog Cod	Prog FY	Const $$	RW $$
201.315	2011	$5,123	$214

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW 32 % PSE ____ % Con 81 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/1/2010	7/1/2010	8/1/2010	8/15/2010	10/1/2011	4/1/2012	10/1/2012
Current	6/25/2010 A	8/23/2010 A	11/10/2010 A	12/8/2010 A	2/16/2012 A	12/6/2013 A	12/1/2014 T

Project Comments
8.1.13 - M800 moved to 2/28/14 per Tony C.
3/22/12: Project CCAd on 2/16/12.
11/01/11: Project is currently in constructions and no issues.

267 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V170_ 1	SJ	- 5 - 32.6 / 49.8	0271	*North I-5 CAPM*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE

Work Description
HOT MIX ASPHALT OVERLAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat		Act	
Env Fed		Act	
PID Appr			
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$21,355	5/17/2010
Total Con Est	$21,355	
RW Est	$0	

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Alvin Mangindin	Ph#	(209) 948-7300
EM	Julie Myrah	Ph#	(916) 653-2975
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2008A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$32,000	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE 100 % Con 88 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved							
Current	5/18/2010 A	9/7/2010 A	12/3/2010 A	12/20/2010 A	9/25/2012 A	9/1/2015 T	9/1/2015 T

Project Comments
5/24/11: Project started construction 2/14/11. 12/16/10: Contract approval 12/3/10.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

268	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0A840_	1	SJ	- 12	- 5.0 / 10.2		7350	*SJ 12 IMPROVEMENTS*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY FROM POTATO SLOUGH BRIDGE TO FLAG CITY AND INTELLIGENT TRANSPORTATION SYSTEMS THROUGH SACRAMENTO AND SOLANO

Work Description

PLACE HMA W/CLASS 2 AGGREGATE BASE

ROW Info

Parcels 8
Utilities 2

Project Documents

Env Stat ND Act 10/20/2009
Env Fed FI Act
PID Appr 9/9/1997
Project Rpt 10/21/2009

	Cur Est	Est Date
Str Est	$0	
Dist Est	$19,400	3/10/2010
Total Con Est	$19,400	
RW Est	$1,549	5/8/2009

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Kewal Virk	Ph#	(559) 675-5272

Agreements

Type	Agency Name	Date
COP	SAN JOAQUIN COUNTY	
FWY	FMA - SJ CO	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
075.600	2011	$11,500	$1,500

Funds Req Date | CTC Vote Date

Component | Funding
RIP,Measure

	RIP	IIP	Local	Other
Capt	$13,000	$0	$0	$0
Supt	$7,513	$0	$0	$0

Phase Completion

PAED ____ % RW 86 % PSE ____ % Con 71 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/17/2013		
Approved	7/1/2014	9/1/2014		12/1/2014	3/1/2017	9/1/2017	10/2/2017
Current	5/26/2011 A	10/10/2011 A	2/8/2012 A	3/6/2012 A	12/18/2013 A	12/16/2014 T	1/17/2015 T

Project Comments

07/17/13 - Same Status as before.
05/28/13 - 1. Project is in construction. 2. Project is currently scheduled to deliver CCA July 31, 2013, approximately 5 ½ months ahead of schedule.

03/13/13 - Same Status as before.
01/14/2013 - Same Status as before.

269	EA	Phase	County-Route-Postmile			PPNO	Project Name	Project Phase
10-0P600_	1	SJ	- 88	- 5.0 / 12.2		0152	*Comstock CAPM*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.1 MILE EAST OF COMSTOCK ROAD TO 0.1 MILE WEST OF ROUTE 12

Work Description

REPAIR AREAS AND APPLY HMA, SIGNALS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed Act
PID Appr 9/14/2007
Project Rpt 9/14/2007

	Cur Est	Est Date
Str Est	$0	
Dist Est	$3,197	3/23/2011
Total Con Est	$3,197	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$3,693	$0

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 97 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	9/1/2010	9/1/2010	10/15/2010	11/1/2010	8/1/2011	5/1/2012	8/1/2012
Current	6/20/2011 A	9/19/2011 A	11/22/2011 A	12/21/2011 A	10/30/2012 A	5/21/2014 T	11/1/2014 T

Project Comments

09/20/12>>>1.Project is in construction
2.Contract awarded to George Reed Construction Company on 11/22/11
3.CCA date is 05/21/13

05/24/12>>1.Project awarded to George Reed Construction Company on 11/22/11.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

270 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V870_ 1	SJ	- 99 - 29.0 / 30.7	0294	*SJ 99 CAPM*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN LODI ON STATE ROUT 99 FROM 0.5 MILE NORTH OF HARNEY LANE TO EAST PINE STREET

Work Description
PANEL REPLACEMENT, GRIND, OVERLAY

ROW Info
Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	11/19/2010
Env Fed	EX	Act	11/19/2010
PID Appr			1/4/2011
Project Rpt			1/4/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,504	5/6/2011
Total Con Est	$2,504	
RW Est	$0	

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.121	2011	$2,504	$1

Funds Req Date | CTC Vote Date

Component | Funding
SHOPP Accel

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/15/2011	8/10/2011	11/1/2011	11/15/2011	10/30/2012	7/31/2013	12/30/2013
Current	6/17/2011 A	9/19/2011 A	11/17/2011 A	1/9/2012 A	12/30/2012 A	11/30/2014 T	12/30/2014 T

Project Comments

08.01.2013 - M800 to be pushed out past 7/1/2014.
09.25.12: Project is in Construction and about 98% complete. On schedule.
06.14.11: RTL Target Date is 06.15.11

271 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-30016_ 1	SJ	- 205 - R3.0 / R13.6	7965B	*TRACY WIDENING STAGE II & III*	CLOSEOUT

Location Description
IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS

Work Description
WIDEN FREEWAY AND BRIDGES, REHABILITATE PAVEMENT

ROW Info
Parcels 6
Utilities 4

Project Documents

Env Stat	ND	Act	6/28/2004
Env Fed	FI	Act	6/29/2004
PID Appr			11/25/1991
Project Rpt			6/28/2004

	Cur Est	Est Date
Str Est	$21,682	11/1/2004
Dist Est	$69,995	11/1/2004
Total Con Est	$91,677	
RW Est	$319	3/18/2003

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

Agreements

Type	Agency Name	Date
COP	SJRRC	
RR	UNION PAC CPUC	6/16/2005
COP	CITY OF TRACY	10/21/2003
COP	SJCOG	

Program Information

XPM Yes | Delivery Plan No | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Cod	Prog FY	Const $$	RW $$
025.700	2011	161,004	$552

Funds Req Date	CTC Vote Date
5/30/2008	7/24/2008

Component | Funding
RIP,IIP,TCRP

	RIP	IIP	Local	Other
Capt	$28,394	$41,485	$66,677	$25,000
Supt	$5,384	$5,921	$0	$0

Phase Completion
PAED ____ % RW 50 % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	6/27/2005	11/14/2005		4/12/2006	7/1/2010	7/1/2011	9/1/2011
Current						6/16/2014 T	7/1/2014 T

Project Comments

05/23/12 - 1. Closeout completion pending Environmental work.

03/23/12: Closeout completion is pending Environmental (Biology) work.

07/29/11: Project is in Closeout. The Department met with Union Pacific RR to discuss and resolve disputed bills.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

272 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0A671_ 1	STA	- 99 - R15.1 / R17.0	9421	*MODESTO RAMP REHAB*	CLOSEOUT

Location Description
IN STANISLAUS COUNTY IN MODESTO AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF TUOLUMNE BOULEVARD UNDERCROSSING TO 0.2 MILE NORTH OF

Work Description
RECONSTRUCT RAMPS

ROW Info
Parcels 0
Utilities 3

Project Documents

Env Stat	CE	Act	5/21/1997
Env Fed	EX	Act	6/6/2007
PID Appr			2/23/2010
Project Rpt			2/23/2010

	Cur Est	Est Date
Str Est	$0	
Dist Est	$4,540	10/4/2010
Total Con Est	$4,540	
RW Est	$2	8/5/2009

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Ernie Penuna	Ph#	(559) 230-3142
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Cod	Prog FY	Const $$	RW $$
201.120	2011	$7,518	$324

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED ____ % RW ____ % PSE ____ % Con 93 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					10/31/2013		
Approved	1/15/2010	3/5/2010	5/9/2010	5/23/2010	11/23/2011	5/23/2012	6/23/2012
Current	1/10/2011 A	2/7/2011 A	4/13/2011 A	4/28/2011 A	9/26/2013 A	10/31/2014 T	1/2/2015 T

Project Comments

7/18/13: Supplemental funds approved at June CTC meeting, remaining construction work to complete by early August.
9/20/12: Kansas Ave NB off-ramp construction began 9/4/12, completion expected by November 2012.
7/7/11: Pre-construction meeting was June 2, 2011. Work is underway.
5/24/11: Project was awarded 4/13/11.
9/23/10: Awaiting notice from HQOE on actual RTL date. No issues.

273 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S940_ 1	MER	- 152 - R6.0 / R10.1	0261	*MER152 MEDIAN BARRIER*	CLOSEOUT

Location Description
IN MERCED COUNTY ABOUT 10 MILES WEST OF LOS BANOS FROM SAN LUIS DAM SERVICE ROAD TO SAN LUIS FOREBAY BRIDGE

Work Description
INSTALL DOUBLE THREE BEAM MEDIAN BARRIER

ROW Info
Parcels 0
Utilities 3

Project Documents

Env Stat	CE	Act	11/1/2011
Env Fed	EX	Act	11/1/2011
PID Appr			6/7/2010
Project Rpt			

	Cur Est	Est Date
Str Est	$0	
Dist Est	$1,406	5/9/2012
Total Con Est	$1,406	
RW Est	$3	3/9/2009

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2012	$4,244	$6

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion
PAED 100 % RW 0 % PSE 100 % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					10/1/2013		
Approved	6/28/2012	10/15/2012	12/27/2012	2/19/2013	10/1/2013	10/1/2014	12/31/2014
Current	5/14/2012 A	8/6/2012 A	10/3/2012 A	11/6/2012 A	7/26/2013 A	10/1/2014 T	12/31/2014 T

Project Comments

5/24/12: Request for funds scheduled at June 2012 CTC meeting, ahead of schedule.
1/18/12: Project on schedule. Project report is delayed by 6 to 7 weeks. PA&ED is waiting for Carrie Bowen's signature on Project Report.
9/22/11: Project on Schedule. CE/CE by 11/1/11. Last PDT 8/23/11. Next PDT 9/28/11.
7/26/11: Project has been designated AADD and MS380 no longer applies. Next PDT August 23, 2011. Last PDT was July 19, 2011.
7/7/11: Last PDT was June 20, 2011. Revised milestone schedule to achieve PA&ED in December 2011.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

274	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S860_	1	SJ	- 99 - 32.0 / 32.6	0289	*NB SJ99 HOTMIX OVERLAY*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY NEAR LODI ON STATE ROUTE 99 FROM 0.4 MILE NORTH OF TURNER ROAD TO WOODBRIDGE ROAD

Work Description

HOTMIX ASPHALT OVERLAY TO IMPROVE CROSS SLOPE AND ROADWAY TRACTION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act 8/2/2010
Env Fed EX Act 8/2/2010
PID Appr 10/20/2010
Project Rpt 9/19/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$709	4/5/2012
Total Con Est	$709	
RW Est	$2	9/7/2011

PM Ajaib Brar Ph# (209) 948-7990
DM Nicholas Chan Ph# (559) 230-3126
EM Scott Smith Ph# (559) 445-6172
CM Kewal Virk Ph# (559) 675-5272

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2012	$998	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW ___ % PSE 100 % Con 90 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					10/1/2013		4/30/2014
Approved	4/16/2012	6/11/2012	8/6/2012	8/27/2012	12/31/2012	4/1/2013	10/31/2013
Current	4/10/2012 A	7/2/2012 A	8/22/2012 A	9/27/2012 A	9/12/2013 A	5/12/2014 T	6/12/2014 T

Project Comments

05/24/12: Request for funds approved May 2012 CTC meeting.
6/08/2011: Survey delivered today.
5/12/2011: Project schedule revised witht he consent of the PDT.
10/17/2011: PID document approved by DD.
09/23/2010: PID document in circulation for electronic review. Comments due 10/04/10.

275	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T140_	1	AMA	- 49 - 6.1	0343	*JACKSON GATE SIGNAL*	CLOSEOUT

Location Description

IN AMADOR COUNTY ABOUT TWO MILES NORTH OF JACKSON IN MARTELL ON STATE ROUTE 49 AT MARTELL/JACKSON GATE ROAD

Work Description

INSTALL TRAFFIC SIGNAL

ROW Info

Parcels 0
Utilities 6

Project Documents

Env Stat CE Act 5/19/2011
Env Fed EX Act 5/19/2011
PID Appr 9/20/2011
Project Rpt 9/20/2011

	Cur Est	Est Date
Str Est	$0	
Dist Est	$470	8/30/2012
Total Con Est	$470	
RW Est	$10	7/28/2011

PM Ajaib Brar Ph# (209) 948-7990
DM Jose Huerta Ph# (209) 948-7902
EM Scott Smith Ph# (559) 445-6172
CM Alfred Blum Ph# (209) 333-6922

Agreements

Type	Agency Name	Date
COP	AMA CO TRANS COMM	3/5/2012

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2013	$464	$115

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ___ % RW 90 % PSE 100 % Con 95 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					12/16/2013		
Approved	9/14/2012	11/19/2012	1/2/2013	1/14/2013	12/16/2013	12/16/2014	3/16/2015
Current	9/26/2012 A	11/26/2012 A	1/9/2013 A	1/25/2013 A	11/12/2013 A	12/16/2014 T	3/16/2015 T

Project Comments

05.28.13: Const started on 5.8.13
01.09.13: Awarded
12.18.12: Bid opened 26.25% over
09.28.12: E-76 request sent
09.26.12: RTL Achieved

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

276 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0U280_ 1	AMA	- 88 - 7.0 / 11.5	0344	*AMA 88 CENTERLINE RUMBLE STRIP*	CLOSEOUT

Location Description

IN AMADOR COUNTY AT AND NEAR SUNNYBROOK ON STATE ROUTE 88 FROM 0.4 MILE WEST OF WEST JUNCTION ROUTE 104 TO 0.8 MILE WEST OF RIDGE ROAD

Work Description

INSTALL CENTERLINE RUMBLE STRIPS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat	CE	Act	8/1/2011
Env Fed	EX	Act	8/1/2011
PID Appr			11/20/2012
Project Rpt			11/20/2012

	Cur Est	Est Date
Str Est	$0	
Dist Est	$223	3/8/2013
Total Con Est	$223	
RW Est	$0	

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Jose Huerta	Ph#	(209) 948-7902
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.010	2013	$652	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW ____ % PSE 100 % Con 5 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	10/15/2012	11/5/2012	1/2/2013	1/16/2013	10/1/2013	5/1/2014	12/1/2014
Current	3/6/2013 A	5/28/2013 A	6/27/2013 A	6/27/2013 A	9/28/2013 A	1/23/2015 T	2/12/2015 T

Project Comments

7/16/13>>Project is in Construction
3/12/13>>1.This SHOPP RTL on 3/6/2013
2.Funds Request has been submitted to HQ.
3.CTC will delegate and the project will be sent to DPAC to advertise and award.
2/5/13>>Project Funding Plan is on circulation for signatures

277 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0Q270_ 1	SJ	- 205 - 1.9 / R7.9	1111	*I-205 AUX LANE*	CLOSEOUT

Location Description

IN SAN JOAQUIN COUNTY NEAR TRACY ON I-205 AT VARIOUS LOCATIONS

Work Description

CONSTRUCT ADDITIONAL LANES

ROW Info

Parcels 0
Utilities 4

Project Documents

Env Stat	CE	Act	8/12/2008
Env Fed	CE	Act	8/12/2008
PID Appr			5/30/2007
Project Rpt			11/25/2008

	Cur Est	Est Date
Str Est	$0	
Dist Est	$13,006	1/21/2010
Total Con Est	$13,006	
RW Est	$0	

PM	Scott Guidi	Ph#	(209) 948-7829
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

Agreements

Type	Agency Name	Date
COP	SJCOG	10/7/2009
COP	SJCOG	8/21/2008
COP	SJCOG	2/23/2009

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2006A

Prog Cod	Prog FY	Const $$	RW $$
721.000	2013	$11,860	$1,150

Funds Req Date	CTC Vote Date
1/21/2010	4/8/2010

Component | Funding

CMIA,Measure,Oversight

	RIP	IIP	Local	Other
Capt	$0	$0	$6,840	$6,170
Supt	$0	$0	$6,099	$2,900

Phase Completion

PAED ____ % RW ____ % PSE ____ % Con 50 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	5/1/2010	6/1/2010	8/18/2010	9/1/2010	4/1/2013	10/1/2014	11/1/2014
Current	5/3/2010 A			11/2/2010 A	3/4/2013 A	7/31/2014 T	12/22/2014 T

Project Comments

07/17/13 - Same status as before.
05/28/13 - 1. Project is in Close-Out.

03/13/13 - 1. Project achieved CCA March 4, 2013. 2. Project will be moved into Close-Out.

Caltrans Central Region
Project Closeout Report

Status Date 5/7/2014

278 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-34042_ 1	TUO	- 108 - R4.0 / R6.0	0021B	*EAST SONORA BYPASS STAGE II*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR SONORA ON STATE ROUTE 108 FROM 0.3 MILE WEST OF PEACEFUL OAK ROAD TO VIA ESTE ROAD

Work Description

CONSTRUCT TWO-LANE EXPRESSWAY ON NEW ALIGNMENT AND CONSTRUCT NEW INTERCHANGE

ROW Info

Parcels 85
Utilities 5

Project Documents

Env Stat ER Act 3/20/2008
Env Fed ES Act 3/20/2008
PID Appr 7/16/1999
Project Rpt 11/3/2009

	Cur Est	Est Date
Str Est	$9,698	7/13/2009
Dist Est	$32,060	5/17/2010
Total Con Est	$41,758	
RW Est	$10,753	4/5/2007

PM	Joy Pinne	Ph# (209) 948-7854
DM	Kal Daher	Ph# (559) 230-3130
EM	Scott Smith	Ph# (559) 445-6172
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date
COP	TCTC	7/17/2008
COP	TUOLUMNE COUNTY	

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Cod	Prog FY	Const $$	RW $$
721.000	2013	$26,974	$11,978

Funds Req Date | CTC Vote Date

Component | Funding
RIP,IIP,CMIA,STIP Aug

	RIP	IIP	Local	Other
Capt	$7,583	$4,809	$0	$26,560
Supt	$3,481	$2,656	$0	$8,303

Phase Completion

PAED ____ % RW 83 % PSE ____ % Con 45 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan					6/30/2014		
Approved	11/1/2009	1/1/2010	3/18/2010	4/1/2010	4/1/2012	1/1/2013	1/1/2014
Current	5/13/2010 A	8/15/2011 A	12/16/2011 A	1/24/2012 A	1/10/2014 A		7/30/2015 T

Project Comments

09/20/12 - Contractor ahead of schedule. Presented project to TCTC on 9/12/12.
07/26/12 - Construction is ongoing.
05/23/12 - 1. Project awarded on 12/16/11 to Teichert Construction. 2. Ground breaking held 5/1/12. 3. Utility relocation is ongoing. 4. Contractor has started working and coordinating with the Utility Companies. 5. Environmental monitoring ongoing. 6. Partnering meeting held on 5/24/12.

279 EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W070_ 1	TUO	- 120 - R44.8 / R44.8	0301	*TUOLOMNE BRIDGE DECK REPLACEMENT*	CLOSEOUT

Location Description

IN TUOLUMNE COUNTY NEAR BUCK MEADOWS AT BIG OAK SIDEHILL VIADUCT

Work Description

REPLACE BRIDGE DECK

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed EX Act
PID Appr 5/2/2012
Project Rpt

	Cur Est	Est Date
Str Est	$0	
Dist Est	$2,885	6/5/2012
Total Con Est	$2,885	
RW Est	$0	

PM	John Roccanova	Ph# (916) 653-9506
DM	Alvin Mangindin	Ph# (209) 948-7300
EM	Julie Myrah	Ph# (916) 653-2975
CM	Paul Elliott	Ph# (209) 948-7079

Agreements

Type	Agency Name	Date

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2010A

Prog Cod	Prog FY	Const $$	RW $$
201.119	2013	$2,885	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	Local	Other
Capt	$0	$0	$0	$0
Supt	$0	$0	$0	$0

Phase Completion

PAED ____ % RW 100 % PSE 100 % Con 80 %

XPM Milestones	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600	Final Report M700	End Project M800
Delivery Plan							
Approved	3/2/2012	6/11/2012	8/7/2012	9/1/2012	12/31/2013	4/30/2014	12/31/2014
Current	3/14/2012 A	9/4/2012 A	1/24/2013 A	2/14/2013 A	10/3/2013 A	2/3/2014 T	2/3/2014 T

Project Comments

3/8/13: Project is in construction and the pre-construction meeting was held on 2/27/13

7/18/13: Interim Project Manager is Sam Haack.

INACTIVE STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

280

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M860	K SJ	- 0 -			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	

Prog Cod	Funding
400.000	Local

Component

Location Description

IN SAN JOAQUIN CO AT VARIOUS LOCATIONS

Work Description

STUDY TO DETERMINE CT PROJECTS COST ESTIMATE/SJCOG'S MEASURE K & RTIP

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Ph#

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

281

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K640_	K STA	- 108 - 26.8 / 26.8	9586	*Pelandale/McHenry Urban I/C*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN STANISLAUS COUNTY, INTERSECTION OF STATE ROUTE 108(MCHENRY AVE) AND PELANDALE/CLARANTINA AVE IN MODESTO (KP 43.15)

Work Description

URBAN INTERCHANGE

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date
COP	CITY OF MODESTO	

PM Christina Hibbard Ph# (209) 948-7889

DM Michael Hutchison Ph# (209) 948-3976

EM Ph#

CM Richard Onochie Ph# (209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6/8/07: Checking EA is closed, moving out schedule.
1/26/04: Requested project be designated "Inactive" and removed from status.12/4/03: Project removed from APL.11/4/03: EA closed.04-24-03 RFQ selection with City of Modesto (oversight project). 06-19-03 RFP interviews cancelled per City of Modesto. City downscoped project to partner with developers to determine right of way reservations needed. CT involvement uncertain at this time. 09-15-03 per Dinah Bortner, project is "Inactive".

282

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G560	K	TUO - 120 - 24.6 / 30.0	0316	*Priest Grade Feasibility Study*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2004

Prog Cod: 075.600

Funding:

Component: PDS

Location Description

OLD PRIEST GRADE RD TO BIG OAK FLAT. (KP T39.6/T47.2)

Work Description

FEASIBILITY STUDY FOR 45 FOOT BUS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$900	2/3/2003
Total Con Est	$900	
RW Est	$0	

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Ali Alqatami	Ph#	(559) 243-3475
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

3-3-2006: need project files for takeover from Kevin.Project Manager is now Tony Singh ???????Feasibility Study signed by District Director 8/27/04

283

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K770_	K	MER - 5 - 19.6 / 21.3	5077	*I5/Hillsdale Avenue interchange*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2005

Prog Cod: 400.000

Funding: Oversight

Component:

Location Description

IN MERCED COUNTY AT INTERSTATE 5 AND HILLSDALE AVE. (KP 31.61/34.39)

Work Description

NEW INTERCHANGE

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ER Act

Env Fed ES Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$4,679	6/28/2005
District Est	$18,079	6/28/2005
Total Con Est	$22,758	
RW Est	$0	

Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/27/05 County will respond by letter to Caltrans comments on the Conceptual Approval to "Preliminary Engineering Summary Report."6/05-Received final "Preliminary Engineering Summary Report" tor review. Merced County is requesting a conditional approval for their 'Traffic Operational Analysis Report'. Last PDT meeting was held on 5/26/05.2/05- Caltrans submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

Caltrans Central Region
Inactive STIP Candidates

Status Date 5/7/2014

284

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K780_	K MER	- 5 - 21.7 / 22.0	5175	*I5/SR33 Interchange improvements*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2005

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN MERCED COUNTY AT STATE ROUTE 33 AND INTERSTATE 5. (KP R26.52/27.02, 35.03/35.47)

Work Description

MODIFICATIONS TO INTERCHANGE

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ER Act
Env Fed ES Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$8,271	6/28/2005
District Est	$25,603	6/28/2005
Total Con Est	$33,874	
RW Est	$0	

	Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

10/27/05 County will respond by letter to Caltrans comments on the Conceptual Approval to "Preliminary Engineering Summary Report."6/05-Received final "Preliminary Engineering Summary Report" tor review. Merced County is requesting a conditional approval for their 'Traffic Operational Analysis Report'. Last PDT meeting was held on 5/26/05.2/05- Caltrans submitted comments on the Draft "Preliminary Engineering Summary Report" to the consultant. 12/04-The efforts would not lead to a "Project Initiation Document". Final Product is a "Transportation Improvement Plan".

285

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F980_	K CAL	- 4 - R20.5 / R21.1	3121	*State Route 49 Major Investment Study*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Cod	Funding
400.000	Local,Oversight

Component

Location Description

IN CALAVERAS CO IN THE CITY OF ANGELS CAMP AT 0.6 KM W/OF RTE 49 AT FOUNDRY LAND AND ANGELS OAKS

Work Description

NEW PUBLIC ROAD CONNECTIONS (OVERSIGHT).

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State CE Act
Env Fed Act
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,200	1/23/2007
Total Con Est	$1,200	
RW Est	$0	

	Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/1/2010		1/1/2010	1/1/2010		7/1/2012	1/1/2012	9/1/2012	11/1/2012	12/1/2012	1/1/2013
Current	1/1/2010 T		1/1/2010 T	1/1/2010 T		7/1/2012 T	1/1/2012 T	9/1/2012 T	11/1/2012 T	12/1/2012 T	1/1/2013 T

Project Comments

5/13/08: Project requested off APL waiting for AMP & roundabout study (by City) completion.
4/3/08: Waiting for further funding for developing access management plan. 3/27/08: No issues. PM still needs to draft project charter. 3/8/08: No issues. 2/1/08: met with City 1/3/08. PM will draft charter for project to included work to be performed for developing acess mngmt plan. 12/04/07: Meeting w/ local postphone to 1/3/2008. 10/29/07: Still waiting for City's revised Traffic Study.
8/14/07: Management mtg w/ City & District on 6/21/07.
7/21/07: No changes 6/22/07: Meeting with City: Plannning to start Access Management Plan and City to start roundabout feasibility study.

286

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0K670_	K	MER - 5 - R12.6 / 39.3	5053	*HOV Feasibility Study (SJ, Sta, and Mer Counties)*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Cod: 075.600

Funding:

Component:

Location Description

IN SAN JOAQUIN, STANISLAUS, AND MERCED COUNTIES VARIOUS LOCATIONS (KP - VAR)

Work Description

HOV FEASIBILITY STUDY

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM Catey Campora Ph# (209) 948-7983

DM Ph#

EM Ph#

CM Robert Navarro Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

287

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H860_	K	AMA - 104 - 4.0 / 6.5	2822	*Ione Bypass*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod: 075.600

Funding: RIP,Local,Oversight

Component: PDS

Location Description

IN AMADOR COUNTY ON STATE ROUTE 104 FROM COLLINS RD LEFT TO FOOTHILL BLVD LEFT. (KP 6.5/10.5)

Work Description

NEW 2-LANE EXPRESSWAY ON A NEW ALIGNMENT.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$25,000	
Total Con Est	$25,000	
RW Est	$0	

Type	Agency Name	Date

PM Jes Padda Ph# (209) 351-4432

DM Nomer Gutierrez Ph# (209) 948-7079

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	2/1/2014										
Current	2/1/2014 T										

Project Comments

10/19/09: Meeting with New Connections team (10-0H861_) on October 8, 2009, discussed future Route Adoption.
10/10/06: Meeting with developer 10/11/06 re planned project on SR 104, on portion that would be eventually be relinguished with Ione Bypass.
9-8-2005: Joy Pinne asks that when this project becomes active again that the PM contact Gail Payne of MIG re: bike and pedestrian paths in area. Gail's number is 510-845-7549. Gail would like the project to have wide shoulders to make it bike and pedestrian friendly. Work with PDT on shoulders.

288

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0H820_	K SJ	- 4 - 14.1 / 15.9	7047	*Rte 4/Charter Way West Improvements*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	Local

Component: PDS

Location Description

IN SJ CO ON SR 4 FROM SJ RIVER BRIDGE TO I-5 INTERCHANGE. (KP 22.7/25.5)

Work Description

MODIFY INTERCHANGE WIDEN TO 4 OR 5 LANES WITH INTERCHANGE IMPROVEMENTS

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$20,000	
Total Con Est	$20,000	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Michael Hutchison Ph# (209) 948-3976

EM Scott Smith Ph# (559) 445-6172

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

12-06-2005 - Design submits memorandum recommending project to be removed from APL. Meeting to discuss scheduled for December 13th.11/03/2005 - Design is drafting a letter suggesting this project to be funded as a SHOPP PID. Management to table project

289

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G480	K SJ	- 120 - 6.9 / 8.5	7785	*Manteca Bypass Extension*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod	Funding
075.600	RIP, IIP

Component: PDS

Location Description

IN SJ CO SO 99/120 INTERCHANGE FROM 99/120 INTERCHANGE EAST TO JACK TONE ROAD. (KP 11.1/13.6)

Work Description

RECONSTRUCT INTERCHANGE & 2 LANE EXPRESSWAY ON NEW ALIGNMENT.

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$22,000	
Total Con Est	$22,000	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Scott Smith Ph# (559) 445-6172

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Last PDT held on 3/15/01 to make project inactive. SJCOG wishes to expend planning resources on another PSR, preferably on SJ-12 on East side of Boulding Island.

290

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0L340_	K SJ	- 205 - L0.0 / R13.3	7863		Candidate

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2008

Prog Cod | Funding

Component

Location Description

IN SAN JOAQUIN COUNTY ON THE I-205 CORRIDOR (KP 0.0/R21.4)

Work Description

CONGESTION MANAGEMENT PLAN

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Ph#

EM Scott Smith Ph# (559) 445-6172

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

291

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E500_	K AMA	- 49 - 4.5 / 5.9	2324	*Jackson Add A Lane*	Candidate

Program Information

XPM	Delivery Plan	APL List
No	No	No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP,Local

Component

Location Description

FROM JACKSON ST TO MARTELL (KP 5.6/23.0)

Work Description

ADDITIONAL LANES AND WIDENING

ROW Info

Parcels 16

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$6,300	7/1/2000
Total Con Est	$6,300	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed FI Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Jose Huerta Ph# (209) 948-7902

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

5/13/08: ACTC is not in support of current Alternatives. April 30 CMX presentation did not reveal that 10-0E500 will be consistent w/ current planning. There are other project priorities in the area. PM drafted letter to ACTC informing the of suspension of work on PSR.
4/3/08: PEAR may be delayed to 4/30/08. Still working to make PSR approval by 6/30/08. 3/28/08: Focused meeting w/ ALTL on 4/2/08. Potential conflicts w/ local projects. Traffic Ops study 3/6/08. 3/3/08: PDT 2/14/08. PDT wants to carry out 2 alternatives. 2/1/08: PDT 2/14/08. Operational Analysis will be postponed until PR Phase.
2/04/07: Design has 4 Alt. Will provide cost range for PM. PM need to ask sponsor/local if they want to move forward w/ PSR/PDS only or full PSR. 10/19/07: Design request more time to scope/define alternatives. Reason is being that all work (cross-sections) need tobe done by hand.

292

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V100_	K SJ	- 5 - 26.5 / R12.7	0293	*Altamont Corridor High Speed Rail*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
730.000	Oversight,Reimbursed,Rail

Component

Location Description

ON INTERSTATE ROUTE 5 AND STATE ROUTE 580 IN SAN JOAQUIN COUNTY (PM 26.5/R12.7) ON I5,

Work Description

HIGH SPEED RAIL - ALTAMONT PASS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$50	12/30/2009
Total Con Est	$50	
RW Est	$0	

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

293

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V080_	K SJ	- 99 - 0.0 / 38.8	0291	*Merced to Sacramento High Speed Rail*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
730.000	Oversight,Reimbursed,Rail

Component

Location Description

ON STATE ROUTE 99 IN SAN JOAQIN (PM 0.0/38.8), STANISLAUS (PM R0.0/R24.8) AND MERCED COUNTY

Work Description

HIGH SPEED RAIL - MERCED TO SAC

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$250	12/30/2009
Total Con Est	$250	
RW Est	$0	

Type	Agency Name	Date
COP	CA HIGH SPEED RAIL	11/23/2009

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

294

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T740_	K	STA - 108 - 21.2 / 27.7			Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.600	RIP

Component

Location Description

IN STANISLAUS COUNTY ON SR 108 FROM SR 219 TO SR 99

Work Description

OPERATIONAL IMPROVEMENTS/ ACCESS MANAGEMENT PLAN

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,100	7/29/2008
Total Con Est	$1,100	
RW Est	$0	

Type	Agency Name	Date

PM	Subhash Johar	Ph#	(209) 948-7765
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

295

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-40351_	K	STA - 132 - 11.4 / 15.3		*STA-132 Expressway SR 99 to Yosemite*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2010

Prog Cod	Funding
075.400	

Component

Location Description

IN MODESTO BETWEEN SR 132 WEST AND SR 132 EAST

Work Description

CONSTRUCT INTERCHANGE(S) AND COUPLET(S) FOR CONNECTIVITY

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	David Sangha	Ph#	(559) 244-2942
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

1/29/10: Project on hold pending work on the SR 132 West Expressway. Updated project name and location description per results of the StanCOG Connectivity Study.
10/3/08: Temporarily on hold.
9/10/08: Working on federal authorization for HPP funds for PSR for the project described between Dakota and Yosemite.

Caltrans Central Region
Inactive STIP Candidates

Status Date 5/7/2014

296	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0U230_	K	MER - 99 - R12.8 / 19.3		*MERCED 99 WIDENING*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2014

Prog Cod	Funding
025.700	

Component

Location Description

IN MERCED COUNTY ON RTE 99 IN AND NEAR THE CITY OF MERCED FROM 0.25 MI S/O THE CHILD'S AVE O/C TO 1.26 MI S/O BUHACH RD O/C

Work Description

WIDEN ROADWAY FROM 4-LANES TO 6-LANE FREEWAY ON AN 8-LANE R/W

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM	Catey Campora	Ph#	(209) 948-7983
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Robert Navarro	Ph#	(559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7/27/11 1. The EA is currently closed due to lack of K-phase resources.

INACTIVE SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

297

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X970_	1	SJ - 4 - 16.0 / 19.4	3058	*Crosstown AWS*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2014A

Prog Cod	Funding
201.315	A

Component

Location Description

IN SAN JOAQUIN COUNTY IN STOCKTON ON STATE ROUTE 4 FROM I-5 TO STATE ROUTE 99

Work Description

INSTALL AUTOMATED WARNING SYSTEM

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR
Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$962	2/26/2013
Total Con Est	$962	
RW Est	$2	9/30/2013

Type	Agency Name	Date

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Abdul Baker	Ph#	(559) 243-8037
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current		3/13/2017 T	11/15/2014 T	11/19/2013 T	5/17/2021 T		2/1/2015 T	3/1/2015 T	4/1/2015 T	5/15/2015 T	5/30/2015 T

Project Comments

7/18/13: Project assigned to new PM Mark McAvoy. Kick off meeting was held on 4/18/13. Environmental preparing a CE/CE, estimated end of August 2013. PDT finalizing locations of CMS and TMS elements and design is underway. Target RTL of February 2014; with compressed schedule both design and environmental are running concurrently.

298

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0X470_	K	ALP - 88 - 12.5		*CARSON RIVER BRIDGE SCOUR MITIGATION*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod	Funding
201.111	Scour

Component

Location Description

NEAR SORENSENS AT WEST FORK CARSON RIVER

Work Description

BRIDGE SCOUR MITIGATION

ROW Info

Parcels 0
Utilities 0

Project Documents

Env State Act
Env Fed ____ Act ____
Approve PSR ____
Project Rpt ____

	Cur Est	Est Date
Structures Est	$2,600	10/11/2012
District Est	$400	10/11/2012
Total Con Est	$3,000	
RW Est	$0	

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	5/20/2014	6/2/2013	9/1/2013	3/1/2014	6/2/2014	10/2/2014	1/15/2015	1/15/2015	5/4/2015	7/8/2015	8/5/2015
Current											

Project Comments

7/15/13: APS request went out on 7/10/13. Target PID completion 7/30/2014. 5/10/13: PDT on 4/15/2013. Roger Hunt (Program Advisor) recommended that scope of the project should now be complete bridge replacement. Bridge is old and as-builts are not available. This makes for a very difficult design to rehabilitate the bridge. Maintenance will initiate a smaller project to address the bridge scour now. Bridge replacement PSR will be completed next FY and planned for upcoming programming. 3/8/13: Field review meeting scheduled for 3/26/13.
1/16/13: Kick-off mtg on 11/7/12. Project on hold because team needs to wait for better weather to perform site investigations & field reviews. Anticipate restart March 2013.

299

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G250	K	CAL - 26 - 30.0	3643	*Calavaras/Tuolumne Bridge Rehab.*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.110

Funding:

Component:

Location Description

IN CALAVERAS & TUOLUMNE COUNTIES AT VARIOUS LOCATIONS.

Work Description

BRIDGE DECK REHABILITATION AND RAIL UPGRADE

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$5,000	
Total Con Est	$5,000	
RW Est	$0	

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Ph#

EM Scott Smith Ph# (559) 445-6172

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Not a District's priority.

300

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0V190_	1	CAL - 49 - 16.4		*SR 49 CALAVERITAS CREEK BRIDGE RAIL REPLACEMENT*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.112

Funding:

Component:

Location Description

IN CALAVERAS COUNTY ON ROUTE 49 AT CALAVERITAS CREEK BRIDGE (BR.NO. 30 0016)

Work Description

REMOVE AND REPLACE BRIDGE RAIL

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$550	3/21/2011
Total Con Est	$550	
RW Est	$0	

Project Documents

Env State Act

Env Fed Act

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Michael Hutchison Ph# (209) 948-3976

EM Mary Oliva Ph# (209) 941-1919

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

6/21/2011: APS target date is 9/05/2011.
5/12/2011: Kick off meeting held on 5/10/2011.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

301

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0F120_	K	CAL - L5703 -	6600	*CABBAGE PATCH MAINTENANCE STATION*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.352

Funding:

Component:

Location Description

IN CALAVERAS COUNTY AT THE CABBAGE PATCH MAINTENANCE STATION.

Work Description

MODIFY & CONSTRUCT NEW FACILITY/ DEMO,MATL BINS & COVER FUELING AREA

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$823	10/13/2000
Total Con Est	$823	
RW Est	$0	

Project Documents

Env State CE Act

Env Fed Act

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Grace Magsayo Ph# (209) 948-7976

DM Nomer Gutierrez Ph# (209) 948-7079

EM Ph#

CM Alfred Blum Ph# (209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

04/14/05: Inactive

302

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A270_	K	MER - 59 - 15.2 / 16.3	5265	*BEAR CREEK & BLACK RASCAL BRIDGE*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.110

Funding:

Component:

Location Description

IN MER CO ON SR 59, AT VARIOUS LOCATIONS FROM BEAR CREEK BR TO BLACK RASCAL BRIDGE (KP 24.5/26.2)

Work Description

REPLACE AND WIDEN BRIDGES

ROW Info

Parcels 1

Utilities 3

	Cur Est	Est Date
Structures Est	$4,318	8/1/2001
District Est	$2,853	8/1/2001
Total Con Est	$7,171	
RW Est	$5	8/16/1999

Project Documents

Env State ND Act

Env Fed FI Act

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Arvinder Bajwa Ph# (209) 948-7988

DM Mike Lim Ph# (559) 230-3138

EM Scott Smith Ph# (559) 445-6172

CM Robert Navarro Ph# (559) 243-3470

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved		12/1/2010	12/1/2010	7/1/2011	7/1/2012	11/1/2012	3/1/2013	3/1/2013	7/1/2013		9/15/2013
Current		12/1/2010 T	12/1/2010 T	7/1/2011 T	7/1/2012 T	11/1/2012 T	3/1/2013 T	3/1/2013 T	7/1/2013 T		9/15/2013 T

Project Comments

10/07/09:- Work has been stopped as of 6/3/09 due to closing of 'K' phase. Request for PEAR and updated APS have been sent out by Design. The Program Advisor agreed for Black Rascal Canal bridge replacement at the new proposed alignment of SR59. Working on 3rd Supplemental PSSR. Last PDT meeting was held on 5/14/09. Next PDT meeting is scheduled for 7/9/09. 2nd Supplemental PSSR was approved on 8/20/01. 1st Supplemental PSSR was approved on 11/14/00. PSSR was approved on 9/1/99. Limits for this project falls within the STIP Project, 10-0E5900. This project is currently inactive.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

303

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0W860	K	MER - 165 - 7.2 / 30.3		*CCID MAIN CANAL BRIDGE RAIL*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod	Funding
201.111	Scour

Component

Location Description

IN MERCED COUNTY AT CENTRAL CALIFORNIA IRRIGATION DISTRICT (CCID) MAIN CANAL BRIDGE (BR NO. 39 0202) AND MERCED RIVER BRIDGE (BR

Work Description

SCOUR MITIGATION, UPGRADE BRIDGE RAILING & REPAIR COLUMNS

ROW Info

Parcels 0
Utilities 0

	Cur Est	Est Date
Structures Est	$3,300	10/12/2011
District Est	$700	10/12/2011
Total Con Est	$4,000	
RW Est	$0	

Project Documents

Env State ____ Act ____
Env Fed ____ Act ____
Approve PSR
Project Rpt

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	David Sangha	Ph#	(559) 244-2942
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/13: Sam Haack is the new PM
3/8/13: PID work is 5% complete. Kick-off PDT was held on 1/15/13. Held meeting with Pat Robledo to bring issue that PID would not be complete by 6/30/13. His direction is to keep on working to complete this PID.
Issue/Plan: The scope of Merced River Bridge is not defined. Structures Maintenance and Investigation (SM&I) needs to complete an APS study to pin down the scope. SM&I will provide the results by March 15, 2013 and DES office will prepare report by end of the first week of May 2013. That does not leave enough time to complete the PID by 6/30/12.

304

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0J780_	K	MPA - 140 - 22.3	0030	*SMITH ROAD LEFT TURN CHANNELIZATION*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod	Funding
201.310	

Component

Location Description

IN MARIPOSA COUNTY, ON ROUTE 140, AT THE INTERSECTION OF SMITH RD. (KP 35.89)

Work Description

LEFT TURN CHANNELIZATION - NON SIGNALIZED INTERSECTION

ROW Info

Parcels 4
Utilities 2

	Cur Est	Est Date
Structures Est	$0	
District Est	$883	2/19/2004
Total Con Est	$883	
RW Est	$0	

Project Documents

Env State CE Act
Env Fed EX Act ____
Approve PSR ____
Project Rpt ____

Type	Agency Name	Date

PM	Grace Magsayo	Ph#	(209) 948-7976
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

9/08/08: Team looking at revising reports. Next PDT November 2008
8/07/08: Kick Off meeting 8/7/08.
1/13/05: Closure letter signed. EA to be closed 2/1/05.12/3/04: Oak mitigation costs ~235,000. SI now = 160. Will write Closure letter.9/28/04: Costs increase for r/w means SI is lost. Are documetning r/w and environmetnal mitigation costs.9/3/04: PDT 9/1/04.6/15/04: PID due 10/04. PA&ED 10/06.4/14/04: Kick-off meeting scheduled 4/21/04. Workplans, Risk Mgmt Plan and Charter to be developed.2/23/04: PR/PSR. Request to surveys and env complete. Working on updating workplans. Need to revise schedule @ kick-off meeting.9/10/02: concept report signed on 9-10-02

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

305

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G260	K	SJ - 4 - 0.0	7011	*Old River Bridge Replacement*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.112

Funding:

Component:

Location Description

IN SAN JOAQUIN CO NEAR STOCKTON AT OLD RIVER BRIDGE. (KP 0.0)

Work Description

BRIDGE RAIL UPGRADE AND WIDENING.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ND Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$7,000	
Total Con Est	$7,000	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive

306

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G330	K	SJ - 4 - 15.3 / 19.4	7050	*Route 4 Beautification and Modernization*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.245

Funding:

Component:

Location Description

IN SJ CO ON RTE 4 FROM FRESNO AVE TO THE JUNCTION OF RTE 99. (KP 24.6/31.3)

Work Description

HIGHWAY BEAUTIFICATION AND MODERNIZATION.

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State CE Act

Env Fed Act

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,245	10/12/2000
Total Con Est	$1,245	
RW Est	$0	

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Steve Sakata Ph# (559) 287-3116

EM Mary Oliva Ph# (209) 941-1919

CM Paul Elliott Ph# (209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Project is closed. No money for this beautification project (6/25/02).

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

307

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0E84U	K	SJ - 5 - 0.0	7163	*HAR System*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.315

Funding:

Component:

Location Description

IN MER CO, STA CO, AND SJ CO AT VARIOUS LOCATIONS. SJ-5(KP22.2/63.6,42.1)SJ-99(KP9.8, 30.1,49.1)SJ-580(KP0.0)MER-5(KP

Work Description

INSTALLATION OF HAR'S

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$950	3/20/2001
Total Con Est	$950	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Ph#

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Inactive

308

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0G240	K	SJ - 5 - 1.1 / 34.5	7164	*SJ-5 DECK Resurface*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.110

Funding:

Component:

Location Description

IN SAN JOAQUIN CO AT VARIOUS LOCATIONS FROM HOSPITAL CREEK BRIDGE TO PIXLEY SLOUGH BRIDGE (KP 1.8/55/5)

Work Description

RESURFACE BRIDGE DECKS

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,500	
Total Con Est	$3,500	
RW Est	$0	

Project Documents

Env State CE Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date

PM Iorzua Akuva Ph# (209) 941-1958

DM Steve Sakata Ph# (559) 287-3116

EM Ph#

CM Manjit Singh Ph# (209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/07>>One of the last 38 PIDs assigned, but not among to be programmed. Will call meet with the Team next week to get work started.

9/7/2004: No longer a District priority. No work to be performed this FY until further notice (Project had been re-activated... with a kick-off meeting scheduled 9/7/04).

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

309

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-3A380_	K	SJ - 5 - R14.5 / R17.1	7215	*San Joaquin ITS*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.315

Funding:

Component:

Location Description

VARIOUS LOCATIONS THROUGHOUT SJ CO

Work Description

CLOSED CIRCUIT TV CAMERAS, HWY ADVISORY RADIOS, CMS'

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,700	11/1/1998
Total Con Est	$2,700	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Mike Lim	Ph#	(559) 230-3138
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/9/07>>The team made a final decision on the scope of the project on July 2, 2007. Design is drafting the PID. The document will be circulated by the end of August. PID approval date will be moved to October 1, 2007.

6/14/07- Had Focus meeting with Laurie Jurgens and Project Engineer to review scope of the project. The use of Fibre Optics has been eliminated, the team has agreed to go wireless. The new estimated cost is about $6.5 million. Conceptual Report estimated $5.8 million. the project will remain as Conceptual Report proposed.

310

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0S900_	K	SJ - 12 - 0.0		*LOCKEFORD CULVERT REHAB*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.151

Funding:

Component:

Location Description

NEAR LOCKEFORD ON ROUTES 12 AND 88 AT VARIOUS LOCATIONS

Work Description

CULVERT REHABILITATION

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$1,000	8/6/2013
Total Con Est	$1,000	
RW Est	$0	

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

Type	Agency Name	Date

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Scott Smith	Ph#	(559) 445-6172
CM	Pam Marquez	Ph#	(209) 599-8576

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

311

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0C840_	K	SJ - 26 - 15.3	0172	*CALAVERAS RIVER BRIDGE RAIL*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.112

Funding:

Component:

Location Description

NEAR BELLOTA AT CALAVERAS RIVER BRIDGE (BR #29-0041)

Work Description

UPGRADE BRIDGE RAILS AND WIDEN

ROW Info

Parcels 6

Utilities 3

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$1,200	8/6/2013
District Est	$0	
Total Con Est	$1,200	
RW Est	$3	7/18/2006

Type	Agency Name	Date
RR	STOCKTON TER&EAST	4/23/2004

PM	Sam Haack	Ph#	(209) 470-2909
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Kewal Virk	Ph#	(559) 675-5272

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	1/2/2010		1/2/2010	3/1/2010		9/1/2010	6/1/2010	1/2/2011	3/1/2011	5/1/2011	6/1/2011
Current											

Project Comments

04/04/2008: tentative schedule updated; there are environmental issues, R/W acquisition, and utility relocation.
08/28/2007: Project not on the SHOPP program list. Off APL.
01/30/2007: Project has become a Major SHOPP. The project has been added to Maint. 10 yr SHOPP plan. Prog. Advisor indicated that prioritization will come out later.
7/26/06: R/W Data Sheet received dated 7/18/06 showing 24 months and $749,238.7/3/06: Estimate from Design received showing $1.227M total ($.517M Structures and $.710M Roadway). Requested the 0 and 1 phase EA be closed and project transfered to new PM Kevin Sheridan.6/13/06: Focus Mtg. between Structures, Design, and Environmental held. Discussed scope of work and impacts so Mitigation can be Est. Very likely over $1M.4/20/06: Email from Structures indicating Structures estimate now

312

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0T520_	K	STA - 5 - 27.2		*Westley Safety Roadside Rest Area Upgrade and Rehabilitation*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.250

Funding:

Component:

Location Description

IN STANISLAUS COUNTY ON I-5 AT THE WESTLEY ROADSIDE REST AREA FACILITIES.

Work Description

REHAB AND INCREASE CAPACITY

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State Act

Env Fed ____ Act ____

Approve PSR ____

Project Rpt ____

	Cur Est	Est Date
Structures Est	$0	
District Est	$11,000	8/15/2008
Total Con Est	$11,000	
RW Est	$0	

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Manjit Singh	Ph#	(209) 333-6924

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

12-2008: Project moved to inactive list due to funding shortfall
09-11-2008: Waiting for the Structures Assignment and then Set up a Kick -off Meting.

Caltrans Central Region
Inactive SHOPP Candidates

Status Date 5/7/2014

313

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-0M950	K STA	- 99 - R11.8 / R24.5	0046	*TMS Electrical Elements, Whitmore to Hammett Rd.*	Candidate

Program Information

XPM: Yes | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.315

Funding:

Component:

Location Description

IN STANISLAUS CO NB AND SB FROM WHITMORE AVE (CERES) TO HAMMETT RD (NEAR RIPON) (KP 19.07/39.43)

Work Description

TMS ELECTRICAL ELEMENTS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$0	
Total Con Est	$0	
RW Est	$0	

Type	Agency Name	Date

PM	Arvinder Bajwa	Ph#	(209) 948-7988
DM	Nicholas Chan	Ph#	(559) 230-3126
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved	8/1/2016					2/1/2017	2/1/2017	2/1/2017	3/1/2017	6/1/2017	7/1/2017
Current	8/1/2016 T					2/1/2017 T	2/1/2017 T	2/1/2017 T	3/1/2017 T	6/1/2017 T	7/1/2017 T

Project Comments

12-2008: Project moved to inactive list due to funding shortfall. 11/13/08: Project to be shelved per program advisor. Transferred to Tony Singh.
10/30/08: Kick-off meeting cancelled. Program sponsor assessing SHOPP capacity.
9/10/08: Kick-off meeting scheduled 10/20/08.
7/15/08: opening EA, developing workplan, organizing kick-off meeting.

314

EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
10-29646_	K TUO	- 120 - 12.1		*Yosemite Junction SRRA*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.260

Funding:

Component:

Location Description

IN TUO CO @ THE JUNCTION OF 120 HO8 (YOSEMITE JUNCTION). (KP19.4)

Work Description

BUILD NEW SAFETY ROADSIDE REST

ROW Info

Parcels 4

Utilities 0

Project Documents

Env State ND Act

Env Fed ____ Act ____

Approve PSR

Project Rpt

	Cur Est	Est Date
Structures Est	$0	
District Est	$3,000	2/21/2002
Total Con Est	$3,000	
RW Est	$0	

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Brad Cole	Ph#	(559) 230-3134
EM	Scott Smith	Ph#	(559) 445-6172
CM	Bob Nijjar	Ph#	(209) 724-9057

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

Not on the approve project list project is inactive and is a shelved project not to be worked on.project manager will update schedule,SB45,and database Cert. when project becomes active.Team members will revisit project to update current information.

315	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0N720_	K	VAR - 0 -		*DRAINAGE IMPROVEMENTS - 2*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.151

Funding:

Component:

Location Description

IN AMADOR AND SAN JOAQUIN COUNTIES ON SR 4, 12, 26, 88 AND 112 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	1/2/2007
Total Con Est	$2,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM	Iorzua Akuva	Ph#	(209) 941-1958
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Scott Smith	Ph#	(559) 445-6172
CM	Paul Elliott	Ph#	(209) 948-7079

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

8/8/07>>This is a split scope project. The current conceptual report if followed could have spread the construction of the project all over the Counties in District 10. The contract work could have been difficult to execute. Design decided to split the project into various Minor A projects. Project back to Maintenance to write new Conceptual Reports.

316	EA	Phase	County-Route-Postmile	PPNO	Project Name	Project Phase
	10-0P450_	K	VAR - 0 -	0150	*Drainage Improvements - 1*	Candidate

Program Information

XPM: No | Delivery Plan: No | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2016

Prog Cod: 201.151

Funding:

Component:

Location Description

IN ALPINE, AMADOR, CALAVERAS, AND TUOLUMNE COUNTIES ON SR 4, 26, 88, 89, 108, 120, 124, 207 AT VARIOUS LOCATIONS

Work Description

DRAINAGE SYSTEM RESTORATION

ROW Info

Parcels 0

Utilities 0

	Cur Est	Est Date
Structures Est	$0	
District Est	$2,000	10/12/2006
Total Con Est	$2,000	
RW Est	$0	

Project Documents

Env State ____ Act ____

Env Fed ____ Act ____

Approve PSR

Project Rpt

Type	Agency Name	Date

PM	John Roccanova	Ph#	(916) 653-9506
DM	Michael Hutchison	Ph#	(209) 948-3976
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

XPM Milestones	PA&ED M200	Bridge Site to Struc M221	Maps to Surveys M224	Reg R/W M225	Str PS&E to Dist M378	Dist PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Approve Contract M500
Delivery Plan											
Approved											
Current											

Project Comments

7-2007: Project EA needs to be closed; at this time the work would be done by maintenance.

5-2007: Last PDT 5-10-2007 Maintenance need to rescope the project with geographical locations. The work is too mech spread out for construction work.
3-2007: Kick off meeting on 2-5-2007. Design working to get the PEAR information to Environmental. This project in mountains the schedule at risk due to snow cover end of August PID completion. Project location need to be updated by Design.

MINOR A PROJECTS

Caltrans Central Region
Minor Project Status Report

Status Date 5/7/2014

317 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0K630_ 1 CAL - 4 32.2 | *MURPHYS CHAIN CONTROL FACILITY* | CONSTRUCTION

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2013

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD

Work Description

CONSTRUCT TURNOUT/ROCK SLOPE PROTECTION/CHAIN CONTROL FACILITY

ROW Info

Parcels 2

Utilities 2

Project Documents

Env Stat ND Act 10/17/2007

Env Fed Act

Project Rpt 11/20/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$546	5/8/2007
Total Con Est	$546	
RW Est	$200	4/12/2013

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Alfred Blum	Ph# (209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 80 % PSE 100 % Con 70 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	11/20/2007	10/16/2012		12/31/2012	1/15/2013	2/18/2013	4/30/2013	5/14/2013	11/15/2013
Current	11/20/2007 A	10/9/2012 A		12/18/2012	1/15/2013 A	2/18/2013 A	4/5/2013 A	4/18/2013 A	11/3/2014 T

Project Comments

01.15.13: AADD RTL target
12.18.12: R/W Cert achieved
10.09.12: PS&E to DOE
05.23.12: PDT held today. On Minor A list for 12/13 FY
06.21.11: R/W will start work in 12/2011 and will deliver in 12/2012.

318 EA | Phase | County-Route-Postmile | Project Name | Project Phase

10-0N180_ 1 STA - 132 27.7 / 27.7 | *BENTLEY LEFT TURN* | CONSTRUCTION

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2013

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN STANISLAUS COUNTY IN WATERFORD AT BENTLEY STREET

Work Description

CONSTRUCT LEFT TURN POCKET

ROW Info

Parcels 10

Utilities 6

Project Documents

Env Stat CE Act 10/22/2007

Env Fed Act

Project Rpt 11/13/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$798	10/11/2007
Total Con Est	$798	
RW Est	$61	7/28/2011

PM	Ajaib Brar	Ph# (209) 948-7990
DM	Caroline Reyes	Ph# (209) 948-7761
EM	Mary Oliva	Ph# (209) 941-1919
CM	Richard Onochie	Ph# (209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED % RW 78 % PSE 100 % Con 90 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	11/13/2007	11/1/2012		11/15/2012	1/16/2013	2/12/2013	4/16/2013	5/7/2013	12/2/2013
Current	11/13/2007 A	11/1/2012 A		3/25/2013	3/27/2013 A	4/29/2013 A	6/18/2013 A	7/15/2013 A	11/1/2013 A

Project Comments

05.28.13: Award recommendation sent to DOE today.
01.20.13: Revised R/W Cert target is 3.20.13 & RTL is 3.22.13
05.24.12: PDT held on 05.22.12, R/W confirmed on time R/W cert.
04.25.12: R/W committed on time delivery.
06.21.11: R/W started work on 05.15.11.

Caltrans Central Region
Minor Project Status Report

Status Date 5/7/2014

319 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0K150_	1	TUO - 49	18.0 / 18.3	*SONORA ROADWAY REHAB*	CONSTRUCTION

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.120	2013
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

IN TUOLUMNE COUNTY IN SONORA ON STATE ROUTE 49 FROM S. WASHINGTON STREET TO SNELL ROAD/ELKIN STREET

Work Description

COLD PLANE & RESURFACE ROADWAY

ROW Info

Parcels 0
Utilities 4

Project Documents

Env Stat CE Act 9/9/2004
Env Fed Act
Project Rpt 1/19/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$915	2/19/2013
Total Con Est	$915	
RW Est	$16	4/12/2013

PM	Joy Pinne	Ph#	(209) 948-7854
DM	Caroline Reyes	Ph#	(209) 948-7761
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Paul Elliott	Ph#	(209) 948-7079

Agreements

Type	Agency Name	Date

Phase Completion

PAED 95 % RW % PSE 59 % Con 50 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	8/1/2013	9/20/2012	11/2/2012	12/14/2012	2/1/2013	2/25/2013	5/22/2013	6/5/2013	11/1/2013
Current	1/19/2013 A	11/1/2012 A		11/29/2012	2/22/2013 A	3/11/2013 T	5/7/2013 T	5/22/2013 T	6/30/2014 T

Project Comments

Re-Advertised 05/20/13
02/22/13: RTL
02/19/13: RFF received
11/01/12: PS&E to DOE
Application for AADD made.

320 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0X160_	0	AMA - 49	4.5	*AMA 49 SUTTER STREET SIGNAL*	PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.015	2014
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

IN AMADOR COUNTY INTERSECTION OF STATE ROUTE 49 AND SUTTER STREET IN THE CITY OF JACKSON

Work Description

INSTALL TRAFFIC SIGNALS

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat EX Act 5/23/2013
Env Fed CE Act 5/29/2013
Project Rpt 7/2/2013

	Cur Est	Est Date
Structure Est	$0	
District Est	$582	7/2/2013
Total Con Est	$582	
RW Est	$4	6/17/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Alfred Blum	Ph#	(209) 333-6922

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 0 % PSE 90 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	7/2/2013 A	4/28/2014 T		6/6/2014 T	7/28/2014 T	9/15/2014 T	11/12/2014 T	11/26/2014 T	7/31/2015 T

Project Comments

5/27/13: 1. PDT held 4/23/13, considered City proposed Alternative; 2. PDT selected Alt 2 (City Proposed Sutter St. realignment) as preferred alternative on 5/16/13. 3. CE signed 5/24/13; 4. PR anticipated to be signed by 6/7/13.
1/15/13: Env. Request Subm 11/12.
9/21/12: A kick off meeting was held on 7/16/12 and a field visit was held on for 7/31/12. Project is in progress. Sam Sherman is the new PM.

Caltrans Central Region
Minor Project Status Report

Status Date 5/7/2014

321 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0T690_ 0 MER - 165 11.7 | *HENRY MILLER TURN RADIUS* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL No

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

AT THE INTERSECTION OF STATE ROUTE 165 AND HENRY MILLER ROAD IN MERCED COUNTY

Work Description

IMPROVE STAA TURN RADIUS AT INTERSECTION

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat Act

Env Fed Act

Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$300	7/19/2012
Total Con Est	$300	
RW Est	$0	

PM	Sinaren Pheng	Ph#	(209) 948-7972
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 50 % RW % PSE % Con %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	6/3/2016 T	12/14/2018 T	11/15/2019 T	11/22/2019 T	4/30/2020 T	5/29/2020 T	9/19/2024 T	10/10/2024 T	7/29/2027 T

Project Comments

7/18/13: Held Pre-Survey meeting on 6/6/13. 2. Ready to load project schedule and resources into PRSM.

5/28/13: Field review 5/9 (Design, Const, Maint) Held Kick Off PDT Meeting on 4/5/13.

322 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0Q800_ 1 SCL - 152 19.8 | *SANTA CLARA SR152/156 CMS* | CONSTRUCTION

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.315 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS

Work Description

INSTALL 3 CHANGEABLE MESSAGE SIGNS

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat CE Act 9/28/2011

Env Fed EX Act 9/28/2011

Project Rpt 5/3/2012

	Cur Est	Est Date
Structure Est	$0	
District Est	$927	4/19/2012
Total Con Est	$927	
RW Est	$0	

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Shahin Mansour	Ph#	(559) 230-3114
EM	Scott Smith	Ph#	(559) 445-6172
CM	Raaid Abouzedan	Ph#	(559) 243-3598

Agreements

Type	Agency Name	Date

Phase Completion

PAED 100 % RW 0 % PSE 90 % Con 50 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	5/3/2012	5/31/2012	6/27/2012	5/31/2012	9/27/2012	10/31/2012	12/5/2012	12/19/2012	11/30/2013
Current	5/3/2012 A	5/31/2012 A		9/18/2013	9/18/2013 A	12/30/2013 A	2/20/2014 A	3/19/2014 A	3/31/2015 T

Project Comments

10.09.12: AADD RTL
05.24.12: PR signed on 5.13.12, Design updating 95% const. review comments
04.25.12: PR on sign round, 95% PS&E cons. review on 5.2.12
06.14.11: PDT set up for 06.29.11

Caltrans Central Region
Minor Project Status Report

Status Date 5/7/2014

323 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0C900_ 1 STA - 108 31.2 / 31.3 | *ESTELLE AVE WIDENING* | PS&E/RW

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.310 | Doc Yr: 2014

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

ON ROUTE 108 IN STANISLAUS COUNTY AT ESTELLE AVE (KP 50.2/50.3)

Work Description

WIDEN ROADWAY AND PROVIDE DRIVE ACCESS

ROW Info

Parcels 2

Utilities 4

Project Documents

Env Stat CE Act 3/27/2003

Env Fed EX Act 3/27/2003

Project Rpt 5/17/2007

	Cur Est	Est Date
Structure Est	$0	
District Est	$715	3/21/2014
Total Con Est	$715	
RW Est	$32	6/14/2006

Agreements

Type	Agency Name	Date

Phase Completion

PAED ___ % RW 70 % PSE 75 % Con 0 %

PM	Ajaib Brar	Ph#	(209) 948-7990
DM	Getachew Eshete	Ph#	(559) 243-3890
EM	Mary Oliva	Ph#	(209) 941-1919
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved	5/17/2007	10/4/2011		12/6/2011	12/20/2011	1/24/2012	3/27/2012	4/11/2012	4/10/2013
Current	5/17/2007 A	12/20/2013 A		11/26/2013	3/24/2014 T	5/27/2014 T	7/21/2014 T	8/4/2014 T	11/30/2014 T

Project Comments

04.25.12: R/W critical path - still working with prop. owners for cost est. for the parking internal circulation estimate. Again we are losing 11/12 FY.
06.14.11: Project moved to 11/12 FY Minor A List
05.03.11: 2nd Level Condemnation Panel Review Meeting held today.
09.27.10: R/W held Dist.Condemnation Eval IstMeeting on 8.31.10

324 EA Phase County-Route-Postmile | Project Name | Project Phase

10-0Y571_ 0 STA - 99 16.8 / 19.7 | *SR99 STANISLAUS AWS* | PA&ED

Program Information

XPM Yes | Delivery Plan No | APL Yes

Program: MINOR | Status: Active

Prog Cod: 201.315 | Doc Yr: 2015

Funds Req Date | CTC Vote Date

Components | Funding: A

Location Description

IN STANISLAUS COUNTY IN MODESTO ON STATE ROUTE 99 AT KANSAS AVE AND BECKWITH/STANDIFORD AVENUE

Work Description

INSTALL AUTOMATED WARNING SYSTEM (AWS)

ROW Info

Parcels 0

Utilities 0

Project Documents

Env Stat ___ Act ___

Env Fed Act

Project Rpt ___

	Cur Est	Est Date
Structure Est	$0	
District Est	$966	4/17/2014
Total Con Est	$966	
RW Est	$0	

Agreements

Type	Agency Name	Date

Phase Completion

PAED 1 % RW ___ % PSE ___ % Con ___ %

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Kal Daher	Ph#	(559) 230-3130
EM		Ph#	
CM	Richard Onochie	Ph#	(209) 599-0834

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	11/26/2018 T		4/20/2020 T	5/21/2020 T	8/10/2020 T	11/30/2020 T	2/8/2021 T	2/23/2021 T	2/22/2022 T

Project Comments

Caltrans Central Region
Minor Project Status Report

Status Date 5/7/2014

325 EA	Phase	County-Route-Postmile		Project Name	Project Phase
10-0H480_	0 STA	- 108	33.1 / 33.4	*Riverbank Slope Protection*	PA&ED

Program Information

XPM: Yes | Delivery Plan: No | APL: No

Program	Status
MINOR	Active
Prog Cod	**Doc Yr**
201.150	2015
Funds Req Date	**CTC Vote Date**
Components	**Funding**
	A

Location Description

ON STATE ROUTE 108, AT VARIOUS LOCATIONS FROM EIGHTH ST TO TOPEKA ST NEAR THE CITY OF RIVERBANK IN

Work Description

SLOPE REPAIR

ROW Info

Parcels 0
Utilities 0

Project Documents

Env Stat CE Act
Env Fed Act
Project Rpt

	Cur Est	Est Date
Structure Est	$0	
District Est	$5,100	
Total Con Est	$5,100	
RW Est	$3	8/27/2013

PM	Sam Sherman	Ph#	(209) 948-7765
DM	Nomer Gutierrez	Ph#	(209) 948-7079
EM	Scott Smith	Ph#	(559) 445-6172
CM	Richard Onochie	Ph#	(209) 599-0834

Agreements

Type	Agency Name	Date

Phase Completion

PAED 0 % RW 0 % PSE 0 % Con 0 %

XPM Milestones	PA & ED M200	PS & E to Dist OE M377	Dist PS & E to HQ M380	RW Cert M410	RTL M460	HQ Advertise M480	Contract Award M495	Appr Const Contract M500	Contract Acceptance M600
Approved									
Current	4/1/2014 T	8/15/2014 T		10/1/2014 T	11/1/2014 T	1/15/2015 T	3/1/2015 T	3/15/2015 T	12/31/2015 T

Project Comments

03/19/13: PDT meeting held
9/21/12: Design and Geotech coordination is in progress for design approval to the slope protection. Environmental has reported elderberry bushes in project area.
01/09/13: PDT meeting
Soil nail wall potential alt. due to cost constraint
01/24/13: field trip