CITY OF SANTA CLARITA

PM00140

2015 BRIDGE PREVENTIVE MAINTENANCE PROGRAM

PRIORITY NUMBER	COUNTY BRIDGE NO.	BRIDGE STATE NO.	FACILITY CARRIED	FEATURE INSTERSECTED	LOCATION	BIR DATE	SR RATING	WORK DESCRIPTION	DECK AREA (FT^2)	TOTAL ESTIMATED COST	UNIT COST ($\$/FT^2$)	FEDERAL SHARE	RUNNING FEDERAL SUMMARY	LOCAL SHARE	RUNNING LOCAL SHARE
1	2319	53C-0554	Soledad Cyn. Rd.	Mint Cyn Wash	0.1 mile east of Sierra Hwy.	1/21/2014	64	Repair the spalling along the expansion joints.	6,691	$ 33,500	$ 5.01	$ 29,658	$ 29,658	$ 3,842	$ 3,842
2	2119	53C-0478	Bouquet Cyn. Rd.	Bouquet Cyn. Channel	1.4 miles north of Soledad Cyn. Rd.	1/30/2014	83	Repair spalling at the shear keys of abutment 4.	19,664	$ 24,000	$ 1.22	$ 21,247	$ 50,905	$ 2,753	$ 6,595
3	2035	53C-1529	Decoro Dr.	Dry Cyn. Channel	.3 miles west of Seco Cyn. Rd.	1/8/2014	92.9	Clean expansion joints; repair spalling along deck edge; replace joint seal.	3,301	$ 24,650	$ 7.47	$ 21,823	$ 72,727	$ 2,827	$ 9,423
4	2611	53C-2165	Atwood Boulevard	Santa Clara River SF	.4 miles south of Lyons Ave.	11/26/2013	93.1	Repair spall at the south end of the west rail.	1,521	$ 16,400	$ 10.78	$ 14,519	$ 87,246	$ 1,881	$ 11,304
5	3263	53C-1860	Haskell Cyn. Rd.	Bouquet Cyn. Channel	.2 miles north of Bouquet Cyn. Rd.	1/24/2014	94.2	Clean the expansion joints & replace the sealant; repair the spalled section of the backwall at abutment 1.	12,409	$ 31,550	$ 2.54	$ 27,931	$ 115,178	$ 3,619	$ 14,922
6	3441	53C-1728	Rodgers Dr.	Plum Cyn. Channel	.3 miles east of Bouquet Cyn. Rd.	1/22/2014	94.4	Repair upstream pier nose.	1,615	$ 8,125	$ 5.03	$ 7,193	$ 122,371	$ 932	$ 15,854
7	2084	53C-1538	Festividad Dr.	Dry Cyn. Channel	.3 miles west of Bouquet Cyn. Rd.	1/10/2014	97.1	Seal cracks in the concrete deck; clean expansion joints & replace sealant.	2,292	$ 52,600	$ 22.94	$ 46,567	$ 168,937	$ 6,033	$ 21,888