Status Report for Local Seismic Retrofit Projects (as of 6/15/99)

58C0158 — **Complete**

Feature Carried: ORCHARD RD
Feature Intersected: ALAMO RIVER
Proj. ID: STPLZ-5958(004)
County Name: Imperial — Dist.: 11
Agency Name: Imperial County

Schedule	Planned	Actual
Strategy	9/29/92	9/29/92
Design		1/26/93
Constru. Auth.		
Project Complete		10/10/94

Current $ Estimate: $36,121
Comments:

58C0014 — **In Design**

Feature Carried: FORRESTER RD
Feature Intersected: WESTSIDE MAIN CNL
Proj. ID: BRHSTPLZ-5958(012), BRLO-5958(020)
County Name: Imperial — Dist.: 11
Agency Name: Imperial County

Schedule	Planned	Actual
Strategy	7/7/98	7/7/98
Design	10/1/98	
Constru. Auth.		
Project Complete		

Current $ Estimate: $48,600
Comments:

58C0094 — **In Design**

Feature Carried: WINTERHAVEN DR
Feature Intersected: CALIF WASTEWAY
Proj. ID: STPLZ-5858(014)
County Name: Imperial — Dist.: 11
Agency Name: Indio

Schedule	Planned	Actual
Strategy	3/19/97	3/19/97
Design	3/1/97	5/28/99
Constru. Auth.		
Project Complete		

Current $ Estimate: $121,000
Comments:

58C0214 — **No Retrofit**

Feature Carried: SPRR
Feature Intersected: STANLEY RD UP
Proj. ID:
County Name: Imperial — Dist.: 11
Agency Name: Imperial County

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $0
Comments: Considered privately owned.

58C0092 — **Pre-Strategy**

Feature Carried: ARAZ ROAD
Feature Intersected: ALL AMERICAN CANAL
Proj. ID:
County Name: Imperial — Dist.: 11
Agency Name: Imperial County

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $48,600
Comments: Considered privately owned.

57C0023 — **Complete**

Feature Carried: MIDWAY DR
Feature Intersected: SD RIV FLOOD CON CH
Proj. ID: BHLS-5004(049)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		3/19/93

Current $ Estimate: $1,440,000
Comments: Final construction cost per SLIMS project CRP-L089(704) includes cost for Br. 57C0028.

57C0028 — **Complete**

Feature Carried: MORENA BLVD
Feature Intersected: SAN DIEGO RIVER SEP
Proj. ID: STPLX-5004(058)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		3/19/93

Current $ Estimate: $0
Comments: Cost included in Br. 57C0023.

57C0196 — **Complete**

Feature Carried: HARBOR DR
Feature Intersected: HARBOR DRIVE OH
Proj. ID:
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	9/29/92	9/29/92
Design		5/7/93
Constru. Auth.		
Project Complete		6/16/95

Current $ Estimate: $1,610,446
Comments:

57C0211L — **Complete**

Feature Carried: CARLSBAD BLVD
Feature Intersected: SAN MARCOS CR
Proj. ID: BRLO-5957(007), BRLN-5308(001)
County Name: San Diego — Dist.: 11
Agency Name: Carlsbad

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $0
Comments: This bridge (57C0211L) was replaced in 1995. HBRR funds were used. The bridge meet all current seismic standards.

Printed: June 15, 1999

Status Report for Local Seismic Retrofit Projects (as of 6/15/99)

57C0239 — **Complete**

Feature Carried: PACIFIC HWY
Feature Intersected: SAN DIEGO RIVER
Proj. ID: STPLX-5004(016)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		3/15/95

Current $ Estimate: $118,800
Comments:

57C0287 — **Complete**

Feature Carried: SUNSET CLIFFS BLVD
Feature Intersected: SAN DIEGO RIV
Proj. ID: STPLV-5004(004)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		6/14/95

Current $ Estimate: $1,075,619
Comments:

57C0585 — **Complete**

Feature Carried: LILAC ROAD
Feature Intersected: SAN LUIS REY RIVER
Proj. ID:
County Name: San Diego — Dist.: 11
Agency Name: San Diego County

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $21,600
Comments:
This bridge was fully replaced 4 years ago. Renumbered it 57C0669.

57C0195 — **Complete**

Feature Carried: HARBOR DR
Feature Intersected: CHOLLAS CREEK
Proj. ID:
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		10/23/92

Current $ Estimate: $129,600
Comments:

57C0175L — **In Construction**

Feature Carried: FRIARS RD
Feature Intersected: SAN DIEGO RIV
Proj. ID:
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	3/1/93	3/1/93
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $362,696
Comments:
Need to confirm the award date.

57C0175R — **In Construction**

Feature Carried: FRIARS RD
Feature Intersected: SAN DIEGO RIV
Proj. ID:
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	3/1/93	3/1/93
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $362,696
Comments:
Need to confirm the award date.

57C0216 — **In Construction**

Feature Carried: POC
Feature Intersected: GEN DYNAMICS POC(PAC
Proj. ID: STPLZ-5004(076), STPLZ-5004(040)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/26/97	8/26/97
Design	3/1/98	
Constru. Auth.		8/26/98
Project Complete	3/1/99	

Current $ Estimate: $105,000
Comments:

57C0225 — **In Construction**

Feature Carried: OLD PACIFIC HWY
Feature Intersected: CUDAHY CHANNEL
Proj. ID: STPLZ-5004(077), STPLZ-5004(040)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/26/97	8/26/97
Design	3/1/98	
Constru. Auth.		8/26/98
Project Complete	6/1/99	

Current $ Estimate: $567,000
Comments:

57C0253 — **In Construction**

Feature Carried: WILDWOOD GLEN LN
Feature Intersected: SWEETWATER RIVER
Proj. ID: STPLZ-5957(016), STPLZ-5957(029)
County Name: San Diego — Dist.: 11
Agency Name: San Diego County

Schedule	Planned	Actual
Strategy	3/27/97	3/27/97
Design	8/1/97	1/21/98
Constru. Auth.		7/14/98
Project Complete	1/1/99	

Current $ Estimate: $407,000
Comments:

Printed: June 15, 1999

Status Report for Local Seismic Retrofit Projects (as of 6/15/99)

57C0285
In Construction
Proj. ID: STPLZ-5004(078), STPLX-5004(062)
Feature Carried: NIMITZ BLVD
Feature Intersected: NIMITZ BLVD
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/26/97	8/26/97
Design	3/1/98	
Constru. Auth.		8/26/98
Project Complete	4/1/99	

Current $ Estimate: $170,000
Comments:

57C0416
In Construction
Proj. ID: STPLV-5004(005)
Feature Carried: FIRST AVE
Feature Intersected: FIRST AVENUE BRIDGE
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	9/21/95	9/21/95
Design		
Constru. Auth.		9/12/96
Project Complete		

Current $ Estimate: $532,000
Comments:

57C0464L
In Construction
Proj. ID: STPLZ-5004(075), STPLZ-5004(040)
Feature Carried: MARKET ST
Feature Intersected: LAS CHOLLAS CREEK
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/26/97	8/26/97
Design	3/1/98	
Constru. Auth.		8/26/98
Project Complete	5/1/99	

Current $ Estimate: $130,000
Comments:

57C0476
In Construction
Proj. ID: STPLZ-5957(023)
Feature Carried: OLD HIGHWAY 395
Feature Intersected: KEYS CANYON
County Name: San Diego
Dist.: 11
Agency Name: San Diego County

Schedule	Planned	Actual
Strategy	2/10/94	2/10/94
Design		1/10/95
Constru. Auth.		2/7/96
Project Complete		

Current $ Estimate: $71,094
Comments:

57C0561
In Construction
Proj. ID: STPLZ-5004(072), STPLZ-5004(040)
Feature Carried: TERRACE WALK POC
Feature Intersected: TERRACE WALK POC
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/29/97	8/29/97
Design	3/1/98	
Constru. Auth.		7/7/98
Project Complete	2/1/99	

Current $ Estimate: $143,000
Comments:

57C0010
In Design
Proj. ID: STPLZ-5079(016)
Feature Carried: **Douglas Dr**
Feature Intersected: **San Luis Rey Riv**
County Name: San Diego
Dist.: 11
Agency Name: Oceanside

Schedule	Planned	Actual
Strategy	3/19/97	3/19/97
Design	4/30/99	
Constru. Auth.		
Project Complete		

Current $ Estimate: $249,350
Comments:

57C0015
In Design
Proj. ID: STPLZ-5004(073), STPLZ-5004(040)
Feature Carried: NORTH HARBOR DR
Feature Intersected: NAVY ESTUARY
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/29/97	8/29/97
Design	5/1/98	
Constru. Auth.	1/1/99	
Project Complete	5/1/99	

Current $ Estimate: $712,800
Comments:

57C0084
In Design
Proj. ID: STPLZ-6041(006), STPLZ-6041(008)
Feature Carried: SD & AE RR
Feature Intersected: 24TH ST UP
County Name: San Diego
Dist.: 11
Agency Name: San Diego Metropolitan Transit

Schedule	Planned	Actual
Strategy	8/29/97	8/29/97
Design	?	
Constru. Auth.	11/1/98	
Project Complete	5/1/99	

Current $ Estimate: $39,000
Comments:

57C0134
In Design
Proj. ID: STPLZ-5308(008)
Feature Carried: CARLSBAD BLVD
Feature Intersected: CARLSBAD OH (AT & SF RR)
County Name: San Diego
Dist.: 11
Agency Name: Carlsbad

Schedule	Planned	Actual
Strategy	3/19/97	3/19/97
Design	?	
Constru. Auth.		
Project Complete	?	

Current $ Estimate: $354,000
Comments:

Printed: June 15, 1999

Status Report for Local Seismic Retrofit Projects (as of 6/15/99)

57C0193 — **In Design**

Feature Carried: POC
Feature Intersected: WODEN ST POC
Proj. ID: STPLZ-5066(008), STPLZ-5066(007)
County Name: San Diego — Dist.: 11
Agency Name: National City

Schedule	Planned	Actual
Strategy	3/27/97	3/27/97
Design	?	6/9/98
Constru. Auth.		
Project Complete	?	

Current $ Estimate: $57,000
Comments:

57C0207 — **In Design**

Feature Carried: N TORREY PINES RD
Feature Intersected: SORRENTO OH (AT & SF RR)
Proj. ID: STPLZ-5356(003), BRNL-5004(010)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	6/16/98	6/16/98
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $3,200,000
Comments:
Revised strategy report 3/16/99 distributed in April. Memo from Jack Dye to District committed up to $4 million for retrofit/repair or replacement project.

57C0219 — **In Design**

Feature Carried: CONSOLDTD TRUCK RD
Feature Intersected: CONSOLIDATED TRK
Proj. ID: STPLZ-5004(071), STPLZ-5004(040)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/29/97	8/29/97
Design	2/1/98	
Constru. Auth.	3/1/99	
Project Complete	6/1/99	

Current $ Estimate: $32,400
Comments:
Bridge will be removed.

57C0276 — **In Design**

Feature Carried: ATSF RR (SDNR)
Feature Intersected: ENCINITAS BLVD UP
Proj. ID: STPLZ-6042(003), STPLZ-6042(002)
County Name: San Diego — Dist.: 11
Agency Name: North San Diego County Transit

Schedule	Planned	Actual
Strategy	3/27/97	3/27/97
Design	?	2/3/98
Constru. Auth.	1/1/99	
Project Complete	6/1/99	

Current $ Estimate: $172,000
Comments:

57C0312 — **In Design**

Feature Carried: GARNET AVE
Feature Intersected: ROSE CYN CR
Proj. ID: STPLNX-5004(012), STPLZ-5004(040)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/29/97	8/29/97
Design	5/1/98	
Constru. Auth.	2/1/99	
Project Complete	10/1/99	

Current $ Estimate: $270,000
Comments:

57C0322 — **In Design**

Feature Carried: HILL ST
Feature Intersected: SAN LUIS REY RIVER
Proj. ID: STPLZ-5079(016)
County Name: San Diego — Dist.: 11
Agency Name: Oceanside

Schedule	Planned	Actual
Strategy	3/19/97	3/19/97
Design	4/30/99	
Constru. Auth.		
Project Complete		

Current $ Estimate: $531,170
Comments:

57C0426 — **In Design**

Feature Carried: W MISSION BAY DR
Feature Intersected: W MISSION BAY DR BR
Proj. ID: STPLZ-5004(074), STPLZ-5004(040)
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy	8/29/97	8/29/97
Design	5/1/98	
Constru. Auth.	2/1/99	
Project Complete	3/1/00	

Current $ Estimate: $496,800
Comments:

57C0467 — **In Design**

Feature Carried: GROSSMONT CENTR DR
Feature Intersected: GROSSMONT CTR DR
Proj. ID: STPLZ-5207(016)
County Name: San Diego — Dist.: 11
Agency Name: La Mesa

Schedule	Planned	Actual
Strategy	3/27/97	3/27/97
Design	2/1/98	2/3/98
Constru. Auth.	11/30/98	
Project Complete	3/30/99	

Current $ Estimate: $61,500
Comments:

57C0289 — **No Retrofit**

Feature Carried: AT & SF RR
Feature Intersected: OLD TOWN UP (FRIARS RD)
Proj. ID:
County Name: San Diego — Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $0
Comments:
Considered privately owned.

Printed: June 15, 1999

Status Report for Local Seismic Retrofit Projects (as of 6/15/99)

57C0339
No Retrofit
Proj. ID: BROS-0073(029) / BRLO-5957(010)
Feature Carried: OLD HWY 80
Feature Intersected: KITCHEN CREEK
County Name: San Diego
Dist.: 11
Agency Name: San Diego County

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $0
Comments: Replaced at a cost of $1,445,830. Final Invoice received by LPA 06/26/95. Per info from SLIMS. RZ 2/23/99

57C0442
No Retrofit
Proj. ID: STPLZ-5081(005) / STPLZ-5081(003)
Feature Carried: QUINCE ST
Feature Intersected: GROVE CREEK
County Name: San Diego
Dist.: 11
Agency Name: Escondido

Schedule	Planned	Actual
Strategy	3/27/97	3/27/97
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $0
Comments:

57C0194
Pre-Strategy
Proj. ID:
Feature Carried: POC
Feature Intersected: 32ND ST POC (HARBOR DR)
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $43,200
Comments:

57C0217
Pre-Strategy
Proj. ID:
Feature Carried: POC
Feature Intersected: UPAS ST POC(PACIFIC HWY)
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $54,000
Comments:

57C0304
Pre-Strategy
Proj. ID:
Feature Carried: POC
Feature Intersected: NAVY STATION
County Name: San Diego
Dist.: 11
Agency Name: San Diego

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $54,000
Comments:

57C0398
Pre-Strategy
Proj. ID:
Feature Carried: CARLTON OAKS DR
Feature Intersected: SYCAMORE CREEK
County Name: San Diego
Dist.: 11
Agency Name: Santee

Schedule	Planned	Actual
Strategy		
Design		
Constru. Auth.		
Project Complete		

Current $ Estimate: $118,800
Comments: Considered privately owned.

Printed: June 15, 1999