State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-DN-101-39.6/43.7 01-491404 NH-Q101-(181)E --() HB1	WPCP	IN DEL NORTE COUNTY NEAR SMITH RIVER FROM ROWDY CREEK BRIDGE TO 0.5 MILE SOUTH OF MARANDA LANE INSTALL RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-9157	$622,992 $0 $0	12/21/10 01/12/11 03/17/11	0% 0% SUSPENDED
01-DN-199-18.2/18.6 01-482704 ACHS-P199-(032)E P1-99 0-(2E) --() HB1	WPCP	IN DEL NORTE COUNTY NEAR GASQUET FROM 0.7 MILE SOUTH TO 0.3 MILE SOUTH OF GRASSY FLAT CAMPGROUND CONSTRUCT CABLE MESH DRAPERY	HI TECH ROCKFALL CONSTRUCTION INC P O BOX 674 FOREST GROVE OR 971160674 (503)357-6508	SANDERS, KAREN 700 PARK PLACE CRESCENT CITY CA 95531 (707)464-9157	$1,495,484 $1,559,007 $0	07/01/10 07/29/10 05/01/11	89% 96% SUSPENDED
01-DN-999-/0 01-464104 ACHS-X015-(016)E PGX0-15 0-(6E) --() HB1	SWPPP	IN DEL NORTE COUNTY AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	MERGUPS, JURIS 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	$1,682,439 $0 $0	10/11/10 11/04/10 04/14/11	0% 0%
01-HUM-36-29.0/29.5 01-475604 ACST-43K3-(004)E 43-K3 0-(4E) --() HA23	WPCP	IN HUMBOLDT COUNTY ABOUT 5.5 MILES EAST OF BRIDGEVILLE AT 0.1 MILE WEST OF DEERFIELD RANCH ROAD COLD PLANE AC PAVEMENT PLACE HMA	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1081	$865,083 $0 $0	12/08/10 12/22/10 05/31/11	0% 0% SUSPENDED
01-HUM-36-39.5/0 01-475804 ER-43K2-(004)E --() HA23	SWPPP	IN HUMBOLDT COUNTY NEAR DINSMORE 1.0 MILE WEST OF VAN DUZEN RIVER BRIDGE CONSTRUCT TIEBACK RETAINING WALL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	TIMMONS, KELLY 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1081	$793,746 $0 $0	10/13/10 11/02/10 03/14/11	0% 0% SUSPENDED
01-HUM-96-.5/3.7 01-459404 STP-P096-(047)E --() HA22	WPCP	IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK FROM 0.1 MILE NORTH OF BRANNAN MOUNTAIN ROAD TO 4.5 MILES SOUTH OF TISH TANG VIADUCT REHABILITATE PAVEMENT	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$2,072,205 $0 $0	11/24/10 12/16/10 03/07/11	0% 0%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-96-3.0/20.4 01-472204 ER-43L3-(004) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT 2.3 MILES NORTH OF PG&E SERVICE CENTER ROAD AND FROM 0.9 TO 0.6 MILE SOUTH OF TISH TANG SI RECONSTRUCT ROADWAY	S T RHOADES CONSTRUCTION INC P O BOX 494520 REDDING CA 96049 96049 (530)223-9322	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$314,413 $0 $0	02/22/11 03/15/11 08/15/11	0% 0%
01-HUM-96-26.9/41.1 01-472304 ER-43K4-(004) ER-43K4-(004) --() HA23	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 0.7 MILE WEST OF BLUFF CREEK ROAD TO 4 MILES WEST OF THE HUMBOLDT SISKIYOU COUNTY LI HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$1,068,791 $1,030,515 $0	07/29/10 08/12/10 02/16/10 03/01/11	47% 96% COMPLETED
01-HUM-101-.2/126 01-464004 HSN-Q101-(162)E Q1-01 1-(2E) --() HB1	WPCP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS RECONSTRUCT METAL BEAM GUARD RAIL	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	$4,463,739 $2,643,180 $0	06/17/10 07/08/10 07/22/11	57% 59%
01-HUM-101-12.9/13.1 01-451804 HM2	WPCP	IN HUMBOLDT COUNTY NEAR GARBERVILLE AT 0.2 MILE NORTH OF MONSCHKE UNDERCROSSING AND AT 1.2 MILES SOUTH OF DEAN CREEK BRIDGE REPAIR DRAINAGE SYSTEMS	KICKIN ENTERPRISES 12777 INDIAN OAKS DRIVE BELLA VISTA CA 96008 (530)549-5190	KAMPAS, NANCY 1487 SANDY PRAIRIE CT., STE. E FORTUNA, CA 95540 (707)725-1023	$141,778 $0 $0	11/04/09 12/07/09 02/11/10	0% 0% SUSPENDED
01-HUM-101-40.9/42.2 01-470214 ER-43F4-(004)E --() HA23	SWPPP	IN HUMBOLDT COUNTY NEAR REDCREST FROM 2.1 MILES SOUTH TO 0.9 MILE SOUTH OF BEAR CREEK BRIDGE CONSTRUCT RETAINING WALL	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	MCGEE, JAMES 1487 SANDY PRAIRIE COURT SUITE E FORTUNA CA 95540 (707)725-1021	$6,148,981 $5,675,333 $0	08/19/08 09/05/08 03/25/11	99% 96% SUSPENDED
01-HUM-101-57.0/59.1 01-290304 HE11	SWPPP	IN HUMBOLDT COUNTY NEAR ALTON ON ROUTE 101 AND ON ROUTE 36 CONSTRUCT INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	WRIGHT, GEOFFREY 1487 SANDY PRAIRIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	$15,287,131 $15,725,385 $0	10/08/08 10/23/08 01/28/11	100% 100%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-101-75.2/79 01-478804 ACNH-Q101-(178)E --() HA22	WPCP	IN HUMBOLDT COUNTY IN EUREKA ON BROADWAY FROM 0.4 MILE NORTH OF HERRICK AVENUE TO 5TH STREET AND ON 5TH STREET FROM BROADWAY TO GRIND AND REPAVE ASPHALT SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	$4,144,755 $0 $0	12/08/10 12/22/10 05/02/11	0% 0% SUSPENDED
01-HUM-101-89.3/90.2 01-296104 ACNH-X023-(033)E BHX0-23 0-(3EN)H X023- 033-() HA21	SWPPP	IN HUMBOLDT COUNTY NEAR MCKINLEYVILLE ON ROUTE 101 AND ON ROUTE 200 REPLACE BRIDGES	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	FITZGERALD, TOM 5601 S. BROADWAY EUREKA CA 95503 (707)441-3989	$40,500,488 $25,871,079 $0	09/18/08 09/26/08 12/25/12	49% 64%
01-HUM-101-97.5/100.7 01-490504 ACNH-Q101-(171)E --() HM1	WPCP	IN DEL NORTE AND HUMBOLDT COUNTIES ON ROUTE 101 NEAR CRESCENT CITY AND NEAR TRINIDAD PLACE BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	QUINTRELL, HEIDI 5601 SOUTH BROADWAY, STE. A EUREKA CA 95503 (707)445-6649	$2,898,352 $2,649,180 $0	06/25/10 07/16/10 02/04/11 03/16/11	100% 100% COMPLETED
01-HUM-101-121.8/122.7 01-496004 HSNH-Q101-(195)E Q1-01 1-(5E) --() HB1	WPCP	IN HUMBOLDT COUNTY NEAR ORICK FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF BALD HILLS ROAD INSTALL METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA, CA 95503 (707)445-6649	$194,500 $0 $0	03/01/11 03/15/11 04/20/11	0% 0%
01-HUM-169-18.0/19.8 01-478304 ER-43J9-(004) --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR WEITCHPEC AT 2.9 MILES AND 4.3 MILES WEST OF CAPPELL CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	ENGINEERED SOIL REPAIRS INC 1267 SPRINGBROOK ROAD WALNUT CREEK CA 94597 (925)210-2150	OSIER, JIM 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)498-3516	$1,388,503 $46,178 $0	06/21/10 07/13/10 06/27/11	12% 3% SUSPENDED
01-HUM-169-20.5/32.9 01-478504 ACST-43K9-(004)E 43-K9 0-(4E) --() HA23	WPCP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS 1.9 MILES W OF CAPPELL CREEK BRIDGE TO 0.9 MILE WEST OF ROUTE 96. REPAIR SLIP OUTS, DRAINA REPAIR STORM DAMAGE	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	OSIER, JIM 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)834-1152	$354,981 $0 $0	12/08/10 12/20/10 03/09/11	0% 0% SUSPENDED

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-169-22.2/30.2 01-364604 ACST-S169-(005)E S1-69 0-(5E) --() HA21	SWPPP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM CAPPELL CREEK BRIDGE TO MARTINS FERRY SCHOOL CREEK BRIDGE REPLACE BRIDGES(#4-304,305,306,307)	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MULLEN, RICHARD 5065 BOYD RD., STE. B ARCATA CA 95521 (707)498-3516	$8,417,467 $5,042,449 $0	03/04/09 03/27/09 11/09/11 SUSPENDED	61% 60%
01-HUM-254-5.1/5.6 01-475104 ER-43J7-(004)E --() HA23	WPCP	IN HUMBOLDT COUNTY NEAR MIRANDA FROM 1.3 MILES SOUTH OF MIRANDA POST OFFICE TO 0.8 MILE SOUTH OF MIRANDA POST OFFICE RECONSTRUCT HIGHWAY	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	RODRIGUEZ, JOAQUIN S. 1487 SANDY PRAIRIE CT, STE E FORTUNA, CA 95540 (707)725-1020	$3,213,250 $1,250,696 $0	10/28/10 12/01/10 07/22/11	38% 39%
01-HUM-299-.7/0 01-482404 HA23	SWPPP	IN HUMBOLDT COUNTY IN ARCATA ON GIUNTOLI LANE 0.2 MILE WEST OF GIUNTOLI LANE OVERCROSSING INSTALL IRRIGATION SYSTEM	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	GORONA, MARK 5065 BOYD ROAD, STE B ARCATA, CA 95521 (707)825-4887	$299,893 $0 $0	01/26/11 02/15/11 04/24/11	0% 0%
01-HUM-299-7.1/43.1 01-490404 ACHS-P299-(160)E P2-99 1-(0E) --() HB1	WPCP	IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS PLACE RUMBLE STRIPS	TRAFFIC SOLUTIONS INC 8490 HARTMEYER LANE REDDING CA 96002 (530)222-8023	OSIER, JIM 5065 BOYD ROAD, STE. B ARCATA CA 95521 (707)834-1152	$317,336 $0 $0	06/02/10 06/28/10 09/07/10 SUSPENDED	0% 0%
01-HUM-299-36.9/39.2 01-486724 HM1	WPCP	IN HUMBOLDT COUNTY AT AND NEAR WILLOW CREEK AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	OSIER, JIM 5065 BOYD ROAD, STE G ARCATA CA 95521 (707)925-6403	$611,719 $1,500 $0	03/08/10 04/13/10 02/02/11 SUSPENDED	27% 0%
01-HUM-5506-/0 01-0AA004		IN HUMBOLDT COUNTY IN EUREKA AT THE DISTRICT 1 OFFICE BUILDING AT 1656 UNION STREET INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (562)506-5853	RUNNION, JOSH 700 PARK PLACE CRESCENT CITY, CA 95531 (707)496-5635	$366,900 $345,134 $0	06/03/10 06/30/10 02/28/11 SUSPENDED	62% 94%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-HUM-5708-/0 01-0AA014		IN HUMBOLDT COUNTY ABOUT 4 MILES NORTH OF EUREKA AT THE BRACUT MAINTENANCE STATION AT 6100 HIGHWAY 101 NORTH INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	RUNNION, JOSH 700 PARK PLACE CRESCENT CITY, CA 95531 (707)496-5635	$255,721 $244,027 $0	03/18/10 04/22/10 02/28/11	100% 95%
01-LAK-29-/11.9 01-491204 HM1	WPCP	IN LAKE COUNTY AT AND NEAR MIDDLETON FROM THE NAPA COUNTY LINE TO COYOTE CREEK BRIDGE SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-1500	NARINE, OUNGKAR 7663 S. HIGHWAY 29 KELSEYVILLE CA 95451 (707)279-2468	$1,354,862 $1,172,968 $0	04/21/10 05/24/10 02/17/11 02/25/11 COMPLETED	100% 100%
01-LAK-53-2.8/7.5 01-3986U4 NH-P053-(024)3 --() HA22	SWPPP	IN LAKE COUNTY IN AND NEAR CLEARLAKE FROM 0.1 MILE SOUTH OF 40TH AVENUE/LAKESHORE DRIVE TO ROUTE 20/53 JUNCTION WIDEN ROADWAY WITH HMA OVER AB	SIERRA EQUIPMENT RENTAL INC 8176 ROAD 44 GLENN CA 95943 (877)503-6300	KRAFT, DAN P. O. BOX 457 LOWERLAKE, CA 95457 (707)994-5074	$11,915,542 $0 $0	01/05/11 02/15/11 04/24/12	0% 0%
01-LAK-999-/0 01-464404 HSST-X033-(073)E X0-33 0-(3E) --() HB1	WPCP	IN LAKE COUNTY AT VARIOUS LOCATIONS METAL BEAM GUARD RAIL	DIRT AND AGGREGATE INTERCHANGEINC 20905 NE SANDY BLVD FAIRVIEW OR 97024 (503)661-5093	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	$2,423,918 $240,141 $0	12/10/10 12/23/10 08/03/11 SUSPENDED	0% 0%
01-MEN-1-74.7/75.9 01-472904 ER-43K6-(000)4 --() HA23	WPCP	IN MENDOCINO COUNTY NEAR WESTPORT AT 1.1 MILES SOUTH AND AT 1.7 MILES NORTH OF BLUE SLIDE GULCH VIADUCT PLACE HOT MIX ASPHALT	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	LEES, CHARLES 925 B NORTH FRANKLIN STREET FORT BRAGG, CA 95437 (707)961-5413	$202,160 $0 $0	12/30/10 01/25/11 03/30/11 SUSPENDED	0% 0%
01-MEN-1-82.1/82.3 01-472604 ER-43K0-(004)E --() HA23	WPCP	IN MENDOCINO COUNTY NEAR WESTPORT FROM 1.4 MILES NORTH OF HOWARD CREEK BRIDGE TO 0.6 MILE SOUTH OF JUAN CREEK BRIDGE CONSTRUCT TIEBACK RETAINING WALL	VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 94912 (415)453-3732	LEES, CHARLES 925 B NORTH FRANKLIN ROAD FORT BRAGG, CA 95437 (707)961-5413	$1,554,464 $41,281 $0	10/07/10 11/05/10 10/15/11 SUSPENDED	0% 3%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-1-104.9/105 01-485904 HM3	WPCP	IN MENDOCINO COUNTY NEAR LEGGETT AT SOUTH FORK EEL RIVER BRIDGE CLEAN AND PAINT BRIDGE	N Y BLASTCO INC 14710 S MAPLE AVENUE GARDENA CA 90248 (310)515-0433	KOSTRZEWA, LUCY 1656 UNION STREET EUREKA CA 95501 (707)441-4664	$606,790 $5,444 $0	06/01/10 07/08/10 02/03/11 SUSPENDED	48% 1%
01-MEN-20-4.7/4.9 01-482104 HSST-P020-(154)E P0-20 1-(4E) --() HB1	WPCP	IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 7.7 MILES TO 4.9 MILES EAST OF ROUTE 1 CONSTRUCT TIMBER RETAINING WALL	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	ORTIZ, AL 925 N FRANKLIN STREET FORT BRAFF, CA 95437 (530)225-3080	$596,418 $0 $0	01/27/11 02/10/11 06/06/11 SUSPENDED	0% 0%
01-MEN-101-.1/101.6 01-464304 SARR-Q101-(169)E Q1-01 1-(9E) --() HB1	SWPPP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 0.3 MI SOUTH OF RUSSIAN RIVER BRIDGE TO 0.5 MI NORTH OF BEAR PEN UNDERCROSSING RECONSTRUCT METAL BEAM GUARD RAIL	WAHLUND CONSTRUCTION INC 830 HILMA DRIVE EUREKA CA 95503 (707)845-0990	WRIGHT, GEOFFREY T. 1487 SANDY PRARIE COURT, STE. E FORTUNA CA 95540 (707)725-1022	$4,332,164 $2,564,675 $0	06/10/10 06/30/10 08/23/11 SUSPENDED	47% 59%
01-MEN-101-19.7/30.8 01-499904 HSNH-Q101-(181)E Q1-01 1-(1E) --() HB1	SWPPP	IN MENDOCINO COUNTY IN AND NEAR UKIAH FROM EL ROBLE ROAD OVERCROSSING TO ROUTE 101/20 SEPARATION INSTALL MEDIAN CABLE BARRIER	GHILOTTI BROS INC 625 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	KLEIBER, KATHARINE 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5913	$2,041,238 $1,250 $0	12/09/10 01/05/11 09/01/11 SUSPENDED	0% 0%
01-MEN-101-21.1/33.7 01-449404 NH-Q101-(168)E RRQ1-01 1-(0EA) Q101- 170-() HA22	WPCP	IN MENDOCINO COUNTY NEAR UKIAH FROM 0.2 MILE NORTH OF ROBINSON CREEK BRIDGE TO 0.2 MILE SOUTH OF UVA DRIVE REPLACE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL WAY, P.O. BOX 9595 REDWOOD VALLEY, CA 95470 (707)485-0876	$10,556,964 $5,911,782 $0	07/23/10 08/06/10 08/30/11	37% 56%
01-MEN-101-34.9/35 01-477804 ER-43H5-(004)E --() HA23	SWPPP	IN MENDOCINO COUNTY NEAR CALPELLA AT 1.9 MILES NORTH OF WEST ROAD OVERCROSSING AND NEAR WILLITS AT 0.2 MILES SOUTH OF HAEHL OC REPAIR AND REPLACE CULVERTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	$1,273,514 $1,358,275 $0	11/17/09 12/09/09 03/18/11	100% 100%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-MEN-101-35.5/40.1 01-496904 HSNH-Q101-(186)E Q1-01 1-(6E) --() HB1	SWPPP	IN MENDOCINO COUNTY ABOUT 6 MILES SOUTH OF WILLITS FROM 1.5 MILES NORTH OF REEVES CANYON ROAD TO 0.2 MILES SOUTH OF BLACK BART DR INSTALL METAL BEAM GUARD RAIL	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	$810,952 $0 $0	12/08/10 12/30/10 03/21/11 SUSPENDED	0% 0%
01-MEN-128-40.9/50 01-378154 STP-X045-(021)E --() HA42	SWPPP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERTS	TEAM GHILOTTI INC 2531 PETALUMA BLVD SOUTH PETALUMA CA 94952 (707)763-8700	FAZAL, IMRAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)485-5495	$2,068,550 $0 $0	03/04/11 03/17/11 11/28/11	0% 0%
01-MEN-162-14.0/19.8 01-476504 ACST-43K7-(004)E 43-K7 0-(4E) --() HA23	WPCP	IN MENDOCINO COUNTY AT VARIOUS LOCATIONS FROM 1.1 MILES WEST TO 4.4 MILES EAST OF MIDDLE FORK EEL RIVER BRIDGE PLACE HOT MIX ASHPALT	MENDOCINO CONSTRUCTION SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	KOSTRZEWA, LUCY 1500 REDWOOD DR. GARBERVILLE, CA 95542 (707)834-1036	$551,662 $0 $0	10/19/10 11/02/10 02/11/11 SUSPENDED	0% 0%
01-MEN-175-.2/9.3 01-477104 ACST-43K5-(004)E 43-K5 0-(4E) --() HA23	SWPPP	IN MENDOCINO AND LAKE COUNTIES NEAR HOPLAND AT VARIOUS LOCATIONS FROM 4.0 MILES WEST OF THE MEN/LAKE COUNTY LINE TO 0.8 MILE EAST RECONSTRUCT HIGHWAY EMBANKMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NARINE, OUNGKAR 7663 S. HWY 29 KELSEYVILLE, CA 95451 (707)279-2492	$725,701 $0 $0	12/08/10 12/22/10 04/04/11 SUSPENDED	0% 0%
01-MEN-222-1.0/0 01-380504 SARR-P222-(001)E P2-22 0-(1E) --() HA21	SWPPP	IN MENDOCINO COUNTY NEAR UKIAH AT RUSSIAN RIVER BRIDGE REPLACE BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	THANGAVELAUTHAM, RAGUPARAN 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-0437	$5,785,191 $3,255,203 $0	05/18/09 06/18/09 11/22/11 SUSPENDED	44% 56%
01-MEN-999-/0 01-486204 HM3	WPCP	IN MENDOCINO COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS CLEAN AND PAINT BRIDGES	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	KOSTRZEWA, LUCY 1500 REDWOOD DRIVE GARBERVILLE CA 95542 (707)834-1036	$1,164,112 $286,921 $0	06/17/10 07/08/10 03/11/11 SUSPENDED	65% 25%

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
01-VAR--/0 01-482804		IN DEL NORTE AND HUMBOLDT COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	QUINTRELL, HEIDI 5601 S. BROADWAY EUREKA CA 95503 (707)445-6649	$509,871 $491,217 $0	06/09/10 06/22/10 03/29/11	79% 96%
HA21	WPCP						

Totals: **Authorized Final Amt:** $146,394,718 **Completed to Date:** $77,412,818 **Work This Month:** $0

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-14.0/22.5 02-0E2004 STP-P036-(090)E --()	WPCP	IN LASSEN COUNTY ABOUT 10 MILES EAST OF WESTWOOD FROM 3.4 MILES WEST OF SUSAN RIVER BRIDGE TO 3.4 MILES EAST OF ROUTE 36/44 REHABILITATE PAVEMENT	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	$4,549,433 $0 $0	12/08/10 01/03/11 05/13/11	0% 0% SUSPENDED
02-LAS-36-25.4/0 02-1E4604 HB4N	WPCP	IN LASSEN COUNTY IN SUSANVILLE AT ROUTE 139 RELOCATE TRAFFICE SIGNALS, SIDEWALK	TENNYSON ELECTRIC INC 7275 NATIONAL DR SUITE A 2 LIVERMORE CA 94550 (925)606-1038	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	$278,853 $0 $0	12/16/10 01/11/11 07/07/11	0% 0%
02-LAS-44-14.9/37.2 02-1E8504 ACNH-P044-(047)E --()	WPCP	IN LASSEN COUNTY ABOUT 15 MILES EAST OF OLD STATION FROM 0.1 MILE EAST OF CRATER LAKE ROAD TO ROUTE 36 THIN BLANKET OVERLAY	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	ZDENEK MICHAEL 1031 BUTTE ST. REDDING, CA 96001 (530)229-0559	$3,223,529 $3,123,647 $0	03/15/10 04/13/10 04/15/11	72% 97% SUSPENDED
02-LAS-299-4.7/12.3 02-2E6604 HM1	WPCP	IN SHASTA AND LANSEEN COUNTIES ON ROUTE 44 FROM 0.1 MILE WEST OF PLUM VALLEY ROAD TO LASSEN COUNTY AND ON ROUTE 299 FROM 0.8 MILE COLD IN PLACE RECYCLE	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING, CA 96001 (530)229-0559	$4,042,573 $0 $0	03/03/11 03/15/11	0% 0%
02-MOD-299-.3/.5 02-1E5804 HB4N	WPCP	IN MODOC COUNTY NEAR ADIN AT ROUTE 139 SHOULDER WIDENING WITH DRAINAGE	HAT CREEK CONSTRUCTION AND MATERIALS INC 24339 HWY 89 N BURNEY CA 96013 (530)335-5501	TUHOLSKI, JEROME 1031 BUTTE STREET REDDING, CA 96001 (530)225-3419	$258,852 $0 $0	01/14/11 02/15/11 04/21/11	0% 0%
02-PLU-70-17.2/17.4 02-2E0004 HSST-P070-(125)E P0-70 1-(5E) --() HB1	SWPPP	IN PLUMAS COUNTY NEAR BELDEN FROM 0.6 MILE TO 0.9 MILE EAST OF CARIBOU ROAD HOT MIX ASPHALT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	FARLEY, DAMION 1555 E. MAIN STREET QUINCY, CA 95971 (530)257-8120	$1,428,501 $56,825 $0	12/16/10 01/10/11 04/13/11	8% 4% SUSPENDED

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-PLU-70-35.1/35.5 02-373104 SARR-P070-(099)E P0-70 0-(9E) --() HA21	SWPPP	IN PLUMAS COUNTY NEAR KEDDIE FROM 0.3 KM WEST TO 0.3 KM EAST OF THE SPANISH CREEK BRIDGE CONSTRUCT BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	COLLINS, RONALD 1555 EAST MAIN STREET QUINCY CA 95971 (530)283-2451	$13,537,984 $3,848,392 $0	05/03/10 05/18/10 09/28/12	15% 28% SUSPENDED
02-PLU-70-78.4/91.2 02-1E8704 ACST-P070-(097)E P0-70 0-(7E) --() HM1	WPCP	IN PLUMAS COUNTY NEAR PORTOLA FROM 0.3 MILE WEST OF BIG GRIZZLY CREEK BRIDGE TO 0.1 MILE EAST OF SUMMIT SCHOOL DRIVE THIN BLANKET OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	COLLINS, RONALD 1555 EAST MAIN STREET QUINCY CA 95971 (530)283-2451	$2,153,126 $1,575 $0	06/25/10 07/12/10 07/15/11	0% 0%
02-PLU-70-79.1/0 02-377814 HA26	WPCP	IN PLUMAS COUNTY NEAR BECKWOURTH AT THE LESTER T DAVIS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	R E M CONSTRUCTION INCORPORATED 6621 CLARK ROAD PARADISE CA 95969 (530)876-1363	COLLINS, RONALD 1555 EAST MAIN STREET QUINCY, CA 95971 (530)283-2451	$1,689,419 $1,554,749 $0	07/23/09 08/19/09 04/28/11	83% 90%
02-SHA-5-.9/4.3 02-371004 HB4N	SWPPP	IN SHASTA COUNTY IN AND NEAR ANDERSON FROM FOURTH STREET OVERCROSSING TO DESCHUTES ROAD UNDERCROSSING WIDEN ROADWAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8418	$10,483,330 $8,315,940 $0	04/21/10 05/24/10 04/15/11	93% 78%
02-SHA-5-3.0/19 02-0C5904 NHS- -( ) --() HB4N	SWPPP	IN AND NEAR ANDERSON & REDDING ON I-5 FR 0.6MILE S OF ANDERSON SEP.TO 0.3 MILE N OF TWINVIEW BLVD UC & ON RT 44 FR EAST ST. TO EAS INSTALL ITS	ROADWAY ELECTRICAL WORKS INCORPORATED 3442 6TH STREET CERES CA 95307 (209)541-0920	WILSON, ZACHARY 1031 BUTTE STREET REDDING, CA 96001 (530)225-3225	$4,056,763 $825 $0	11/23/10 12/23/10 08/04/11	0% 0%
02-SHA-5-15.0/15.8 02-3C0004 IM-BRIM-(005)8 --() HB4N	SWPPP	IN SHASTA COUNTY IN REDDING FROM 1.3 MILES SOUTH TO 0.1 MILE NORTH OF HILLTOP DRIVE OVERCROSSING WIDEN RAMP	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	WOOD, JAMES 1031 BUTTE STREET REDDING, CA 96001 (530)225-3160	$6,016,730 $573,941 $0	12/21/10 01/03/11 12/27/11	2% 10%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-15.1/15.7 02-328034 ACST-P044-(044)E P0-44 0-(4E) --() HB4N	SWPPP	IN SHASTA COUNTY IN REDDING FROM LIBERTY STREET TO ROUTE 5/44 SEPARATION WIDEN HIGHWAY AND RAMPS	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	WOOD, JAMES 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3160	$62,591,623 $61,852,883 $0	03/05/08 03/14/08 05/20/11	88% 99%
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21	SWPPP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING, CA 96003 (530)225-3083	$127,093,879 $34,961,824 $0	09/25/09 10/14/09 03/03/15	24% 28%
02-SHA-5-43.1/0 02-395804 ACSH-0058-(338)E 00-58 3-(8E) --() HA26	WPCP	IN SHASTA CO ABOUT 0.8 KM NORTH OF THE LAKEHEAD OVERCROSSING AT THE LAKEHEAD SAFETY ROADSIDE REST AREA REHABILITATE FACILITIES	GIFFORD CONSTRUCTION INC P O BOX 492618 REDDING CA 960492618 (530)226-6000	PASCAL, ANTHONY 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-9814	$1,370,395 $1,361,398 $0	10/15/09 11/09/09 04/20/11	0% 0% PLANT EST SATIS
02-SHA-5-44.4/58 02-2C4504 ACIM-0058-(341)E IM00-58 3-(1E) --() HA22	WPCP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 1.5 MILES SOUTH OF DOG CREEK BRIDGE TO 0.6 MILE NORTH OF SIMS ROAD UNDERCROSSING ASPHALT CONCRETE RESURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	PASCAL, ANTHONY 1031 BUTTE STREET REDDING, CA 96001 (530)225-3888	$30,851,593 $138,256 $0	11/29/10 01/12/11 11/20/12	0% 0% SUSPENDED
02-SHA-5-/67 02-2E9704 HSIM-0058-(342) 0-058 -(42E) --()	WPCP	IN SHASTA AND TEHAMA COUNTIES FROM TEHAMA COUNTY LINE TO 1.5 MILES SOUTH OF DOG CREEK BRIDGE INSTALL METAL BEAM GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)225-2922	$5,491,777 $597,575 $0	11/22/10 12/28/10 02/02/12	13% 11%
02-SHA-44-69.0/69.8 02-0E3904 ACHS-P044-(046)E P0-44 0-(6E) --() HB1	SWPPP	IN SHASTA COUNTY NEAR OLD STATION FROM 3.6 MILES EAST OF PLUM VALLEY ROAD TO 1.6 MILES WEST OF SHASTA/LASSEN COUNTY LINE SHOULDER WIDENING	HAT CREEK CONSTRUCTION AND MATERIALS INC 24339 HWY 89N BURNEY CA 96013 (530)335-5501	WING, KATHRYN 28482 HWY 44, SUITE #1 SHINGETOWN, CA 96088 (530)474-4424	$1,264,004 $1,292,788 $0	11/12/09 12/07/09 12/17/10 12/20/11	100% 100%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-89-29.2/0 02-1E6704 HM3	WPCP	IN SHASTA COUNTY ABOUT 12 MILES NORTH OF BURNEY AT LAKE BRITTON BRIDGE BRIDGE MAINTENANCE	MUEHLHAN CERTIFIED COATINGS INC 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	BADE, TIM 4300 CATERPILLAR ROAD REDDING CA 96003 (530)265-3158	$3,031,148 $529,658 $0	06/02/10 06/28/10 08/01/11	0% 17% SUSPENDED
02-SHA-273-7.1/11 02-2E8404 STP-P273-(010)E --() HA22	WPCP	IN SHASTA COUNTY IN AND NEAR REDDING FROM SPRING CREEK BRIDGE TO 0.1 MILE SOUTH OF CANYON ROAD ASPHALT CONCRETE SURFACING	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ROSE, MIKE 1031 BUTTE STREET REDDING, CA 96001 (530)225-3077	$3,985,673 $0 $0	12/28/10 01/11/11 05/06/11	0% 0%
02-SHA-999-/0 02-1E6104 ACHS-X089-(098)E P X0-89 0-(8E) --() HA21	WPCP	IN SHASTA COUNTY AT VARIOUS LOCATIONS. PLACE METHACRYLATE OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	BADE, TIM 18300 ANTLER SCHOOL ROAD LAKEHEAD, CA 96051 (530)238-2964	$1,138,746 $0 $0	12/16/10 12/30/10 05/18/11	0% 0%
02-SIS-5-2.7/11.4 02-3E0004	WPCP	IN SISKIYOU COUNTY IN AND NEAR DUNSMUIR FROM SACRAMENTO RIVER BRIDGE OVERHEAD TO 0.2 MILE NORTH OF LASSEN LANE OVERCROSSING REMOVE AND REPLACE ASPHALT PAVEMENT	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	PASCAL, ANTHONY 1031 BUTTE STREET REDDING, CA 96001 (530)225-3288	$2,715,710 $0 $0	12/16/10 12/30/10 02/28/11	0% 0% SUSPENDED
02-SIS-96-20.0/20.1 02-340204 HA23		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		$98,000 $0 $0	11/21/97 11/21/97	0% 0%
02-SIS-97-11.5/17 02-2E6704	WPCP	IN SISKIYOU AND TRINITY COUNTIES ON TRE 97 FROM YELLOW BUTTE ROAD TO 0.5 MILE NORTH OF DEER MOUNTAIN ROAD AND ON TRE 299 FROM STEE THIN BLANKET OVERLAY WITH DIGOUTS	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0531	$2,513,534 $0 $0	03/03/11 03/15/11	0% 0%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-24.0/34.5 02-1E0804 NH-P097-(039)E --()		IN SISKIYOU COUNTY ABOUT 10 MILES SOUTH OF MACDOEL FROM 2.1 MILES NORTH OF GRASS LAKE REST AREA TO 1.7 MILES SOUTH OF BALL MOUNTA PAVEMENT REHABILITATION	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	HINTON, JOHN 1745 S. MAIN STREET YREKA, CA 96097 (530)841-0173	$7,735,578 $0 $0	01/03/11 01/24/11 06/24/11 SUSPENDED	0% 0%
HA22	WPCP						
02-SIS-263-55.0/0 02-1E6504		IN SISKIYOU COUNTY ABOUT SIX MILES NORTH OF YREKA AT SHASTA RIVER BRIDGE NO 2-13 BRIDGE MAINTENANCE	F D THOMAS INC P O BOX 4663 MEDFORD OR 97501 (541)664-3010	HINTON, JOHN 1745 S. MAIN STREET YREKA CA 96097 (530)841-0173	$2,034,179 $1,035,337 $0	06/01/10 06/17/10 08/30/11 SUSPENDED	29% 51%
HM3	WPCP						
02-TEH-5-9.5/10.5 02-0E8004		IN TEHAMA COUNTY IN AND NEAR CORNING FROM 0.5 MILE SOUTH OF GALLAGHER OVERCROSSING TO AND AT CORNING SAFETY ROADSIDE REST AREA HOOK UP WATER AND SEWER SUPPLY	WALBERG INC. 2791 HIGHWAY 99 WEST CORNING, CA 96021 (530)824-0773	GRANADOS, ANTHONY 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8417	$627,748 $554,257 $0	05/25/10 06/15/10 01/11/11	93% 89%
HA26	WPCP						
02-TEH-5-12.2/0 02-0C9704 ACIM-0005-(333)E --()		IN TEHAMA COUNTY NEAR CORNING FROM 0.6 KM SOUTH TO 0.8 KM NORTH OF THOMES CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC ALTERNATIVE 1 P O BOX 491539 REDDING CA 960491539 (530)365-3930	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8418	$26,548,512 $25,532,620 $0	05/23/08 06/17/08 02/18/11	91% 96%
HA21	SWPPP						
02-TEH-5-22.2/27.5 02-2C50U4 SARR-0058-(336)E 00-58 3-(6E) --()		IN TEHAMA COUNTY IN AND NEAR RED BLUFF FROM 5.3 MILES SOUTH OF ADOBE ROAD OVERCROSSING TO ADOBE ROAD OVERCROSSING BRIDGE DECK MAINTENANCE	C C MYERS INC 3286 FITZGERALD ROAD RANCHO CORDOVA CA 957426811 (916)635-9370	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8413	$30,356,147 $30,985,640 $0	06/26/09 07/08/09 04/12/11	97% 93%
HA22	SWPPP						
02-TEH-36-85.8/87.5 02-1E8204 STPP-0360-(91E) --()		IN TEHAMA COUNTY NEAR MINERAL FROM 1.4 MILES EAST OF PAYNES CREEK ROAD TO 0.1 MILE WEST OF 36/89 SEPARATION CONSTRUCT TURNOUTS	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	GRANADOS, ANTHONY 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)527-8417	$617,714 $0 $0	03/09/11 03/24/11 06/24/11	0% 0%
HB4N	WPCP						

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-99-11.6/12.6 02-4C5804 ARRA-P099-(525)E P0-99 5-(5E) --() HB34	SWPPP	IN TEHAMA COUNTY AT LOS MOLINOS FROM 0.1 MILE SOUTH OF PALM STREET TO LOS MOLINOS CREEK BRIDGE INSTALL SIDEWALKS	RON HALE CONSTRUCTION INC P O BOX 795 SHASTA LAKE CA 96019 (530)275-7844	ROGERS, JIM 3881 BENATAR, SUITE C CHICO, CA 95928 (530)895-5245	$1,580,110 $1,696,100 $0	05/05/10 05/24/10 03/15/11	90% 99% SUSPENDED
02-TEH-99-13.9/14.2 02-2C1104 ACNH-P099-(528)E --() HA21	SWPPP	IN TEHAMA COUNTY NEAR DAIRYVILLE AT SUNSET CANAL BRIDGE AND CRAIG CREEK BRIDGE RECONSTRUCT BRIDGE	BLAISDELL CONSTRUCTION INC P O BOX 938 ANDERSON CA 96007 (530)365-4444	SHEPARD, SEAN E. 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)605-5865	$1,727,564 $600,894 $0	08/06/10 09/16/10 09/30/11	0% 35% SUSPENDED
02-TRI-3-68.5/0 02-2C9904 BRST-X033-(030)E X0-33 0-(0E) --() HA21	SWPPP	IN TRINITY COUNTY AT TRINITY RIVER BRIDGE AND AT MINNEHAHA CREEK BRIDGE REPLACE BRIDGE WITH PS CONCRETE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	O'SULLIVAN, ANDY 1625 MOTT ROAD MT. SHASTA, CA 96067 (530)235-2657	$4,124,816 $0 $0	02/24/11 03/15/11 07/09/13	0% 0%
02-TRI-36-36.7/37.1 02-2E0604 ACHS-P036-(088)E P P0-36 0-(8E) --() HB1	SWPPP	IN TRINITY COUNTY ABOUT 18 MILES EAST OF FOREST GLEN FROM 1.3 MILES TO 0.9 MILE WEST OF WILD MAD ROAD REALIGN AND WIDEN ROADWAY	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	RINARD, WAYNE 4300 CATERPILLAR ROAD REDDING, CA 96003 (530)229-0531	$906,328 $864,841 $0	09/01/10 09/21/10 12/09/12	100% 94%
02-TRI-299-13.3/13.8 02-3C0804 ACHS-P299-(155)E P2-99 1-(5E) --() HB1	SWPPP	IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.4 MI WEST TO 0.1 MILE EAST OF FRIEDRICH ROAD. SHOULDER WIDENING	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	MENDOZA, SERGIO 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3193	$4,966,561 $3,864,023 $0	04/01/09 04/20/09 04/21/11	88% 87% SUSPENDED
02-TRI-299-26.1/36.9 02-2E2604	WPCP	IN TRINITY COUNTY NEAR BIG BAR FROM 2.9 MILES WEST OF MANZANITA CREEK BRIDGE TO NORTH FORK TRINITY RIVER BRIDGE HOT IN PLACE RECYCLE	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY MIRA LOMA CA 91752 (714)826-3011	RINARD, WAYNE 4300 CATERPILLAR ROAD REDDING CA 96003 (530)229-0531	$2,468,110 $843,505 $0	05/19/10 06/02/10 10/01/11	91% 34% SUSPENDED

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-299-43.4/65.8 02-1E6004 HM3	WPCP	IN TRINITY COUNTY NEAR WEAVERVILLE AT VARIOUS LOCATIONS FROM CANYON CREEK BRIDGE TO GRASS VALLEY CREEK BRIDGE NO. 05-0010 BRIDGE MAINTENANCE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RINARD, WAYNE 4300 CATERPILLAR ROAD REDDING CA 96003 (530)229-0531	$974,504 $901,981 $0	05/24/10 06/07/10 05/15/11	100% 97% OVER RUN
02-VAR--/0 02-3E5504 HM4	WPCP	IN LASSEN, MODOC, PLUMAS, SHASTA, TEHAMA, AND TRINITY COUNTIES AT VARIOUS LOCATIONS. REMOVE AND REPLACE PAVEMENT MARKERS	LINEAR OPTIONS INC ONE KELLY COURT MENLO PARK CA 94025 (650)833-1800	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)229-0531	$202,680 $0 $0	03/03/11 03/21/11	0% 0%

Totals: **Authorized Final Amt:** $378,735,727 **Completed to Date:** $185,089,475 **Work This Month:** $0

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-23.5/37 03-3M2404 ACST-P032-(040)P P03-2 04-() --() HM1A	WPCP	IN BUTTE COUNTY ABOUT 12 MILES NORTH OF CHICO FROM 0.1 MILE SOUTH OF FOREST RANCH WAY TO HUMBOLDT ROAD REPLACE ASPHALT CONCRETE SURFACING	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	ROGERS, JIM 3881 BENATAR, SUITE C CHICO CA 95928-7171 (530)895-5245	$935,331 $896,920 $0	05/17/10 06/07/10 04/01/11 SUSPENDED	97% 93%
03-BUT-32-/37.2 03-3M3304 HM3	WPCP	IN BUTTE AND GLENN COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK OVERLAY	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	(530)533-5610	$278,074 $0 $0	03/15/10 04/07/10	0% 0%
03-BUT-70-3.3/6.1 03-0E9304 NH-P070-(124)E --() HB4N	SWPPP	IN BUTTE COUNTY FROM0.7 MILE SOUTH OF EAST GRIDLEY ROAD TO 0.6 MILE NORTH OF COX LANE WIDEN ROADWAY AND PLACE RUBBERIZED	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	THOMAS, SHAHNA 703 B STREET MARYSVILLE, CA 95901 (530)682-6517	$7,757,276 $0 $0	03/03/11 03/24/11 07/30/12	0% 0%
03-BUT-70-11.6/13.6 03-3A6314 HE13	SWPPP	IN BUTTE CO IN AND NEAR OROVILLE FROM 01. MI NORTH OF OPHIR ROAD TO 0.6 KM SOUTH OF ROUTE 162 WIDEN TO 4 LANES/EXTEND FREEWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	HARGROVE, BEN 2060 3RD STREET, SUITE B OROVILLE, CA 95965 (530)533-4526	$6,333,452 $3,035,910 $0	08/12/09 09/02/09 11/28/11 SUSPENDED	46% 48%
03-BUT-70-14.8/0 03-1E1104 NHBH-X007-(009)E --() HA21	WPCP	IN AND NEAR OROVILLE ON ROUTE 70 AT FEATHER RIVER BRIDGE #12-141R/L AND ON ROUTE 162 AT THERMALITO AFTERBAY BRIDGE #12-0031 INSTALL CABLE RESTRAINERS AND	BUGLER CONSTRUCTION 4847 HOPYARD RD SUITE 4 NO 39 PLEASANTON CA 94588 (925)416-0700	GRANDY, DWAYNE 2060 3RD ST, SUITE B OROVILLE, CA 95965 (530)533-4043	$772,200 $126,970 $0	12/08/10 01/10/11 07/31/11	19% 16%
03-BUT-70-28.8/41 03-0A6504 STP-P070-(122)E --() HA22	WPCP	IN BUTTE COUNTY AT AND NEAR JARBO GAP FROM WEST BRANCH SIDEHILL VIADUCT TO NORTH FORK FEATHER RIVER BRIDGE METAL BEAM GUARD RAIL	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	ROGERS, JIM 3881 BENATAR, SUITE C CHICO, CA 95928 (530)895-5245	$4,827,000 $1,750 $0	12/08/10 12/22/10 08/03/11 SUSPENDED	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-8.6/13.2 03-366904 SARR-P099-(519)A P09-9 51-() --() HA22	SWPPP	IN BUTTE CO NEAR GRIDLEY FROM 0.3KM NORTH OF RIO BONITO ROAD TO 0.1 KM SOUTH OF ROUTE 162 EAST WIDEN SHOULDER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	COBURN, AL 2060 3RD STREET, SUITE B OROVILLE CA 95965 (530)534-9046	$7,928,181 $3,604,735 $0	06/26/09 07/07/09 09/21/11	51% 45% SUSPENDED
03-COL-5-/0 03-0C2814 SARR-000C-(303)E 00-0C 3-(3E) --() HB4N	WPCP	IN COLUSA, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL CMS AND CCTV	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	LEE, SUSHMA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	$3,396,187 $3,297,835 $0	06/17/09 07/02/09 11/19/10	100% 97% OVER RUN
03-COL-20-21.5/22.4 03-1E0304 SARR-P020-(150)E P0-20 1-(0E) --() HA42	SWPPP	IN WILLIAMS FROM 0.3 MILE EAST TO 0.6 MILE WEST OF INTERSTATE 5 RECONSTRUCT EMBANKMENT SLOPE	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891	KRAFT, DAN P. O. BOX 457 CLEARLAKE, CA 95457 (707)994-5074	$5,671,147 $5,755,500 $0	07/31/09 08/12/09 12/01/11	0% 0% PLANT EST SATIS
03-ED-50-15.8/28.8 03-3M6504 HM3H	WPCP	IN EL DORADO COUNTY NEAR PLACERVILLEAT VARIOUS LOCATIONS FROM FORNI ROAD OVERCROSSING TO SAWMILL UNDERCROSSING REHABILITATE THREE BRIDGE DECKS	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERFA CA 93636 (559)439-7700	NANUGONDA, VEERA 20 WEST SCHOOL ROAD REDWOOD VALLEY, CA 95470 (707)496-4347	$362,362 $0 $0	02/18/11 03/17/11 06/24/11	0% 0%
03-ED-50-28.8/39.6 03-1A6804 NH-P050-(124)E --() HA22	WPCP	IN EL DORADO COUNTY FROM SAWMILL UNDERCROSSING TO SOUTH FORK AMERICAN RIVER BRIDGE APPLY HOT MIX ASPHALT	TEICHERT CONSTRUCTION P.O. BOX 1890 DAVIS, CA 95617-1890 (530)406-4200	MILLER, BRANDON 3065 BLAIR AVE, P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0985	$9,993,800 $2,500 $0	11/29/10 12/16/10 06/20/11	0% 0% SUSPENDED
03-ED-50-32.0/40 03-3C7604 NH-P050-(123)E --() HA42	WPCP	IN EL DORADO COUNTY AT VARIOUS LOCATIONS INSTALL PIPELINERS	LORANG BROTHERS CONSTRUCTION INC 1175 S AUBURN STREET COLFAX CA 95713 (530)346-8150	MILLER, BRANDON 3065 BLAIR AVE PLACERVILLE, CA 95667 (530)621-0985	$1,543,347 $0 $0	01/06/11 02/10/11 05/20/11	0% 0% SUSPENDED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-50-39.7/57.8 03-3M5504 ACNH-P050-(114)E --() HM1	WPCP	IN EL DORADO COUNTY NEAR KYBURZ FROM SOUTH FORK AMERICAN RIVER BRIDGE TO 0.2 MILE EAST OF 42 MILE HOMES ROAD BONDED WEARING COURSE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NOVOTA, RYAN 5657 ORE COURT EL DORADO CA 95623-4917 (530)295-9439	$3,045,954 $750 $0	04/23/10 05/11/10 10/07/11 SUSPENDED	4% 0%
03-ED-50-66.6/67.8 03-1E14U4 SARR-P050-(125)E H P0-50 1-(5E) --() HB1 HA42	WPCP	IN EL DORADO COUNTY NEAR MEYERS FROM 0.2 MILE EAST TO 1.3 MILES EAST OF ECHO SUMMIT RECONSTRUCT BARRIER RAILING	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	RIVAS, LUIS 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)858-8627	$1,897,423 $0 $0	02/08/11 02/24/11 08/01/11	0% 0%
03-ED-50-77.3/79.3 03-1A73U4 NH- -( ) --() HA42 HA22 HB4N	SWPPP	IN SOUTH LAKE TAHOE FROM TROUT CREEK TO SKI RUN BOULEVARD STORM WATER QUALITY IMPROVEMENTS	DISNEY CONSTRUCTION INC 875 MAHLER ROAD STE 188 BURLINGAME CA 94010 (650)259-9545	WOODRUFF, JARRETT 3065 BLAIR AVE PLACERVILLE, CA 95667 (530)621-0986	$13,835,288 $0 $0	02/10/11 03/01/11 05/17/13	0% 0%
03-ED-89-/8.6 03-1A8414 SARR-P089-(094)E P0-89 0-(4E) --() HA42 HA22 HB4N	SWPPP	IN ELDORADO COUNTY NEAR MEYERS FROM THE ALPINE COUNTY LINE TO ROUTE 50/89 SEPARATION INSTALL DRAINAGE FACILITIES	QUALCON CONTRACTORS INC 1645 ESMERALDA AVENUE MINDEN NV 89423 (775)782-2006	MILLER, BRANDON P O BOX 2424 PLACERVILLE CA 95667 (530)621-0986	$11,421,954 $6,325,820 $0	05/29/09 07/01/09 09/01/11	53% 55%
03-ED-193-12.7/21.7 03-3M8804 HM1A	WPCP	IN EL DORADO COUNTY NEAR GEORGETOWN FROM MAIN STREET TO 0.2 MILE SOUTH OF SHOO FLY ROAD REPLACE AC SURFACING	WEST COAST PAVING AND CHIP SEALING, INC PO BOX 1231 YREKA CA 96097 (530)842-7283		$696,048 $0 $0	03/14/11 03/28/11	0% 0%
03-GLE-5-7.6/28.5 03-4A5304 ACHS-0057-(093)E 00-57 0-(3E) --() HB1	WPCP	IN BUTTE, COLUSA, EL DORADO, GLENN, PLACER, SACRAMENTO, SUTTER, YOLO AND YUBA COUNTIES AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	BEYENE, GIRMAY 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)263-5623	$1,556,820 $33,250 $0	10/11/10 11/04/10 06/29/11	0% 2%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-GLE-162-65.6/0 03-4E6504 HB71	WPCP	IN GLENN COUNTY IN WILLOWS AT NORTH HUMBOLDT AVENUE INSTALL ADA RAMP IMPROVE CURVE	QUIMU CONSTRUCTING INC P O BOX 1177 DIXON CA 95620 (707)693-0289	ALLEN, JODY 849 N. HUMBOLDT AVE. WILLOWS, CA 95988 (530)934-3520	$103,752 $0 $0	03/03/11 03/21/11 05/23/11	0% 0%
03-NEV-49-9.7/11.2 03-2A6904 SARR-P049-(148)E P0-49 1-(8E) --() HE13	SWPPP	IN NEVADA COUNTY NEAR GRASS VALLEY FROM 0.6 KM NORTH OF ALTA SIERRA DRIVE TO 0.9 KM SOUTH OF WELLSWOOD WAY WIDEN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	DE MARTINI, MARK NEW MOHAWK ROAD, STE. B NEVADA CITY CA 95959 (530)265-6969	$8,398,579 $500 $0	05/08/10 06/22/10 12/12/14 SUSPENDED	0% 0%
03-NEV-80-2.0/61.6 03-3M6804 HM3	WPCP	IN PLACER AND NEVADA COUNTIES AT VARIOUS LOCATIONS REPLACE JOINT SEALS	BAY LINE CUTTING & CORING INC 1033 YERBA BUENA AVE OAKLAND CA 94608 (510)420-8992		$3,298,182 $0 $0	03/07/11 03/28/11	0% 0%
03-NEV-80-2.5/5.6 03-0A6324 ACIM-080 -(180)N --() HA22	SWPPP	IN NEVADA COUNTY NEAR TRUCKEE FROM 0.4 KM WEST OF SODA SPRINGS OVERCROSSING TO THE DONNER SUMMIT SAFETY REST AREA REHABILATE BRIDGES AND ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	CATANIA, DAVE 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY, CA 95959 (530)265-9864	$68,053,726 $68,450,950 $0	03/16/07 04/06/07 08/31/11	79% 98%
03-NEV-80-5.2/13.3 03-0A6334 HA22	SWPPP	IN NEVADA COUNTY NEAR TRUCKEE FROM 1.0 MILE EAST OF THE CASTLE PEAK ROAD UNDERCROSSING TO 2.1 MILES EAST OF DONNER LAKE UNDERCROS PORTLAND CEMENT CONCRETE OVERLAY	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	MURPHY, ROD 12047 DONNER PASS ROAD, SUITE B-4 TRUCKEE CA 96161 (530)587-9827	$56,859,338 $25,998,686 $0	07/28/08 08/15/08 12/25/12 SUSPENDED	73% 46%
03-NEV-80-5.6/0 03-4A2404 ACIM-0804-(189)E 08-0441-(9E) --() HA26	SWPPP	IN NEVADA COUNTY ABOUT 12.4 MILES WEST OF TRUCKEE AT DONNER SUMMIT SAFETY ROADSIDE REST AREA REPLACE BUILDING	FLINTCO INC 400 PLAZA DRIVE STE 205 FOLSOM CA 95630 (916)351-5400	CLARK, MARTIN 12047 DONNER PASS ROAD TRUCKEE, CA 96060 (916)624-2852	$4,547,502 $2,910,716 $0	07/27/09 08/12/09 12/22/11	47% 64%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-NEV-80-9.2/13.6 03-0A6314 ACIM-080 -(184)E --() HA22	SWPPP	IN NEVADA COUNTY NEAR TRUCKEE FROM DONNER LAKE UNDERCROSSING TO TROUT CREEK UNDERCROSSING REHABILITATE ROADWAY	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 95678 (916)645-4800	CATANIA, DAVE 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (530)265-9864	$60,387,654 $57,380,206 $0	10/05/07 11/13/07 08/31/12	65% 96%
03-NEV-80-28.1/31.8 03-3A2204 ACBI-GV08-(001) M-GV08-(001) --() HA22	SWPPP	IN NEVADA AND SIERRA COUNTIES NEAR FLORISTON FROM THE TRUCKEE RIVER BRIDGE TO THE NEVADA STATE LINE REHABILITATE ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BOUZID, SALAH 12047 DONNER PASS RD SUITE B-6 TRUCKEE CA 96161 (530)587-6314	$45,725,082 $43,926,730 $0	10/29/08 11/13/08 06/30/11 SUSPENDED	83% 96%
03-NEV-5717-/0 03-318004 HA11	WPCP	IN NEVADA COUNTY IN NEVADA CITY AT THE NEVADA CITY MAINTENANCE STATION AT 10057 GOLD FLAT ROAD CONSTRUCT MECHANICS FACILITY	HILBERS INC 1210 STABLER LANE YUBA CITY CA 95993 (530)673-2947	CLARK, MARTIN 138 NEW MOHAWK ROAD, SUITE B NEVADA CITY CA 95959 (530)265-0744	$1,336,630 $616,587 $0	04/21/10 05/06/10 06/22/11	66% 46%
03-PLA-28-.8/11 03-2A9404 ACST-P028-(009)E P0-28 0-(9E) --() HA42	SWPPP	IN PLACER COUNTY FROM 0.1 KM WEST OF TAHOE STATE PARK DRIVE TO 0.1 KM EAST OF ROUTE 267 AND AT KINGS BEACH RECONSTRUCT DRAINAGE FACILITIES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	ISKIN, ROY 10960 WEST RIVER STREET TRUCKEE CA 96161 (530)587-6314	$31,155,140 $21,827,345 $0	05/21/08 06/05/08 06/20/11 SUSPENDED	53% 70%
03-PLA-65-4.8/8.7 03-3M2904 HM3H	WPCP	IN PLACER COUNTY IN AND NEAR ROSEVILLE AT VARIOUS LOCATIONS FROM ROUTE 65/80 SEPARATION TO PLEASANT GROVE CREEK BRIDGE REPLACE CONCRETE AND JOINT SEALS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100	VANDELL, SAM 2520 WARREN DRIVE, SUITE B ROCKLIN CA 95677 (916)624-2852	$755,828 $447,363 $0	02/08/10 03/10/10 06/28/11 SUSPENDED	35% 57%
03-PLA-65-12.2/23.8 03-3338U4 HPLU-6208-(030)L 620-8 03-(DEM)O - -() HE14 HE14	SWPPP	IN PLACER COUNTY NEAR LINCOLN FROM 0.6 KM NORTH OF TWELVE BRIDGES OVERCROSSING TO 1.3 KM SOUTH OF BEAR RIVER CONSTRUCT NEW FREEWAY AND BRIDGES	DE SILVA GATES FCI A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND F C I CONSTRUCTORS INC P O BOX 2909 DUBLIN CA 94568 (925)829-9220	BEREXA, CARL 2520 WARREN DRIVE, STE. B ROCKLIN CA 95677 (916)624-2769	$148,178,433 $117,916,283 $0	06/09/08 07/02/08 06/12/12	59% 79%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-1.5/2.3 03-0E5904 HB4N	SWPPP	IN PLACER COUNTY IN ROSEVILLE FROM 0.5 MILE WEST OF DOUGLAS BOULEVARD OVERCROSSING TO 0.3 MILE EAST OF DOUGLAS BOULEVARD OVERCROSS HIGHWAY PLANTING AND IRRIGATION	PARKER LANDSCAPE DEVELOPMENT INC 6251 SKY CREEK DRIVE SUITE A SACRAMENTO CA 95828 (916)383-4071	SAGER, JANET 3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO CA 95834 (916)263-4912	$372,934 $369,157 $0	09/29/08 10/15/08 04/19/11	0% 0% PLANT EST SATIS
03-PLA-80-2.9/5.1 03-367834 HPLU-6203-(044)L 620-3 04-(HPL)U 03 0-25-() HB5	SWPPP	IN PLACER COUNTY IN ROSEVILLE AND ROCKLIN FROM MINERS RAVINE BRIDGE TO 1.6 KM EAST OF ROUTE 65/80 SEPARATION CONSTRUCT HOV LANES	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	SERRANO, MAURICIO 2520 WARREN DRIVE ROCKLIN CA 95677 (916)416-7547	$23,472,272 $14,144,160 $0	08/10/09 09/10/09 06/13/11	76% 60%
03-PLA-80-16.8/18.9 03-1F3604 IM-0803-(236)E --() HA22	WPCP	IN PLACER COUNTY IN AND NEAR AUBURN FROM OPHIR ROAD UNDERCROSSING TO 0.1 MILE EAST OF RUSSELL ROAD OVERCROSSILNG PLACE HOT MIX ASPHALT	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	VANDELL, SAM 2520 WARREN DRIVE, SUITE B ROCKLIN, CA 95677 (916)624-2852	$3,996,563 $0 $0	02/03/11 02/24/11 07/19/11	0% 0%
03-PLA-80-24.5/33.3 03-4M0404 ACIM-0803-(239)E --() HM1	WPCP	IN PLACER COUNTY IN AND NEAR COLFAX FROM 1.1 MILES EAST OF PLACER HILLS OVERCROSSING TO 0.2 MILE EAST OF ROUTE 174/80 SEPARATION BONDED WEARING COURSE OVERLAY	TEICHERT CONSTRUCTION PO BOX 700 LINCOLN CA 95648 (916)645-4800	ZINK, PHIL 33 DEPOT STREET P.O. 1807 COLFAX, CA 95713 (530)346-7996	$4,930,089 $0 $0	03/07/11 03/24/11	0% 0%
03-PLA-80-56.1/66.3 03-2C8604 ACIM-000C-(309)N --() HA22	SWPPP	IN PLACER AND NEVADA COUNTIES FROM CARPENTER FLAT UNDERCROSSING TO HAMPSHIRE ROCKS UNDERCROSSING RECONSTRUCT ROADWAY	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 95827 (916)386-5900	ZINK, PHIL 33 DEPOT STREET, P O BOX 1807 COLFAX CA 95713 (530)346-7996	$90,842,083 $17,557,260 $0	02/22/10 03/16/10 02/17/12	23% 19% SUSPENDED
03-PLA-80-/5.1 03-367824 NCII-6203-(024)P 620-3 02-(HPL)U 03 0-25-() HB5	SWPPP	IN SACRAMENTO AND PLACER COUNTIES IN AND NEAR ROSEVILLE FROM 0.7 KM WEST OF SACRAMENTO/PLACER COUNTY LINE TO 1.6 KM EAST OF ROUTE CONSTRUCT AUXILIARY AND HOV LANES	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 95851 (916)386-6800	SERRANO, MAURICIO 2520 WARREN DRIVE ROCKLIN CA 95677 (916)416-7547	$28,775,610 $24,535,245 $0	05/01/08 05/22/08 06/28/11	59% 85%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-89-14.4/15.4 03-4E5304 HA42	WPCP	ABOUT 6 MILES NORTH OF TAHOE CITY AT VARIOUS LOCATIONS FROM 0.7 MILE NORTH OF SQUAW VALLEY ROAD TO 0.6 MILE SOUTH OF POLE CREEK RO REPLACE CULVERT AND DOWNDRAIN	G B A ENGINEERING 2536 E FENDER AVE SUITE C FULLERTON CA 92831 (714)577-9441	MATYE, BENJAMINE 2520 WARREN DRIVES, SUITE B ROCKLIN, CA 95677 (530)587-5698	$110,824 $0 $0	01/27/11 03/01/11	0% 0%
03-SAC-5-.7/30.1 03-3M3404 HM	WPCP	IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM MIDDLE SLOUGH BRIDGE TO ROUTE 5/99 CONNECTOR SEPARATION REPLACE JOINT SEALS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4927	$875,474 $477,460 $0	05/12/10 06/02/10 06/08/11	63% 54%
03-SAC-5-17.2/24.8 03-1F4504 IM-0056-(334)E --() HA22	WPCP	IN SACRAMENTO COUNTY IN SACRAMENTO FROM FLORIN ROAD TO 0.6 MILE NORTH OF ROUTE 5/50 SEPARATION AND FROM 0.5 MILE SOUTH TO 0.2 MILE PCC SLABS AND AC PAVEMENT TO BE	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4927	$10,167,331 $0 $0	10/21/10 01/13/11 08/03/11	0% 0% SUSPENDED
03-SAC-5-22.0/26.7 03-1F4404 HSST-000C-(325)E 00-0C 3-(5E) --() HB1	WPCP	IN SACRAMENTO, YOLO, AND NEVADA COUNTIES AT VARIOUS LOCATIONS UPGRADE CRASH CUSHIONS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	GREYDANUS, WILLIAM 1962 BERRY ROAD RIO OSO, CA 95674 (530)633-4726	$1,569,350 $0 $0	12/31/10 01/24/11	0% 0%
03-SAC-5-23.0/0 03-4E3404 HB4N	WPCP	IN SACRAMENTO COUNTY IN SACRAMENTO FROM P STREET ONRAMPS TO O STREET OVERCROSSING INSTALL RAMP METERS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4927	$404,579 $329,746 $0	05/25/10 06/09/10 04/25/11	68% 82%
03-SAC-16-6.2/24 03-0F9104 HSST-000C-(316)E 00-0C 3-(6E) --() HB1	WPCP	IN BUTTE, GLENN, SACRAMENTO AND YUBA COUNTIES AT VARIOUS LOCATIONS PLACE THERMOPLASTIC TRAFFIC STRIPE	LINEAR OPTIONS INC 1 KELLY COURT MENLO PARK CA 94025 (650)833-1800	LEE, SUSHMA 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO CA 95834 (916)263-4926	$273,615 $0 $0	05/19/10 06/14/10	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-16-15.1/15.5 03-4E2204 HSST-P016-(035)E P0-16 0-(5E) --() HB1	WPCP	IN SACRAMENTO COUNTY NEAR RANCHO MURIETA FROM 1.0 MILE EAST OF MEISS ROAD TO 0.6 MILE WEST OF DILLARD ROAD HOT MIX ASPHALT SURFACING	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 958510144 (916)386-6800	LEE, SUSHMA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	$381,965 $2,100 $0	09/20/10 10/12/10 06/30/11 SUSPENDED	0% 1%
03-SAC-50-.2/16 03-0F9204 ACHS-000C-(326)E 00-0C 3-(6E) --() HB1	WPCP	IN EL DORADO AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS COLD PLANE AC PAVEMENT PLACE OPEN	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	LEE, SUSHMA 3855 N FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4926	$642,642 $0 $0	01/24/11 02/08/11	0% 0%
03-SAC-50-.4/.8 03-1F1004 NHS- -( ) --() HB1	WPCP	IN NEVADA, PLACER AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS THIN FRICTION COURSE OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	LEE, SUSHMA 3855 NORTH FREEWAY BLVD, SUITE 120 SACRAMENTO, CA 95834 (916)263-4926	$443,988 $0 $0	01/06/11 01/25/11	0% 0%
03-SAC-50-.6/3 03-2M9004 HA21	SWPPP	IN SACRAMENTO CO IN SACRAMENTO AT VARIOUS LOCATIONS FROM ROUTE 50/5 SEPARTION TO 0.1 MI WEST OF FOLSOM BOULEVARD UNDERCROSSING METHACRYLATE / REPLACE JOINT SEALS	BAY LINE CUTTING AND CORING INC 1033 YERBA BUENA AVENUE OAKLAND CA 94608 (510)420-8992	PENG, MIN 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)869-1745	$2,015,614 $1,919,355 $0	05/21/09 06/26/09 01/28/11	100% 100%
03-SAC-50-1.6/L2.3 03-3E1304 HA21	WPCP	IN SACRAMENTO COUNTY AT THE X STREET ONRAMP UNDERCROSSING REPAIR HINGE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	LEE, SUSHMA 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4926	$494,756 $460,278 $0	05/20/10 06/02/10 04/15/11 SUSPENDED	98% 92%
03-SAC-50-5.3/12.8 03-441614 CMLN-6203-(033) --() HB5 HB5	SWPPP	IN SACRAMENTO COUNTY IN AND NEAR RANCHO CORDOVA FROM WATT AVENUE OVERCROSSING TO SUNRISE BOULEVARD WIDEN FREEWAY	DE SILVA GATES MCM A JOINT VENTURE OF DE SILVA GATES CONSTRUCTION AND MCM CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	OKPALA, MESHACK 2777 DEL MONTE STREET W. SACRAMENTO, CA 95691 (916)372-0158	$61,458,887 $42,641,643 $0	10/26/09 11/18/09 07/07/11 PLANT EST SATIS	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-.2/11.9 03-3M7004 HM3H	WPCP	IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ON ROUTE 51 FROM FORT SUTTER VIADUCT TO WATT AVENUE OVERCROSSING AND ON ROUTE 50 FROM BRIDGE DECK PRESERVATION	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 WEST 22ND STREET TEMPE AZ 85282 (602)437-1711	GUTIERREZ, BOJANA 3855 NORTH FREEWAY BLVD,STE120 SACRAMENTO, CA 95834 (916)263-4927	$282,282 $0 $0	02/15/11 03/10/11 07/19/11	0% 0%
03-SAC-51-6.0/8.3 03-1A1404 HA25	SWPPP	IN SACRAMENTO COUNTY IN SACRAMENTO FROM HOWE AVENUE TO 0.5 KM EAST OF WATT AVENUE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014820 (415)453-4691	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4912	$1,280,464 $1,135,274 $0	10/15/09 11/02/09 08/07/13	20% 77% SUSPENDED
03-SAC-80-16.0/0 03-0F5804 ACST-000C-(320)E 00-0C 3-(0E) --() HA42	WPCP	IN EL DORADO COUNTY AT 0.4 MILE EAST OF CAMINO TRUCK WEIGH STATION AND IN SACRAMENTO COUNTY AT ANTELOPE WIEGH STATIONS WEIGH STAT UPGRADE WEIGH STATION AND CCTV	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	GUTIERREZ, BOJANA 3855 N FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4924	$204,669 $0 $0	12/28/10 02/08/11 07/20/11	0% 0%
03-SAC-99-.1/12 03-1E6704 NH-P099-(531)E --() HA22	WPCP	IN SACRAMENTO COUNTY NEAR GALT FROM 0.1 MILE SOUTH OF CRYSTAL WAY TO 1.9 MILE NORTH OF GRANT LINE ROAD RAC OVERLAY	TEICHERT CONSTRUCTION P O BOX 15144 SACRAMENTO CA 95851 (916)386-6800	SCOTT, JEFF 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4931	$11,147,156 $0 $0	12/08/10 01/11/11 09/22/11	0% 0%
03-SAC-99-.8/22.6 03-3E5304 HA21	WPCP	IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS FROM SIMMERHORN ROAD OVERCROSSING TO 21ST AVENUE UNDERCROSSING TREAT BRIDGE DECKS	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	SCOTT, JEFF 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4931	$389,251 $422,924 $0	04/12/10 05/04/10 02/04/11 03/02/11	100% 100% COMPLETED
03-SAC-99-16.8/18.1 03-3E3904 STPL-6203-(038)N 620-3 03-() --() HE13	SWPPP	IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM 0.9 MILE NORTH OF CALVINE ROAD TO 0.4 MILE NORTH OF MACK ROAD REALIGN RAMP	TEICHERT CONSTRUCTION 4401 DULUTH AVENUE ROSEVILLE, CA 94567 (916)645-4800	SCOTT, JEFF 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO CA 95834 (916)263-4931	$4,738,531 $1,091,750 $0	06/23/10 07/13/10 12/23/11	12% 23% SUSPENDED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-99-19.4/19.8 03-0C0004 HA25	SWPPP	IN SACRAMENTO COUNTY IN SACRAMENTO FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF FLORIN ROAD OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	PARKER LANDSCAPE DEVELOPMENT INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	SAGER, JANET 3855 NORTH FREEWAY BLVD. STE. 120 SACRAMENTO CA 95834 (916)263-4912	$1,345,343 $1,457,756 $0	12/14/07 01/16/08 07/29/11	0% 0% PLANT EST SATIS
03-SAC-99-21.9/24.2 03-3E8804 HA21	WPCP	IN SACRAMENTO COUNTY IN AND NEAR SACRAMENTO FROM FRUITRIDGE ROAD OVERCROSSING TO BROADWAY UNDERCROSSING SEAL BRIDGE DECKS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052	SCOTT, JEFF 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO CA 95834 (916)847-4916	$855,192 $165,578 $0	02/13/09 02/27/09 12/22/10	68% 19%
03-SAC-5501-/0 03-2C8444 HA13	WPCP	IN SACRAMENTO COUNTY IN SACRAMENTO AT THE TRANSPORTATION LABORATORY AT 5900 FOLSOM BOULEVARD CONSTRUCT STORAGE BUILDING	D G GRANADE INC 4420 BUSINESS DRIVE SHINGLE SPRINGS CA 95682 (530)677-7484	HENNEKE, LARRY 5900 FOLSOM BLVD. SACRAMENTO CA 95819 (916)502-7582	$4,162,270 $3,260,934 $0	06/02/10 06/29/10 08/12/11	63% 78%
03-SUT-20-11.2/17 03-1F4704 NH-P020-(153)E --() HA22	WPCP	IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM 0.1 MILE EAST OF NORTH HUMBHREY ROAD TO 0.1 MILE WEST OF THE YUBA SUTTER COUNTY LINE PAVEMENT REHABILITATION	TEICHERT CONSTRUCTION P O BOX 1890 DAVIS CA 95616 (530)406-4200	TOLLISON, RON 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-4313	$5,221,121 $0 $0	12/13/10 01/11/11 06/21/11	0% 0%
03-SUT-70-.2/8.3 03-3864U4 ACNH-P070-(094)E --() HE14	SWPPP	IN SUTTER AND YUBA COUNTIES NEAR NICOLAUS FROM 70/99 SEPARATION TO 1.0 KM NORTH OF FEATHER RIVER BOULEVARD WIDEN AND REALIGN ROADWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TANVIR, RIZWAN 2777 DEL MONTE STREET WEST SACRAMENTO CA 95691 (916)375-8025	$80,167,813 $80,768,475 $0	12/06/07 12/27/07 05/18/12	64% 96%
03-SUT-99-11.0/14.3 03-1A4324 SARR-P099-(529)E P0-99 5-(9E) --() HE13	SWPPP	IN SUTTER COUNTY NEAR NICOLAUS FROM POWER LINE ROAD TO 0.1 MILE SOUTH OF LAUREL AVENUE WIDEN TO FOUR LANES	NEHEMIAH CONSTRUCTION INC 12150 TRIBUTARY PT DR. STE120 GOLD RIVER, CA 95670 (916)608-1500	TOLLISON, RON 379 COLUSA AVENUE YUBA CITY CA 95991 (530)822-4313	$30,866,534 $3,698,894 $0	07/14/10 07/28/10 11/18/13	10% 12%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SUT-99-16.8/23 03-1A4614 HE13 HE13	SWPPP	IN SUTTER COUNTY NEAR TUDOR FROM CENTRAL AVENUE TO 0.7 KM NORTH OF O'BANION ROAD CONSTRUCT FOUR LANE EXPRESSWAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	TOLLISON, RON 379 COLUSA HIGHWAY YUBA CITY CA 95991 (530)822-4313	$24,721,272 $23,858,190 $0	07/24/08 08/28/08 08/02/11	77% 94%
03-SUT-99-30.6/32.7 03-1F5004 STP-P099-(536)E --() HA25	WPCP	IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM ROUTE 20 TO 1.4 KM NORTH OF QUEENS AVENUE OVERCROSSING PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	SAGER, JANET 3855 N FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4912	$1,635,528 $0 $0	12/10/10 02/07/11 11/26/14	0% 0%
03-SUT-99-30.9/T35.7 03-3M2504 ACST-P099-(527)P P09-9 52-() --() HM1	WPCP	IN SUTTER COUNTY IN AND NEAR YUBA CITY FROM BUTTE HOUSE ROAD UNDERCROSSING TO LIVE OAK BOULEVARD REPLACE ASPHALT CONCRETE SURFACING	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY CA 95993 (530)822-4431	$1,651,410 $1,631,516 $0	05/13/10 06/02/10 01/15/11 SUSPENDED	84% 94%
03-SUT-99-35.6/42.4 03-1F3704 ACST-P099-(534)E P0-99 5-(4E) --() HA22	WPCP	IN BUTTE AND SUTTER COUNTIES AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	CHAMBERLIN, AARON 379 COLUSA HWY YUBA CITY, CA 95991 (530)682-2711	$6,704,115 $0 $0	11/24/10 12/16/10 06/03/11	0% 0%
03-YOL-5-.8/2.5 03-3E0704 NHBH-0056-(333)E --() HA21	WPCP	IN YOLO COUNTY ON ROUTE 5 FROM 0.8 MILE WEST OF SACRAMENTO YOLO COUNTY LINE TO 5.8 MILES EAST OF ROUTE _ 5/113 AC OVERLAY, WITH JOINT HEADER	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	AOUN, TONY 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (530)822-4309	$2,394,750 $0 $0	11/24/10 12/16/10 06/24/11 SUSPENDED	0% 0%
03-YOL-5-14.0/21.5 03-1F4804 IM-0056-(335)E --() HA22	WPCP	IN YOLO COUNTY ABOUT 6 MILES NORTH OF WOODLAND FROM 0.3 MILES SOUTH OF COUNTY ROAD 96 OVERCROSSING TO 0.3 MILES SOUTH OF OAT CREEK RAC OVERLAY	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	GHASSEMI, MOHSSEN 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)263-5648	$6,453,760 $0 $0	12/31/10 01/24/11 SUSPENDED	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-50-.3/2 03-388004 STPL-6203-(007)E 62-03 0-(7E) --() HE11	SWPPP	IN YOLO COUNTY IN WEST SACRAMENTO FROM 1.1 KM WEST TO 1.0 KM EAST OF HARBOR BOULEVARD OVERCROSSING WIDEN CONCRETE BRIDGE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	AOUN, TONY 3951 PERFORMANCE DRIVE #E SACRAMENTO CA 95838 (916)296-9692	$16,377,111 $15,993,821 $0	05/14/09 06/04/09 03/29/11	0% 0% PLANT EST SATIS
03-YOL-80-.2/5.7 03-0F7004 ACHS-0802-(358)E 08-02 3-(8E) --() HB1	SWPPP	IN YOLO COUNTY IN AND NEAR DAVIS FROM RICHARDS BOULEVARD OVERCROSSING TO 0.1 MILE WEST OF YOLO CAUSEWAY WEST SHOULDERS TO BE WIDENED	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	HAMM, JEFF 3951 PERFORMANCE DRIVE SUITE E SACRAMENTO, CA 95838 (916)263-5653	$5,450,560 $0 $0	12/22/10 01/24/11 06/30/11	0% 0% SUSPENDED
03-YOL-80-.8/0 03-1E1004 IM-0802-(359)E --() HA28	WPCP	IN YOLO COUNTY IN DAVIS AND WEST SACRAMENTO AT VARIOUS LOCATIONS FROM RICHARDS BOULEVARD OVERCROSSING TO REED AVENUE OVERCROSSIN GORE PAVING	COOK GENERAL ENGINEERING INC 3203 FITZGERALD ROAD RANCHO CORDOVA CA 95742 (916)631-1365	HAMM, JEFF 3951 PERFORMANCE DRIVE,SUITE E SACRAMENTO, CA 95838 (916)263-5653	$999,419 $0 $0	02/02/11 03/07/11 05/10/11	0% 0%
03-YOL-113-11.3/22 03-3M8904 HM1A	WPCP	IN YOLO COUNTY NEAR WOODLAND AND AT KNIGHTS LANDING FROM 5/113 SEPARATION TO SACRAMENTO RIVER BRIDGE PLACE MICRO SURFACING	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	LIANG, JIE 3951 PERFORMANCE DR. SUITE E SACRAMENTO, CA 95838 (916)263-5652	$919,638 $0 $0	03/07/11 03/24/11	0% 0%
03-YOL-505-.7/22.4 03-1A9504 ACNH-5056-(330)E --() HA22	WPCP	IN YOLO COUNTY NEAR WINTERS FROM 0.3 MILE NORTH OF ROUTE 128/505 SEPARATION TO ROUTE 5/505 SEPARATION REPLACE CONCRETE PAVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	GUDUGUNTLA, ARUN 3951 PERFORMANCE DRIVE, SUITE F SACRAMENTO, CA 95838 (916)263-5372	$10,279,775 $3,045,520 $0	11/18/10 12/16/10 07/12/11	21% 30%
03-YOL-505-3.3/17.4 03-3M3104 HM3H	WPCP	IN YOLO COUNTY NEAR MADISON AT VARIOUS LOCATIONS FROM CHICKAHMNY SLOUGH BRIDGE TO COUNTY ROAD 14 OVERCROSSING OVERLAY BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	TRI, PRESTON 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO CA 95838 (916)263-5705	$452,745 $277,181 $0	05/12/10 06/01/10 12/31/10	64% 61% SUSPENDED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YUB-65-4.7/8.7 03-3M1504 ACST-P065-(089)E P0-65 0-(9E) --() HM1	WPCP	IN YUBA COUNTY NEAR WHEATLAND FROM 0.5 MILE NORTH OF MORRISON/RANCHO ROAD TO 0.3 MILE NORTH OF MCGOWAN ROAD OVERCROSSING REPLACE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	KNUDSON, CAMERON 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)822-4431	$1,220,372 $1,139,769 $0	04/27/10 06/02/10 01/15/11 SUSPENDED	76% 93%
03-YUB-70-7.0/13.6 03-1F4604 NH-P070-(123)E --() HA22	WPCP	IN YUBA COUNTY AT OLIVERHURST AND LINDA FROM 0.3 MILE WEST OF MCGOWAN PARKWAY OVERCROSSING TO THE YUBA RIVER BRIDGE AND OVERHEAD REHABILITATE ROADWAY	TEICHERT CONSTRUCTION P O BOX 700 LINCOLN CA 95648 (916)645-4800	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-4431	$8,883,785 $0 $0	01/27/11 02/15/11 07/20/11	0% 0%
03-YUB-70-8.4/13.6 03-4E4304 NSNH-P070-(120)E --() HB1	SWPPP	IN YUBA COUNTY NEAR MARYSVILLE FROM 0.1 MILE NORTH OF ROUTE 65 SEPARATION TO YUBA RIVE BRIDGE AND OVERHEAD MBGR REMOVE STREES ADD PLANTS AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	KNUDSON, CAMERON 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-4431	$510,001 $401,459 $0	01/11/11 01/25/11 04/26/11	4% 79%
03-YUB-70-13.6/14.1 03-0E0804 BH-P070-(121)E --() HA21	WPCP	IN YUBA COUNTY IN AND NEAR MARYSVILLE FROM 0.4 MILE NORTH OF SOUTH MARYSVILLE UNDERCROSSING TO 0.1 MILE SOUTH OF 3RD STREET REHABILITATE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	BULLARD, BRENT 379 COLUSA HWY YUBA CITY, CA 95991 (530)822-5345	$1,208,029 $0 $0	11/24/10 12/16/10 02/24/11 SUSPENDED	0% 0%

Totals: **Authorized Final Amt:** $972,803,156 **Completed to Date:** $603,342,753 **Work This Month:** $0

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.4/8.6 04-4A3414 ACHS-S013-(023)N TPGS-013 -(23N)E --() HB1	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT AT VARIOUS LOCATIONS FROM 0.6 MILE SOUTH OF CARSON STREET UNDERCROSSING TO 0.3 MILE NORTH OF MOR REMOVE GORE SIGNS AND REPLACE	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551		$719,787 $0 $0	01/19/11 02/09/11	0% 0%
04-ALA-13-6.4/8.3 04-2707A4 STPL-6204-(063)E --() HA25	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM JOAQUIN MILLER ROAD OVERCROSSING TO MORAGA AVENUE UNDERCROSSING HIGHWAY PLANTING	JJ NGUYEN, INC 3172 SALEM DR. SAN JOSE CA 95127	JOHN HOLLIS 3410 MANDELA PKWY OAKLAND CA (510)450-3996	$364,626 $296,897 $810	10/12/07 11/14/07 11/07/11	0% 0% PLANT EST SATIS
04-ALA-13-9.7/9.7 04-294924 ARRA-P024-(031)L P02-4 03-() --() HE14	SWPPP	AT THE ROUTE 13/ROUTE 24 CONNECTOR IN ALAMEDA COUNTY REALIGN WESTBOUND ROUTE 24	RGW CONSTRUCTION	SINGH, JATINDER 2727 SYSTRON DRIVE, SUITE 150 CONCORD CA 94518 (510)715-7309	$2,520,997 $2,518,711 $5,485	12/22/09 01/14/10 04/19/11	0% 0% PLANT EST SATIS
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 94521 (925)602-9004	$216,523,503 $67,883,159 $5,430,566	11/10/09 11/19/09 03/27/14	0% 0% PLANT EST SATIS
04-ALA-80-1.8/0 04-014064 HA12	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA CONSTRUCT BUILDING AND FUEL STATION	SAUSAL CORPORATION JOSH WARD-PROJECT MANAGER 422 WHITNEY STREET SAN LEANDRO CA 94577	GOLDGRUBER, RON 345 BURMA ROAD OAKLAND CA 94607 (510)385-7004	$5,673,253 $2,183,255 $307,427	02/11/10 03/10/10 10/11/11	60% 38%
04-ALA-80-2.5/8 04-1G3104 ACIM-0801-(112)E --() HA22	WPCP	IN OAKLAND, EMERYVILLE, BERKELEY AND ALBANY FROM PORT OF OAKLAND OVERCROSSING TO THE ALAMEDA CONTRA COSTA COUNTY LINE REHABILITATE PAVEMENT	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		$9,903,405 $0 $0	02/17/11 03/15/11	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-3.7/27.1 04-1E4304 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636 (559)439-7700	AHMADZADEH, ALI 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3990	$290,235 $266,397 $2,433	05/10/10 06/02/10 04/30/11	100% 91%
04-ALA-84-4.9/5.9 04-444004 HB5	SWPPP	IN ALAMEDA COUNTY IN NEWARK FROM NEWARK BOULEVARD UNDERCROSSING TO 0.2 KM WEST OF ROUTE 880/84 SEPARATION WIDEN HIGHWAY	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136	ALBANO FLORANTE 3049 INDEPENDENCE DRIVE LIVERMORE CA 94551 (925)606-2038	$5,164,567 $5,112,434 $0	12/20/07 01/29/08 09/30/09	100% 100% PLANT EST SATIS
04-ALA-84-12.1/13.3 04-174414 HSST-P084-(037)P P08-4 03-() --() HB1	SWPPP	IN ALAMEDA COUNTY IN FREMONST UNION CITY AND AT SUNOL RIDGE FROM 0.2 KM NORTH PALOMARES ROAD REALIGN AND IMPROVE SIGHT DISTANCE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		$7,276,675 $44,000 $44,000	12/16/10 12/30/10 01/28/14	0% 1%
04-ALA-84-20.7/23.1 04-172414 HB1	WPCP	IN ALAMEDA COUNTY NEAR PLEASANTON FROM 3.0 TO 5.1 MILES EAST OF ROUTE 680 INSTALL EROSION CONTROL	DECKER LANDSCAPING 3650 CINCINNATI AVENUE ROCKLIN CA 95765 (916)825-3209		$146,362 $0 $0	02/02/11 02/24/11	0% 0%
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --() HB1	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA CA 95054	SCHNEIDER JOLIE 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE CA 94551-7673 (925)606-2032	$21,737,942 $20,975,943 $9,875	12/21/06 01/10/07 04/15/13	72% 95%
04-ALA-92-4.8/6.7 04-016014 HE11	SWPPP	IN ALAMEDA COUNTY IN HAYWARD AT VARIOUS LOCATIONS RECONSTRUCT INTERCHANGE	FCI/GRANITE 25050 SANTA CLARA ST. HAYWARD CA 94544	BALALLO RAYMUNDO 25100 SANTA CLARA ST. HAYWARD CA 94544 (510)670-7825	$148,203,200 $131,945,764 $2,858,823	08/28/07 09/28/07 11/04/11	81% 87%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-92-4.9/6.4 04-1E9504 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		$938,938 $0 $0	02/16/11 03/10/11	0% 0%
04-ALA-238-14.3/16.3 04-0E9904 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		$438,137 $0 $0	06/08/10 06/22/10	0% 0%
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --() HA25	SWPPP	IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	J J NGUYEN INC 3172 SALEM DRIVE SAN JOSE CA 95127 (408)259-7982		$1,389,443 $0 $0	12/21/10 02/15/11	0% 0%
04-ALA-238-/12.6 04-447904 ACNH-P238-(009)E --() HA22	SWPPP	IN ALAMEDA COUNTY IN FREMONT AND UNION CITY REHABILITATE ROADWAY	TOP GRADE CONTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2455	$12,060,461 $1,094,715 $17,742	07/07/10 07/22/10 05/30/12	27% 9%
04-ALA-580-8.3/0 04-172424 IM-5801-(048)E --() HB1	SWPPP	IN ALAMEDA COUNTY NEAR LIVERMORE EAST OF CROSS ROAD 2.2 MILES SOUTHEAST OF ROUTE 580 GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	GRADETECH INC P O BOX 1728 SAN RAMON CA 94583 (510)733-0390	CYRUS BOUZAR 3049 INDEPENDENCE DRIVE STE 1 LIVERMORE, CA 94551 (925)606-2045	$618,676 $1,686 $1,686	12/17/10 01/31/11 06/17/11	0% 0%
04-ALA-580-13.1/14.9 04-171334 HPLU-6204-(078)L 620-4 07-(HP2)1 04 0-79-() HE14	SWPPP	IN ALAMEDA CO IN LIVERMORE ON ROUTE 580 FROM EAST OF PORTOLA AVENUE OVERCROSSING TO 0.1 MI E. OF AIRWAY BLVD OVERCROSSING . CONSTRUCT NEW INTERCHANGE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235	PARDO T. ROMMEL 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE, CA 94551-7671 (510)715-7920	$26,151,697 $19,663,022 $1,797,841	07/23/09 08/12/09 09/10/11	75% 74%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-13.2/19.1 04-290834 HPLU-6204-(071)L 620-4 07-() --()	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.4 KM E OF PORTOLA AVENUE OVERCROSSINGTO 0.5 KM W OF HACIENDA DRIVE O CONSTRUCT HOV LANES	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407	GONZALEZ ALFONSO 3049 INDEPENDENCE DRIVE SUITE #1 LIVERMORE CA 94531 (925)606-2049	$33,048,452 $33,473,374 $470,606	07/22/09 08/05/09 04/30/11	99% 98%
04-ALA-580-17.7/19.8 04-1513C4 ACIM-P001-(544) --()	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	ST FRANCIS ELECTRIC COMPANY P O BOX 2057 SAN LEANDRO CA 94577	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND CA 94804 (510)385-7161	$1,068,486 $973,246 $20,700	02/02/10 02/26/10 04/15/11	88% 91%
04-ALA-680-4.8/5.2 04-253764	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING,INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,517,171 $8,357 $0	07/07/10 07/22/10 12/21/13	0% 1%
04-ALA-680-6.4/12.5 04-4A5204 HP21-6204-(073) --()	SWPPP	IN ALAMED CO. AT VARIOUS LOCATIONS FROM 0.2 KM NORTH OF MISSION SAN JOSE SEPARTATION TO STONERIDGE DRIVE OVERCROSSING. WIDENING, ROADWAY REHABILITATION,	BAY CITIS PAVING & GRADING,INC P O BOX 6227 CONCORD CA 94524	CANDY CHANG 48499 MILMONT DRIVE FREMONT CA 94538 (510)668-4924	$38,472,907 $36,030,086 $210,333	04/17/09 05/04/09 06/30/11	100% 97%
04-ALA-680-8.7/8.7 04-3A9504	WPCP	IN ALAMEDA COUNTY NEAR FREMONT FROM SHERIDAN ROAD OVERCROSSING TO 0.6 MILE SOUTH OF ANDRADE ROAD OVERCROSSING REPLACE ROOF	I M R CONTRACTOR CORPORATION 24967 HUNTWOOD AVENUE HAYWARD CA 94344 (510)293-0137		$200,000 $0 $0	01/21/11 02/10/11	0% 0%
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-()	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC 2100 GOODYEAR ROAD BENICIA CA 94510	BHARAT PATEL 25100 SANTA CLARA ST. HAYWARD CA 94544 (510)670-4913	$52,048,998 $18,555,705 $965,458	08/20/09 09/15/09 03/07/12	47% 35%
HA4S2							

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-28.2/29.9 04-1A6814 ACIM-0880-(060)E --() HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE SOUTH OF THE FIFTH AVENUE OVE REPLACE CONCRETE PAVEMENT	M C K SERVICES 865 HOWE ROAD MARTIEZ,CA 94524 (925)957-9200	CHAHAL,HARPAL 25100 SANTA ROAD HATWARD, CA (510)867-6091	$5,295,364 $611,955 $611,955	02/03/11 03/03/11 04/21/12	1% 12%
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$90,274,116 $36,329,574 $1,197,585	03/25/09 04/20/09 04/16/13	76% 40%
04-ALA-880-31.4/32.6 04-4A5404 ACIM-8801-(062)E --() HB1	WPCP	IN ALAMEDA COUNTY IN THE CITY OF OAKLAND FROM BROADWAY UNDERCROSSING TO ADELINE STREET UNDERCROSSING PLACE POLYESTER CONCRETE OVERLAY	BAY LINE CUTTING AND CORING INC 1033 YORBA BUENA AVENUE OAKLAND CA 94608 (510)420-8992	AHMADZADEH, ALI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1930	$1,750,000 $0 $0	01/21/11 03/09/11 09/13/11	0% 0%
04-ALA-980-1.3/2 04-1A2414 HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 27TH STREET UNDERCROSSING TO 0.1 MILE WEST OF GOLDEN GATE AVENUE UNDERCROSSING PAVE PLANTING STRIP	COAST CONSTRUCTION, INC 4460 REDWOOD HIGHWAY, STE 16 SAN RAFAEL CA 94903	AHMADZADEH, ALI 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3990	$406,390 $381,159 $0	05/25/10 06/22/10 10/08/10	100% 100%
04-ALA-5505-/0 04-0AA014		IN ALAMEDA COUNTY IN SAN LEANDRO AT THE SAN LEANDRO EQUIPMENT SHOP 4 AT 1993 MARINA BOULEVARD INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSTRUCTING ENGINEER 14616 MCKENDREE AVE. CHINO, CA 91710	BUI, OANH 48499 MILMONT DR. FREMONT, CA 94538 (510)668-4931	$219,900 $219,900 $0	03/24/10 04/22/10 11/11/10	100% 100%
04-CC-4-10.3/13.5 04-1E4604 HM3	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION, INC P.O. BOX 1355 FRENCH CAMP, CA 95321	SEALEY, HERMAN 2727 SYSTRON DRIVE STE 150 CONCORD, CA 94518 (510)714-7064	$571,686 $565,639 $7,056	06/08/10 06/25/10 06/27/11	54% 92%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-17.0/17.8 04-0G1504 HA42	WPCP	IN CONTRA COSTA COUNTY NEAR CONCORD FROM 0.1 MILE TO 0.9 MILE EAST OF WILLOW PASS ROAD UNDERCROSSING REPLACE CULVERTS AND UNDERDRAINS	CIMARRON, INC 10554 RODDEN ROAD OAKDALE, CA 95361	ASHGAR, REZAEI 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$511,468 $521,228 $60,121	06/03/10 06/30/10 03/28/11	94% 93%
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$67,260,400 $17,407,382 $3,491,279	04/15/10 05/06/10 12/19/13	21% 26%
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH AND PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	HATEFI, AMIR 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$35,727,083 $10,041 $10,041	12/23/10 01/19/11 12/19/13	1% 0%
04-CC-80-.8/1.2 04-2A8904 HB4N	WPCP	IN CONTRA COST COUNTY IN THE CITY OF RICHMOND ON ROUTE 80 AT CARLSON BOULEVARD UNDERCROSSING. INSTALL TRAFFIC SIGNALS	TERNO ELECTRICAL CONSTRUCTORS 2100 GOODYEAR RD. BGNICIA CA 4510	DUAN FRANK 3401 GEGATTA BLVD. RICHMOND CA 94804 (510)231-7139	$426,832 $423,319 $0	04/15/09 05/14/09 03/04/11 03/08/11 PLANT EST SATIS	100% 100%
04-CC-80-3.4/3.8 04-2A0304 HA25	WPCP	IN CONTRA COSTA COUNTY IN RICHMOND FROM SOLANO AVENUE OVERCROSSING TO MCBRYDE AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLLUSSI, INC 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HOLLIS, JOHN 3410 MANDELA PKWY OAKLAND, CA 94508 (510)450-3996	$169,019 $139,252 $2,970	03/17/08 04/23/08 12/20/11	68% 82%
04-CC-80-9.5/14.2 04-263724 HB5	SWPPP	IN CONTRA COSTA COUNTY NEAR HERCULES FROM 0.2 KM WEST OF ROUTE 80/4 SEPARATION TO 0.7 KM EAST OF CUMMINGS SKYWAY OVERCROSSING WIDEN FREEWAY AND BRIDGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	SEALEY, HERMAN 2727 SYSTRON DRIVE, STE. 150 CONCORD CA 94518 (510)714-7064	$22,477,989 $20,151,027 $711,504	10/22/09 11/17/09 12/01/11	89% 88%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-11.2/0 04-1E6504 HM4	WPCP	IN ALAMEDA, CONTRA COSTA, MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS UPGRADE CHANGEABLE MESSAGE SIGNS	REPUBLIC ITS 371 BEL MARIN KEYS BLVD. NOVATO, CA 94949	CARTY RODOLFO 3410 REGATTA BLVD. RICHMOND, CA 94804 (510)377-4139	$629,850 $368,360 $368,360	06/25/10 07/08/10 04/15/11	55% 58%
04-CC-80-13.6/0 04-0130K4 HE2	WPCP	IN CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AT THE ALFRED ZAMPA MEMORIAL BRIDGE AND IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL P HIGHWAY PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SVS 999 TOWN & COUNTRY RD. 4TH FL ORANGE CA 92868	HANSON, JIM 3410 MANDELA PARKWY OAKLAND CA 94608 (510)450-2450	$365,553 $323,874 $3,721	04/08/08 04/28/08 03/08/12 PLANT EST SATIS	0% 0%
04-CC-160-.8/1.3 04-1A5214 HA14	SWPPP	IN CONTRA COSTA AND SACRAMENTO COUNTIES IN AND NEAR ANTIOCH AT ANTIOCH BRIDGE BRIDGE SEISMIC RETROFIT	CALIFORNIA ENGINEERING CONTRACTORS 20 HAPPAY VALLEY ROAD PLEASANTON, CVA 94566	HOWE, WILLIAM 1771 VINEYARD DRIVE ANTIOCH CA 94509 (510)385-7084	$38,544,966 $18,126,252 $3,851,482	04/22/10 05/19/10 03/07/12	40% 46%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC 3172 SALEM DR SAN JOSE CA 95127	HOLLIS, JOHN 3410 MANDELA PKWY OAKLAND, CA 94608 (510)450-3996	$926,841 $751,224 $33,778	12/21/09 01/26/10 06/24/14	76% 95%
04-CC-680-/12.8 04-4470U4 ACIM-0680-(067)E --() HA22	SWPPP	IN CONTRA COSTA COUNTY FROM ALCOSTA BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF RUDGEAR ROAD UNDERCROSSING REHABILITATE ROADWAY	BAY CITIES PAVING AND GRADING INC 5029 FORNI DRIVE CONCORD CA 94520 (925)687-6666	BONNY NYAGA 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9015	$48,527,269 $2,997,851 $1,256,230	11/18/10 12/14/10 09/29/11	12% 6%
04-MRN-1-.1/0 04-3A8204 HA22	WPCP	IN MARIN COUNTY IN MILL VALLEY AT ROUTE 1/101 SEPARATION RECONSTRUCT SIDEWALK AND WALKWAY	MAGGIORA & GHILOTTI, INC 555 DUBOIS STREET SAN RAFAEL CA 94901	BLUME, CHRISTOPHER 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-6886	$245,646 $253,382 $64	05/26/10 06/15/10 08/12/11	57% 99%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-/3.4 04-1E7704 HM1	WPCP	IN MARIN COUNTY NEAR ALMONTE REPLACE ASPHALT CONCRETE SURFACING	TEAM GHILOTTI	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	$454,740 $435,069 $0	06/24/10 07/13/10 09/14/10	100% 100%
04-MRN-101-8.8/0 04-4S0004 HA23	WPCP	IN MARIN COUNTY AT LARKSPUR AT SIR FRANCIS DRAKE BOULEVARD OFF-RAMP PLACE ROCK SLOPE PROTECTION	TEAM GHILOTTI, INC 2531 PETALUDA BLVD. SOUTH PETALUDA CA 94952	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL CA 94901 (510)774-6297	$119,655 $117,769 $0	05/12/10 06/02/10 09/13/10	100% 100%
04-MRN-101-11.2/12.8 04-226144 ACST-Q101-(127)E Q1-01 1-(7EC)M 6204- 043-() HB5	SWPPP	IN MARIN COUNTY IN SAN RAFAEL FROM 0.8 KM SOUTH OF COLEMAN SCHOOL PEDESTRIAN OVERCROSSING TO NORTH SAN PEDRO ROAD UNDERCROSSING WIDEN FREEWAY	GHILOTTI BROS 525 JACOBY STREET SAN RAFAEL CA 94901	SARGISS, RAMSES 576 W. FRANCISCO BLVD SAN RAFAEL CA 94901 (415)257-3647	$54,141,214 $55,854,745 $1,579	07/17/07 08/15/07 09/27/11 PLANT EST SATIS	0% 0%
04-MRN-101-12.8/18.8 04-0C8524 NH-Q101-(180)E --() HA22	WPCP	IN MARIN COUNTY IN SAN RAFAEL AND NOVATO AND AT MARINWOOD FROM 0.1 MILE NORTH OF NORTH SAN PEDRO ROAD UNDERCROSSING TO 0.1 MILE SO RESURFACING PAVEMENT	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		$14,282,998 $0 $0	12/28/10 01/25/11	0% 0%
04-NAP-29-6.0/0 04-2A5414 HA26	WPCP	IN NAPA COUNTY ABOUT 3.8 MILES SOUTH OF NAPA AT NAPA VISTA POINT RECONSTRUCT SIDEWALK	FIELDSTONE CONSTRUCTION COMPANY 5915 FAUGHT ROAD SANTA ROSA, CA 95403	CHANGIZI, DAVE 370 CHADBOURNE DR. STE A FAIRFIELD, CA 94534 (707)429-6222	$336,460 $337,664 $39,545	06/24/10 08/17/10 03/24/11 PLANT EST SATIS	0% 0%
04-NAP-29-12.1/13.5 04-120634 HE14	SWPPP	IN NAPA COUNTY IN NAPA ON ROUTE 29 FROM 0.1 KM NORTH OF LINCOLN AVENUE TO 0.7 KM NORTH OF TRANCAS STREET AND REDWOOD ROAD PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI/FORSTER & KROEGER JOINT VENTURE 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	HOLLIS JOHN 3410 MANDELA PKWY OAKLAND CA (510)460-3996	$556,296 $519,132 $0	02/09/07 02/23/07 04/18/11 PLANT EST SATIS	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-37.0/37 04-1E4704 HA21	WPCP	IN NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	$574,690 $451,669 $0	04/20/10 06/02/10 03/01/11 03/01/11	100% 100% COMPLETED
04-NAP-121-.3/2.1 04-444214 ACHS-P121-(022)E P P1-21 0-(2E) --() HA22	SWPPP	IN NAPA COUNTY ON ROUTE 121 FROM .5 KM NORTH OF SONOMA COUNTY LINE TO 0.2 KM EAST OF DUHIG ROAD REALIGN CURVES AND WIDEN SHOULDER	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA CA 94955	RON SANGALANG 370 CHADBOURNE ROAD STE A FAIRFIELD CA 94534 (707)428-6220	$7,759,958 $7,594,127 $0	12/10/08 12/30/08 02/02/11	100% 100% OVER RUN
04-NAP-128-2.6/4.6 04-4C3504 STP-P128-(046)E --() HA23	WPCP	IN NAPA COUNTY IN CALISTOGA FROM TUBBS TO HIGH STREET RUBBERIZED HOT MIX ASPHALT	M C K SERVICE INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		$796,777 $0 $0	12/21/10 01/13/11	0% 0%
04-NAP-128-9.5/0 04-2S3704 ER-37B4-(004)E P P1-28 0-(5E) --() HA1	SWPPP	IN NAPA COUNTY NEAR ST HELENA AT 2.0 MILES EAST OF CONN CREEK BRIDGE STORM DAMAGE REPAIR	JASON GRIFFON NORTH BAY CONSTRUCTION, INC P O BOX 6004 PETALUMA CA 94955-6004	RON SANGALANG 370 CHADBOURNE ROAD STE. A FAIRFIELD CA 94534 (707)429-6220	$559,114 $5,358 $0	09/30/09 10/22/09 09/08/10	0% 1%
04-SCL-17-6.2/13.9 04-1E4904 HM3	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636	NGUYEN, HUNG V. 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5847	$616,400 $155,782 $0	06/22/10 07/21/10 01/10/11	66% 25%
04-SCL-85-5.6/17.8 04-2E1404 HM1	WPCP	IN SANTA CLARA COUNTY FROM GUADALUPE RIVER BRIDGE TO 0.1 MILE NORTH OF STEVENS CREEK BOULEVARD OVERCROSSING FOG SEAL SHOULDERS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	NIKZAD, ALI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5849	$494,861 $129,709 $129,709	01/27/11 02/10/11 05/17/11	18% 26%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-22.0/23.6 04-0A1304 HA25	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI FORSTER AND KROEGER LANDSCAPE JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886	BRAIN MACKLE 1007 KNOX AVE SAN JOSE CA 95122 (510)385-6991	$3,341,681 $3,162,346 $12,675	09/08/06 09/22/06 04/26/11	0% 0% PLANT EST SATIS
04-SCL-87-1.2/4.4 04-151394 ACST-X085-(047)E X0-85 0-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	PACIFIC ELECTRIC CONTRACTING, INC 330 PHELAN AVENUE SAN JOSE CA 95112	BORRAYO, SALVADOR 1007 KNOX AVENUE SAN JOSE CA 95122 (510)377-4186	$429,860 $369,085 $35,301	03/24/10 04/23/10 04/18/11	79% 86%
04-SCL-87-1.3/6 04-1E4804 HM3	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS (40 BRIDGES) TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERIN COMPANY 1792 KAISER AVENUE	PATEL, NIM 1007 KNOX AVENUE (408)254-5704	$1,454,520 $1,189,488 $0	02/24/10 03/18/10 04/29/11	90% 98% SUSPENDED
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --() HE14	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 949014886	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE CA 95122 (510)385-6991	$572,425 $468,009 $8,004	01/30/09 02/23/09 09/25/12	0% 0% PLANT EST SATIS
04-SCL-101-17.8/21.2 04-0E4304 HM1	WPCP	IN SANTA CLARA COUNTY IN SANTA CLARA, SAN JOSE AND MORGAN HILL FROM COCHRANS ROAD OVERCROSSING TO SCHELLER AVENUE UNDERCROSSING CRACK SEALING	NO FAULT ASPHALT, INC 2211 OLD MIDDLE FIELD WAY MOUNTAIN VIEW CA 94043	LOWE THOMAS K. 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5816	$202,012 $194,236 $0	05/31/07 07/16/07 11/27/07	100% 100%
04-SCL-101-31.0/34.9 04-1A9804 ARRA-Q101-(164)L Q10-1 16-(HPL)U 04 0-90-() HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE NORTH OF CAPITOL EXPRESSWAY OVERCROSSING TO 0.3 MILE SOUTH OF STORY ROAD OVERCROSS WIDEN FREEWAY	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235	SAIDIAN, JACOB 1007 KNOX AVENUE SAN JOSE, CA 95122 (650)222-7489	$23,690,671 $5,472,130 $1,037,823	11/09/10 11/16/10 03/07/12	9% 23%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-40.2/41.2 04-4876A4 HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$450,888 $1,500 $1,500	12/23/10 01/13/11 06/10/14	13% 0%
04-SCL-101-47.0/47.1 04-1E8504 HA21	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS	AMLAND CORP 3158 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)929-3949		$482,225 $0 $0	02/18/11 03/09/11	0% 0%
04-SCL-152-13.8/14.8 04-2A0504 ACHS-P152-(073)E P1-52 0-(3E) --() HB1	WPCP	IN SANTA CLARA COUNTY NEAR GILROY FROM 0.3 MILE WEST OF PRUNEDALE AVENUE TO 0.2 MILE WEST OF BLOOMFIELD AVENUE CONSTRUCT LEFT TURN POCKET	TOP GRADE CONSTRUCTION 50 CONTRACTORS STREET LIVERMORE, CA 94551	CHOI, EUNMI 2210 O'TOOLE AVE.,STE 150 SAN JOSE, CA 95131 (408)232-3023	$1,005,896 $1,020,372 $0	01/07/10 01/26/10 10/27/10	100% 100%
04-SCL-280-1.0/L5 04-151304 ARRA- 280-(127)E 2-8011-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF 10TH STREET UNDERCROSSING TO BASCOM AVENUE OVERCROSS INSTALL RAMP METERING SYSTEMS	O.C. JONES AND SONS, INC ATT. PETE BENSON 1520 FOURTH STREET BERKELEY CA 94710	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$1,665,906 $1,587,937 $36,075	02/17/10 03/04/10 05/16/11	82% 95%
04-SCL-280-2.0/L5 04-150344 ARRA- 280-(126)E 2-8011-(6E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF GUADALUPE RIVER BRIDGE TO BASCOM AVENUE OVERCROSSING INSTALL RAMP METERING SYSTEMS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVENUE IRVING CA 92614-5706	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$1,862,365 $1,571,994 $31,245	02/22/10 03/08/10 07/29/11	63% 83%
04-SCL-680-.2/.9 04-151384 ACIM-0000-(311)E --() HB4N	WPCP	IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING ATTN: FRANK KAMACHO	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$600,194 $531,355 $14,299	01/21/10 02/17/10 04/04/11	92% 95%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-.2/4.4 04-151364 STP-X085-(E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING, INC. ATTN. FRANK KAMACHO 330 PHELAN AVE. SAN JOSE CA 95112	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$364,582 $364,582 $0	01/07/10 02/17/10 02/28/11 03/01/11	100% 100% COMPLETED
HB4N	WPCP						
04-SCL-880-/4.3 04-3A0504 IM-880 -(061)E --()		IN SAN JOSE FROM ROUTE 280/880 SEPARATION TO OLD BAYSHORE HIGHWAY OVERHEAD REPLACE METAL BEAM GUARD RAIL	DE SILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN, CA 94568 (519)913-6732	PANDYA, NILESH 2210 O'TOOLE AVE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	$7,645,365 $0 $0	01/03/11 01/25/11 10/30/11	0% 0%
HA22	WPCP						
04-SF-1-6.2/7.1 04-0A8714 ACHS-000C-(318)E PG00-0C 3-(8E) --()		IN SAN FRANCISCO AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TERMINAL	MODERN ALLOY, INC 11172 WESTERN AVENUE STANTON, CA 90680	MINH HINH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5703	$992,599 $0 $0	10/11/10 11/03/10	0% 0% SUSPENDED
HA4	WPCP						
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$2,696,986 $447,709 $148,850	11/29/10 12/14/10 10/31/11	16% 17%
HA4S3	SWPPP						
04-SF-80-7.9/8.2 04-0120S4		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC P O BOX 620, 6413 32ND ST. NORTH HIGHLANDS CA 95660	OBEROI, RAJESH 325 BURMA ROAD OAKLAND CA 94607 (510)385-7626	$102,396,244 $19,826,861 $653,387	02/04/10 02/23/10 01/01/14	25% 19%
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE FLOUR ENTERPRISES, INC A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	SIEGENTHALER, PETER 333 BURAM ROAD OKALAND, CA 94607 (510)622-5112	$1,815,994,696 $1,452,337,717 $9,323,524	04/18/06 05/03/06 08/24/14	59% 80%
HA4S3	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-3.4/8.3 04-1E3004 ACBR-Q101-(158)E Q1-01 1-(8E) --() HM3	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVENUE OAKLAND,CA 94608	HUPE, JEFFREY 295 SAN BRUNO AVE. SAN FRANCISCO CA 94103 (510)867-6726	$1,128,801 $272,041 $0	03/15/10 04/13/10 03/31/11	73% 25%
04-SF-101-4.1/5 04-2A1404 NH- -( )A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ABELA, FERNANDO 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (650)573-3831	$5,131,109 $22,500 $6,938	10/11/10 10/26/10 06/03/13	4% 0%
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$61,148,220 $24,135,217 $1,453,576	03/23/10 04/08/10 05/30/12	34% 40%
04-SF-101-9.2/9.8 04-163734 ACBR-X075-(027)N X0-75 0-(7N) --() HE12	SWPPP	IN CITY AND COUNTY OF SAN FRANCISCO AT THE ROUTE 101/1 SEPARATION TO GOLDEN GATE TOLL PLAZA RECONSTRUCT IC, CONSTRUCT VIADUCT	CC MYERS, INC	SHARMA, JYOTSNA 603 MASON AT HALLECK PRESIDIO SAN FRANCISCO CA 94105 (510)385-5732	$71,144,450 $46,279,044 $1,444,821	10/23/09 11/24/09 12/15/11	73% 71%
04-SM-1-36.5/38.2 04-1123G4 ER-1187-(009)E --() HE14	SWPPP	IN SAN MATEO COUNTY IN MONTARA AT ROUTE 1 FROM 2ND STREET TO 2.1 KM NORTH OF 2ND STREET WETLAND CREATION AND RESTORATION	HANFORD APPLIED RESTORATION AND CONSERVATION (ARC) 23195 MAFFEI ROAD SONOMA CA 95476	JENNIE NIELSON 585 LINDA MAR BLVD PACIFICA CA 94044 (510)502-4879	$1,757,991 $1,594,120 $9,459	08/29/05 09/09/05 03/19/12	83% 91%
04-SM-1-37.6/0 04-2S6204 ER-35M3-(004)E --() HA23	WPCP	IN SAN MATEO COUNTY NEAR PACIFICA AT GRAY WHALE COVE ROCK SLOPE PROTECTION	JJ NGUYEN, INC 3172 SALEM DRIVE SAN JOSE CA 95127	MACKLE, BRIAN (510)385-6991	$309,700 $250,075 $15,248	06/15/09 07/28/09 11/08/11	51% 81%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 3555 FARNAM STREET, STE E200 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$302,164,796 $230,447,135 $5,112,978	12/13/06 01/03/07 01/07/13	80% 75%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,115,034 $630,797 $9,822	03/09/09 03/20/09 06/23/15 PLANT EST SATIS	0% 0%
04-SM-1-/13.4 04-2G3204 20.20.201 .13		IN SAN MATEO COUNTY NEAR PESCADERO	O.C. JONES & SONS,INC 1520 FOURTH STREET BERKELEY, CA 94710	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$10,240 $0 $0	12/16/10 12/16/10 03/17/11	0% 0%
04-SM-82-1.9/8.4 04-0A8724 HSNH-X081-(024)E X0-81 0-(4E) --() HA4	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS UPGRADE BARRIER AND GUARD RAIL	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,688,076 $0 $0	12/16/10 01/06/11 06/30/11	0% 0%
04-SM-82-/15.9 04-249924 ACST-S082-(017)E S0-82 0-(7E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM MILLBRAE AVENUE TO CAMBRIDGE AVENUE IN MENLO PARK MODIFY TRAFFIC SIGNALS	MIKE BROWN ELECTRIC 561 MERCANTILE DR. COTATI, CA 94931	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7161	$4,826,859 $668,316 $171,173	07/20/10 08/17/10 11/15/11	38% 14%
04-SM-84-8.7/0 04-1G9804 SHOPP 130		REPLACE FAILED DRAINAGE SYSTEM ON ROUTE 84	STOLOSKI & GONZALEZ 727 MAIN STREET HALF MOON BAY, CA 94019	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$3,975 $0 $0	11/18/10 11/18/10 01/04/11	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-9.9/9.9 04-3S8204 ACST-43L2-(004)E 43-12 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY NEAR LA HONDA 0.2 MILE EAST OF LA HONDA CREEK BRIDGE CONSTRUCT RETAINING WALL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400		$869,203 $0 $0	01/19/11 02/16/11	0% 0%
04-SM-84-29.0/30.2 04-1A5224 NH- -( ) --() HA14	SWPPP	IN SAN MATEO AND ALAMEDA COUNTIES IN MENLO PARK AND FREMONT FROM 0.3 MILE WEST TO 0.5 MILE EAST OF DUMBARTON BRIDGE DUMBARTON BRIDGE SEISMIC RETROFIT	SHIMMICK CONSTRUCTION COMPANY INC 8201 EDGEWATER DRIVE #202 OAKLAND, CA 94621	GHAFGHAZI, BEN	$48,678,130 $7,048,645 $373,758	08/06/10 08/26/10 09/05/12	22% 14%
04-SM-92-7.3/13.9 04-1E7204 ACNH-P092-(038)E --()	WPCP	IN SAN MATEO COUNTY IN AND NEAR SAN MATEO AND FOSTER CITY PLACE RUBBERIZED HOT MIX ASPHALT	PAVEX CONSTURCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$3,142,786 $2,722,727 $0	06/22/10 07/08/10 12/16/10	100% 100%
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,418,670 $870,435 $289,133	01/05/10 03/02/10 01/10/12	20% 36%
04-SM-92-16.4/26.4 04-2G3004 NH- -( ) --() 000000000 000		ON SAN MATEO-HAYWARD BRIDGE, EAST END OF HIGH RISE SECTION SPLICE CRACKED GIRDER WITH METAL	FLATIRON WEST, INC 2100 GOODYEAR ROAD BENICIA, CA 94510	SCOTT MCCRANK 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7826	$5,920 $0 $0	10/13/10 10/13/10 02/22/11	0% 0%
04-SM-92-/3.2 04-1E2604 HM1	WPCP	IN SAN MATEO COUNTY IN HALF MOON BAY FROM ROUTE 1 TO PILARCITOS CREEK ROAD PLACE HOT MIX ASPHALT	G BORTOLLOTTO AND COMPANY 582 BRAGATO ROAD SAN CARLOS CA 94070	INORI, DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$369,575 $376,396 $0	06/09/10 06/25/10 08/23/10	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-5.4/5.4 04-1E0304 HM3	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$498,171 $453,795 $0	03/15/10 04/07/10 02/04/11	100% 100%
04-SM-101-9.6/11.9 04-235724 ACNH-P101-(963)E --() HB4C	SWPPP	IN SAN MATEO COUNTY IN SAN MATEO AND BELMONT FROM 0.1 KM NORTH OF RALSTON AVENUE OVERCROSSING TO 0.2 KM SOUTH OF HILLSDALE BOULEVA WIDEN HIGHWAY	RGW CONSTRUCTION P O BOX 2910 LIVERMORE CA 94551	DOUG INORI 2350 PAGE MILL RD PALO ALTO CA 94304 (650)333-4036	$8,892,514 $9,107,189 $0	02/15/01 03/02/01 09/20/05	100% 100% PLANT EST SATIS
04-SM-101-13.5/17.9 04-264204 HPLU-6204-(060)L 620-4 06-() --() HB4N	SWPPP	IN SAN MATEO COUNTY IN SAN MATEO, BURLINGAME AND MILLBREA AT VARIOUS LOCATIONS CONSTRUCT LANES	DE SILLVA GATES-BROSAMER JV P.O. BOX 2909 BUBLIN, CA 94568	SHOKROLLAHI, MO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$131,038,537 $129,277,073 $514,713	02/23/07 03/16/07 11/08/11	0% 0% PLANT EST SATIS
04-SM-101-19.1/0 04-0E9604 HM3H	WPCP	IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS REPLACE DECK DRAINAGE SYSTEM	PETERSON-CHASE GENERAL ENGINEER CONSTRUCTION, INC 1792 KAISER AVE. IRVINE, CA 92614	MINH HINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5703	$256,067 $0 $0	06/17/10 06/30/10 06/24/11	0% 0% SUSPENDED
04-SM-101-23.0/26.1 04-1E3204 SARR-Q101-(152)E Q1-01 1-(2E) --()	SWPPP	IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE ON ROUTE 101 FROM OSTER POINT _____ BOULEVARD OVERCROSSING TO SAN MATEO RUBBERIZED HOT MIX ASPHALT	GALLAGHER & BURK, INC P.O.BOX OAKLAND, CA	SAIDIAN, JACOB 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5823	$2,454,101 $2,426,217 $0	07/20/09 08/04/09 12/13/10	100% 100%
04-SM-280-7.6/0 04-2A5434 ACIM-280 -(131)E --() HA26	WPCP	IN SAN MATEO COUNTY ABOUT 0.6 MILE WEST OF SAN CARLOS AT PULGAS RIDGE VISTA POINT CONSTRUCT RETAINING WALL	R M HARRIS COMPANY INC 1000 HOWE ROAD SUITE 200 MARTINEZ CA 94553 (925)335-3000	FRED BOOSFEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$415,168 $7,500 $7,500	11/19/10 12/14/10 09/30/11	8% 2%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-13.3/13.6 04-0A9204 ACIM-2801-(117)E --() HA26	SWPPP	IN SAN MATEO COUNTY NEAR HILLSBOROUGH AT THE CRYSTAL SPRINGS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	BRCO CONSTRUCTORS, INC P O BOX 367 LOOMIS CA 95650	INORI DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$2,814,764 $2,549,541 $130,453	07/23/09 08/12/09 03/29/11	98% 90%
04-SM-280-20.3/27.3 04-153404 ARRA-280 -(129)E 28-0 11-(9E) --() HB4N	SWPPP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS BETWEEN 0.3 MILE SOUTH OF SAN BRUNO AVENUE TO 0.3 MILE NORTH OF JOHN DALEY BOULEVARD INSTALL RAMP METERING SYSTEMS	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$2,317,898 $1,898,802 $66,339	02/22/10 03/08/10 08/31/11	59% 81%
04-SM-280-23.1/27.2 04-0E5404 HM3	WPCP	IN SAN MATEO COUNTY IN DALY CITY AT KING DRIVE UNDERCROSSING AND AT JUNIPERO SERRA RAMP OVERCROSSING PLACE POLYESTER CONCRETE OVERLAY	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVE. OAKLAND CA 94608	HUPE, JEFFREY 280 REALE STREET SAN FRANCISCO CA 94105 (415)356-6465	$643,238 $597,507 $0	12/15/08 01/20/09 09/09/10	100% 100%
04-SM-280-/0 04-2A5424 HA26	WPCP	IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS UPGRADE VISTA POINTS	ENVIRONMENTAL LANDSCAPE SOLUTION	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$308,862 $272,106 $36,678	10/19/10 11/12/10 05/31/12	16% 84%
04-SM-280-/27.4 04-150474 SARR-2801-(122)E 28-01 1-(2E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM SANTA CLARA COUNTY LINE TO SAN FRANCISCO COUNTY LINE INSTALL TRAFFIC MANAGEMENT SYSTEM	STEINY AND CONPANY, INC 27 SHERIDAN STREET VALLEJO CA 94590	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$996,994 $1,040,244 $0	09/08/09 09/17/09 03/28/11	100% 100%
04-SOL-12-7.9/20.6 04-0T10U4 ACST-P012-(100)E P0-12 1-(0E) --() HA22	SWPPP	IN SOLANO COUNTY NEAR SUISUN CITY FROM 1.1 KM EAST OF WALTERS ROAD TO CURRIE ROAD. REHABILITATE ROADWAY AND WIDENING	RGW CONSTRUCTION, INC 550 GREEN VILLE ROAD LIVERMORE CA 94550	BUTTERS, CARL 2320 COURAGE DRIVE SUITE 106 FAIRFIELD CA 94534 (707)428-2060	$21,996,538 $21,755,422 $252,239	12/17/08 01/05/09 05/31/11	90% 93%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$958,332 $758,527 $5,873	01/14/10 02/02/10 01/16/14	25% 79%
HE14	SWPPP						
04-SOL-37-7.2/0 04-0G0004		IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WATKIN & BORTOLUSSI, INC	HANSON, JIM 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$132,200 $97,564 $1,134	06/01/09 06/12/09 02/18/13	0% 0%
HB34	WPCP					PLANT EST SATIS	
04-SOL-80-6.6/6.8 04-299004 ACIM-0802-(350)E --()		IN SOLANO COUNTY IN VALLEJO AT THE HUNTER HILL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	WEST BAY BUILDERS, INC 250 BEL MARIN KEYS BLVD NOVATO CA 94949	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD CA 94533 (707)428-2029	$3,279,723 $3,194,829 $46,548	08/11/09 08/26/09 02/03/12	61% 96%
HA26	SWPPP						
04-SOL-80-8.1/12.9 04-2409U4 ACIM- 080-(354)E --()		IN SOLANO COUNTY IN VALLEJO AND FAIRFIELD FROM AMERICAN CANYON ROAD OVERCROSSING TO GREEN VALLEY CREEK WIDEN FREEWAY AND BRIDGES	GHILOTTI BROS 5199 FULTON DRIVE SUITE E FAIRFIELD CA 94534	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)436-2210	$22,565,927 $22,990,540 $0	06/20/08 07/21/08 03/09/11 03/09/11	100% 100%
HA22	SWPPP					PLANT EST SATIS	
04-SOL-80-11.4/20.1 04-0A5324		IN SOLANO COUNTY IN FAIRFIELD AT VARIOUS LOCATIONS FROM RED TOP ROAD UNDERCROSSING TO 0.9 MILE EAST OF AIR BASE PARKWAY OVERCROSSI RAMP METERING	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	RASTEGARPOUR, HAMED 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (510)428-2126	$3,956,736 $19,297 $19,297	10/12/10 11/02/10 12/13/11	9% 0%
HB5	SWPPP						
04-SOL-80-30.6/38.2 04-2E3004		IN SOLANO COUNTY IN DIXON FROM 0.7 MILE EAST OF LEISURE TOWN ROAD OVERCROSSING TO 1.4 MILE WEST OF PEDRICK ROAD OVERCROSSING REPLACE PORTLAND CEMENT CONCRETE	ANOZIRA INCORPORATED 2415 SAN RAMON VALLEY BL 4-42 SAN RAMON CA 94583 (925)771-8400	TENOSO,PRINCIPE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6263	$358,000 $351,531 $0	12/30/10 01/24/11 03/03/11 03/03/11	100% 100%
HM1	WPCP					COMPLETED	

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-84-7.5/13.7 04-1E1604 HM1	WPCP	IN SOLANO COUNTY NEAR RIO VISTA FROM 0.2 MILE NORTH OF ROUTE 220 JUNCTION TO THE COUNTY LINE PLACE HOT MIX ASPHALT CONCRETE	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420		$665,773 $0 $0	12/13/10 12/30/10	0% 0%
04-SOL-680-4.7/4.7 04-3S7214 HA23	WPCP	IN SOLANO COUNTY NEAR BENICIA AT 0.3 MILE WEST OF PARRISH ROAD OVERCROSSING REPLACE CULVERT	CIMARRON, INC 10554 RODDEN RD OAKDALE CA 95361	TRAN, QUANG 2320 COURAGE DRIVE FAIRFIELD CA 94533 (510)773-8499	$290,930 $307,255 $0	06/02/10 06/30/10 11/17/10	100% 100%
04-SON-1-16.1/19.7 04-2A6304 HA22	WPCP	IN SONOMA COUNTY FROM 0.8 MILE NORTH OF SCOTTY CREEK BRIDGE TO RUSSIAN RIVER BRIDGE IMPROVE ROADSIDE DRAINAGE	ARGONITE CONSTRUCTORS P.O. BOX 639 SANTA ROSA, CA 95401	STREATER, HAL 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (707)796-5693	$430,545 $429,028 $0	06/17/10 07/08/10 11/18/10	100% 100%
04-SON-1-19.7/0 04-0E9804 HM3	WPCP	IN MARIN AND SONOMA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636	YEO, JONATHAN 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95401 (707)566-3956	$368,037 $301,961 $13,569	04/23/10 06/02/10 04/06/11	84% 80%
04-SON-1-27.1/27.3 04-3S7404 ACST-43K8-(004)E 43-K8 0-(4E) --() HA23	WPCP	IN SONOMA COUNTY NEAR JENNER AT 2.5 MILES NORTH OF MEYERS GRADE ROAD CONSTRUCT RETAINING WALL	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		$1,718,913 $0 $0	12/21/10 01/12/11	0% 0%
04-SON-1-57.2/0 04-4S6304 HA23	WPCP	IN SONOMA COUNTY NEAR MENDOCINO COUNTY LINE AT 0.2 MILE NORTH OF DEER TRAIL REPAIR SLIPOUT	NORCAL GENERAL CONSTRUCTION CORP 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335		$134,725 $0 $0	02/15/11 03/01/11	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	GHILOTTI CONST., INC 246 GHILOTTI AVE SANTA ROSA CA 95407	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5685	$49,530,920 $24,224,696 $611,566	12/23/09 01/06/10 06/30/12	52% 48%
04-SON-101-13.6/23.1 04-272434 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR ROHNERT PARK AND SANTA ROSA PLANTING AND IRRIGATION	MCGUIRE HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	DAIVD BARTEL 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)385-6755	$2,378,218 $2,130,516 $9,720	09/10/07 10/04/07 12/02/11	0% 0% PLANT EST SATIS
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$39,451,755 $24,102,717 $26,935	03/03/09 03/20/09 05/08/12	41% 61%
04-SON-101-21.7/29.3 04-0A10U4 ACNH-Q101-(148)E LU62-04 0-(9L) 204-069-() HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR SANTA ROSA AND AT WINDSOR FROM 0.5 KM N OF STEELE LANE UNDERCROSSING TO 0.5 KM N OF WINDSOR LANE UC WIDEN HIGHWAY	O. C. JONES & SONS, INC 1520 FOURTH STREET	S RAY NOZZARI 4030 OCCIDENTAL ROAD BLDG A SANTA ROSA CA 95401 (707)566-3945	$85,182,124 $85,670,993 $0	10/29/08 11/14/08 12/28/10	100% 100%
04-SON-116-22.5/0 04-2A9204 HSST-P116-(043)E P1-16 0-(3E) --() HB1	WPCP	IN SONOMA COUNTY IN GRATON AND SOUSA CORNERS AT VINE HILL MUELLER ROAD INSTALL TRAFFIC SIGNAL	TEAM GHILOTTI INC 2531 PETALUMA BOULEVARD SOUTH PETALUMA CA 94952 (707)763-8700		$613,224 $0 $0	02/07/11 02/16/11	0% 0%
04-SON-116-26.7/26.7 04-3A9904 HA22	WPCP	IN SONOMA COUNTY IN SEBASTOPOL AT THE INTERSECTION OF ROUTE 116 AND ROUTE 12 RECONSTRUCT CURB RAMPS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA, CA 92870	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95401 (707)576-2310	$296,061 $0 $0	07/27/10 08/26/10	0% 0% SUSPENDED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-41.8/44.7 04-283814 ACHS-P116-(042)E P P1-16 0-(2E) --() HB1	SWPPP	IN SONOMA COUNTY ABOUT 9 KM EAST OF PETALUMA FROM ADOBE ROAD TO 0.2 KM WEST OF ARNOLD DRIVE CONSTRUCT RETAINING WALLS	ARGONAUT CONSTRUCTORS, INC 1236 CENTRAL AVENUE SANTA ROSA CA 95402	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)362-2210	$12,041,113 $8,752,547 $0	12/14/09 01/06/10 04/04/12	29% 72%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA CA 94953	BARTEL, DAVID 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2413	$334,030 $206,270 $3,468	04/08/10 04/22/10 10/23/13	23% 65%
04-SON-128-17.1/24.7 04-4A8704 ACST-P128-(044)E CBP1-28 0-(4ER)S P128- 044-() HA21	SWPPP	IN SONOMA CO AT AND NEAR KELLOGG AT MAACAMA CREEK BRIDGE AND FROM 0.3 MI WEST TO 0.4 MI EAST OF REDWOOD CREEK BRIDGE_____ BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741-1508	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA CA 95401 (707)576-2310	$5,558,518 $3,254,882 $18,414	09/09/09 09/29/09 10/12/11	46% 58%
04-SON-128-21.7/0 04-4A8814 HA21	SWPPP	IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	BARTEL, DAVID 3410 MANDELA PKWY OAKLAND, CA 94608 (510)450-2413	$150,808 $102,962 $1,250	05/26/10 06/22/10 10/07/13	0% 0% PLANT EST SATIS
04-VAR--/0 04-010904 HB1	WPCP	IN ALAMEDA, CONTRA COSTA, MARIN, SAN FRANCISCO, SOLANO, AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS UPGRADE SCADA SYSTEM	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY CA 94552	CHRENG, NICHOLAS 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)224-6311	$5,491,185 $5,524,123 $0	01/30/08 03/05/08 10/29/10	98% 100%
04-VAR--/0 04-151284 ACST-X085-(038)E X0-85 0-(8E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC OPERATION SYSTEMS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	WASSEF WAGDY 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5866	$1,758,478 $1,751,478 $0	02/08/06 02/24/06 11/20/07	100% 100%

Totals: **Authorized Final Amt:** $3,863,543,228 **Completed to Date:** $2,663,629,075 **Work This Month:** $45,876,050

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-3.2/4.6 05-0R9204 201130		MONTEREY CNTY, STATE RTE 1, NORTH OF ESALON INSTITUTE & SOUTH OF BIG SUR RIVER MULTIPLE LOCATIONS CONST DEBRIS RACKS @ CULVERTS/EROSION CONT	AIS CONSTRUCTION CO 6420 VIA REAL, STE 6 CARPENTERIA CA 93013	PASTORIUS, BRUCE 3230 RIVERSIDE AVE 130 PASO ROBLES CA 93446 (831)761-7615	$1,785,000 $1,592,793 $0	06/30/08 06/30/08 08/20/10	100% 89% OVER RUN
05-MON-1-7.1/7.3 05-0S9504 201130		SEVERE STORMS & ACCOMPANYING HIGH SURF CAUSED AN EXISTING ROCK & GABION REVETMENTBELOW THE ROADWAY ON RTE 1 IN MON CNTY TO FAIL. S REPAIR FAILED REVETMENT,PLACE RSP/SLOPE	WINSOR CONSTRUCTION INC PO BOX 556 CAMBRIA, CA 93428 (805)927-3321	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA CA 93428 (805)927-4559	$1,985,000 $1,120,523 $0	01/21/10 01/21/10 10/26/10	75% 56%
05-MON-1-20.9/20.9 05-0T6504 201130		SEVERE STORMS/HIGH SURF BEGING 01/15/2010 CAUSED AN EXISTG RETAING WALL BELOW RTE 1 TO FAIL. CONCRETE CRIB WALL UNDERMINED AT THE REPAIR RETAING WALL @ LIMEKILN CRK BRIDGE	WHITAKER CONSTRUCTION GROUP, INC 2752 CONCRETE COURT PASO ROBLES CA 93446	HENCH, CHARLIE 775 ARLINGTON ST CAMBRIA CA 93428 (805)927-4559	$1,485,000 $466,024 $0	03/30/10 03/30/10 01/24/11	45% 31% SUSPENDED
05-MON-1-21.3/21.6 05-0E9604 ACST-P001-(542)E P0-01 5-(2E) --() HA23	SWPPP	IN MONTEREY COUNTY NEAR LUCIA FROM 0.6 MILE NORTH OF LIMEKILN CREEK BRIDGE TO 1.4 MILE SOUTH OF LUCIA CONSTRUCT NEW BRIDGE AND ROCK SHED	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA CA 93428 (805)927-4559	$30,230,501 $10,585,800 $351,811	10/01/09 10/15/09 03/15/13	38% 35%
05-MON-1-22.5/22.9 05-0T5504 201130		STORM CAUSED SLIP OUT BELOW RTE 1 IN BIG SUR NEAR LUCIA. INSTALL TEMPORARY SIGNAL SYSTEM, RECONSTRUCT AND STABILIZE ROADWAY INSTALL TEMP SIGNAL SYSM,RECONST & STABLIZ	JOHN MADONNA CONSTRUCTIONCO PO BOX 5310 SAN LUIS OBISPO CA 93403	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA CA 93428 (805)927-4559	$2,385,000 $1,374,320 $4,070	02/09/10 02/09/10 08/11/11	42% 58% SUSPENDED
05-MON-1-22.6/22.8 05-0T5604 ACST-4723-(004) P-4723-(004) --() HA23	WPCP	IN MONTEREY COUNTY NEAR LUCIA FROM 1.6 MILES TO 1.8 MILES NORTH OF LIMEKILN CREEK BRIDGE CONSTRUCT RETAINING WALL	CONDON JOHNSON AND ASSOCIATES INC P O BOX 12368 OAKLAND CA 94604 (510)636-2100	HENCH, CHARLIE 775 ARLINGTON STREET CAMBRIA, CA 93428 (805)927-4559	$7,901,945 $2,464,037 $483,850	09/16/10 09/23/10 08/11/12	17% 31%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-1-46.8/46.8 05-0S9404 201130		HWY 1 AT THE BIG SUR LODGE BIG SUR PARK CAMPGROUNDS PLACE ROCK SLOPE PROTECTION	GRANITE CONSTRUCTION PO BOX 720 WATSONVILLE CA 95077	WILSON, JENNIFER 150 WESTRIDGE DR STE 140 WATSONVILLE CA 95077 (831)761-7616	$910,000 $136,741 $56,193	01/25/10 01/25/10 04/20/11	17% 15%
05-MON-1-59.7/59.9 05-1A2704 20.20.201 130		IN MON COUNTY JUST SOUTH OF ROCKY CREEK BRIDGE STABILIZE ROADWAY AND INSTALL	CONDON JOHNSON & ASSOCIATES 480 ROLAND WAY STE 200 OAKLAND, CA 94621	JENNIFER WILSON 150 WESTRIDGE DR STE 140 WATSONVILLE, CA 95077 (831)761-7615	$2,485,000 $0 $0	03/17/11 03/17/11 06/30/11	0% 0%
05-MON-1-72.2/102 05-0N2604 HB4N WPCP		IN MONTEREY COUNTY AT VARIOUS LOCATIONS FROM 0.1 MI N OF CARMEL RIVER BRIDGE TO 0.4 MILE SOUTH OF SANTA CRUZ COUNTY LINE CONSTRUCT TRANSP. MANAGEMENT SYSTEM	LEE WILSON ELECTRIC P.O. BOX 250 ARROYO GRANDE, CA 93421	KESHAVARZI, FRASHAD 3075 EXECUTIVE DRIVE SALINAS, CA 93907 (831)235-3120	$672,943 $8,640 $8,640	03/26/10 04/20/10 06/02/11	32% 1%
05-MON-1-99.9/101.5 05-315924 HE11 SWPPP		IN MONTEREY COUNTY NEAR WATSONVILLE FROM 0.1 KM SOUTH OF JENSEN ROAD TO TRAFTON ROAD UNDERCROSSING CONSTRUCT NEW INTERCHANGE	DESILVA GATES CONSTRUCTION 880 MITTEN RD, SUITE B BURLINGAME CA 94010	WILSON, JENNIFER 150 WESTRIDGE DR, STE 140 WATSONVILLE CA 95077 (831)761-7615	$12,276,998 $3,989,563 $221,537	10/07/09 10/28/09 09/11/13	33% 33% SUSPENDED
05-MON-1-101.4/102 05-0Q6704 HSNH-P001-(552)E P0-01 5-(2E) --() HB1 SWPPP		IN MONTEREY COUNTY NEAR WATSONVILLE FROM TRAFTON ROAD UNDERCROSSING TO THE SANTA CRUZ COUNTY LINE CONSTRUCT MEDIAN BARRIER	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565		$308,542 $0 $0	11/04/10 11/17/10	0% 0%
05-MON-68-4.5/15.3 05-0Q9704 HSST-P068-(019)E P0-68 0-(9E) --() HB1 WPCP		IN MONTEREY COUNTY NEAR DEL REY OAKS FROM 0.7 MILE WEST OF JOSSELYN CANYON ROAD TO 0.5 MILE WEST OF TORRO PARK UNDERCROSSING CENTERLINE RUMBLE STRIP	CAL STRIPE INC 375 SOUTH G STREET SAN BERNARDINO CA 92410 (909)884-7170	KESHAVARZI, FARSHAD 3075 EXECUTIVE DRIVE SALINAS, CA 93907 (831)235-3120	$174,871 $0 $0	11/02/10 12/03/10	0% 0%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-68-16.3/0 05-0C8824 ACNH-000C-(312) --() HB4N	WPCP	IN MONTEREY AND SAN BENITO COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE, CA 92614	KESHAVARZI, FARSHAD 3075 EXECUTIVE DRIVE SALINAS, CA 93907 (831)235-3120	$483,988 $172,099 $123,237	06/09/10 06/22/10 04/04/11	86% 35%
05-MON-101-3.1/5.2 05-464104 ACHS-Q101-(146)E HGQ1-01 1-(6E) --() HA26	SWPPP	IN MONTEREY COUNTY NEAR BRADLEY AT CAMP ROBERTS SAFETY ROADSIDE REST AREA REMODEL SAFETY ROADSIDE REST AREAS	DIANI BUILDING CORP P O BOX 5757 SANTA MARIA CA 934565757 (805)925-9533	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	$6,154,822 $6,230,074 $9,920	09/03/08 09/26/08 05/03/11 PLANT EST SATIS	0% 0%
05-MON-101-12.6/15.5 05-0Q2004 HA22	SWPPP	IN MONTEREY COUNTY ABOUT 6 MILES NORTH OF BRADLEY FROM 2.9 MILES NORTH OF JOLON ROAD UNDERCROSSING TO ALVARADO ROAD OVERCROSSING WIDEN INSIDE SHOULDER	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	LANG, TIM 3230 RIVERSIDE AVE, SUITE 130 PASO ROBLES, 93446 (805)226-7450	$673,766 $615,208 $540	03/17/10 03/25/10 05/11/11 PLANT EST SATIS	0% 0%
05-MON-101-41.3/0 05-0R8904 HM	WPCP	IN MONTEREY COUNTY IN AND NEAR KING CITY AT SALINAS RIVER BRIDGE PAINT EXISTING BRIDGE	SANTA MARGARITA CONSTRUCTION CORP PO BOX 537 TEMPLETON CA 93465	KESHAVARZI, FARSHAD 3075 EXECUTIVE DRIVE SALINAS, CA 93907 (831)235-3120	$1,834,542 $1,846,969 $0	03/15/10 03/26/10 02/23/11 02/24/11 COMPLETED	100% 100%
05-MON-101-53.1/53.9 05-0Q5604 HB71	WPCP	IN MONTEREY COUNTY IN GREENFIELD AT VARIOUS LOCATIONS FROM ELM AVENUE OVERCROSSING TO WALNUT AVENUE OVERCROSSING CONSTRUCT CURB RAMPS AND SIDEWALKS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92780 (714)646-3697	PASTORIUS, BRUCE 3075 EXECUTIVE DR SALINAS, CA 93907 (831)663-8902	$359,061 $50,423 $50,423	01/13/11 02/08/11 04/27/11	40% 14%
05-MON-101-66.4/0 05-0N8314	WPCP	IN MONTEREY COUNTY NEAR SOLEDAD AT SOLEDAD PRISON ROAD OVERCROSSING MITIGATION PLANTING PROJECT	LONE STAR LANDSCAPE INC. P O BOX 70 SAN MARTIN CA 95046	PASTORIUS, BRUCE-PRUNEDALE 3075 EXECUTIVE DR PRUNEDALE CA 93907 (805)610-8432	$99,649 $75,617 $0	10/27/09 12/14/09 11/05/12 PLANT EST SATIS	0% 0%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-101-85.0/85.8 05-349504 HP21-6205-(003)E 62-05 0-(3EH)P 6205- 013-() HE11	SWPPP	IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.6 MILE SOUTH TO 0.2 MILE NORTH OF AIRPORT BOULEVARD OVERCROSSING RECONSTRUCT INTERCHANGE	AIS CONSTRUCTION CO 6420 VIA REAL, STE 6 CARPINTERIA, CA 93013	TYLER LAVERING 1529 HWY 68 MONTEREY, CA 93940 (831)375-1621	$8,451,612 $2,267,464 $166,827	06/22/10 07/21/10 05/15/12 SUSPENDED	26% 27%
05-MON-101-86.6/87.7 05-0R2004 ACNH-Q101-(191)E --() HA25	SWPPP	IN MONTEREY COUNTY IN SALINAS ON ROUTE 101 FROM 0.2 MILES SOUTH OF JCT ROUTE 68/101 SEPARATION TO 0.2 MILES NORTH OF SHERWOOD DRIV HWY PLANTING IRRIGATION GATES GORE	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014820 (415)453-4691		$673,789 $0 $0	01/18/11 02/04/11	0% 0%
05-MON-101-87.7/89.3 05-0R2104 HA25	WPCP	IN MONTEREY COUNTY IN AND NEAR SALINAS FROM 0.3 MILE SOUTH OF SHERWOOD DRIVE OVERCROSSING TO WEST LAUREL DRIVE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	NAAS, ABDALLA 3075 EXECUTIVE DRIVE SALINAS CA 93907 (831)663-8902	$457,392 $429,872 $0	06/24/09 07/07/09 07/20/11 PLANT EST SATIS	0% 0%
05-MON-101-91.2/100.4 05-0161E4 NH-Q101-(187)E --() HE14 HE14	SWPPP	IN MONTEREY COUNTY IN AND NEAR PRUNEDALE AT VARIOUS LOCATIONS FROM 0.3 KM NORHT OF LITTLE BEAR CREEK UNDERCROSSING TO 0.5 KM NORTH CONSTRUCT INTERCHANGES AND	GCC/MCM A JV P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MUTUTWA, PETER 3075 EXECUTIVE DRIVE SALINAS, CA 93907 (805)471-2108	$72,271,741 $59,500 $59,500	01/25/11 02/24/11 05/20/13 SUSPENDED	0% 0%
05-MON-101-/ 05-0S9904	WPCP	IN MONTEREY COUNTY FROM EAST OF GARRISON OVERCROSSING TO BORONDA ROAD OVERCROSSING SEAL BRIDGE DECKS WITH METHACRYLATE	AMLAND CORP 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	LANG, TIM (805) 226-7450	$365,712 $0 $0	01/03/11 02/15/11	0% 0%
05-MON-183-.8/1.9 05-0E2424 HA22	WPCP	IN MONTEREY COUNTY IN SALINAS FROM SALINAS STREET TO CLARK STREET HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 W. HIGHWAY 12 LODI CA 95242	LAVERING, TYLER 150 WESTRIDGE DR, STE 140 WATSONVILLE CA 95077 (831)761-7618	$188,352 $186,530 $4,916	11/27/07 12/17/07 03/29/11 04/01/11 PLANT EST SATIS	0% 0%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-MON-5723-/0 05-0T8404		IN MON CO/SLO CO @ MONTEREY & TEMPLETON MAINTENANCE STATIONS IN DIST 05 INSTALL PREWASH FACILITIES	R BURKE CORP 865 CAPITOLIO WAY SAN LUIS OBISPO, CA 93401	MIKE LEW (PASO ROBLES FIELD OFFICE) 3230 RIVERSIDE AVE STE 130 PASO ROBLES, CA 93446 (805)550-4689	$235,000 $0 $0	01/31/11 01/31/11 05/25/11	0% 0%
05-SB-1-/0 05-0S8604	WPCP	IN SANTA BARBARA COUNTY ON ROUTES 1, 101, 135, 154, 217 AND 246 AT VARIOUS LOCATIONS. 25 BRIDGES REPLACE JOINT SEALS AND SEAL BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	ALAN HAAG 35 S. LA PATERA LANE, STE E GOLETA, CA 93117 (805)692-6759	$488,478 $90,457 $90,457	01/18/11 02/08/11 06/30/11	16% 19%
05-SB-101-.3/7.5 05-462504 ACNH-Q101-(143)E --() HA25	SWPPP	IN SANTA BARBARA COUNTY IN AND NEAR CARPINTERIA AT VARIOUS LOCATIONS RESTORE HIGHWAY PLANTING	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO CA 91710 (909)393-6300	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., STE H SANTA BARBARA CA 93103 (805)748-5218	$1,753,944 $1,547,377 $19,021	08/31/09 09/15/09 11/15/13	0% 0% PLANT EST SATIS
05-SB-101-2.8/0 05-0T6904 HA23		AT 4 LOCATIONS, REMOVE/REPLACE DI'S, RTE 101 PM 2.8 AND 28.2, RTE 154 PM 28 AND 66.4/65.1 REPAIR/REPLACE FAILED DRAINAGE FACILITIES	JOHN MADONNA CONSTRUCTION COMPANY INC 12165 LOS OSOS VALLEY RD SAN LUIS OBISPO, CA 93405	MOUSSAVIAN, RUSSELL 22 N MILPAS ST SANTA BARBARA, CA 93013 (805)884-9459	$235,000 $194,584 $0	12/07/10 12/07/10 05/31/11	100% 83% OVER RUN
05-SB-101-10.8/12.8 05-447814	SWPPP	IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM 0.3 MILE WEST OF OLIVE MILL ROAD OVERCROSSING TO MILPAS STREET UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	CURTIS JOHNSON, R.E. 22 N MILPAS ST STE F,G & H SANTA BARBARA, CA 93103 (805)884-9459	$1,108,477 $33,601 $24,004	06/16/10 07/15/10 10/30/14	30% 3%
05-SB-101-10.8/12.8 05-447804 HB4C	SWPPP	IN SANTA BARBARA COUNTY IN SANTA BARBARA FROM 0.4 KM WEST OF OLIVE MILL ROAD OVERCROSSING TO THE MILPAS STREET UNDERCROSSING RECONSTRUCT TWO INTERCHANGES	SECURITY PAVING COMPANY, INC. P O BOX 1489 SUN VALLEY CA 91353 LIC. 116307 (818)767-8418	KAUSI AMUTH 22 NORTH MILPAS STREET SUITE F SANTA BARBARA CA 93103 (805)610-8215	$51,250,766 $43,886,278 $736,980	04/02/08 04/28/08 02/15/12	71% 86%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SB-101-12.7/20.9 05-0S6104 ACHN-Q101-(174)E --() WPCP		IN SANTA BARBARA COUNTY IN AND NEAR SANTA BARBARA FROM MILPAS STREET UNDERCROSSING TO MARIA YGNACIO CREEK BRIDGE PLACE HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	ALAN HAAG- MICHAEL MORTENSEN (805)692-6759	$5,810,722 $3,642,487 $77,831	05/25/10 06/15/10 05/27/11	45% 62%
05-SB-101-19.6/25.3 05-0G7704 ACNH-Q101-(130)E --() HA25	SWPPP	IN SANTA BARBARA COUNTY IN AND NEAR GOLETA AT VARIOUS LOCATIONS FROM 0.8 KM EAST OF TURNPIKE ROAD OC TO 0.8 KM WEST OF GLEN ANNIE HIGHWAY PLANTING AND IRRIGATION	VALLEYCREST LANDSCAPE DEVELOPMENT INC 10855 BUSINESS CENTER DR STE G CYPRESS CA 90630 (714)546-7975	JOHNSON, CURTIS 22 N. MILPAS ST., STE SANTA BARBARA CA 93103 (805)884-9459	$2,606,583 $2,523,205 $3,818	09/21/07 10/11/07 05/27/11 PLANT EST SATIS	0% 0%
05-SB-101-26.5/27.1 05-0M14U4 NHBR-Q101-(156)E Q1-01 1-(6EB)R 6205- 019-() HE11 HE11	SWPPP	IN SANTA BARBARA COUNTY IN THE CITY OF GOLETA AT THE HOLLISTER AVENUE OVERCROSSING REPLACE EXISTING BRIDGES	SHASTA CONSTRUCTORS INC PO BOX 491539 REDDING CA 96049 (530)365-3930	DAVID BALLENTINE, R.E. 35 S. LA PATERA LANE, STE E GOLETA CA 93117 (805)748-1087	$7,310,756 $5,241,750 $107,027	12/22/09 01/19/10 07/01/11	76% 72%
05-SB-101-82.1/84.3 05-0Q6504 ACHS-Q101-(163)E G Q1-01 1-(3E) --() HB1	SWPPP	IN SANTA BARBARA COUNTY NEAR SANTA MARIA FROM CLARK AVENUE OVERCROSSING TO SOUTH SANTA MARIA UNDERCROSSING CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	BEECH, BARRY 2053 PREISKER LANE, SUITE E SANTA MARIA CA 93454 (805)347-1965	$1,373,294 $1,417,429 $386	03/15/10 04/08/10 08/31/11 PLANT EST SATIS	0% 0%
05-SB-154-22.9/23.1 05-0P9104 ARRA-P154-(018)E P1-54 0-(8E) --() HB1	WPCP	IN SANTA BARBARA COUNTY ABOUT 9.0 MILES WEST OF SANTA BARBARA AT COLD SPRING CANYON BRIDGE CONSTRUCT BRIDGE BARRIER	BUGLER CONSTRUCTION 4847 HOPYARD ROAD STE 4 NO 39 PLEASANTON CA 94588 (925)416-0700	CURTIS JOHNSON, R.E. 22 N. MILPAS ST., SUITE E SANTA BARBARA CA 93103 (805)884-9459	$720,496 $186,825 $0	03/24/10 04/15/10 12/31/10 SUSPENDED	47% 26%
05-SB-166-.5/5.6 05-0T0304 HB1	WPCP	IN SANTA BARBARA COUNTY NEAR GUADALUPE FROM 0.4 MILE WEST OF SIMAS STREET TO 0.8 MILES EAST OF BLACK ROAD CONSTRUCT SHOULDER RUMBLE STRIPS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	STIMSON, PATRICK 2053 PREISKER LANE, SUITE E SANTA MARIA, CA 93454 (805)748-6733	$191,503 $0 $0	02/10/11 02/24/11 05/02/11	0% 0%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SBT-156-3.0/18.4 05-0S3904 ACHS-P156-(117)E P1-56 1-(7E) --() HB1	WPCP	IN SAN BENITO COUNTY IN AND NEAR SAN JUAN BAUTISTA FROM THE ALAMEDA TO SAN BENITO/SANTA CLARA COUNTY LINE PLACE CENTERLINE RUMBLE STRIP	GRANITE CONSTRUCTION 580 W. BEACH STREET WATSONVILLE, CA 95076	ABDALLA NAAS 3075 EXECUTIVE DRIVE PRUNEDALE, CA 93907 (831)663-8902	$501,300 $0 $0	07/01/10 07/22/10 10/26/10	0% 0%
05-SCR-1-15.3/17.1 05-129114 HE11	SWPPP	IN SANTA CRUZ CO IN SANTA CRUZ ON RTE 1 FROM LA FONDA AVE OC TO RTE 1/17 SEPARATION AND ON RTE 17 FROM ROUTE 1/17 SEPARATION TO PA HIGHWAY PLANTING	WATKIN & BORTOLUSSI INC 77 LARKSPUR ST SAN RAFAEL CA 94901	BERTHA ROMAN 140 DUBOIS ST SUITE E SANTA CRUZ CA 95060 (831)427-4706	$712,998 $614,599 $0	02/11/10 03/04/10 10/29/13 PLANT EST SATIS	0% 0%
05-SCR-1-/8.3 05-0N2504 HB4N	WPCP	IN SANTA CRUZ COUNTY NEAR WATSONVILLE AT VARIOUS LOCATIONS CONSTRUCT TRANSP. MANAGEMENT SYSTEM	LEE WILSON ELECTRICAL CO. PO BOX 250 ARROYO GRANDE CA 93421-0250	BERTHA ROMAN 140 DUBOIS ST SUITE "E" SANTA CRUZ CA 95060 (831)427-4706	$326,041 $276,306 $0	04/21/10 05/11/10 11/24/10	96% 85%
05-SCR-17-6.0/12.6 05-0L70U4 HSST-P017-(103)E P0-17 1-(3E) --() HB1	SWPPP	IN SANTA CRUZ CO IN AND NEAR SCOTTS VALLEY AT VARIOUS LOCATIONS FROM SANTAS VILLAGE ROAD TO THE SANTA CLARA COUNTY LINE UPGRADE GUARDRAIL / CRASH CUSHIONS	KLM CONSTRUCTION INC. 15406 MERIDIAN E SUITE 200 PUYAPPUP WA 98375	PATRICK DUSSELL 140 DUBOISE ST SUITE "E SANTA CRUZ CA 95060 (831)427-4706	$5,535,603 $1,717,420 $0	11/25/09 12/22/09 02/17/11	37% 31%
05-SCR-17-6.1/6.6 05-0G4004 ACHS-P017-(104)E PGP0-17 1-(4E) --() HB1	SWPPP	IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.3 MILE NORTH OF SANTAS VILLAGE ROAD TO CRESCENT DRIVE CONSTRUCT CONCRETE BARRIER	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	DUSSELL, PATRICK 140 DU BOIS ST STE E SANTA CRUZ (831)427-4706	$3,011,587 $109,700 $16,200	01/11/11 01/25/11 11/27/12	2% 4%
05-SCR-17-7.0/7.3 05-0P8104 ACHS-P017-(102)E P P0-17 1-(2E) --() HB1	SWPPP	IN SANTA CRUZ COUNTY NEAR SCOTTS VALLEY FROM 0.1 MILE SOUTH OF WEST VINEHILL ROAD TO 0.1 MI SOUTH OF VINEHILL ROAD CONSTRUCT SOLDIER PILE WALL	HSR INC. 530 ALDO AVE. SANTA CLARA CA 95054	PATRICK DUSSELL (831)427-4706	$1,554,425 $1,489,243 $0	03/20/09 05/14/09 04/09/10	51% 93%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-1-9.5/10 05-0L2204 ACHS-P001-(549)E P P0-01 5-(9E) --() HB1	WPCP	IN SAN LUIS OBISPO COUNTY NEAR OCEANO FROM 0.5 MILE NORTH OF HALCYON ROAD TO 0.3 MILE SOUTH OF LOS BERROS CREEK BRIDGE DRAINAGE IMPROVEMENTS	ARTHURS CONTRACTING INC P O BOX 2650 ATASCADERO CA 93423 (805)461-0140	LEW, MIKE 2053 PREISKER LANE, SUITE E SANTA MARIA CA 93454 (805)348-3105	$335,983 $273,200 $0	08/24/10 09/09/10 03/04/11 03/07/11	100% 100% COMPLETED
05-SLO-41-20.7/20.8 05-0P7504 ACHS-S041-(116)E P S0-41 1-(6E) --() HB1	SWPPP	IN SAN LUIS OBISPO COUNTY NEAR ATASCADERO AT 0.2 MILE EAST OF HOMESTEAD ROAD REALIGN ROADWAY	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	LANG, TIM 3230 RIVERSIDE AVE., SUITE #130 PASO ROBLES CA 93446 (805)226-7450	$659,621 $666,505 $8,995	06/17/10 07/01/10 11/16/11	38% 98%
05-SLO-46-32.1/36.7 05-330744 NH-P046-(046)E --() HE13	WPCP	IN SAN LUIS OBISOP COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO 0.5 MILE WEST OF GENESEO ROAD PERFORM HIGHWAY PLANTING AND	ELITE LANDSCAPING INC 2972 LARKIN AVENUE CLOVIS CA 93612 (559)292-7760	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO, CA 93401 (805)542-4765	$395,188 $0 $0	12/07/10 02/07/11 08/01/14	0% 0%
05-SLO-46-32.2/37.2 05-330714 HPLU-6205-(010)H 1620-5 01-(L) 05 0-12-() HE13 HE13	SWPPP	IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM AIRPORT ROAD TO GENESEO ROAD CONVERT 2-LANE HWY TO 4 LANES	PAPACH CONSTRUCTION COMPANY P O BOX 2210 PISMO BEACH CA 93448	RAMON HOPKINS 3230 RIVERSIDE AVENUE, SUITE 130 PASO ROBLES CA 93446 (805)226-9217	$31,443,103 $30,402,910 $281,611	01/10/08 02/08/08 03/25/11	0% 0% PLANT EST SATIS
05-SLO-46-36.6/41.2 05-330724 ACST-P046-(043)E P0-46 0-(3EH)P 6205- 015-() HE13 HE13	SWPPP	IN SAN LUIS OBISPO COUNTY IN AND NEAR PASO ROBLES FROM 0.5 MILE WEST OF GENESEO ROAD TO 0.6 MILE EAST OF ALMOND DRIVE WIDEN HIGHWAY TO FOUR LANES	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	HOPKINS, RAMON L. 102 WHITLEY GARDENS DRIVE PASO ROBLES CA 93446 (805)226-9983	$47,159,405 $3,115,747 $1,848,793	10/25/10 11/05/10 11/13/13	5% 7%
05-SLO-46-45.8/48.3 05-0T3104	WPCP	IN SAN LUIS OBISPO COUNTY NEAR SHANDON FROM 0.3 MILE EAST OF MCMILLAN CANYON ROAD TO CHOLAME CREEK BRIDGE RESURFACE EXISTING ROADBED	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	LEW, MIKE 3230 RIVERSIDE AVE, SUITE 130 PASO ROBLES, CA 93446 (805)550-4689	$419,251 $0 $0	02/25/11 03/17/11 05/20/11	0% 0%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-46-49.5/0 05-0F7104 SARR-P046-(042)E P0-46 0-(2E) --() HA26	SWPPP	IN SAN LUIS OBISPO CO NEAR SHANDON AT THE SHANDON SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	SPECIALTY CONSTRUCTION INC 645 CLARION COURT SAN LUIS OBISPO CA 93401 (805)543-1706	RICHARDS, TIM 4485 VACHELL LANE SAN LUIS OBISPO CA 93401 (805)542-4765	$3,026,846 $3,038,493 $4,160	07/29/09 08/12/09 02/27/12	0% 0% PLANT EST SATIS
05-SLO-101-7.6/16.5 05-0N0604 ACNH-Q101-(177)E --() HA22	WPCP	IN SAN LUIS OBISPO COUNTY IN AND NEAR ARROYO GRANDE AND PISMO BEACH FROM LOS BERROS UNDERCROSSING TO PISMO CREEK BRIDGE PLACE HOT MIX ASPHALT	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3581	BEECH, BARRY 2053 PREISKER LANE, SUITE E SANTA MARIA CA 93454 (805)347-1965	$6,834,850 $16,060 $16,060	10/12/10 10/26/10 09/16/11	0% 0%
05-SLO-101-13.2/18.3 05-485624 HB4N HB4N	SWPPP	IN SAN LUIS OBISPO COUNTY NEAR PISMO BEACH AT VARIOUS LOCATIONS FROM 0.2 KM N OF ROUTE 227 TO 0.2 KM S OF ROUTE 101/1 SEPARATION CONSTRUCT RETAINING WALLS	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	LEW, MIKE (805)348-3105	$6,282,740 $6,311,895 $4,579	10/01/08 10/15/08 07/12/11	0% 0% PLANT EST SATIS
05-SLO-101-35.7/46.3 05-0G0304 SARR-Q101-(159)N Q1-01 1-(9N) --() HA22	SWPPP	IN SAN LUIS OBISPO COUNTY IN AND NEAR ATASCADERO FROM CUESTA GRADE OVERHEAD TO 0.2 MI SOUTH OF 101/41 SEPARATION HIGHWAY REHABILITATION	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	SILVA, RICK 3230 RIVERSIDE AVE., SUITE 130 PASO ROBLES CA 93446 (805)226-8279	$26,920,544 $11,076,986 $743,705	12/31/09 01/19/10 03/26/12	43% 41%
05-SLO-101-46.1/50.8 05-0N0504 ACNH-Q101-(176)E NHQ1-01 1-(6)E --() HA22	WPCP	IN SAN LUIS OBISPO COUNTY IN ATASCADERO AND TEMPLETON PLACE HOT MIX ASPHALT	PAPICH CONSTRUCTION COMPANY INC P O BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEW, MIKE 3230 RIVERSIDE AVE, #130 PASO ROBLES, CA 93446 (805)550-4689	$3,787,778 $0 $0	10/12/10 10/26/10	0% 0% SUSPENDED
05-SLO-101-55.8/57.9 05-0Q6404 HSNH-Q101-(190)E Q1-01 1-(0E) --() HB1	SWPPP	IN SAN LUIS OBISPO COUNTY IN PASO ROBLES FROM SOUTH PASO ROBLES OVERHEAD TO NORTH JUNCTION ROUTE 101/46 SEPARATION CONSTRUCT MEDIAN BARRIER	CALPORTLAND CONSTRUCTION P O BOX 1280 SANTA MARIA CA 93456 (805)345-3420	LANG, TIM 3230 RIVERSIDE AVE., SUITE 130 PASO ROBLES, CA 93446 (805)226-7450	$2,242,141 $84,105 $47,861	01/06/11 01/24/11 08/01/12	5% 4%

District 05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
05-SLO-2501-/0 05-0AA064		IN SAN LUIS OBISPO COUNTY AT THE DEPARTMENT OF TRANSPORTATION SHOP 5 AT 66 MADONNA ROAD INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS, INC. 19481 HARBORGATE WAY TORRANCE, CA 90501	ANTHONY DE ANDA 1559 EL CAMINO REAL SAN LUIS OBISPO CA 93401 (805)549-3733	$231,501 $68,987 $68,987	03/22/10 04/22/10 05/31/11	45% 30%
05-SLO-5530-/0 05-0AA024		IN SAN LUIS OBISPO AT THE DISTRICT 5 MAIN OFFICE AT 50 HIQUERA STREET INSTALLATION OF PHOTOVOLTAIC PANELS INSTALL PHOTOVOLTAIC PANELS	S H E ENGINEERING & CONSTRUCTION INC 18645 SHERMAN WAY SUITE 101 RESEDA CA 91335 (818)995-2159		$365,000 $0 $0	03/14/11 03/28/11	0% 0%

Totals: **Authorized Final Amt:** $369,446,148 **Completed to Date:** $151,698,348 **Work This Month:** $5,641,937

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-1.4/0 06-0A9804 ACHS-0055-(137)E G 00-55 1-(7E) --() HA26	SWPPP	IN FRESNO CO NEAR KETTLEMAN CITY AT THE COALINGA AVENAL SAFETY ROADSIDE REST AREA CONSTRUCT NEW ROADSIDE REST AREA	SANTA MARGARITA CONST CORP PO BOX 357 TEMPLETON CA 93465	ABOUZEDAN, RAAID (559)243-3598	$3,415,066 $3,504,411 $43,766	08/18/09 08/28/09 03/24/11	0% 0% PLANT EST SATIS
06-FRE-41-1.0/3 06-0H0004 ER-4313-(004)E --() HA22	WPCP	IN FRESNO COUNTY ABOUT 8 MILES NORTH OF LEMOORE FROM LAGUNA AVNUE TO 0.04 MILE SOUTH OF HARLAN STREET HOT MIX ASPHALT OVERLAY	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	$1,095,773 $0 $0	03/07/11 03/28/11	0% 0%
06-FRE-41-21.1/30.4 06-0K4104 HM1	WPCP	IN FRESNO AND MADERA COUNTIES IN & NEAR FRESNO AT VARIOUS LOCATIONS SEAL BRIDGE DECKS WITH METHACRYLATE	PERSE CONSTRUCTION COMPANY 982 WEST 10TH STREET AZUSA CA 91702 (626)815-3901	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	$609,212 $0 $0	01/04/11 02/02/11	0% 0%
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO CA 93706	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	$1,831,935 $1,859,698 $19,256	07/31/09 08/12/09 06/17/11	0% 0% PLANT EST SATIS
06-FRE-41-27.6/29.8 06-0E9704 NH-P041-(111)E --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM ASHLAN AVENUE OVERCROSING TO 0.2 MILE NORTH OF BULLARD AVENUE OC INSTALL RAMP METERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077-5085	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	$5,542,631 $4,975,096 $393,550	04/20/10 05/12/10 04/05/11	93% 90%
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --() HB4N	SWPPP	IN FRESNO COUNTY FROM 0.3 MI NORTH OF BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	VIKING CO. P O BOX RANCHO CARDOVA CA 95741	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	$3,405,475 $2,184,503 $166,541	03/30/10 04/21/10 05/16/11	80% 64%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()	SWPPP	IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	$611,138 $570,672 $1,272	05/24/10 06/25/10 11/19/13	18% 91%
06-FRE-43-/9.3 06-459904 ACST-P043-(037)E P0-43 0-(7E) --()	WPCP	IN FRESNO COUNTY NEAR SELMA FROM KINGS/FRESNO COUNTY LINE TO ROUTE 99 REHABILITATE PAVEMENT WITH COLD IN	EMMETTS EXCAVATION INC 1477 MENLO AVENUE CLOVIS CA 93611 (559)299-1250		$4,536,840 $0 $0	12/09/10 12/30/10	0% 0%
06-FRE-99-1.0/7.4 06-350714	SWPPP	IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	$503,855 $334,826 $3,406	12/23/09 01/19/10 10/25/13	28% 67%
06-FRE-99-7.3/11.1 06-458704 NH-P099-(535)E --()	WPCP	IN FRESNO COUNTY IN AND NEAR SELMA AND FOWLER FROM 0.6 MILE NORTH OF THE FLORAL AVENUE UNDERCROSSING TO MERCED STREET UNDERCROSSIN CONSTRUCT PCCP PANEL REPLACEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100		$3,353,611 $0 $0	02/02/11 02/15/11	0% 0%
06-FRE-99-10.7/15.9 06-420314	SWPPP	IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3598	$764,163 $738,658 $0	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
06-FRE-99-15.9/23.9 06-0G9604 ACNH-P099-(542)E --()	WPCP	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CENTRAL AVENUE OVERCROSSING TO MCKINLEY AVENUE UNDERCROSSING CONSTRUCT CONCRETE CURB RAMPS	ARTHURS CONTRACTING INC P O BOX 2690 ATASCADERO CA 93423 (805)461-0140		$916,830 $0 $0	03/07/11 03/22/11	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-17.3/18 06-0J1604 ACNH-P099-(532)E --() HE13	SWPPP	IN FRESNO COUNTY IN FRESNO FROM NORTH AVENUE OVERCROSSING TO 0.5 MILE SOUTH OF JENSEN AVENUE UNDERCROSSING STORM WATER IMPROVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	$1,866,803 $145,414 $28,779	07/06/10 07/27/10 05/03/11	45% 8% SUSPENDED
06-FRE-99-26.7/30.6 06-442614 HA22	SWPPP	IN FRESNO COUNTY IN FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.1 MILE NORTH OF GRANTLAND AVENUE UNDERCROSSING WIDEN FREEWAY AND BRIDGES	DESILVA GATES CONSTRUCTION PO BOX 909 DUBLIN CA 94568	ABOUZEDAN, RAAID (559)243-3598	$15,146,591 $1,729,524 $177,047	08/10/10 09/01/10 12/08/11	28% 11%
06-FRE-145-34.1/35.2 06-397904 ACST-P145-(030)E P1-45 0-(0E) --() HM	WPCP	IN FRESNO COUNTY IN KERMAN FROM CALIFORNIA AVENUE TO ROUTE 180 PAVE ROADWAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	$1,462,390 $1,336,629 $0	10/12/10 10/26/10 03/03/11 03/07/11	100% 100% OVER RUN
06-FRE-168-30.2/40 06-0L7904 ACST-P168-(054)E P1-68 0-(4E) --() HB34	WPCP	IN FRESNO COUNTY AT AND NEAR PRATHER FROM AUBERRY ROAD AND MORGAN CANYON ROAD INTERSECTION TO 0.2 MILE EAST OF CRESSMAN ROAD CONSTRUCT BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266		$2,636,391 $0 $0	12/02/10 12/22/10	0% 0%
06-FRE-168-36.0/0 06-0C0904 06-0F29U4	WPCP	IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT UPGRADE VISTA POINT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870	RAAID ABOUZEDAN 3240 MILLBROOK ST FRESNO CA 93726 (559)243-3865	$213,181 $197,486 $3,302	03/30/10 05/11/10 04/20/11	29% 92%
06-FRE-168-58.6/65.8 ACST-P168-(052)E P1-68 0-(2E) --() HA21	WPCP	IN FRESNO COUNTY ON ROUTE 168 NEAR HUNTINGTON LAKE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	C C MYERS INC. P.O. BOX 2948 RANCHO CORDOVA, CA 9574-2948	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	$1,415,604 $1,358,360 $27,774	03/08/10 03/25/10 03/29/11	92% 94%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	$96,384 $94,611 $0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3814	$3,893,435 $3,696,593 $0	11/22/06 12/19/06 02/23/11 02/24/11	100% 100% PLANT EST SATIS
HE14	SWPPP						
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()		IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3812	$27,622,725 $18,425,133 $157,121	09/10/09 09/21/09 08/18/11	59% 66%
HE14	SWPPP						
06-FRE-180-81.7/82.1 06-472304 ACNH-P180-(055)E BHP1-80 0-(5EN)H P180- 055-()		IN FRESNO COUNTY NEAR MINKLER FROM 0.6 MILE EAST OF ALTA AVENUE TO CRAWFORD AVENUE REPLACE BRIDGE	SOUZA CONSTRUCTION P.O. BOX 3810 SAN LUIS OBISPO, CA 93403	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	$1,709,300 $853,633 $170,794	10/11/10 10/26/10 09/08/11	31% 50%
HA21	SWPPP						
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765 BAKERSFIELD CA 93384 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	$4,506,734 $382,772 $131,050	10/11/10 10/27/10 09/27/12	11% 8%
HA26	SWPPP						
06-KER-5-11.7/0 06-0H8604 ACIM-0005-(184)2 --()		IN KERN COUNTY AT LEBEC AT GRAPEVINE COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT TRUCK INSPECTION FACILITY	BOWE CONTRACTORS INC. 42424 NORTH 4TH STREET EAST LANCASTER, CA 93535	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	$1,328,855 $725,811 $183,568	10/11/10 10/26/10 12/20/11	26% 54%
HA42	WPCP						

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --() HE13 HE13	SWPPP	IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROA REPLACE CONCRETE PANEL	GIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640		$30,418,869 $0 $0	12/13/10 12/30/10	0% 0%
06-KER-5-73.0/87 06-0J4904 HM	WPCP	IN KERN AND KINGS COUNTIES ABOUT 6 MILES SOUTH OF KETTLEMAN CITY FROM ROUTE 46/5 SEPARATION TO 2.9 MILES NORTH OF WATERLOO AVENUE RUBBERIZED SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL P.O. BOX 981330 WEST SACRAMENTO, CA 95798	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3812	$2,735,381 $297,681 $0	06/25/10 07/15/10 04/26/11	10% 11%
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --() HA22	SWPPP	IN KERN COUNTY AT FORT TEJON FROM LOS ANGELES COUNTY LINE TO 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		$11,483,969 $0 $0	02/03/11 02/16/11	0% 0%
06-KER-33-63.0/68.8 06-0L1504 HM1	WPCP	IN KERN COUNTY NEAR DEVILS DEN ON ROUTE 33 AND NEAR MCKITTRICK ON ON ROUTE 58 PLACE RUBBERIZED HOT MIX ASPHALT ON	W JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	$1,681,198 $162,564 $0	05/25/10 06/14/10 12/21/10	56% 10%
06-KER-43-25.1/38.8 06-0K6804 HM1	WPCP	IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING P.O. BOX 4770 MODESTO, CA 95352	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3556	$1,595,943 $1,202,051 $199,985	06/03/09 06/24/09 06/01/11	90% 96%
06-KER-46-6.8/19.8 06-442524 HPLU-6206-(018)E 62-06 0-(8E) --() HE13 HE13	SWPPP	IN KERN COUNTY NEAR THE COMMUNITY OF LOST HILLS FROM 0.5 MILE WEST OF KECKS ROAD TO 0.7 MILE WEST OF ROUTE 46/33 INTERSECTION WIDEN TO FOUR LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913522617 (818)767-8418	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	$43,198,410 $0 $0	01/26/11 02/10/11	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --() HE13 HE13	SWPPP	IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	$24,401,523 $15,342,366 $0	09/01/09 09/17/09 07/18/11	61% 63%
06-KER-46-31.9/32.5 06-0J3304 HSNH-P046-(045)E P0-46 0-(5E) --() HB1	WPCP	IN KERN COUNTY NEAR LOST HILLS FROM 0.3 MILE WEST OF WARREN STREET TO ROUTE 46/5 SEPARATION INSTALL SIGNAL AND LIGHTING	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	$436,942 $0 $0	12/22/10 01/13/11	0% 0%
06-KER-46-43.0/49 06-0L1104 HM1	WPCP	IN KERN COUNTY AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	$1,346,267 $1,336,579 $0	12/21/09 01/19/10 02/25/11 03/02/11 COMPLETED	100% 100%
06-KER-46-/7.3 06-353414 HPLU-6206-(009)E --() HE13 HE13	SWPPP	IN KERN COUNTY NEAR LOST HILLS FROM KERN COUNTY LINE TO 0.1 KM WEST OF KECKS ROAD WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	$23,247,546 $13,826,886 $618,382	05/19/10 06/02/10 11/02/11	49% 59%
06-KER-58-27.3/53.9 06-0G9404 STP-X029-(101)E --() HB71	WPCP	IN KERN COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE CURB RAMPS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		$893,061 $0 $0	12/31/10 01/31/11	0% 0%
06-KER-58-52.2/60 06-0L7304 NH-P058-(108)E --() HB4N	WPCP	IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM ROUTE 58/99 SEPARATION TO 0.4 MILE WEST OF VINELAND ROAD OVERCROS INSTALL VEHICLE DETECTION SYSTEMS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914		$504,076 $0 $0	12/21/10 01/12/11	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-117.5/128.9 06-0L5404 ACNH-P058-(110)E --() HM1	WPCP	IN KERN COUNTY NEAR BORON FROM 1.4 MILES EAST OF BUSINESS ROUTE 58 EAST OVERCROSSING TO 0.7 MILE WEST OF EDWARDS OVERCROSSING GRIND EXISTING CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566		$880,308 $0 $0	02/01/11 02/24/11	0% 0%
06-KER-65-6.1/25.2 06-0L7404 HM	WPCP	IN KERN AND TULARE COUNTIES FROM 0.6 MILE SOUTH OF MERCED AVENUE TO AVENUE 95 HOT MIX ASPHALT SURFACING	W JAXON BAKER INC PO BOX 994248 REDDING CA 960994248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	$4,299,976 $0 $0	06/22/10 07/14/10	0% 0%
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --() HA25	SWPPP	IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DR. SUITE 76 SANTA ANA CA 92705 (714)641-4730	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	$2,823,833 $2,750,552 $0	08/04/06 08/22/06 03/25/10	0% 0% PLANT EST SATIS
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()	SWPPP	IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	$310,761 $302,137 $3,457	11/06/08 11/19/08 05/09/12	67% 96%
06-KER-119-/4.3 06-459104 STP-P119-(013)E --() HA22	WPCP	IN KERN COUNTY IN AND NEAR TAFT FROM ROUTE 33 TO 0.6 MILE WEST OF AIRPORT ROAD PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)721-1011		$2,374,033 $0 $0	01/18/11 01/31/11	0% 0%
06-KER-155-26.5/52.9 06-0L1404 HM1	WPCP	IN KERN COUNTY NEAR GLENNVILLE FROM DELANO WOODY ROAD TO RANCHERIA ROAD PLACE MODIFIED BINDER SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	MARTINEZ, BLAS (559)657-8321	$1,070,455 $0 $0	05/13/10 07/09/10	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --() HA22	SWPPP	IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4747	$16,589,458 $16,320,482 $0	09/30/08 10/08/08 11/29/10	100% 100%
06-KER-178-13.7/27.2 06-0H2504 STP-P178-(060)E --() HA22	WPCP	IN KERN COUNTY NEAR BAKERSFIELD FROM SIDEHILL VIADUCT TO 0.8 MILE WEST OF UPPER RICHBAR CAMPGROUND TO 0.5 MILE EAST OF DEMOCRAT S PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		$2,878,374 $0 $0	11/24/10 12/14/10	0% 0%
06-KER-178-100.1/101.6 06-0K4704 HB4N	WPCP	IN KERN COUNTY IN RIDGECREST FROM NORMA STREET TO WEST DRUMMOND AVENUE INSTALL SIGNAL AND LIGHTING	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE SUITE A2 LIVERMORE,CA 94550	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	$301,432 $299,791 $0	06/21/10 07/16/10 03/08/11 03/09/11 OVER RUN	100% 100%
06-KER-184-7.8/0 06-475204 ACHS-P184-(013)E PGP1-84 0-(3E) --() HB1	WPCP	IN KERN COUNTY IN BAKERSFIELD AT 0.1 MILE SOUTH OF ROUTE 58/184 SEPARATION INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$372,176 $0 $0	08/24/10 09/13/10	0% 0%
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --() HB1	SWPPP	IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	$842,426 $825,172 $0	04/03/09 04/20/09 07/29/11	0% 0% PLANT EST UNSAT
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --() HA21	WPCP	IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	$12,029,472 $10,972,984 $155,543	06/09/09 07/01/09 03/24/11	100% 91%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5722-/0 06-483404		IN KERN COUNTY NEAR TAFT AT THE TAFT MAINTENANCE STATION CONSTRUCT EQUIPMENT SHOP	J.T.S CONSTRUCTION P.O. BOX 41765 BAKERSFIELD, CA 93384	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	$3,371,597 $1,751,969 $419,388	06/02/10 06/22/10 08/10/11	49% 52%
HA12	SWPPP						
06-KIN-41-33.0/39.7 06-0E2104 NH-P041-(117)E --()		IN KINGS COUNTY NEAR STRATFORD FROM LAUREL AVENUE TO 0.8 MILE NORTH OF IDAHO AVENUE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	$2,851,735 $0 $0	12/31/10 01/24/11	0% 0%
HA22	WPCP						
06-KIN-198-9.2/14.7 06-490004 ACNH-P198-(052)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.3 MILE EAST OF ROUTE 41/198 SEPARATION TO 14TH AVENUE UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	FLATIRON WEST INC BENICIA CA 94510	MICHAEL WEBER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8333	$1,898,322 $1,720,912 $13,797	03/23/10 04/20/10 03/21/11	100% 91%
HA22	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	$46,327,713 $28,367,739 $870,730	09/01/09 09/22/09 04/06/12	46% 61%
HE14 HE14	SWPPP						
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF ROAD 416 WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	$1,411,794 $1,405,714 $882	11/25/08 12/16/08 03/30/11	90% 96%
HB1	SWPPP						
06-MAD-99-22.7/29.4 06-0E2204 NH-P099-(541)E --()		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM 0.2 MILE SOUTH OF CALIFA OVERHEAD TO MERCED COUNTY LINE REPAIR OVERLAY ROADWAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	VIRK, K 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	$5,908,702 $720 $720	12/31/10 01/25/11 04/01/11	0% 0%
HA22	WPCP						

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-/0 06-0G9504 HB71	WPCP	IN TULARE COUNSTY IN VISALIA AND CUTLER AT VARIOUS LOCATIONS FROM MOONEY BOUOLEVARD TO OROSI DRIVE CONSTRUCT CONCRETE CURB RAMPS AND	FOLSOM GRANITE 11355 B PYRITES WAY RANCHO CORDOVA CA 95670 (916)862-0095		$352,146 $0 $0	01/11/11 03/21/11	0% 0%
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-() HA21	SWPPP	IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	$4,782,948 $3,420,869 $246,867	06/24/10 07/13/10 04/14/11	33% 71%
06-TUL-99-5.6/7.3 06-431704 HA25	SWPPP	IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	$1,823,117 $1,748,430 $9,750	10/05/07 10/22/07 08/30/11 PLANT EST SATIS	0% 0%
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --() HE13	SWPPP	IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	$67,407,824 $12,060 $12,060	01/04/11 01/19/11 08/08/13	1% 0%
06-TUL-198-13.7/16.7 06-0H7204 HSNH-P198-(054)E P1-98 0-(4E) --() HB1	SWPPP	IN TULARE COUNTY NEAR VISALIA FROM ROAD 156 UNDERCROSSING TO ROAD 180 CONSTRUCT THRIE BEAM BARRIER	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	$2,108,007 $226,242 $226,242	12/21/10 01/10/11 04/20/11	0% 11%
06-TUL-216-2.9/11.7 06-446704 STP-P216-(006)E --() HA22	WPCP	IN TULARE COUNTY IN AND NEAR VISALIA FROM 0.4 MILE EAST OF MCAULIFF STREET AVENUE 344 PLACE RUBBERIZED HOT MIX ASPHALT ON	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		$2,099,789 $0 $0	12/02/10 12/20/10	0% 0%

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-245-/12 06-448104 STP-P245-(006)E --() HA22	WPCP	IN TULARE COUNTY IN WOOKLAKE FROM ROUTE 198 TO ROUTE 201 PLACE RUBBERIZED HOT MIX ASPHALT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100		$3,070,515 $0 $0	12/30/10 01/13/11	0% 0%

Totals: **Authorized Final Amt:** $418,615,018 **Completed to Date:** $145,407,728 **Work This Month:** $4,285,029

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-1.9/4.1 07-4T1904 HB4N	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH AND LAKEWOOD ON ROUTE 1 AT 7TH STREET AND REDONDO AVENUE AND ON ROUTE 19 AT ASHWORTH STREET UPGRADE TRAFFIC SIGNALS	LINCOLN PACIFIC BUILDERS, INC 4501 LITTLEJOHN STREET BALDWIN PARK CA 91706	ALONZO, BERNARD 14620 CARMENITA RD NORWALK, CA 90650 (562)926-2537	$338,453 $291,723 $64,366	03/10/10 05/03/10 04/11/11	78% 86%
07-LA-1-35.2/62.9 07-2X7904 20.10 201		PCH, FROM PM 35.2 IN THE CITY OF MALIBU NORTH THROUGH THE CITY OF MALIBU TO PM 62.9 AT THE LA/VENTURA COUNTY LINE. DIR'S ORDER EME REMOVE ALL STORM DEBRIS AND FIX DRAINAGE	DB GENERAL ENGINEERING AND SITE DEVELOPMENT, INC. 2158 SCENICPARK STREET THOUSAND OAKS CA 91362	CASTILLO, ELOY 12975 W. CULVER BLVD. LOS ANGELES CA 90066 (310)821-7459	$3,485,000 $3,030,093 $94,627	02/16/10 02/16/10 07/30/11	100% 87% OVER RUN
07-LA-1-38.7/56.8 07-4T0604 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND MALIBU AT VARIOUS LOCATIONS FROM BEL AIR BAY CLUB DRIVE TO TRANCAS CANYON DRIVE INSTALL SURFACE MOUNTED CHANNELIZER	TRAFFIC DEVELOPMENT SERVICES, 4215 TIERRA REJADA RD,STE 184 MOORPARK, CA 93021	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	$547,322 $460,332 $0	03/25/10 04/19/10 04/27/11	373% 84%
07-LA-1-52.9/53 07-4S2504 HA23	WPCP	IN LOS ANGELES COUNTY IN MALIBU AT 0.1 MILE NORTH OF PARADISE COVE ROAD REPLACE CORRUGATED STEEL PIPES	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	AMERI, REZA 12875 W CULVER BLVD LOS ANGELES, CA 90066 (310)812-1847	$221,192 $173,515 $2,593	10/20/10 11/02/10 09/29/11	29% 70%
07-LA-2-15.0/22.8 07-3Y3404 HM1B	WPCP	IN LOS ANGELES CO IN LOS ANGELES GLENDALE AND LA CANADA FLINTRIDGE FROM ROUTE 2/5 SEPARATION TO FOOTHILL BOULEVARD COLD PLAN AC PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	SHALVIRI, ALI 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$1,010,231 $1,074,137 $0	04/17/09 05/04/09 07/02/10 02/26/11	100% 100% COMPLETED
07-LA-2-26.5/64.1 07-2X6804 SHA04220. 10		LA-2, ANGELES CREST HWY WITHIN ANGELES NATFOREST AT N EDGE OF THE CITY OF LA CANADA REPAIR SHOULDER & DRAINAGE DAMAGED BY FIRE	BALTAZAR CONSTRUCTION, INC. 236 EAST ARROW HWY. COVINA CA 91722	RESLER, CEASAR 2090 FERN LN GLENDALE CA 91208 (818)209-6574	$6,485,000 $6,484,077 $0	09/04/09 09/08/09 01/30/11	100% 100% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-26.5/64.1 07-2X6704 20.10.201 .13		LA COUNTY LA-2 ANGELES CREST HWY.WITHEN ANGELES NATIONAL FOREST DIR'S EMERGENCY FA RPAIR GUARDRAIL INSTALLATNS DAMGED BY FIRE	ALCORN FENCE COMPANY 9901 GLENOAKS BLVD. SUN VALLEY CA 91352	RESLER, CEASAR 2090 FERN LN. GLENDALE CA 91208 (818)209-6574	$2,485,000 $2,465,051 $0	09/04/09 09/08/09 04/30/10	68% 99%
07-LA-2-26.5/54.5 07-2X8704 201/ 130		ANGELES CREST HWY 2-BUILD SOLDIER PILE RETAINING WALLS @PM 27.12 & 35.42 POST STATION FIRE DAMAGES FROM STORMS DIR'S EMERGENCY F.A BUILD RETAINING WALLS	BURNS-PACIFIC CONSTRUCTION INC 505 THOUSAND OAKS BLVD. THOUSAND OAKS CA 91360	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$13,485,000 $10,801,569 $860,596	06/09/10 06/10/10 06/30/11 OVER RUN	100% 80%
07-LA-2-26.5/54.5 07-2X7204 20.10		LA-2 ANGELES CREST HWY, IN ANGELES NATL. FOREST. FROM PM 26.5 TO PM54.5 AT 6000 FT ELEVATION CHAIN/SNOW CONTROL GATESDIR'S ORDER E CLEAR, PROTECT & REPAIR DRAINAGE	BURNS PACIFIC CONST. INC. 505 THOUSAND OAKS BLVD. THOUSAND OAKS CA	RESSLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$7,485,000 $7,499,072 $0	02/03/10 02/03/10 01/30/11 OVER RUN	100% 100%
07-LA-2-49.7/0 07-2X6904		THE CHILAO MAINTENANCE STATION, ADJACENT TO LA-2 AT PM 49.7, LA CREST HWY, AT PM 49.7 IN ANGELES NATL. FOREST AT 5500 ELEV.DIR'S O REPAIR ALL DIRECT FIRE DAMAGE TO STATION	PAVE-TECH, INC. 735 LAGUNA DRIVE CARLSBAD CA 92008	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$3,485,000 $3,499,767 $0	09/14/09 09/15/09 07/30/10 OVER RUN	100% 100%
07-LA-5-1.2/16.6 07-226534 SARR-X037-(147)E X0-37 1-(7E) --() HA42	WPCP	IN LOS ANGELES COUNTY FROM SANTA FE SPRINGS TO LOS ANGELES FROM VELLEY VIEW AVENUE TO SOTO STREET AND VARIOUS LOCATIONS INSTALL VERTICAL CLEARANCE	TRAFFIC SOLUTIONS, INC. 8490 HARTMEYER LN REDDING, CA 96002	TAWFIK, GAMAL 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$481,830 $309,732 $71,353	10/08/09 10/20/09 04/11/11	93% 64%
07-LA-5-5.1/18.3 07-4Y1604 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM PIONEER BOULEVARD UNDERCROSSING TO STATE STREET OVERCROSSING REPAIR APPROACH SLABS	PERSE CONSTRUCTION COMPANY 982 W 10TH ST AZUSA, CA 91702 (676)815-3901	LEE, PETER 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$369,371 $0 $0	02/23/11 03/21/11	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-6.8/18.4 07-235904 ACNH-X037-(142)E IMX0-37 1-(2E) --() HA42	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335-3019	IZAPANAH, M. 3212 ROSEMEAD BLVD. SUITE 100 EL MONTE CA 91731 (626)572-6732	$3,887,307 $3,870,822 $0	06/05/08 07/02/08 04/04/11	95% 99%
07-LA-5-8.3/11.6 07-3Y9704 HM1	WPCP	IN LOS ANGELES COUNTY IN DOWNEY CITY OF COMMERCE AND MONTEBELLO FROM LAKEWOOD BOULEVARD UNDERCROSSING TO WASHINGTON BOULEVARD U REPLACE PORTLAND CEMENT CONCRETE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	TAWFIK, GAMAL 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$565,449 $800 $800	01/19/11 02/01/11 07/11/11	19% 0%
07-LA-5-9.9/9.9 07-258914 ACNH-X037-(143)E --() HA42	SWPPP	IN LOS ANGELES COUNTY IN CITY OF COMMERCE, LYNWOOD AND VERNON ON ROUTE 5 AND ON ROUTE 710 AT VARIOUS LOCATIONS INSTALL AUSTIN VAULT SAND FILTER	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 91773 (909)394-4510	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY CA 90241 (562)401-3333	$1,317,317 $1,320,172 $12,939	09/28/09 10/08/09 11/18/11	0% 0% PLANT EST SATIS
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --() TEA1	WPCP	IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	$649,456 $8,413 $0	01/04/10 02/23/10 04/23/14	35% 2%
07-LA-5-15.3/17.2 07-279404 HA28	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL SAFETY CABLE RAILINGS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868 (714)538-5156	GALLARDO, SAM 18730 S WILMINGTON AVE, STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$539,348 $446,858 $0	10/12/10 10/26/10 06/24/11	39% 81%
07-LA-5-15.8/16.9 07-184104 ACHS-0052-(948)E G 00-52 9-(8E) --() HA27	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 MILE N0RTH OF LORENA STREET OVERCROSSING TO ROUTE 10/5/101 SEPARATION UPGRADE MEDIAN CONCRETE BARRIER	PETERSON CHASE GEN ENG, INC. 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$4,779,073 $0 $0	02/08/11 02/28/11 01/02/13	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-16.9/16.9 07-248904 ACIM- 005-(030)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES AT THE ROUTE 10/5/101 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	O'DONNELL CONSTRUCTION, INC 559 W COVINA BLVD. SAN DIMAS CA 91773	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	$1,613,372 $1,684,585 $0	02/10/10 03/04/10 04/25/11	100% 98% OVER RUN
HA21	WPCP						
07-LA-5-16.9/28.7 07-193104 ACIM-005 -(064)E --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	F C I CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE VISTA CA 92081-8831	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$46,723,950 $44,505,947 $371,616	10/24/05 11/05/05 03/31/11	94% 97%
HA22	WPCP						
07-LA-5-24.3/24.3 07-3P1604		IN LOS ANGELES CO IN LOS ANGELES AT LOS FELIZ BOULEVARD ON RAMP INSTALL CHANGEABLE MESSAGE SIGN	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614-5706	YUE, WARREN 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$230,403 $166,120 $7,692	02/23/10 03/10/10 04/07/11	98% 72% SUSPENDED
	WPCP						
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --()		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC PO BOX 1489 SUN VALLEY,CA 91353-1489 (818)767-8418	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$52,034,595 $369,398 $369,398	12/06/10 12/20/10 02/20/14	3% 1%
HB5	SWPPP						
07-LA-5-27.4/28.1 07-1786A4		IN LOS ANGELES COUNTY IN GLENDALE FROM SONORA AVENUE UNDERCROSSING TO ALLEN AVENUE UNDERCROSSING MODIFY INTERCHANGE	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$5,805,088 $720,427 $160,816	10/11/10 11/02/10 03/31/12	15% 12%
HE11	SWPPP						
07-LA-5-29.4/56.3 07-4L4904		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MAGNOLIA BOULEVARD OVERCROSSING TO CASTAIC CREEK UNDERCROSSING TREAT BRIDGE DECKS	PAVE TECH, INC. 924 W RIALTO AVE RIALTO, CA 92376	MOHSENZADEH, ALI 13171 TELFAIR AVE, #101 SYLMAR, CA 91342 (213)792-8867	$874,515 $349,483 $0	04/20/10 05/11/10 05/20/11	51% 31% SUSPENDED
HM3	WPCP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	CAO, RODOLFO 5200 W IMPERIAL HWY LOS ANGELES, CA 90045 (951)538-8922	$53,185,731 $1,275,098 $1,060,743	10/14/10 10/26/10 05/23/14	7% 2%
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$110,253,789 $19,447,847 $1,634,476	05/06/10 05/24/10 08/05/15	15% 18%
07-LA-5-39.4/43.9 07-252714 SARR-0053-(014)E 00-53 0-(4E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 118/5 SEPARATION TO 0.1 MILE NORTH OF SAN FERNANDO ROAD OVERHEAD REPLACE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. P O BOX 1489 SUN VALLEY CA 91353-1489	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)768-1939	$8,420,735 $6,862,565 $634,957	09/28/09 10/07/09 09/23/11	25% 80%
07-LA-5-39.5/42.6 07-235504 HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 TO 0.2 KM SOUTH OF ROXFORD STREET UNDERCROSSING SOUNDWALLS CONSTRUCTION	BALFOUR BEATTY INFRASTRUCTURE,INC. 2333 COURAGE DRIVE, SUITE C FAIRFIELD CA 94533	AL-JAMAL, ABDUL 13171 TELFAIR AVENUE, SUITE 102 SYLMAR CA 91342 (818)364-2760	$15,350,895 $15,292,414 $69,058	05/14/09 06/24/09 07/20/11	0% 0% PLANT EST SATIS
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316 (909)875-0533	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$124,963,404 $89,305,020 $785,548	03/27/08 05/01/08 12/28/12	47% 71%
07-LA-5-59.7/73.7 07-252504 SARR-IM00-(530)4 A-IM00-(530)4 --() HA22	WPCP	IN LOS ANGELES COUNTY IN VALENCIA AND CASTAIC FROM 0.2 MILE NORTH OF LAKE HUGHES ROAD UNDERCROSSING TO 0.7 MILE SOUTH OF VISTA DE PLACE RUBBERIZED HMA TYPE G AND	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY, CA 91353-1489 (818)767-8418	WIDJAJA, DANIEL 25061 W AVENUE STANFORD, STE 70 VALENCIA, CA 91355 (661)257-0273	$20,154,166 $0 $0	01/19/11 02/09/11 11/01/11	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-64.8/66.1 07-1X6504 ACIM-4134-(004)E --() HA23	SWPPP	IN LOS ANGELES COUNTY AT TEMPLIN HIGHWAY UNDERCROSSING RESTORE ROADWAY ALIGNMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA CA 91355 (661)257-0273	$9,359,351 $6,075,052 $653,790	08/28/09 09/15/09 05/11/13	67% 65%
07-LA-5-67.4/86 07-4Y4004 HM4	WPCP	IN LOS ANGELES COUNTY VARIOUS LOCATIONS FROM 1.4 MILE NORTH OF TEMPLIN HIGHWAY BRIDGE UNDERCROSSING TO 0.2 MILE NORTH OF GORMAN B INSTALL OVERHEAD SIGN STRUCTURES	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	DIPSIA, MIKE	$375,274 $0 $0	03/11/11 03/28/11	0% 0%
07-LA-5-/0 07-258604 HA42	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS STABILIZE AND PAVE SLOPE AREAS	RSB GROUP, INC. 22622 LAMBERT ST, #304 LAKE FOREST, CA 92630 (949)454-1999	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$837,670 $975,961 $840	10/27/09 11/18/09 11/10/11 PLANT EST SATIS	0% 0%
07-LA-7-1.0/0 07-256904 ACST-00C -(315)E OO-C 3-(5E) --() HB4N	WPCP	IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS UPGRADE CLOSED CIRCUIT TELEVISION	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST IRWINDALE CA 91706	YUE, WARREN 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$2,619,500 $298,840 $298,840	06/15/10 07/08/10 11/21/11	19% 11%
07-LA-10-10.4/28.2 07-3Y3704 HM3	WPCP	IN LOS ANGELES CO IN LOS ANGELES ALHAMBRA MONTEREY PARK ROSEMEAD AND EL MONTE AND VARIOUS LOCATIONS TREAT BRIDGEDECK WITH METHACRYLATE	POWELL CONSTRUCTORS 8555 BANANA AVE FONTANA, CA 92335	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEA, CA 91770 (626)572-6701	$612,003 $636,739 $0	02/25/10 03/16/10 02/22/11 02/25/11 COMPLETED	100% 100%
07-LA-10-18.3/31.3 07-166814 ER-ACIM-(010)7 --() HA22	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADWAY AND RAMPS	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA CA 91722 (626)339-1601	$135,319,089 $99,378,261 $2,822,403	10/06/08 10/23/08 07/11/12	68% 73%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-24.3/0 07-3Y7004 HM3	WPCP	IN LOS ANGELES COUNTY IN ALHAMBRA AT ALMANSOR AVENUE OVERCROSSING CLEAN AND PAINT BRIDGE GIRDERS	MURPHY INDUSTRIAL COATINGS,INC 2704 GUNDRY AVE SIGNAL HILL, CA 90755 (562)427-7720	PUNJABI, RAJ 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1604	$828,750 $0 $0	01/10/11 02/08/11 07/19/11	0% 0%
07-LA-10-C 28.5/C28.5 07-3Y3804 HM3	WPCP	IN LOS ANGELES COUNTY IN EL MONTE AT RIO HONDO BUSWAY BRIDGE CLEAN AND PAINT STRUCTURAL STEEL	RPI COATING, INC. 10114 SHOEMAKER AVE SANTA FE SPRINGS, CA 90670	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6701	$912,315 $16,200 $16,200	03/23/10 04/07/10 08/08/11	13% 2%
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1201 BALDWIN PARK BLVD. BALDWIN PARK CA 91706	BOTROS, SHERIF 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (310)924-5666	$77,802,454 $28,535,851 $1,793,871	04/30/09 05/18/09 12/09/13	44% 36%
07-LA-14-54.6/60.7 07-3Y1404 HM3	WPCP	IN LOS ANGELES COUNTY IN AND NEAR PALMDALE FROM VINCENT RAMP UNDERCROSSING TO TECHNOLOGY DRIVE UNDERCROSSING TREAT BRIDGE DECKS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	HARTANTO, HINDRAWAN 45120 13TH STREET WEST LANCASTER, CA 93534 (818)262-7120	$840,866 $690,829 $0	05/13/10 06/01/10 02/20/11	0% 83%
07-LA-22-1.1/1.4 07-4T1504 HA25	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO, CA 91710 (909)393-6300	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 91303 (562)401-3333	$306,638 $0 $0	04/19/10 06/25/10 06/15/13	0% 0%
07-LA-27-6.9/0 07-4S3504 HA42	WPCP	IN LOS ANGELES COUNTY AT GLENVIEW AT 0.2 KM NORTH OF HAPPY TRAIL RESURFACE ASPHALT CONCRETE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES CA 90045 (310)345-6275	$526,290 $519,048 $0	12/11/06 01/03/07 09/14/07	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-11.0/15.9 07-4T0204		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MULHOLLAND DRIVE TO SCHOENBORN STREET INSTALL TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC. PO BOX 7339 RIVERSIDE, CA 92513	CASTILLO, ELOY 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6275	$355,576 $223,994 $34,180	06/16/09 07/09/09 06/30/11	83% 63%
HB4N	WPCP						
07-LA-39-17.7/40 07-1X3224 ER-4135-(004)E --()		IN LOS ANGELES COUNTY NEAR AZUSA AT 1.7 MILES NORTH OF SAN GABRIEL RIVER BRIDGE AND AT 1.8 MILES NORTH OF SAN GABRIEL RIVER BRIDGE CONSTRUCT RETAINING WALL	CHUMO CONSTRUCTION, INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA CA 91722 (626)339-1601	$515,156 $518,727 $0	09/29/09 10/20/09 02/24/11 03/17/11	100% 100% COMPLETED
HA23	WPCP						
07-LA-39-40.0/44.4 07-1X3214 ER-4137-(004)E --()		IN LOS ANGELES COUNTY NEAR AZUSA AT VARIOUS LOCATIONS FROM 5.5 MILES NORTH OF CRYSTAL LAKE ROAD TO 0.3 MI SOUTH OF ROUTE 2/39 SEPA CONSTRUCT RETAINING WALL	JOHN S. MEEK COMPANY, INC. 14732 S. MAPLE AVENUE GARDENA CA 90248	PUNJABI, RAJ 1041 W. BADILLO STREET, SUITE 112 COVINA CA 91722 (626)339-1601	$3,200,002 $2,178,030 $35,100	10/05/09 10/29/09 05/31/11	100% 67% OVER RUN
HA23	WPCP						
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	$1,981,805 $771,490 $149,448	06/16/10 07/13/10 11/15/12	26% 39%
HM3	SWPPP						
07-LA-47-.9/.9 07-3Y5504		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE REHABILITATE SAFETY CABLES	ADAMS AND SMITH, INC. 1380 WEST CENTER ST. LINDON, UT 64042	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$494,208 $3,000 $0	06/22/10 07/12/10 06/24/11	32% 1%
HM3	SWPPP						
07-LA-57-7.7/12.2 07-252304 STP-S057-(055)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENDORA FROM ROUTE 57/210 SEPARATION PAVEMENT REHABILITATION	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92879-2229 (951)736-7600	KAROUT, REDA 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$7,114,323 $1,900 $1,900	01/11/11 02/15/11 06/14/11	0% 0% SUSPENDED
HA22	WPCP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-.1/.1 07-4Y3804 HM4	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 MILE WEST OF ROUTE 60/10 SEPARATION REPLACE OVERHEAD SIGN STRUCTURE	POWELL CONSTRUCTORS, INC. 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$279,521 $275,164 $0	05/28/10 06/22/10 01/27/11 03/07/11	100% 100% COMPLETED
07-LA-60-4.4/12.2 07-258924 ACNH-X037-(144)E --() HA42	SWPPP	IN LOS ANGELES COUNTY IN MONTEBELLO ON ROUTE 60 AND IN LOS ANGELES ON ROUTE 170 CONSTRUCT AUSTIN VAULT SAND FILTERS	O DONNELL CONSTRUCTION, INC. 559 W. COVINA BOULEVARD SAN DIMAS CA 91773	CASTILLO, ELOY 12975 CULVER BLVD. LOS ANGELES CA 90066 (310)345-6275	$1,157,119 $669,231 $95,484	11/25/09 12/14/09 11/14/11	11% 58%
07-LA-60-11.8/23.3 07-1294V4 ACNH-P060-(130)E LN62-07 0-(0E) --() HB5 HB5 HB311	SWPPP	IN LOS ANGELES COUNTY AT HACIENDA HEIGHTS AND ROWLAND HEIGHTS AT VARIOUS LOCATIONS CONSTRUCT HOV LANE AND SOUNDWALLS	SKANSKA USA CIVIL WEST CALIF 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	BASHOURA, YANINA 721 BREA CANYON ROAD #6 WALNUT CA 91789 (909)594-3739	$118,806,517 $118,926,514 $8,912	03/13/07 04/18/07 03/21/11	77% 99%
07-LA-60-23.9/30.5 07-253304 ACNH-P060-(138)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN DIAMOND BAR AND POMONA FROM 0.8 MILE WEST OF GRAND AVENUE OVERCROSSING TO SAN BERNARDINO COUNTY LINE REPLACE PAVEMENT	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	SANDOVAL, MARTIN 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-3720	$20,999,065 $211,026 $158,840	10/14/10 11/03/10 12/30/11	12% 1%
07-LA-71-3.3/4.7 07-3Y3104 HM1B	WPCP	IN LOS ANGELES COUNTY IN POMONA FR0M OLD POMONA ROAD TO LOS ANGLES SAN BERNARDINO COUNTY LINE FOG SEAL SHOULDERS AND JOINT	V A P CONSTRUCTION, INC. 16425 ILLUSION WAY LA MIRADA, CA 90638 (714)253-3270	DOUGHLY, JOE 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-2350	$229,995 $0 $0	01/10/11 02/15/11 06/30/11	0% 0%
07-LA-91-17.5/17.5 07-3Y5904 HM3	WPCP	IN LA COUNTY IN CERRITOS LAKEWOOD AND VARIOUS LOCATIONS BRIDGE REPAIR	HIGHLAND CONSTRUCTION, INC. 133 N PIXLEY ST ORANGE, CA 92868 (714)538-5156	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$584,540 $99,100 $250	11/09/10 12/15/10 07/22/11	51% 17%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.0/8.1 07-3Y9204 HM1	WPCP	IN LOS ANGELES COUNTY LOS ANGELES FROM SPRING STREET OVERCROSSING TO PILGRIMAGE ROAD OVERCROSSING REPLACE CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614-5706	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$669,257 $656,108 $0	02/01/10 02/16/10 03/31/11	38% 97%
07-LA-101-15.5/16.1 07-199634 NH-Q101-(185)E --() HB4C	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.7KM EAST OF VAN NUYS BOULEVARD UNDERCROSSING TO 0.4KM WEST OF VAN NUYS BOULEVARD UNDE WIDEN OFF RAMPS	SEMA CONSTRUCTION, INC. 6 ORCHARD, STE 150 LAKE FOREST, CA 92630 (949)470-0500	CASTILLO, ELOY 12975 W. CULVER BLVD LOS ANGELES, CA 90066	$4,694,805 $0 $0	01/13/11 02/10/11 08/29/13	0% 0%
07-LA-101-16.5/16.5 07-4Y4404 HM4	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT 0.1 MILE NORTH OF KESTER AVENUE OVERCROSSING REPLACE OVERHEAD SIGN	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	DORRI, MIKE 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS CA 91320 (805)480-4928	$126,343 $45,903 $0	06/09/10 06/22/10 01/31/11	100% 37% OVER RUN
07-LA-101-31.1/38.2 07-252104 SARR-Q101-(182)E Q1-01 1-(2E) --() HA22	SWPPP	IN LOS ANGELES COUNTY IN CALABASAS AGOURA HILLS AND WESTLAKE VILLAGE FROM 0.2 MILE WEST OF LAS VIRGENES ROAD OVERCROSSING TO LOS A PAVEMENT REHABILITATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS, CA 90607 (562)929-1128	TOUTOUCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD, STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$12,293,443 $0 $0	02/10/11 03/22/11	0% 0%
07-LA-105-4.7/15.4 07-4Y2504 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM CRENSHAW BOULEVARD UNDERCROSSING TO GARDENDALE STREET OVERCROSSING REPAIR BRIDGE JOINT SEALS	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	NJOYA, DAVID	$1,037,188 $0 $0	03/14/11 03/28/11	0% 0%
07-LA-107-1.1/1.2 07-3X2804 20.20 201130		LA-107 IN CITY OF TORRANCE ON HAWTHORNE BLAT INTERSECT/227TH ST. EMERGENCY F.A. JOB REMOVE & REPLACE FAILED CULVER PIPE	VELARDE CONCRETE CONSTRUCTION 523 SOUTH BRAND BOULEVARD SAN FERNANDO, CA 91340	NJOYA, DAVID 18730 S. WILMINGTON SUITE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,235,000 $281,582 $281,582	02/16/11 02/17/11 04/29/11	47% 23%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-.8/21.4 07-256104 HSIM-0110-(799)E 01-1017-(9E) --() HB1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF CHANNEL STREET OVERHEAD TO 0.1 MILE SOUTH OF ROUTE 110/10 SEPARA INSTALL METAL BEAM GUARD RAIL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	JAROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$2,130,044 $19,170 $18,170	11/05/10 12/02/10 12/16/11	22% 1%
07-LA-110-.9/9.1 07-3Y9104 ACIM-0110-(797)E --() HM1	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM ROUTE 110/47 SEPARATION TO DOMINGUEZ CHANNEL REPLACE SLABS	PAVE TECH, INC 735 LAGUNA DR CARLSBAD, CA 92008 (760)729-7592	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$3,477,136 $16,345 $8,406	06/28/10 07/20/10 12/30/11	15% 0%
07-LA-110-21.2/22.8 07-2411U4 ACHN-P110-(017)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF WASHINGTON BOULEVARD UC TO 0.2 KM NORTH OF WILSHIRE BOULEVARD OC CONSTRUCT AUXILIARY LANES	FLATIRON WEST, INC. 6185 AUTO CENTER DR BUENA PARK, CA 90621	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$20,236,528 $6,420,674 $1,291,189	11/12/09 12/07/09 07/23/11	23% 32%
07-LA-110-23.7/31.9 07-4T0304 HPLU-6207-(052)L 620-7 05-() --() HA22	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND MODIFY SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVE. IRVINE CA 92614-5706	WIDJAJA, DANIEL 1200 S. SEPULVEDA BLVD. LOS ANGELES CA 90025 (310)478-7970	$333,402 $299,197 $0	06/24/09 07/03/09 02/28/11 03/23/11	100% 100%
07-LA-110-25.9/31.9 07-2395U4 ACHS-P110-(015)E PGP1-10 0-(5EA)C P110- 016-() HA27 TEA1 HB1	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES SOUTH PASADENA AND PASADENA FROM ROUTE 5/110 SEPARATION TO GLENARM STREET CONSTRUCT CONCRETE BARRIER	COOPER MYERS A JOINT VENTURE P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	AZIMA, H. 3212 ROSEMEAD BLVD. SUITE 100 EL MONTE CA 91731 (626)572-6732	$15,908,493 $14,394,347 $344,652	07/22/09 08/12/09 07/30/11	79% 88%
07-LA-118-2.7/13.4 07-3Y8204 ACHN-P118-(059)E --() HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM BROWNS CANYON WASH TO BORDEN AVENUE UNDERCROSSING PROFILE GRIND CONCRETE PAVEMENT	PAVE TECH, INC 735 LAGUNA DR CARLSBAD, CA 92008 (760)729-7592	IRA, ALFRED 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,555,082 $1,405,265 $454,403	06/17/10 07/12/10 07/10/11	45% 55%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-1.9/2.3 07-188504 HE11	SWPPP	IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821 (714)984-5500	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD CA 91770 (626)572-6700	$31,082,596 $29,496,178 $811,327	02/23/07 03/12/07 01/25/13	100% 94% OVER RUN
07-LA-134-5.9/8.6 07-182704 HA25	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	KWAN, KIN 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$2,279,480 $2,182,104 $0	08/07/07 09/10/07 11/07/11	0% 0% PLANT EST SATIS
07-LA-134-8.6/13.3 07-3Y1704 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND PASADENA AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CA 1310 WEST 23RD STREET TEMPE AZ 85282	KWAN, KIN 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$676,238 $617,524 $24,491	03/24/10 04/13/10 03/31/11	100% 90% OVER RUN
07-LA-138-43.4/46.7 07-3Y4904 HM1	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LANCASTER AND PALMDALE ON ROUTE 14 FROM ROUTE 14/138 SEPARATION TO AVENUE D GRIND EXITIG CONCRETE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HARTANTO, HIN 45120 13TH STREET W LANCASTER CA 93534 (661)726-0148	$3,725,397 $3,817,517 $0	04/24/09 05/12/09 09/01/10 03/07/11	100% 100% COMPLETED
07-LA-138-60.0/60.4 07-4S2704 HB4N	WPCP	IN LOS ANGELES COUNTY AT PEARBLOSSOM FROM 129TH STREET EAST TO 133RD STREET EAST INSTALL SIGNAL AND LIGHTING	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST STE G24 FOUNTAIN VALLEY CA 92708 (714)708-3544	MANNAA, HASSAN 13171 TELFAIR AVE SYLMAR, CA 91342 (818)364-2760	$204,302 $179,402 $0	06/26/08 07/25/08 05/30/11	83% 88% SUSPENDED
07-LA-138-67.8/75 07-279304 HSST-P138-(043)E P1-38 0-(3E) --() HB1	WPCP	IN LOS ANGELES COUNTY ABOUT 14 MILES EAST OF PALMDALE FROM 0.1 MILE WEST OF LARGO VISTA ROAD TO SAN BERNARDINO COUNTY LINE INSTALL PAVEMENT DELINEATORS	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE, STE 13 BREA, CA 92821 (559)577-9999	VAZIRANI, M.R 45120 13TH ST WEST LANCASTER, CA 93534 (661)726-0148	$154,070 $0 $0	01/10/11 02/28/11 05/17/11	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-69.3/75 07-4Y1104 HM1	WPCP	IN LOS ANGELES COUNTY ABOUT 15 MI EAST OF PALMDALE FROM ROUTE 138/18 JUCTION TO SAN BERNARDINO COUNTY PLACE RUBBERIZED HOT MIX ASPHALT	MAVERICK ASPHALT INC 3131 WEAR ST BAKERSFIELD CA 93308 (661)410-1134	VAZIRANI, M. 45120 13TH ST WEST LANCASTER, CA 93534 (661)726-0148	$757,182 $0 $0	11/04/09 12/14/09	0% 0%
07-LA-187-4.0/4 07-4T1004 HB71	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT MAPLEWOOD AVENUE CONSTRUCT CURB RAMPS	FREEWAY ELECTRIC PO BOX 7745 RIVERSIDE, CA 92513-7745	SAYKALI, ZARIF 12925 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	$170,146 $92,363 $0	12/22/09 01/12/10 05/10/11	285% 54%
07-LA-210-.2/.3 07-279604 HSIM-2101-(800)E 21-01 8-(0E) --() HB1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES INSTALL DOUBLE THRIE BEAM BARRIER	V A P CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	AL-JAMAL, ABDUL 13171 TELFAIR AVE., STE 101 SYLMAR, CA 91342 (805)797-1348	$65,257 $56,988 $0	11/05/10 11/17/10 01/30/11	100% 100%
07-LA-210-.4/5.9 07-3Y6004 HM4	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM FOOTHILL BOULEVARD UNDERCROSSING TO 0.1 MILE WEST OF PAXTON STREET REPLACE OVERHEAD SIGN STRUCTURE	POWELL CONSTRUCTORS, INC. 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$529,522 $429,522 $162,572	06/25/10 07/16/10 03/31/11	76% 81%
07-LA-210-25.5/51.9 07-3Y6104 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MARENGO AVENUE OVERCROSSING TO BASELINE ROAD OVERCROSSING CLEAN AND TREAT BRIDGE DECKS	PETERSON CHASE CONSTRUCTION 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$523,164 $182,856 $30,349	05/26/10 06/09/10 05/30/11	82% 35%
07-LA-210-25.8/47 07-253804 ACIM-210 -(798) --() HA22	SWPPP	IN LOS ANGELES COUNTY IN PASADENA, ARCADIA, MONROVIA, DUARTE, IRWINDALE, AZUSA, GLENDORA AND LA VERNE REHABILITATE CONCRETE	J MCLOUGHLIN ENG. CO, INC. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730 (909)944-1037	GALVAN, PATRICIA 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-4270	$45,584,427 $3,580,312 $3,555,312	11/18/10 12/23/10 09/09/11	5% 8%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-29.5/30.7 07-228104 HB311	SWPPP	IN LOS ANGELES COUNTY IN AND NEAR ARCADIA FROM ROUTE 210/164 SEPARATION TO 0.1 KM WEST OF BALDWIN AVENUE UNDERCROSSING CONSTRUCT SOUNDWALLS	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$8,368,290 $8,479,891 $600	01/22/08 02/05/08 07/30/11	92% 100%
07-LA-210-35.5/35.9 07-224504 HB311	SWPPP	IN LOS ANGELES COUNTY IN DUARTE FROM DUNCANNON AVENUE UNDERCROSSING TO HIGHLAND AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O'DONNEL CONTRUCTION INC. 559 W. COVINA BLVD SAN DIMAS CA 91773	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$2,700,896 $640,993 $8,710	06/10/10 06/25/10 01/10/12	38% 24%
07-LA-210-40.6/42.1 07-231404 HB311	SWPPP	IN LOS ANGELES COUNTY IN GLENDORA FROM CITRUS AVENUE OVERCROSSING TO GLENDORA AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	KAROUT, REDA 12901 RAMONA BLVD. STE H IRWINDALE CA 91706 (626)338-3430	$8,532,597 $8,538,477 $0	11/20/07 12/18/07 08/27/10	100% 100%
07-LA-405-.3/11.4 07-3Y7304 HM1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATHERTON STREET UNDERCROSSING TO TORRANCE LATERAL CHANNEL PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	ARIAS, JUAN 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$1,829,131 $0 $0	01/14/11 02/15/11 07/11/11	0% 0%
07-LA-405-7.6/9.3 07-260904 HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 405 AND ON ROUTE 710 CLEAN AND TREAT BRIDGE DECK	POWELL CONSTRUCTORS, INC. 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	NJOYA, DAVID 18730 S WILMINGTON AVE, STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$284,427 $107,413 $38,859	10/12/10 10/26/10 04/29/11	75% 37%
07-LA-405-10.9/23.3 07-3Y6304 ACIM-0405-(017)E --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 213TH STREET UNDERCROSSING TO HILLCREST BOULEVARD OVERCROSSING TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION,INC. PO BOX 1355 FRENCH CAMP, CA 95231 (209)462-5100	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,294,834 $133,945 $133,945	10/12/10 11/04/10 07/31/11	14% 10%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-13.4/17.1 07-3Y9304 ACIM-405 -(016)E --() HM1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM VERMONT AVENUE UNDERCROSSING TO 166TH STREET UNDERCROSSING PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229	NJOYA, DAVID 18730 S WILMINGTON AVE, STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,542,725 $3,430 $0	06/14/10 07/01/10 06/23/11 SUSPENDED	48% 0%
07-LA-405-39.0/39 07-2X3504 SHA42T		NB 405 TRANSITION TO BOTH NB & SB 101 BRIDGE NO. 53-741G, IN THE SHERMAN OAKS AREA DIR'S EMERGENCY F.A. CONTRACT REPAIR FAILED APPROACH SLABS & FILL SLOPE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE CA 92614	EID, EMILE 5160 HASKELL AVENUE ENCINO CA 91436 (818)788-3303	$735,000 $424,575 $0	03/27/09 03/27/09 11/30/10	2% 58%
07-LA-405-/0 07-2X6604 SHA42T		REPLACE/RESTORE STOLEN OR DAMAGE ELECTRICASYSTEMS DUE TO THEFTS IN THE DISTRICT 7 AREA. DIR'S ORDER, EMERGENCY F.A. CONTRACT REPLACE/RESTORE DAMAGED SYSTEMS FROM THEFT	FREEWAY ELECTRIC 5942 ACPRM STREET RIVERSIDE CA 92544	WANG, PAUL 14620 CARMENITA ROAD NORWALK CA 90650 (562)926-2537	$3,485,000 $3,481,302 $3,328	03/11/10 03/15/10 04/20/11 OVER RUN	100% 100%
07-LA-405-/9.6 07-3Y6404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SAN GABRIEL RIVER BRIDGE TO WILMINGTON AVENUE UNDERCROSSING TREAT BRIDGE DECKS	POWELL CONSTRUCTORS, INC. 8555 BANANA AVE FONTANA, CA 92335 (909)356-8880	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$777,336 $688,184 $0	05/05/10 06/01/10 04/29/11	98% 88%
07-LA-605-4.8/19.9 07-2Y7704 HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ARTESIA BOULEVARD UNDERCROSSING TO WALNUT CREEK TREAT DECKS	COFFMAN SPECIALTIES, INC 9685 EXCELENCIA, STE 200 SAN DIEGO, CA 92126	DOUGHLY, JOE 721 BREA CANYON RD, #6 WALNUT, CA 91766 (909)594-2350	$717,598 $271,608 $141,606	06/30/10 07/13/10 04/08/11	95% 38%
07-LA-605-23.2/23.2 07-4Y4704 HM4	WPCP	IN LOS ANGELES COUNTY IN IRWINDALE AT 0.1 MILE SOUTH OF GRAHAM ACCESS ROAD OVERCROSSING REPLACE OVERHEAD SIGN	TRAFFIC DEVELOPEMENT SERVICES INC. 4215 TIERRA REJADA RD,STE 184 MOORPARK, CA. 93021	BOTROS, SHERIF 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (310)924-5666	$127,424 $123,014 $0	06/09/10 06/30/10 02/24/11 OVER RUN	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-9.4/18.4 07-183114 ACNH-710 -(786)N --() HA22	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH CARSON, COMPTON, PARAMOUNT, LYNWOOD AND SOUTH GATE AT VARIOUS LOCATIONS REHABILITATE ROADWAY	ATKINSON CONSTRUCTION L.P. 27422 PORTOLA PKWY., STE 250 FOOTHILL RANCH CA 92610	MOUSSA, NAZEM 17912 CRUSADER AVE., SUITE 101 CERRITOS CA 90703 (562)860-3085	$154,398,396 $146,369,024 $451,295	05/31/07 07/05/07 12/17/12	58% 94%
07-LA-710-16.1/18.4 07-259904 HA22	SWPPP	IN LOS ANGELES COUNTY IN LYNWOOD AND SOUTH GATE FROM 0.7 KM NORTH OF ROUTE 710/105 SEPARATION TO FIRESTONE BOULEVARD OVERCROSSING PLACE RUBBERIZED HOT MIX ASPHALT	SULLY MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BL ST400 BREA, CA 92821 (714)578-9652	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY CA 90241 (562)401-3333	$31,935,206 $30,790,878 $118,602	08/19/08 09/16/08 12/31/11	84% 96%
07-LA-710-18.1/20.8 07-269004 SARR-P710-(014)E P7-10 0-(4E) --() HA22	SWPPP	IN LA COUNTY IN SOUTH GATE BELL GARDENS BELL AND CITY OF COMMERCE FROM 0.3 MILES SOUTH OF FIRESTONE BOULEVARD OVERCROSSING TO 0.2 LONG LIFE PAVEMENT REHABILITATION	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST CA 92630	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY CA 90241 (562)401-3333	$39,554,509 $6,478,735 $406,636	08/06/09 09/22/09 04/18/12	49% 16%
07-LA-710-18.4/26.7 07-4Y1704 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM FIRESTONE BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF ROUTE 710/10 SEPARATION TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	LEE, PETER 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$330,147 $0 $0	02/23/11 03/10/11 08/02/11	0% 0%
07-LA-710-22.5/22.7 07-002344 NH-7101-(801)E --() HB311	SWPPP	IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE AT WASHINGTON BOULEVARD UNDERCROSSING CONSTRUCT SOUND WALL	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)362-4300	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,372,756 $0 $0	02/15/11 03/01/11 02/08/12	0% 0%
07-LA-710-26.5/27.4 07-179704 HA25	SWPPP	IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	IZADPANAH, M. 3212 ROSEMEAD BLVD, STE 100 EL MONTE CA 91731 (626)572-6732	$934,726 $726,578 $0	07/09/09 08/06/09 06/24/13	100% 92%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5707-/0 07-4S9404 HA12	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT SILVERLAKE MAINTENANCE STATION AT 2187 RIVERSIDE DRIVE PLACE HOT MIX ASPHALT TYPE B	DREAMBUILDER 1361 E GARTEN DR PLACENTIA, CA 92870 (714)646-3697	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$495,231 $979 $979	01/10/11 02/01/11 08/12/11	15% 0%
07-LA-5953-/0 07-0AA014		IN LOS ANGELES COUNTY IN COMMERCE AT CENTRAL MAINTENANCE STATION AT 7300 EAST BANDINI BOULEVARD INSTALL PHOTOVOLTAIC PANELS	STEINY AND COMPANY, INC. PO BOX 8100 BALDWIN PARK CA 91706-0993	KABBARA, BASSEM 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)926-2537	$163,300 $100,750 $0	03/22/10 04/20/10 05/20/11	0% 62%
07-LA-5953-/0 07-0AA024		IN LOS ANGELES COUNTY IN VALENCIA AT THE NEWHALL MAINTENANCE STATION INSTALL PHOTOVOLTAIC PANELS	MS NAVARRO ENGINEERING 10741 VIKING AVE NORTHRIDGE CA 91326	MAGHSOUDLOO, AZIZ 13171 TELFAIR AVE. #101 SYLMAR, CA 91342 (818)367-2760	$164,297 $157,905 $0	04/05/10 05/25/10 02/28/11 03/28/11	25% 100%
07-VEN-1-11.6/28.5 07-226514 SARR-X037-(145)E X0-37 1-(5E) --() HA42	WPCP	IN VENTURA CO IN AND NEAR OXNARD FROM WOOD ROAD TO MOBIL PIER ROAD AND VARIOUS LOCATIONS INSTALL SIGNS	TRAFFIC SOLUTIONS, INC. 8490 HARTMEYER LANE REDDING CA 96002	CASTILLO, ELOY 12975 W CULVER BLVD LOS ANGELES CA 90066 (310)345-6275	$512,085 $485,850 $0	10/01/09 10/15/09 04/15/11	45% 98%
07-VEN-1-25.4/26.7 07-2X8104 20.10 201130		HIGH SURF DAMAGE TO VEN-1 PCH FROM PM 25.4TO 26.7 THIS IS NORTHERN VENTURA COUNTY, NORTH OF THE VEN-101/33 JUNCTION DIR'S ORDER EM REPAIR STORM DAMAGE CAUSE BY HIGH SURF.	LA THOMPSON CONSTRUCTION, INC. 1656 MCNELL RD OJAI CA 93023	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, STE #102 THOUSAND OAKS CA 91320 (805)375-9247	$735,000 $421,533 $0	02/19/10 02/22/10 09/30/11	82% 57%
07-VEN-1-/10.2 07-3X2304 20.20 201130		ON PCH FROM 0.0PM LA/VEN CTY LINE NORTH TOPM 10.2 LAS POSAS RD O/C IN MALIBU CLEAR ROCKFALL & SLIDE DEBRIS	UNION ENGINEERING COMPANY INC. 1399 ARUNDELL AVE. VENTURA, CA 93003	CASTILLO, ELOY 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,985,000 $611,611 $276,718	12/21/10 12/21/10 04/30/11	40% 31%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-3.5/8.5 07-4S8804 HA25	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS BET THOUSAND OAKS BOULEVARD TO OLSEN ROAD HIGHWAY PLANTING WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS CA 91320 (805)375-9247	$341,489 $340,613 $656	01/20/10 02/24/10 06/20/12	0% 0% PLANT EST SATIS
07-VEN-23-20.7/21.1 07-1X8904 201130		CLEAR STORM DEBRIS FROM BENEATH 2 VEN-23 BRIDGES (BRIDGE #52-11 & BRIDGE #53-424 SECTIONS OF GRIMES CREEK CHANNEL DIR'S EMERGENCY CLEAR STORM DEBRIS TO MAINTAIN CHANNEL FLO	ALLIANCE CONSTRUCTION, INC 2245 STATHAM BLVD OXNARD CA 93033	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS CA 91320 (805)732-8004	$235,000 $135,035 $0	01/26/08 01/28/08 06/30/11	40% 57% SUSPENDED
07-VEN-33-7.8/8 07-4K6304 HA-23		IN VENTURE COUNTY, VENTURA 33 FROM PM 7.8 NORTHEAST TO PM 8.0, BOARDER OF THE OAK VIEW VILLAGE. DIR'S EMERGENCY F.A. CONTRACT STABILIZE & REPAIR A STORM DAMAGED ROADWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA CA 91355-4171	DORRI, MIKE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS CA 91320 (805)480-4928	$5,985,000 $5,902,915 $0	02/14/05 02/14/05 04/10/08	100% 100%
07-VEN-101-8.9/11.5 07-3Y4504 ACNH-Q101-(161)E --() HM1	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO FROM 1.1 MILES WEST OF WENDY DRIVE TO ARROYO CONEJO CREEK BRIDGE RUBBERIZED BONDED WEARING COURSE	WINDSOR FUEL CO PO BOX 1029 PITTSBURG, CA 94565 (925)427-5266	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,544,030 $0 $0	12/20/10 01/06/11 05/30/12	0% 0% SUSPENDED
07-VEN-101-12.5/12.5 07-4Y3904 HM4	WPCP	IN VENTURA COUNTY IN CAMARILLO AT 0.1 MILE NORTH OF PLEASANT VALLEY ROAD REPLACE OVERHEAD SIGN STRUCTURE	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914	DORRI, MIKE 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS CA 91320 (805)480-4928	$177,306 $173,306 $0	05/17/10 06/02/10 01/31/11	99% 100%
07-VEN-101-12.6/37 07-251804 NH-Q101-(183)E --() HA22	WPCP	IN VENTURA COUNTY FROM 0.3 MILE WEST OF SANTA ROSA ROAD TO 0.3 MILE WEST OF PADRE JUAN CANYON ROAD OVERCROSSING PLACE HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 91352 (818)767-8418	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$51,110,620 $0 $0	02/24/11 03/15/11 09/08/13	0% 0% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-22.0/23.7 07-234204 HA21	SWPPP	IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNDTRY ROAD ORANGE CA 92868	TOUTOUNCHIAN, M. 1525 RANCHO CONEJO BOULEVARD, SUITE 102 THOUSAND OAKS CA 91320 (805)375-9247	$1,847,727 $1,602,082 $4,485	09/06/07 09/21/07 05/10/12	0% 0% PLANT EST SATIS
07-VEN-101-33.2/34.7 07-272604 HM2	WPCP	IN VENTURA COUNTY NEAR SOLIMAR BEACH AT VARIOUS LOCATIONS CLEAR AND LINE CULVERTS	PIPENOLOGY INC 4253 DULUTH AVENUE ROCKLIN CA 95765 (916)408-5038	DORRI, MIKE 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS CA 91320 (805)480-4928	$493,630 $445,167 $79,903	05/13/10 06/01/10 04/30/11	100% 90% OVER RUN
07-VEN-101-/12.6 07-251504 NH-Q101-(184)E --() HA22	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO FROM LOS ANGELES COUNTY LINE TO 0.3 MILE NORTH OF PLEASANT VALLEY ROAD OVERCROSSI REPLACE PCC SLABS COLD PLANE AC	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91352-1489 (818)767-8418	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$26,774,191 $28,161 $28,161	02/02/11 02/16/11 08/10/11	0% 0%
07-VEN-118-.5/32.6 07-2M3904 HM3	WPCP	IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 118/126 SEPARATION TO SAN FERNANDO ROAD OVERHEAD REPLACE JOINT SEALS	PAVE TECH INC 924 WEST RIALTO AVE RIALTO, CA 92376 (909)877-8496	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS CA 91320 (805)375-3847	$711,841 $284,861 $0	04/06/10 04/23/10 05/01/11	82% 39%
07-VEN-118-.5/15.7 07-3Y8404 ACHN-P118-(060)E --() HM1	WPCP	IN VENTURA COUNTY IN AND NEAR VENTURA FROM ROUTE 118/126 SEPARATION TO MONTERO STREET PLACE RUBBERIZED HOT MIX ASPHALT	C A RASUMSSEN, INC VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	IRA, ALFRED 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,261,987 $2,150 $2,150	12/17/10 01/07/11 07/29/11	0% 0%
07-VEN-118-18.4/0 07-1P3804 HA22	WPCP	IN VENTURA COUNTY IN MOORPARK AT ARROYO SIMI BRIDGE POLYESTER CONCRETE OVERLAY	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS CA 91320 (805)480-4928	$196,855 $191,715 $0	06/04/07 06/20/07 11/01/07	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-27.0/32.5 07-266704 ARRA-P118-(058)E P1-18 0-(8E) --() HE13	SWPPP	IN VENTURA COUNTY IN SIMI VALLEY FROM ARROYO TAPO CHANNEL TO 5.0 KM WEST OF ROCKY PEAK ROAD OVERCROSSING FREEWAY WIDENING	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS CA 91320 (805)480-4928	$14,893,074 $14,091,883 $371,439	11/25/09 12/14/09 04/29/11	50% 95%
07-VEN-126-30.3/34.6 07-4Y1004 HM1	WPCP	IN VENTURA COUNTY NEAR PIRU FROM 1.0 MILES EAST OF CENTER STREET TO VENTURA COUNTY LINE PLACE SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL COMPANY PO BOX 981330 WEST SACRAMENTO CA 95791 (916)373-1500	TOUTOUNCHIAN, MOHAMMAD	$403,580 $0 $0	03/11/11 03/28/11	0% 0%
07-VEN-126-/28.8 07-4Y2104 HM3	WPCP	IN VENTURA COUNTY IN VARIOUS LOCATIONS FROM MAIN STREET OFF UNDERCROSSING TO PIRU CREEK TREAT BRIDGE DECK WITH METHACRYLATE	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	TEHRANI, JOSEPH	$346,700 $0 $0	03/08/11 03/28/11	0% 0%
07-VEN-150-18.8/18.8 07-1189G4 ACST-P150-(025)E P1-50 0-(5E) --() HA21	SWPPP	IN VENTURA COUNTY IN OJAI AT SAN ANTONIO CREEK BRIDGE REPLACE BRIDGE	CA RASSMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS CA 9130 (805)804-4928	$3,578,910 $3,610,147 $0	08/11/08 08/15/08 01/26/11	46% 99%
07-VEN-150-22.7/22.8 07-1X6604 ER-4136-(004)E --() HA23	WPCP	IN VENTURA COUNTY NEAR OJAI AT 0.5 MI KM OF HAPPY VALLEY SCHOOL ROAD RECONSTRUCT ROADWAY AND SLOPE	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS CA 91320 (424)202-8056	$1,165,362 $1,217,109 $2,100	10/01/09 10/20/09 06/29/11	0% 0% PLANT EST SATIS
07-VEN-150-28.6/28.7 07-4L5704 ACST-4138-(004)E 41-38 0-(4E) --() HA23	SWPPP	IN VENTURA COUNTY ON ROUTE 33 ABOUT 20 KM NORTH OF WHEELER SPRINGS AND ON ROUTE 150 NEAR SANTA PAULA CONSTRUCT ROCK WEIR SYSTEM	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)375-9247	$2,720,145 $18,010 $0	12/06/10 12/22/10 09/01/13	7% 1% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-/11 07-3Y8604		IN VENTURA COUNTY NEAR OJAI FROM SANTA BARBARA COUNTY LINE TO 0.3 MILE WEST OF SANTA ANA ROAD SEAL COAT ASPHALT CONCRETE PAVEMENT	INTERMOUNTAIN SLURRY SEAL,INC. 1851 BELL AVE SACRAMENTO, CA 95838 (831)724-1011	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,167,749 $0 $0	01/13/11 01/31/11 11/30/11	0% 0% SUSPENDED
HM1	WPCP						

Totals: **Authorized Final Amt:** $1,407,664,628 **Completed to Date:** $783,973,177 **Work This Month:** $21,324,261

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-13.8/25.2 08-0L9504 ACIM-0103-(104)E IM01-03 1-(0E) --() HB1	WPCP	IN RIVERSIDE COUNTY IN AND NEAR BANNING FROM HARGRAVE STREET TO 10/111 CONNECTOR REPLACE CONCRETE SLABS	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	$988,009 $0 $0	01/21/11 02/10/11 09/28/11	0% 0%
08-RIV-10-41.3/44.6 08-456004 ARRA-0103-(127)E 01-03 1-(7EA)C 0103- 127-() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR RANCHO MIRAGE FROM 1.5 KM EAST OF DATE PALM DRIVE TO MONTEREY AVENUE CONSTRUCT INTERCHANGE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	SANTOS, JOHN 73-800 DINAH SHORE DR. STE 101 PALM DESERT CA 92211-0839 (951)538-5315	$22,943,749 $17,772,221 $0	11/16/09 12/10/09 01/26/12	56% 77%
08-RIV-10-58.9/156.4 08-478304 STPH-000C-(322)E 00-0C 3-(2E) --() HB1	SWPPP	IN RIVERSIDE AND SAN BERNARDINO AT VARIOUS LOCATIONS 62 UPGRADE METAL BEAM GUARDRAILING AND	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	BERGEVIN, MIKE 119 N. MAPLE, SUITES A CORONA, CA 92880 (951)232-3739	$3,985,694 $198,047 $0	01/14/11 02/04/11 08/17/12	1% 5%
08-RIV-10-74.0/105 08-0H3104 IM-0104-(061)E PI01-04 0-(1E) --() HA22	WPCP	IN RIVERSIDE COUNTY NEAR COACHELLA FROM 1.0 MILE WEST OF AQUEDUCT WASH BRIDGE TO 0.1 MILE WEST OF ROUTE 177 JUNCTION RUBBERIZED HOT MIX ASPHALT OVERLAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GADALLA, AMGAD 73-800 DINAH SHORE DR STE 101 PALM DESERT, CA 92211 (909)844-9731	$11,931,980 $0 $0	01/03/11 01/24/11	0% 0% SUSPENDED
08-RIV-10-94.7/99 08-0K6814 ACBR-0010-(060)1 IM-0010-(060)1 --() HA21	SWPPP	IN RIVERSIDE COUNTY NEAR DESERT CENTER AT VARIOUS LOCATIONS FROM 5.2 MILES EAST OF HAYFIELD ROAD TO 3 MILES WEST OF EAGLE MOUNTAI HOT MIX ASPHALT OVERLAY	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BERGEVIN, MIKE 119 NORTH MAPLE, SUITE A & U CORONA, CA 92880 (951)232-3739	$2,674,451 $243,664 $0	11/23/10 12/14/10 08/17/12	29% 9%
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --() HA22	SWPPP	IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA CA 92883	ALAM, MAHFUAL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE CA 92507 (951)840-8240	$43,388,934 $41,920,712 $0	11/21/08 12/30/08 04/22/11	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-13.3/30.4 08-0N3004 ACNH-P060-(137)E --() HM1	SWPPP	IN RIVERSIDE COUNTY IN MORENO VALLEY AND BEAUMONT FROM DAY STREET UNDERCROSSING TO ROUTE 10/60 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	CALIXTO, MIGUEL 119 N. MAPLE STE A & U CORONA CA 92880 (951)232-8957	$4,361,300 $2,468,447 $0	06/23/10 07/14/10 04/01/11 SUSPENDED	51% 55%
08-RIV-74-71.8/92 08-0N2704 HM1	SWPPP	IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM 2.8 MILES WEST OF LIVE OAK STORE ROAD TO 1.3 MILES WEST OF CAHUILLA WAY SLURRY SEAL PAVEMENT	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798	MANASRAH, FATHI 9225 STELLAR CT. #B CORONA CA 92883 (951)277-8582	$1,655,710 $1,645,476 $0	05/26/10 06/14/10 02/23/11 02/24/11 COMPLETED	100% 100%
08-RIV-86-16.0/16.7 08-478604 ACNH-P086-(072)E --() HB1	SWPPP	IN RIVERSIDE COUNTY IN COACHELLA FROM 0.3 MILE SOUTH OF AIRPORT BOULEVARD TO 0.4 MILE NORTH OF AIRPORT BOULEVARD CONSTRUCT NEW INTERCHANGE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	MOHAMMADI, ESSI 73-800 DINAH SHORE DRIVE #101 PALM DESERT, CA 92211 (951)453-8943	$6,131,086 $0 $0	01/11/11 02/08/11 04/03/12	0% 0%
08-RIV-243-13.8/13.9 08-0C4004 HB71	WPCP	IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING CA 92220 (951)538-9810	$318,121 $317,669 $0	02/09/07 03/07/07 07/03/07	100% 100%
08-SBD-0-/0 08-0Q5704 ER- -( ) --() 20.20 201130		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS REPLACE ELECTRICAL SYSTEMS	TRAFFIC DEVELOPMENT SERVICES 4215 TIERRA REJADA ROAD MOORPARK, CA 93021	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	$300,000 $0 $0	02/25/11 02/25/11 05/19/11	0% 0%
08-SBD-2-.9/2.4 08-0C0204 ACHS-P002-(036)E PHP0-02 0-(6E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY IN WRIGHTWOOD FROM 0.2 MILE EAST OF RIVERA DRIVE TO 0.1 MILE WEST OF SHEEP CREEK DRIVE CONSTRUCT LEFT TURN POCKET	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	$1,255,980 $0 $0	09/29/10 10/18/10 SUSPENDED	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-12.0/19.8 08-497504 HB4N	SWPPP	IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.4 MILE EAST OF ETIWANDA AVENUE OVERCROSSING TO 0.2 MILE WEST OF RIVERSIDE AV CONSTRUCT LANES	C C MYERS INC WAHED ABRAHIM, PROJ. MANAGER 195-1/2 WEST VALLEY BLVD. BLOOMINGTON, CA 92376 (714)471-1694	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	$10,725,651 $965,730 $0	10/12/10 11/02/10 12/22/11	20% 9%
08-SBD-15-14.0/25 08-0Q3604 ER- -( ) --() 2010 201130		IN SAN BERNARDINO COUNTY IN AND NEAR DEVORE AT VARIOUS LOCATIONS REPAIR ROADWAY	GRANITE CONSTRUCTION COMPANY 213 COLUMBIA WAY LANCASTER, CA 93535	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	$1,300,000 $0 $0	01/03/11 01/03/11 02/28/11 03/18/11 COMPLETED	0% 0%
08-SBD-15-107.7/154.6 08-0M2404 HM3	SWPPP	IN SAN BERNARDINO COUNTY FROM 1 MILE EAST OF FIELD ROAD OVERCROSSING TO 1 MILE WEST OF HALLORAN SUMMIT OVERCROSSING RESURFACE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711		$2,038,038 $0 $0	03/07/11 03/24/11	0% 0%
08-SBD-15-160.9/161.5 08-0A6414 SARR- 015-(044)2 AE- 015-(044)2 STPE- 015-(044)2 HA26	WPCP	IN SAN BERNARDINO COUNTY ABOUT 25 MILES SOUTH OF CALIFORNIA/NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREA CONSTRUCT DISPLAYS AND LANDSCAPING	RSB GROUP INC 22622 LAMBERT STREET NO 304 LAKE FOREST CA 92630 (949)454-1999	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	$724,630 $0 $0	01/25/11 02/04/11 02/24/12	0% 0%
08-SBD-15-/49.7 08-0M7704 ACNH-000C-(327)E --() HA13	WPCP	IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS RETROFIT CHANGEABLE MESSAGE SIGNS	REPUBLIC INTELLIGENT TRASPORTATION SERVICES INC 1266 NORTH LA LOMA CIRCLE ANAHEIM CA 92806 (714)630-2100	TAHA, ISSA 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)840-8234	$1,487,000 $0 $0	01/20/11 03/28/11 07/25/12	0% 0%
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --() HA22	SWPPP	IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P O BOX 1489 SUN VALLEY CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON CA 92324 (951)232-3778	$54,456,088 $51,999,203 $0	01/16/09 02/09/09 04/07/11	100% 95%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-20.3/20.9 08-0Q2904 2010 201130		IN SAN BERNARDINO COUNTY ON ROUTE 18 AT P.M. 20.30 TO P.M. 20.92 INSTALL EMS	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN STREET RIVERSIDE, CA 92504	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374 (951)830-6821	$239,000 $100,750 $0	11/15/10 11/15/10 04/11/11	100% 42% OVER RUN
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --() HE13	WPCP	IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$1,080,980 $1,047,167 $0	10/22/09 12/14/09 03/18/14	0% 0% PLANT EST SATIS
08-SBD-18-34.1/35.7 08-0Q3404 ER- -( ) --() 20.10 201130		IN SBD CO STATE ROUTE 18 FROM 0.1 MI E/O ARROW BEAR DR TO 0.8 MI W/O SNOW VALLEY REPAIR ROADWAY	WILLIAM KANAYAN CONSTRUCTION P.O. BOX 643 RIM FOREST, CA 92378	ABU-GHARBIEH, IMAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3610	$400,000 $0 $0	12/23/10 12/27/10 01/28/11	0% 0%
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21	SWPPP	IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS CA 92078	BOULOS, IHAB 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO CA 92408 (951)232-7582	$34,448,801 $28,524,810 $0	12/03/08 12/19/08 07/08/11	81% 82%
08-SBD-18-53.0/72.1 08-0N1304 ACST-P018-(040)E P0-18 0-(0E) --() HM1	WPCP	IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR LAKE FROM HOLCOMB VIEW DRIVE TO MERIDIAN ROAD PLACE RUBBERIZED HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$2,411,887 $0 $0	06/25/10 07/12/10	0% 0%
08-SBD-18-66.6/67.1 08-394704 SARR-P018-(039)E P0-18 0-(9E) --() HA21	SWPPP	IN SAN BERNARDINO CO NEAR LUCERNE VALLEY FROM 1.3 MILES SOUTH OF ARTIC CANYON WASH TO 0.8 MI NORTH OF MARBLE CANYON ROAD_____ REPLACE BRIDGE AND REALIGN CURVE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICFTORVILLE CA 92392 (951)232-7793	$2,669,332 $2,516,126 $0	09/25/09 10/07/09 11/04/11	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-87.9/115.9 08-0N7004 HM1	WPCP	IN SAN BERNARDINO COUNTY IN APPLE VALLEY AND VICTORVILLE FROM CENTRAL ROAD TO ROUTE 18/395 SEPARATION PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY BRAD OLSON P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	AL-KHATEEB, TAGHREED 15367 TAMARACK RD VICTORVILLE CA 92392 (951)232-7793	$2,876,411 $2,942,283 $0	06/09/10 07/01/10 03/03/11 03/04/11	100% 100% COMPLETED
08-SBD-38-20.5/24 08-0M1304 ACHS-P038-(017)E PHP0-38 0-(7E) --() HB1	WPCP	IN SAN BERNARDINO COUNTY NEAR ANGELUS OAKS FROM 0.2 MILE WEST OF MILL CREEK ROAD TO 0.3 WEST OF FORSEE CREEK INSTALL METAL BEAM GUARD RAIL	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399	YOUSSEF, MAGED 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)538-3087	$378,388 $9,253 $0	06/22/10 07/13/10 02/24/11	0% 3% SUSPENDED
08-SBD-38-49.5/59.4 08-0N9504 HM1	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACE	MATICH CORPORATION GEORGE FONVILLE P O BOX 50000 SAN BERNARDINO CA 92412 (909)228-1656	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$1,993,000 $0 $0	01/03/11 01/26/11	0% 0% SUSPENDED
08-SBD-40-142.2/142.6 08-0C5104 HA25	SWPPP	IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC. 23052-H ALICIA PARKWAY #385 MISSION VIEJO CA 92692	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS CA 92374 (951)232-6497	$479,073 $450,706 $0	02/21/08 03/12/08 08/26/11	0% 0% PLANT EST SATIS
08-SBD-40-/S.8 08-0M5004 HA22	WPCP	IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.2 MILE WEST OF MAIN STREET OVERCROSSING TO EAST MAIN STREET PLACE RUBBERIZED HOT MIX ASPHALT	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	SHAHIDI, SHAINE 222 E. MAIN STREET STE 208 BARSTOW CA 92311-2366 (951)232-7839	$490,325 $0 $0	06/16/10 07/13/10 06/13/11	0% 0% SUSPENDED
08-SBD-58-1.3/9.8 08-0E8504 ACHS-P058-(109)E P0-58 1-(9E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY NEAR KRAMER AT VARIOUS LOCATIONS FROM 1.3 MILES EAST OF KERN COUNTY TO 4.5 MILES EAST OF 58/395 SEPARATIO WIDEN ROADWAY CONSTRUCT MEDIAN	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	YUEN, MICHAEL 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7522	$10,995,340 $2,500 $0	01/04/11 01/24/11 08/19/11	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-55.0/79.5 08-0H6504 HM1	WPCP	IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY CA 92284 (951)538-5218	$1,803,600 $1,812,973 $0	05/25/07 06/14/07 10/05/07	100% 100%
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21	SWPPP	IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	$23,465,093 $0 $0	02/15/11 02/28/11 08/22/14	0% 0%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --() HB34	WPCP	IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	$505,167 $0 $0	01/26/11 02/15/11 09/08/14	0% 0%
08-SBD-210-9.4/11 08-204324 HE11	SWPPP	IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS CA 92374 (951)232-6497	$829,605 $797,612 $0	09/21/07 11/14/07 01/17/12	0% 0% PLANT EST SATIS
08-SBD-210-23.5/31.1 08-0M3304 HM3	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	PETERSON CHASE GENERAL ENGIEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	EMUH, GODWIN 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	$848,816 $340,430 $0	06/29/10 07/13/10 03/29/11	92% 40%
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --() HB5 HE11	SWPPP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON CA 92324 (951)830-6864	$84,100,241 $83,482,133 $0	11/21/07 12/14/07 08/10/11	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-8.8/11.6 08-4440U4 HB5	SWPPP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA, STE 100A COLTON CA 92324 (951)830-6864	$66,204,134 $38,436,908 $0	10/23/09 11/17/09 03/01/13	35% 58%
08-SBD-330-28.7/36 08-0Q4304 ER- -( ) --() 2010 201130		IN SAN BERNARDINO COUNTY ON SR 330 FROM SR 210 TO 4 MILES SOUTH OF LIVE OAK DRIVE RE-ESTABLISH ROADWAY. REPLACE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	TRAN, KEN 236 ORANGE SHOW ROAD STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	$6,000,000 $0 $0	01/07/11 01/07/11 06/30/11	0% 0%
08-SBD-330-34.2/36.2 08-0Q5104 ER- -( ) --() 2010 201130		IN SAN BERNARDINO COUNTY ON SR 330 FROM 0.5 MI N/O EAST FK CITY DR TO 5.6 MI S/O LIVE OAK DR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	TRAN, KEN 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)844-3312	$10,000,000 $0 $0	01/21/11 01/21/11 08/30/11	0% 0%
08-SBD-330-36.2/44.1 08-0Q5404 ER- -( ) --() 2020 201130		IN SAN BERNARDINO COUNTY ON SR 330 FROM 5.6 MI S/O LIVE OAK DR TO SR 18/330 JCT RECONSTRUCT ROADWAY	SEMA CONSTRUCTION INC. 6 ORCHARD STE 150 LAKE FOREST, CA 92630	STOKES, RAY 236 ORANGE SHOW ROAD STE 109 SAN BERNARDINO, CA 92408 (951)232-3748	$6,000,000 $0 $0	02/03/11 02/03/11 06/07/11	0% 0%
08-SBD-5730-/0 08-0H2824 HA13	SWPPP	IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE CA 92507 (951)232-8949	$29,366,538 $28,862,320 $0	03/03/08 03/21/08 07/16/12	0% 0% PLANT EST SATIS

Totals: **Authorized Final Amt:** $458,252,150 **Completed to Date:** $306,857,140 **Work This Month:** $0

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	(760)872-0794	$765,338 $0 $0	04/05/10 04/22/10 06/01/11	0% 0% SUSPENDED
HM1	WPCP						
09-INY-190-57.9/63.9 09-347504		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK PLACE HOT MIX ASPHALT	CRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$1,046,087 $0 $0	10/27/10 11/17/10 02/07/11	0% 0% SUSPENDED
HM1	WPCP						
09-INY-5505-/0 09-310604		IN INYO COUNTY IN BISHOP AT SHOP 29 EQUIPMENT MAINTENANCE FACILITY AT 11 JAY STREET REMODEL SHOP FACILITIES	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	$1,234,239 $1,188,368 $121,987	04/22/10 06/14/10 04/29/11	64% 96%
HA11	WPCP						
09-MNO-120-5.4/50 09-347204		IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS FROM 6.6 MILES WEST OF US 395 TO 8.9 MILES WEST OF ROUTE 6 PLACE HOT MIX ASPHALT ON EXISTING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$1,007,006 $0 $0	03/10/11 03/28/11	0% 0%
HM1A	WPCP						
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --()		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO., INC. P.O. BOX 50085 WATSONVILLE, CA 95077	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	$3,942,370 $0 $0	06/17/10 07/12/10 11/01/10	0% 0% SUSPENDED
HM1A	WPCP						
09-MNO-270-/9.8 09-338104 ACST-S270-(001)E S2-70 0-(1E) --()		IN MONO COUNTY ABOUT 6 MILES SOUTH OF BRIDGEPORT FROM ROUTE 395 TO 9.8 MILES EAST OF ROUTE 395 PAVEMENT REHABILITATION	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514	$3,586,007 $0 $0	02/09/11 02/28/11	0% 0% SUSPENDED
HA22	WPCP						

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-9.9/12.6 09-295604 NH-P395-(232)E --()		IN MONO COUNTY NEAR TOMS PLACE FROM 0.6 MILE NORTH OF LOWER ROCK CREEK ROAD TO 0.1 MILE NORTH OF CROOKED CREEK BRIDGE PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$1,619,568 $0 $0	12/13/10 12/22/10 03/14/11	0% 0% SUSPENDED
HA22	WPCP						
09-MNO-395-36.1/40.1 09-343404 NH-P395-(230)E --()	WPCP	IN MONO COUNTY ABOUT 15 MILES SOUTH OF LEE VINING FROM 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD TO 0.2 MILE SOUTH OF SOUTH JUNCTION RO ROAD PRESERVATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	$3,890,785 $0 $0	12/28/10 01/24/11 05/19/11	0% 0%
09-MNO-395-78.8/80.6 09-342504 ACHS-P395-(234)E P3-95 2-(4E) --()		IN MONO COUNTY NEAR BRIDGEPORT FROM 1.7 MILES NORTH OF EMIGRANT STREET TO BUCKEYE ROAD WIDEN SHOULDERS	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)335-0420	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514	$1,096,007 $0 $0	02/17/11 03/01/11	0% 0% SUSPENDED
HB1	SWPPP						
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	$1,254,734 $1,875 $0	06/25/10 07/13/10 06/10/11	0% 0% SUSPENDED
HM1	WPCP						
09-MNO-395-106.3/120.4 09-347104		IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	$879,006 $794,677 $0	05/24/10 06/14/10 06/01/11	100% 90% SUSPENDED
HM1	WPCP						
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	$827,322 $612,195 $0	04/22/10 06/14/10 04/29/11	56% 74%
HA12	WPCP						

Totals: **Authorized Final Amt:** $21,148,469 **Completed to Date:** $2,597,115 **Work This Month:** $121,987

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-4-/9 10-0S5004 ACST-P004-(134)E P0-04 1-(4E) --()	WPCP	IN ALPINE COUNTY AT AND NEAR LAKE ALPINE FROM CALAVERAS COUNTY LINE TO 1.2 MILES EAST OF JACKASS GULCH BRIDGE HOT MIX ASPHALT RESURFACING	GEORGE REED INC PO BOX 548 SONORA CA 95370	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS CA 95249 (209)754-1886	$1,356,957 $1,379,242 $0	06/08/10 06/30/10 03/30/11	100% 98%
10-ALP-88-1.9/0 10-444204	HA11 WPCP	IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS	YOUNGER GENERAL CONTRACTOR INC 3195 FITZGERALD ROAD RANCHO CORDOVA CA 95742	EHAB A WAHED 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)333-6922	$6,628,033 $6,617,160 $0	03/18/08 04/17/08 12/30/10	35% 99% SUSPENDED
10-ALP-88-5.3/5.3 10-0S1704 NH-P088-(054)E --()	WPCP	IN ALPINE COUNTY NEAR KIRKWOOD 1.9 MILES EAST OF WOODS LAKE ROAD REPAIR SLOPE	FORD CONSTRUCTION COMPANY INC 639 E LOCKEFORD STREET LODI CA 95240 (209)333-1116	COLIN DORAN P.O. BOX 195 SAN ANDREAS, CA 95245 (209)754-1886	$1,996,408 $0 $0	11/17/10 12/08/10	0% 0% SUSPENDED
10-ALP-5725-/0 10-0F1404	HA12 WPCP	IN ALPINE COUNTY AT THE WOODFORDS MAINTENANCE STATION INSTALL COVERED MATERIAL BINS	ANDREW STURGEON CONSTRUCTION 8259 ALPINE AVENUE SACRAMENTO CA 95826 (916)452-6108	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI CA 95240 (209)333-6922	$255,330 $97,552 $0	04/28/10 06/15/10 03/08/11	42% 38%
10-AMA-49-11.9/22.1 10-0U8104 ACST-PP04-(914)9 --()	WPCP	IN AMADOR COUNTY AT AND NEAR PLYMOUTH FROM 0.2 MILE SOUTH OF RANCHERIA CREEK BRIDGE TO EL DORADO COUNTY LINE REPAIR FAILED AREAS AND APPLY	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		$1,338,321 $0 $0	03/08/11 03/24/11	0% 0%
10-CAL-4-14.5/14.9 10-0A0104 HSST-P004-(141)E - -( )	HB1 SWPPP	IN CALAVERAS COUNTY ABOUT 5.9 MILES WEST OF ANGELS CAMP FROM 2.4 MILES EAST OF HUNT ROAD TO 1.4 MILES WEST OF WEST BRANCH CHEROKEE REALIGN AND WIDEN HIGHWAY WITH RHMA	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	ALFRED BLUM 1110 KETTLEMAN LANE SUITE 35 LODI, CA 95240 (209)333-6522	$1,288,418 $0 $0	12/21/10 01/06/11	0% 0% SUSPENDED

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-33-17.1/26.5 10-0E9404 STP-S033-(072)E --() HA22	WPCP	IN MERCED COUNTY NEAR SANTA NELLA FROM 0.1 MILE SOUTH OF PLAZA ROAD TO ROUTE 140 OVERLAY AND REPLACE AC SURFACING	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 (209)632-6600		$1,847,152 $0 $0	12/13/10 12/30/10	0% 0%
10-MER-99-1.0/0 10-3A3404 NH-000C-(321)E --() HB4N	WPCP	IN MERCED, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	$1,546,797 $0 $0	11/10/10 12/08/10 11/21/11 SUSPENDED	0% 0%
10-MER-99-10.8/13.1 10-363124 HE14	SWPPP	IN MERCED CO IN AND NEAR MERCED FROM MILES CREEK OVERFLOW TO CHILDS AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	TAKEHARA LANDSCAPE, INC. POST OFFICE BOX 277085 SACRAMENTO CA 95827	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	$984,298 $798,670 $3,780	02/10/10 03/10/10 12/31/13	23% 80%
10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --() HA21	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE	RGW 550 GREENVILLE RD. LIVERMORE, CA. 94550-9297	SIAMAK SIRANG 3469 YEAGER DRIVE SUITE 109 MADERA,CA 93637 (209)610-3932	$21,018,234 $5,657,491 $253,187	10/08/09 10/22/09 04/06/12	29% 27%
10-MER-99-26.8/27.6 10-3169C4 HB4C	SWPPP	IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	$322,753 $260,803 $1,000	02/11/10 04/06/10 12/31/13 PLANT EST SATIS	0% 0%
10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --()	SWPPP	IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING	ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)724-9096	$622,471 $508,202 $4,538	08/19/08 09/10/08 12/31/12	61% 82%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()	SWPPP	IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400		$19,940,913 $0 $0	10/11/10 10/26/10	0% 0%
10-MER-140-/11.9 10-0U8704 ACST-PP14-(003) --()	WPCP	IN MERCED COUNTY IN AND NEAR GUSTINE FROM ROUTE 140/5 SEPARATION TO SAN JOAQUIN RIVER BRIDGE REPAIR FAILED AREAS AND RESURFACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		$2,106,846 $0 $0	03/08/11 03/24/11	0% 0%
10-MER-165-30.0/36.7 10-0U0304 ACST-P165-(008)E P1-65 0-(8E) --() HM1	WPCP	IN MERCED COUNTY AT AND NEAR HILMAR FROM 0.2 MILE SOUTH OF WESTSIDE BOULEVARD TO STANISLAUS COUNTY LINE RESURFACING	GEORGE REED INC. 140 EMPIRE AVE. MODESTO, CA 95354	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	$1,113,453 $1,643 $0	05/27/10 06/15/10 12/13/10 SUSPENDED	0% 0%
10-MER-165-/11.7 10-0P5904 STP-P165-(009)E --() HA22	WPCP	IN MERCED COUNTY IN AND NEAR LOS BANOS FROM ROUTE 5 TO HENRY MILLER AVENUE RESURFACE ROADWAY	TEICHERT CONSTRUCTION P O BOX 3367 TURLOCK CA 95381 P O BOX 3367 TURLOCK CA 95381 (209)632-6600	TONY CIPPONERI 952 GOODWIN DR OR P O BOX 867 RIPON CA 95366 (209)599-1940	$3,240,928 $0 $0	11/29/10 12/16/10 SUSPENDED	0% 0%
10-SJ-4-4.4/14.2 10-0T4504 HM3	WPCP	IN SAN JOAQUIN AND MERCED COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE, AZ 95282	NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160	$302,152 $264,344 $0	04/01/10 04/20/10 02/15/11	47% 95%
10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)294-5669	WAZIRI,MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)470-8970	$6,512,330 $2,815,606 $18,700	09/03/09 09/21/09 06/18/12 SUSPENDED	41% 43%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-/5.4 10-0Q3704 HSST-P004-(139)E P0-04 1-(9E) --() HB1	WPCP	IN SAN JOAQUIN COUNTY NEAR HOLT INSTALL CENTERLINE RUMBLE STRIP	TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON, CA 95206 (209)983-2300	WALI WAZIRI 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790	$154,701 $0 $0	10/01/10 10/26/10 05/15/11	0% 0% SUSPENDED
10-SJ-5-32.6/49.8 10-0V1704 IM-0056-(332)0 6332- 47-(E) --() HA22	WPCP	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM HAMMER LANE UNDERCROSSING TO SACRAMENTO COUNTY LINE HOT MIX ASPHALT OVERLAY	RGW VANGUARD A JOINT VENTURE P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	$20,773,729 $1,950 $0	12/03/10 12/20/10 03/30/12	3% 0%
10-SJ-12-/0 10-0K0704 HA21	WPCP	IN SAN JOAQUIN CO NEAR TERMINOUS AT AT MOKELUMNE RIVER BRIDGE REPLACE ELECTRICAL / CONTROL SYSTEM	WENHAM CONSTRUCTION 2707 CASTLEROCK COURT PLACERVILLE, CA 95667	MARY BUSH 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)639-4453	$215,267 $121,839 $0	02/25/10 04/20/10 01/01/11	100% 58%
10-SJ-99-27.5/0 10-0N9104 HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)333-6928	$412,600 $374,685 $625	01/28/09 02/17/09 12/31/21	0% 0% PLANT EST SATIS
10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --() HB1	SWPPP	IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER	RGW CONSTRUCTION INC. P O BOX 2910 LIVERMORE CA 94551	DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281	$4,255,449 $2,623,596 $39,901	12/07/09 12/22/09 06/30/11	0% 0% PLANT EST SATIS
10-SJ-99-/0 10-0K3204 NH-X077-(017)E --() HB4N	WPCP	IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS INSTALL MICROWAVE DETECTION SYSTEMS	STEINY AND COMPANY INC P O BOX 3008 VALLEJO CA 94590 (707)552-6900	MARY BUSH/PAUL ELLIOTT 611 SAN JUAN AVE STOCKTON, CA 95203 (209)639-4453	$1,359,250 $26,430 $26,430	12/14/10 01/03/11 05/01/12	1% 2%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-120-.5/6.4 10-0V1604 NH-P120-(050)E --() HA22	WPCP	IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM ROUTE 5/120 SEPARATION AND OVERHEAD TO MOFFAT BOULEVARD OVERHEAD REPAIR FAILED AREA AND PLACE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	OBAIDULLH RASHID "ABDUL" 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806	$5,116,972 $0 $0	11/04/10 12/02/10 08/31/11	35% 0% SUSPENDED
10-SJ-120-9.4/16.7 10-0U0204 HM1	WPCP	IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.6 MILE EAST OF JACKTONE ROAD TO 0.2 MILE EAST OF IRWIN STREET APPLY CHIP SEAL	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	OBAIDULLAH RASHID "ABDUL" 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)610-0806	$420,986 $10,000 $0	05/20/10 06/28/10 08/31/11	20% 2% SUSPENDED
10-SJ-132-.7/0 10-0U5904	WPCP	IN SAN JOAQUIN COUNTY ABOUT 5.8 MILES WEST OF VERNALIS AT ROUTE 132 E/580 SEPARATION REPAINT BRIDGE	JEFFCO PAINTING & COATING INC PO BOX 1888 VALLEJO CA 94590 (707)562-1900		$606,966 $0 $0	03/01/11 03/17/11	0% 0%
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --() HA25	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	$714,658 $381,916 $124,890	04/05/10 05/28/10 12/31/14	14% 53%
10-SJ-205-1.9/7.9 10-0Q2704	SWPPP	IN SAN JOAQUIN COUNTY NEAR TRACY AT VARIOUS LOCATIONS CONSTRUCT ADDITIONAL LANES	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	HARMINDER DEOL 952 GOODWIN DR RIPON CA 95366 (209)599-8576	$10,522,725 $0 $0	10/12/10 11/02/10 01/24/13	0% 0% SUSPENDED
10-STA-5-/0 10-0T4404 HA21	WPCP	IN AMADOR, STANISLAUS AND TUOLUMNE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231	PAWAN K GARG, 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	$428,900 $386,186 $0	02/11/10 03/10/10 01/31/11	78% 83%

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-STA-33-23.4/0 10-2A2904 STPB-RSTP-(033)0 --() HA21	SWPPP	IN STANISLAUS COUNTY NEAR WESTLEY AT INGRAM CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	SUTTI, RENEE M. 952 GOODWIN DRIVE RIPON, CA. 95366 (209)607-8741	$870,554 $0 $0	12/09/10 01/19/11	0% 0% SUSPENDED
10-STA-99-11.9/11.9 10-2A7704 HE11	SWPPP	IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE	NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1869	$17,401,630 $17,484,455 $38,929	06/23/08 07/09/08 07/18/11	88% 99%
10-STA-99-15.0/16.5 10-0F7304 HA25	SWPPP	IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI CA 95242	COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240 (209)948-7216	$1,787,465 $1,719,520 $5,400	09/18/07 10/16/07 12/31/11	0% 0% PLANT EST SATIS
10-STA-99-16.8/24.7 10-0L5904 SARR-P099-(522)E P0-99 5-(2E) --() HA25	SWPPP	IN STANISLAUS CO IN AND NEAR THE CITY OF MODESTO AND THE COMMUNITY OF SALIDA AND VARIOUS LOCATIONS HIGHWAY PLANTING	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	COLE, BRAD / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, SUITE 35 LODI CA 95240	$489,644 $350,937 $3,791	02/09/10 02/23/10 12/31/13	28% 70%
10-STA-99-21.9/22.3 10-0K7004 HB4N	SWPPP	IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SUTTI, RENEE' M. P O BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699	$813,631 $736,049 $2,634	07/15/09 07/28/09 12/07/11	0% 0% PLANT EST SATIS
10-STA-108-28.7/29.4 10-0N4404 HSST-P108-(047)E P1-08 0-(7E) --() HB1	SWPPP	IN STANISLAUS COUNTY NEAR RIVERBANK FROM 0.4 MILE NORTH OF SAINT FRANCIS AVENUE TO 0.1 MILE WEST OF SKITTONE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MARY BUSH (209)639-4453	$746,173 $52,795 $0	04/20/10 05/12/10 03/10/11	100% 7%

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --() HB1	SWPPP	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT	GEORGE REED INC. P.O. BOX 548 SONORA CA 95370 P.O.BOX 548 SONORA CA 95370	PAWAN K GARG 611 SAN JUAN AVE STOCKTON CA 95203 (209)470-8777	$591,247 $476,496 $0	11/24/09 12/14/09 03/29/11 SUSPENDED	96% 77%
10-TUO-108-31.2/0 10-0N3704 HA21	WPCP	IN TUOLUMNE COUNTY NEAR STRAWBERRY AT SOUTH FORK STANISLAUS RIVER BRIDGE REPLACE BRIDGE RAIL	COAST CONST. INC. 4460 REDWOOD HIGHWAY SUITE 16 SAN RAFAEL CA 94903	PAWAN GARG 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)470-8777	$413,141 $380,622 $0	05/24/10 06/22/10 12/31/10 OVER RUN	100% 92%

Totals: **Authorized Final Amt:** $140,517,479 **Completed to Date:** $43,528,186 **Work This Month:** $523,805

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-3.7/6.9 11-068024		IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	$1,156,018 $1,162,264 $1,854	11/16/07 12/21/07 10/27/11	0% 0% PLANT EST SATIS
HE14 HE14	SWPPP						
11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --()		IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1375	$1,018,018 $7,500 $0	10/12/10 11/02/10 11/01/11	0% 1% SUSPENDED
HA21	SWPPP						
11-IMP-8-31.3/0 11-261514		IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM	UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)688-1526	$961,427 $759,039 $25,586	05/26/10 07/15/10 04/23/12	37% 79%
HA26	SWPPP						
11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --()		IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA	RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA,CA 91942	BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111	$3,117,207 $3,093,634 $72	07/29/09 08/19/09 09/19/11	75% 100%
HA26	SWPPP						
11-IMP-8-96.9/0 11-2M0604		IN IMPERIAL COUNTY NEAR WINTERHAVEN AT COLORADO RIVER BRIDGE PAINT BRIDGE	MURPHY INDUSTRIAL COATINGS 2704 GUNDRY AVENUE SIGNAL HILL, CA 90755	MONSALUD, LAWRENCE 722 E. BARIONI AVE IMPERIAL, CA 92251 (858)688-1425	$922,800 $901,197 $0	04/06/10 04/27/10 02/28/11 03/15/11	63% 96% COMPLETED
HM3	WPCP						
11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --()		IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666	$29,957,611 $201,091 $201,091	11/30/10 12/24/10 10/15/12	5% 1%
HE14	SWPPP						

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --() HE14	SWPPP	IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY	SKANSKA 861 MAIN STREET BRAWLEY,CA 92227	RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	$70,614,738 $70,376,575 $1,139,533	03/11/08 03/27/08 04/14/11	0% 0% PLANT EST SATIS
11-IMP-78-41.1/63 11-278004 HM1	WPCP	IN IMPERIAL COUNTY NEAR GLAMIS FROM UNION PACIFIC RAILROAD CROSSING TO 0.5 MILE EAST OF MIDWAY WELLS ROAD APPLY POLYMER MODIFIED SEAL COAT	WEST COAST PAVING AND CHIP SEALING, INC. P O BOX 1231 YREKA CA 96097	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	$1,062,034 $1,122,239 $0	06/17/10 07/12/10 02/23/11 02/23/11	100% 100% COMPLETED
11-SD-5-.3/10 11-080404 IM-0051-(619)E --() HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO CHULA VISTA AND NATIONAL CITY FROM CAMINO DE LA PLAZA OVERCROSSING TO 24TH STREET UNDERCROSSING PAVEMENT REHABILITATION	SIM J HARRIS INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)437-0190	MOEN, MIKE 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7335	$9,716,350 $0 $0	01/06/11 01/31/11 05/31/11	0% 0%
11-SD-5-1.2/23.5 11-283404 ACIM-0005-(614)E --() HB71	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM VIA DE SAN YSIDRO UNDERCROSSING TO ROUTE 5/274 SEPARATION CONSTRUCT CURB RAMPS	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	$597,336 $728,650 $7,504	07/15/10 08/10/10 04/15/11	90% 95%
11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --() HA21	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS	FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998	CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597	$820,430 $0 $0	11/03/10 12/15/10 07/14/11	0% 0%
11-SD-5-10.0/20 11-240104 IM-0051-(618)E --() HA22 HB4N	WPCP	IN SAN DIEGO COUNTY IN NATIONAL CITY AND SAN DIEGO FROM 24TH STREET UNDERCROSSING TO 0.1 MILE SOUTH OF ROUTE 8/5 SEPARATION AND PAVEMENT REHABILITATION	HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	$8,672,627 $0 $0	01/10/11 01/27/11 06/16/11	0% 0%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --() HB1	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$6,213,084 $4,075,082 $1,490,804	10/11/10 11/03/10 04/21/11	15% 65%
11-SD-5-25.9/31.8 11-2M0404 HM3	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	COFFMAN SPECIALTIES, INC. 9685-200 VIA EXCELENCIA SAN DIEGO,CA 92126	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR,CA 92014 (858)688-1415	$1,476,678 $1,463,267 $0	04/29/10 05/18/10 02/25/11 02/26/11 COMPLETED	100% 100%
11-SD-5-32.7/42.7 11-079804 ACIM-0005-(612) --() HM1	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH AND ENCINITAS GRIND PAVEMENT AND REPLACE SLABS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	$4,353,460 $2,768,426 $875,549	06/25/10 07/20/10 04/12/11	74% 64%
11-SD-5-35.7/40.1 11-2M0304 HA21	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	PERSE CONSTRUCTION COMPANY 982 W 10TH STREET AZUSA CA 91702 (626)815-3901	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	$502,503 $7,770 $7,770	12/30/10 02/02/11 06/27/11	23% 2%
11-SD-5-39.8/54.4 11-289304 HB4N	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES	SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE,CA 92056	RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415	$3,595,277 $3,177,361 $179,308	04/08/10 05/06/10 04/12/12	89% 86%
11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --() HA23	SWPPP	IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL	R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	$658,999 $309,654 $60,208	12/23/10 01/11/11 05/21/12	10% 46%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-52.8/54.9 11-239504 HA25	SWPPP	IN SAN DIEGO COUNTY IN OCEANSIDE FROM BROOKS STREET OVERCROSSING TO 0.1 KM NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT 999 TOWN AND COUNTRY RD, FIR4 ORANGE,CA 92868	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	$1,307,372 $1,186,864 $10,945	08/09/07 09/18/07 10/24/11	0% 0% PLANT EST SATIS
11-SD-5-67.2/0 11-0AA004		IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS	PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE CA 92865	DOUGHERTY BOB 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1528	$291,000 $244,260 $40,500	03/22/10 05/18/10 04/30/11	68% 84%
11-SD-8-1.2/0 11-286604 ACIM-0008-(306)E --() HB1	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT MIDWAY DRIVE UNDERCROSSING MODIFY INTERSECTION	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914	PEREZ, AL 7177 OPPORTUNTITY ROAD SAN DIEGO, CA 92111 (858)467-1575	$557,617 $452,970 $175,166	08/24/10 09/21/10 05/09/11	78% 81% SUSPENDED
11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --() HA28	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,030,271 $4,395 $0	08/10/10 08/26/10 10/03/11	9% 0% SUSPENDED
11-SD-8-10.2/21.8 11-2M0904 ACIM-0081-(307)E --() HM1	WPCP	IN SAN DIEGO COUNTY IN AND NEAR LA MESA AND EL CAJON FROM 0.3 MILE WEST OF FLETCHER PARKWAY OC TO LAKE JENNINGS PARK ROAD OC REPLACE SLABS	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA, STE 200 SAN DIEGO, CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$1,806,800 $189,273 $189,273	06/29/10 07/13/10 06/20/11	68% 10%
11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --() HB4N	SWPPP	IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSSING WIDEN FREEWAY AND BRIDGE	SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO,CA 92126	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318	$9,259,880 $7,776,384 $359,897	10/07/09 10/20/09 05/26/11	85% 83%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-8-31.8/39.7 11-2M0804 ACIM-008 -(304)E --()		IN SAN DIEGO COUNTY NEAR ALPINE FROM VIEJAS CREEK BRIDGE TO HORSETHIEF CREEK UNDERCROSSING REPLACE CONCRETE SLABS	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438	$4,178,357 $3,814,182 $15,519	06/24/10 07/16/10 03/22/11	100% 93% OVER RUN
HM1	WPCP						
11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --()		IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST	WHILLOCK CONTRACTING, INC. P O BOX 2322 LA MESA CA 91943	RAMIREZ, DANIEL 1436 BROADWAY EL CAJON CA 92021 (760)594-2011	$1,819,486 $1,104,115 $130,421	01/12/10 02/16/10 04/04/11	96% 60%
HA26	SWPPP						
11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --()		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	$4,630,033 $4,478,078 $8,820	09/10/07 10/25/07 03/21/12	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING	L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	$1,749,974 $590,170 $403,984	11/23/10 12/14/10 08/27/12	21% 34%
HA23	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- -( ) --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECAS INC P O BOX 1161 SPRING VALLEY CA 91979		$1,000,000 $0 $0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-10.4/21.2 11-2T0924		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES	COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117	MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435	$66,177,939 $54,281,268 $2,818,913	07/25/08 08/06/08 09/14/12	61% 82%
HB4C	SWPPP						

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-10.5/M15 11-2T0914 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS INC 10050 BLACK MOUNTAIN RD SAN DIEGO CA 92126	MERCADO VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO CA 92128 (858)688-1544	$55,571,534 $54,771,016 $1,012,063	05/12/08 06/11/08 04/29/11	95% 97%
11-SD-15-16.0/M19.3 11-2T0934 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126	BOBOTIS, MARK 13220 EVENING CREEK DRIVE SUITE 112 SAN DIEGO, CA 92128 (858)688-1439	$71,132,958 $61,175,957 $885,580	02/08/08 02/27/08 06/17/11	92% 86%
11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION	SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211	SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1497	$2,581,596 $2,350,207 $3,625	05/12/08 06/10/08 10/15/12 PLANT EST SATIS	0% 0%
11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.4 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM	EAST BAY CONSTRUCTION CO., INC 41120-G ELM STREET MURRIETA CA 92562	SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542	$1,283,194 $1,183,063 $2,280	02/19/09 03/20/09 05/17/13 PLANT EST SATIS	0% 0%
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	$1,026,515 $0 $0	11/24/10 01/11/11 10/30/14	0% 0%
11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH	FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430	$48,701,498 $34,390,516 $568,126	11/20/08 12/10/08 11/29/12	74% 70%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --() HB4C	WPCP	IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE	WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524	$7,104,854 $6,938,463 $9,449	08/20/08 09/26/08 12/10/11	0% 0% PLANT EST SATIS
11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES	ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610	JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO,CA 92029 (760)735-5087	$50,075,374 $44,013,561 $1,421,963	07/21/08 08/06/08 12/01/11	78% 87%
11-SD-52-2.6/5.9 11-288404 HA25	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM	NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST CA 92630	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086	$422,982 $403,846 $0	05/30/08 06/20/08 07/21/10	0% 0% PLANT EST SATIS
11-SD-52-7.4/13.3 11-267304 HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000	GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)697-0217	$20,099,447 $19,434,652 $52,897	01/16/08 02/04/08 03/21/11 03/14/11	0% 0% PLANT EST SATIS
11-SD-52-14.1/16.3 11-010614 HE14	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY	ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE CA 92040	FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE CA 92071 (619)995-7334	$63,713,922 $62,716,522 $1,141,850	11/27/07 12/31/07 05/10/11	0% 0% PLANT EST SATIS
11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)995-7335	$29,477,405 $28,501,777 $341,568	12/17/08 12/30/08 03/25/11	100% 96%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --() HE14	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE CA 92092-2405	MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)596-3226	$71,128,755 $70,509,877 $338,952	04/10/08 04/30/08 04/07/11	98% 98%
11-SD-56-.3/2.6 11-2M1204 HM1	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY MICROSURFACING	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY MIRA LOMA, CA 91752	TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549	$1,922,044 $1,762,008 $0	06/25/10 07/12/10 02/23/11 02/23/11	100% 100% COMPLETED
11-SD-56-6.8/8.7 11-402304 HA25	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERIS CA 92572	HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086	$469,093 $349,521 $141,506	06/25/10 07/20/10 03/17/14	100% 82%
11-SD-75-9.3/10.6 11-296704 HB71	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AND IMPERIAL BEACH, AT VARIOUS __ LOCATIONS, FROM SATURN BOULEVARD TO 9TH STREET._____ CONSTRUCT CURB RAMPS AND MODIFY	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4078	$132,927 $129,799 $45,052	10/12/10 11/02/10 04/12/11	69% 96%
11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --() HE14	SWPPP	IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076	FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430	$63,079,991 $27,108,326 $769,201	12/23/09 01/19/10 11/05/13	38% 43%
11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --() HA21	SWPPP	IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$2,775,000 $55,057 $14,165	12/28/10 01/13/11 09/04/12	5% 2%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-76-32.9/52.3 11-277804 HM1	WPCP	IN SAN DIEGO COUNTY AT RINCON, LAKE HENSHAW AND MORETTIS FROM VALLEY CENTER ROAD TO ROUTE 79 SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$1,188,542 $0 $0	06/28/10 07/22/10	0% 0%
11-SD-78-5.0/12 11-274904 ACNH-P078-(110)E --() HA22	WPCP	IN SAN DIEGO COUNTY IN VISTA AND SAN MARCOS FROM 1.0 KM EAST OF EMERALD DRIVE OVERCROSSING TO 0.2 KM WEST OF SAN MARCOS BOULEVARD RUBBERIZED HOT MIX ASPHALT OVERLAY	SIM J. HARRIS 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO, CA 92126	LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$7,917,649 $7,813,086 $335,356	08/10/10 08/26/10 03/21/11 03/21/11	98% 100%
11-SD-78-37.4/44.5 11-298504 ACHS-P078-(109)E P P0-78 1-(9E) --() HB1	WPCP	IN SAN DIEGO COUNTY NEAR RAMONA INSTALL CENTERLINE RUMBLE STRIP	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	GARY LEVINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	$454,838 $443,822 $128,028	11/16/10 12/03/10 04/04/11 03/21/11	80% 98%
11-SD-94-7.9/0 11-262604 ACHS-P094-(057)E G P0-94 0-(7E) --() HB1	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO LA MESA AND LEMON GROVE AT WEST BOUND OFF RAMP TO COLLEGE AVENUE INSTALL TRAFFIC SIGNAL / WIDEN RAMP	ERRECA'S, INC. 11790 HI RIDGE ROAD LAKESIDE CA 92040	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091	$1,462,588 $1,467,253 $1,600	08/28/09 09/17/09 07/07/11	0% 0% PLANT EST SATIS
11-SD-125-9.6/T20.8 11-296804 HM1A	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO 0.4 MILE NORTH OF GROSSMONT COLLEGE DRIVE PLACE MICROSURFACING ON RAMPS	VALLEY SLURRY SEAL COMPANY, INC 3785 CHANNEL DRIVE WEST SACRAMENTO,CA 95691	REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1091	$849,490 $746,981 $0	06/01/09 06/16/09 09/29/10 02/22/11	100% 100% COMPLETED
11-SD-163-.9/0 11-401704 HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 5/163 SEPARATION REHABILITATE RAMP	HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	$218,536 $212,759 $0	06/25/10 07/16/10 03/08/11 03/08/11	100% 100% COMPLETED

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() TEA2	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	$1,139,186 $970,868 $3,634	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --() HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION METAL BEAM GUARD RAIL	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$6,907,424 $717,604 $717,604	12/07/10 12/22/10 05/20/11	12% 10%
11-SD-805-7.6/9.2 11-081644 SARR-8051-(608)E 80-51 6-(8E) --() HB4N	SWPPP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON ROUTE 805 FROM 0.3 MILE NORTH OF H STREET OVERCROSSING AND VARIOUS LOCATIO CONSTRUCT TWO SOUTHBOUND AUX LANES	SKANSKA USA CIVIL WEST CA 1995 AGUA MANSO ROAD RIVERSIDE,CA 92509	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1473	$7,227,488 $6,795,482 $38,137	07/23/09 08/10/09 04/15/11	100% 95%
11-SD-805-24.7/24.7 11-288904 HA23	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		$436,061 $0 $0	01/25/11 02/10/11	0% 0%
11-SD-805-25.2/26.3 11-089754 HE13	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318	$11,712,000 $166,664 $166,664	11/29/10 12/16/10 01/24/12	4% 1%
11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --() HB5	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	$47,332,889 $120,693 $0	01/28/11 02/08/11 10/17/12	1% 0%

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-905-5.2/6.1 11-091834 SRRA-A905-(020)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S CONSTRUCT NEW FREEWAY (PHASE 2)	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100		$11,994,794 $0 $0	03/07/11 03/17/11	0% 0%
11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER CONSTRUCT NEW FREEWAY	SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO,CA 92154	OLSON, TED 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)661-6406	$65,060,670 $63,560,474 $424,093	01/30/08 02/27/08 03/21/11	0% 0% PLANT EST SATIS
11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() HE14	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING CONSTRUCT NEW FREEWAY - PHASE 1B	FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO,CA 92154 (619)688-1477	$59,251,358 $25,950,476 $931,373	05/08/09 05/20/09 09/12/13	50% 44%
11-SD-5505-/0 11-0AA024		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA EQUIPMENT SHOP 11 AT 7179 OPPRTUNITY ROAD INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSULTING ENGINEERS 14616 MCKENDREE AVE CHINO, CA 91710	FARMER, BRANDON 304 ENTERPRISE, SUITE B ESCONDIDO, CA 92029 (858)688-1375	$379,898 $356,153 $0	06/28/10 07/13/10 12/27/10	86% 95%

Totals: **Authorized Final Amt:** $953,457,821 **Completed to Date:** $689,392,191 **Work This Month:** $17,637,481

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-/0 12-0AA004 HA12		IN ORANGE COUNTY IN ORANGE AT THE BATAVIA MAINTENANCE STATION AT 1808 NORTH BATAVIA STREET INSTALL PHOTOVOLTAIC PANELS	BEST ELECTRIC 15305 S. NORMANDIE AVENUE GARDENA CA 90247 (310)354-9900	RAVANIPOUR, MOHAMMAD 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)279-8550	$202,899 $192,754 $0	03/22/10 05/18/10 03/15/11	100% 95%
12-ORA-0-/0 12-0AA024 HA12		IN COSTA MESA AT THE COSTA MESA MAINTENANCE STATION AT 1090 SOUTH BRISTOL STREET INSTALLATION OF PHOTOVOLTAIC PANELS	DREAMBUILDER 1361 E. GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	RAVANIPOUR, MOHAMMAD 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)279-8550	$212,061 $148,443 $148,443	02/25/10 04/06/10 03/22/11	60% 70%
12-ORA-1-11.5/0 12-0K3704 HA23	WPCP	IN ORANGE COUNTY NEAR LAGUNA BEACH AT 1.1 MILE SOUTH OF REEF POINT DRIVE BUILD SOLDIER PILE RETAINING WALLS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	GHAFOURI,MAHMOUD 6521 MARINE WAY, TRAILER #1 IRVINE, CA 92618 (949)279-8702	$233,848 $215,546 $99,054	09/28/10 10/18/10 03/01/12	22% 88%
12-ORA-5-1.4/1.6 12-0G9404 HB311	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE FROM 0.2 MILE NORTH OF AVENIDA MENDOCINO OVERCROSSING TO 0.6 MILE SOUTH OF AVENIDA PRESDIO UNDERC CONSTRUCT SOUNDWALLS AND WIDEN	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA, CA 92335 (909)356-8880	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE, CA 92612 (949)509-5017	$2,791,270 $45,005 $45,005	12/20/10 01/11/11 12/07/11	2% 2%
12-ORA-5-5.1/5.4 12-0G9304 HB311	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE FROM 0.0 MILE TO 0.3 MILE NORTH OF AVENIDA VAQUERO UNDERCROSSING CONSTRUCT SOUND WALLS	GRANSTROM CONSTRUCTION 179 NIBLICK ROAD NO 230 PASO ROBLES CA 93446 (805)237-0412	UPADHYAYA, NITA 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8708	$899,485 $226,848 $69,616	11/23/10 12/16/10 08/03/12	12% 25%
12-ORA-5-6.0/31.2 12-0F9204 ACIM-005 -(944)7 --() HA25	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING PLANTING AND IRRIGATION	YAKAR 113 E. ARROW HIGHWAY SAN DIMAS, CA 91773	DICKSON,ERIC 3337 MICHELSON DRIVE, SUITE 100 IRVINE, CA 92612 (949)279-8447	$1,828,487 $133,469 $121,782	06/16/10 08/06/10 10/03/14	46% 7%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-6.1/31.2 12-0G7304 SARR- 005-(943)E 0-0529-(3E) --() TEA4	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING REMOVE AND PRUNE TREES	ROCK BOTTOM INC. 2724 LANDCO DR BAKERSFIELD CA 93308	DICKSON, ERIC 3347 MICHELSON DR, STE #100 IRVINE CA 92612 (949)279-8447	$884,042 $430,767 $10,650	04/14/10 05/11/10 07/10/14	16% 49%
12-ORA-5-8.5/9.4 12-0E5704 HB4N	SWPPP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO FROM 0.5 MI S OF SAN JUAN CREEK ROAD UNDERCROSSING TO 0.5 MI N OF SAN JUAN CREEK BRIDGE WIDEN ROADWAY AND BRIDGES	BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA CA 92883	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)509-5031	$8,409,700 $42,600 $5,700	06/22/10 07/13/10 01/28/13	17% 1%
12-ORA-5-15.1/16.4 12-0E0704 HB4N	SWPPP	IN ORANGE COUNTY IN LAGUNA HILLS AND MISSION VIEJO FROM 0.2 MILE SOUTH OF OSO PARKWAY OVERCROSSING TO 0.7 MILE NORTH OF OSO PARKW WIDEN FREEWAY AND OVERHEAD	ORTIZ ENETERPRISES 6 CUSHING IRVINE CA 92618	GHAFOURI, MAHMOUD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8702	$14,016,237 $12,311,230 $228,483	07/22/08 07/29/08 08/31/11	0% 0% PLANT EST SATIS
12-ORA-5-22.2/28.5 12-0A7304 HA25	SWPPP	IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM 0.3 KM SOUTH OF ALTON PARKWAY OVERCROSSING TO 0.3 KM NORTH OF TUSTIN RANCH ROAD OVERCRO PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MGMNT. 23052-H ALICIA PARKWAY STE385 MISSION VIEJO CA 92692	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8741	$1,280,639 $1,175,486 $3,276	08/22/07 09/21/07 01/02/12	0% 0% PLANT EST SATIS
12-ORA-5-24.9/30.3 12-0K1504 HB4N	WPCP	IN ORANGE COUNTY IN IRVINE AND SANTA ANA FROM SAND CANYON AVENUE UNDERCROSSING TO ROUTE 5/55 SEPARATION INSTALL FIBER OPTIC CABLES	CHRISTOPHER R MORALES INC 155 N EUCLA AVENUE SAN DIMAS CA 91773 (909)599-2201	CHAUDRY, MONAS 6533 MARINE WAY IRVINE, CA 91618 (949)936-3586	$449,925 $142,074 $0	06/16/10 07/27/10 07/27/11	27% 32%
12-ORA-5-27.6/28.2 12-0G9904 ACIM-0052-(952)9 --() HB4N	SWPPP	IN ORANGE COUNTY IN IRVINE AND TUSTIN FROM JAMBOREE ROAD UNDERCROSSING TO 0.1 MILE SOUTH OF TUSTIN RANCH ROAD OVERCROSSING WIDEN AND CONSTRUCT RETAINING WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	UPDAHYAYA, NITA 15700 TUSTIN VILLAGE WAY, #3 TUSTIN, CA 92780 (949)558-4402	$3,102,912 $0 $0	03/08/11 03/22/11 05/08/13	0% 0%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-42.1/44.4 12-1016A4 HB32	SWPPP	IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041		$604,120 $0 $0	02/07/11 02/24/11	0% 0%
12-ORA-5-72.0/72.4 12-0C8704 HA25	SWPPP	IN SAN DIEGO AND ORANGE COUNTIES IN SAN CLEMENTE FROM 0.2 MILE SOUTH OF CRISTIANITOS ROAD OVERCROSSING TO EL CAMINO REAL UNDERCROS HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE, INC. ROY ANTHONY 15086 LA PALMA DRIVE CHINO CA 91710	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8741	$1,200,838 $1,146,606 $1,733	06/16/08 07/23/08 05/02/12 PLANT EST SATIS	0% 0%
12-ORA-22-.3/0 12-0K5504 HB1	WPCP	IN ORANGE COUNTY IN SEAL BEACH AT EASTBOUND 22, NORTHBOUND 605 AND NORTHBOUND 605 AND NORTHBOUND 405/22 CONNECTOR SEPARATION BRIDGE DECK OVERLAY	VICTORY ENGINEERS, INC. 10266 HIGHWAY #41 MADERA, CA 93636	GHAFOURI,MAHMOUD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8702	$139,450 $109,703 $0	10/12/10 11/03/10 06/15/11	45% 79%
12-ORA-22-.6/.9 12-071634 CMLN-6071-(071)N 607-1 07-() --() HB5 HB5	SWPPP	IN ORANGE COUNTY IN SEAL BEACH, LONG BEACH AND LOS ALAMITOS ON ROUTES 22, 405 AND 605 RECONSTRUCT INTERCHANGE	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	BUI, KEN 3030 OLD RANCH PARKWAY, #375 SEAL BEACH, CA 90740 (949)279-8643	$102,716,345 $838,087 $432,935	10/12/10 11/05/10 07/10/15	4% 1%
12-ORA-22-.7/.9 12-071624 ARRA-X059-(051)N X0-59 0-(1NC)M 6212- 013-() HB5 HB5	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND CONSTRUCT BRIDGES	ATKINSON CONSTRUCTION 27422 PORTOLA PKWY FOOTHILL RANCH, CA 92610	PIRZADEH, BEHROOZ 3020 OLD RANCH PKWY SUITE #250 SEAL BEACH, CA 90740 (949)279-8595	$66,505,176 $6,220,714 $387,897	06/11/10 06/25/10 03/16/14	13% 9%
12-ORA-22-3.6/3.8 12-0J9604 HB6	WPCP	IN ORANGE COUNTY IN GARDEN GROVE, ORANGE AND SANTA ANA AT VARIOUS LOCATIONS CONSTRUCT SOUNDWALLS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE. IRVINE CA 92614	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN CA 92807 (949)279-8435	$1,475,929 $1,467,495 $7,632	04/13/10 04/23/10 03/25/11	99% 99%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-22-12.6/0 12-0K5804 HB4N	WPCP	IN ORANGE COUNTY IN ORANGE AT TUSTIN STREET OVERCROSSING AND UNDERCROSSING CONSTRUCT SIDEWALK	C T AND F, INC. 7228 SCOUT AVENUE BELL GARDENS CA 90201	CHAUDRY,MONAS 6533 MARINE WAY IRVINE CA 92618 (949)279-8803	$255,559 $122,709 $111,039	06/02/10 07/20/10 05/25/11	47% 48%
12-ORA-39-3.6/0 12-0K2604 ACHS-P039-(022)E PHP0-39 0-(2E) --() HB1	WPCP	IN ORANGE COUNTY IN HUNTINGTON BEACH AT TALBERT AVENUE MODIFY SIGNAL	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING, INC. 917 OTTERBEIN AVENUE, UNIT E LA PUENTE CA 91748	CHAUDRY,MONAS 6533 MARINE WAY IRVINE CA 92618 (949)279-8803	$365,936 $37,208 $33,208	07/09/10 07/22/10 07/29/11	31% 10%
12-ORA-55-5.5/6.3 12-075604 HA25	SWPPP	IN ORANGE COUNTY IN COSTA MESA, SANTA ANA, AND IRVINE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER CA 92596	DICKSON, ERIC 15700 TUSTIN VILLAGE WAY TUSTIN CA 92780 (949)279-8741	$1,571,313 $1,548,873 $4,320	09/10/07 10/11/07 11/21/11	0% 0% PLANT EST SATIS
12-ORA-55-5.5/12 12-0J7604 HB4N	WPCP	IN ORANGE COUNTY IN COSTA MESA SANTA ANA AND TUSTIN FROM PAULARINO AVENUE TO 0.2 MILE NORTH OF 17TH STREET REMOVE HOV BUFFER AND RESTRIPE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	JAVAHERNESHAN,MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	$391,763 $0 $0	02/18/11 03/01/11 05/18/11	0% 0%
12-ORA-55-7.0/7.9 12-0E2504 HB4N	SWPPP	IN ORANGE COUNTY IN SANTA ANA FROM 0.1 MILE NORTH OF MACARTHUR BOULEVARD UNDERCROSSING TO 0.2 MILE SOUTH OF DYER ROAD UNDERCROSSIN WIDEN ROADWAY	BMC ENTERPRISES INC. 14510 JOANBRIDGE STREET BALDWIN PARK CA 91706-1748	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)509-5031	$1,449,638 $1,520,276 $19,465	05/17/10 06/02/10 08/12/11	0% 0% PLANT EST SATIS
12-ORA-57-16.2/18.8 12-0F0314 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN PLACENTIA AND FULLERTON FROM 0.2 MILES SOUTH OF ORANGETHORPE AVENUE TO 0.2 MILES NORTH OF YORBA LINDA BOULEVAR WIDEN FREEWAY AND BRIDGES	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	LINDQUIST,KARL 3010 SATURN STREET, SUITE 200 BREA, CA 92841 (949)279-8531	$28,843,229 $685,609 $314,663	10/12/10 10/26/10 08/09/13	3% 2%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-18.8/21.1 12-0F0324 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN FULLERTON AND BREA FROM 0.1 MILE NORTH OF YORBA LINDA BOULEVARD OVERCROSSING TO LAMBERT ROAD UNDERCROSSING WIDEN LANES, RAMPS AND BRIDGES	C C MYERS INC 1822 SOUTH LEWIS STREET BREA, CA 92805 (916)919-1809	LINDQUIST, KARL 3020 SATURN STREET #100 BREA, CA 92821 (949)279-8531	$29,056,722 $813,692 $439,990	10/13/10 11/02/10 11/20/13	3% 3%
12-ORA-57-20.0/21.8 12-0K5404 HSNH-P057-(056)E --() HB1	WPCP	IN ORANGE COUNTY IN BREA FROM IMPERIAL HIGHWAY OVERCROSSING TO 0.07 SOUTH OF TONNER CANYON ROAD REPLACE METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	WANG, T.H. 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (714)558-4109	$994,373 $0 $0	12/21/10 01/11/11 05/19/11 SUSPENDED	0% 0%
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --() HB1	SWPPP	IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	$344,848 $184,380 $2,224	04/29/10 05/24/10 11/03/15	13% 53%
12-ORA-90-.5/2.8 12-0K2304 HM1	WPCP	IN ORANGE COUNTY IN LA HABRA AND FULLERTON FROM BEACH BOULEVARD TO 0.3 MILE EAST OF HARBOR BOULEVARD PLACE RUBBERIZED HOT MIX ASPHALT	R J NOBLE COMPANY P O BOX 620 ORANGE CA 928569020	ZOKAI, FARID 15700 TUSTIN VILLAGE WAY #1 TUSTIN CA 92780 (949)279-8435	$771,475 $815,584 $0	06/14/10 07/09/10 04/08/11	100% 97%
12-ORA-91-.2/11.5 12-0K3604 HM3	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	BLANCO CONSTRUCTION 4435 CARLSON PLACE RIVERSIDE CA 92503-3023	T.H. WANG 15700 TUSTIN VILLAGE WAY,#2 TUSTIN CA 92780 (714)558-4109	$165,040 $148,842 $0	05/05/10 05/24/10 03/30/11 SUSPENDED	100% 88%
12-ORA-91-9.2/15.9 12-0K6804 HSNH-P091-(129)E --() HB1	WPCP	IN ORANGE COUNTY IN ANAHEIM FROM ROUTE 55/91 SEPARATION TO ROUTE 91/241 SEPARATION GRIND AND GROOVE EXIST CONCRETE	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566		$1,287,886 $0 $0	01/20/11 02/08/11	0% 0%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-15.9/18.9 12-0G0404 ARRA-P091-(127)E P0-91 1-(7E) --() HB4 HB4 HB4	SWPPP	IN ORANGE AND RIVERSIDE CO IN ANAHEIM AND YORBA LINDA NEAR CORONA FROM 1.0 MI EAST OF ROUTE 91/241 SEPARATION AND VARIOUS LOCATION WIDEN FREEWAY AND BRIDGES	BRUTOCO ENGINEERING AND CONSTRUCTION, INC. P O BOX 310189 FONTANA CA 92331	LINDQUIST, KARL 22800 SAVI RANCH PKWY., SUITE 206 YORBA LINDA CA 92887 (949)279-8531	$37,083,433 $37,152,712 $16,732	08/28/09 09/16/09 05/05/11	68% 98%
12-ORA-133-4.1/8.1 12-1072C4 HA22	SWPPP	IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P O BOX 77038 CORONA CA 92877	GHAFOURI, MAHMOUD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8702	$1,496,206 $1,169,694 $5,920	01/07/09 02/04/09 04/15/15	33% 78%
12-ORA-241-27.9/39 12-0K5904 ACNH-P241-(001)E --() HM1	WPCP	IN ORANGE COUNTY IN IRVINE AND IN AND NEAR ANAHEIM AND YORBA LINDA RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 9287-2229	UPADHYAYA,NITA 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (714)558-4402	$5,760,861 $2,804,598 $0	06/14/10 06/28/10 05/05/11	65% 49% SUSPENDED
12-ORA-261-/6.2 12-0L5004 HSST-P261-(001)E G P2-61 0-(1E) --() HB1	WPCP	IN ORANGE COUNTY IN TUSTIN AND IRVINE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	J FLETCHER CREAMER AND SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DR. #2 IRVINE, CA 92621 (949)509-5031	$907,704 $296,130 $290,630	01/05/11 01/24/11 11/04/11	11% 33%
12-ORA-405-1.7/20.6 12-0C5404 OTS- -( ) --() HB1	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM ROUTE 405/133 SEPARATION TO BOLSA CHICA ROAD OVERCROSSING INSTALL CONCRETE BARRIERS	USS CAL BUILDERS, INC. 8051 MAIN STREET STANTON CA 90680	JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE IRVINE CA 92612 (949)509-5031	$3,676,160 $3,763,572 $33,088	10/01/09 10/20/09 03/30/11	97% 97%
12-ORA-405-8.7/12.6 12-0K0604 HB4N	WPCP	IN ORANGE COUNTY IN COSTA MESA FROM ROUTE 55 TO 0.4 MILE NORTH OF EUCLID STREET UNDERCROSSING INSTALL FIBER OPTIC CABLE AND CCTV	MOORE ELECTRICAL CONTRACTING INC 463 N SMITH AVENUE CORONA CA 92880 (951)371-4202		$585,021 $0 $0	04/26/10 05/24/10	0% 0% SUSPENDED

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-405-9.0/10.8 12-0J9904 HA25	SWPPP	IN ORANGE CO IN COSTA MESA ON ROUTE 73 0.4 MILE SOUTH OF ROUTE 73/405 SEPARATION TO ROUTE 73/405 AND VARIOUS LOCATIONS PLANTING AND IRRAGITION WORK	YAKAR GENERAL CONTRACTORS 113 E. ARROW HWY. SAN DIMAS CA 91773	DICKSON, ERIC 3337 MICHELSON DR. STE.380 IRVINE CA 92612-8894 (949)279-8755	$326,602 $333,888 $0	06/15/09 07/14/09 03/18/11 03/10/11 PLANT EST SATIS	0% 0%
12-ORA-405-9.5/17.7 12-0K5104 IM-4052-(950)E --() HB1	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM BRISTOL STREET TO BOLSA AVE PLACE HOT MIX ASPHALT CONCRETE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		$528,086 $0 $0	01/03/11 01/25/11	0% 0%
12-ORA-405-13.6/0 12-0K6304 ACIM-0405-(947) CIM0-4052-(06E) --() HB1	WPCP	IN ORANGE COUNTY IN FOUNTAIN VALLEY AT BROOKHURST STREET RELOCATE METAL BEAM GUARD RAIL	R S B GROUP, INC. 22622 LAMBERT STREET, #304 LAKE FOREST CA 92630	HAMIDI,FRED 3251 1/4 INIVERSITY DRIVE IRVINE CA 92612 (949)509-5017	$256,868 $276,372 $250	06/29/10 07/20/10 12/22/11	36% 98%
12-ORA-405-/11.4 12-0L0604 ACIM-405 -(946)9 --() HM1	WPCP	IN ORANGE COUNTY IN IRVINE AND COSTA MESA FROM ROUTE 5/405 SEPARATION TO HARBOR BOULEVARD UNDERCROSSING ASPHALT CONCRETE OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	HAMIDI, FRED 3251 1/4 UNIVERSITY DR. IRVINE CA 92612 (949)509-5017	$4,857,914 $3,692,533 $107,427	06/14/10 07/01/10 03/21/11	90% 74%

Totals: **Authorized Final Amt:** $327,929,998 **Completed to Date:** $80,213,498 **Work This Month:** $2,941,160

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-39.6/43.7	01-491404	1
01-DN-199-18.2/18.6	01-482704	1
01-DN-999-/0	01-464104	1
01-HUM-36-29.0/29.5	01-475604	1
01-HUM-36-39.5/0	01-475804	1
01-HUM-96-.5/3.7	01-459404	1
01-HUM-96-3.0/20.4	01-472204	2
01-HUM-96-26.9/41.1	01-472304	2
01-HUM-101-57.0/59.1	01-290304	2
01-HUM-101-75.2/79	01-478804	2
01-HUM-101-89.3/90.2	01-296104	2
01-HUM-101-121.8/122.7	01-496004	2
01-HUM-101-12.9/13.1	01-451804	3
01-HUM-101-40.9/42.2	01-470214	3
01-HUM-101-97.5/100.7	01-490504	3
01-HUM-101-.2/126	01-464004	3
01-HUM-169-18.0/19.8	01-478304	3
01-HUM-169-20.5/32.9	01-478504	3
01-HUM-169-22.2/30.2	01-364604	4
01-HUM-254-5.1/5.6	01-475104	4
01-HUM-299-.7/0	01-482404	4
01-HUM-299-36.9/39.2	01-486724	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-HUM-299-7.1/43.1	01-490404	4
01-HUM-5506-/0	01-0AA004	4
01-HUM-5708-/0	01-0AA014	5
01-LAK-29-/11.9	01-491204	5
01-LAK-53-2.8/7.5	01-3986U4	5
01-LAK-999-/0	01-464404	5
01-MEN-1-74.7/75.9	01-472904	5
01-MEN-1-82.1/82.3	01-472604	5
01-MEN-1-104.9/105	01-485904	6
01-MEN-20-4.7/4.9	01-482104	6
01-MEN-101-19.7/30.8	01-499904	6
01-MEN-101-35.5/40.1	01-496904	6
01-MEN-101-.1/101.6	01-464304	6
01-MEN-101-21.1/33.7	01-449404	6
01-MEN-101-34.9/35	01-477804	7
01-MEN-128-40.9/50	01-378154	7
01-MEN-162-14.0/19.8	01-476504	7
01-MEN-175-.2/9.3	01-477104	7
01-MEN-222-1.0/0	01-380504	7
01-MEN-999-/0	01-486204	7
01-VAR--/0	01-482804	8
02-LAS-36-14.0/22.5	02-0E2004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-36-25.4/0	02-1E4604	8
02-LAS-44-14.9/37.2	02-1E8504	8
02-LAS-299-4.7/12.3	02-2E6604	8
02-MOD-299-.3/.5	02-1E5804	9
02-PLU-70-17.2/17.4	02-2E0004	9
02-PLU-70-35.1/35.5	02-373104	9
02-PLU-70-78.4/91.2	02-1E8704	9
02-PLU-70-79.1/0	02-377814	9
02-SHA-5-.9/4.3	02-371004	9
02-SHA-5-3.0/19	02-0C5904	10
02-SHA-5-15.0/15.8	02-3C0004	10
02-SHA-5-15.1/15.7	02-328034	10
02-SHA-5-39.5/40.8	02-378904	10
02-SHA-5-43.1/0	02-395804	10
02-SHA-5-44.4/58	02-2C4504	10
02-SHA-5-/67	02-2E9704	11
02-SHA-44-69.0/69.8	02-0E3904	11
02-SHA-89-29.2/0	02-1E6704	11
02-SHA-273-7.1/11	02-2E8404	11
02-SHA-999-/0	02-1E6104	11
02-SIS-5-2.7/11.4	02-3E0004	11
02-SIS-96-20.0/20.1	02-340204	12

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SIS-97-24.0/34.5	02-1E0804	12
02-SIS-97-11.5/17	02-2E6704	12
02-SIS-263-55.0/0	02-1E6504	12
02-TEH-5-9.5/10.5	02-0E8004	12
02-TEH-5-12.2/0	02-0C9704	12
02-TEH-5-22.2/27.5	02-2C50U4	13
02-TEH-36-85.8/87.5	02-1E8204	13
02-TEH-99-11.6/12.6	02-4C5804	13
02-TEH-99-13.9/14.2	02-2C1104	13
02-TRI-3-68.5/0	02-2C9904	13
02-TRI-36-36.7/37.1	02-2E0604	13
02-TRI-299-13.3/13.8	02-3C0804	14
02-TRI-299-26.1/36.9	02-2E2604	14
02-TRI-299-43.4/65.8	02-1E6004	14
02-VAR--/0	02-3E5504	14
03-BUT-32-23.5/37	03-3M2404	15
03-BUT-32-/37.2	03-3M3304	15
03-BUT-70-3.3/6.1	03-0E9304	15
03-BUT-70-11.6/13.6	03-3A6314	15
03-BUT-70-14.8/0	03-1E1104	15
03-BUT-70-28.8/41	03-0A6504	15
03-BUT-99-8.6/13.2	03-366904	16

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-COL-5-/0	03-0C2814	16
03-COL-20-21.5/22.4	03-1E0304	16
03-ED-50-15.8/28.8	03-3M6504	16
03-ED-50-32.0/40	03-3C7604	16
03-ED-50-39.7/57.8	03-3M5504	16
03-ED-50-66.6/67.8	03-1E14U4	17
03-ED-50-77.3/79.3	03-1A73U4	17
03-ED-50-28.8/39.6	03-1A6804	17
03-ED-89-/8.6	03-1A8414	17
03-ED-193-12.7/21.7	03-3M8804	17
03-GLE-5-7.6/28.5	03-4A5304	17
03-GLE-162-65.6/0	03-4E6504	18
03-NEV-49-9.7/11.2	03-2A6904	18
03-NEV-80-2.0/61.6	03-3M6804	18
03-NEV-80-28.1/31.8	03-3A2204	18
03-NEV-80-2.5/5.6	03-0A6324	18
03-NEV-80-5.2/13.3	03-0A6334	18
03-NEV-80-5.6/0	03-4A2404	19
03-NEV-80-9.2/13.6	03-0A6314	19
03-NEV-5717-/0	03-318004	19
03-PLA-28-.8/11	03-2A9404	19
03-PLA-65-4.8/8.7	03-3M2904	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-PLA-65-12.2/23.8	03-3338U4	19
03-PLA-80-1.5/2.3	03-0E5904	20
03-PLA-80-2.9/5.1	03-367834	20
03-PLA-80-16.8/18.9	03-1F3604	20
03-PLA-80-24.5/33.3	03-4M0404	20
03-PLA-80-56.1/66.3	03-2C8604	20
03-PLA-80-/5.1	03-367824	20
03-PLA-89-14.4/15.4	03-4E5304	21
03-SAC-5-.7/30.1	03-3M3404	21
03-SAC-5-17.2/24.8	03-1F4504	21
03-SAC-5-22.0/26.7	03-1F4404	21
03-SAC-5-23.0/0	03-4E3404	21
03-SAC-16-6.2/24	03-0F9104	21
03-SAC-16-15.1/15.5	03-4E2204	22
03-SAC-50-.2/16	03-0F9204	22
03-SAC-50-.4/.8	03-1F1004	22
03-SAC-50-.6/3	03-2M9004	22
03-SAC-50-1.6/L2.3	03-3E1304	22
03-SAC-50-5.3/12.8	03-441614	22
03-SAC-51-.2/11.9	03-3M7004	23
03-SAC-51-6.0/8.3	03-1A1404	23
03-SAC-80-16.0/0	03-0F5804	23

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-99-.1/12	03-1E6704	23
03-SAC-99-.8/22.6	03-3E5304	23
03-SAC-99-16.8/18.1	03-3E3904	23
03-SAC-99-19.4/19.8	03-0C0004	24
03-SAC-99-21.9/24.2	03-3E8804	24
03-SAC-5501-/0	03-2C8444	24
03-SUT-20-11.2/17	03-1F4704	24
03-SUT-70-.2/8.3	03-3864U4	24
03-SUT-99-11.0/14.3	03-1A4324	24
03-SUT-99-16.8/23	03-1A4614	25
03-SUT-99-30.9/T35.7	03-3M2504	25
03-SUT-99-30.6/32.7	03-1F5004	25
03-SUT-99-35.6/42.4	03-1F3704	25
03-YOL-5-.8/2.5	03-3E0704	25
03-YOL-5-14.0/21.5	03-1F4804	25
03-YOL-50-.3/2	03-388004	26
03-YOL-80-.2/5.7	03-0F7004	26
03-YOL-80-.8/0	03-1E1004	26
03-YOL-113-11.3/22	03-3M8904	26
03-YOL-505-.7/22.4	03-1A9504	26
03-YOL-505-3.3/17.4	03-3M3104	26
03-YUB-65-4.7/8.7	03-3M1504	27

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YUB-70-13.6/14.1	03-0E0804	27
03-YUB-70-7.0/13.6	03-1F4604	27
03-YUB-70-8.4/13.6	03-4E4304	27
04-ALA-13-4.4/8.6	04-4A3414	27
04-ALA-13-6.4/8.3	04-2707A4	28
04-ALA-13-9.7/9.7	04-294924	28
04-ALA-24-5.1/6.2	04-294914	28
04-ALA-80-1.8/0	04-014064	28
04-ALA-80-2.5/8	04-1G3104	28
04-ALA-84-12.1/13.3	04-174414	28
04-ALA-84-20.7/23.1	04-172414	29
04-ALA-84-21.0/23.1	04-172404	29
04-ALA-84-3.7/27.1	04-1E4304	29
04-ALA-84-4.9/5.9	04-444004	29
04-ALA-92-4.8/6.7	04-016014	29
04-ALA-92-4.9/6.4	04-1E9504	29
04-ALA-238-14.3/16.3	04-0E9904	30
04-ALA-238-14.5/16.5	04-2490A4	30
04-ALA-238-/12.6	04-447904	30
04-ALA-580-13.1/14.9	04-171334	30
04-ALA-580-13.2/19.1	04-290834	30
04-ALA-580-17.7/19.8	04-1513C4	30

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-8.3/0	04-172424	31
04-ALA-680-4.8/5.2	04-253764	31
04-ALA-680-6.4/12.5	04-4A5204	31
04-ALA-680-8.7/8.7	04-3A9504	31
04-ALA-880-27.4/28	04-165424	31
04-ALA-880-28.2/29.9	04-1A6814	31
04-ALA-880-30.1/31.1	04-1706U4	32
04-ALA-880-31.4/32.6	04-4A5404	32
04-ALA-980-1.3/2	04-1A2414	32
04-ALA-5505-/0	04-0AA014	32
04-CC-4-23.5/26.1	04-228594	32
04-CC-4-10.3/13.5	04-1E4604	32
04-CC-4-17.0/17.8	04-0G1504	33
04-CC-4-25.6/26.6	04-2285C4	33
04-CC-80-.8/1.2	04-2A8904	33
04-CC-80-3.4/3.8	04-2A0304	33
04-CC-80-9.5/14.2	04-263724	33
04-CC-80-11.2/0	04-1E6504	33
04-CC-80-13.6/0	04-0130K4	34
04-CC-160-.8/1.3	04-1A5214	34
04-CC-680-24.2/24.8	04-0060C4	34
04-CC-680-/12.8	04-4470U4	34

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-1-.1/0	04-3A8204	34
04-MRN-1-/3.4	04-1E7704	34
04-MRN-101-8.8/0	04-4S0004	35
04-MRN-101-11.2/12.8	04-226144	35
04-MRN-101-12.8/18.8	04-0C8524	35
04-NAP-29-6.0/0	04-2A5414	35
04-NAP-29-12.1/13.5	04-120634	35
04-NAP-29-37.0/37	04-1E4704	35
04-NAP-121-.3/2.1	04-444214	36
04-NAP-128-2.6/4.6	04-4C3504	36
04-NAP-128-9.5/0	04-2S3704	36
04-SCL-17-6.2/13.9	04-1E4904	36
04-SCL-85-5.6/17.8	04-2E1404	36
04-SCL-85-22.0/23.6	04-0A1304	36
04-SCL-87-1.2/4.4	04-151394	37
04-SCL-87-1.3/6	04-1E4804	37
04-SCL-87-6.1/6.9	04-0A2714	37
04-SCL-101-17.8/21.2	04-0E4304	37
04-SCL-101-31.0/34.9	04-1A9804	37
04-SCL-101-40.2/41.2	04-4876A4	37
04-SCL-101-47.0/47.1	04-1E8504	38
04-SCL-152-13.8/14.8	04-2A0504	38

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-280-1.0/L5	04-151304	38
04-SCL-280-2.0/L5	04-150344	38
04-SCL-680-.2/.9	04-151384	38
04-SCL-880-.2/4.4	04-151364	38
04-SCL-880-/4.3	04-3A0504	39
04-SF-1-6.2/7.1	04-0A8714	39
04-SF-80-4.9/5.9	04-0435E4	39
04-SF-80-7.9/8.2	04-0120S4	39
04-SF-80-8.2/8.7	04-0120F4	39
04-SF-101-3.4/8.3	04-1E3004	39
04-SF-101-4.1/5	04-2A1404	40
04-SF-101-8.8/9.2	04-163744	40
04-SF-101-9.2/9.8	04-163734	40
04-SM-1-36.5/38.2	04-1123G4	40
04-SM-1-37.6/0	04-2S6204	40
04-SM-1-38.0/38.6	04-1123U4	40
04-SM-1-39.6/40.1	04-1123J4	41
04-SM-1-/13.4	04-2G3204	41
04-SM-82-1.9/8.4	04-0A8724	41
04-SM-82-/15.9	04-249924	41
04-SM-84-8.7/0	04-1G9804	41
04-SM-84-9.9/9.9	04-3S8204	41

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-84-29.0/30.2	04-1A5224	42
04-SM-92-7.3/13.9	04-1E7204	42
04-SM-92-16.4/26.4	04-2G3004	42
04-SM-92-14.4/18.8	04-042244	42
04-SM-92-/3.2	04-1E2604	42
04-SM-101-5.4/5.4	04-1E0304	42
04-SM-101-9.6/11.9	04-235724	43
04-SM-101-13.5/17.9	04-264204	43
04-SM-101-19.1/0	04-0E9604	43
04-SM-101-23.0/26.1	04-1E3204	43
04-SM-280-7.6/0	04-2A5434	43
04-SM-280-23.1/27.2	04-0E5404	43
04-SM-280-13.3/13.6	04-0A9204	44
04-SM-280-20.3/27.3	04-153404	44
04-SM-280-/0	04-2A5424	44
04-SM-280-/27.4	04-150474	44
04-SOL-12-7.9/20.6	04-0T10U4	44
04-SOL-37-7.2/0	04-0G0004	44
04-SOL-37-7.2/10.5	04-0T1454	45
04-SOL-80-6.6/6.8	04-299004	45
04-SOL-80-8.1/12.9	04-2409U4	45
04-SOL-80-11.4/20.1	04-0A5324	45

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-30.6/38.2	04-2E3004	45
04-SOL-84-7.5/13.7	04-1E1604	45
04-SOL-680-4.7/4.7	04-3S7214	46
04-SON-1-16.1/19.7	04-2A6304	46
04-SON-1-19.7/0	04-0E9804	46
04-SON-1-27.1/27.3	04-3S7404	46
04-SON-1-57.2/0	04-4S6304	46
04-SON-101-8.9/13.9	04-0A18U4	46
04-SON-101-13.6/23.1	04-272434	47
04-SON-101-13.9/15.5	04-129654	47
04-SON-101-21.7/29.3	04-0A10U4	47
04-SON-116-26.7/26.7	04-3A9904	47
04-SON-116-41.8/44.7	04-283814	47
04-SON-116-22.5/0	04-2A9204	47
04-SON-128-5.4/0	04-2S9414	48
04-SON-128-17.1/24.7	04-4A8704	48
04-SON-128-21.7/0	04-4A8814	48
04-VAR--/0	04-010904	48
04-VAR--/0	04-151284	48
05-MON-1-3.2/4.6	05-0R9204	49
05-MON-1-7.1/7.3	05-0S9504	49
05-MON-1-20.9/20.9	05-0T6504	49

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-MON-1-21.3/21.6	05-0E9604	49
05-MON-1-22.5/22.9	05-0T5504	49
05-MON-1-22.6/22.8	05-0T5604	50
05-MON-1-46.8/46.8	05-0S9404	50
05-MON-1-59.7/59.9	05-1A2704	50
05-MON-1-72.2/102	05-0N2604	50
05-MON-1-99.9/101.5	05-315924	50
05-MON-1-101.4/102	05-0Q6704	50
05-MON-68-16.3/0	05-0C8824	51
05-MON-68-4.5/15.3	05-0Q9704	51
05-MON-101-53.1/53.9	05-0Q5604	51
05-MON-101-66.4/0	05-0N8314	51
05-MON-101-85.0/85.8	05-349504	51
05-MON-101-86.6/87.7	05-0R2004	51
05-MON-101-87.7/89.3	05-0R2104	52
05-MON-101-3.1/5.2	05-464104	52
05-MON-101-12.6/15.5	05-0Q2004	52
05-MON-101-41.3/0	05-0R8904	52
05-MON-101-91.2/100.4	05-0161E4	52
05-MON-101-/	05-0S9904	52
05-MON-183-.8/1.9	05-0E2424	53
05-MON-5723-/0	05-0T8404	53

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SB-1-/0	05-0S8604	53
05-SB-101-.3/7.5	05-462504	53
05-SB-101-2.8/0	05-0T6904	53
05-SB-101-10.8/12.8	05-447814	53
05-SB-101-10.8/12.8	05-447804	54
05-SB-101-12.7/20.9	05-0S6104	54
05-SB-101-19.6/25.3	05-0G7704	54
05-SB-101-26.5/27.1	05-0M14U4	54
05-SB-101-82.1/84.3	05-0Q6504	54
05-SB-154-22.9/23.1	05-0P9104	54
05-SB-166-.5/5.6	05-0T0304	55
05-SBT-156-3.0/18.4	05-0S3904	55
05-SCR-1-15.3/17.1	05-129114	55
05-SCR-1-/8.3	05-0N2504	55
05-SCR-17-6.0/12.6	05-0L70U4	55
05-SCR-17-6.1/6.6	05-0G4004	55
05-SCR-17-7.0/7.3	05-0P8104	56
05-SLO-1-9.5/10	05-0L2204	56
05-SLO-41-20.7/20.8	05-0P7504	56
05-SLO-46-32.1/36.7	05-330744	56
05-SLO-46-32.2/37.2	05-330714	56
05-SLO-46-36.6/41.2	05-330724	56

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
05-SLO-46-45.8/48.3	05-0T3104	57
05-SLO-46-49.5/0	05-0F7104	57
05-SLO-101-7.6/16.5	05-0N0604	57
05-SLO-101-13.2/18.3	05-485624	57
05-SLO-101-35.7/46.3	05-0G0304	57
05-SLO-101-46.1/50.8	05-0N0504	57
05-SLO-101-55.8/57.9	05-0Q6404	58
05-SLO-2501-/0	05-0AA064	58
05-SLO-5530-/0	05-0AA024	58
06-FRE-5-1.4/0	06-0A9804	58
06-FRE-41-25.3/26.5	06-432104	58
06-FRE-41-1.0/3	06-0H0004	59
06-FRE-41-21.1/30.4	06-0K4104	59
06-FRE-41-27.6/29.8	06-0E9704	59
06-FRE-41-29.8/30.4	06-447704	59
06-FRE-41-30.7/31.7	06-0A4904	59
06-FRE-43-/9.3	06-459904	59
06-FRE-99-7.3/11.1	06-458704	60
06-FRE-99-10.7/15.9	06-420314	60
06-FRE-99-15.9/23.9	06-0G9604	60
06-FRE-99-17.3/18	06-0J1604	60
06-FRE-99-26.7/30.6	06-442614	60

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-99-1.0/7.4	06-350714	60
06-FRE-145-34.1/35.2	06-397904	61
06-FRE-168-36.0/0	06-0C0904	61
06-FRE-168-58.6/65.8	06-0F29U4	61
06-FRE-168-30.2/40	06-0L7904	61
06-FRE-180-31.3/0	06-478904	61
06-FRE-180-81.7/82.1	06-472304	61
06-FRE-180-60.3/64	06-342444	62
06-FRE-180-66.1/72.3	06-342514	62
06-KER-5-.8/0	06-0A9904	62
06-KER-5-11.7/0	06-0H8604	62
06-KER-5-36.1/54.2	06-0K8904	62
06-KER-5-73.0/87	06-0J4904	62
06-KER-5-/4.6	06-460604	63
06-KER-33-63.0/68.8	06-0L1504	63
06-KER-43-25.1/38.8	06-0K6804	63
06-KER-46-6.8/19.8	06-442524	63
06-KER-46-19.3/27.5	06-442534	63
06-KER-46-31.9/32.5	06-0J3304	63
06-KER-46-43.0/49	06-0L1104	64
06-KER-46-/7.3	06-353414	64
06-KER-58-27.3/53.9	06-0G9404	64

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-52.2/60	06-0L7304	64
06-KER-58-117.5/128.9	06-0L5404	64
06-KER-65-6.1/25.2	06-0L7404	64
06-KER-99-24.7/27.1	06-451604	65
06-KER-99-28.2/29	06-0A7204	65
06-KER-119-/4.3	06-459104	65
06-KER-155-26.5/52.9	06-0L1404	65
06-KER-166-9.0/24.6	06-322104	65
06-KER-178-13.7/27.2	06-0H2504	65
06-KER-178-100.1/101.6	06-0K4704	66
06-KER-184-7.8/0	06-475204	66
06-KER-184-8.4/8.8	06-426304	66
06-KER-204-4.6/5.1	06-430104	66
06-KER-5722-/0	06-483404	66
06-KIN-41-33.0/39.7	06-0E2104	66
06-KIN-198-9.2/14.7	06-490004	67
06-KIN-198-21.5/28.3	06-3568U4	67
06-MAD-41-23.2/23.6	06-0E1004	67
06-MAD-99-22.7/29.4	06-0E2204	67
06-TUL-63-/0	06-0G9504	67
06-TUL-99-3.1/0	06-471904	67
06-TUL-99-5.6/7.3	06-431704	68

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-99-41.3/53.9	06-324504	68
06-TUL-198-13.7/16.7	06-0H7204	68
06-TUL-216-2.9/11.7	06-446704	68
06-TUL-245-/12	06-448104	68
07-LA-1-1.9/4.1	07-4T1904	69
07-LA-1-35.2/62.9	07-2X7904	69
07-LA-1-38.7/56.8	07-4T0604	69
07-LA-1-52.9/53	07-4S2504	69
07-LA-2-15.0/22.8	07-3Y3404	69
07-LA-2-26.5/64.1	07-2X6804	70
07-LA-2-26.5/64.1	07-2X6704	70
07-LA-2-26.5/54.5	07-2X8704	70
07-LA-2-26.5/54.5	07-2X7204	70
07-LA-2-49.7/0	07-2X6904	70
07-LA-5-1.2/16.6	07-226534	70
07-LA-5-5.1/18.3	07-4Y1604	71
07-LA-5-6.8/18.4	07-235904	71
07-LA-5-8.3/11.6	07-3Y9704	71
07-LA-5-9.9/9.9	07-258914	71
07-LA-5-13.6/18.5	07-246404	71
07-LA-5-15.3/17.2	07-279404	71
07-LA-5-15.8/16.9	07-184104	72

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-16.9/16.9	07-248904	72
07-LA-5-16.9/28.7	07-193104	72
07-LA-5-24.3/24.3	07-3P1604	72
07-LA-5-26.7/29.4	07-121844	72
07-LA-5-27.4/28.1	07-1786A4	72
07-LA-5-29.4/56.3	07-4L4904	73
07-LA-5-31.6/36	07-1218V4	73
07-LA-5-36.0/39.4	07-1219U4	73
07-LA-5-39.4/43.9	07-252714	73
07-LA-5-39.5/42.6	07-235504	73
07-LA-5-44.2/46	07-168004	73
07-LA-5-59.7/73.7	07-252504	74
07-LA-5-64.8/66.1	07-1X6504	74
07-LA-5-67.4/86	07-4Y4004	74
07-LA-5-/0	07-258604	74
07-LA-7-1.0/0	07-256904	74
07-LA-10-18.3/31.3	07-166814	74
07-LA-10-24.3/0	07-3Y7004	75
07-LA-10-31.2/33.4	07-117074	75
07-LA-10-C 28.5/C28.5	07-3Y3804	75
07-LA-10-10.4/28.2	07-3Y3704	75
07-LA-14-54.6/60.7	07-3Y1404	75

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-22-1.1/1.4	07-4T1504	75
07-LA-27-6.9/0	07-4S3504	76
07-LA-27-11.0/15.9	07-4T0204	76
07-LA-39-17.7/40	07-1X3224	76
07-LA-39-40.0/44.4	07-1X3214	76
07-LA-47-.9/2	07-4Y5004	76
07-LA-47-.9/.9	07-3Y5504	76
07-LA-57-7.7/12.2	07-252304	77
07-LA-60-.1/.1	07-4Y3804	77
07-LA-60-11.8/23.3	07-1294V4	77
07-LA-60-23.9/30.5	07-253304	77
07-LA-60-4.4/12.2	07-258924	77
07-LA-71-3.3/4.7	07-3Y3104	77
07-LA-91-17.5/17.5	07-3Y5904	78
07-LA-101-1.0/8.1	07-3Y9204	78
07-LA-101-15.5/16.1	07-199634	78
07-LA-101-16.5/16.5	07-4Y4404	78
07-LA-101-31.1/38.2	07-252104	78
07-LA-105-4.7/15.4	07-4Y2504	78
07-LA-107-1.1/1.2	07-3X2804	79
07-LA-110-.8/21.4	07-256104	79
07-LA-110-21.2/22.8	07-2411U4	79

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-110-23.7/31.9	07-4T0304	79
07-LA-110-25.9/31.9	07-2395U4	79
07-LA-110-.9/9.1	07-3Y9104	79
07-LA-118-2.7/13.4	07-3Y8204	80
07-LA-134-1.9/2.3	07-188504	80
07-LA-134-5.9/8.6	07-182704	80
07-LA-134-8.6/13.3	07-3Y1704	80
07-LA-138-43.4/46.7	07-3Y4904	80
07-LA-138-60.0/60.4	07-4S2704	80
07-LA-138-67.8/75	07-279304	81
07-LA-138-69.3/75	07-4Y1104	81
07-LA-187-4.0/4	07-4T1004	81
07-LA-210-.2/.3	07-279604	81
07-LA-210-25.5/51.9	07-3Y6104	81
07-LA-210-29.5/30.7	07-228104	81
07-LA-210-35.5/35.9	07-224504	82
07-LA-210-40.6/42.1	07-231404	82
07-LA-210-.4/5.9	07-3Y6004	82
07-LA-210-25.8/47	07-253804	82
07-LA-405-.3/11.4	07-3Y7304	82
07-LA-405-7.6/9.3	07-260904	82
07-LA-405-10.9/23.3	07-3Y6304	83

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-13.4/17.1	07-3Y9304	83
07-LA-405-39.0/39	07-2X3504	83
07-LA-405-/0	07-2X6604	83
07-LA-405-/9.6	07-3Y6404	83
07-LA-605-23.2/23.2	07-4Y4704	83
07-LA-605-4.8/19.9	07-2Y7704	84
07-LA-710-9.4/18.4	07-183114	84
07-LA-710-16.1/18.4	07-259904	84
07-LA-710-18.1/20.8	07-269004	84
07-LA-710-18.4/26.7	07-4Y1704	84
07-LA-710-22.5/22.7	07-002344	84
07-LA-710-26.5/27.4	07-179704	85
07-LA-5707-/0	07-4S9404	85
07-LA-5953-/0	07-0AA014	85
07-LA-5953-/0	07-0AA024	85
07-VEN-1-11.6/28.5	07-226514	85
07-VEN-1-25.4/26.7	07-2X8104	85
07-VEN-1-/10.2	07-3X2304	86
07-VEN-23-3.5/8.5	07-4S8804	86
07-VEN-23-20.7/21.1	07-1X8904	86
07-VEN-33-7.8/8	07-4K6304	86
07-VEN-101-8.9/11.5	07-3Y4504	86

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-101-12.5/12.5	07-4Y3904	86
07-VEN-101-12.6/37	07-251804	87
07-VEN-101-22.0/23.7	07-234204	87
07-VEN-101-33.2/34.7	07-272604	87
07-VEN-101-/12.6	07-251504	87
07-VEN-118-.5/32.6	07-2M3904	87
07-VEN-118-.5/15.7	07-3Y8404	87
07-VEN-118-27.0/32.5	07-266704	88
07-VEN-118-18.4/0	07-1P3804	88
07-VEN-126-30.3/34.6	07-4Y1004	88
07-VEN-126-/28.8	07-4Y2104	88
07-VEN-150-18.8/18.8	07-1189G4	88
07-VEN-150-22.7/22.8	07-1X6604	88
07-VEN-150-28.6/28.7	07-4L5704	89
07-VEN-150-/11	07-3Y8604	89
08-RIV-10-13.8/25.2	08-0L9504	89
08-RIV-10-41.3/44.6	08-456004	89
08-RIV-10-58.9/156.4	08-478304	89
08-RIV-10-/8.2	08-472304	90
08-RIV-10-74.0/105	08-0H3104	90
08-RIV-10-94.7/99	08-0K6814	90
08-RIV-60-13.3/30.4	08-0N3004	90

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-74-71.8/92	08-0N2704	90
08-RIV-86-16.0/16.7	08-478604	90
08-RIV-243-13.8/13.9	08-0C4004	91
08-SBD-0-/0	08-0Q5704	91
08-SBD-2-.9/2.4	08-0C0204	91
08-SBD-10-12.0/19.8	08-497504	91
08-SBD-15-14.0/25	08-0Q3604	91
08-SBD-15-107.7/154.6	08-0M2404	91
08-SBD-15-160.9/161.5	08-0A6414	92
08-SBD-15-/49.7	08-0M7704	92
08-SBD-15-/3.8	08-472214	92
08-SBD-18-20.3/20.9	08-0Q2904	92
08-SBD-18-30.0/32.5	08-0A7914	92
08-SBD-18-34.1/35.7	08-0Q3404	92
08-SBD-18-44.2/44.7	08-227004	93
08-SBD-18-53.0/72.1	08-0N1304	93
08-SBD-18-66.6/67.1	08-394704	93
08-SBD-18-87.9/115.9	08-0N7004	93
08-SBD-38-20.5/24	08-0M1304	93
08-SBD-38-49.5/59.4	08-0N9504	93
08-SBD-40-142.2/142.6	08-0C5104	94
08-SBD-40-/S.8	08-0M5004	94

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-58-1.3/9.8	08-0E8504	94
08-SBD-62-55.0/79.5	08-0H6504	94
08-SBD-62-142.2/142.9	08-378704	94
08-SBD-71-4.8/8.5	08-0F1004	94
08-SBD-210-9.4/11	08-204324	95
08-SBD-210-23.5/31.1	08-0M3304	95
08-SBD-215-4.8/6.5	08-007174	95
08-SBD-215-8.8/11.6	08-4440U4	95
08-SBD-330-28.7/36	08-0Q4304	95
08-SBD-330-34.2/36.2	08-0Q5104	95
08-SBD-330-36.2/44.1	08-0Q5404	96
08-SBD-5730-/0	08-0H2824	96
09-INY-190-9.8/24.5	09-343104	96
09-INY-190-57.9/63.9	09-347504	96
09-INY-5505-/0	09-310604	97
09-MNO-120-5.4/50	09-347204	97
09-MNO-203-/8.7	09-346904	97
09-MNO-270-/9.8	09-338104	97
09-MNO-395-36.1/40.1	09-343404	97
09-MNO-395-78.8/80.6	09-342504	97
09-MNO-395-84.4/106.3	09-342804	98
09-MNO-395-106.3/120.4	09-347104	98

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-MNO-395-9.9/12.6	09-295604	98
09-MNO-5704-/0	09-334204	98
10-ALP-4-/9	10-0S5004	98
10-ALP-88-1.9/0	10-444204	99
10-ALP-88-5.3/5.3	10-0S1704	99
10-ALP-5725-/0	10-0F1404	99
10-AMA-49-11.9/22.1	10-0U8104	99
10-CAL-4-14.5/14.9	10-0A0104	99
10-MER-33-17.1/26.5	10-0E9404	99
10-MER-99-1.0/0	10-3A3404	100
10-MER-99-10.8/13.1	10-363124	100
10-MER-99-15.8/17.3	10-0K0204	100
10-MER-99-26.8/27.6	10-3169C4	100
10-MER-99-32.6/37.2	10-0L5804	100
10-MER-140-36.5/37.6	10-3A66U4	100
10-MER-140-/11.9	10-0U8704	101
10-MER-165-30.0/36.7	10-0U0304	101
10-MER-165-/11.7	10-0P5904	101
10-SJ-4-4.4/14.2	10-0T4504	101
10-SJ-4-5.4/6.9	10-0H04U4	101
10-SJ-4-/5.4	10-0Q3704	101
10-SJ-5-32.6/49.8	10-0V1704	102

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-12-/0	10-0K0704	102
10-SJ-99-27.5/0	10-0N9104	102
10-SJ-99-/1.7	10-0L6304	102
10-SJ-99-/0	10-0K3204	102
10-SJ-120-9.4/16.7	10-0U0204	102
10-SJ-120-.5/6.4	10-0V1604	103
10-SJ-132-.7/0	10-0U5904	103
10-SJ-205-1.7/12.6	10-0L5704	103
10-SJ-205-1.9/7.9	10-0Q2704	103
10-STA-5-/0	10-0T4404	103
10-STA-33-23.4/0	10-2A2904	103
10-STA-99-16.8/24.7	10-0L5904	104
10-STA-99-11.9/11.9	10-2A7704	104
10-STA-99-15.0/16.5	10-0F7304	104
10-STA-99-21.9/22.3	10-0K7004	104
10-STA-108-28.7/29.4	10-0N4404	104
10-TUO-108-5.7/6.2	10-0H3204	104
10-TUO-108-31.2/0	10-0N3704	105
11-IMP-7-3.7/6.9	11-068024	105
11-IMP-8-96.9/0	11-2M0604	105
11-IMP-8-4.9/7.2	11-264004	105
11-IMP-8-31.3/0	11-261514	106

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-31.3/0	11-261504	106
11-IMP-78-41.1/63	11-278004	106
11-IMP-78-9.2/12.1	11-167894	106
11-IMP-78-12.1/15.2	11-167884	106
11-SD-5-3.2/15.3	11-2M0204	106
11-SD-5-.3/10	11-080404	107
11-SD-5-1.2/23.5	11-283404	107
11-SD-5-10.0/20	11-240104	107
11-SD-5-23.9/28.2	11-284604	107
11-SD-5-25.9/31.8	11-2M0404	107
11-SD-5-32.7/42.7	11-079804	107
11-SD-5-35.7/40.1	11-2M0304	108
11-SD-5-39.8/54.4	11-289304	108
11-SD-5-40.1/0	11-292404	108
11-SD-5-52.8/54.9	11-239504	108
11-SD-5-67.2/0	11-0AA004	108
11-SD-8-3.0/12.6	11-261704	108
11-SD-8-10.2/21.8	11-2M0904	109
11-SD-8-17.4/18.7	11-063804	109
11-SD-8-1.2/0	11-286604	109
11-SD-8-31.8/39.7	11-2M0804	109
11-SD-8-49.0/0	11-243204	109

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-10.4/21.2	11-2T0924	109
11-SD-15-16.0/M19.3	11-2T0934	110
11-SD-15-18.8/M21.9	11-260714	110
11-SD-15-21.9/M23.9	11-260724	110
11-SD-15-23.8/M26.2	11-260734	110
11-SD-15-26.0/30.2	11-2T0814	110
11-SD-15-27.3/0	11-2T0894	110
11-SD-15-3.2/M4.1	11-070404	111
11-SD-15-8.4/0	11-291904	111
11-SD-15-8.9/9.7	11-233204	111
11-SD-15-10.5/M15	11-2T0914	111
11-SD-15-30.0/31.5	11-2T0824	111
11-SD-52-2.6/5.9	11-288404	111
11-SD-52-7.4/13.3	11-267304	112
11-SD-52-14.1/16.3	11-010614	112
11-SD-52-16.2/17.8	11-2T0104	112
11-SD-52-17.0/17.7	11-2T0004	112
11-SD-56-.3/2.6	11-2M1204	112
11-SD-56-6.8/8.7	11-402304	112
11-SD-75-9.3/10.6	11-296704	113
11-SD-76-23.1/23.5	11-273404	113
11-SD-76-32.9/52.3	11-277804	113

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-7.3/13.1	11-080104	113
11-SD-78-5.0/12	11-274904	113
11-SD-78-37.4/44.5	11-298504	113
11-SD-94-7.9/0	11-262604	114
11-SD-125-9.6/T20.8	11-296804	114
11-SD-163-.9/0	11-401704	114
11-SD-163-1.7/3.2	11-265004	114
11-SD-163-3.8/11.1	11-239304	114
11-SD-805-7.6/9.2	11-081644	114
11-SD-805-24.7/24.7	11-288904	115
11-SD-805-25.2/26.3	11-089754	115
11-SD-805-26.5/28.9	11-2T0404	115
11-SD-905-5.2/6.1	11-091834	115
11-SD-905-8.6/11.6	11-091824	115
11-SD-905-9.5/15	11-288804	115
11-SD-5505-/0	11-0AA024	116
12-ORA-0-/0	12-0AA004	116
12-ORA-0-/0	12-0AA024	116
12-ORA-1-11.5/0	12-0K3704	116
12-ORA-5-1.4/1.6	12-0G9404	116
12-ORA-5-5.1/5.4	12-0G9304	117
12-ORA-5-6.0/31.2	12-0F9204	117

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-5-6.1/31.2	12-0G7304	117
12-ORA-5-8.5/9.4	12-0E5704	117
12-ORA-5-15.1/16.4	12-0E0704	117
12-ORA-5-22.2/28.5	12-0A7304	117
12-ORA-5-24.9/30.3	12-0K1504	118
12-ORA-5-27.6/28.2	12-0G9904	118
12-ORA-5-42.1/44.4	12-1016A4	118
12-ORA-5-72.0/72.4	12-0C8704	118
12-ORA-22-.3/0	12-0K5504	118
12-ORA-22-.6/.9	12-071634	118
12-ORA-22-.7/.9	12-071624	119
12-ORA-22-3.6/3.8	12-0J9604	119
12-ORA-22-12.6/0	12-0K5804	119
12-ORA-39-3.6/0	12-0K2604	119
12-ORA-55-5.5/6.3	12-075604	119
12-ORA-55-5.5/12	12-0J7604	119
12-ORA-55-7.0/7.9	12-0E2504	120
12-ORA-57-16.2/18.8	12-0F0314	120
12-ORA-57-18.8/21.1	12-0F0324	120
12-ORA-57-20.0/21.8	12-0K5404	120
12-ORA-74-13.3/16.6	12-043224	120
12-ORA-90-.5/2.8	12-0K2304	120

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-91-.2/11.5	12-0K3604	121
12-ORA-91-15.9/18.9	12-0G0404	121
12-ORA-91-9.2/15.9	12-0K6804	121
12-ORA-133-4.1/8.1	12-1072C4	121
12-ORA-241-27.9/39	12-0K5904	121
12-ORA-261-/6.2	12-0L5004	121
12-ORA-405-1.7/20.6	12-0C5404	122
12-ORA-405-8.7/12.6	12-0K0604	122
12-ORA-405-9.0/10.8	12-0J9904	122
12-ORA-405-9.5/17.7	12-0K5104	122
12-ORA-405-13.6/0	12-0K6304	122
12-ORA-405-/11.4	12-0L0604	122

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$70,639,093	$34,432,041
-S-	FEDERAL AID (SECONDARY)	$15,055,650	$5,042,449
-SH-	STATE HIGHWAY	$20,598,776	$18,272,595
-ER-	STORM DAMAGE REPAIR	$15,957,822	$9,402,277

Statement of Ongoing Contracts - Federal Aid

District 01

Federal Aid	Category	Bid + CCO	Work Comp
		$24,143,378	$10,263,456
District Total:		**$146,394,718**	**$77,412,818**

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$63,416,835	$26,244,817
-F-	FEDERAL AID (PRIMARY)	$12,686,671	$3,724,541
-S-	FEDERAL AID (SECONDARY)	$73,279,856	$61,854,458
-SH-	STATE HIGHWAY	$31,418,640	$13,735,429
		$197,933,725	$79,530,230
District Total:		**$378,735,727**	**$185,089,475**

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$250,378,125	$146,299,132
-F-	FEDERAL AID (PRIMARY)	$151,875,315	$83,817,246
-S-	FEDERAL AID (SECONDARY)	$69,449,205	$42,582,870
-SH-	STATE HIGHWAY	$108,706,303	$64,232,381
		$392,394,208	$266,411,125
District Total:		**$972,803,156**	**$603,342,753**

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$157,922,781	$52,414,209
-F-	FEDERAL AID (PRIMARY)	$214,061,457	$106,435,337
-S-	FEDERAL AID (SECONDARY)	$418,415,766	$336,837,290
-SH-	STATE HIGHWAY	$2,266,385,047	$1,721,209,363
-ER-	STORM DAMAGE REPAIR	$2,960,835	$2,055,823
		$803,797,341	$444,677,054
District Total:		**$3,863,543,228**	**$2,663,629,075**

District 05

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$88,807,860	$4,318,241
-S-	FEDERAL AID (SECONDARY)	$85,291,852	$16,165,584
-SH-	STATE HIGHWAY	$89,810,169	$63,369,932
		$105,536,267	$67,844,591
District Total:		**$369,446,148**	**$151,698,348**

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$43,231,693	$725,811
-F-	FEDERAL AID (PRIMARY)	$36,444,573	$16,051,699

Statement of Ongoing Contracts - Federal Aid

District 06

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	$38,267,215	$19,317,607
-SH-	STATE HIGHWAY	$39,804,333	$13,590,763
-ER-	STORM DAMAGE REPAIR	$1,095,773	$0
		$259,771,432	$95,721,848
District Total:		**$418,615,018**	**$145,407,728**

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$109,595,795	$55,999,616
-F-	FEDERAL AID (PRIMARY)	$387,062,124	$271,394,951
-S-	FEDERAL AID (SECONDARY)	$16,682,334	$3,937,310
-SH-	STATE HIGHWAY	$191,151,019	$159,589,405
-ER-	STORM DAMAGE REPAIR	$140,199,609	$103,292,127
		$562,973,747	$189,759,768
District Total:		**$1,407,664,628**	**$783,973,177**

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$110,765,011	$93,919,915
-F-	FEDERAL AID (PRIMARY)	$11,979,386	$2,468,447

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	$65,392,455	$29,770,024
-SH-	STATE HIGHWAY	$119,868,021	$76,672,855
-ER-	STORM DAMAGE REPAIR	$24,000,000	$0
		$126,247,278	$104,025,898
District Total:		**$458,252,150**	**$306,857,140**

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$5,510,353	$0
-S-	FEDERAL AID (SECONDARY)	$7,528,377	$0
-SH-	STATE HIGHWAY	$5,758,998	$2,595,240
		$2,350,741	$1,875
District Total:		**$21,148,469**	**$2,597,115**

District 10

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$20,773,729	$1,950
-F-	FEDERAL AID (PRIMARY)	$29,960,340	$26,430
-S-	FEDERAL AID (SECONDARY)	$11,626,127	$1,889,086
-SH-	STATE HIGHWAY	$41,515,876	$29,251,883

Statement of Ongoing Contracts - Federal Aid

District 10

Federal Aid	Category	Bid + CCO	Work Comp
		$36,641,407	$12,358,837
District Total:		**$140,517,479**	**$43,528,186**

District 11

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$97,000,732	$56,024,142
-F-	FEDERAL AID (PRIMARY)	$7,917,649	$7,813,086
-S-	FEDERAL AID (SECONDARY)	$42,869,419	$30,835,476
-SH-	STATE HIGHWAY	$305,702,480	$266,531,407
-ER-	STORM DAMAGE REPAIR	$1,000,000	$0
		$498,967,542	$328,188,080
District Total:		**$953,457,821**	**$689,392,191**

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$10,574,267	$4,102,374
-F-	FEDERAL AID (PRIMARY)	$5,760,861	$2,804,598
-S-	FEDERAL AID (SECONDARY)	$344,848	$184,380
-SH-	STATE HIGHWAY	$96,828,968	$24,382,957
		$214,421,054	$48,739,190

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
District Total:		**$327,929,998**	**$80,213,498**

Statement of Ongoing Contracts - Statewide Recap

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$863,658,968	$435,731,966
		$3,225,178,120	$1,647,521,953
-ER-	STORM DAMAGE REPAIR	$185,214,039	$114,750,226
-S-	FEDERAL AID (SECONDARY)	$844,203,103	$548,416,534
-F-	FEDERAL AID (PRIMARY)	$1,022,705,682	$533,286,615
-SH-	STATE HIGHWAY	$3,317,548,630	$2,453,434,209
Statewide Totals		**$9,458,508,541**	**$5,733,141,503**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
05	$2,170,525
11	$26,551,028

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	$326,602
01	$5,322,005
08	$5,832,121
06	$7,003,524
04	$24,290,030
07	$6,142,309
03	$389,251
Work completed this Period:	$78,027,396