State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-LAS-36-14.0/22.5 02-0E2004 STP-P036-(090)E --() HA21	WPCP SWPPP	IN LASSEN COUNTY ABOUT 10 MILES EAST OF WESTWOOD FROM 3.4 MILES WEST OF SUSAN RIVER BRIDGE TO 3.4 MILES EAST OF ROUTE 36/44 REHABILITATE PAVEMENT	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	ZDENEK, MICHAEL 1031 BUTTE STREET REDDING CA 96001 (530)229-0559	$5,209,918 $5,106,120 $0	12/08/10 01/03/11 11/28/11	95% 94% SUSPENDED
02-LAS-70-3.5/0 02-1E4704 HB4N	WPCP	IN LASSEN COUNTY AT VARIOUS LOCATION INSTALL CM AND HAR SYSTEMS	NORCAL GENERAL CONSTRUCTION CORP 1950 MAJESTIC CT SAN JOSE CA 95132 (408)886-0335	TUHOLSKI, JEROME 1031 BUTTE STREET REDDING CA 95001 (530)225-3419	$644,440 $13,255 $0	05/24/11 06/15/11 12/19/11	13% 2%
02-LAS-395-94.0/96 02-2E7104 HM1	WPCP	IN LASSEN, PLUMAS, AND TEHAMA COUNTIES AT VARIOUS LOCATIONS THIN BLANKET OVERLAY WITH DIGOUTS	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	COLLINS, RONALD 1555 EAST MAIN STREET QUINCY CA 95971 (530)283-2451	$2,954,759 $2,941,876 $0	04/08/11 05/04/11 11/08/11 11/17/11	100% 100% COMPLETED
02-MOD-139-2.2/0 02-2E2804 HM3	WPCP	IN MODOC COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	COAST CONSTRUCTION INC 4460 REDWOOD HWY SUITE 16 SAN RAFAEL CA 94903 (415)444-0716	BADE, TIM 18300 ANTLER SCHOOL ROAD LAKEHEAD CA 96051 (530)238-2964	$890,061 $137,351 $0	04/15/11 05/05/11 10/21/11	52% 15%
02-MOD-139-34.0/50.6 02-2C4604 NH-P139-(020)E --() HA22	WPCP	IN MODOC AND SISKIYOU COUNTIES FROM 3.3 MILES NORTH OF PEREZ OVERHEAD TO SISKIYOU COUNTY LINE AND FROM MODOC COUNTY LINE TO OREGON REPLACE SLAB	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8418	$17,920,621 $15,852,595 $0	11/12/10 12/01/10 01/12/12	65% 88%
02-MOD-299-3.2/3.5 02-2C2214 BHST-PP29-(916)4 --() HA21	SWPPP	IN MODOC COUNTY NEAR ADIN AT NORTH FORK ASH CREEK BRIDGE REPLACE BRIDGE WITH CONCRETE SLAB	Q & D CONSTRUCTION INC P O BOX 10865 RENO NV 89510 (775)786-2677	BADE TIM 18300 ANTLER SCHOOL ROAD LAKEHEAD, CA 96051 (530)604-4845	$1,490,619 $0 $0	08/10/11 08/30/11	0% 0%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-MOD-299-58.0/66.7 02-4E2404 ACST-PS29-(916)3 --()	WPCP	IN MODOC COUNTY NEAR CEDARVILLE FROM 0.5 MILE EAST OF HAYS STREET TO NEVADA STATE LINE. PULVERIZE AND OVERLAY	EAGLE PEAK ROCK AND PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	BADE TIM 18300 ANTLER SCHOOL ROAD LAKEHEAD, CA 96051 (530)604-4845	$4,126,510 $3,906,323 $0	08/10/11 08/24/11 10/31/11 11/08/11 COMPLETED	100% 100%
02-PLU-36-7.9/8.8 02-2E7004 HM1	WPCP	IN PLUMAS AND TEHAMA COUNTIES ON ROUTE 36 FROM JENSEN ROAD TO NORTH FORK FEATHER RIVER BRIDGE AND ON ROUTE 99 FROM 0.5 MILE NORTH GRIND AND REPLACE HMA THIN BLANKET	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	JOHNSON, RYAN 3881 BENATAR, SUITE C CHICO CA 95928 (530)895-5245	$862,651 $839,870 $0	03/21/11 04/13/11 10/19/11 10/27/11 COMPLETED	100% 100%
02-PLU-70-35.1/35.5 02-373104 SARR-P070-(099)E P0-70 0-(9E) --() HA21	SWPPP	IN PLUMAS COUNTY NEAR KEDDIE FROM 0.3 KM WEST TO 0.3 KM EAST OF THE SPANISH CREEK BRIDGE CONSTRUCT BRIDGE	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	CLARK, DAVID W. 1555 EAST MAIN STREET QUINCY CA 95971 (530)218-2739	$15,454,654 $9,804,389 $0	05/03/10 05/18/10 03/18/13	40% 63%
02-PLU-89-7.8/8.6 02-2C2244 ACBH- STP-(100)E 89- 1-(0E) --()	WPCP	IN PLUMAS COUNTY NEAR GRAEAGLE FROM 0.4 MILE SOUTH TO 0.4 MILE NORTH OF MIDDLE FORK RIVER BRIDGE. BRIDGE REHABILITATION	Q & D CONSTRUCTION INC P O BOX 10865 RENO NV 89510 (775)786-2677	CLARK DAVID 1555 EAST MAIN STREET QUINCY, CA 95971 (530)218-2739	$1,079,789 $0 $0	08/10/11 08/30/11	0% 0%
02-PLU-147-9.0/9.8 02-3E0504 ACST-PP14-(700)2 --()	SWPPP	IN PLUMAS COUNTY AND LASSEN COUNTIES ON ROUTE 147 FROM HAMILTON BRANCH BRIDGE TO 0.1 MILE SOUTH OF CLEAR CREEK DRIVE AND FROM COUN PULVERIZE ROADBED, WIDEN SHOULDERS	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96002 (530)222-0810	COLLINS, RONALD 1555 EAST MAIN STREET QUINCY CA 95971 (530)283-2451	$1,052,570 $1,030,322 $0	05/05/11 05/20/11 11/02/11 11/10/11 COMPLETED	100% 100%
02-SHA-0-/0 02-2E3304 HM3	WPCP	IN SHASTA, SISKIYOU, AND TRINITY COUNTIES AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	J F SHEA CONSTRUCTION INC 17400 CLEAR CREEK ROAD REDDING CA 96001 (530)246-4292	RINARD, WAYNE 1031 BUTTE STREET REDDING CA 96001 (530)229-0531	$1,637,659 $1,621,940 $0	04/14/11 05/05/11 10/18/11 10/21/11 COMPLETED	100% 100%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-0-/0 02-2E3404 HM3	WPCP	IN SHASTA COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	AMERICAN CIVIL CONSTRUCTION WEST COAST INC (ACC) 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	WILSON, ZACHARY 1031 BUTTE STREET REDDING CA 96001 (530)225-3225	$1,500,575 $1,010,031 $0	05/13/11 06/03/11 10/14/11	100% 78%
02-SHA-5-.9/4.3 02-371004 HB4N	SWPPP	IN SHASTA COUNTY IN AND NEAR ANDERSON FROM FOURTH STREET OVERCROSSING TO DESCHUTES ROAD UNDERCROSSING WIDEN ROADWAY	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8418	$11,370,595 $11,104,457 $0	04/21/10 05/24/10 10/16/11 11/17/11 COMPLETED	93% 99%
02-SHA-5-3.0/19 02-0C5904 NHS- -( ) --() HB4N	SWPPP	IN AND NEAR ANDERSON & REDDING ON I-5 FR 0.6MILE S OF ANDERSON SEP.TO 0.3 MILE N OF TWINVIEW BLVD UC & ON RT 44 FR EAST ST. TO EAS INSTALL ITS	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES CA 95307 (209)541-0920	WILSON, ZACHARY 1031 BUTTE STREET REDDING CA 96001 (530)225-3225	$4,425,363 $3,864,008 $0	11/23/10 12/23/10 08/20/12 SUSPENDED	62% 87%
02-SHA-5-4.5/0 02-2E3204 IM00-0C34-(4E) --() 	WPCP	IN SHASTA AND SISKIYOU COUNTIES AT VARIOUS LOCATIONS WIDEN BRIDGE, REPLACE SLAB AND SEAL	MYERS AND SONS CONSTRUCTION LP 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING, CA 96001 (530)604-5102	$2,547,584 $0 $0	10/03/11 11/08/11	0% 0%
02-SHA-5-8.5/12.1 02-2E2404 ACHS-IMG0-(343)E 8- 3-(3E) --() 	SWPPP	IN SHASTA COUNTY IN AND NEAR REDDING FROM 1.3 MILES SOUTH OF KINGHTON ROAD OVERCROSSING TO 0.5 MILE NORTH OF SMITH ROAD OVERCROS INSTALL MEDIAN BARRIER	STEELHEAD CONSTRUCTORS, INC. P O BOX 997 PALO CEDRO CA 96073 (530)226-6400	GRANADOS, ANTHONY 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8417	$1,365,434 $1,138,516 $0	04/25/11 05/27/11 12/27/11	14% 80%
02-SHA-5-11.0/17.5 02-4C4014 HB4C	SWPPP	IN SHASTA COUNTY IN AND NEAR REDDING FROM 0.3 MILE SOUTH OF SMITH ROAD OVERCROSSING TO 0.2 MILE NORTH OF ROUTH 5/299 SEPARATION WIDEN BRIDGES WITH PCPS GIRDERS	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	$17,767,934 $11,774,663 $0	05/09/11 05/20/11 04/03/12	47% 66%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-5-15.0/15.8 02-3C0004 IM-BRIM-(005)8 --() HB4N	SWPPP	IN SHASTA COUNTY IN REDDING FROM 1.3 MILES SOUTH TO 0.1 MILE NORTH OF HILLTOP DRIVE OVERCROSSING WIDEN RAMP	TULLIS INC P O BOX 493416 REDDING CA 96049 (530)241-5105	WOOD, JAMES 1031 BUTTE STREET REDDING CA 96001 (530)225-3160	$6,775,641 $5,609,191 $0	12/21/10 01/03/11 06/15/12	33% 82%
02-SHA-5-39.5/40.8 02-378904 ACBR-0058-(337)N 00-58 3-(7N) --() HA21	SWPPP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 0.3 KM NORTH OF ANTLER SUMMIT OVERCROSSING TO 0.5 KM NORTH OF ANTLER UNDERPASS BRIDGE REPLACEMENT	TUTOR SALIBA CORPORATION 15901 OLDEN STREET SYLMAR CA 91342 (818)362-8391	DARNALL, MARK 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3083	$127,305,693 $42,495,375 $0	09/25/09 10/14/09 03/04/15	37% 33%
02-SHA-5-44.4/58 02-2C4504 ACIM-0058-(341)E IM00-58 3-(1E) --() HA22	WPCP	IN SHASTA COUNTY NEAR LAKEHEAD FROM 1.5 MILES SOUTH OF DOG CREEK BRIDGE TO 0.6 MILE NORTH OF SIMS ROAD UNDERCROSSING ASPHALT CONCRETE RESURFACING	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	PASCAL, ANTHONY 1031 BUTTE STREET REDDING CA 96001 (530)225-3888	$30,262,574 $2,939,692 $0	11/29/10 01/12/11 08/01/13	27% 10%
02-SHA-5-/67 02-2E9704 HSIM-0058-(342) 0-058 -(42E) --()	WPCP	IN SHASTA AND TEHAMA COUNTIES FROM TEHAMA COUNTY LINE TO 1.5 MILES SOUTH OF DOG CREEK BRIDGE INSTALL METAL BEAM GUARD RAILING	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE OR 97070 (503)682-2252	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	$5,531,777 $5,035,143 $0	11/22/10 12/28/10 02/21/12	76% 87%
02-SHA-44-.3/1.8 02-328044 STPE-PO44-(049)E --() HB4N	WPCP	IN SHASTA COUNTY IN REDDING INSTALL LANDSCAPING AND IRRIGATION	AUBURN GARDENING AND LANDSCAPE 2701 DEL PASO ROAD SUITE 130 SACRAMENTO CA 95835 (530)344-8169	ALEXANDER, NATHAN 1031 BUTTE STREET REDDING CA 96001 (530)225-2922	$483,961 $202,188 $0	04/07/11 06/06/11 02/08/12	56% 47%
02-SHA-44-69.0/69.8 02-0E3904 ACHS-P044-(046)E P0-44 0-(6E) --() HB1	SWPPP	IN SHASTA COUNTY NEAR OLD STATION FROM 3.6 MILES EAST OF PLUM VALLEY ROAD TO 1.6 MILES WEST OF SHASTA/LASSEN COUNTY LINE SHOULDER WIDENING	HAT CREEK CONSTRUCTION AND MATERIALS INC 24339 HWY 89N BURNEY CA 96013 (530)335-5501	WING, KATHRYN 28482 HWY 44, SUITE #1 SHINGETOWN CA 96088 (530)474-4424	$1,264,004 $1,292,788 $0	11/12/09 12/07/09 12/17/10 12/20/11	100% 100%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SHA-89-29.2/0 02-1E6704 HM3	WPCP	IN SHASTA COUNTY ABOUT 12 MILES NORTH OF BURNEY AT LAKE BRITTON BRIDGE BRIDGE MAINTENANCE	MUEHLHAN CERTIFIED COATINGS INC 2320 CORDELIA ROAD FAIRFIELD CA 94534 (707)639-4414	BADE, TIM 4300 CATERPILLAR ROAD REDDING CA 96003 (530)265-3158	$3,490,940 $3,371,097 $0	06/02/10 06/28/10 11/30/11	92% 96%
02-SHA-299-2.5/4.3 02-1E10U4 ACHS-NH -(929)9 HSNH- 1-(2E) --()	SWPPP	IN SHASTA COUNTY ABOUT 17 MILES WEST OF REDDING FROM 2.5 TO 4.3 MILES EAST OF TRINITY COUNTY LINE. INCREASE CURVE RADII, WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MENDOZA, SERGIO 1031 BUTTE STREET REDDING, CA 96001 (530)945-2437	$10,511,082 $0 $0	07/12/11 08/10/11 10/22/13	0% 0%
02-SHA-999-/0 02-1E6104 ACHS-X089-(098)E P X0-89 0-(8E) --() HA21	WPCP	IN SHASTA COUNTY AT VARIOUS LOCATIONS. PLACE METHACRYLATE OVERLAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	BADE, TIM 18300 ANTLER SCHOOL ROAD LAKEHEAD CA 96051 (530)238-2964	$1,226,746 $1,047,083 $0	12/16/10 12/30/10 11/25/11	93% 91%
02-SIS-5-25.3/37.5 02-2E6904 IM00-5161-(6E) --() HM1	WPCP	IN SISKIYOU COUNTY NEAR EDGEWOOD FROM 0.3 MILE SOUTH OF WEED ROADSIDE REST AREA TO 0.7 MILE SOUTH OF GRENADA OVERCROSSING THIN BLANKET OVERLAY WITH DIGOUTS	EAGLE PEAK ROCK AND PAVING INC P O BOX 879 ALTURAS CA 96101 (530)233-4568	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)949-2984	$5,640,363 $47,242 $0	05/03/11 05/17/11 07/30/12	0% 1%
02-SIS-96-20.0/20.1 02-340204 HA23		IN SISKIYOU COUNTY ABOUT 19 KM EAST OF SOMES BAR AT 0.8 KM EAST OF TI CREEK BRIDGE DRAINAGE AND SLOPE PROTECTION WORK	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003		$98,000 $0 $0	11/21/97 11/21/97	0% 0%
02-SIS-96-/12 02-2C9504 STPP-0960-(50E) --() HA42	SWPPP	IN SISKIYOU COUNTY REPLACE CULVERTS CONSTRUCT HEADWALL	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	MELVIN, RICH 1031 BUTTE STREET REDDING, CA 96001 (530)604-0153	$1,484,447 $0 $0	10/25/11 11/08/11	0% 0%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-SIS-97-24.0/34.5 02-1E0804 NH-P097-(039)E --() HA22	WPCP	IN SISKIYOU COUNTY ABOUT 10 MILES SOUTH OF MACDOEL FROM 2.1 MILES NORTH OF GRASS LAKE REST AREA TO 1.7 MILES SOUTH OF BALL MOUNTA PAVEMENT REHABILITATION	J F SHEA CONSTRUCTION INC P O BOX 494519 REDDING CA 96049 (530)246-4292	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF, CA 96080 (530)949-2984	$7,784,578 $7,568,401 $0	01/03/11 01/24/11 11/30/11	100% 95% OVER RUN
02-SIS-97-40.1/54.1 02-4C0104 NH-P097-(040)E --() HA22	SWPPP	IN SISKIYOU COUNTY AT AND NEAR MACDOEL FROM JUNIPER KNOLL ROAD TO OREGON STATE LINE COLD PLANE AC APPLY RUBBER SEAL	KLAMATH PACIFIC 2918 EDISON AVENUE KLAMATH FALLS OR 97603 (541)884-6184	HINTON, JOHN 1745 S. MAIN STREET YREKA CA 96097 (530)841-0173	$15,040,537 $10,659,479 $0	01/20/11 02/16/11 01/17/12	76% 71%
02-SIS-161-4.5/7 02-3E0404 ACST-PP16-(100)3 --()	WPCP	IN SISKIYOU COUNTY NEAR DORRIS FROM 4.5 MILES TO 7.0 MILES EAST OF ROUTE 97. PULVERIZE ROADBED, PAVING, STRIPING	KLAMATH PACIFIC 2918 EDISON AVE KLAMATH FALLS OR 97603 (541)884-6184	HINTON, JOHN 17455 MAIN STREET YREKA CA 96097 (530)841-0173	$1,003,860 $938,387 $0	05/24/11 06/09/11 11/01/11 11/08/11	100% 100% SUSPENDED
02-SIS-999-/0 02-1E6304 ACST-X093-(006)E X0-93 0-(6E) --() HA21	WPCP	IN SISKIYOU COUNTY AT VARIOUS LOCATIONS PLACE POLYESTER CONCRETE	BLAISDELL CONSTRUCTION INC P O BOX 938 ANDERSON CA 96007 (530)365-4444	MURPHY, JAMES 1745 S. MAIN STREET YREKA CA 96097 (530)605-5867	$1,105,065 $995,326 $0	11/22/10 12/08/10 11/01/11	100% 88% OVER RUN
02-TEH-0-/0 02-2E3004 HM3	WPCP	IN TEHAMA COUNTY AT VARIOUS LOCATIONS BRIDGE MAINTENANCE	BAY LINE CUTTING & CORING INC 1033 YERBA BUENA AVE OAKLAND CA 94608 (510)420-8992	GRANADOS, ANTHONY 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8417	$1,364,259 $307,458 $0	04/11/11 05/24/11 01/04/12	46% 23%
02-TEH-5-12.2/0 02-0C9704 ACIM-0005-(333)E --() HA21	SWPPP	IN TEHAMA COUNTY NEAR CORNING FROM 0.6 KM SOUTH TO 0.8 KM NORTH OF THOMES CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC ALTERNATIVE 1 P O BOX 491539 REDDING CA 960491539 (530)365-3930	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8418	$26,786,067 $26,740,992 $0	05/23/08 06/17/08 09/02/11 11/10/11	100% 100% COMPLETED

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TEH-5-22.2/27.5 02-2C50U4 SARR-0058-(336)E 00-58 3-(6E) --() HA22	SWPPP	IN TEHAMA COUNTY IN AND NEAR RED BLUFF FROM 5.3 MILES SOUTH OF ADOBE ROAD OVERCROSSING TO ADOBE ROAD OVERCROSSING BRIDGE DECK MAINTENANCE	C C MYERS INC 3286 FITZGERALD ROAD RANCHO CORDOVA CA 957426811 (916)635-9370	BLINE, JEFF 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8413	$30,417,196 $32,928,241 $0	06/26/09 07/08/09 11/21/11	96% 98%
02-TEH-36-46.0/55.3 02-2E6404 STP-P036-(092)E --() HM1	WPCP	IN TEHAMA COUNTY NEAR RED BLUFF FROM 0.6 MILE WEST OF STICE RD TO DE HAVEN GULCH BRIDGE SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DR REDDING CA 96001 (530)246-4338	GRANADOS, ANTHONY 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8417	$780,000 $643,821 $0	04/20/11 05/18/11 11/23/11	73% 83%
02-TEH-36-85.8/87.5 02-1E8204 STPP-0360-(91E) --() HB4N	WPCP	IN TEHAMA COUNTY NEAR MINERAL FROM 1.4 MILES EAST OF PAYNES CREEK ROAD TO 0.1 MILE WEST OF 36/89 SEPARATION CONSTRUCT TURNOUTS	DIG IT CONSTRUCTION INC P O BOX 494 CHESTER CA 96020 (530)258-3306	GRANADOS, ANTHONY 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)527-8417	$677,116 $489,459 $0	03/09/11 03/24/11 12/15/11	53% 74%
02-TEH-99-12.5/24.9 02-0E5304 NH-P099-(537)E --() HA22	WPCP	IN TEHAMA COUNTY AT AND NEAR LOS MOLINOS FROM LOS MOLINOS CREEK BRIDGE TO SALT CREEK BRIDGE PAVEMENT REHABILITATION	KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928 (530)891-6555	ROGERS, JIM 3881 BENATAR, SUITE C CHICO CA 95928 (530)895-5245	$8,469,109 $7,943,418 $0	01/13/11 02/04/11 01/06/12	95% 98% SUSPENDED
02-TEH-99-13.9/14.2 02-2C1104 ACNH-P099-(528)E --() HA21	SWPPP	IN TEHAMA COUNTY NEAR DAIRYVILLE AT SUNSET CANAL BRIDGE AND CRAIG CREEK BRIDGE RECONSTRUCT BRIDGE	BLAISDELL CONSTRUCTION INC P O BOX 938 ANDERSON CA 96007 (530)365-4444	SHEPARD, SEAN E. 122 BELLE MILL ROAD RED BLUFF CA 96080 (530)605-5865	$1,717,091 $1,593,876 $0	08/06/10 09/16/10 12/13/11	77% 92%
02-TRI-3-68.5/0 02-2C9904 BRST-X033-(030)E X0-33 0-(0E) --() HA21	SWPPP	IN TRINITY COUNTY AT TRINITY RIVER BRIDGE AND AT MINNEHAHA CREEK BRIDGE REPLACE BRIDGE WITH PS CONCRETE	GOLDEN STATE BRIDGE INC 901 HOWE ROAD MARTINEZ CA 94553 (925)372-8000	O'SULLIVAN, ANDY 1625 MOTT ROAD MT. SHASTA CA 96067 (530)235-2657	$4,124,816 $2,210,548 $0	02/24/11 03/15/11 07/27/12	20% 53%

District 02

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
02-TRI-36-36.7/37.1 02-2E0604 ACHS-P036-(088)E P P0-36 0-(8E) --() HB1	SWPPP	IN TRINITY COUNTY ABOUT 18 MILES EAST OF FOREST GLEN FROM 1.3 MILES TO 0.9 MILE WEST OF WILD MAD ROAD REALIGN AND WIDEN ROADWAY	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	RINARD, WAYNE 4300 CATERPILLAR ROAD REDDING CA 96003 (530)229-0531	$906,328 $864,841 $0	09/01/10 09/21/10 12/09/12	100% 94%
02-TRI-299-13.3/13.8 02-3C0804 ACHS-P299-(155)E P2-99 1-(5E) --() HB1	SWPPP	IN TRINITY COUNTY NEAR BURNT RANCH FROM 0.4 MI WEST TO 0.1 MILE EAST OF FRIEDRICH ROAD. SHOULDER WIDENING	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	MENDOZA, SERGIO 4300 CATERPILLAR ROAD REDDING CA 96003 (530)225-3193	$5,670,181 $5,032,221 $0	04/01/09 04/20/09 10/21/11	99% 95%
02-TRI-299-19.2/19.6 02-2E2004 HSNH-P299-(166)E --() HB1	WPCP	IN TRINITY COUNTY ABOUT 8 MILES EAST OF BURNT RANCH FROM 0.3 MILE WEST TO 0.2 MILE EAST OF SWEDE CREEK ROAD CONSTRUCT RETAINING WALL PLACE HMA	R BROWN CONSTRUCTION CO INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	RINARD, WAYNE 1031 BUTTE STREET REDDING, CA 96001 (530)515-4587	$1,211,111 $0 $0	09/08/11 09/28/11	0% 0%
02-TRI-299-43.4/65.8 02-1E6004 HM3	WPCP	IN TRINITY COUNTY NEAR WEAVERVILLE AT VARIOUS LOCATIONS FROM CANYON CREEK BRIDGE TO GRASS VALLEY CREEK BRIDGE NO. 05-0010 BRIDGE MAINTENANCE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	RINARD, WAYNE 4300 CATERPILLAR ROAD REDDING CA 96003 (530)229-0531	$1,145,505 $1,107,344 $0	05/24/10 06/07/10 11/30/11	100% 98% OVER RUN

Totals: **Authorized Final Amt:** $394,579,781 **Completed to Date:** $232,209,324 **Work This Month:** $0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-LAS-36-14.0/22.5	02-0E2004	1
02-LAS-70-3.5/0	02-1E4704	1
02-LAS-395-94.0/96	02-2E7104	1
02-MOD-139-34.0/50.6	02-2C4604	1
02-MOD-139-2.2/0	02-2E2804	1
02-MOD-299-3.2/3.5	02-2C2214	1
02-MOD-299-58.0/66.7	02-4E2404	2
02-PLU-36-7.9/8.8	02-2E7004	2
02-PLU-70-35.1/35.5	02-373104	2
02-PLU-89-7.8/8.6	02-2C2244	2
02-PLU-147-9.0/9.8	02-3E0504	2
02-SHA-0-/0	02-2E3304	2
02-SHA-0-/0	02-2E3404	3
02-SHA-5-.9/4.3	02-371004	3
02-SHA-5-4.5/0	02-2E3204	3
02-SHA-5-3.0/19	02-0C5904	3
02-SHA-5-8.5/12.1	02-2E2404	3
02-SHA-5-11.0/17.5	02-4C4014	3
02-SHA-5-15.0/15.8	02-3C0004	4
02-SHA-5-39.5/40.8	02-378904	4
02-SHA-5-44.4/58	02-2C4504	4
02-SHA-5-/67	02-2E9704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-SHA-44-69.0/69.8	02-0E3904	4
02-SHA-44-.3/1.8	02-328044	4
02-SHA-89-29.2/0	02-1E6704	5
02-SHA-299-2.5/4.3	02-1E10U4	5
02-SHA-999-/0	02-1E6104	5
02-SIS-5-25.3/37.5	02-2E6904	5
02-SIS-96-20.0/20.1	02-340204	5
02-SIS-96-/12	02-2C9504	5
02-SIS-97-24.0/34.5	02-1E0804	6
02-SIS-97-40.1/54.1	02-4C0104	6
02-SIS-161-4.5/7	02-3E0404	6
02-SIS-999-/0	02-1E6304	6
02-TEH-0-/0	02-2E3004	6
02-TEH-5-12.2/0	02-0C9704	6
02-TEH-5-22.2/27.5	02-2C50U4	7
02-TEH-36-46.0/55.3	02-2E6404	7
02-TEH-36-85.8/87.5	02-1E8204	7
02-TEH-99-12.5/24.9	02-0E5304	7
02-TEH-99-13.9/14.2	02-2C1104	7
02-TRI-3-68.5/0	02-2C9904	7
02-TRI-36-36.7/37.1	02-2E0604	8
02-TRI-299-13.3/13.8	02-3C0804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
02-TRI-299-19.2/19.6	02-2E2004	8
02-TRI-299-43.4/65.8	02-1E6004	8

Statement of Ongoing Contracts - Federal Aid

District 02

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$63,824,282	$35,289,875
-F-	FEDERAL AID (PRIMARY)	$52,011,726	$43,617,769
-S-	FEDERAL AID (SECONDARY)	$13,761,884	$12,822,485
-SH-	STATE HIGHWAY	$43,727,377	$34,229,343
		$221,254,513	$106,249,852
District Total:		**$394,579,781**	**$232,209,324**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
02	$49,794,670
Work completed this Period:	$49,794,670