State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-32-.4/4.6 03-0H7104 HSNH-P032-(045) --()		IN GLENN AND BUTTE COUNTIES FROM 0.4 MILE WEST OF COUNTY RD RR TO GLENN-COLUSA CANAL BRIDGE AND FROM 0.1 MILE EAST OF GIANELLA RD INSTALL EDGELINE/SHOULDER RUMBLE	APPLY-A-LINE, INC. 19652 N HIRSCH CT ANDERSON CA 96007		$137,044 $0 $0	07/20/16 08/16/16	0% 0%
03-BUT-32-6.0/10.2 03-1F9904 NHP-P032-(044) --() HB71		IN BUTTE COUNTY NEAR CHICO FROM POPLAR STREET TO ROUTE 99/32 SEPARATION ADA COMPLIANCE CURB RAMPS, SIGNAL,	FRANKLIN CONSTRUCTION, INC. 217 FLUME STREET, SUITE 200 CHICO CA 95928	JOHNSON, RYAN 2707 NOTRE DAME BLVD. CHICO, CA 95973 (530)895-5245	$1,457,444 $450,437 $320,644	05/20/16 06/14/16 01/03/17	30% 31%
03-BUT-32-19.0/23.9 03-0G1104 STP-P032-(043) --()		NEAR CHICO FROM LA CASTANA DRIVE TO NOPEL AVE RUBBERIZED HOT MIX ASPHALT OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	$2,520,609 $2,028,570 $873,224	03/10/16 03/22/16 10/12/16	73% 78% SUSPENDED
03-BUT-32-30.9/31 03-1H5104 20.20 201130		IN BUTTE COUNTY NEAR CHICO AT 2.8 MILES EAST OF PLATT MOUNTAIN ROAD DIR'S EMERGENCY F.A. REMOVE AND REPLACE FAILED EASTBOUND LANE	BALDWIN CONTRACTING CO. INC DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY ROAD CHICO, CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD CHICO, CA 95928 (530)218-3679	$385,000 $0 $0	03/21/16 06/08/16 07/20/16	0% 0%
03-BUT-70-14.8/14.8 03-0G2904		IN BUTTE COUNTY IN OROVILLE AT FEATHER RIVER BRIDGE PAINT 2 BRIDGES	F.D. THOMAS, INC. 217 BATEMAN DR. CENTRAL POINT OR 97502	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95938 (530)682-3759	$1,284,575 $324,709 $286,276	03/25/16 04/15/16 01/27/17	45% 25%
03-BUT-70-24.3/0 03-0F6904 BRST-P070-(100)E --() HA21		ABOUT 9.5 MILES EAST OF OROVILLE AT FLAG CANYON CREEK BRIDGE 12-140 REPLACE BRIDGE	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	$2,699,966 $2,032,571 $125,705	05/18/15 06/11/15 11/14/16	75% 75%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-BUT-99-30.1/T37.5 03-2F3304 NHP-P099-(586) --() HA22		IN AND NEAR CHICO FROM 0.5 MILE SOUTH OF SKYWAY OVERCROSSING TO 0.2 MILE SOUTH OF GARNER LANE RHMA-O (OGFC) AND HMA-A OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	HARGROVE, BEN 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)218-4831	$9,331,606 $8,951,136 $0	09/29/15 10/14/15 08/26/16 09/14/16 COMPLETED	95% 92%
03-BUT-99-30.8/30.8 03-3F8404 STP-000C-(429) --()		IN SACRAMENTO, PLACER, YOLO, AND YUBA COUNTIES ON ROUTES 5, 50, 51, 65, 70, 80, 99, AND 113 AT VARIOUS LOCATIONS UPDATE EXISTING TRAFFIC MONITORING	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624		$5,686,095 $0 $0	06/17/16 07/05/16	0% 0%
03-BUT-99-33.8/35.3 03-0H9404 20.20 201130		IN BUTTE COUNTY ON ROUTE 99 FROM 0.05 MILE SOUTH OF LINDO CHANNEL TO E LASSEN AVENUE UNDERCORSSING DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD. STE 120 SACRAMENTO, CA 95834 (916)263-4912	$795,000 $781,213 $0	08/17/15 10/27/15 11/19/16	0% 98%
03-BUT-162-18.0/22.7 03-0G3604		IN BUTTE COUNTY IN AND NEAR OROVILLE FROM LOWER WYANDOTTE ROAD TO SADDLE DRIVE RUBBERIZED HOT MIX ASPHALT (GAP	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	KNUDSON, CAMERON 379 COLUSA AVE YUBA CITY, CA 95991 (530)822-4431	$1,147,082 $704,106 $500,316	02/05/16 02/18/16 10/18/16	47% 61%
03-COL-5-22.3/0 03-4M2004 HM3H		IN COLUSA, BUTTE, AND GLENN COUNTIES ON ROUTES 5, 20, 32,149, AND 162 AT VARIOUS LOCATIONS SUB-SCOUR MITIGATION-7 BRIDGES	BLAISDELL CONSTRUCTION INC. PO BOX 938 ANDERSON CA 96007	CRETE, MATT 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)682-3759	$634,745 $221,281 $0	07/02/14 07/21/14 12/10/16	32% 34%
03-COL-45-24.6/28.8 03-0G4704		IN COLUSA COUNTY ABOUT 4.4 MILES NORTH OF COLUSA FROM MAXWELL ROAD TO 0.5 MILE NORTH OF PACKER ROAD COLD IN-PLACE RECYCLING &	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928		$2,095,413 $1,855,422 $0	03/22/16 04/05/16 09/12/16	60% 88%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-49-9.6/9.7 03-1H7204 20.20 201130		IN EL DORADO COUNTY ON ROUTE 49 AT PLEASANT VALLEY ROAD DIR'S EMERGENCY F.A. REPLACE 560' OF CMP CULVERT AND REPAIR	DOUG VEERKAMP GENERAL ENGINEERING, INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	$270,000 $0 $0	06/10/16 07/05/16	0% 0%
03-ED-49-14.9/15.1 03-2F6004 HB71		IN PLACERVILLE, AT THE INTERSECTION OF SPRING STREET AND ROUTE 50; ALSO AT THE INTERSECTION OF SPRING STREET AND COLOMA STREET. UPGRADE CURB RAMPS, SIDEWALK AND	ROBERT J. FRANK CONSTRUCTION 2806 TARMAC ROAD REDDING CA 96003	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)218-4803	$879,989 $688,611 $113,730	09/04/15 09/23/15 09/26/16	92% 75%
03-ED-50-58.0/67.6 03-0G3704 NHP-P050-(138) --()		IN EL DORADO COUNTY AT AND NEAR STRAWBERRY FROM STRAWBERRY LANE TO 0.1 MILE WEST OF JOHNSON PASS ROAD BONDED WEARING COURSE-GAP GRADED	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLD700 STE 35 MCCLELLAN CA 95652	WOODRUFF, JARRETT 11323 SANDERS DRIVE RANCHO CORDOVA, CA 95742 (916)416-7548	$2,527,501 $640,424 $640,424	03/16/16 03/28/16 11/14/16	22% 24%
03-ED-89-8.6/13.8 03-1A8424 STP-P089-(109)E --() HA42 HA22 HB4N		IN AND NEAR SOUTH LAKE TAHOE FROM ROUTE 50 TO CASCADE ROAD STORM WATER QUALITY IMPROVEMENTS	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	ALTERTON, NATHAN 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)957-1110	$12,061,189 $11,714,507 $974,728	09/26/14 10/10/14 10/13/16	92% 92%
03-ED-89-13.8/18 03-1A8434 STP-P089-(112) --() HA42 HA22 HB4N		NEAR SOUTH LAKE TAHOE FROM CASCADE ROAD TO UPPER EMERALD BAY ROAD COLD PLAN AC/HMA CONCRETE/CULVERT	DON GARCIA EXCAVATING & PAVING, INC. P O BOX 7176 SOUTH LAKE TAHOE CA 96158	MONTPLAISIR, JARET 10960 WEST RIVER ST. STE 101A TRUCKEE, CA 96161 (530)682-5837	$8,282,535 $5,581,618 $1,872,065	09/09/15 10/14/15 01/12/17	52% 67%
03-ED-193-10.1/10.1 03-2F7204 STP- -( ) --() 20.20 201130		IN EL DORADO COUNTY, NEAR GEORGETOWN, ABOUT 0.6 MILE WEST OF GRAYBAR MINE ROAD DIR'S EMERGENCY F.A. REPAIR EB SHOULDER AND SLOPE BELOW	DOUG VEERKAMP GENERAL ENG. INC 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE, CA 95667 (530)621-0986	$370,000 $181,787 $0	05/13/11 11/03/11 06/23/11	67% 100%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-ED-193-23.4/23.3 03-1H4804 20.20 201130		IN EL DORADO COUNTY NEAR PLACERVILLE 2.0 MILES NORTH OF THE SOUTH FORK AMERICAL RIVER BRIDGE DIR'S EMERGENY F.A. REPLACE FAILED GABION WALL WITH SOLDIER PI	DOUG VEERKAMP GENERAL ENGINEERING, INC. 2585 COLD SPRINGS ROAD PLACERVILLE, CA 95667	ALTERTON, NATHAN P.O. BOX 2424 PLACERVILLE, CA 95667 (530)957-1110	$2,704,000 $1,710,373 $0	01/30/16 05/11/16 08/15/16	86% 63%
03-GLE-5-24.8/28.6 03-0F3704 IMNH-P -( )0 7097- -() HA42		IN GLENN COUNTY NEAR ORLAND AT VARIOUS LOCATIONS FROM COUNTY ROAD 16 OVERCROSSING TO COUNTY ROAD 3 OVERCROSSING LOWER ROADWAY PROFILE TO IMPROVE	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCTION 1764 SKYWAY CHICO CA 95928	STEINER, BRIAN 2707 NOTRE DAME BLVD. CHICO CA 95928 (530)218-3679	$4,726,051 $4,640,199 $0	12/02/15 12/17/15 10/28/16	62% 95% SUSPENDED
03-GLE-32-1.3/4.3 03-0G3804 HM1		IN GLENN COUNTY IN AND NEAR ORLAND FROM M1/2 TO 0.3 MILE WEST OF COUNTY RR. RHMA OVERLAY	BALDWIN CONTRACTING COMPANY, INC. DBA KNIFE RIVER CONSTRUCT 1764 SKYWAY CHICO CA 95928	GRANDY, DWAYNE 2707 NOTRE DAME BLVD. CHICO, CA 95928 (530)713-7814	$945,822 $223,568 $220,364	03/10/16 03/22/16 10/20/16	40% 25%
03-NEV-20-25.8/32 03-4M4504 HM2C		IN NEVADA COUNTY NEAR NEVADA CITY AT VARIOUS LOCATIONS FROM 2.5 MILES EAST OF SCOTTS FLAT ROAD TO 0.2 MILE EAST OF WASHINGTON ROA CULVERT REHABILITATION	MICHELS CORPORATION DBA MICHELS PIPELINE CONSTRUCTION 1715 16TH STREET SE SALEM OR 97302	PUSTOV, MICHAEL 138 NEW MOHAWK RD, STE B NEVADA CITY, CA 95959 (916)208-9974	$396,043 $77,492 $1,551	03/14/16 04/05/16 10/05/16	83% 20%
03-NEV-20-/0 03-0H9904 HSST-P000-(439) --()		IN NEVADA COUNTY ON ROUTE 20 FROM NEVADA COUNTY LINE TO PENN VALLEY ROAD AND IN PLACER COUNTY ON ROUTE 267 FROM CARNELIAN BAY AVEN INSTALL CENTERLINE RUMBLE STRIPS	CENTRAL STRIPING SERVICE, INC. 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742	JOHNSON, JEFF 137 NEW MOHAWK ROAD, STE. B NEVADA CITY,. CA 95959 (530)632-6714	$312,268 $0 $0	07/26/16 08/24/16	0% 0%
03-NEV-80-19.3/19.3 03-0H1804		THE DONNER PASS CHP TRUCK INSPECTION FACILITY REHAB INSPECTION FACILITY AND ADD	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	ROSS, JIMMER 33 DEPOT STREET COLFAX, CA 95713 (530)701-4595	$663,755 $20,635 $20,635	06/17/16 07/15/16 11/21/16	43% 3%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-65-4.8/12.5 03-4F0204 NHP-PO65-(103) --()		IN PLACER COUNTY FROM ROUTE 65/80 SEPARATION IN ROSEVILLE TO 0.3 MILE NORTH OF TWELVE BRIDGES DRIVE OVERCROSSING IN LINCOLN RHMA-O (OGFC) AND HMA-A OVERLAY	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	DELONG, ERIC 2520 WARREN DRIVE, STE. A ROCKLIN, CA 95677 (916)624-2932	$6,622,652 $5,808,044 $0	12/16/15 01/07/16 08/12/16 08/29/16	100% 100% COMPLETED
03-PLA-80-8.1/37.8 03-3E1004 BHIM-0803-(243)E --() HA21		IN AND NEAR LOOMIS AT VARIOUS LOCATIONS FROM BRACE ROAD OVERCROSSING TO MAGRA ROAD OVERCROSSING MAGRA OVERCROSSING VERTICAL CLEARANCE FOR PERMIT VEH	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CLARK, MARTIN 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (530)218-4832	$23,609,962 $23,385,950 $365,812	01/28/14 02/21/14 09/19/16	86% 97%
03-PLA-80-29.6/29.6 03-1H8904 20.20 201130		IN PLACER COUNTY ON ROUTE 80 JUST EAST OF WEIMAR OVERHEAD DIR'S EMERGENCY F.A. REPLACE 246' OF CULVERT PIPE VIA PIPE REMM	DRILL TECH DRILLING AND SHORING, INC. 2200 WYMORE WAY ANTIOCH, CA 94509	THANGAVELAUTHAM, RAGUPAREN 6301 N STATE ST.-2ND FLOOR UKIAH, CA 95470 (707)496-0437	$1,645,000 $0 $0	09/01/16 10/19/16 11/10/16	0% 0%
03-PLA-80-34.6/34.9 03-2F2504 20.10 201130		IN PLACER COUNTY NEAR COLFAX, FROM 1.8 MILES EAST OF ROUTE 174/80 SEPARATION TO 0.2 MILES WEST OF LONG RAVINE BRIDGE REMOVE MAT'L, PLACE K-RAIL, SIDESLOPE RPR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085	SCHEIBER, TROY 33 DEPOT STREET COLFAX, CA 95713 (530)346-7513	$355,000 $138,197 $0	12/20/10 06/16/11 01/25/11	100% 39%
03-PLA-80-35.1/38 03-1F4004 NHIM-D -( )0 4194- -() HB4N		IN PLACER COUNTY NEAR COLFAX FROM LONG RAVINE UP TO 0.4 MILES EAST OF MAGRA ROAD OVERCROSSING WIDENING EASTBOUND ROADWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. ROSEVILLE CA 95661	CLARK, MARTIN 33 DEPOT STREET, P.O. BOX 1807 COLFAX, CA 95713 (530)218-4832	$32,519,418 $8,463,695 $1,414,990	03/10/16 04/05/16 08/07/17	28% 26%
03-PLA-80-53.3/53.3 03-3F8104 STP-000C-(430) --()		IN EL DORADO, NEVADA, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS COUNTIES/VARIOUS LOCATIONS REPAIR AND UPGRADE ROADSIDE WEATHER	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624		$1,053,398 $0 $0	08/01/16 08/15/16	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-PLA-80-54.7/54.7 03-1H4904 20.20 201130		IN PLACER COUNTY NEAR EMIGRANT GAP AT PUTTS LAKE UNDERCROSSING DIR'S EMERGNECY F.A. REPLACE CROSS CULVERT	LORANG BROTHERS CONSTRUCTION, INC. 1175 S. AUBURN STREET COLFAX, CA 95713	ZINK, PHIL 33 DEPOT ST. P.O. 1807 COLFAX, CA 95713 (530)628-7747	$295,000 $152,995 $0	02/11/16 04/20/16 03/01/16	88% 52%
03-PLA-89-9.0/12.5 03-0G4504 STP-P089-(117) --()		IN PLACER COUNTY NEAR TAHOE CITY FROM 0.5 MILE NORTH OF ROUTE 28 TO 0.1 MILE NORTH OF ALPINE MEADOWS ROAD COLD PLANE ASPHALT CONCRETE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206	JOHNSON, JEFF 138 NEW MOHAWK ROAD, STE. B NEVADA CITY, CA 95959 (916)632-6714	$1,332,419 $974,606 $516,195	03/25/16 04/15/16 09/21/16	93% 73%
03-PLA-89-/T8.5 03-2A9204 ACST-P089-(102)E P0-89 1-(2E) --() HA23	SWPPP	IN EL DORADO AND PLACER COUNTIES AT AND NEAR TAHOE CITY FROM 0.2 MILE SOUTH OF THE EL DORADO/PLACER COUNTY LINE TO THE TRUCKEE RIV REHAB PAVEMENT AND DRAINAGE SYSTEM	ROAD AND HIGHWAY BUILDERS LLC PO BOX 70846 RENO NV 89570	ISKIN, ROY 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)682-7172	$35,092,133 $27,714,567 $1,837,709	04/10/12 04/27/12 12/09/16	86% 81%
03-PLA-193-4.4/5.4 03-4E8604 HSST-P -(193) 2--() --() HB1		NEAR LINCOLN FROM 0.1 MILE WEST TO 0.9 MILE EAST OF CLARK TUNNEL ROAD CURVE IMPROVEMENTS AND WIDENING	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION 4401 DULUTH AVE ROCKLIN CA 95765	OULAD-DAOUD, BRAHIM 2520 WARREN DRIVE, SUITE A ROCKLIN CA 95677 (916)624-2851	$5,661,262 $3,514,172 $424,423	09/08/15 09/23/15 01/11/17	63% 62%
03-SAC-5-1.0/1 03-3F8304 STP-000C-(428) --()		IN NINE COUNTIES (BUTTE, COLUSA, EL DORADO, NEVADA, PLACER, SACRAMENTO, SUTTER, YUBA AND YOLO) AND ON ELEVEN ROUTES (5,28,32,50,51	MAY-HAN ELECTRIC INC., DBA M & M ELECTRIC 1600 AUBURN BLVD SACRAMENTO CA 95815		$2,598,010 $0 $0	03/25/16 04/25/16 04/07/17	0% 0%
03-SAC-5-13.0/13.2 03-1H7504 20.20 201130		IN SACRAMENTO COUNTY ON ROUTE 5 AT BEACH LAKE BR. TO 1.6 MILE SOUTH OF COSUMNES RIVER BLVD OC DIR'S EMERGENCY L.B. REPLACE CTPB AND PCC IN THE #3 LANE	MYERS & SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD #100 SACRAMENTO, CA 95834	GREYDANUS, WILLIAM 2777 DEL MONTE ST, W. SACRAMENTO, CA 95691 (916)710-0286	$695,000 $0 $0	07/14/16 09/22/16	0% 0%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-5-18.7/18.7 03-2F4604		IN SACRAMENTO COUNTY IN SACRAMENTO AT 43RD AVENUE UNDERCROSSING MODIFY, UPGRADE SIGNALS	ST FRANCIS ELECTRIC 1001 CARDEN STREET SAN LEANDRO CA 94577	CHANDER, RAKESH 3855 N.FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)263-4919	$380,880 $0 $0	04/19/16 05/05/16 11/03/16	0% 0% SUSPENDED
03-SAC-5-20.0/25 03-3F1704 NH-000C-(392) --() HB1		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ROADSIDE PAVEMENT AND SAFE ACCESS	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BLVD SUITE 260 SACRAMENTO CA 95826	SCOTT, JEFF 3855 N. FREEWAY BLVD. STE. 120 SACRAMENTO, CA 95834 (916)263-4931	$2,757,024 $2,370,382 $0	07/16/15 08/04/15 08/25/16 09/22/16	96% 92%
03-SAC-5-/0 03-0G0404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	EISSA, HANI 3855 N. FREEWAY BLVD. SACRAMENTO, CA 95834 (916)416-7513	$824,472 $853,968 $362,618	03/25/16 04/12/16 09/23/16	70% 98%
03-SAC-5-/0 03-2F5404		IN SACRAMENTO COUNTY AT VARIOUS LOCATIONS ADD/RELOCATE/REPLACE FRWY LIGHTING	TIM PAXIN'S PACIFIC EXCAVATION, INC 9796 KENT STREET ELK GROVE CA 95624	KAMAL, BALBIR 3855 N.FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95747 (916)263-4920	$520,521 $431,319 $269,642	04/05/16 04/15/16 09/26/16	92% 85%
03-SAC-50-2.3/16.8 03-4F1304 HSNH-000 -(389) --() HB1		IN THE CITY AND COUNTY AT VARIOUS LOCATIONS ON ROUTES 5, 50, AND 80. ALSO IN BUTTE COUNTY ON ROUTE 191 PLACE HIGH FRICTION SURFACE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	LEE, SUSHMA 3855 N. FREEWAY BLVD., STE 120 SACRAMENTO, CA 95834 (916)718-8055	$1,364,806 $964,665 $0	03/02/15 03/26/15 09/23/16	100% 80%
03-SAC-50-16.9/17.4 03-4F0704 NH-P050-(135) --()		IN RANCHO CORDOVA AT NATOMA OVERHEAD WIDEN STRUCTURE, EXTEND WEAVE LANE	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	DELONG, ERIC 2520 WARREN DRIVE, SUITE A ROCKLIN, CA 95677 (916)624-2932	$5,432,971 $5,273,823 $0	10/31/14 11/24/14 09/20/16	78% 96%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-51-4.0/0 03-0H2504 20.20 201130		IN SACRAMENTO COUNTY ON ROUTE 51 AT POST MILE 4.0 DIR'S EMERGENEY F.A. BORE AND JACK A 36' REINFORCED CONCRETE	PRESTON PIPELINES, INC. 133 BOTHELO AVE MILPITAS, CA 95035	LEE, SUSHMA 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)718-8055	$785,000 $309,478 $0	12/05/14 02/20/15 01/22/15	0% 39%
03-SAC-51-4.2/4.2 03-4F9804 HSNH-G -( )P 1030- -()		IN SACRAMENTO COUNTY IN SACRAMENTO FROM ARDEN WAY RAMP UNDERCROSSING TO 0.3 MILE WEST OF EL CAMINO AVENUE CONSTRUCT CONCRETE MEDIAN BARRIER	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	ELGHASSEIN, DEAN 3855 N. FREEWAY BLVD #120 SACRAMENTO, CA 95834 (916)263-4929	$842,393 $211,414 $211,414	07/26/16 08/15/16 11/10/16	21% 25%
03-SAC-80-/M10.4 03-3797U4 ACIM-0803-(237)E HR- -( ) HB5	SWPPP	IN YOLO AND SACRAMENTO COUNTIES REPLACE PCCP AND PLACE HMA	BAY CITIES PAVING & GRADING, INC. P.O. BOX 6227 CONCORD, CA 94524	OKPALA, MESHACK 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)718-8051	$102,070,324 $94,051,836 $1,481,315	07/29/11 08/24/11 12/23/16	73% 93%
03-SAC-99-8.5/22.2 03-3F9404 NHP-P099-(598)E --()		IN SACRAMENTO COUNTY FROM COSUMNES RIVER BRIDGE TO 0.4 MILE NORTH OF FRUITRIDGE OVERCROSSING. FRUITRIDGE ROAD ROADSIDE PAVING, SLOPE PAVING,	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694		$1,956,955 $0 $0	08/26/16 09/19/16	0% 0%
03-SAC-99-20.1/20.2 03-1H4504 20.20 201130		IN SACRAMENTO COUNTY ON ROUTE 99 0.57 MILE NORTH OF FLORIN ROAD OVERCROSSING DIR'S EMERGENCY F.A. REPLACE FENCE	VIKING CONSTRUCTION COMPANY, INC. P.O. BOX 1508 RANCHO CORDOVA, CA 95741	SCOTT, JEFF 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)847-4916	$885,000 $0 $0	02/02/16 05/09/16 09/30/16	0% 0%
03-SAC-160-7.0/0 03-3F3404 BHNH-P160-(024)E --() HA21		NEAR ISLETON AT THREE MILE SLOUGH BRIDGE 24-121 PAINT ENTIRE BRIDGE	FD THOMAS, INC 217 BATEMAN DR CENTRAL POINT OR 97502	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	$9,406,722 $9,133,431 $0	06/17/15 07/13/15 08/26/16 08/30/16	100% 100% COMPLETED

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-SAC-999-/0 03-4F7104 NHP-000C-(413) --()		IN EL DORADO, PLACER, SACRAMENTO IN EL DORADO, PLACER, SACRAMENTO AND YOLO COUNTIES AT VARIOUS LOCATIONS REPLACE SIGN PANELS AND UPGRADE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	TECLE, DANIEL 2777 DEL MONTE STREET WEST SACRAMENTO, CA 95691 (916)919-4252	$2,539,719 $2,431,707 $1,417,842	01/12/16 02/02/16 09/19/16	91% 96%
03-SIE-49-3.1/3.1 03-1H6704 20.20 201130		IN SIERRA COUNTY ABOUT 7 MILES NORTH OF CAMPTONVILLE AND 0.6 MILE SOUTH OF THE NORTH FORK YUBA RIVER BRIDGE DIR'S EMERGENCY L.B. CONSTRUCT A SOLDIER PILE RETAINING WALL	MYERS & SONS CONSTRUCTION, L.P. 4600 NORTHGATE BLVD, SUITE100 SACRAMENTO, CA 95834	CROSBY, TIM 10960 WEST RIVER ST. TRUCKEE, CA 96161 (530)320-6460	$1,585,000 $87,983 $0	05/13/16 06/28/16 08/26/16	100% 6%
03-SIE-89-/2.3 03-1F2604 HSST-P -( )P 9113- -() HB1		IN SIERRA COUNTY NEAR SIERRAVILLE FROM 0.8 MILE NORTH OF NEVADA COUNTY LINE TO 1.4 MILES NORTH OF NEVADA COUNTY LINE CONSTRUCT CONCRETE BOX CULVERT	MEYERS EARTHWORK INC. P.O. BOX 493730 REDDING CA 96049	CROSBY, TIM 10960 WEST RIVER ST, STE 101A TRUCKEE, CA 96161 (530)320-6460	$1,671,434 $1,669,957 $0	01/12/16 02/11/16 09/08/16 09/10/16	100% 100% COMPLETED
03-SUT-113-6.6/6.7 03-1H6604 20.20 201130		IN SUTTER COUNTY NEAR ROBBINS AT VARNEY ROAD. DIR'S EMERGENCY F.A. REMOVE AND REPLACE CULVERT UNDER SINKHOLE	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	KNUDSON, CAMERON 379 COLUSA AVE. YUBA CITY, CA 95991 (530)628-3842	$485,000 $0 $0	04/29/16 06/29/16 11/10/16	0% 0%
03-VAR-51-4.1/4.1 03-0H9504 20.20 201130		IN NEVADA, SACRAMENTO, AND PLACER COUNTIES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL IRRIGATION LINES	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95690	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	$1,601,000 $172,544 $0	08/17/15 10/26/15 12/29/16	0% 11%
03-VAR-70-16.1/16.1 03-1H2104 20.20 201130		IN BUTTE AND SACRAMENTO COUNITES AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL RECLAIMED WATER SERVICE HYDRANT	CLEARWATER CONSTRUCTION SERVICES, INC. DBA CLEARWATER LANDSCAPE SERVICES 3908 PLACITAS DRIVE CAMERON PARK, CA 95682	SAGER, JANET 3855 N. FREEWAY BLVD. STE 210 SACRAMENTO, CA 95834 (916)825-2272	$271,000 $170,850 $1,546	09/01/15 12/10/15 12/18/16	0% 63%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-VAR-99-29.7/29.7 03-0H6204 20.20 201130		IN BUTTE, NEVADA, SUTTER AND YUBA COUNTIESON STATE ROUTES 20 AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION,INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	$1,705,000 $207,380 $0	06/05/15 08/07/15 09/30/16	0% 12%
03-VAR--/0 03-1H7604 20.20 201130		IN NEVAFA AND PLACER COUNTIES FROM MAGRA OC TO THE NEV/PLA COUNTY LINE DIR'S EMERGENCY L.B. FELL & DISPOSE THE DEAD, DYING & HAZARD TR	A. TEICHERT & SON INC., DBA TEICHERT CONSTRUCTION P.O. BOX 13557 SACRAMENTO, CA 95853	THANGAVELAUTHAM, RAGU 33 DEPOT STREET, P.O BOX 1807 COLFAX, CA 95713 (530)682-5504	$4,385,000 $0 $0	06/30/16 10/14/16 12/30/16	0% 0%
03-VAR--/0 03-0G0304 STP-000C-(404) --()		IN EL DORADO AND PLACER COUNTIES AT VARIOUS LOCATIONS (FED SPES NUMBER 00PE015) BRIDGE DECK REHABILITATION WORK AT	VIKING CONSTRUCTION COMPANY, INC. P. O. BOX 1508 RANCHO CORDOVA CA 95741	NANUGONDA, VEERA 3065 BLAIRS LANE PLACERVILLE (530)218-4803	$2,716,780 $1,946,747 $549,374	02/10/16 03/03/16 12/09/16	63% 72%
03-VAR--/0 03-4F2704 HSNH-000C-(393) --()		IN GLENN AND SACRAMENTO COUNTIES AT VARIOUS LOCATIONS INSTALL AND/OR MODIFY SIGNALS AND	STUDEBAKER BROWN ELECTRIC, INC 6643 32ND STREET NORTH HIGHLANDS CA 95660	DIAZ, PEDRO 3855 NORTH FREEWAY BLVD, ST120 SACRAMENTO, CA 95834 (530)682-5440	$208,101 $131,949 $0	06/02/15 06/25/15 10/18/16	60% 66%
03-VAR--/0 03-0H6004 20.20 201130		IN BUTTE, NEVADA, AND SACRAMENTO COUNTIES ON ROUTES 20,50, AND 99 AT VARIOUS LOCATIONS INSTALL SMALLER HORSEPOWER PUMPS DIR'S EMERGENCY L.B.	AERCO PACIFIC, INC. 11370-J AMALGAM WAY RANCHO CORDOVA, CA 95670	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMANETO, CA 95834 (916)825-2272	$1,265,000 $797,633 $0	06/05/15 08/21/15 12/02/16	0% 63%
03-VAR--/0 03-0H5904 20.20 201130		IN SACRAMENTO AND PLACER COUNTIES ON ROUTES 50, 80, AND 99 AT VARIOUS LOCATIONS DIR'S EMERGENCY L.B. INSTALL SMART CONTROLLERS	WABO LANDSCAPE & CONSTRUCTION.INC. 726 ALFRED NOBEL DRIVE HERCULES, CA 94547	SAGER, JANET 3855 N. FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)825-2272	$830,000 $300,532 $0	06/05/15 08/07/15 08/31/16	100% 36%

District 03

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
03-YOL-5-/0 03-0G0504 NHP-000C-(403) --()		IN YOLO COUNTY AT VARIOUS LOCATIONS PLACE BRIDGE DECK PREVENTATIVE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE. C SACRAMENTO, CA 95838 (916)263-5648	$2,643,927 $2,094,096 $23,640	09/25/15 10/14/15 01/04/17	42% 90% SUSPENDED
03-YOL-16-23.2/23.5 03-0C4714 HSST-P -( )P 6039- -() HB1		IN YOLO COUNTY NEAR CAPAY, FROM 0.3 MILE WEST OF COUNTY ROAD 82B TO COUNTY ROAD 82B. SHOULDER WIDENING AND CURVE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	CHOY, WING 3951 PERFORMANCE DR., STE E SACRAMENTO, CA 95838 (530)682-6814	$1,219,617 $910,276 $825,726	06/02/16 06/23/16 09/27/16	86% 75%
03-YOL-80-/0 03-0H7304 HSST-000C-(437) --()		IN YOLO COUNTY ON ROUTES 16 AND 80 AT VARIOUS LOCATIONS; ALSO, IN COLUSA AND SUTTER COUNTIES ON ROUTE 20 AT VARIOUS LOCATIONS. INSTALL GROUND-IN CENTERLINE AND	LINEAR OPTIONS, INC. 792 DURHAM DAYTON HWY. DURHAM CA 95938		$238,585 $0 $0	07/26/16 08/16/16	0% 0%
03-YUB-65-/4.8 03-4F0404 STP-P065-(102) --()		IN AND NEAR WHEATLAND FROM THE BEAR RIVER BRIDGE 19-0013 TO 0.3 MILE NORTH OF SOUTH BEALE ROAD HMA OVERLAY	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	TRI, PRESTON 3951 PERFORMANCE DR., STE. E SACRAMENTO, CA 95838 (916)416-5572	$3,390,605 $3,107,096 $0	09/10/15 10/06/15 09/23/16	89% 90%
03-YUB-70-3.9/3.9 03-0G0204		IN BUTTE, COLUSA AND YUBA COUNTIES AT VARIOUS LOCATIONS REPAIR AND RESURFACE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	THURMAN, ANTHONY 379 COLUSA AVENUE YUBA CITY, CA 95991 (530)682-3791	$308,293 $283,520 $0	02/12/16 02/25/16 08/03/16 08/30/16	100% 100% COMPLETED

Totals: **Authorized Final Amt:** $328,084,114 **Completed to Date:** $240,893,466 **Work This Month:** $15,651,907

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-.4/4.6	03-0H7104	1
03-BUT-32-6.0/10.2	03-1F9904	1
03-BUT-32-30.9/31	03-1H5104	1
03-BUT-32-19.0/23.9	03-0G1104	1
03-BUT-70-14.8/14.8	03-0G2904	1
03-BUT-70-24.3/0	03-0F6904	1
03-BUT-99-30.1/T37.5	03-2F3304	2
03-BUT-99-33.8/35.3	03-0H9404	2
03-BUT-99-30.8/30.8	03-3F8404	2
03-BUT-162-18.0/22.7	03-0G3604	2
03-COL-5-22.3/0	03-4M2004	2
03-COL-45-24.6/28.8	03-0G4704	2
03-ED-49-9.6/9.7	03-1H7204	3
03-ED-49-14.9/15.1	03-2F6004	3
03-ED-50-58.0/67.6	03-0G3704	3
03-ED-89-8.6/13.8	03-1A8424	3
03-ED-89-13.8/18	03-1A8434	3
03-ED-193-10.1/10.1	03-2F7204	3
03-ED-193-23.4/23.3	03-1H4804	4
03-GLE-5-24.8/28.6	03-0F3704	4
03-GLE-32-1.3/4.3	03-0G3804	4
03-NEV-20-25.8/32	03-4M4504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-NEV-20-/0	03-0H9904	4
03-NEV-80-19.3/19.3	03-0H1804	4
03-PLA-65-4.8/12.5	03-4F0204	5
03-PLA-80-8.1/37.8	03-3E1004	5
03-PLA-80-29.6/29.6	03-1H8904	5
03-PLA-80-34.6/34.9	03-2F2504	5
03-PLA-80-35.1/38	03-1F4004	5
03-PLA-80-53.3/53.3	03-3F8104	5
03-PLA-80-54.7/54.7	03-1H4904	6
03-PLA-89-9.0/12.5	03-0G4504	6
03-PLA-89-/T8.5	03-2A9204	6
03-PLA-193-4.4/5.4	03-4E8604	6
03-SAC-5-1.0/1	03-3F8304	6
03-SAC-5-13.0/13.2	03-1H7504	6
03-SAC-5-18.7/18.7	03-2F4604	7
03-SAC-5-20.0/25	03-3F1704	7
03-SAC-5-/0	03-0G0404	7
03-SAC-5-/0	03-2F5404	7
03-SAC-50-2.3/16.8	03-4F1304	7
03-SAC-50-16.9/17.4	03-4F0704	7
03-SAC-51-4.0/0	03-0H2504	8
03-SAC-51-4.2/4.2	03-4F9804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-SAC-80-/M10.4	03-3797U4	8
03-SAC-99-8.5/22.2	03-3F9404	8
03-SAC-99-20.1/20.2	03-1H4504	8
03-SAC-160-7.0/0	03-3F3404	8
03-SAC-999-/0	03-4F7104	9
03-SIE-49-3.1/3.1	03-1H6704	9
03-SIE-89-/2.3	03-1F2604	9
03-SUT-113-6.6/6.7	03-1H6604	9
03-VAR-51-4.1/4.1	03-0H9504	9
03-VAR-70-16.1/16.1	03-1H2104	9
03-VAR-99-29.7/29.7	03-0H6204	10
03-VAR--/0	03-1H7604	10
03-VAR--/0	03-0G0304	10
03-VAR--/0	03-4F2704	10
03-VAR--/0	03-0H6004	10
03-VAR--/0	03-0H5904	10
03-YOL-5-/0	03-0G0504	11
03-YOL-16-23.2/23.5	03-0C4714	11
03-YOL-80-/0	03-0H7304	11
03-YUB-65-/4.8	03-4F0404	11
03-YUB-70-3.9/3.9	03-0G0204	11

Statement of Ongoing Contracts - Federal Aid

District 03

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$102,070,324	$94,051,836
-F-	FEDERAL AID (PRIMARY)	$17,596,717	$16,777,637
-S-	FEDERAL AID (SECONDARY)	$75,103,773	$53,249,498
-SH-	STATE HIGHWAY	$31,022,589	$10,513,806
		$102,290,710	$66,300,689
District Total:		**$328,084,114**	**$240,893,466**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
03	$27,340,708
Work completed this Period:	$27,340,708