State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-6.4/8.3 04-2707A4 STPL-6204-(063)E --() HA25	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM JOAQUIN MILLER ROAD OVERCROSSING TO MORAGA AVENUE UNDERCROSSING HIGHWAY PLANTING	JJ NGUYEN, INC 3172 SALEM DR. SAN JOSE, CA 95127	JOHN HOLLIS 3410 MANDELA PKWY OAKLAND, CA (510)450-3996	$364,626 $287,597 $810	10/12/07 11/14/07 11/07/11	0% 0% PLANT EST SATIS
04-ALA-13-9.7/9.7 04-294924 ARRA-P024-(031)L P02-4 03-() --() HE14	SWPPP	AT THE ROUTE 13/ROUTE 24 CONNECTOR IN ALAMEDA COUNTY REALIGN WESTBOUND ROUTE 24	RGW CONSTRUCTION	SINGH, JATINDER 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)715-7309	$2,429,933 $47,803 $45,303	12/22/09 01/14/10 02/16/11	27% 2%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 94521 (925)602-9004	$215,075,925 $4,287,892 $1,736,435	11/10/09 11/19/09 09/28/13	7% 2%
04-ALA-24-5.4/5.4 04-294934 ARRA-P024-(032)L P02-4 03-() --() HE14	SWPPP	IN ALAMEDA COUNTY IN OAKLAND AT KAY OVERCROSSING WIDENING OF ROADWAY	GHILOTTI BROS, INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RIHANI, RAIF 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)715-7421	$311,412 $76,038 $76,038	12/23/09 01/26/10 06/29/10	48% 24%
04-ALA-24-5.9/6.2 04-1A4604 HM3H	WPCP	IN ALAMEDA AND CONTRA COSTA COUNTIES ON ROUTE 24 AT THE CALDECOTT TUNNEL AND ON ROUTE 260 AT THE POSEY WEBSTER STREET TUBES UPGRADE VENTILATION SYSTEMS	TABER CONSTRUCTION, INC P. O. BOX 1309 MARTINEZ, CA 94553	CARTY RODOLFO 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)377-4139	$2,536,236 $2,533,358 $87,749	02/27/09 03/10/09 04/30/10	95% 100%
04-ALA-24-5.9/6.2 04-265504 HB4N	WPCP	IN ALAMEDA AND CONTRA COSTA COUNTIES IN AND NEAR THE CITY OF OAKLAND AT THE CALDECOTT TUNNEL. UPGRADE AM FM REBROADCAST SYSTEM	AMLAND CORP 1401 FELIPE AVE SAN JOSE, CA 95122	DUAN, FRANK 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7139	$782,025 $777,725 $112,384	04/20/09 05/13/09 05/26/10	64% 99%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.0/1.7 04-0120L4		IN ALAMEDA COUNTY IN OAKLAND FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA CONSTRUCT BRIDGE AND ROADWAY	MCM CONSTRUCTION, INC P.O. BOX 620 NORTH HIGHLAND, CA 95660	GHAFGHAZI, BEN 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6181	$195,379,289 $191,645,861 $552,470	07/16/07 08/07/07 06/11/10	100% 98% OVER RUN
HA4S3	SWPPP						
04-ALA-80-1.8/0 04-014064		IN ALAMEDA COUNTY IN OAKLAND AT SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA CONSTRUCT BUILDING AND FUEL STATION	SAUSAL CORPORATION 422 WHITNEY STREET SAN LEANDRO, CA 94577	GOLDGRUBER, RON 345 BURMA ROAD OAKLAND, CA 94607 (510)385-7004	$5,321,696 $0 $0	02/11/10 03/10/10	0% 0%
HA12	WPCP						
04-ALA-84-4.9/5.9 04-444004		IN ALAMEDA COUNTY IN NEWARK FROM NEWARK BOULEVARD UNDERCROSSING TO 0.2 KM WEST OF ROUTE 880/84 SEPARATION WIDEN HIGHWAY	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	ALBANO FLORANTE 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2038	$5,164,567 $5,112,434 $0	12/20/07 01/29/08 09/30/09	100% 100% PLANT EST SATIS
HB5	SWPPP						
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --()		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA, CA 95054	SCHNEIDER JOLIE 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE, CA 94551-7673 (925)606-2032	$21,346,947 $20,844,628 $0	12/21/06 01/10/07 11/01/11	65% 97%
HB1	SWPPP						
04-ALA-92-4.8/6.7 04-016014		IN ALAMEDA COUNTY IN HAYWARD AT VARIOUS LOCATIONS RECONSTRUCT INTERCHANGE	FCI/GRANITE 25050 SANTA CLARA ST. HAYWARD, CA 94544	BALALLO RAYMUNDO 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7825	$145,609,745 $101,703,072 $2,572,279	08/28/07 09/28/07 09/14/11	58% 69%
HE11	SWPPP						
04-ALA-238-14.2/16.7 04-249044 STPL-6204-(057)N --()		IN ALAMEDA COUNTY IN AND NEAR HAYWARD AND SAN LEANDRO AT VARIOUS LOCATIONS WIDENING AND REHABILITATE	FCI CONSTRUCTORS, INC 2100 GOODYEAR ROAD BENICIA, CA 94510	PATEL BHARAT 21339 CABOT BLVD HAYWARD, CA 94545 (510)780-1157	$101,168,200 $99,410,856 $0	08/17/06 09/05/06 04/14/10 04/15/10	100% 100% COMPLETED
HE13	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-9.0/9 04-3A9704 HA42	WPCP	IN ALAMEDA COUNTY ON ROUTE 580 WESTBOUND IN LIVERMORE AT THE LIVERMORE WEIGH STATION IMPROVE WEIGH STATION	KUDSK CONSTRUCTION, INC 928 CARLETON STREET BERKELEY, CA 94710	BOUZAR CYRUS (510)377-4171	$698,170 $626,540 $101,320	07/09/09 08/06/09 06/30/10	84% 90%
04-ALA-580-13.1/14.9 04-171334 HPLU-6204-(078)L 620-4 07-(HP2)1 04 0-79-() HE14	SWPPP	IN ALAMEDA CO IN LIVERMORE ON ROUTE 580 FROM EAST OF PORTOLA AVENUE OVERCROSSING TO 0.1 MI E. OF AIRWAY BLVD OVERCROSSING . CONSTRUCT NEW INTERCHANGE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235	PARDO, ROMMEL 3049 INDENPENDENCE DRIVE, SUITE I LIVERMORE, CA 94551-7671 (510)715-7920	$25,283,664 $7,005,908 $688,103	07/23/09 08/12/09 05/13/11	24% 28%
04-ALA-580-13.2/19.1 04-290834 HPLU-6204-(071)L 620-4 07-() --()	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.4 KM E OF PORTOLA AVENUE OVERCROSSINGTO 0.5 KM W OF HACIENDA DRIVE O CONSTRUCT HOV LANES	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	GONZALEZ ALFONSO 3049 INDEPENDENCE DRIVE SUITE #1 LIVERMORE, CA 94531 (925)606-2049	$32,093,690 $14,028,590 $2,311,758	07/22/09 08/05/09 12/30/10	29% 44%
04-ALA-680-3.3/6.4 04-253794	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.2 KM SOUTH OF GRIMMER BOULEVARD UNDERCROSSING TO 0.6 KM NORTH OF MISSION SAN JOSE SEPARATION WIDENING AND ROADWAY REHABILITATION	BAY CITIS PAVING AND GRADING , INC P O BOX 6227 CONCORD, CA 94524	GREWAL SATINDER 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4924	$35,005,118 $31,515,988 $300,949	09/02/08 09/19/08 06/15/10	80% 91%
04-ALA-680-6.4/12.5 04-4A5204 HP21-6204-(073) --()	SWPPP	IN ALAMED CO. AT VARIOUS LOCATIONS FROM 0.2 KM NORTH OF MISSION SAN JOSE SEPARTATION TO STONERIDGE DRIVE OVERCROSSING. WIDENING, ROADWAY REHABILITATION,	BAY CITIS PAVING & GRADING,INC P O BOX 6227 CONCORD, CA 94524	GREWAL SATINDER 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4924	$35,154,283 $20,479,100 $944,720	04/17/09 05/04/09 10/18/10	46% 58%
04-ALA-680-/303 04-253784	SWPPP	IN SANTA CLARA AND ALAMEDA COUNTIES FROM 0.4 KM SOUTH OF ROUTE 237/680 SEPARATION TO GRIMMER BOULEVARD UNDERCROSSING WIDEN BRIDGES AND ROADWAY	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	MOGHADAM SIAVOSH 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$28,570,986 $21,992,036 $666,837	04/07/09 04/30/09 06/30/10	70% 75%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC 2100 GOODYEAR ROAD BENICIA, CA 94510	BHARAT PATEL 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-4913	$51,025,490 $4,834,770 $529,711	08/20/09 09/15/09 11/16/11	16% 9%
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND, CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND, CA 94608 (510)450-3993	$89,104,935 $17,269,627 $3,420,429	03/25/09 04/20/09 04/26/13	36% 19%
04-ALA-5706-/0 04-207774 HA12	WPCP	IN ALAMEDA COUNTY IN FREMONT AT THE FREMONT MAINTENANCE STATION EXPAND EXISTING MAINTENANCE STATION	TABER CONSTRUCTION, INC PO BOX 1309 MARTINEZ, CA 94553-7309	COOPER, CHEE 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2455	$3,848,663 $3,659,086 $55,890	10/08/08 10/22/08 05/31/10	92% 93%
04-CC-80-.8/1.2 04-2A8904 HB4N	WPCP	IN CONTRA COST COUNTY IN THE CITY OF RICHMOND ON ROUTE 80 AT CARLSON BOULEVARD UNDERCROSSING. INSTALL TRAFFIC SIGNALS	TERNO ELECTRICAL CONSTRUCTORS 2100 GOODYEAR RD. BGNICIA, CA 4510	DUAN FRANK 3401 GEGATTA BLVD. RICHMOND, CA 94804 (510)231-7139	$416,355 $319,681 $132,211	04/15/09 05/14/09 04/30/10	100% 78%
04-CC-80-3.4/3.8 04-2A0304 HA25	WPCP	IN CONTRA COSTA COUNTY IN RICHMOND FROM SOLANO AVENUE OVERCROSSING TO MCBRYDE AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR ST SAN RAFAEL CA 94901 -4886	HOLLIS JOHN 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3996	$169,019 $105,372 $2,970	03/17/08 04/23/08 12/20/11	55% 62%
04-CC-80-5.9/0 04-1A2504 ACBR-080 -(108)E 08-0 11-(8 E)A M080- 110-(E) HA21	SWPPP	IN CONTRA COSTA COUNTY IN RICHMOND FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF HILLTOP DRIVE OVERCROSSING REPLACE BRIDGE	DISNEY CONSTRUCTION 875 MAHIER RD., STE 188 BURLINGAME, CA 94010	HATEFI, A. 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 94518 (510)231-7100	$5,630,292 $5,588,478 $2,100	07/03/08 08/06/08 10/01/10	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-9.5/14.2 04-263724 HB5	SWPPP	IN CONTRA COSTA COUNTY NEAR HERCULES FROM 0.2 KM WEST OF ROUTE 80/4 SEPARATION TO 0.7 KM EAST OF CUMMINGS SKYWAY OVERCROSSING WIDEN FREEWAY AND BRIDGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	HATEFI, AMIR 2727 SYSTRON DRIVE, STE. 150 CONCORD, CA 94518 (510)867-6034	$20,554,616 $3,234,401 $94,057	10/22/09 11/17/09 12/01/11	0% 16%
04-CC-80-13.6/0 04-0130K4 HE2	WPCP	IN CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AT THE ALFRED ZAMPA MEMORIAL BRIDGE AND IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL P HIGHWAY PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SVS 999 TOWN & COUNTRY RD. 4TH FL ORANGE, CA 92868	HANSON, JIM 3410 MANDELA PARKWY OAKLAND, CA 94608 (510)450-2450	$365,553 $283,099 $1,526	04/08/08 04/28/08 03/18/12 PLANT EST SATIS	0% 0%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	FUNDS DISBURSEMENT SERVICES, INC C/O JJNGUYEN, INC 3033 5TH. AVE., SUITE 301 SAN DIEGO, CA 92103	HOLLIS, JOHN 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-3996	$848,677 $107,970 $82,155	12/21/09 01/26/10 03/07/14	19% 14%
04-MRN-1-2.6/2.6 04-3S5614 ER-4310-(004)E --() HA23	SWPPP	IN MARIN COUNTY NEAR MILL VALLEY 0.2 MI NORTH OF WEST CALIFORNIA AVENUE REPAIR DRAINAGE SYSTEM	GORDON N BALL 333 CAMILLE AVENUE ALAMO, CA 94507	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94903 (510)774-6297	$399,815 $358,627 $0	08/04/09 08/17/09 03/30/10 03/31/10 COMPLETED	100% 100%
04-MRN-101-11.2/12.8 04-226144 ACST-Q101-(127)E Q1-01 1-(7EC)M 6204- 043-() HB5	SWPPP	IN MARIN COUNTY IN SAN RAFAEL FROM 0.8 KM SOUTH OF COLEMAN SCHOOL PEDESTRIAN OVERCROSSING TO NORTH SAN PEDRO ROAD UNDERCROSSING WIDEN FREEWAY	GHILOTTI BROS 525 JACOBY STREET SAN RAFAEL, CA 94901	SARGISS, RAMSES 576 W. FRANCISCO BLVD SAN RAFAEL, CA 94901 (415)257-3647	$52,448,859 $51,566,403 $172,720	07/17/07 08/15/07 06/14/10	100% 92%
04-MRN-580-3.0/5 04-4A1404 HE13	SWPPP	IN MARIN COUNTY IN SAN RAFAEL ON ROUTE 580 AND ON ROUTE 101 MODIFY INTERCHANGE	GHILOTTI CONSTRUCTION CO INC	MAHALLATI, SHAMS (415)246-8765	$9,430,537 $1,130,738 $599,959	11/04/09 11/24/09 10/06/10	8% 12%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-12.1/13.5 04-120634 HE14	SWPPP	IN NAPA COUNTY IN NAPA ON ROUTE 29 FROM 0.1 KM NORTH OF LINCOLN AVENUE TO 0.7 KM NORTH OF TRANCAS STREET AND REDWOOD ROAD PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI/FORSTER & KROEGER JOINT VENTURE 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	HOLLIS JOHN 3410 MANDELA PKWY OAKLAND, CA (510)460-3996	$556,296 $477,866 $3,915	02/09/07 02/23/07 04/18/11	0% 0% PLANT EST SATIS
04-NAP-121-.3/2.1 04-444214 ACHS-P121-(022)E P P1-21 0-(2E) --()	SWPPP	IN NAPA COUNTY ON ROUTE 121 FROM .5 KM NORTH OF SONOMA COUNTY LINE TO 0.2 KM EAST OF DUHIG ROAD REALIGN CURVES AND WIDEN SHOULDER	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA, CA 94955	RON SANGALANG 370 CHADBOURNE ROAD STE A FAIRFIELD, CA 94534 (707)428-6220	$7,095,007 $3,930,426 $0	12/10/08 12/30/08 05/06/10	65% 58%
04-NAP-128-9.5/0 04-2S3704 ER-37B4-(004)E P P1-28 0-(5E) --() HA23	SWPPP	IN NAPA COUNTY NEAR ST HELENA AT 2.0 MILES EAST OF CONN CREEK BRIDGE STORM DAMAGE REPAIR	JASON GRIFFON NORTH BAY CONSTRUCTION, INC P O BOX 6004 PETALUMA, CA 94955-6004	RON SANGALANG 370 CHADBOURNE ROAD STE. A FAIRFIELD, CA 94534 (707)429-6220	$555,114 $5,358 $0	09/30/09 10/22/09 09/08/10	0% 1%
04-SCL-9-6.9/11.5 04-1E1204 HM1	WPCP	IN SANTA CLARA COUNTY IN SARATOGA, MONTE SERENO AND LOS GATOS FROM 0.2 MILES NORTH OF SARATOGA CREEK BRIDGE TO ROUTE 17 RESURFACE ROAD WITH MICRO SURFACING	CALIFORNIA PAVEMENT MAINTENANCE COMPANY, INC 9390 ELDER CREEK RD. SACRAMENTO, CA 95829	NGUYEN, HUNG 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5847	$712,193 $16,877 $0	06/02/09 07/09/09 06/30/10	16% 2%
04-SCL-82-/25.9 04-0E7404 HA21	WPCP	IN SANTA CLARA,SAN MATEO COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	CONTRACTORS CHEMICAL, INC 3130 DEPOST ROAD HAYWARD, CA 94545	TAROKH, CASEY 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5826	$982,153 $187,466 $0	03/11/09 04/20/09 03/03/10	71% 19%
04-SCL-85-20.0/22 04-165944 HA25	SWPPP	IN SANTA CLARA COUNTY IN SUNNYVALE AND MOUNTAIN VIEW FROM 0.25 KM NORTH OF FREMONT AVENUE UNDERCROSSING TO 0.5 KM NORTH OF ROUTE HIGHWAY PLANTING AND IRRIGATION	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	BRIAN MACKLE 1007 KNOX AVE SAN JOSE CA 95122 (510)385-6991	$1,785,182 $1,642,589 $9,400	04/06/06 04/21/06 04/28/10	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-22.0/23.6 04-0A1304 HA25	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI FORSTER AND KROEGER LANDSCAPE JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	BRAIN MACKLE 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-6991	$3,340,476 $3,007,520 $14,196	09/08/06 09/22/06 04/26/11 PLANT EST SATIS	0% 0%
04-SCL-87-1.2/4.4 04-151394 ACST-X085-(047)E X0-85 0-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	PACIFIC ELECTRIC CONTRACTING INC 330 PHELAN AVENUE SAN JOSE CA 95112 (408)293-8102		$418,130 $0 $0	03/24/10 04/23/10	0% 0%
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --() HE14	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$567,186 $412,880 $4,200	01/30/09 02/23/09 09/25/12 PLANT EST SATIS	0% 0%
04-SCL-101-.7/17 04-0A7814 ACHS-X085-(048)E PGX0-85 0-(8E) --() HA22	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS UPGRADE TRAFFIC BARRIER	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551		$1,547,920 $0 $0	02/09/10 04/01/10	0% 0%
04-SCL-101-17.8/21.2 04-0E4304 HM1	WPCP	IN SANTA CLARA COUNTY IN SANTA CLARA, SAN JOSE AND MORGAN HILL FROM COCHRANS ROAD OVERCROSSING TO SCHELLER AVENUE UNDERCROSSING CRACK SEALING	NO FAULT ASPHALT, INC 2211 OLD MIDDLE FIELD WAY MOUNTAIN VIEW, CA 94043	LOWE THOMAS K. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5816	$202,012 $194,236 $0	05/31/07 07/16/07 11/27/07	100% 100%
04-SCL-101-27.6/40.2 04-0C9014 ACNH-Q101-(157)E --() HA22	WPCP	IN SANTA CLARA COUNTY ON ROUTE 101 IN SAN JOSE FROM 0.6 MILE NORTH OF SILICON VALLEY BOULEVARD TO GUADALUPE RIVER BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$23,919,530 $0 $0	11/12/09 12/02/09	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-28.4/51.8 04-151374 STP-X085-(046)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	ROMAL ELECTRIC COMPANY 8481 CARBIDE COURT SACRAMENTO, CA 95828	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	$784,900 $0 $0	01/04/10 01/25/10 01/30/11	0% 0%
HB4N	WPCP						
04-SCL-130-1.3/0 04-0E7304		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	AMLAND CORP 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)929-3949		$668,374 $0 $0	02/03/09 02/23/09	0% 0%
HM3	WPCP						
04-SCL-152-6.1/6.7 04-448804 ACST-P152-(072)E CBP1-52 0-(2ER)S P152- 072-()		IN SANTA CLARA COUNTY IN GILROY FROM 0.4 KM WEST OF UVAS CREEK BRIDGE TO 0.5 KM EAST OF UVAS CREEK BRIDGE REPLACE BRIDGE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	NILESH PANDYA 2210 OTOOLE AVE SAN JOSE, CA 95131 (408)232-0224	$6,246,781 $3,562,583 $36,361	11/25/08 12/12/08 04/30/11	56% 57%
HA21	SWPPP						
04-SCL-152-13.8/14.8 04-2A0504 ACHS-P152-(073)E P1-52 0-(3E) --()		IN SANTA CLARA COUNTY NEAR GILROY FROM 0.3 MILE WEST OF PRUNEDALE AVENUE TO 0.2 MILE WEST OF BLOOMFIELD AVENUE CONSTRUCT LEFT TURN POCKET	TOP GRADE CONSTRUCTION DARREN WILHOIT 50 CONTRACTORS STREET LIVERMORE, CA 94551	CHOI, EUNMI 2210 O'TOOLE AVE. #150 SAN JOSE, CA 95131 (408)232-3032	$817,896 $0 $0	01/07/10 01/26/10 09/22/10	0% 0% SUSPENDED
HB1	WPCP						
04-SCL-237-5.3/5.7 04-2332F4		IN SANTA CLARA COUNTY IN SAN JOSE FROM CALABAZAS CREEK TO SAN TOMAS QUINO CREEK WETLAND MITIGATION	CIMARRON, INC 10554 RODDEN ROAD OAKDALE, CA 95361	LOWE K. THOMAS 1007 KNOX AVE. SAN JOSE,CA 95122 (408)254-5816	$400,227 $402,591 $1,210	09/28/06 10/05/06 05/21/10	0% 0% PLANT EST SATIS
HE13 HE13	SWPPP						
04-SCL-280-1.0/L5 04-151304 ARRA- 280-(127)E 2-8011-(7E) --()		IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF 10TH STREET UNDERCROSSING TO BASCOM AVENUE OVERCROSS INSTALL RAMP METERING SYSTEMS	O.C. JONES AND SONS, INC ATT. PETE BENSON 1520 FOURTH STREET BERKELEY, CA 94710	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5866	$1,528,880 $44,852 $44,852	02/17/10 03/04/10 09/30/11	0% 3%
HB4N	WPCP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-280-2.0/L5 04-150344 ARRA- 280-(126)E 2-8011-(6E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF GUADALUPE RIVER BRIDGE TO BASCOM AVENUE OVERCROSSING INSTALL RAMP METERING SYSTEMS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVING, CA 92614-5706	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	$1,664,672 $0 $0	02/22/10 03/08/10 07/30/11	0% 0%
04-SCL-280-5.1/7.8 04-272024 SARR-2801-(119)E 28-01 1-(9E) --() HA22	SWPPP	IN SANTA CLARA CO FROM CYPRESS AVENUE PEDESTRIAN OVERCROSSING TO TANTAU AVENUE OVERCROSSING REHABILITATE ROADWAY	RGW CONSTRUCTION, INC P.O. BOX 2910 LIVERMORE, CA 94551	MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$7,794,567 $7,265,242 $36,606	06/19/09 07/16/09 07/08/10	0% 0% PLANT EST SATIS
04-SCL-680-.2/.9 04-151384 ACIM-0000-(311)E --() HB4N	WPCP	IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING ATTN: FRANK KAMACHO	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5866	$517,146 $0 $0	01/21/10 02/17/10 12/31/10	0% 0%
04-SCL-880-.2/4.4 04-151364 STP-X085-(E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING, INC. ATTN. FRANK KAMACHO 330 PHELAN AVE. SAN JOSE, CA 95112	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5866	$343,294 $0 $0	01/07/10 02/17/10 12/31/10	0% 0%
04-SCL-5736-/0 04-1247A4 HA12	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE NORTH OF MONTEREY ROAD AND BERNAL ROAD INTERSECTION PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$313,530 $294,473 $1,400	07/18/07 08/09/07 01/10/11	0% 0% PLANT EST SATIS
04-SF-1-.6/5.9 04-162524 ACST-P001-(537)E P0-01 5-(7E) --() HB4 HB4	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM JUNIPERO SERRA BOULEVARD TO CALIFORNIA STREET MODIFY TRAFFIC SIGNALS	W BRADLEY ELECTRIC 90 HILL RD. NAVATO, CA 94945	DUAN FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7161	$3,977,961 $4,020,306 $34,168	08/01/08 08/15/08 04/30/10	100% 96% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-35-1.7/0 04-1A4304 STPL-8934-(120)H 593-4 12-() --() HB1	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AT ZOO ROAD AND LAKE MERCED BOULEVARD INTERSECTION INSTALL TRAFFIC SIGNALS	W. BRADLEY ELECTRIC (WBE) 90 HILL ROAD NOVATO, CA 94945	DUAN, FRANK 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7139	$213,429 $210,784 $0	06/29/09 07/07/09 03/30/10 03/31/10 COMPLETED	100% 100%
04-SF-80-4.5/5.7 04-1E5804 HM4	WPCP	IN SAN FRANCISCO, SAN MATEO, SANTA CRUZ AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGNS	AMLAND 3168 KNOGHT BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR 1007 KNOX AVE. SAN JOSE, CA 95122 (510)377-4186	$777,492 $594,540 $0	06/08/09 07/16/09 05/26/10	39% 84%
04-SF-80-4.6/5 04-1E3704 HM3	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AT BAYSHORE VIADUCT TRANSVERSE JOINT SEAL REPAIR	COAST CONSTRUCTION, INC 4460 REDWOOD HWY SUITE 16 SAN RAFAEL, CA 94903	HUPE, JEFF 280 BEALE STREET SAN FRANCISCO, CA 94105 (510)867-6726	$290,350 $305,155 $0	06/01/09 06/24/09 04/05/10 04/06/10 COMPLETED	100% 100%
04-SF-80-7.8/8.2 04-0120R4 ACBR-080 -(097)N 08-0 10-(7N) --() HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO AT YERBA BUENA ISLAND CONSTRUCT SOUTH DETOUR	CC MYERS, INC 51 MACALLA ROAD SAN FRANCISCO, CA 94130	BALDERRAMOS, JEANNIE 325 BURMA ROAD OAKLAND, CA94607 (510)385-6915	$464,313,932 $440,962,409 $6,900,932	03/10/04 03/25/04 12/10/10	84% 95%
04-SF-80-7.9/8.2 04-0120S4 HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC P.O. BOX 620, 6413 32ND ST. NORTH HIGHLANDS, CA 95660	OBEROI, RAJESH 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7626	$80,775,457 $267,000 $228,500	02/04/10 02/23/10 12/28/13	3% 0%
04-SF-80-8.2/8.7 04-0120F4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE FLOUR ENTERPRISES INC JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAPOLIS, PA 15108	PURSELL, GARY 333 BURMA ROAD OAKLAND, CA 94607 (510)622-5660	$1,595,424,836 $900,360,446 $54,972,992	04/18/06 05/03/06 10/24/13	53% 57%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.8/8.9 04-044634 HA21	WPCP	IN SAN FRANCISCO AND ALAMEDA COUNTIES AT THE SAN FRANCISCO OAKLAND BAY BRIDGE EAST OF YERBA BUENA ISLAND REPAIR BRIDGE JOINT SEALS	CALIFORNIA ENGINEERING CONTRACTORS, INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	JIANG BYRON 325 BURMA ROAD OAKLAND, CA 94607 (510)622-4250	$247,000 $0 $0	02/17/10 03/10/10 05/17/10	0% 0%
04-SF-101-3.4/8.3 04-1E3004 ACBR-Q101-(158)E Q1-01 1-(8E) --() HM3	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	BAY LINE CUTTING AND CORING INC 1033 YERBA BUENA AVENUE OAKLAND CA 94608 (510)420-8992		$1,106,801 $0 $0	03/15/10 04/13/10	0% 0%
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD., SUITE 300 WALNUT CREEK, CA 94596	YAN, ANDREW 603 MASON ST(PRESIDIO) SAN FRANCISCO, CA 94129-0410 (415)720-4027	$57,712,535 $0 $0	03/23/10 04/08/10 02/04/12	0% 0%
04-SF-101-9.2/9.8 04-163734 ACBR-X075-(027)N X0-75 0-(7N) --() HE12	SWPPP	IN CITY AND COUNTY OF SAN FRANCISCO AT THE ROUTE 101/1 SEPARATION TO GOLDEN GATE TOLL PLAZA RECONSTRUCT IC, CONSTRUCT VIADUCT	CC MYERS, INC 3286 FITZGERALD ROAD RANCHO CARDOVA, CA 95742	NG, JONATHAN (415)356-6628	$49,145,110 $9,417,135 $3,055,648	10/23/09 11/24/09 12/15/11	11% 19%
04-SM-1-36.5/38.2 04-1123G4 ER-1187-(009)E --() HE14	SWPPP	IN SAN MATEO COUNTY IN MONTARA AT ROUTE 1 FROM 2ND STREET TO 2.1 KM NORTH OF 2ND STREET WETLAND CREATION AND RESTORATION	HANFORD APPLIED RESTORATION AND CONSERVATION (ARC) 23195 MAFFEI ROAD SONOMA, CA 95476	JENNIE NIELSON 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)502-4879	$1,757,991 $1,481,104 $10,455	08/29/05 09/09/05 03/19/12	68% 85%
04-SM-1-37.6/0 04-2S6204 ER-35M3-(004)E --() HA23	WPCP	IN SAN MATEO COUNTY NEAR PACIFICA AT GRAY WHALE COVE ROCK SLOPE PROTECTION	JJ NGUYEN, INC 3172 SALEM DRIVE SAN JOSE, CA 95127	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$167,911 $750 $0	06/15/09 07/28/09 12/28/10	4% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT PACIFIC COMPANY 5000 MARSH DRIVE CONCORD CA 94520-5322	MUENCH JOHN 585 LINDA MAR BLVD PACIFICA CA 94044 (510)325-7405	$293,074,726 $173,598,214 $6,949,791	12/13/06 01/03/07 04/23/12	71% 59%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI, CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3827	$1,115,034 $547,278 $6,608	03/09/09 03/20/09 05/27/15 PLANT EST SATIS	0% 0%
04-SM-1-43.2/48.6 04-270844 ACST-P307-(058)E H P3-0720-(8E) --() HA27	SWPPP	IN SAN MATEO AND SAN FRANCISCO COUNTIES AT VARIOUS LOCATIONS REPLACE EXISTING MEDIAN BARRIER	DESILVA GATES CONSTRUCTION P.O. BOX 2909 DUBLIN, CA 94568	WASHINGTON, MARCUS 280 BEALE STREET SAN FRANCISCO, CA 94105 (415)356-6512	$11,159,091 $11,997,473 $0	08/19/08 09/08/08 04/12/10 04/12/10 PLANT EST SATIS	100% 100%
04-SM-1-47.8/48.4 04-1E0404 HM3	WPCP	IN SAN MATEO COUNTY IN DALY CITY AT ROUTE 1/280 SEPARATION AND AT JUNIPERO SERRA BOULEVARD OVERCROSSING. PLACE POLYESTER CONCRETE ON DECK	BAY LINE CUTTING & CORING,INC 1033 YERBA BUENA AVE. OAKLAND, CA 94608	HUPE, JEFFREY 280 BEALE STREET SAN FRANCISCO, CA 94105 (415)356-6465	$498,626 $435,898 $0	12/10/08 01/20/09 01/22/10	58% 92%
04-SM-92-13.4/13.4 04-1A0204 ACNH-P092-(035)E --() HA25	SWPPP	IN SAN MATEO COUNTY IN FOSTER CITY AND SAN MATEO AT EAST 3RD AVENUE AND MARINERS ISLAND BOULEVARD PLANTING AND IRRIGATION	PROVEN MANAGEMENT, INC	FRED BOOSHEHRI 2350 PAGE MILL DD. PALO ALTO, CA 94304 (650)855-7777	$2,681,315 $2,709,437 $2,000	12/05/05 12/21/05 11/30/10 PLANT EST SATIS	0% 0%
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND CORP 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)929-3949		$2,418,670 $0 $0	01/05/10 03/02/10	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-5.4/5.4 04-1E0304 HM3	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100		$278,658 $0 $0	03/15/10 04/07/10	0% 0%
04-SM-101-9.6/11.9 04-235724 ACNH-P101-(963)E --() HB4C	SWPPP	IN SAN MATEO COUNTY IN SAN MATEO AND BELMONT FROM 0.1 KM NORTH OF RALSTON AVENUE OVERCROSSING TO 0.2 KM SOUTH OF HILLSDALE BOULEVA WIDEN HIGHWAY	RGW CONSTRUCTION P.O.BOX 2910 LIVERMORE CA 94551	DOUG INORI 2350 PAGE MILL RD PALO ALTO CA 94304 (650)333-4036	$8,892,514 $9,107,189 $0	02/15/01 03/02/01 09/20/05	100% 100% PLANT EST SATIS
04-SM-101-13.5/17.9 04-264204 HPLU-6204-(060)L 620-4 06-() --() HB4N	SWPPP	IN SAN MATEO COUNTY IN SAN MATEO, BURLINGAME AND MILLBREA AT VARIOUS LOCATIONS CONSTRUCT LANES	DESILVA GATES-BROSAMER J.V. PO BOX 2909 DUBLIN CA 94568	SHOKROLLAH MO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$129,532,060 $122,583,733 $1,150,449	02/23/07 03/16/07 09/23/10	84% 93%
04-SM-101-23.0/26.1 04-1E3204 SARR-Q101-(152)E Q1-01 1-(2E) --()	SWPPP	IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE ON ROUTE 101 FROM OSTER POINT _____ BOULEVARD OVERCROSSING TO SAN MATEO RUBBERIZED HOT MIX ASPHALT	GALLAGHER & BURK, INC P.O. BOX 7227 OAKLAND, CA	SAIDIAN, JACOB 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5823	$2,295,770 $18,950 $0	07/20/09 08/04/09 12/15/10	40% 1% SUSPENDED
04-SM-280-13.3/13.6 04-0A9204 ACIM-2801-(117)E --() HA26	SWPPP	IN SAN MATEO COUNTY NEAR HILLSBOROUGH AT THE CRYSTAL SPRINGS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	BRCO CONSTRUCTORS, INC P O BOX 367 LOOMIS, CA 95650	INORI DOUG 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$2,705,000 $161,503 $1,350	07/23/09 08/12/09 01/02/11	31% 6%
04-SM-280-20.0/21.3 04-1E4204 HM3	WPCP	IN SAN MATEO COUNTY ON ROUTES 280 AND 380 AT VARIOUS LOCATIONS (5 BRIDGES) TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W. 23ND. STREET TEMPE, AZ 85282	KOOS, CHARLES 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5848	$208,208 $0 $0	12/15/09 01/06/10 06/18/10	0% 0% SUSPENDED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-20.3/27.3 04-153404 ARRA-280 -(129)E 28-0 11-(9E) --() HB4N	SWPPP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS BETWEEN 0.3 MILE SOUTH OF SAN BRUNO AVENUE TO 0.3 MILE NORTH OF JOHN DALEY BOULEVARD INSTALL RAMP METERING SYSTEMS	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE, CA 94551	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2426	$2,122,625 $0 $0	02/22/10 03/08/10 04/30/11	0% 0%
04-SM-280-23.1/27.2 04-0E5404 HM3	WPCP	IN SAN MATEO COUNTY IN DALY CITY AT KING DRIVE UNDERCROSSING AND AT JUNIPERO SERRA RAMP OVERCROSSING PLACE POLYESTER CONCRETE OVERLAY	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVE. OAKLAND, CA 94608	HUPE, JEFFREY 280 REALE STREET SAN FRANCISCO, CA 94105 (415)356-6465	$583,238 $445,153 $0	12/15/08 01/20/09 01/12/10	38% 74%
04-SM-280-/27.4 04-150474 SARR-2801-(122)E 28-01 1-(2E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM SANTA CLARA COUNTY LINE TO SAN FRANCISCO COUNTY LINE INSTALL TRAFFIC MANAGEMENT SYSTEM	STEINY AND CONPANY, INC 27 SHERIDAN STREET VALLEJO, CA 94590	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	$918,172 $192,315 $138,115	09/08/09 09/17/09 02/03/11	20% 21%
04-SM-380-5.0/6.3 04-294624 IM- -( )P X08-1 02-(E) --() HA25	SWPPP	IN SAN MATEO COUNTY IN SAN BRUNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI/FORSTER & KROEGER JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID BARTEL 3410 MANDELA PKWY OAKLAND,CA 94608 (510)385-6755	$2,021,087 $1,771,122 $8,370	08/14/06 08/28/06 09/07/10	0% 0% PLANT EST SATIS
04-SOL-12-7.9/20.6 04-0T10U4 ACST-P012-(100)E P0-12 1-(0E) --() HA22	SWPPP	IN SOLANO COUNTY NEAR SUISUN CITY FROM 1.1 KM EAST OF WALTERS ROAD TO CURRIE ROAD. REHABILITATE ROADWAY AND WIDENING	RGW CONSTRUCTION, INC 550 GREEN VILLE ROAD LIVERMORE, CA 94550	BUTTERS, CARL 2320 COURAGE DRIVE SUITE 106 FAIRFIELD, CA 94534 (707)428-2060	$21,188,064 $10,407,068 $118,167	12/17/08 01/05/09 04/30/11	43% 49%
04-SOL-37-7.2/0 04-0G0004 HB34	WPCP	IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WATKIN & BORTOLUSSI, INC	HANSON, JIM 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2450	$132,200 $85,636 $920	06/01/09 06/12/09 02/07/13	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO, CA 95828	JIM HANSON 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2450	$936,334 $23,174 $23,174	01/14/10 02/02/10 12/11/13	2% 2%
HE14	SWPPP						
04-SOL-37-8.0/10.5 04-0T14F4		IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI, INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	HANSON, JIM 3410 MANDELA PARKWY OAKLAND, CA 94609 (510)450-2450	$503,890 $438,957 $3,602	10/23/06 10/31/06 11/19/10	0% 0% PLANT EST SATIS
HE14	WPCP						
04-SOL-80-6.6/6.8 04-299004 ACIM-0802-(350)E --()		IN SOLANO COUNTY IN VALLEJO AT THE HUNTER HILL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	WEST BAY BUILDERS, INC 250 BEL MARIN KEYS BLVD NOVATO, CA 94949	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	$3,139,295 $826,486 $123,897	08/11/09 08/26/09 12/19/11	24% 27%
HA26	SWPPP						
04-SOL-80-8.1/12.9 04-2409U4 ACIM- 080-(354)E --()		IN SOLANO COUNTY IN VALLEJO AND FAIRFIELD FROM AMERICAN CANYON ROAD OVERCROSSING TO GREEN VALLEY CREEK WIDEN FREEWAY AND BRIDGES	GHILOTTI BROS 5199 FULTON DRIVE SUITE E FAIRFIELD, CA 94534	DARIN KISHIYAMA 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)436-2210	$21,593,868 $21,620,279 $4,357	06/20/08 07/21/08 08/11/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
04-SOL-80-14.4/0 04-4A4504		IN SOLANO COUNTY NEAR FAIRFIELD AT THE CORDELIA TRUCK INSPECTION FACILITY REPLACE WEIGH SCALES	SEC CONSTRUCTION P. O. BOX 3329 YUBA CITY, CA 95992	DUAN, FRANK (510)231-7139	$299,510 $185,155 $19,615	08/04/09 08/20/09 06/15/10	66% 62%
HA42	WPCP						
04-SOL-80-15.4/20.1 04-4C15U4 SARR-0802-(356)E 08-02 3-(6E) --()		IN SOLANO COUNTY IN FAIRFIELD FROM 0.4 MILE WEST OF ROUTE 80/12 SEPARATION TO 0.9 MILE EAST OF AIR BASE PARKWAY OVERCROSSING ASPHALT CONCRETE OVERLAY	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE, CA 94551	DARIN KISHIYAMA 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)436-2210	$15,009,407 $11,675,209 $6,455	04/21/09 04/28/09 05/25/10	78% 77% SUSPENDED
HA22	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-/58.5 04-0A9114 ACHS-P907-(035)E PGP9-07 0-(5E) --() HA4	WPCP	IN SONOMA COUNTY AT VARIOUS LOCATIONS REPLACE METAL BEAM GURAD RAIL	CENTRAL FENCE COMPANY 148 OTTO CIRCLE SACRAMENTO, CA 95822	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	$1,027,495 $863,033 $77,038	08/17/09 09/15/09 04/27/10	95% 82%
04-SON-12-9.2/11 04-4C3704 HA22	WPCP	IN SONOMA COUNTY IN SEBASTOPOL AND SANTA ROSA FROM ROUTE 116 TO LLANO ROAD ASPHALT CONCRETE SURFACING	M B SERVICES P O BOX 5697 CONCORD CA 94524 (925)957-9200		$507,840 $0 $0	05/11/09 05/22/09	0% 0%
04-SON-12-16.2/39 04-0A9134 ACHS-P097-(037)E PGP0-97 0-(7E) --() HA4	WPCP	IN SONOMA COUNTY AT VARIOUS LOCATIONS REPLACE METAL BEAM GURAD RAIL	APEX FENCE COMPANY, INC 19896 ALEXANDER AVE. ANDERSON, CA 96007	HISLOP,SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	$631,678 $402,026 $50,362	08/17/09 09/10/09 06/16/10	50% 60% SUSPENDED
04-SON-12-29.7/30.9 04-219864 ACST-P012-(101)E P0-12 1-(1E) --() HA22	SWPPP	IN SONOMA COUNTY NEAR GLEN ELLEN FROM 0.5 KM WEST OF TRINITY ROAD TO 0.2 KM EAST OF ARNOLD DRIVE REALIGN ROADWAY	GHILOTTI CONSTRUCTION, INC 246 GHILOTTI AVE SANTA ROSA, CA 95401	MONEMZADEH FAROKH 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5679	$2,311,443 $2,325,892 $4,283	11/26/08 12/12/08 11/27/10	0% 0% PLANT EST SATIS
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA, CA 94952	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE. G SANTA ROSA, CA 94954 (707)769-5695	$49,381,304 $629,287 $329,926	12/23/09 01/06/10 02/28/11	3% 1%
04-SON-101-13.6/23.1 04-272434 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR ROHNERT PARK AND SANTA ROSA PLANTING AND IRRIGATION	MCGUIRE HESTER 9009 RAILROAD AVENUE OAKLAND, CA 94603	DAIVD BARTEL 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)385-6755	$2,378,218 $2,020,066 $9,720	09/10/07 10/04/07 12/02/11	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL, CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$38,863,339 $10,402,839 $1,952,991	03/03/09 03/20/09 03/08/13	19% 27%
04-SON-101-21.7/29.3 04-0A10U4 ACNH-Q101-(148)E LU62-04 0-(9L) 204-069-() HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR SANTA ROSA AND AT WINDSOR FROM 0.5 KM N OF STEELE LANE UNDERCROSSING TO 0.5 KM N OF WINDSOR LANE UC WIDEN HIGHWAY	O. C. JONES & SONS, INC 1520 FOURTH STREET	S RAY NOZZARI 4030 OCCIDENTAL ROAD BLDG A SANTA ROSA, CA 95401 (707)566-3945	$80,675,319 $66,114,854 $1,038,487	10/29/08 11/14/08 09/28/10	56% 80%
04-SON-101-/53.4 04-0A9124 ACHS-P097-(036)E G P0-97 0-(6E) --() HA4	WPCP	IN SONOMA COUNTY AT VARIOUS LOCATIONS UPGRADE TRAFFIC BARRIER	PETERSON CHASE GENERAL ENGINERRING CONSTRUCTION, INC	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	$1,466,418 $885,247 $62,004	08/19/09 09/03/09 05/21/10	69% 60% SUSPENDED
04-SON-116-41.8/44.7 04-283814 ACHS-P116-(042)E P P1-16 0-(2E) --() HB1	SWPPP	IN SONOMA COUNTY ABOUT 9 KM EAST OF PETALUMA FROM ADOBE ROAD TO 0.2 KM WEST OF ARNOLD DRIVE CONSTRUCT RETAINING WALLS	ARGONAUT CONSTRUCTORS, INC 1236 CENTRAL AVENUE SANTA ROSA, CA 95402	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)362-2210	$11,227,768 $297,244 $136,014	12/14/09 01/06/10 11/17/11	2% 3%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	NORTH BAY CONSTRUCTION INC P O BOX 6004 PETALUMA CA 949556004 (707)763-2891		$334,030 $0 $0	04/08/10 04/22/10	0% 0%
04-SON-128-17.1/24.7 04-4A8704 ACST-P128-(044)E CBP1-28 0-(4ER)S P128- 044-() HA21	SWPPP	IN SONOMA CO AT AND NEAR KELLOGG AT MAACAMA CREEK BRIDGE AND FROM 0.3 MI WEST TO 0.4 MI EAST OF REDWOOD CREEK BRIDGE_____ BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY P.O.BOX 1508 RANCHO CORDOVA, CA 95741-1508	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95401 (707)576-2310	$5,141,178 $514,236 $412,908	09/09/09 09/29/09 03/30/11	11% 10%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-/3.3 04-4A1704 HA22	WPCP	IN SONOMA COUNTY NEAR CLOVERDALE AT VARIOUS LOCATIONS FROM THE MENDOCINO COUNTY LINE TO 1.5 MILES WEST OF CLOVERDALE BOULEVARD REHABILITATE DRAINAGE SYSTEM	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		$250,061 $0 $0	02/18/10 04/06/10	0% 0%
04-VAR--/0 04-010904 HB1	WPCP	IN ALAMEDA, CONTRA COSTA, MARIN, SAN FRANCISCO, SOLANO, AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS UPGRADE SCADA SYSTEM	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY, CA 94552	CHRENG NICHOLAS 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)224-6311	$5,490,033 $5,169,764 $193,079	01/30/08 03/05/08 05/26/10	94% 94%
04-VAR--/0 04-151284 ACST-X085-(038)E X0-85 0-(8E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC OPERATION SYSTEMS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	WASSEF WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5866	$1,758,478 $1,751,478 $0	02/08/06 02/24/06 11/20/07	100% 100%

Totals: **Authorized Final Amt:** $4,129,963,552 **Completed to Date:** $2,450,104,456 **Work This Month:** $93,469,398

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-6.4/8.3	04-2707A4	1
04-ALA-13-9.7/9.7	04-294924	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-24-5.4/5.4	04-294934	1
04-ALA-24-5.9/6.2	04-265504	1
04-ALA-24-5.9/6.2	04-1A4604	1
04-ALA-80-1.0/1.7	04-0120L4	2
04-ALA-80-1.8/0	04-014064	2
04-ALA-84-21.0/23.1	04-172404	2
04-ALA-84-4.9/5.9	04-444004	2
04-ALA-92-4.8/6.7	04-016014	2
04-ALA-238-14.2/16.7	04-249044	2
04-ALA-580-13.1/14.9	04-171334	3
04-ALA-580-13.2/19.1	04-290834	3
04-ALA-580-9.0/9	04-3A9704	3
04-ALA-680-3.3/6.4	04-253794	3
04-ALA-680-6.4/12.5	04-4A5204	3
04-ALA-680-/303	04-253784	3
04-ALA-880-27.4/28	04-165424	4
04-ALA-880-30.1/31.1	04-1706U4	4
04-ALA-5706-/0	04-207774	4
04-CC-80-.8/1.2	04-2A8904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-80-3.4/3.8	04-2A0304	4
04-CC-80-5.9/0	04-1A2504	4
04-CC-80-9.5/14.2	04-263724	5
04-CC-80-13.6/0	04-0130K4	5
04-CC-680-24.2/24.8	04-0060C4	5
04-MRN-1-2.6/2.6	04-3S5614	5
04-MRN-101-11.2/12.8	04-226144	5
04-MRN-580-3.0/5	04-4A1404	5
04-NAP-29-12.1/13.5	04-120634	6
04-NAP-121-.3/2.1	04-444214	6
04-NAP-128-9.5/0	04-2S3704	6
04-SCL-9-6.9/11.5	04-1E1204	6
04-SCL-82-/25.9	04-0E7404	6
04-SCL-85-20.0/22	04-165944	6
04-SCL-85-22.0/23.6	04-0A1304	7
04-SCL-87-1.2/4.4	04-151394	7
04-SCL-87-6.1/6.9	04-0A2714	7
04-SCL-101-.7/17	04-0A7814	7
04-SCL-101-17.8/21.2	04-0E4304	7
04-SCL-101-28.4/51.8	04-151374	7
04-SCL-101-27.6/40.2	04-0C9014	8
04-SCL-130-1.3/0	04-0E7304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-152-6.1/6.7	04-448804	8
04-SCL-152-13.8/14.8	04-2A0504	8
04-SCL-237-5.3/5.7	04-2332F4	8
04-SCL-280-5.1/7.8	04-272024	8
04-SCL-280-1.0/L5	04-151304	9
04-SCL-280-2.0/L5	04-150344	9
04-SCL-680-.2/.9	04-151384	9
04-SCL-880-.2/4.4	04-151364	9
04-SCL-5736-/0	04-1247A4	9
04-SF-1-.6/5.9	04-162524	9
04-SF-35-1.7/0	04-1A4304	10
04-SF-80-4.5/5.7	04-1E5804	10
04-SF-80-4.6/5	04-1E3704	10
04-SF-80-7.8/8.2	04-0120R4	10
04-SF-80-7.9/8.2	04-0120S4	10
04-SF-80-8.2/8.7	04-0120F4	10
04-SF-80-8.8/8.9	04-044634	11
04-SF-101-3.4/8.3	04-1E3004	11
04-SF-101-8.8/9.2	04-163744	11
04-SF-101-9.2/9.8	04-163734	11
04-SM-1-36.5/38.2	04-1123G4	11
04-SM-1-37.6/0	04-2S6204	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-38.0/38.6	04-1123U4	12
04-SM-1-39.6/40.1	04-1123J4	12
04-SM-1-47.8/48.4	04-1E0404	12
04-SM-1-43.2/48.6	04-270844	12
04-SM-92-13.4/13.4	04-1A0204	12
04-SM-92-14.4/18.8	04-042244	12
04-SM-101-5.4/5.4	04-1E0304	13
04-SM-101-9.6/11.9	04-235724	13
04-SM-101-13.5/17.9	04-264204	13
04-SM-101-23.0/26.1	04-1E3204	13
04-SM-280-20.0/21.3	04-1E4204	13
04-SM-280-23.1/27.2	04-0E5404	13
04-SM-280-13.3/13.6	04-0A9204	14
04-SM-280-20.3/27.3	04-153404	14
04-SM-280-/27.4	04-150474	14
04-SM-380-5.0/6.3	04-294624	14
04-SOL-12-7.9/20.6	04-0T10U4	14
04-SOL-37-7.2/0	04-0G0004	14
04-SOL-37-7.2/10.5	04-0T1454	15
04-SOL-37-8.0/10.5	04-0T14F4	15
04-SOL-80-6.6/6.8	04-299004	15
04-SOL-80-8.1/12.9	04-2409U4	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-14.4/0	04-4A4504	15
04-SOL-80-15.4/20.1	04-4C15U4	15
04-SON-1-/58.5	04-0A9114	16
04-SON-12-9.2/11	04-4C3704	16
04-SON-12-16.2/39	04-0A9134	16
04-SON-12-29.7/30.9	04-219864	16
04-SON-101-8.9/13.9	04-0A18U4	16
04-SON-101-13.6/23.1	04-272434	16
04-SON-101-13.9/15.5	04-129654	17
04-SON-101-21.7/29.3	04-0A10U4	17
04-SON-101-/53.4	04-0A9124	17
04-SON-116-41.8/44.7	04-283814	17
04-SON-128-5.4/0	04-2S9414	17
04-SON-128-17.1/24.7	04-4A8704	17
04-SON-128-/3.3	04-4A1704	18
04-VAR--/0	04-010904	18
04-VAR--/0	04-151284	18

Statement of Ongoing Contracts - Federal Aid

District 04

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$81,001,886	$29,214,159
-F-	FEDERAL AID (PRIMARY)	$117,105,013	$77,954,654
-S-	FEDERAL AID (SECONDARY)	$523,628,327	$381,457,675
-SH-	STATE HIGHWAY	$2,242,970,623	$1,292,310,874
-ER-	STORM DAMAGE REPAIR	$3,214,861	$1,845,839
		$1,162,042,844	$667,321,255
District Total:		**$4,129,963,552**	**$2,450,104,456**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$113,230,885
Work completed this Period:	$113,230,885