State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/11

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-6.4/8.3 04-2707A4 STPL-6204-(063)E --() HA25	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM JOAQUIN MILLER ROAD OVERCROSSING TO MORAGA AVENUE UNDERCROSSING HIGHWAY PLANTING	JJ NGUYEN, INC 3172 SALEM DR. SAN JOSE CA 95127	JOHN HOLLIS 3410 MANDELA PKWY OAKLAND CA (510)450-3996	$364,626 $295,277 $810	10/12/07 11/14/07 11/07/11	0% 0% PLANT EST SATIS
04-ALA-13-9.7/9.7 04-294924 ARRA-P024-(031)L P02-4 03-() --() HE14	SWPPP	AT THE ROUTE 13/ROUTE 24 CONNECTOR IN ALAMEDA COUNTY REALIGN WESTBOUND ROUTE 24	RGW CONSTRUCTION	SINGH, JATINDER 2727 SYSTRON DRIVE, SUITE 150 CONCORD CA 94518 (510)715-7309	$2,500,997 $2,486,350 $30,139	12/22/09 01/14/10 04/19/11	0% 0% PLANT EST SATIS
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 94521 (925)602-9004	$216,259,521 $53,924,050 $4,545,273	11/10/09 11/19/09 03/27/14	28% 25%
04-ALA-80-1.8/0 04-014064 HA12	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA CONSTRUCT BUILDING AND FUEL STATION	SAUSAL CORPORATION JOSH WARD-PROJECT MANAGER 422 WHITNEY STREET SAN LEANDRO CA 94577	GOLDGRUBER, RON 345 BURMA ROAD OAKLAND CA 94607 (510)385-7004	$5,558,329 $1,638,084 $292,430	02/11/10 03/10/10 09/22/11	52% 29%
04-ALA-84-3.7/27.1 04-1E4304 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636 (559)439-7700	AHMADZADEH, ALI 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3990	$290,235 $253,386 $37,117	05/10/10 06/02/10 04/30/11	100% 84%
04-ALA-84-4.9/5.9 04-444004 HB5	SWPPP	IN ALAMEDA COUNTY IN NEWARK FROM NEWARK BOULEVARD UNDERCROSSING TO 0.2 KM WEST OF ROUTE 880/84 SEPARATION WIDEN HIGHWAY	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136	ALBANO FLORANTE 3049 INDEPENDENCE DRIVE LIVERMORE CA 94551 (925)606-2038	$5,164,567 $5,112,434 $0	12/20/07 01/29/08 09/30/09	100% 100% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-12.1/13.3 04-174414 HSST-P084-(037)P P08-4 03-() --() HB1	SWPPP	IN ALAMEDA COUNTY IN FREMONST UNION CITY AND AT SUNOL RIDGE FROM 0.2 KM NORTH PALOMARES ROAD REALIGN AND IMPROVE SIGHT DISTANCE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		$7,276,675 $0 $0	12/16/10 12/30/10	0% 0%
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --() HB1	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA CA 95054	SCHNEIDER JOLIE 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE CA 94551-7673 (925)606-2032	$21,737,942 $20,956,193 $9,875	12/21/06 01/10/07 04/15/13	69% 95%
04-ALA-92-4.8/6.7 04-016014	HE11 SWPPP	IN ALAMEDA COUNTY IN HAYWARD AT VARIOUS LOCATIONS RECONSTRUCT INTERCHANGE	FCI/GRANITE 25050 SANTA CLARA ST. HAYWARD CA 94544	BALALLO RAYMUNDO 25100 SANTA CLARA ST. HAYWARD CA 94544 (510)670-7825	$148,231,691 $125,508,447 $1,487,160	08/28/07 09/28/07 10/31/11	76% 83%
04-ALA-238-14.3/16.3 04-0E9904	HM3 WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		$438,137 $0 $0	06/08/10 06/22/10	0% 0%
04-ALA-238-/12.6 04-447904 ACNH-P238-(009)E --() HA22	SWPPP	IN ALAMEDA COUNTY IN FREMONT AND UNION CITY REHABILITATE ROADWAY	TOP GRADE CONTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2455	$12,040,461 $489,181 $60,919	07/07/10 07/22/10 05/03/12	22% 4%
04-ALA-580-13.1/14.9 04-171334 HPLU-6204-(078)L 620-4 07-(HP2)1 04 0-79-() HE14	SWPPP	IN ALAMEDA CO IN LIVERMORE ON ROUTE 580 FROM EAST OF PORTOLA AVENUE OVERCROSSING TO 0.1 MI E. OF AIRWAY BLVD OVERCROSSING . CONSTRUCT NEW INTERCHANGE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235	PARDO T. ROMMEL 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE, CA 94551-7671 (510)715-7920	$25,585,038 $16,652,838 $538,054	07/23/09 08/12/09 08/25/11	67% 64%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-13.2/19.1 04-290834 HPLU-6204-(071)L 620-4 07-() --()	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.4 KM E OF PORTOLA AVENUE OVERCROSSINGTO 0.5 KM W OF HACIENDA DRIVE O CONSTRUCT HOV LANES	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407	GONZALEZ ALFONSO 3049 INDEPENDENCE DRIVE SUITE #1 LIVERMORE CA 94531 (925)606-2049	$32,869,691 $32,861,000 $728,339	07/22/09 08/05/09 03/31/11	94% 97%
04-ALA-580-17.7/19.8 04-1513C4 ACIM-P001-(544) --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	ST FRANCIS ELECTRIC COMPANY P O BOX 2057 SAN LEANDRO CA 94577	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND CA 94804 (510)385-7161	$1,028,486 $879,389 $132,906	02/02/10 02/26/10 02/15/11	94% 86%
HB4N	WPCP						
04-ALA-680-4.8/5.2 04-253764		IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING,INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,517,171 $8,357 $0	07/07/10 07/22/10 12/21/13	0% 1%
HE14	SWPPP						
04-ALA-680-6.4/12.5 04-4A5204 HP21-6204-(073) --()	SWPPP	IN ALAMED CO. AT VARIOUS LOCATIONS FROM 0.2 KM NORTH OF MISSION SAN JOSE SEPARTATION TO STONERIDGE DRIVE OVERCROSSING. WIDENING, ROADWAY REHABILITATION,	BAY CITIS PAVING & GRADING,INC P O BOX 6227 CONCORD CA 94524	CANDY CHANG 48499 MILMONT DRIVE FREMONT CA 94538 (510)668-4924	$37,728,893 $32,771,720 $0	04/17/09 05/04/09 06/30/11	100% 90%
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC 2100 GOODYEAR ROAD BENICIA CA 94510	BHARAT PATEL 25100 SANTA CLARA ST. HAYWARD CA 94544 (510)670-4913	$52,024,979 $16,326,165 $453,046	08/20/09 09/15/09 01/18/12	49% 31%
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$89,517,672 $34,214,911 $778,213	03/25/09 04/20/09 04/30/13	69% 38%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-980-1.3/2 04-1A2414 HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 27TH STREET UNDERCROSSING TO 0.1 MILE WEST OF GOLDEN GATE AVENUE UNDERCROSSING PAVE PLANTING STRIP	COAST CONSTRUCTION, INC 4460 REDWOOD HIGHWAY, STE 16 SAN RAFAEL CA 94903	AHMADZADEH, ALI 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3990	$406,390 $368,864 $0	05/25/10 06/22/10 10/08/10	100% 100%
04-ALA-5505-/0 04-0AA014		IN ALAMEDA COUNTY IN SAN LEANDRO AT THE SAN LEANDRO EQUIPMENT SHOP 4 AT 1993 MARINA BOULEVARD INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSTRUCTING ENGINEER 14616 MCKENDREE AVE. CHINO, CA 91710	BUI, OANH 48499 MILMONT DR. FREMONT, CA 94538 (510)668-4931	$219,900 $219,900 $0	03/24/10 04/22/10 11/11/10	100% 100%
04-CC-4-10.3/13.5 04-1E4604 HM3	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION, INC P.O. BOX 1355 FRENCH CAMP, CA 95321	SEALEY, HERMAN 2727 SYSTRON DRIVE STE 150 CONCORD, CA 94518 (510)714-7064	$570,186 $512,275 $52,409	06/08/10 06/25/10 05/19/11	44% 84%
04-CC-4-17.0/17.8 04-0G1504 HA42	WPCP	IN CONTRA COSTA COUNTY NEAR CONCORD FROM 0.1 MILE TO 0.9 MILE EAST OF WILLOW PASS ROAD UNDERCROSSING REPLACE CULVERTS AND UNDERDRAINS	CIMARRON, INC 10554 RODDEN ROAD OAKDALE, CA 95361	ASHGAR, REZAEI 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$489,468 $461,106 $72,110	06/03/10 06/30/10 01/31/11	93% 87%
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$66,770,124 $12,142,245 $778,651	04/15/10 05/06/10 12/19/13	19% 18%
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH AND PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700		$35,727,083 $0 $0	12/23/10 01/19/11	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-.8/1.2 04-2A8904		IN CONTRA COST COUNTY IN THE CITY OF RICHMOND ON ROUTE 80 AT CARLSON BOULEVARD UNDERCROSSING. INSTALL TRAFFIC SIGNALS	TERNO ELECTRICAL CONSTRUCTORS 2100 GOODYEAR RD. BGNICIA CA 4510	DUAN FRANK 3401 GEGATTA BLVD. RICHMOND CA 94804 (510)231-7139	$426,832 $412,255 $0	04/15/09 05/14/09 10/04/10	0% 0% PLANT EST SATIS
HB4N	WPCP						
04-CC-80-3.4/3.8 04-2A0304		IN CONTRA COSTA COUNTY IN RICHMOND FROM SOLANO AVENUE OVERCROSSING TO MCBRYDE AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLLUSSI, INC 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HOLLIS, JOHN 3410 MANDELA PKWY OAKLAND, CA 94508 (510)450-3996	$169,019 $133,312 $2,970	03/17/08 04/23/08 12/20/11	75% 79%
HA25	WPCP						
04-CC-80-9.5/14.2 04-263724		IN CONTRA COSTA COUNTY NEAR HERCULES FROM 0.2 KM WEST OF ROUTE 80/4 SEPARATION TO 0.7 KM EAST OF CUMMINGS SKYWAY OVERCROSSING WIDEN FREEWAY AND BRIDGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	SEALEY, HERMAN 2727 SYSTRON DRIVE, STE. 150 CONCORD CA 94518 (510)714-7064	$21,886,154 $17,615,278 -$7,528	10/22/09 11/17/09 12/01/11	79% 79%
HB5	SWPPP						
04-CC-80-11.2/0 04-1E6504		IN ALAMEDA, CONTRA COSTA, MARIN, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS UPGRADE CHANGEABLE MESSAGE SIGNS	REPUBLIC ITS 371 BEL MARIN KEYS BLVD. NOVATO, CA 94949	CARTY RODOLFO 3410 REGATTA BLVD. RICHMOND, CA 94804 (510)377-4139	$629,850 $0 $0	06/25/10 07/08/10 02/15/11	0% 0%
HM4	WPCP						
04-CC-80-13.6/0 04-0130K4		IN CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AT THE ALFRED ZAMPA MEMORIAL BRIDGE AND IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL P HIGHWAY PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SVS 999 TOWN & COUNTRY RD. 4TH FL ORANGE CA 92868	HANSON, JIM 3410 MANDELA PARKWY OAKLAND CA 94608 (510)450-2450	$365,553 $316,761 $3,393	04/08/08 04/28/08 03/08/12	0% 0% PLANT EST SATIS
HE2	WPCP						
04-CC-160-.8/1.3 04-1A5214		IN CONTRA COSTA AND SACRAMENTO COUNTIES IN AND NEAR ANTIOCH AT ANTIOCH BRIDGE BRIDGE SEISMIC RETROFIT	CALIFORNIA ENGINEERING CONTRACTORS 20 HAPPAY VALLEY ROAD PLEASANTON, CVA 94566	HOWE, WILLIAM 1771 VINEYARD DRIVE ANTIOCH CA 94509 (510)385-7084	$35,100,009 $12,769,412 $941,240	04/22/10 05/19/10 09/26/11	43% 36%
HA14	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC 3172 SALEM DR SAN JOSE CA 95127	HOLLIS, JOHN 3410 MANDELA PKWY OAKLAND, CA 94608 (510)450-3996	$886,841 $658,726 $0	12/21/09 01/26/10 04/04/14	69% 83%
04-CC-680-/12.8 04-4470U4 ACIM-0680-(067)E --() HA22	SWPPP	IN CONTRA COSTA COUNTY FROM ALCOSTA BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF RUDGEAR ROAD UNDERCROSSING REHABILITATE ROADWAY	BAY CITIES PAVING AND GRADING INC 5029 FORNI DRIVE CONCORD CA 94520 (925)687-6666	BONNY NYAGA 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9015	$48,246,527 $510,868 $510,868	11/18/10 12/14/10 01/23/12	0% 1%
04-MRN-1-.1/0 04-3A8204 HA22	WPCP	IN MARIN COUNTY IN MILL VALLEY AT ROUTE 1/101 SEPARATION RECONSTRUCT SIDEWALK AND WALKWAY	MAGGIORA & GHILOTTI, INC 555 DUBOIS STREET SAN RAFAEL CA 94901	BLUME, CHRISTOPHER 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-6886	$245,646 $235,422 $96	05/26/10 06/15/10 08/12/11	43% 92%
04-MRN-1-9.1/9.1 04-3S5624 ER-43J8-(004)E --() HA23	SWPPP	IN MARIN COUNTY NEAR MUIR BEACH ABOUT 3.2 MILES NORTH OF MUIR WOODS ROAD REBUILD SLOPE	GHILOTTI BROS, INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	$185,590 $163,028 $0	06/23/10 07/12/10 01/06/11 01/07/11	100% 100% COMPLETED
04-MRN-1-/3.4 04-1E7704 HM1	WPCP	IN MARIN COUNTY NEAR ALMONTE REPLACE ASPHALT CONCRETE SURFACING	TEAM GHILOTTI	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	$454,740 $435,069 $0	06/24/10 07/13/10 09/14/10	100% 100%
04-MRN-101-8.8/0 04-4S0004 HA23	WPCP	IN MARIN COUNTY AT LARKSPUR AT SIR FRANCIS DRAKE BOULEVARD OFF-RAMP PLACE ROCK SLOPE PROTECTION	TEAM GHILOTTI, INC 2531 PETALUDA BLVD. SOUTH PETALUDA CA 94952	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL CA 94901 (510)774-6297	$119,655 $117,269 $0	05/12/10 06/02/10 09/13/10	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-11.2/12.8 04-226144 ACST-Q101-(127)E Q1-01 1-(7EC)M 6204- 043-() HB5	SWPPP	IN MARIN COUNTY IN SAN RAFAEL FROM 0.8 KM SOUTH OF COLEMAN SCHOOL PEDESTRIAN OVERCROSSING TO NORTH SAN PEDRO ROAD UNDERCROSSING WIDEN FREEWAY	GHILOTTI BROS 525 JACOBY STREET SAN RAFAEL CA 94901	SARGISS, RAMSES 576 W. FRANCISCO BLVD SAN RAFAEL CA 94901 (415)257-3647	$53,487,858 $54,420,738 $183,655	07/17/07 08/15/07 02/04/11	0% 0% PLANT EST SATIS
04-MRN-580-3.0/5 04-4A1404 HE13	SWPPP	IN MARIN COUNTY IN SAN RAFAEL ON ROUTE 580 AND ON ROUTE 101 MODIFY INTERCHANGE	GHILOTTI CONSTRUCTION CO INC	MAHALLATI, SHAMS (415)246-8765	$9,946,736 $9,370,626 $130,057	11/04/09 11/24/09 01/13/11	96% 89%
04-NAP-29-6.0/0 04-2A5414 HA26	WPCP	IN NAPA COUNTY ABOUT 3.8 MILES SOUTH OF NAPA AT NAPA VISTA POINT RECONSTRUCT SIDEWALK	FIELDSTONE CONSTRUCTION COMPANY 5915 FAUGHT ROAD SANTA ROSA, CA 95403	CHANGIZI, DAVE 370 CHADBOURNE DR. STE A FAIRFIELD, CA 94534 (707)429-6222	$308,660 $251,464 $76,493	06/24/10 08/17/10 02/17/11	78% 86%
04-NAP-29-12.1/13.5 04-120634 HE14	SWPPP	IN NAPA COUNTY IN NAPA ON ROUTE 29 FROM 0.1 KM NORTH OF LINCOLN AVENUE TO 0.7 KM NORTH OF TRANCAS STREET AND REDWOOD ROAD PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI/FORSTER & KROEGER JOINT VENTURE 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	HOLLIS JOHN 3410 MANDELA PKWY OAKLAND CA (510)460-3996	$556,296 $515,217 $3,915	02/09/07 02/23/07 04/18/11	0% 0% PLANT EST SATIS
04-NAP-29-37.0/37 04-1E4704 HA21	WPCP	IN NAPA, SOLANO AND SONOMA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	$569,690 $449,252 $0	04/20/10 06/02/10 10/28/10	93% 79%
04-NAP-121-.3/2.1 04-444214 ACHS-P121-(022)E P P1-21 0-(2E) --()	SWPPP	IN NAPA COUNTY ON ROUTE 121 FROM .5 KM NORTH OF SONOMA COUNTY LINE TO 0.2 KM EAST OF DUHIG ROAD REALIGN CURVES AND WIDEN SHOULDER	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA CA 94955	RON SANGALANG 370 CHADBOURNE ROAD STE A FAIRFIELD CA 94534 (707)428-6220	$7,759,958 $7,170,359 $44,491	12/10/08 12/30/08 01/31/11	100% 87% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-6.0/9.4 04-1E2904 HM1	WPCP	IN NAPA COUNTY IN NAPA FROM IMOLA AVENUE TO TRANCAS STREET RUBBERIZED BONDED WEARING COURSE	WINDSOR FUEL COMPANY 1150 WILLOW PASS ROAD PITTSBURG, CA	DANILO, PATENIA 370 CHADBOURNE ROAD, STE A FAIRFEILD, CA 94534 (510)224-6309	$1,195,332 $1,164,732 $0	06/22/10 07/12/10 12/22/10 12/23/10	58% 94% COMPLETED
04-NAP-128-9.5/0 04-2S3704 ER-37B4-(004)E P P1-28 0-(5E) --() HA23	SWPPP	IN NAPA COUNTY NEAR ST HELENA AT 2.0 MILES EAST OF CONN CREEK BRIDGE STORM DAMAGE REPAIR	JASON GRIFFON NORTH BAY CONSTRUCTION, INC P O BOX 6004 PETALUMA CA 94955-6004	RON SANGALANG 370 CHADBOURNE ROAD STE. A FAIRFIELD CA 94534 (707)429-6220	$559,114 $5,358 $0	09/30/09 10/22/09 09/08/10	0% 1%
04-NAP-221-/2.7 04-1E9904 HM1	WPCP	IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO IMOLA AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	OC JONES & SONS, INC 1520 FOYRTH STREET BERKELEY, CA 94710	CHANGI, DAVE 370 CHADBOURNE DR., STE A FAIRFIELD, CA 94534 (707)429-6222	$1,326,352 $1,321,696 $0	07/08/10 07/08/10 12/20/10	100% 100%
04-SCL-17-6.2/13.9 04-1E4904 HM3	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636	NGUYEN, HUNG V. 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5847	$616,400 $155,782 $0	06/22/10 07/21/10 01/10/11	66% 25%
04-SCL-85-22.0/23.6 04-0A1304 HA25	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI FORSTER AND KROEGER LANDSCAPE JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886	BRAIN MACKLE 1007 KNOX AVE SAN JOSE CA 95122 (510)385-6991	$3,341,681 $3,135,475 $14,703	09/08/06 09/22/06 04/26/11	0% 0% PLANT EST SATIS
04-SCL-87-1.2/4.4 04-151394 ACST-X085-(047)E X0-85 0-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	PACIFIC ELECTRIC CONTRACTING, INC 330 PHELAN AVENUE SAN JOSE CA 95112	BORRAYO, SALVADOR 1007 KNOX AVENUE SAN JOSE CA 95122 (510)377-4186	$429,860 $181,122 $13,562	03/24/10 04/23/10 03/08/11	59% 42%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-1.3/6 04-1E4804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS (40 BRIDGES) TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERIN COMPANY 1792 KAISER AVENUE	PATEL, NIM 1007 KNOX AVENUE (408)254-5704	$1,454,520 $1,189,488 $232,785	02/24/10 03/18/10 04/29/11	90% 98% SUSPENDED
HM3	WPCP						
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --()		IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 949014886	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE CA 95122 (510)385-6991	$573,458 $455,804 $4,350	01/30/09 02/23/09 09/25/12	0% 0% PLANT EST SATIS
HE14	WPCP						
04-SCL-101-17.8/21.2 04-0E4304		IN SANTA CLARA COUNTY IN SANTA CLARA, SAN JOSE AND MORGAN HILL FROM COCHRANS ROAD OVERCROSSING TO SCHELLER AVENUE UNDERCROSSING CRACK SEALING	NO FAULT ASPHALT, INC 2211 OLD MIDDLE FIELD WAY MOUNTAIN VIEW CA 94043	LOWE THOMAS K. 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5816	$202,012 $194,236 $0	05/31/07 07/16/07 11/27/07	100% 100%
HM1	WPCP						
04-SCL-101-27.6/40.2 04-0C9014 ACNH-Q101-(157)E --()		IN SANTA CLARA COUNTY ON ROUTE 101 IN SAN JOSE FROM 0.6 MILE NORTH OF SILICON VALLEY BOULEVARD TO GUADALUPE RIVER BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK SANTA CLARA CA 95054	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, 95122 (408)254-5838	$25,122,712 $23,753,294 $0	11/12/09 12/02/09 12/31/10 01/06/11	100% 100% COMPLETED
HA22	WPCP						
04-SCL-101-28.4/51.8 04-151374 STP-X085-(046)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	ROYAL ELECTRIC COMPANY	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$869,607 $849,040 $28,219	01/04/10 01/25/10 02/10/11	91% 97%
HB4N	WPCP						
04-SCL-101-31.0/34.9 04-1A9804 ARRA-Q101-(164)L Q10-1 16-(HPL)U 04 0-90-()		IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE NORTH OF CAPITOL EXPRESSWAY OVERCROSSING TO 0.3 MILE SOUTH OF STORY ROAD OVERCROSS WIDEN FREEWAY	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235	SAIDIAN, JACOB 1007 KNOX AVENUE SAN JOSE, CA 95122 (650)222-7489	$23,445,671 $2,648,062 $1,916,941	11/09/10 11/16/10 02/01/12	3% 11%
HB4C	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-40.2/41.2 04-4876A4 HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308		$450,888 $0 $0	12/23/10 01/13/11	0% 0%
04-SCL-152-13.8/14.8 04-2A0504 ACHS-P152-(073)E P1-52 0-(3E) --() HB1	WPCP	IN SANTA CLARA COUNTY NEAR GILROY FROM 0.3 MILE WEST OF PRUNEDALE AVENUE TO 0.2 MILE WEST OF BLOOMFIELD AVENUE CONSTRUCT LEFT TURN POCKET	TOP GRADE CONSTRUCTION 50 CONTRACTORS STREET LIVERMORE, CA 94551	CHOI, EUNMI 2210 O'TOOLE AVE.,STE 150 SAN JOSE, CA 95131 (408)232-3023	$1,005,896 $1,020,372 $0	01/07/10 01/26/10 10/27/10	100% 100%
04-SCL-280-1.0/L5 04-151304 ARRA- 280-(127)E 2-8011-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF 10TH STREET UNDERCROSSING TO BASCOM AVENUE OVERCROSS INSTALL RAMP METERING SYSTEMS	O.C. JONES AND SONS, INC ATT. PETE BENSON 1520 FOURTH STREET BERKELEY CA 94710	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$1,661,025 $1,551,862 $152,472	02/17/10 03/04/10 05/06/11	68% 93%
04-SCL-280-2.0/L5 04-150344 ARRA- 280-(126)E 2-8011-(6E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF GUADALUPE RIVER BRIDGE TO BASCOM AVENUE OVERCROSSING INSTALL RAMP METERING SYSTEMS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVENUE IRVING CA 92614-5706	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$1,851,690 $1,426,170 $297,325	02/22/10 03/08/10 07/12/11	53% 76%
04-SCL-680-.2/.9 04-151384 ACIM-0000-(311)E --() HB4N	WPCP	IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING ATTN: FRANK KAMACHO	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$539,366 $477,780 $15,495	01/21/10 02/17/10 02/09/11	44% 89%
04-SCL-880-.2/4.4 04-151364 STP-X085-(E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING, INC. ATTN. FRANK KAMACHO 330 PHELAN AVE. SAN JOSE CA 95112	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$352,381 $324,517 $0	01/07/10 02/17/10 12/23/10	26% 92%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-5736-/0 04-1247A4		IN SANTA CLARA COUNTY IN SAN JOSE NORTH OF MONTEREY ROAD AND BERNAL ROAD INTERSECTION PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 94901	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE CA 95122 (510)385-6991	$313,530 $311,723 $0	07/18/07 08/09/07 01/10/11 01/10/11	100% 100% PLANT EST SATIS
HA12	WPCP						
04-SF-1-6.2/7.1 04-0A8714 ACHS-000C-(318)E PG00-0C 3-(8E) --()		IN SAN FRANCISCO AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS UPGRADE GUARDRAIL END TERMINAL	MODERN ALLOY, INC 11172 WESTERN AVENUE STANTON, CA 90680	MINH HINH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5703	$992,599 $0 $0	10/11/10 11/03/10	0% 0% SUSPENDED
HA4	WPCP						
04-SF-80-4.9/5.9 04-0435E4		IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$2,627,986 $0 $0	11/29/10 12/14/10 10/25/11	0% 0%
HA4S3	SWPPP						
04-SF-80-6.7/7.8 04-040804		IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE 15KV CABLE	BENTANCOURT BROS. CONSTURCTION 5933 NORTHFRONT RD. LIVERMORE, CA 94551	CHRENG, NICHOLAS 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)224-6311	$488,900 $322,614 $134,624	05/11/10 06/25/10 02/15/11	51% 66%
HA21	WPCP						
04-SF-80-7.9/8.2 04-0120S4		IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC P O BOX 620, 6413 32ND ST. NORTH HIGHLANDS CA 95660	OBEROI, RAJESH 325 BURMA ROAD OAKLAND CA 94607 (510)385-7626	$87,660,332 $18,044,802 $1,998,546	02/04/10 02/23/10 12/28/13	23% 21%
HA4S3	SWPPP						
04-SF-80-8.2/8.7 04-0120F4		IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE FLOUR ENTERPRISES, INC A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	SIEGENTHALER, PETER 333 BURAM ROAD OKALAND, CA 94607 (510)622-5112	$1,810,160,637 $1,374,387,715 $12,015,353	04/18/06 05/03/06 08/24/14	57% 76%
HA4S3	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-3.4/8.3 04-1E3004 ACBR-Q101-(158)E Q1-01 1-(8E) --() HM3	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVENUE OAKLAND,CA 94608	HUPE, JEFFREY 295 SAN BRUNO AVE. SAN FRANCISCO CA 94103 (510)867-6726	$1,106,801 $259,143 $0	03/15/10 04/13/10 01/31/11	69% 23%
04-SF-101-4.1/5 04-2A1404 NH- -( )A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ABELA, FERNANDO 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (650)573-3831	$5,006,109 $9,000 $9,000	10/11/10 10/26/10 06/03/13	3% 0%
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$59,391,128 $21,416,753 $2,059,537	03/23/10 04/08/10 05/30/12	26% 36%
04-SF-101-9.2/9.8 04-163734 ACBR-X075-(027)N X0-75 0-(7N) --() HE12	SWPPP	IN CITY AND COUNTY OF SAN FRANCISCO AT THE ROUTE 101/1 SEPARATION TO GOLDEN GATE TOLL PLAZA RECONSTRUCT IC, CONSTRUCT VIADUCT	CC MYERS, INC	SHARMA, JYOTSNA 603 MASON AT HALLECK PRESIDIO SAN FRANCISCO CA 94105 (510)385-5732	$70,844,450 $42,760,732 $5,078,207	10/23/09 11/24/09 12/15/11	7% 66%
04-SM-1-36.5/38.2 04-1123G4 ER-1187-(009)E --() HE14	SWPPP	IN SAN MATEO COUNTY IN MONTARA AT ROUTE 1 FROM 2ND STREET TO 2.1 KM NORTH OF 2ND STREET WETLAND CREATION AND RESTORATION	HANFORD APPLIED RESTORATION AND CONSERVATION (ARC) 23195 MAFFEI ROAD SONOMA CA 95476	JENNIE NIELSON 585 LINDA MAR BLVD PACIFICA CA 94044 (510)502-4879	$1,757,991 $1,574,704 $10,953	08/29/05 09/09/05 03/19/12	80% 90%
04-SM-1-37.6/0 04-2S6204 ER-35M3-(004)E --() HA23	WPCP	IN SAN MATEO COUNTY NEAR PACIFICA AT GRAY WHALE COVE ROCK SLOPE PROTECTION	JJ NGUYEN, INC 3172 SALEM DRIVE SAN JOSE CA 95127	MACKLE, BRIAN (510)385-6991	$309,700 $232,895 $2,024	06/15/09 07/28/09 11/08/11	39% 75% SUSPENDED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 3555 FARNAM STREET, STE E200 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$299,235,726 $220,332,367 $6,180,871	12/13/06 01/03/07 01/07/13	88% 73%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,115,034 $606,851 $6,608	03/09/09 03/20/09 06/23/15 PLANT EST SATIS	0% 0%
04-SM-82-1.9/8.4 04-0A8724 HSNH-X081-(024)E X0-81 0-(4E) --() HA4	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS UPGRADE BARRIER AND GUARD RAIL	MIDSTATE BARRIER INC P O BOX 30550 STOCKTON CA 952130550 (209)944-9565	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,688,076 $0 $0	12/16/10 01/06/11 04/30/11	0% 0%
04-SM-82-8.6/12.1 04-1E7404 ACST-S082-(016)E A0-82A0-(6E) --()	WPCP	IN SAN MATEO COUNTY IN SAN MATEO FROM 43RD AVENUE TO EL CERRITO AVENUE/TILTON AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	GALLAGHER AND BURK, INC 344 HIGH STREET OAKLAND, CA 94601	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5703	$1,957,259 $1,889,639 $0	05/20/10 06/22/10 01/06/11 01/07/11 COMPLETED	100% 100%
04-SM-82-/15.9 04-249924 ACST-S082-(017)E S0-82 0-(7E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM MILLBRAE AVENUE TO CAMBRIDGE AVENUE IN MENLO PARK MODIFY TRAFFIC SIGNALS	MIKE BROWN ELECTRIC 561 MERCANTILE DR. COTATI, CA 94931	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7161	$4,826,859 $132,202 $86,190	07/20/10 08/17/10 11/20/11	24% 3%
04-SM-84-29.0/30.2 04-1A5224 NH- -( ) --() HA14	SWPPP	IN SAN MATEO AND ALAMEDA COUNTIES IN MENLO PARK AND FREMONT FROM 0.3 MILE WEST TO 0.5 MILE EAST OF DUMBARTON BRIDGE DUMBARTON BRIDGE SEISMIC RETROFIT	SHIMMICK CONSTRUCTION COMPANY INC 8201 EDGEWATER DRIVE #202 OAKLAND, CA 94621	GHAFGHAZI, BEN	$47,622,240 $5,978,708 $2,082,759	08/06/10 08/26/10 08/21/12	14% 13%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-7.3/13.9 04-1E7204 ACNH-P092-(038)E --()		IN SAN MATEO COUNTY IN AND NEAR SAN MATEO AND FOSTER CITY PLACE RUBBERIZED HOT MIX ASPHALT	PAVEX CONSTURCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$3,118,321 $2,722,727 $0	06/22/10 07/08/10 12/16/10	100% 100%
	WPCP						
04-SM-92-14.4/18.8 04-042244		IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,418,670 $477,716 $73,643	01/05/10 03/02/10 01/05/11	4% 20%
HA21	WPCP						
04-SM-92-/3.2 04-1E2604		IN SAN MATEO COUNTY IN HALF MOON BAY FROM ROUTE 1 TO PILARCITOS CREEK ROAD PLACE HOT MIX ASPHALT	G BORTOLLOTTO AND COMPANY 582 BRAGATO ROAD SAN CARLOS CA 94070	INORI, DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$369,575 $376,396 $0	06/09/10 06/25/10 08/23/10	100% 100%
HM1	WPCP						
04-SM-101-5.4/5.4 04-1E0304		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$381,914 $381,430 $18,864	03/15/10 04/07/10 02/28/11	97% 97%
HM3	WPCP						
04-SM-101-9.6/11.9 04-235724 ACNH-P101-(963)E --()		IN SAN MATEO COUNTY IN SAN MATEO AND BELMONT FROM 0.1 KM NORTH OF RALSTON AVENUE OVERCROSSING TO 0.2 KM SOUTH OF HILLSDALE BOULEVA WIDEN HIGHWAY	RGW CONSTRUCTION P O BOX 2910 LIVERMORE CA 94551	DOUG INORI 2350 PAGE MILL RD PALO ALTO CA 94304 (650)333-4036	$8,892,514 $9,107,189 $0	02/15/01 03/02/01 09/20/05	100% 100%
HB4C	SWPPP						PLANT EST SATIS
04-SM-101-13.5/17.9 04-264204 HPLU-6204-(060)L 620-4 06-() --()		IN SAN MATEO COUNTY IN SAN MATEO, BURLINGAME AND MILLBREA AT VARIOUS LOCATIONS CONSTRUCT LANES	DE SILLVA GATES-BROSAMER JV P.O. BOX 2909 BUBLIN, CA 94568	SHOKROLLAHI, MO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$130,475,822 $128,544,343 $232,695	02/23/07 03/16/07 11/08/11	0% 0%
HB4N	SWPPP						PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-19.1/0 04-0E9604 HM3H	WPCP	IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS REPLACE DECK DRAINAGE SYSTEM	PETERSON-CHASE GENERAL ENGINEER CONSTRUCTION, INC 1792 KAISER AVE. IRVINE, CA 92614	MINH HINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5703	$256,067 $0 $0	06/17/10 06/30/10 06/24/11	0% 0% SUSPENDED
04-SM-101-23.0/26.1 04-1E3204 SARR-Q101-(152)E Q1-01 1-(2E) --() HA26	SWPPP	IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE ON ROUTE 101 FROM OSTER POINT _____ BOULEVARD OVERCROSSING TO SAN MATEO RUBBERIZED HOT MIX ASPHALT	GALLAGHER & BURK, INC P.O.BOX OAKLAND, CA	SAIDIAN, JACOB 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5823	$2,454,101 $2,338,575 $0	07/20/09 08/04/09 12/13/10	100% 100%
04-SM-280-7.6/0 04-2A5434 ACIM-280 -(131)E --() HA26	WPCP	IN SAN MATEO COUNTY ABOUT 0.6 MILE WEST OF SAN CARLOS AT PULGAS RIDGE VISTA POINT CONSTRUCT RETAINING WALL	R M HARRIS COMPANY INC 1000 HOWE ROAD SUITE 200 MARTINEZ CA 94553 (925)335-3000	FRED BOOSFEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$415,168 $0 $0	11/19/10 12/14/10 06/30/11	0% 0%
04-SM-280-13.3/13.6 04-0A9204 ACIM-2801-(117)E --() HA26	SWPPP	IN SAN MATEO COUNTY NEAR HILLSBOROUGH AT THE CRYSTAL SPRINGS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	BRCO CONSTRUCTORS, INC P O BOX 367 LOOMIS CA 95650	INORI DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$2,736,600 $2,298,774 $110,252	07/23/09 08/12/09 03/01/11	92% 85%
04-SM-280-20.3/27.3 04-153404 ARRA-280 -(129)E 28-0 11-(9E) --() HB4N	SWPPP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS BETWEEN 0.3 MILE SOUTH OF SAN BRUNO AVENUE TO 0.3 MILE NORTH OF JOHN DALEY BOULEVARD INSTALL RAMP METERING SYSTEMS	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$2,308,625 $1,789,526 $151,597	02/22/10 03/08/10 07/31/11	50% 76%
04-SM-280-23.1/27.2 04-0E5404 HM3	WPCP	IN SAN MATEO COUNTY IN DALY CITY AT KING DRIVE UNDERCROSSING AND AT JUNIPERO SERRA RAMP OVERCROSSING PLACE POLYESTER CONCRETE OVERLAY	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVE. OAKLAND CA 94608	HUPE, JEFFREY 280 REALE STREET SAN FRANCISCO CA 94105 (415)356-6465	$643,238 $597,507 $0	12/15/08 01/20/09 09/09/10	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-/0 04-2A5424		IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS UPGRADE VISTA POINTS	ENVIRONMENTAL LANDSCAPE SOLUTION	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$308,862 $122,158 $67,522	10/19/10 11/12/10 04/30/12	6% 40%
HA26	WPCP						
04-SM-280-/27.4 04-150474 SARR-2801-(122)E 28-01 1-(2E) --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM SANTA CLARA COUNTY LINE TO SAN FRANCISCO COUNTY LINE INSTALL TRAFFIC MANAGEMENT SYSTEM	STEINY AND CONPANY, INC 27 SHERIDAN STREET VALLEJO CA 94590	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$992,154 $998,855 $30,162	09/08/09 09/17/09 03/22/11	84% 97%
HB4N	WPCP						
04-SOL-12-7.9/20.6 04-0T10U4 ACST-P012-(100)E P0-12 1-(0E) --()		IN SOLANO COUNTY NEAR SUISUN CITY FROM 1.1 KM EAST OF WALTERS ROAD TO CURRIE ROAD. REHABILITATE ROADWAY AND WIDENING	RGW CONSTRUCTION, INC 550 GREEN VILLE ROAD LIVERMORE CA 94550	BUTTERS, CARL 2320 COURAGE DRIVE SUITE 106 FAIRFIELD CA 94534 (707)428-2060	$21,653,867 $21,146,501 $307,616	12/17/08 01/05/09 05/05/11	81% 93%
HA22	SWPPP						
04-SOL-37-7.2/0 04-0G0004		IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WATKIN & BORTOLUSSI, INC	HANSON, JIM 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$132,200 $95,296 $1,134	06/01/09 06/12/09 02/18/13	0% 0% PLANT EST SATIS
HB34	WPCP						
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --()		IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$958,332 $715,371 $3,876	01/14/10 02/02/10 01/16/14	20% 72%
HE14	SWPPP						
04-SOL-80-6.6/6.8 04-299004 ACIM-0802-(350)E --()		IN SOLANO COUNTY IN VALLEJO AT THE HUNTER HILL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	WEST BAY BUILDERS, INC 250 BEL MARIN KEYS BLVD NOVATO CA 94949	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD CA 94533 (707)428-2029	$3,259,723 $3,066,609 $85,589	08/11/09 08/26/09 02/05/12	53% 94%
HA26	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-8.1/12.9 04-2409U4 ACIM- 080-(354)E --() HA22	SWPPP	IN SOLANO COUNTY IN VALLEJO AND FAIRFIELD FROM AMERICAN CANYON ROAD OVERCROSSING TO GREEN VALLEY CREEK WIDEN FREEWAY AND BRIDGES	GHILOTTI BROS 5199 FULTON DRIVE SUITE E FAIRFIELD CA 94534	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)436-2210	$22,124,916 $22,334,241 $0	06/20/08 07/21/08 09/20/10	0% 0% PLANT EST SATIS
04-SOL-80-11.4/20.1 04-0A5324 HB5	SWPPP	IN SOLANO COUNTY IN FAIRFIELD AT VARIOUS LOCATIONS FROM RED TOP ROAD UNDERCROSSING TO 0.9 MILE EAST OF AIR BASE PARKWAY OVERCROSSI RAMP METERING	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		$3,956,736 $0 $0	10/12/10 11/02/10	0% 0%
04-SOL-84-7.5/13.7 04-1E1604 HM1	WPCP	IN SOLANO COUNTY NEAR RIO VISTA FROM 0.2 MILE NORTH OF ROUTE 220 JUNCTION TO THE COUNTY LINE PLACE HOT MIX ASPHALT CONCRETE	INTERNATIONAL SURFACING SYSTEMS P O BOX 980430 WEST SACRAMENTO CA 95798 (916)373-2420		$665,773 $0 $0	12/13/10 12/30/10	0% 0%
04-SOL-680-4.7/4.7 04-3S7214 HA23	WPCP	IN SOLANO COUNTY NEAR BENICIA AT 0.3 MILE WEST OF PARRISH ROAD OVERCROSSING REPLACE CULVERT	CIMARRON, INC 10554 RODDEN RD OAKDALE CA 95361	TRAN, QUANG 2320 COURAGE DRIVE FAIRFIELD CA 94533 (510)773-8499	$290,930 $296,535 $0	06/02/10 06/30/10 11/17/10	100% 100%
04-SON-1-16.1/19.7 04-2A6304 HA22	WPCP	IN SONOMA COUNTY FROM 0.8 MILE NORTH OF SCOTTY CREEK BRIDGE TO RUSSIAN RIVER BRIDGE IMPROVE ROADSIDE DRAINAGE	ARGONITE CONSTRUCTORS P.O. BOX 639 SANTA ROSA, CA 95401	STREATER, HAL 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (707)796-5693	$430,545 $423,759 $0	06/17/10 07/08/10 11/18/10	100% 100%
04-SON-1-19.7/0 04-0E9804 HM3	WPCP	IN MARIN AND SONOMA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 10266 HIGHWAY 41 MADERA, CA 93636	YEO, JONATHAN 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95401 (707)566-3956	$361,883 $260,818 $0	04/23/10 06/02/10 12/10/10	84% 68%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-27.1/27.3 04-3S7404 ACST-43K8-(004)E 43-K8 0-(4E) --() HA23	WPCP	IN SONOMA COUNTY NEAR JENNER AT 2.5 MILES NORTH OF MEYERS GRADE ROAD CONSTRUCT RETAINING WALL	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		$1,718,913 $0 $0	12/21/10 01/12/11	0% 0%
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	GHILOTTI CONST., INC 246 GHILOTTI AVE SANTA ROSA CA 95407	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5685	$49,455,920 $22,547,289 $81,717	12/23/09 01/06/10 06/19/11	41% 45%
04-SON-101-13.6/23.1 04-272434 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR ROHNERT PARK AND SANTA ROSA PLANTING AND IRRIGATION	MCGUIRE HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	DAIVD BARTEL 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)385-6755	$2,378,218 $2,111,076 $9,720	09/10/07 10/04/07 12/02/11 PLANT EST SATIS	0% 0%
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$39,319,610 $23,863,785 $353,880	03/03/09 03/20/09 03/30/12	38% 60%
04-SON-101-21.7/29.3 04-0A10U4 ACNH-Q101-(148)E LU62-04 0-(9L) 204-069-() HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR SANTA ROSA AND AT WINDSOR FROM 0.5 KM N OF STEELE LANE UNDERCROSSING TO 0.5 KM N OF WINDSOR LANE UC WIDEN HIGHWAY	O. C. JONES & SONS, INC 1520 FOURTH STREET	S RAY NOZZARI 4030 OCCIDENTAL ROAD BLDG A SANTA ROSA CA 95401 (707)566-3945	$85,182,124 $85,670,993 $0	10/29/08 11/14/08 12/28/10	100% 100%
04-SON-101-29.4/50.1 04-1E2804 HM1	WPCP	IN SONOMA COUNTY IN AND NEAR WINDSOR, HEALDSBURG AND CLOVERDALE REPLACE CRACKED CONCRETE SLABS	PROFESSIONAL CONSTRUCTION SERV 4070 NELSON AVENUE SUITE A CONCORD, CA 94520	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95401 (707)576-2310	$406,388 $374,575 $0	07/12/10 07/12/10 10/26/10	93% 89%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-26.7/26.7 04-3A9904 HA22	WPCP	IN SONOMA COUNTY IN SEBASTOPOL AT THE INTERSECTION OF ROUTE 116 AND ROUTE 12 RECONSTRUCT CURB RAMPS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA, CA 92870	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA, CA 95401 (707)576-2310	$296,061 $0 $0	07/27/10 08/26/10	0% 0% SUSPENDED
04-SON-116-41.8/44.7 04-283814 ACHS-P116-(042)E P P1-16 0-(2E) --() HB1	SWPPP	IN SONOMA COUNTY ABOUT 9 KM EAST OF PETALUMA FROM ADOBE ROAD TO 0.2 KM WEST OF ARNOLD DRIVE CONSTRUCT RETAINING WALLS	ARGONAUT CONSTRUCTORS, INC 1236 CENTRAL AVENUE SANTA ROSA CA 95402	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)362-2210	$11,762,626 $8,513,763 $130,795	12/14/09 01/06/10 03/28/12	26% 71%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --() HA21	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA CA 94953	BARTEL, DAVID 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2413	$334,030 $199,335 $3,092	04/08/10 04/22/10 10/23/13	18% 63%
04-SON-128-17.1/24.7 04-4A8704 ACST-P128-(044)E CBP1-28 0-(4ER)S P128- 044-() HA21	SWPPP	IN SONOMA CO AT AND NEAR KELLOGG AT MAACAMA CREEK BRIDGE AND FROM 0.3 MI WEST TO 0.4 MI EAST OF REDWOOD CREEK BRIDGE_____ BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741-1508	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA CA 95401 (707)576-2310	$5,531,978 $2,713,115 $129,661	09/09/09 09/29/09 08/18/11	46% 49%
04-SON-128-21.7/0 04-4A8814 HA21	SWPPP	IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	BARTEL, DAVID 3410 MANDELA PKWY OAKLAND, CA 94608 (510)450-2413	$150,808 $84,478 $1,250	05/26/10 06/22/10 10/07/13	0% 0% PLANT EST SATIS
04-VAR--/0 04-010904 HB1	WPCP	IN ALAMEDA, CONTRA COSTA, MARIN, SAN FRANCISCO, SOLANO, AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS UPGRADE SCADA SYSTEM	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY CA 94552	CHRENG, NICHOLAS 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)224-6311	$5,491,185 $5,524,123 $0	01/30/08 03/05/08 10/29/10	98% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-VAR--/0 04-151284 ACST-X085-(038)E X0-85 0-(8E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC OPERATION SYSTEMS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	WASSEF WAGDY 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5866	$1,758,478 $1,751,478 $0	02/08/06 02/24/06 11/20/07	100% 100%

Totals: **Authorized Final Amt:** $3,821,160,073 **Completed to Date:** $2,543,190,201 **Work This Month:** $46,020,690

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-6.4/8.3	04-2707A4	1
04-ALA-13-9.7/9.7	04-294924	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-80-1.8/0	04-014064	1
04-ALA-84-12.1/13.3	04-174414	1
04-ALA-84-21.0/23.1	04-172404	1
04-ALA-84-3.7/27.1	04-1E4304	2
04-ALA-84-4.9/5.9	04-444004	2
04-ALA-92-4.8/6.7	04-016014	2
04-ALA-238-14.3/16.3	04-0E9904	2
04-ALA-238-/12.6	04-447904	2
04-ALA-580-13.1/14.9	04-171334	2
04-ALA-580-13.2/19.1	04-290834	3
04-ALA-580-17.7/19.8	04-1513C4	3
04-ALA-680-4.8/5.2	04-253764	3
04-ALA-680-6.4/12.5	04-4A5204	3
04-ALA-880-27.4/28	04-165424	3
04-ALA-880-30.1/31.1	04-1706U4	3
04-ALA-980-1.3/2	04-1A2414	4
04-ALA-5505-/0	04-0AA014	4
04-CC-4-23.5/26.1	04-228594	4
04-CC-4-10.3/13.5	04-1E4604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-17.0/17.8	04-0G1504	4
04-CC-4-25.6/26.6	04-2285C4	4
04-CC-80-.8/1.2	04-2A8904	5
04-CC-80-3.4/3.8	04-2A0304	5
04-CC-80-9.5/14.2	04-263724	5
04-CC-80-11.2/0	04-1E6504	5
04-CC-80-13.6/0	04-0130K4	5
04-CC-160-.8/1.3	04-1A5214	5
04-CC-680-24.2/24.8	04-0060C4	6
04-CC-680-/12.8	04-4470U4	6
04-MRN-1-.1/0	04-3A8204	6
04-MRN-1-9.1/9.1	04-3S5624	6
04-MRN-1-/3.4	04-1E7704	6
04-MRN-101-8.8/0	04-4S0004	6
04-MRN-101-11.2/12.8	04-226144	7
04-MRN-580-3.0/5	04-4A1404	7
04-NAP-29-6.0/0	04-2A5414	7
04-NAP-29-12.1/13.5	04-120634	7
04-NAP-29-37.0/37	04-1E4704	7
04-NAP-121-.3/2.1	04-444214	7
04-NAP-121-6.0/9.4	04-1E2904	8
04-NAP-128-9.5/0	04-2S3704	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-221-/2.7	04-1E9904	8
04-SCL-17-6.2/13.9	04-1E4904	8
04-SCL-85-22.0/23.6	04-0A1304	8
04-SCL-87-1.2/4.4	04-151394	8
04-SCL-87-1.3/6	04-1E4804	9
04-SCL-87-6.1/6.9	04-0A2714	9
04-SCL-101-17.8/21.2	04-0E4304	9
04-SCL-101-28.4/51.8	04-151374	9
04-SCL-101-31.0/34.9	04-1A9804	9
04-SCL-101-40.2/41.2	04-4876A4	9
04-SCL-101-27.6/40.2	04-0C9014	10
04-SCL-152-13.8/14.8	04-2A0504	10
04-SCL-280-1.0/L5	04-151304	10
04-SCL-280-2.0/L5	04-150344	10
04-SCL-680-.2/.9	04-151384	10
04-SCL-880-.2/4.4	04-151364	10
04-SCL-5736-/0	04-1247A4	11
04-SF-1-6.2/7.1	04-0A8714	11
04-SF-80-4.9/5.9	04-0435E4	11
04-SF-80-6.7/7.8	04-040804	11
04-SF-80-7.9/8.2	04-0120S4	11
04-SF-80-8.2/8.7	04-0120F4	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-101-3.4/8.3	04-1E3004	12
04-SF-101-4.1/5	04-2A1404	12
04-SF-101-8.8/9.2	04-163744	12
04-SF-101-9.2/9.8	04-163734	12
04-SM-1-36.5/38.2	04-1123G4	12
04-SM-1-37.6/0	04-2S6204	12
04-SM-1-38.0/38.6	04-1123U4	13
04-SM-1-39.6/40.1	04-1123J4	13
04-SM-82-1.9/8.4	04-0A8724	13
04-SM-82-8.6/12.1	04-1E7404	13
04-SM-82-/15.9	04-249924	13
04-SM-84-29.0/30.2	04-1A5224	13
04-SM-92-7.3/13.9	04-1E7204	14
04-SM-92-14.4/18.8	04-042244	14
04-SM-92-/3.2	04-1E2604	14
04-SM-101-5.4/5.4	04-1E0304	14
04-SM-101-9.6/11.9	04-235724	14
04-SM-101-13.5/17.9	04-264204	14
04-SM-101-19.1/0	04-0E9604	15
04-SM-101-23.0/26.1	04-1E3204	15
04-SM-280-7.6/0	04-2A5434	15
04-SM-280-23.1/27.2	04-0E5404	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-280-13.3/13.6	04-0A9204	15
04-SM-280-20.3/27.3	04-153404	15
04-SM-280-/0	04-2A5424	16
04-SM-280-/27.4	04-150474	16
04-SOL-12-7.9/20.6	04-0T10U4	16
04-SOL-37-7.2/0	04-0G0004	16
04-SOL-37-7.2/10.5	04-0T1454	16
04-SOL-80-6.6/6.8	04-299004	16
04-SOL-80-8.1/12.9	04-2409U4	17
04-SOL-80-11.4/20.1	04-0A5324	17
04-SOL-84-7.5/13.7	04-1E1604	17
04-SOL-680-4.7/4.7	04-3S7214	17
04-SON-1-16.1/19.7	04-2A6304	17
04-SON-1-19.7/0	04-0E9804	17
04-SON-1-27.1/27.3	04-3S7404	18
04-SON-101-8.9/13.9	04-0A18U4	18
04-SON-101-13.6/23.1	04-272434	18
04-SON-101-13.9/15.5	04-129654	18
04-SON-101-21.7/29.3	04-0A10U4	18
04-SON-101-29.4/50.1	04-1E2804	18
04-SON-116-26.7/26.7	04-3A9904	19
04-SON-116-41.8/44.7	04-283814	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-128-5.4/0	04-2S9414	19
04-SON-128-17.1/24.7	04-4A8704	19
04-SON-128-21.7/0	04-4A8814	19
04-VAR--/0	04-010904	19
04-VAR--/0	04-151284	20

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$130,375,765	$45,893,826
-F-	FEDERAL AID (PRIMARY)	$223,669,897	$128,446,463
-S-	FEDERAL AID (SECONDARY)	$415,613,848	$326,054,845
-SH-	STATE HIGHWAY	$2,252,104,907	$1,635,128,120
-ER-	STORM DAMAGE REPAIR	$3,146,425	$2,175,319
		$796,249,231	$405,491,629
District Total:		**$3,821,160,073**	**$2,543,190,201**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$28,774,423
Work completed this Period:	$28,774,423