State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/12

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.4/8.6 04-4A3414 ACHS-S013-(023)N TPGS-013 -(23N)E --() HB1	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT AT VARIOUS LOCATIONS FROM 0.6 MILE SOUTH OF CARSON STREET UNDERCROSSING TO 0.3 MILE NORTH OF MOR REMOVE GORE SIGNS AND REPLACE	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA 90680 (714)893-0551	LAWRENCE, LOI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1931	$757,713 $613,405 $28,795	01/19/11 02/09/11 03/22/12	87% 91%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	$227,139,294 $132,496,601 $3,109,786	11/10/09 11/19/09 03/27/14	0% 0% PLANT EST SATIS
04-ALA-24-5.7/0 04-3A0904	WPCP	IN ALAMEDA, CONTRA COSTA AND SAN MATEO COUNTIES AT VARIOUS STATE FACILITIES REPLACE UNDERGROUND STORAGE TANKS	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. P.O. BOX 5001 BAY POINT, CA 94565 (925)709-1944	BAHADUR, SINGH 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7836	$1,746,047 $360,563 $102,604	07/08/11 07/28/11 10/25/12	36% 21%
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() HA23	WPCP	IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	$1,451,224 $0 $0	11/14/11 12/02/11 12/19/12	0% 0%
04-ALA-80-1.8/0 04-014064 HA12	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA CONSTRUCT BUILDING AND FUEL STATION	SAUSAL CORPORATION 422 WHITNEY STREET SAN LEANDRO, CA 94577 (510)568-6600	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	$5,895,026 $5,589,203 $39,519	02/11/10 03/10/10 01/19/12	100% 95% OVER RUN
04-ALA-80-2.5/8 04-1G3104 ACIM-0801-(112)E --() HA22	WPCP	IN OAKLAND, EMERYVILLE, BERKELEY AND ALBANY FROM PORT OF OAKLAND OVERCROSSING TO THE ALAMEDA CONTRA COSTA COUNTY LINE REHABILITATE PAVEMENT	O.C. JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	AHMADZADEH, ALI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1930	$10,219,160 $4,689,552 $15,435	02/17/11 03/15/11 02/06/13	37% 46%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-12.1/13.3 04-174414 HSST-P084-(037)P P08-4 03-() --() HB1	SWPPP	IN ALAMEDA COUNTY IN FREMONST UNION CITY AND AT SUNOL RIDGE FROM 0.2 KM NORTH PALOMARES ROAD REALIGN AND IMPROVE SIGHT DISTANCE	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD. SUITE E SAN RAFAEL CA 94901 (415)256-1525	MOGHADAM, SIAVOSH 48499 MILMONT RD. FREMONT, CA 94538 (510)668-4923	$7,389,332 $213,972 $0	12/16/10 12/30/10 12/29/11 12/29/11	100% 100% COMPLETED
04-ALA-84-20.7/23.1 04-172414 HB1	WPCP	IN ALAMEDA COUNTY NEAR PLEASANTON FROM 3.0 TO 5.1 MILES EAST OF ROUTE 680 INSTALL EROSION CONTROL	DECKER LANDSCAPING, INC 3650 CINCINNATI AVENUE ROCKLIN CA 95765 (916)652-1780	KHANUM, TASLIMA 3049 INDEPENDENCE DRIVE STE #1 LIVERMORE, CA 94551 (925)606-4447	$142,031 $118,054 $1,197	02/02/11 02/24/11 09/13/13	0% 0% PLANT EST SATIS
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --() HB1	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA CA 95054 (408)327-7019	GREWAL,SATINDER 3049 INDEPENDENCE DRIVE STE I LIVERMORE CA 94551-7673 (510)224-6040	$22,137,942 $21,486,482 $9,875	12/21/06 01/10/07 04/15/13	80% 96%
04-ALA-238-5.2/0 04-0G9604	WPCP	IN ALAMEDA COUNTY IN FREMONT AT GURDWAR ROAD INSTALL TRAFFIC SIGNALS AND	A.J. VASCONI, INC. 1136 WILLOW PASS CT CONCORD, CA 94520 (925)691-9400	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$432,416 $298,981 $14,799	06/22/11 07/14/11 02/01/12	92% 69%
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --() HA25	SWPPP	IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	J J NGUYEN INC 3172 SALEM DRIVE SAN JOSE CA 95127 (408)259-7982	HOLLIS, JOHN 2727 SYSTRON DR.STE. 160 CONCORD, CA 94523 (925)602-9054	$1,433,443 $1,116,114 $137,570	12/21/10 02/15/11 04/08/15	100% 84%
04-ALA-238-/12.6 04-447904 ACNH-P238-(009)E --() HA22	SWPPP	IN ALAMEDA COUNTY IN FREMONT AND UNION CITY REHABILITATE ROADWAY	TOP GRADE CONTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2455	$14,124,774 $12,328,409 $190,920	07/07/10 07/22/10 06/20/12	75% 96%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.3/0 04-172434	SWPPP	IN ALAMEDA COUNTY NEAR LIVERMORE EAST OF CROSS ROAD 2.2 MILES SOUTHEAST OF ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$601,658 $0 $0	09/29/11 11/17/11	0% 0%
04-ALA-580-8.9/0 04-3A5304 ACIM-5801-(049)E --() HA42	WPCP	IN ALAMEDA COUNTY IN LIVERMORE FROM 0.7 MILE EAST OF VASCO ROAD OVERCROSSING TO 0.7 MILE WEST OF GREENVILLE ROAD UNDERCROSSING AT REPAIR PAVEMENT	GHILOTTI CONSTRUCTION CO. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$680,488 $619,798 $132,083	07/22/11 08/05/11 01/20/12	94% 89%
04-ALA-580-11.7/14.9 04-2G5704 20.20.201 .13		REPLACE FAILED AC PAVEMENT HOT MIX ASPHALT (TYPE A) OVERLAY	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94551	ROMMEL PARDO 3049 INDEPENDENCE DRIVE, SUITE I LIVERMORE, CA 94551 (510)715-7920	$3,485,000 $3,483,427 $0	05/11/11 05/11/11 09/01/11 12/22/11 COMPLETED	100% 100%
04-ALA-580-46.5/0 04-1F6304 20.80.020 040		AT LOUISE STREET, OAKLAND, UNDERNEATH ROUTE 580, IN ALAMEDA COUNTY DIR'S ORDER EMERGENCY F.A. TO DEMOLISH CONCRETE STRUCTURES	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)867-6035	$285,000 $0 $0	10/14/11 10/14/11	0% 0%
04-ALA-680-.3/0 04-1SS244 SHOPP 130		REPAIR SLIPOUT WITH ROCK SLOPE PROTECTION	REDGWICK CONSTRUCTION COMPANY 8150 ENTERPRISE DRIVE NEWARK, CA 94560 (510)792-1727	MOGHADAM, SIAVOSH 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$795,000 $810,000 $0	01/26/11 01/26/11 01/13/12	90% 100%
04-ALA-680-1.9/1.9 04-1SS284 20.20.201 130		ON SB ROUTE 680 AT EAST WARREN AVE U/C, INFREMONT, ALAMEDA COUNTY, TO CONSTRUCT RSP. CONSTRUCT ROCK SLOPE PROTECTION	FANFA, INC. 2401 GRANT AVENUE SAN LORENZO, CA 94580 (510)278-8410	CHAU, PHU V. 48499 MILMONT DRIVE FREMONT, CA 94538 (510)385-8261	$525,000 $176,744 $0	06/30/11 06/30/11 12/30/11 01/25/12	85% 34%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-680-4.8/5.2 04-253764 HE14	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING, INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,435,244 $1,334,367 $30,980	07/07/10 07/22/10 01/31/12	0% 0% PLANT EST SATIS
04-ALA-680-6.4/12.5 04-4A5204 HP21-6204-(073) --()	SWPPP	IN ALAMED CO. AT VARIOUS LOCATIONS FROM 0.2 KM NORTH OF MISSION SAN JOSE SEPARTATION TO STONERIDGE DRIVE OVERCROSSING. WIDENING, ROADWAY REHABILITATION,	BAY CITIES GRADING & PAVING P O BOX 6227 CONCORD, CA 94524	MOGHADAM, SIAVOSH 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$39,963,684 $38,087,436 $73,077	04/17/09 05/04/09 02/07/12	100% 98% OVER RUN
04-ALA-880-3.7/4.2 04-3A5504 HA42	WPCP	IN ALAMEDA COUNTY ON ROUTE 880 IN FREMONT FROM FREMONT BOULEVARD LANDING ROAD OVERCROSSING TO 0.2 MILE SOUTH OF AUTO MALL PARKWAY REPLACE SB CMS SIGNS, INSPECT	ROADWAY ENGINEERING WORKS, INC 3442 6TH STREET CERES, CA 95307 (209)541-0920	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$552,198 $85,891 $85,891	06/23/11 07/28/11 06/21/12	16% 16%
04-ALA-880-4.7/32.2 04-1E7504 HM3	WPCP	IN ALAMEDA COUNTY ON ROUTES 880 AND 980 AT VARIOUS LOCATIONS (11 BRIDGES) _____ TREAT BRIDGE WITH METHACRYLATE	BAY LINE CUTTING AND CORING, INC. 1033 YERBA BUENA AVE. OAKLAND, CA 94608 (510)420-8992	MEHARENA, EPHREM 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)719-7179	$577,000 $488,231 $54,945	06/09/11 07/01/11 10/13/11	100% 84% OVER RUN
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC. 717 KEVIN COURT OAKLAND, CA 94621 (707)310-1798	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	$58,834,050 $34,934,160 $1,024,102	08/20/09 09/15/09 08/03/12	72% 60%
04-ALA-880-28.2/29.9 04-1A6824 ACIM-8801-(064)E --() HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE __ SOUTH OF THE FIFTH AVENUE O ROADWAY REHABILITATION	GALLAGHER & BURK INC P O BOX 7227 OAKLAND CA 94601 (510)261-0466		$12,716,072 $0 $0	12/02/11 01/04/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-28.2/29.9 04-1A6814 ACIM-0880-(060)E --() HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE SOUTH OF THE FIFTH AVENUE OVE REPLACE CONCRETE PAVEMENT	M C K SERVICES 865 HOWE ROAD MARTINEZ CA 94524 (925)957-9200	CHAHAL,HARPAL 25100 SANTA ROAD HATWARD, CA (510)867-6091	$4,584,464 $4,507,117 $0	02/03/11 03/03/11 12/27/11 12/28/11	100% 100% COMPLETED
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$95,506,441 $49,168,735 $449,182	03/25/09 04/20/09 04/18/14	79% 51%
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$69,046,551 $36,741,980 $2,815,223	04/15/10 05/06/10 12/19/13	40% 53%
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH AND PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	HATEFI, AMIR 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$37,183,386 $16,377,267 $2,040,908	12/23/10 01/19/11 02/17/13	38% 44%
04-CC-4-26.6/27.5 04-2285E4 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370		$42,380,000 $0 $0	10/11/11 11/03/11	0% 0%
04-CC-4-43.9/48.1 04-0A8404 ACHS-P004-(144)E P P0-04 1-(4E) --() HB1	SWPPP	IN CONTRA COSTA COUNTY @ DISCOVERY BAY AND BRYRON FROM MARSH CREEK TO 0.2 MILE WEST OF CONTRA COSTA SAN JUAQUIN COUNTY LINE INSTALL MEDIAN BUFFER ZONE AND	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)715-0219	ARSHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$10,419,581 $58,043 $0	06/29/11 07/22/11 11/06/12	31% 1%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-10.6/0 04-3G2004 20.20.201 130		WILLOW AVENUE O.C. BRIDGE NO. 28-0151 DIR'S EMERGENCY F.A. REPLACE BRIDGE JOINTS & PERFORM MISC WORK	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$985,000 $280,448 $172,978	09/13/11 09/13/11 03/15/12	61% 28%
04-CC-80-13.6/0 04-0130K4 HE2	WPCP	IN CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AT THE ALFRED ZAMPA MEMORIAL BRIDGE AND IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL P HIGHWAY PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SVS 999 TOWN & COUNTRY RD. 4TH FL ORANGE CA 92868	HANSON, JIM 3410 MANDELA PARKWY OAKLAND CA 94608 (510)450-2450	$368,053 $369,333 $0	04/08/08 04/28/08 01/30/12 02/01/12	100% 100% PLANT EST SATIS
04-CC-160-.8/1.3 04-1A5214 HA14	SWPPP	IN CONTRA COSTA AND SACRAMENTO COUNTIES IN AND NEAR ANTIOCH AT ANTIOCH BRIDGE BRIDGE SEISMIC RETROFIT	CALIFORNIA ENGINEERING CONTRACTORS 20 HAPPAY VALLEY ROAD PLEASANTON, CVA 94566 (925)461-1500	TENORO, DAVID 1771 VINEYARD DRIVE ANTIOCH CA 94509 (510)385-7084	$43,690,069 $40,962,892 $555,462	04/22/10 05/19/10 03/21/12	90% 94%
04-CC-680-1.3/23.4 04-2E1704 HM4	WPCP	IN ALAMEDA,CONTRA COSTA AND SAN SAN MATEO COUNTIES_AT VARIOUS LOCATIONS. CHANGE XEON CMS SIGNS TO LED	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES, INC. 371 BEL MARIN KEYS BLVD, #200 NOVATO, CA 94949 (415)884-3000	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	$303,775 $0 $0	06/14/11 07/07/11 02/27/12	0% 0%
04-CC-680-7.5/14.2 04-1E7904 HM3	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS PLACE POLYSTER CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (707)746-8028	ARSHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$955,769 $0 $0	06/09/11 07/07/11	0% 0%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC 3172 SALEM DR SAN JOSE CA 95127 (408)259-7982	HOLLIS, JOHN 2727 SYSTRON DRIVE SUITE 30 CONCORD CA 94577 (510)450-3996	$982,866 $902,495 $0	12/21/09 01/26/10 07/11/14	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-/12.8 04-4470U4 ACIM-0680-(067)E --() HA22	SWPPP	IN CONTRA COSTA COUNTY FROM ALCOSTA BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF RUDGEAR ROAD UNDERCROSSING REHABILITATE ROADWAY	BAY CITIES PAVING AND GRADING INC 5029 FORNI DRIVE CONCORD CA 94520 (925)687-6666	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$53,963,797 $44,231,578 $1,313,328	11/18/10 12/14/10 06/01/12	67% 81%
04-MRN-1-3.7/8 04-2E3304 HM1	WPCP	IN MARIN COUNTY_ON ROUTE 1_FROM 2.3 MILE SOUTH OF MUINWOOD ROAD_TO 1.0 NORTH OF_MUIR BEACH OVERLOOK AND FROM 0.2 M S OF PANORMIC_H COLD PLANE PAVEMENT AND PLACE	MAGGIORA AND GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901-3965 (415)459-8640	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$749,025 $756,038 $0	06/15/11 07/01/11 01/18/12 01/19/12	100% 100% OVER RUN
04-MRN-1-15.0/17 04-4S5404 ACST-PP00-(155)4 --() HA23	SWPPP	IN MARIN COUNTY NEAR STINSON BEACH FROM 2.2 MILE NORTH OF CALLE DEL ARROYO AT BOLINAS ROAD DRAINAGE SYSTEM REHABILITATION	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$2,140,758 $2,075,271 $202,043	05/24/11 06/16/11 02/20/12	100% 95% OVER RUN
04-MRN-1-19.0/22.8 04-2E1204 ACST-P001-(556)E P0-01 5-(6E) --() HA12	WPCP	IN MARIN COUNTY FROM 6.8 MILES NORTH OF PANORAMIC HIGHWAY TO 3.7 MILES SOUTH OF SIR FRANCIS DRAKE BOULEVARD. RUBBERIZED WARM MIX ASPHALT (GAP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH PETALUMA, CA 94952 (707)763-8700	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$951,511 $304,706 $0	06/20/11 07/13/11 11/07/11	100% 32% OVER RUN
04-MRN-37-11.7/12.2 04-3S5804 HA23	WPCP	IN MARIN COUNTY NEAR NOVATO AT NOVATO CREEK BRIDGE CONSTRUCT RETAINING WALL	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732		$333,369 $0 $0	12/21/11 01/05/12	0% 0%
04-MRN-101-12.8/18.8 04-0C8524 NH-Q101-(180)E --() HA22	WPCP	IN MARIN COUNTY IN SAN RAFAEL AND NOVATO AND AT MARINWOOD FROM 0.1 MILE NORTH OF NORTH SAN PEDRO ROAD UNDERCROSSING TO 0.1 MILE SO RESURFACING PAVEMENT	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)774-6297	$16,513,464 $15,087,579 $520	12/28/10 01/25/11 01/27/12	100% 99% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-18.6/22.3 04-264064 HB5	SWPPP	IN MARIN COUNTY IN AND NEAR NOVATO FROM ROUTE 37 TO ATHERTON AVENUE CONSTRUCT HOV LANES	GHILOTTI BROTHERS, INC. RM HARRIS JOINT VENTURE 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	BLUNK, CHRISTOPHER 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-6886	$24,828,578 $14,270,617 $2,275,538	06/02/11 07/07/11 04/13/12	88% 57%
04-MRN-131-4.0/4.4 04-0G5404 ACST-P13 -(001)E P1-3 0-(1E) --()	WPCP	IN MARIN COUNTY, IN CITY OF TIBURON ON ROUTE 131 FROM MAR WEST STREET TO MAIN STREET PAVEMENT, SIGNAL AND LIGHTING	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	BLUNK, CHRISTOPHER 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-6886	$592,123 $567,249 $23,750	06/10/11 06/29/11 01/31/12	89% 90%
04-MRN-580-2.5/4.8 04-2E2904 HM1	WPCP	IN MARIN COUNTY, IN SAN RAFAEL,FROM RICHMOND-SAN RAFAEL BRIDGE TO ROUTE 101/580 SEPARATION COLD PLANE AND PLACE HMA OGFC	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	BLUNK, CHRISTOPHER 756 W FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)385-6886	$1,164,777 $1,052,916 $0	06/23/11 07/13/11 01/24/12 01/24/12	100% 100%
04-NAP-29-6.0/0 04-2A5414 HA26	WPCP	IN NAPA COUNTY ABOUT 3.8 MILES SOUTH OF NAPA AT NAPA VISTA POINT RECONSTRUCT SIDEWALK	FIELDSTONE CONSTRUCTION COMPANY 5915 FAUGHT ROAD SANTA ROSA, CA 95403	CHANGIZI, DAVE 370 CHADBOURNE DR. STE A FAIRFIELD, CA 94534 (707)429-6222	$337,660 $349,724 $0	06/24/10 08/17/10 02/03/11	0% 0% PLANT EST SATIS
04-NAP-121-.3/2 04-4442A4	WPCP	IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828 (916)383-4071	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	$415,052 $0 $0	09/23/11 10/18/11	0% 0%
04-NAP-121-.3/2 04-2G4304 20.20.201 130		CONSTRUCT SOLDIER PILE WALL CONSTRUCT SOLDIER PILE WALL	GHILOTTI BROS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	SANGALANG, RONALD 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6220	$4,985,000 $3,086,423 $413,837	01/20/11 01/20/11 10/15/11	95% 62%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-9.5/0 04-2S3704 ER-37B4-(004)E P P1-28 0-(5E) --() HA23	SWPPP	IN NAPA COUNTY NEAR ST HELENA AT 2.0 MILES EAST OF CONN CREEK BRIDGE STORM DAMAGE REPAIR	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	RON SANGALANG 370 CHADBOURNE ROAD STE. A FAIRFIELD CA 94534 (707)429-6220	$536,157 $463,378 $136,939	09/30/09 10/22/09 02/20/11 01/27/12	90% 89%
04-SCL-9-6.7/0 04-2A8004 HM3	WPCP	IN SANTA CLARA COUNTY ON ROUTE 9, 17 AND 101 AT VARIOUS LOCATIONS CLEAN AND PAINT STEEL GIRDERS	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDRY AVENUE SIGNAL HILL CA 90755 (562)427-7720		$1,093,500 $0 $0	05/24/11 06/24/11	0% 0%
04-SCL-17-6.9/9.1 04-1E0904 STP-P017-(105)E --() HA22	WPCP	IN SANTA CLARA COUNTY IN LOS GATOS FROM 0.4 MILE NORTH OF LOS GATOS SCHOOL PEDESTRIAN OVER CROSSING TO 0.1 MILES SOUTH OF ROUTE 17 PLACE ASPHALT CONCRETE	BAY CITIES PAVING & GRADING, INC 5029 FORNI DRIVE CONCORD CA 94520 (925)687-6666	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5849	$3,868,446 $3,681,308 $126,648	03/03/11 03/24/11 02/28/12	99% 96%
04-SCL-17-/2.8 04-264904 NH-P017-(106)E --() HB1	SWPPP	IN SANTA CLARA COUNTY ON ROUTE 17 FROM 0.1 MILE SOUTH OF SUMMIT ROAD SEPARATION TO 2.8 MILES NORTH OF SUMMIT ROAD DRAINAGE SYSTEM TO BE REPLACED	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATSONVILLE, CA 95076 (831)768-2700	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$13,155,382 $9,465,555 $404,460	03/30/11 04/25/11 02/29/12	81% 69%
04-SCL-87-1.2/4.4 04-151394 ACST-X085-(047)E X0-85 0-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	PACIFIC ELECTRIC CONTRACTING, INC 330 PHELAN AVENUE SAN JOSE CA 95112	BORRAYO, SALVADOR 1007 KNOX AVENUE SAN JOSE CA 95122 (510)377-4186	$498,534 $499,571 $0	03/24/10 04/23/10 12/30/11 12/30/11	100% 100% COMPLETED
04-SCL-87-4.8/4.7 04-2G9804 20.20.201 130		REPAIR SINKHOLE AT CONC BARRIER SEPARATINGSB ROUTE 87 AND SB ROUTE 280 CONNECTOR, SOUTH OF VIRGINIA STREET, IN SAN JOSE DIR'S EMER REPAIR SINKHOLE	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTAB CLARA, CA 95054	LOWE, THOMAS K. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)592-3423	$985,000 $896,986 $0	07/14/11 07/14/11 10/26/11 12/30/11	100% 100% COMPLETED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --() HE14	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL, CA 94901 (415)453-4675	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$575,325 $495,192 $3,900	01/30/09 02/23/09 12/14/12	0% 0% PLANT EST SATIS
04-SCL-101-25.3/25.3 04-1E6604 HM3	WPCP	IN SOLANO, SAN MATEO, SANTA CLARA COUNTIES AT VARIOUS LOCATIONS REPLACE REINFORCED CONCRETE RAILING	AMERICAN CIVIL CONTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (707)746-8028	LUGO, SERGIO 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5840	$1,161,464 $468,053 $81,553	03/11/11 03/28/11 02/10/12	87% 40%
04-SCL-101-31.0/34.9 04-1A9804 ARRA-Q101-(164)L Q10-1 16-(HPL)U 04 0-90-() HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE NORTH OF CAPITOL EXPRESSWAY OVERCROSSING TO 0.3 MILE SOUTH OF STORY ROAD OVERCROSS WIDEN FREEWAY	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235 (925)606-2400	SAIDIAN, JACOB 1007 KNOX AVENUE SAN JOSE, CA 95122 (650)222-7489	$23,510,124 $18,035,214 $1,252,177	11/09/10 11/16/10 04/17/12	76% 76%
04-SCL-101-40.2/41.2 04-4876A4 HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$340,304 $304,356 $933	12/23/10 01/13/11 08/26/14	0% 0% PLANT EST SATIS
04-SCL-101-47.9/52.2 04-3A9804 HA21	WPCP	IN SANTA CLARA COUNTY IN PALO ALTO AND MOUNTAIN VIEW AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT/UPGRADE	VIKING CONSTRUCTION CO, INC. 11315 SUNRISE GOLD CIR., #A RANCHO CORDOVA, CA 94741 (916)852-5530	LOWE, THOMAS 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5816	$636,242 $307,295 $43,720	07/01/11 07/28/11 04/01/12	75% 31%
04-SCL-101-49.0/52.2 04-4A3304 HB4C	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424		$35,781,835 $0 $0	11/17/11 12/13/11	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()	SWPPP	IN SANTA CLARA COUNTY IN GILROY FROM 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	SUAREZ & MUNOZ CONSTRUCTION INC 20975 CABOT BLVD HAYWARD CA 94545 (510)782-6065		$637,890 $0 $0	12/14/11 01/18/12	0% 0%
04-SCL-880-1.8/1.8 04-4G1504 20.20.201 130		ON ROUTE 880 IN SANTA CLARA, IN SAN JOSE AT PARK AVENUE DIR'S EMERGENCY F.A. RECONST UNDERDRAIN TRENCH, DI & PAVEMENT	DE SILVA GATES CONSTRUCTION 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	LPNGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	$1,185,000 $0 $0	10/10/11 10/12/11	0% 0%
04-SCL-880-2.0/0 04-1SS294 20.20 201130		IN SAN JOSE, ROUTE 880, NEAR ALAMEDA O/C TO REPAIR SINKHOLES AND UNDERGROUND VOIDS GROUTING AND PAVEMENT REPAIR	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN, CA 94568	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3034	$435,000 $214,772 $0	07/27/11 07/27/11 01/30/12	25% 49%
04-SCL-880-4.4/8.7 04-298304 HB5	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE A AND MILPITAS FROM 0.1 MILE NORTH OF ROUTE 101 TO 0.3 MILE NORTH OF ROUTE 237._____ WIDEN I-880 ONE LANE EACH DIRECTION	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666		$31,535,172 $0 $0	12/14/11 01/05/12	0% 0%
04-SCL-880-/4.3 04-3A0504 IM-880 -(061)E --()		IN SAN JOSE FROM ROUTE 280/880 SEPARATION TO OLD BAYSHORE HIGHWAY OVERHEAD REPLACE METAL BEAM GUARD RAIL	DE SILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN, CA 94568 (510)913-6732	PANDYA, NILESH 2210 O'TOOLE AVE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	$7,810,780 $7,105,049 $0	01/03/11 01/25/11 12/23/11 12/29/11	100% 100% COMPLETED
04-SF-1-6.9/0 04-1637K4 NH-X075-(035)N --()		IN THE CITY AND COUNTY OF SAN FRANCISCO 0.2 MI SOUTH OF RTE 1/101 SEPARATION CREEK MITIGATION CULVERT DRAINAGE	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	ABDI, ABDOLREZA 603 MASON STREET PRESIDIO, CA 94129 (510)867-6023	$396,028 $360,364 $0	06/21/11 07/07/11 01/15/12	73% 96%
HA21	WPCP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-35-/2 04-2E2204 HM1	WPCP	IN CITY AND COUNTY OF SAN FRANCISCO FROM SAN MATEO AND SAN FRANCISCO COUNTY LINE TO 0.1 MILE WEST OF SUNSET BOULEVARD. BONDED WEARING COURSE OVERLAY	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVENUE, SUITE 300 SAN FRANCISCO, CA 94108 (415)467-3000	HUPE, JEFF 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)867-6726	$1,000,013 $0 $0	11/28/11 12/21/11 03/30/12	0% 0%
04-SF-80-4.9/5.9 04-0435E4 HA4S3	SWPPP	IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$3,399,595 $2,455,199 $47,443	11/29/10 12/14/10 03/30/12	98% 71%
04-SF-80-5.4/0 04-040824 HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AT SFOBB REPLACE SUSTATION ELECTRICAL GEAR	HARRIS ELECTRIC 6681 A SIERRA LANE DUBLIN, CA 94568 (925)560-9880	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7149	$699,500 $0 $0	08/10/11 09/14/11 09/13/12	0% 0%
04-SF-80-7.9/8.2 04-0120S4 HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND, CA 94607	HOWE, WILLIAM 325 BURMA ROAD OAKLAND CA 94607 (510)385-7084	$161,722,145 $78,711,500 $2,720,991	02/04/10 02/23/10 12/30/13	49% 49%
04-SF-80-8.2/8.7 04-0120F4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	$1,845,017,599 $1,621,095,235 $6,876,709	04/18/06 05/03/06 08/24/14	69% 88%
04-SF-101-4.1/5 04-2A1404 NH- -( )A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA, 94510 (707)746-8028	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)715-6644	$5,171,109 $709,251 $5,250	10/11/10 10/26/10 09/15/13	35% 13%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$70,500,500 $61,358,596 $2,282,742	03/23/10 04/08/10 06/27/12	74% 87%
04-SF-101-9.2/9.8 04-163734 ACBR-X075-(027)N X0-75 0-(7N) --() HE12	SWPPP	IN CITY AND COUNTY OF SAN FRANCISCO AT THE ROUTE 101/1 SEPARATION TO GOLDEN GATE TOLL PLAZA RECONSTRUCT IC, CONSTRUCT VIADUCT	CC MYERS, INC	SHARMA, JYOTSNA 603 MASON AT HALLECK PRESIDIO SAN FRANCISCO CA 94105 (510)385-5732	$82,330,703 $73,376,012 $2,296,010	10/23/09 11/24/09 02/29/12	94% 93%
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$424,094 $349,172 $20,125	06/23/11 07/15/11 12/31/14	12% 84%
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 302 SOUTH 36TH STREET, STE400 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$410,962,867 $335,063,909 $23,290,832	12/13/06 01/03/07 03/30/13	80% 81%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,130,034 $723,486 $9,381	03/09/09 03/20/09 06/23/15	0% 0% PLANT EST SATIS
04-SM-1-/26.1 04-2A4104 NH-001 -( ) --() HB1	WPCP	IN SAN MATEO COUNTY ROUTE 1 FROM SANTA CRUZ-SAN MATEO COUNTY LINE IN PESCADERO TO MIRAMONTES POINT IN HALF MOON BAY FROM ROOSEVELT INSTALL RUMBLE STRIP	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT, CA 94539 (510)656-2840	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$729,216 $695,025 $54,058	08/01/11 08/22/11 01/31/12	84% 94%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-/13.4 04-2G3204 20.20.201 .13		IN SAN MATEO COUNTY NEAR PESCADERO	O.C. JONES & SONS,INC 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$2,985,000 $2,833,398 $0	12/16/10 12/16/10 10/31/11	100% 95% OVER RUN
04-SM-35-3.8/3.8 04-2G7904 SHA042		ON ROUTE 35, POSTMILE 3.8, NEAR SKY LONDA IN SAN MATEO COUNTY EMERGENCY CONSTRUCTION OF RETAINING WALL	PACIFIC ELECTRIC CONTRACTING 330 PHELAN AVENUE SAN JOSE, CA 95112 (408)293-8102	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$325,000 $228,780 $1,057	06/29/11 06/29/11 03/31/12	61% 70%
04-SM-35-3.8/0 04-3G0104 20.20.201 130		ON ROUTE 35, POSTMILE 3.8, NEAR SKY LONDA IN SAN MATEO COUNTY, TO REPAIR SLIPOUT BY CONSTRUCTING A SOLDIER PILE WALL DIR'S EMERGEN CONSTRUCT CIDH RETAINING WALL	GRANITE ROCK COMPANY, D.B.A. PAVEX CONSTRUCTION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$2,085,000 $609,518 $0	09/12/11 09/12/11 03/31/12	100% 29%
04-SM-35-10.6/25.8 04-1E5704 HM2	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERT	HALF MOON BAY GRADING & PAVINGINC 1780 HIGGINS CANYON ROAD HALF MOON BAY CA 940192522 (650)726-3588		$140,271 $0 $0	04/20/11 05/17/11	0% 0%
04-SM-35-28.9/0 04-3G5604 20.20.201 130		IN SAN MATEO COUNTY, IN DALY CITY AT 0.3 MILE NORTH OF ROUTE 1 DIR'S EMERGENCY F.A. REPAIR DRAINAGE PIPE AND PLACE RSP	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063 (925)819-2960	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2426	$485,000 $116,910 $0	09/23/11 09/23/11 01/31/12	63% 24%
04-SM-82-20.8/21.9 04-2E3704 HM1	WPCP	IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO FROM ARROYO DRIVE TO HICKEY BOULEVARD REPLACE ASPHALT CONCRETE SURFACING	INTERSTATE GRADING AND PAVING,INC. 128 SO MAPLE AVENUE SO SAN FRANCISCO, CA 94080 (650)952-7333	HUPE, JEFFREY 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)867-6726	$422,470 $0 $0	06/09/11 07/01/11 01/31/12	0% 0% SUSPENDED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-/15.9 04-249924 ACST-S082-(017)E S0-82 0-(7E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM MILLBRAE AVENUE TO CAMBRIDGE AVENUE IN MENLO PARK MODIFY TRAFFIC SIGNALS	MIKE BROWN ELECTRIC 561 MERCANTILE DR. COTATI, CA 94931	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7161	$4,991,366 $2,925,421 $116,060	07/20/10 08/17/10 06/01/11 OVER RUN	100% 59%
04-SM-84-5.1/5.9 04-4S1304 ACST-S084-(038)E S0-84 0-(8E) --()	WPCP	IN SAN MATEO COUNTY ON ROUTE 84 AT PM 5.1 TO PM 5.9 NEAR LA HONDA STORM WATER DAMAGE REPAIR	STOLOSKI & GONZALEZ INC 727 MAIN STREET HALF MOON BAY CA 940191924 (650)726-7119	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,056,525 $901,126 $9,958	06/21/11 07/28/11 03/31/12	85% 87%
04-SM-84-5.2/5.2 04-2G4004 NH- -( ) --() SHOPP 130		CULVERT FAILURE REPLACE FAILED CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$288,445 $161,840 $0	12/29/10 12/29/10 10/31/11 OVER RUN	100% 56%
04-SM-84-8.7/0 04-1G9804 SHOPP 130		REPLACE FAILED DRAINAGE SYSTEM ON ROUTE 84	STOLOSKI & GONZALEZ 727 MAIN STREET HALF MOON BAY, CA 94019	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$485,000 $248,983 $0	11/18/10 11/18/10 07/29/11 OVER RUN	100% 51%
04-SM-84-9.9/9.9 04-3S8204 ACST-43L2-(004)E 43-12 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY NEAR LA HONDA 0.2 MILE EAST OF LA HONDA CREEK BRIDGE CONSTRUCT RETAINING WALL	PAVEX CONSTRUCTION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$576,966 $544,157 $35,514	01/19/11 02/16/11 04/30/12	64% 98%
04-SM-84-29.0/30.2 04-1A5224 NH- -( ) --() HA14	SWPPP	IN SAN MATEO AND ALAMEDA COUNTIES IN MENLO PARK AND FREMONT FROM 0.3 MILE WEST TO 0.5 MILE EAST OF DUMBARTON BRIDGE DUMBARTON BRIDGE SEISMIC RETROFIT	SHIMMICK CONSTRUCTION COMPANY INC 8201 EDGEWATER DRIVE #202 OAKLAND, CA 94621	GHAFGHAZI, BEN	$55,944,193 $31,004,811 $9,124,234	08/06/10 08/26/10 01/16/13	56% 55%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,443,670 $2,177,623 $0	01/05/10 03/02/10 01/04/12	97% 89%
04-SM-101-.9/3.6 04-235634 HB4C	SWPPP	IN SAN MATEO COUNT IN MENLO PARK AND EAST PALO ALTO FROM UNIVERSITY AVENUE OVERCROSSING TO ROUTE 84/101 SEPARATION WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$14,719,630 $8,114,640 $1,220,728	06/01/11 06/29/11 04/09/12	24% 55%
04-SM-101-13.5/17.7 04-2642A4 HB4N	WPCP	ESTABLISH EXISTING PLANTING IN SAN MATEO IN SAN MATEO COUNTY AND BURLINGGAME ON ROUTE 101 FROM 0.2 MILE SOUTH OF MILLBRAE AVENUE O ESTABLISH EXISTING PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$106,980 $0 $0	10/14/11 12/13/11 02/07/14	0% 0%
04-SM-280-6.7/6.7 04-1SS274 20.20.201 130		IN SAN MATEO COUNTY, NEAR WOODSIDE, AT THEEDGEWOOD ROAD, SOUTHBOUND ROUTE 280 RAMPS DIR'S EMERGENCY F.A. TO REPAIR SINHOLES AND REPLACE CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$885,000 $500,251 $0	09/21/11 09/21/11 02/29/12	55% 57%
04-SM-280-10.8/10.9 04-1A7704 ACBH-IMAC-(133) IM-2801-(133) --() HA21	SWPPP	IN SAN MATEO COUNTY NEAR SAN MATEO AND BELMONT ON ROUTE 280 FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF ROUTE 280/92 SEPARATION SEISMIC RESTORATION	DISNEY CONSTRUCTION INC 875 MAHLER ROAD SUITE 188 BURLINGAME CA 94010 (650)259-9545	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$6,592,240 $2,988,497 $322,304	05/11/11 06/01/11 03/23/12	50% 46%
04-SM-280-13.3/13.6 04-0A9204 ACIM-2801-(117)E --() HA26	SWPPP	IN SAN MATEO COUNTY NEAR HILLSBOROUGH AT THE CRYSTAL SPRINGS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	BRCO CONSTRUCTORS, INC P O BOX 367 LOOMIS CA 95650	INORI DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$2,996,050 $2,951,959 $1,760	07/23/09 08/12/09 05/26/12	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-20.3/27.3 04-153404 ARRA-280 -(129)E 28-0 11-(9E) --() HB4N	SWPPP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS BETWEEN 0.3 MILE SOUTH OF SAN BRUNO AVENUE TO 0.3 MILE NORTH OF JOHN DALEY BOULEVARD INSTALL RAMP METERING SYSTEMS	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$2,537,601 $2,587,525 $0	02/22/10 03/08/10 01/19/12 01/19/12	100% 100% COMPLETED
04-SM-280-/0 04-2A5424 HA26	WPCP	IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS UPGRADE VISTA POINTS	ENVIRONMENTAL LANDSCAPE SOLUTION	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$308,862 $304,806 $2,784	10/19/10 11/12/10 05/30/12	81% 95%
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --() HE14	SWPPP	IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$964,232 $799,133 $3,876	01/14/10 02/02/10 01/16/14	47% 83%
04-SOL-37-7.2/0 04-0G0004 HB34	WPCP	IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$132,200 $109,692 $1,134	06/01/09 06/12/09 02/08/13	0% 0% PLANT EST SATIS
04-SOL-80-4.6/5.2 04-4A4604 ACHS-0802-(361)E G 08-02 3-(1E) --() HB1	WPCP	IN SOLANO COUNTY IN VALLEJO FROM REDWOOD STREET ON-RAMP TO ROUTE 37 CONNECTOR CONSTRUCT CONCRETE BARRIER	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)809-3485	TRAN, QUANG 2320 COURAGE DRIVE FAIRFIELD, CA 94533 (707)428-2198	$814,836 $692,730 $0	06/08/11 07/01/11 01/09/12 01/19/12	100% 100% COMPLETED
04-SOL-80-6.6/6.8 04-299004 ACIM-0802-(350)E --() HA26	SWPPP	IN SOLANO COUNTY IN VALLEJO AT THE HUNTER HILL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	WEST BAY BUILDERS, INC 250 BEL MARIN KEYS BLVD NOVATO CA 94949	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD CA 94533 (707)428-2029	$3,412,353 $3,383,613 $1,645	08/11/09 08/26/09 02/01/12 02/01/12	99% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-11.4/20.1 04-0A5324 HB5	SWPPP	IN SOLANO COUNTY IN FAIRFIELD AT VARIOUS LOCATIONS FROM RED TOP ROAD UNDERCROSSING TO 0.9 MILE EAST OF AIR BASE PARKWAY OVERCROSSI RAMP METERING	O C JONES AND SONS INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	RASTEGARPOUR, HAMED 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD CA 94533 (510)428-2126	$4,250,681 $3,994,055 $263,233	10/12/10 11/02/10 01/31/12	96% 90%
04-SOL-128-.7/.7 04-1E4004 HM3	WPCP	IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONRETE	COAST CONSTRUCTION INC 4460 REDWOOD HIGHWAY STE 16 SAN RAFAEL CA 94903 (415)444-0716	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	$819,388 $0 $0	06/03/11 06/22/11 12/13/11	0% 0%
04-SON-12-41.2/41.3 04-1A6204 HSST-PX09-(704) --() HB1	SWPPP	IN SONOMA COUNTY AT SCHELLVILLE INSTALL TRAFFIC SIGNAL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	STREATER, HAL 1009 CLEGG COURT, UNIT G PETALUMA, CA 94954 (707)796-5693	$2,353,759 $0 $0	10/06/11 10/25/11 09/04/13	0% 0%
04-SON-101-4.0/5.2 04-264044 HPLU-L620-(410)1 ULL6-20 4-(02) --() HB4N	SWPPP	IN SONOMA COUNTY IN PETALUMA ROUTE 101 FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF EAST WASHINGTON STREET OVERCROSSING CONSTRUCT BRIDGE RETAINING WALLS	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BOULEVARD, SUITE SAN RAFAEL, CA 94901 (415)256-1525	HISLOP, SCOTT 4030 OCCIDETAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	$8,290,102 $313,905 $270,936	11/01/11 11/17/11 04/29/14	1% 4%
04-SON-101-7.1/8.9 04-0A1844 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM 0.5 MILE SOUTH OF OLD REDWOOD HIGHWAY OVERCROSSING TO 0.1 MILE NORTH OF PEPPER ROAD WIDEN ROADWAY AND BRIDGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$11,218,176 $8,246,054 $147,495	05/19/11 06/07/11 08/30/12	21% 73%
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	GHILOTTI CONST., INC 246 GHILOTTI AVE SANTA ROSA CA 95407	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5685	$51,257,750 $44,597,915 $499,341	12/23/09 01/06/10 08/30/12	88% 85%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-11.6/11.8 04-4S6404 HA23	WPCP	IN SONOMA COUNTY NEAR COTATI AT 1.0 MILE NORTH OF RAILROAD AVENUE UNDERCROSSING AND AT 0.2 MILE SOUTH OF SIERRA AVENUE UNDERCROSSI INSTALL SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	MONEMZADEH, FAROKH (707)769-5685	$288,580 $0 $0	11/18/11 12/13/11	0% 0%
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$40,877,219 $33,664,987 $323,994	03/03/09 03/20/09 07/12/13	52% 82%
04-SON-101-25.0/0 04-1G5704 NHQ1-0120-(7E) --() HB4N	WPCP	IN SONOMA COUNTY AT AND NEAR WINDSOR AT 0.1 MILE WEST OF RIVER ROAD CROSSING AND AT 0.1 MILE WEST OF SHILOH ROAD OVERCROSSING MODIFY, SIGNALIZE INTERSECTION	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221		$784,220 $0 $0	11/18/11 12/13/11	0% 0%
04-SON-101-46.0/53.4 04-2E2804 ACNH-1101-(204)E --() HM	WPCP	IN SONOMA COUNTY, IN AND NEAR CLOVERDALE FROM CHIANTI UNDERCROSSING TO 0.8 MILE SOUTH OF 101/128 SEPARATION REPLACE AND GRIND PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE, SUITE A CONCORD, CA 94520 (925)288-1566	VALEH, SYD 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 95401 (707)576-2310	$1,497,785 $1,336,621 $454,699	06/23/11 07/20/11 01/26/12	94% 88%
04-SON-101-52.1/52.5 04-4S6504 NHQ1-0121-(2E) --() HA23	WPCP	IN SONOMA COUNTY IN CLOVERDALE FROM FIRST STREET UNDERCROSSING TO 1.7 MILES SOUTH OF 101/128 SEPARATION CONSTRUCT A TIE-BACK RETAINING WALL	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901 (415)747-6057	YEO, JONATHAN 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 95401 (707)566-3956	$1,491,705 $0 $0	11/16/11 12/13/11	0% 0% SUSPENDED
04-SON-116-22.5/0 04-2A9204 HSST-P116-(043)E P1-16 0-(3E) --() HB1	WPCP	IN SONOMA COUNTY IN GRATON AND SOUSA CORNERS AT VINE HILL MUELLER ROAD INSTALL TRAFFIC SIGNAL	TEAM GHILOTTI, INC. 2531 PETALUMA BOULEVARD SOUTH PETALUMA, CA 94952 (707)763-8700	YEO, JONATHAN 4030 OCCIDENTL ROAD, BLDG A SANTA ROSA, CA 95401 (707)566-3956	$690,089 $684,760 $0	02/07/11 02/16/11 12/27/11 12/29/11	100% 100% COMPLETED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-41.8/44.7 04-283814 ACHS-P116-(042)E P P1-16 0-(2E) --() HB1	SWPPP	IN SONOMA COUNTY ABOUT 9 KM EAST OF PETALUMA FROM ADOBE ROAD TO 0.2 KM WEST OF ARNOLD DRIVE CONSTRUCT RETAINING WALLS	ARGONAUT CONSTRUCTORS, INC. 1236 CENTRAL AVENUE SANTA ROSA, CA 95402 (707)542-4862	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)362-2210	$12,337,033 $12,581,405 $78,781	12/14/09 01/06/10 05/07/12	65% 98%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407 (707)523-4399	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$334,030 $245,815 $3,468	04/08/10 04/22/10 10/23/13	48% 76%
04-SON-128-17.1/24.7 04-4A8704 ACST-P128-(044)E CBP1-28 0-(4ER)S P128- 044-() HA21	SWPPP	IN SONOMA CO AT AND NEAR KELLOGG AT MAACAMA CREEK BRIDGE AND FROM 0.3 MI WEST TO 0.4 MI EAST OF REDWOOD CREEK BRIDGE_____ BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741-1508	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA CA 95401 (707)576-2310	$5,788,068 $5,724,850 $0	09/09/09 09/29/09 01/06/12 01/10/12	100% 100% COMPLETED
04-SON-128-21.7/0 04-4A8814 HA21	SWPPP	IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765 (916)408-2990	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$150,808 $115,462 $1,250	05/26/10 06/22/10 10/17/13	0% 0% PLANT EST SATIS

Totals: **Authorized Final Amt:** $3,782,057,702 **Completed to Date:** $2,883,007,517 **Work This Month:** $67,852,465

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-4.4/8.6	04-4A3414	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-24-5.7/0	04-3A0904	1
04-ALA-80-1.7/2.5	04-292274	1
04-ALA-80-1.8/0	04-014064	1
04-ALA-80-2.5/8	04-1G3104	1
04-ALA-84-12.1/13.3	04-174414	2
04-ALA-84-20.7/23.1	04-172414	2
04-ALA-84-21.0/23.1	04-172404	2
04-ALA-238-5.2/0	04-0G9604	2
04-ALA-238-14.5/16.5	04-2490A4	2
04-ALA-238-/12.6	04-447904	2
04-ALA-580-11.7/14.9	04-2G5704	3
04-ALA-580-46.5/0	04-1F6304	3
04-ALA-580-8.3/0	04-172434	3
04-ALA-580-8.9/0	04-3A5304	3
04-ALA-680-.3/0	04-1SS244	3
04-ALA-680-1.9/1.9	04-1SS284	3
04-ALA-680-4.8/5.2	04-253764	4
04-ALA-680-6.4/12.5	04-4A5204	4
04-ALA-880-3.7/4.2	04-3A5504	4
04-ALA-880-4.7/32.2	04-1E7504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-880-27.4/28	04-165424	4
04-ALA-880-28.2/29.9	04-1A6814	4
04-ALA-880-28.2/29.9	04-1A6824	5
04-ALA-880-30.1/31.1	04-1706U4	5
04-CC-4-23.5/26.1	04-228594	5
04-CC-4-43.9/48.1	04-0A8404	5
04-CC-4-25.6/26.6	04-2285C4	5
04-CC-4-26.6/27.5	04-2285E4	5
04-CC-80-10.6/0	04-3G2004	6
04-CC-80-13.6/0	04-0130K4	6
04-CC-160-.8/1.3	04-1A5214	6
04-CC-680-24.2/24.8	04-0060C4	6
04-CC-680-1.3/23.4	04-2E1704	6
04-CC-680-7.5/14.2	04-1E7904	6
04-CC-680-/12.8	04-4470U4	7
04-MRN-1-3.7/8	04-2E3304	7
04-MRN-1-15.0/17	04-4S5404	7
04-MRN-1-19.0/22.8	04-2E1204	7
04-MRN-37-11.7/12.2	04-3S5804	7
04-MRN-101-12.8/18.8	04-0C8524	7
04-MRN-101-18.6/22.3	04-264064	8
04-MRN-131-4.0/4.4	04-0G5404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-580-2.5/4.8	04-2E2904	8
04-NAP-29-6.0/0	04-2A5414	8
04-NAP-121-.3/2	04-4442A4	8
04-NAP-121-.3/2	04-2G4304	8
04-NAP-128-9.5/0	04-2S3704	9
04-SCL-9-6.7/0	04-2A8004	9
04-SCL-17-6.9/9.1	04-1E0904	9
04-SCL-17-/2.8	04-264904	9
04-SCL-87-1.2/4.4	04-151394	9
04-SCL-87-4.8/4.7	04-2G9804	9
04-SCL-87-6.1/6.9	04-0A2714	10
04-SCL-101-31.0/34.9	04-1A9804	10
04-SCL-101-40.2/41.2	04-4876A4	10
04-SCL-101-47.9/52.2	04-3A9804	10
04-SCL-101-49.0/52.2	04-4A3304	10
04-SCL-101-25.3/25.3	04-1E6604	10
04-SCL-152-6.1/6.5	04-448834	11
04-SCL-880-1.8/1.8	04-4G1504	11
04-SCL-880-2.0/0	04-1SS294	11
04-SCL-880-4.4/8.7	04-298304	11
04-SCL-880-/4.3	04-3A0504	11
04-SF-1-6.9/0	04-1637K4	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-35-/2	04-2E2204	12
04-SF-80-4.9/5.9	04-0435E4	12
04-SF-80-5.4/0	04-040824	12
04-SF-80-7.9/8.2	04-0120S4	12
04-SF-80-8.2/8.7	04-0120F4	12
04-SF-101-4.1/5	04-2A1404	12
04-SF-101-8.8/9.2	04-163744	13
04-SF-101-9.2/9.8	04-163734	13
04-SM-1-13.6/13.8	04-4S4304	13
04-SM-1-38.0/38.6	04-1123U4	13
04-SM-1-39.6/40.1	04-1123J4	13
04-SM-1-/26.1	04-2A4104	13
04-SM-1-/13.4	04-2G3204	14
04-SM-35-3.8/3.8	04-2G7904	14
04-SM-35-3.8/0	04-3G0104	14
04-SM-35-10.6/25.8	04-1E5704	14
04-SM-35-28.9/0	04-3G5604	14
04-SM-82-20.8/21.9	04-2E3704	14
04-SM-82-/15.9	04-249924	15
04-SM-84-5.1/5.9	04-4S1304	15
04-SM-84-5.2/5.2	04-2G4004	15
04-SM-84-8.7/0	04-1G9804	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-84-9.9/9.9	04-3S8204	15
04-SM-84-29.0/30.2	04-1A5224	15
04-SM-92-14.4/18.8	04-042244	16
04-SM-101-.9/3.6	04-235634	16
04-SM-101-13.5/17.7	04-2642A4	16
04-SM-280-6.7/6.7	04-1SS274	16
04-SM-280-10.8/10.9	04-1A7704	16
04-SM-280-13.3/13.6	04-0A9204	16
04-SM-280-20.3/27.3	04-153404	17
04-SM-280-/0	04-2A5424	17
04-SOL-37-7.2/10.5	04-0T1454	17
04-SOL-37-7.2/0	04-0G0004	17
04-SOL-80-4.6/5.2	04-4A4604	17
04-SOL-80-6.6/6.8	04-299004	17
04-SOL-80-11.4/20.1	04-0A5324	18
04-SOL-128-.7/.7	04-1E4004	18
04-SON-12-41.2/41.3	04-1A6204	18
04-SON-101-4.0/5.2	04-264044	18
04-SON-101-7.1/8.9	04-0A1844	18
04-SON-101-8.9/13.9	04-0A18U4	18
04-SON-101-11.6/11.8	04-4S6404	19
04-SON-101-13.9/15.5	04-129654	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-101-25.0/0	04-1G5704	19
04-SON-101-52.1/52.5	04-4S6504	19
04-SON-101-46.0/53.4	04-2E2804	19
04-SON-116-41.8/44.7	04-283814	19
04-SON-116-22.5/0	04-2A9204	20
04-SON-128-5.4/0	04-2S9414	20
04-SON-128-17.1/24.7	04-4A8704	20
04-SON-128-21.7/0	04-4A8814	20

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$156,650,655	$103,538,940
-F-	FEDERAL AID (PRIMARY)	$152,560,253	$91,314,351
-S-	FEDERAL AID (SECONDARY)	$456,332,449	$375,341,898
-SH-	STATE HIGHWAY	$2,358,329,666	$1,885,092,817
-ER-	STORM DAMAGE REPAIR	$870,186	$709,193
		$657,314,492	$427,010,318
District Total:		**$3,782,057,702**	**$2,883,007,517**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$35,332,728
Work completed this Period:	$35,332,728