State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-.1/0 04-1J8004 20.20.201 130		REPLACE & MODIFY IRRIGATION SYSTEMS, INSTALL MULCH & PERFORM MISCELLANEOUS WORKON RTES 4,13,24,80,242,580 & 680. REPLACE & MODIFY IRRIGATION SYSTEMS	BAUMAN LANDSCAPE AND CONSTRUCTION, INC 1255 BATTERY ST, STE 400 SAN FRANCISCO, CA 94111	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	$1,635,000 $937,833 $133,121	04/11/14 04/11/14 01/30/15	100% 57% OVER RUN
04-ALA-13-5.3/5.6 04-4A8304 HM2C		IN ALAMEDA COUNTY IN OAKLAND ALONG SOUTHBOUND ROUTE 13 AT REDWOOD ROAD OVERCROSSING TO CARSON STREET. ADDRESS EROSION BY PAVING AND NEW	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	$441,288 $433,679 $13,011	08/22/14 09/08/14 02/25/15	60% 97%
04-ALA-13-7.4/0 04-3E5104 HM1		IN ALAMEDA COUNTY AT VARIOUS __ LOCATIONS TREAT BRIDGE DECK/REPLACE SEALS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	LE, ROBERT T. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4920	$1,758,603 $1,633,721 $14,835	06/05/14 06/18/14 02/23/15	87% 89%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14 SWPPP		IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	$291,280,729 $281,314,835 $950,077	11/10/09 11/19/09 02/27/15	0% 0% PLANT EST SATIS
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	$2,358,530 $222,346 $213,004	08/06/14 08/21/14 10/24/18	8% 10%
04-ALA-24-5.9/6.2 04-0J4204 20.80.360 000		IN ALAMEDA COUNTY AND CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL, REPLACE UNINTERRUPTED POWER SUPPLY (UPS) SY REPLACE POWER SUPPLY SYSTEM (UPS)	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	$835,000 $770,012 $0	08/19/13 08/19/13 12/28/14	100% 92% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-24-5.9/6.2 04-0J4004 20.20.201 130		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	$2,585,000 $653,147 $0	01/13/14 01/13/14 07/30/15	50% 25%
04-ALA-24-5.9/6.2 04-4H8004 20.20.201 130		IN ALAMEDA/CONTRA COSTA COUNTIES, IN AND NEAR OAKLAND, AT CALDECOTT TUNNEL BORES 1,2, AND 3 RECONSTRUCT FIRE SUPPRESSION WATER SYS RECONSTRUCT WATER SUPPLY SYSTEM	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD, SUITE 200 LAFAYETTE, CA 94549 (925)310-2070	$3,985,000 $1,400,136 $234,210	02/21/13 02/21/13 02/27/14	100% 35% OVER RUN
04-ALA-61-19.2/0 04-2G8404 HB1		IN ALAMEDA COUNTY, IN ALAMEDA, ON OTIS DRIVE BETWEEN MOUND STREET AND VERSAILLES AVENUE MODIFY DRAINAGE SYSTEM	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	$432,580 $398,310 $33,092	06/25/14 07/17/14 01/15/15 01/27/15	88% 89%
04-ALA-80-1.0/1.7 04-0120M4 HA4S3	SWPPP	IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	BILL AUSTON FLATIRON WEST INC. 717 KEVIN COURT OAKLAND, CA 94621	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	$72,835,187 $68,555,147 $699,560	03/29/12 05/01/12 09/26/15	0% 0% PLANT EST SATIS
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() HA23	WPCP	IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	$1,973,229 $1,942,301 $186	11/14/11 12/02/11 05/18/16	66% 100%
04-ALA-80-1.7/2.2 04-014074 HA12	WPCP	SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$849,355 $707,866 $1,890	12/19/12 02/13/13 09/06/16	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.8/0 04-014104		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553-7309	HALALI, BEHZAD 345 BURMA ROAD OAKLAND, CA 94607 (510)867-6107	$14,234,058 $72,600 $72,600	07/29/14 08/19/14 06/15/16	1% 1%
HA12							
04-ALA-80-1.9/8 04-3A7764	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS FROM POWELL STREET UNDERCROSSING TO 0.1 MILE WEST OF THE CARQUINEZ BRIDG WIDEN RAMPS AND INSTALL RAMP	TABER CONSTRUCTION 2278 PIKE COURT CONCORD, CA 94520	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	$6,626,881 $6,758,962 $0	09/10/12 10/25/12 11/24/14 12/26/14	100% 100% COMPLETED
04-ALA-80-1.9/8 04-3A7774	SWPPP	TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	RAHMANI, MOHAMMAD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7139	$15,206,733 $12,285,658 $329,759	10/12/12 11/06/12 01/30/15	97% 81%
04-ALA-80-2.5/0 04-014084		IN ALAMEDA COUNTY AT THE SAN FRANSISCO-OAKLAND BAY BRIDGE MAINTENANCE YARD CONSTRUCT SFOBB MAINTENANCE COMPLEX	F & H CONSTRUCTION P O BOX 2329 LODI CA 95241	ANIGOL, MAHANTESH 345 BURMA ROAD OAKLAND, CA 94607 (510)224-6529	$34,283,234 $32,777,677 $154,881	03/13/13 04/11/13 01/16/15	2% 95%
HA12							
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --()		IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	$5,960,846 $5,908,643 $2,970	05/31/12 06/27/12 10/04/16	0% 0% PLANT EST SATIS
HA42	SWPPP						
04-ALA-80-5.7/5.7 04-2J1904 20.20.201 130		REPLACE SIX TRANSVERSE EXPANSION JOINTS AT THE WEST APPROACH OF THE UPPER DECK OF SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE TRANSVERSE EXPANSION JOINTS	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	$1,530,000 $831,152 $383,770	06/25/14 06/25/14 01/28/15	90% 54%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-6.2/6.5 04-4A8204 HA22		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	$304,715 $202,531 $152,311	09/19/14 10/02/14 03/22/18	5% 72%
04-ALA-84-25.5/27.1 04-297614 HB4C	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING,INC PROJ MGR - JASON MINIELLO 1450 CIVIC CT CONCORD, CA 94520	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$24,226,652 $23,565,094 $111,765	03/21/12 04/13/12 09/22/14	100% 96%
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --() HM2E		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	$626,976 $295,587 $287,237	10/09/14 10/22/14 04/23/18	24% 52%
04-ALA-92-6.3/6.8 04-2G3614 HB32		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	$1,288,274 $1,173,014 $0	05/20/13 06/13/13 04/14/17	0% 0% PLANT EST SATIS
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --() HA25	SWPPP	IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN INC 3172 SALEM DRIVE SAN JOSE, CA 95127	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,443,443 $1,301,497 $3,375	12/21/10 02/15/11 04/21/15	0% 0% PLANT EST SATIS
04-ALA-580-1.5/2.2 04-4A2604 SAHG-000C-(361)E --() HB1		IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOATIONS INSTALL METAL BEAM GUARDRAIL	APEX FENCE CO INC ATTN:MATT MARRIOTT P O BOX 545 ANDERSON CA 96007	KATTI, HRISHIKESH 477 NORTH CANYON PKWY, SUITE A LIVERMORE, CA 94551 (510)714-7086	$2,478,500 $2,510,442 $0	01/09/14 02/05/14 10/31/14 12/22/14	100% 100% COMPLETED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --() HB4N	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	$39,893,526 $20,833,608 $1,218,686	06/18/12 07/16/12 02/23/16	58% 52%
04-ALA-580-7.8/19.1 04-2908V4 HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.2 MILE EAST OF GREENVILLE ROAD OVERHEAD TO 0.3 MILE WEST OF HACIENDA WIDEN FREEWAY, BRIDGES AND HMA	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$33,128,276 $26,542,989 $333,197	11/16/12 12/20/12 11/10/15	65% 79%
04-ALA-580-8.3/0 04-172434	SWPPP	IN ALAMEDA COUNTY NEAR LIVERMORE EAST OF CROSS ROAD 2.2 MILES SOUTHEAST OF ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828	BAILEY, JESSICA 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-8163	$658,291 $456,735 $3,996	09/29/11 11/17/11 11/25/15	0% 0% PLANT EST SATIS
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --() HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551-9490 (925)606-2044	$67,698,009 $45,530,538 $2,411,976	11/20/12 12/20/12 02/08/16	53% 66%
04-ALA-580-14.6/21.6 04-2908E4 ACIM-5801-(054)E --() HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, PLEASANTON, AND DUBLIN FROM 0.3 MILE EAST OF AIRWAY BOULEVARD OVERCROSSING TO 0.2 MILE WEST OF S ROADWAY WIDENING AND REHABILITATION	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	GREWAL, SATINDER 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2045	$48,839,468 $36,955,605 $1,719,691	10/29/12 12/13/12 10/15/15	67% 75%
04-ALA-580-31.7/31.9 04-1SS044 NHPI-580 -(063)E --() HA23		IN ALAMEDA COUNTY IN ASHLAND FROM 0.1 MILE EAST OF 164TH AVENUE UNDER CROSSING TO 0.2 MILE WEST OF 164TH AVENUE UNDERCROSSING SOLDIER PILE WALL, REPAIR CONCRETE	GHILOTTI CONSTRUCTION COMPANY,JOHN PRESTON 246 GHILOTTI AVENUE SANTA ROSA CA 95407	REZA, KAMKAR 5675 B. GIBRALTOR DRIVE PLEASANTON, CA 94588 (510)385-8001	$1,175,264 $0 $0	10/22/14 11/05/14 05/19/15	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-32.5/32.5 04-1SS054 NHP-5801-(060)E --() HA23		IN ALAMEDA COUNTY IN SAN LEANDRO ON ROUTE 580 AT THE WB 150TH AVENUE CONSTRUCT SOLDIER PILE RETAINING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	MOGHADAM, SIAVOSH 5675 B GIBRALTAR DR PLEASANTON, CA 94588 (925)460-3519	$2,305,021 $3,700 $3,700	09/19/14 10/08/14 05/14/15	0% 0%
04-ALA-680-4.8/5.2 04-253764 HE14	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING,INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,515,244 $1,532,110 $0	07/07/10 07/22/10 01/07/15	0% 0% PLANT EST SATIS
04-ALA-680-20.8/21.5 04-4G5004 20.80.040 110		FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$1,485,000 $1,443,155 $0	05/17/12 05/17/12 08/30/13	100% 97% OVER RUN
04-ALA-880-22.6/24 04-3A9214 HB4N	SWPPP	IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	SINGH, BAHADUR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7831	$44,426,606 $33,996,264 $1,641,071	09/14/12 10/17/12 07/28/15	77% 75%
04-ALA-880-24.0/25.5 04-3A9224 HB4N	SWPPP	IN ALAMEDA COUNTY FROM 0.2 MILE NORTH OF ROUTE 112/880 SEPARATION TO HEGENBERGER ROAD OVERCROSSING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550	MEHARENA, EPHREM 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)719-7179	$22,452,837 $22,097,440 $204,210	11/08/12 12/03/12 09/02/15	71% 97%
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --() HB4N		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF___ 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ___ MODIFY INTERCHANGE AND CONSTRUCT	ALLEN CARNESECCA 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	$55,601,585 $6,934,326 $589,975	04/30/14 05/13/14 05/10/18	9% 12%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 355 BURMA ROAD OAKLAND CA 94607 (510)622-1920	$100,109,327 $98,209,411 $4,535	03/25/09 04/20/09 09/25/15	0% 0% PLANT EST SATIS
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --() HA22		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	$1,549,430 $379,960 $217,470	09/12/14 10/08/14 03/25/15	3% 26%
04-ALA-980-1.1/1.1 04-0J7804 SHOPP 353		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	$6,685,000 $5,284,352 $0	11/07/13 11/07/13 05/18/15	84% 79%
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	$10,754,002 $1,448,785 $1,076,548	08/12/14 09/02/14 12/31/16	6% 13%
04-CC-4-26.6/27.5 04-2285E4 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$45,735,952 $36,378,658 $386,654	10/11/11 11/03/11 12/31/15	82% 79%
04-CC-4-27.5/29 04-1G9404 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	$54,311,395 $32,459,262 $1,304,849	05/25/12 07/03/12 09/30/15	71% 60%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --() HA4		IN CONTRA COSTA COUNTY,IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550		$3,166,107 $0 $0	12/12/14 01/15/15	0% 0%
04-CC-580-6.1/6.3 04-003944 HA14	WPCP	IN CONTRA COSTA COUNTY IN RICHMOND AT RICHMOND-SAN RAFAEL BRIDGE MAINTENANCE STATION REPLACE MAINTENANCE BUILDINGS	WEST BAY BUILDERS, INC. 250 BEL MARIN KEYS BLVD BLDG NOVATO, CA 94949	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	$4,362,691 $4,312,467 $692	12/05/12 02/13/13 09/29/15	73% 99%
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	HERNANDEZ, LUIS 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	$28,793,941 $4,808,638 $1,095,142	04/10/14 05/05/14 02/14/18	9% 17%
04-CC-680-1.0/9.9 04-4H6704 20.20.201 130		IN CONTRA COSTA COUNTY, ON ROUTES 4, 24, 80, 242, 680, AT VARIOUS POSTMILES. REPAIRDAMAGED TRAFFIC OPERATIONS SYSTEMS (TOS) DUE TO REPAIR TRAFFIC OPERATIONS SYSTEMS (TOS)	STEINY & COMPANY, INC. 27 SHERIDAN STREET VALLEJO, CA 94590	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)224-6311	$4,885,000 $3,987,169 $0	01/22/13 01/22/13 03/30/15	0% 82%
04-CC-680-17.7/17.9 04-1SS464		IN CONTRA COSTA COUNTY, IN PLEASANT HILL, AT MONUMENT BOULEVARD BOULEVARD STORM DAMAGE REPAIR	FBD VANGUARD CONSTRUCTION, INC 651 ENTERPRISE COURT LIVERMORE, CA 94550	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	$604,600 $270,616 $195,254	09/23/14 10/10/14 03/01/15	75% 45%
04-CC-680-24.3/0 04-3A8704 NHPI-6801-(071)E --() HA21		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC PM WILLIAM R REAMES 3701 MALLARD DR. BENICIA CA 94510	MARVIN GUINEZ 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9037	$12,839,641 $1,366,484 $170,919	04/16/14 04/30/14 12/01/15	35% 11%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-1.4/0 04-2G8704 STP-19A6-(004)E --()		IN MILL VALLEY, AT ASH STREET CONSTRUCT SOIL NAIL WALL, GUARDRAIL	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870		$333,061 $0 $0	01/16/15 02/03/15	0% 0%
04-MRN-1-31.2/0 04-4S4504 STP-P001-(580)E --() HA23		IN MARIN COUNTY NEAR POINT REYES STATION AT 1.9 MILES NORTH OF POINT REYES PETALUMA ROAD CONSTRUCT STEEL SOLDIER PILES/MBGR	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)249-9601	$797,131 $758,199 $0	03/28/14 04/10/14 10/07/14 01/28/15	100% 96%
04-MRN-1-37.1/37.1 04-3S5704 HA23	WPCP	NEAR MARSHALL, 1.5 MILES SOUTH OF MARSHALL PETALUMA ROAD. REPLACE CULVERT AND INSTALL ROCK	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901	MONEMZADEH, FAROKH 756 WEST FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)774-6297	$262,345 $256,076 $0	11/02/12 12/03/12 09/17/14	100% 100%
04-MRN-1-/4 04-3J7604 20.20.201 130		REPAIR SLIPOUT, CONSTRUCT SOLDIER PILE RETAINING WALL, NEAR MILL VALLEY, 0.7MILESNORTH OF PANORAMIC. DIRECTOR'S ORDER EMERGENCY F REPAIR SLIPOUT,CONST SOLDIER PILE RET WALL	GHILOTTI CONSTRUCTION CO., INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$2,435,000 $0 $0	12/12/14 01/15/15	0% 0%
04-MRN-101-.1/0 04-1J8904 20.20.201 130		REPLACE OR MODIFY IRRIGATION SYSTEMS REPLACE OR MODIFY IRRIGATION SYSTEMS	HANFORD APPLIED RESTORATION AND CONSERVATION 23195 MAFFEI RD SONOMA, CA 95476	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	$1,235,000 $504,085 $0	04/11/14 04/11/14 01/16/15	100% 41% OVER RUN
04-MRN-101-22.2/24.1 04-2640L4 HB5	SWPPP	IN MARIN COUNTY IN AND NEAR NOVATO FROM 0.2 MILE NORTH OF ATHERTON AVE OC TO 1.4 MILES SOUTH OF REDWOOD LANDFILL OC PLACE HMA BASE, CONSTRUCT BRIDGE	GHILOTTI BROS / R M HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	MONEMZADEH, FAROKH 756 W. FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)385-7079	$14,089,038 $13,972,382 $0	11/01/12 12/20/12 12/23/14 12/23/14	100% 100% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-23.3/27.6 04-264074 HB5	SWPPP	CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY 2301 KERNER BLVD., SUITE E SAN RAFAEL, CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)385-8178	$25,487,829 $25,674,809 $110,760	09/14/12 10/17/12 06/30/15	73% 99%
04-MRN-101-/0 04-2J2904 20.20.201 130		REMOVE SLIDE DEBRIS, INSTALL DRAINAGE CONSTRUCT TWO HILFIKER WALLS @ N. NOVATO O/H CONSTRUCT HILFIKER WALLS	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	$1,645,000 $208,935 $101,018	09/11/14 09/11/14 03/01/15	100% 13% OVER RUN
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --() HB4C	SWPPP	IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	$30,251,194 $30,107,397 $1,834	01/26/12 02/17/12 02/27/15	0% 0% PLANT EST SATIS
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --() HB4C	SWPPP	IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	$40,824,193 $40,470,508 $9,433	01/11/12 02/03/12 09/05/14	0% 0% PLANT EST SATIS
04-NAP-29-1.0/9.9 04-4H6904 20.20.201 130		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	$3,910,000 $1,831,526 $0	01/14/13 01/14/13 05/31/15	100% 47% OVER RUN
04-NAP-29-/3.1 04-3J0104 20.20.201 130		REPAIR EARTHQUAKE DAMAGE TO BRIDGES & PAVEMENT APPROACHES REPAIR BRIDGES & APPROACHES	DISNEY CONSTRUCTION ATTN: MIKE BURNS 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	$1,945,000 $321,296 $0	09/10/14 09/10/14 02/12/15	60% 17%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-37-/7.4 04-3J0304 20.20.201 130		REPAIR EARTHQUAKE DAMAGE TO BRIDGES AND PAVEMENT APPROACHES REPAIR EARTHQUAKE DAMAGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL, CA 94901	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	$860,000 $321,243 $0	09/15/14 09/15/14 12/31/15	0% 37%
04-NAP-121-.3/2 04-4442A4	WPCP	IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	$409,143 $294,247 $4,779	09/23/11 10/18/11 06/18/15 PLANT EST SATIS	0% 0%
04-NAP-121-3.1/3.1 04-2J9904 20.20.201 130		IN NAPA COUNTY NEAR CUTTING WHARF ROAD REPAIR BUCKELED AND CRACKED ROADWAY CAUSEDBY NAPA EARTHQUAKE RECONSTRUCT BUCKELED PAVEMENT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	$535,000 $175,087 $0	08/25/14 08/25/14 10/24/14	100% 33%
04-NAP-121-20.2/20.4 04-2A1104 BHST-P121-(025)E --() HA21		IN NAPA COUNTY ABOUT 2 MILES SOUTH OF JUNCTION OF ROUTE 128 AT CAPELL CREEK BRIDGE. REPLACE BRIDGE (SCOUR)	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	TENOSO, PRINCIPE 324 CAMPUS LANE FAIRFIELD, CA 94534 (707)863-5170	$1,904,282 $1,822,422 $0	10/24/13 11/12/13 12/09/14	100% 94%
04-NAP-121-/11.6 04-3J0004 20.20.201 130		REPAIR EARTHQUAKE DAMAGE TO BRIDGES IN NAPA COUNTY FROM IMOLA AVENUE TO FIRST STREET REPAIR EARTHQUAKE DAMAGE TO BRIDGES	OC JONES & SONS 1520 FOURTH STREET BERKELEY, CA 94710	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	$715,000 $92,835 $92,835	09/11/14 09/11/14 02/04/15	100% 13%
04-NAP-128-10.3/10.3 04-4S0304 STP-S128-(051) --() HA1	WPCP	IN NAPA COUNTY ON ROUTE 128 NEAR LAKE HENESSEY, 2.8 MILES EAST OF SILVERADO TRAIL REPLACE ROADWAY SECTION WITH LIGHT	GORDON N BALL, INC. 333 CAMILLE AVENUE ALAMO, CA 94507	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5141	$1,155,356 $1,144,761 $0	02/06/13 03/12/13 10/21/14	87% 97%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-128-19.1/34.3 04-3E4004 STP-P128-(053)E --() HM1		IN NAPA COUNTY NEAR NAPA FROM KNOXVILLE RD TO SOLANO COUNTY LINE RUBERIZED BONDED WEARING COURSE	SHAWN SIMMONS CHESTER BROSS CONSTRUCTION CO 39 CALIFORNIA STREET PMB 118 VALLEY SPRINGS, CA 95252	PATENIA, DAN 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (707)863-5144	$2,855,146 $2,712,277 $158,417	03/26/14 04/09/14 01/23/15	90% 87%
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --() HA23		IN NAPA COUNTY,ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		$585,148 $0 $0	12/18/14 01/12/15	0% 0%
04-SCL-0-/0 04-0J5804 STP-X085-(056)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS BRIDGE PRESERVATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614		$1,910,546 $0 $0	12/15/14 01/12/15	0% 0%
04-SCL-9-2.5/7 04-2A4304 SSTP-S009-(019)E --() HB1		IN SANTA CLARA COUNTY ON ROUTE 9 WIDEN ROADWAY FOR REALIGNMENT	RGW CONSTRUCTION, INC MICHAEL BETTI 550 GREENVILLE ROAD LIVERMORE, CA 94550	CHOI, EUNMI 2210 O'TIIKE AVE #150 SAN JOSE, CA 95131 (408)232-3023	$7,235,465 $5,762,233 $0	11/19/13 12/09/13 06/06/16	35% 80%
04-SCL-9-4.2/0 04-4S0504 STP-S009-(018)E --()		IN SANTA CLARA COUNTY ON ROUTE 9 NEAR SARATOGA 0.84 MILE WEST OF SANBORN ROAD CONSTRUCT TIE-BACK WALL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	$1,854,455 $0 $0	11/05/14 12/03/14 07/23/15	0% 0%
04-SCL-17-.1/0 04-1J7904 20.20.201 130		REPLACE OR MODIFY IRRIGATION SYSTEMS REPLACE OR MODIFY IRRIGATION SYSTEMS	NORCAL GENERAL CONSTRUCTION CORP 1950 MAJESTIC COURT SAN JOSE, CA 95132	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$2,635,000 $1,920,845 $0	04/01/14 04/01/14 02/20/15	100% 73% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-1.0/99.9 04-4H6604 20.20.201 130		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$3,475,000 $3,436,609 $0	01/22/13 01/22/13 12/31/14	73% 99%
04-SCL-84-12.0/12.1 04-1J6504 20.20.201 130		REPAIR BRIDGE DECK - INSTALL CORRUGATED METAL DECK REPAIR BRIDGE DECK	GOLDEN STATE BRIDGE, INC 2990 BAY VISTA COURT, STE D BENICIA, CA 94510	TRAN, QUANG 324 CAMPUS LANE, STE T FAIRFIELD, CA 94534 (510)773-8499	$1,085,000 $748,059 $0	03/20/14 03/20/14 10/09/14	100% 69%
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --() HB4N	SWPPP	ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/ 280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH) INSTALL RAMP METERING AND TRAFFIC	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$6,195,974 $6,073,973 $0	08/28/12 10/04/12 05/12/15	83% 96%
04-SCL-101-38.0/38.1 04-0J0604 20.20.201 130		IN SANTA CLARA CO, IN SAN JOSE, AT 10TH STREPLACE GROUNDWATER PUMPS, INSTALL DRAIN, AND REPAIR AC PAVEMENT. DIRECTOR'S EMERGENCY REPLACE PUMPS, INST DRAIN, REPAIR PAVEMENT	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$1,035,000 $790,015 $0	10/22/13 10/22/13 12/31/14	0% 76%
04-SCL-101-38.0/38.1 04-040604 20.20.201 130		REPLACING FAILED GROUNDWATER PUMPS IN SCL,CO.SAN JOSE CITY.INSTALLING DRAINAGE SYST.AND RECONSTRUCTING THE AC PAVEMENT. DIRECTOR'S REPLACE GROUND WATER PUMPS IN SANTA CLARA	REDGWICK CONSTRUCTION CO. 21 HEGENBERGER COURT OAKLAND, CA 94621	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$7,200 $0 $0	10/22/13 10/10/13 04/30/14	0% 0%
04-SCL-101-49.0/52.2 04-4A3304 HB4C	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$40,402,103 $39,665,890 $273,784	11/17/11 12/13/11 07/27/15	80% 95%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-/26.7 04-153304 NHP-Q101-(234)E L 62-04 1-(0E) --() HB4N		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM SAN BENITO COUNTY LINE TO ROUTE 85/101 INTERCHANGE TOS/HOV RAMP METERING	BAY CITIES PAVING & GRADING INC P.O. BOX 6227 CONCORD CA 94520	WAGDY, WASSEF 1007 KNOX AVE SAN JOSE, CA 95122 (510)385-7146	$10,647,954 $8,700,512 $0	04/02/14 04/17/14 10/30/15	30% 78%
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()	SWPPP	IN SANTA CLARA COUNTY IN GILROY FROM 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	SUAREZ & MUNOZ CONSTRUCTION 20975 CABOT BOULEVARD HAYWARD, CA 94545	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	$735,333 $666,903 $1,920	12/14/11 01/18/12 10/26/15	78% 91%
04-SCL-152-9.9/21.9 04-4C2004 NHP-P152-(083)E --() HA22		IN SANTA CLARA COUNTY ON ROUTE 152 FROM JUNCTION ROUTE 101 TO JUNCTION ROUTE_156 IN GILROY PAVEMENT PRESERVATION (CAP M)	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		$4,438,637 $0 $0	12/03/14 12/31/14	0% 0%
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --() HB1	SWPPP	IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATERSONVILLE, CA 95076	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	$9,519,953 $9,288,446 $797	03/22/13 04/18/13 01/20/15	35% 99%
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --() HB1		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	$13,929,051 $3,958,121 $490,678	05/29/14 06/18/14 05/30/17	22% 28%
04-SCL-280-7.8/11.5 04-272044 NHPI- 280-(140)E --() HA		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY REHABILITATE EXISTING PAVEMENT ON	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136		$4,606,633 $0 $0	11/25/14 12/18/14	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-680-/9.9 04-153204 IM-680 -(068)8 --() HB4N	SWPPP	IN ALAMEDA AND SANTA CLARA COUNTIES IN MILPITAS AND SAN JOSE FROM RTE 280-680/ 101 SEPARATION TO SCOTT CREEK ROAD OC WIDEN RAMP & INSTALL TRAFFIC SYSTEM	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD, CA 94524	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$12,331,028 $12,980,855 $72,001	11/26/12 12/27/12 10/08/15	73% 99%
04-SCL-880-2.1/2.1 04-1J7704 20.20.201 130		PREPARE SINKHOLE & PAVEMENT ON S/B 880 NEAR RTE 82 PREPARE SINKHOLE & PAVEMENT ON S/B 880	GRANITE ROCK CONSTRUCTION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (650)222-7489	$645,000 $501,030 $0	03/20/14 03/20/14 12/20/14	100% 78%
04-SF-1-5.9/6.3 04-1A9024 20.10.201 335		ON RTE 1 AT MOUNTAIN LAKE, IN PRESIDIO NAT'L PARK, SFO, STABILIZE RDWY EMBANKMENTWITH STONE COLUMNS, INSTALL DRAINAGE DIR'S ORDER ROADWAY EMBANKMENT STABILIZATION	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	KENNEDY, KEN 603 OLD MASON STREET SAN FRANCISCO, CA 94129 (510)385-6887	$4,015,000 $3,715,691 $0	05/14/12 05/14/12 12/23/14 OVER RUN	100% 93%
04-SF-80-4.9/5.9 04-0435E4 HA4S3	SWPPP	IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$3,828,335 $3,777,626 $560	11/29/10 12/14/10 02/01/16 PLANT EST SATIS	0% 0%
04-SF-80-5.8/7.8 04-3G4434 HA21		IN SAN FRANCISCO ON ROUTE 80 AT THE SAN FRANCISCO OAKLAND BAY BRIDGE. _____ IN SAN FRANCISCO ON ROUTE 80 AT THE	GOLDEN STATE BRIDGE, INC. 3701 MALLARD DR. BENICIA, CA 94510	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7117	$1,285,025 $0 $0	10/31/14 11/12/14 06/09/15	0% 0%
04-SF-80-8.2/8.7 04-0120W4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	$2,006,500,951 $1,975,255,527 $401,658	04/18/06 05/03/06 12/31/14	100% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-8.2/8.7 04-0120F4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	$1,993,131,310 $1,939,842,799 $0	04/18/06 05/03/06 08/24/14	96% 98%
04-SF-80-12.6/13.9 04-0120T4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	$136,723,195 $82,285,752 $2,357,000	11/27/12 01/10/13 11/01/16	51% 60%
04-SF-101-4.3/4.3 04-3E4704 HM3		IN SAN FRANCISCO AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/REPLACE SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$612,668 $512,001 $276,317	06/24/14 07/17/14 01/29/15 01/30/15	89% 82%
04-SF-280-4.1/4.4 04-1A5514 NHP-X075-(042)E --() HA21		IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 101 AND ROUTE 280 AT ROUTE 101/280 SEPARATION REPLACE BARRIER RAILINGS	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957422948	DAVID, JOSE 603 OLD MASON RD,PARK PRESIDIO SAN FRANCISCO, CA 94129 (650)738-3827	$9,608,583 $205,964 $205,964	09/12/14 09/30/14 09/10/15	7% 2%
04-SM-0-/0 04-0G2224 STP-000C-(378)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS IN SAN MATEO COUNTY AT VARIOUS	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$936,243 $0 $0	10/08/14 10/22/14 06/30/15	0% 0%
04-SM-1-16.4/16.4 04-4H7904 20.20.201 130		IN SAN MATEO COUNTY, AT 1.7 MILES SOUTH OFROUTE 84. TO REPAIR DRAINAGE SYSTEM AND RECONSTRUCT EMBANKMENT. DIR'S ORDER EMERGENCY F REPAIR DRAINAGE SYS AND RECONSTRUCT EMBANK	YERBA BUENA ENGINEERING AND CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124	BOOSHERI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$535,000 $146,527 $0	04/08/13 04/08/13 11/30/14	100% 27% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-16.8/17.1 04-4H6204 20.20.201 130		IN SAN MATEO COUNTY, NEAR SAN GREGORI, FROM 0.4 TO 0.7 MILE NORTH OF POMPONIO CREEK. REPAIR WASHED OUT EMBANKMENTS. DIR'S ORDER EM REPAIR WASHED OUT EMBANKMENTS	REDWOOD ENGINEERING CONSTRUCTION, INC. 2336 EL CAMINO REAL REDWOOD CITY, CA 94063	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$935,000 $843,105 $0	02/19/13 02/19/13 09/18/13	100% 100% OVER RUN
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --() HE14		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	$1,798,537 $1,085,022 $9,886	07/01/13 08/07/13 10/11/19	0% 0% PLANT EST SATIS
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,181,734 $1,117,490 $6,608	03/09/09 03/20/09 03/15/15	0% 0% PLANT EST SATIS
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --() HE11		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	$7,434,138 $3,567,198 $39,930	03/10/14 03/24/14 01/05/18	19% 47%
04-SM-1-/40.3 04-1J6604 20.20.201 130		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL BAY AREA SECURITY	BLEYCO INC 11425 CULL CANYON RD CASTRO VALLEY, CA 94552	ROBINSON, TOM 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)738-3807	$7,526,000 $1,221,810 $0	09/03/14 09/03/14 07/14/15	34% 16%
04-SM-92-14.4/18.8 04-041004 HA21		IN SAN MATEO AND ALAMEDA COUNTIES AT SAN MATEO-HAYWARD BRIDGE RESURFACE ORTHOTROPIC DECK	MYERS AND SONS / ACC JV 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834		$25,333,659 $0 $0	11/24/14 12/10/14	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	$1,025,334 $849,103 $1,675	09/18/13 10/03/13 10/18/17	31% 83%
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$45,496,719 $6,661,678 $2,717,364	06/25/14 07/17/14 01/12/18	7% 15%
04-SM-101-/6 04-4A9254		IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	ROADWAY ENGINEERING WORKS INC 3442 6TH STREET CERES, CA 95307	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)670-7844	$5,421,779 $4,881,270 $360,420	01/28/13 02/21/13 06/30/15	99% 90%
	WPCP						
04-SM-280-21.3/0 04-0G7104 NHPI-2801-(137)E --() HA21		IN SAN MATEO COUNTY, IN THE CITY OF SAN BRUNO AT PM R21.3 BRIDGE SEISMIC RESTORATION	BUGLER CONSTRUCTION 4847 HOPYARD RD. STE 4 NO.395 PLEASANTON CA 94588		$1,213,306 $0 $0	09/26/14 10/22/14	0% 0%
04-SOL-12-20.6/21.3 04-2A6204 NHP-P012-(114)E --() HB1		NEAR RIO VISTA,AT CURRIE,MCCLOSKEY, AND AZEVEDO ROADS,INSTALL LEFT TURN POCKETS,FROM AZEVEDO RD TO LIBERTY ISLAND ROAD, SHOULDER W INSTALL LEFT TURN POCKETS, FROM	RGW CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE, CA 94550	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	$7,199,759 $5,201,800 $223,276	01/23/14 02/21/14 03/23/15	75% 72%
04-SOL-37-.1/7.4 04-3E3604 HM1		IN SOLANO COUNTY IN & NEAR VALLEJO FROM SONOMA CREEK BRIDGE TO NAPA RIVER BRIDGE COLD PLANE AC PAVEMENT & PLACE RHMA	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD,CA 94534 (510)773-8499	$1,626,850 $1,497,999 $4,420	06/04/14 06/18/14 11/20/14	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-9.8/10.6 04-3J0204 20.20.201 130		SOLANO COUNTY AT BROADWAY OH NO 23-0219, FAIRGROUNDS OC NO 23-0205 L/R, W37/29 SEP.NO 23-0222F, AND NAPA COUNTY AT LOMBARD OHNO 21 REPAIR EARTHQUAKE DAMAGE TO BRIDGES	A. TEICHERT & SON INC P.O. BOX 1890 DAVIS, CA 95617-1890	SHARMA, JOYTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-5732	$555,000 $258,813 $0	09/11/14 09/11/14 01/30/15	99% 47%
04-SOL-80-1.0/9.9 04-4H7404 20.20.201 130		IN SOLANO, SONOMA, SAN FRANCISCO, MARIN, ALAMEDA, CONTRA COSTA, SANTA CLARA, ON ON VARIOUS POSTMILES. REPAIR DAMAGED TOS DUE TO TH REPAIR DAMAGED TOS WIRELESS DETECTION SYS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$1,485,000 $1,469,866 $0	01/29/13 01/29/13 04/30/14	38% 98%
04-SOL-80-1.1/43.5 04-3E5004		IN SOLANO_COUNTY ON ROUTE 80, 113, AND 505 AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	MYERS AND SONS CONSTRUCTION 4600 NORTHGATE BLVD, STE #100 SACRAMENTO, CA 95834	TRAN, QUANG 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5102	$788,661 $763,340 $80,068	02/25/14 03/07/14 09/01/14	100% 97%
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	$46,511,603 $14,263,703 $724,764	03/19/14 04/09/14 08/10/17	15% 30%
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --() HA42	SWPPP	IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	$48,500,726 $48,620,813 $52,078	01/25/12 02/13/12 02/23/15	78% 99%
04-SOL-80-/28.4 04-153504 HB4N	SWPPP	ON ROUTE 80 IN SOLANO COUNTY _____ BETWEEN CONTRA COSTA COUNTY LINE AND ROUTE 80/505 JUNCTION INSTALL RAMP METERING AND TRAFFIC	BAY CITIES PAVING & GRADING 5029 FORNI DRIVE CONCORD, CA 94524	RASTEGAPOUR, HAMED 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5119	$15,557,533 $14,941,447 $0	08/31/12 10/04/12 12/24/14 01/27/15	76% 96%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-113-21.8/22.2 04-0G7504 HSNH-P113-(033)E --() HB1		ON ROUTE 113 IN SOLANO COUNTY BETWEEEN THE ROUTE 113/80 SEPARATION (WEST) OVER ROUTE 80 AND THE EASTBOUND CONNECTOR OVERCROSSING CONSTRUCT DOUBLE THRIE BEAM BARRIER	APEX FENCE CO INC 19896 ALEXANDER AVENUE ANDERSON CA 96007	BRAR, PARAMDEEP 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)863-5162	$262,272 $7,025 $0	08/26/14 09/08/14 02/24/15	17% 3%
04-SOL-128-.7/.7 04-1E4004 HM3	WPCP	IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONRETE	COAST CONSTRUCTION, INC. 4460 REDWOOD HWY, STE 16 SAN RAFAEL, CA 94903	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	$819,388 $361,567 $0	06/03/11 06/22/11 12/13/11	20% 44%
04-SOL-680-/13.1 04-3G6504 NHPI-680 -(073)E --() HA22		IN SOL COUNTY ON ROUTE 680 BETWEEN BENICIA AND FAIRFIELD FROM 0.0 MILE JUST NORTH OF ROUTE 780 TO 13.1 MILES PAST SOUTH OF ROUTE 8 REHABILITATE PAVEMENT	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568		$12,754,321 $0 $0	10/08/14 10/28/14	0% 0%
04-SON-1-21.7/0 04-4S1604 CSTP-P001-(579)E --() HA23		IN SONOMA COUNTY AT JENNER AT 0.1 MILE SOUTH OF BURKE AVENUE REPLACE RETAINING WALL AND HIGHWAY	GORDON N BALL INC 333 CAMILLE AVE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	$586,162 $555,926 $0	10/28/13 11/15/13 06/11/15	66% 94%
04-SON-1-29.9/29.9 04-3G7404 STP-P001-(581)E --() HA23		NEAR TIMBER COVE, 2.0 MILE SOUTH OF FORT ROSS HISTORIC PARK REPLACE CULVERT	DRILL TECH DRILLING & SHORING INC 2200 WYMORE WAY ANTIOCH CA 94509	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)249-4732	$1,230,771 $187,486 $0	04/14/14 05/05/14 01/29/15	10% 15%
04-SON-1-34.5/0 04-4S6204 STP-P001-(582)E --() HA23		IN SONOMA COUNTY NEAR FORT ROSS FROM 0.5 MILE NORTH OF FORT ROSS ROAD TO 0.5 MILE SOUTH OF TIMBER COVE ROAD CONSTRUCT SOLDIER PILE TIE-BACK	GRANITE CONSTRUCTION COMPANY 1324 S. STATE ST. UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	$1,690,595 $1,890,991 $0	04/14/14 05/13/14 01/23/15	84% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-40.1/0 04-3S7524 ER-43L4-(004)E --() HA23		IN SONOMA COUNTY ABOUT 19 MILES NORTH OF JENNER AT WARREN CREEK. REPL CULVERT &ND ROCK SLOPE PROTECT	KEN'S WATER TENDER INC 39509 HIGHWAY 299 WILLOW CREEK, CA 95573	NGUYEN, NGHIA T. 4030 OCCIDENTAL ROAD SANTA ROSA, CA 95401 (510)774-6005	$339,215 $310,852 $0	07/09/13 07/30/13 01/07/15 01/07/15 COMPLETED	100% 100%
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --() HA21		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC SAID NAJAFI 230 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901-5567	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	$7,498,001 $297,626 $0	03/11/14 03/24/14 04/21/16 SUSPENDED	37% 4%
04-SON-12-18.8/21.7 04-4H5704 NHP-P012-(117)E --() HA		IN SONOMA COUNTY ON ROUTE 12 FROM MISSION BLVD. TO 0.3_MILE EAST OF SANTA ROSA CREEK BRIDGE RESURFACE WITH R-BWC	TELFER OIL COMPANY DBA TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVENUE, SUITE 350 MCCLELLAN, CA 95652	VALEH, SYD 4030 OCCIDENTAL ROAD, STE A SANTA ROSA, CA 95401 (707)576-2310	$2,383,119 $2,225,070 $0	06/11/14 06/25/14 01/02/15 01/02/15 COMPLETED	100% 100%
04-SON-12-32.7/33 04-3A3304 HSST-P012-(111) --() HB1	WPCP	IN SONOMA CTY IN ELDRIDGE FRM 0.2 MILE NTH TO 0.1 MILE STH MADRONE RD AND HIGHWAY PLANTING IN SANTA ROSA ON SUMMERFIELD RD, LOCAL INSTALL TRAFFIC SIGNALS AND WIDEN	VINTAGE PAVING COMPANY, INC. 119 MAIN STREET WINTERS, CA 95694	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	$965,218 $898,612 $2,856	12/14/12 01/11/13 02/10/16	65% 98%
04-SON-101-.9/3.6 04-2640U4 HE11	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	$71,036,975 $48,529,176 $344,449	11/02/12 01/11/13 02/28/16	51% 68%
04-SON-101-3.4/4.1 04-2640K4 HB4C	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE_____ WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$22,259,673 $18,567,357 $234,072	11/02/12 01/10/13 04/30/15	85% 83%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-7.1/8.1 04-0A1854 HA21	SWPPP	IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$20,919,808 $15,570,227 $299,097	02/12/13 03/12/13 06/30/15	76% 74%
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --() HE13		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	$2,245,966 $1,535,547 $20,560	02/07/14 02/21/14 03/15/20	24% 66%
04-SON-101-25.0/29.3 04-3A23U4 HB1	SWPPP	ON ROUTE 101, BETWEEN AIRPORT BLVD INTERCHANGE AND WINDSOR RIVER ROAD UNDERCROSSING IN SONOMA COUNTY RECONSTRUCT THE EXISTING AIRPORT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	$30,671,592 $30,414,605 $87,154	12/03/12 12/27/12 02/28/15	100% 98% OVER RUN
04-SON-101-54.2/56.2 04-2G6004		IN SONOMA COUNTY, IN CLOVERDALE, ON ROUTE 101 FROM THE 101/128 SEPARATION_TO THE MENDOCINO COUNTY LINE(PM54.2 TO PM 56.2) COLD PLANE PAVEMENT & PLACE HMA-A	GHILOTTI CONSTRUCTION CO INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD SUITE A SANTA ROSA, CA 95401 (707)576-2310	$892,803 $874,010 $0	06/19/14 07/11/14 12/10/14 01/13/15	100% 100% OVER RUN
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -( ) HB1	SWPPP	IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,979,746 $1,665,109 $5,319	10/04/12 11/06/12 05/16/19	0% 0% PLANT EST SATIS
04-SON-128-1.2/1.3 04-3G1204 STP-P128-(054)E --()		IN SONOMA COUNTY NEAR CLOVERDALE ABOUT 3.1 MILES WEST OF NORTH CLOVERDALE BOULEVARD CONSTRUCT SOLDIER PILE WALL & CLVRT	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH CA 95482		$1,099,964 $0 $0	12/12/14 01/12/15	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-2.4/2.4 04-1SS224 STP-47C4-(004)E --()		IN SONOMA COUNTY NEAR CLOVERDALE AT 2.3 AND 2.5 MILES WEST OF CLOVERDALE BOULEVARD RETAINING WALL AND SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407		$1,033,575 $0 $0	11/17/14 12/08/14	0% 0%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$397,879 $357,771 $1,920	04/08/10 04/22/10 09/15/15	100% 93% OVER RUN
04-SON-128-17.1/24.7 04-4A8824 HA21	WPCP	IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	$216,669 $167,977 $2,070	02/27/12 03/22/12 08/31/17	51% 77%

Totals: **Authorized Final Amt:** $5,895,130,586 **Completed to Date:** $5,284,449,320 **Work This Month:** $26,147,960

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-.1/0	04-1J8004	1
04-ALA-13-5.3/5.6	04-4A8304	1
04-ALA-13-7.4/0	04-3E5104	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-24-5.1/6.2	04-294944	1
04-ALA-24-5.9/6.2	04-0J4204	1
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-24-5.9/6.2	04-4H8004	2
04-ALA-61-19.2/0	04-2G8404	2
04-ALA-80-1.0/1.7	04-0120M4	2
04-ALA-80-1.7/2.5	04-292274	2
04-ALA-80-1.7/2.2	04-014074	2
04-ALA-80-1.8/0	04-014104	3
04-ALA-80-1.9/8	04-3A7764	3
04-ALA-80-1.9/8	04-3A7774	3
04-ALA-80-2.5/0	04-014084	3
04-ALA-80-2.5/3.2	04-292264	3
04-ALA-80-5.7/5.7	04-2J1904	3
04-ALA-80-6.2/6.5	04-4A8204	4
04-ALA-84-25.5/27.1	04-297614	4
04-ALA-92-6.3/6.8	04-2G3614	4
04-ALA-92-5.1/5.8	04-2G3624	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-238-14.5/16.5	04-2490A4	4
04-ALA-580-32.5/32.5	04-1SS054	4
04-ALA-580-1.5/2.2	04-4A2604	5
04-ALA-580-4.7/8.2	04-4A07U4	5
04-ALA-580-7.8/19.1	04-2908V4	5
04-ALA-580-8.3/0	04-172434	5
04-ALA-580-8.4/14.6	04-2908C4	5
04-ALA-580-14.6/21.6	04-2908E4	5
04-ALA-580-31.7/31.9	04-1SS044	6
04-ALA-680-4.8/5.2	04-253764	6
04-ALA-680-20.8/21.5	04-4G5004	6
04-ALA-880-22.6/24	04-3A9214	6
04-ALA-880-24.0/25.5	04-3A9224	6
04-ALA-880-28.4/29.2	04-0A7104	6
04-ALA-880-30.1/31.1	04-1706U4	7
04-ALA-880-32.9/33.9	04-4A8104	7
04-ALA-980-1.1/1.1	04-0J7804	7
04-CC-4-27.5/29	04-1G9404	7
04-CC-4-8.0/25	04-152724	7
04-CC-4-26.6/27.5	04-2285E4	7
04-CC-24-5.2/5.6	04-3G1604	8
04-CC-580-6.1/6.3	04-003944	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-580-6.3/7.7	04-3G4844	8
04-CC-680-1.0/9.9	04-4H6704	8
04-CC-680-17.7/17.9	04-1SS464	8
04-CC-680-24.3/0	04-3A8704	8
04-MRN-1-1.4/0	04-2G8704	9
04-MRN-1-31.2/0	04-4S4504	9
04-MRN-1-37.1/37.1	04-3S5704	9
04-MRN-1-/4	04-3J7604	9
04-MRN-101-.1/0	04-1J8904	9
04-MRN-101-22.2/24.1	04-2640L4	9
04-MRN-101-23.3/27.6	04-264074	10
04-MRN-101-/0	04-2J2904	10
04-NAP-12-.2/3.2	04-264134	10
04-NAP-12-2.8/3.3	04-264144	10
04-NAP-29-1.0/9.9	04-4H6904	10
04-NAP-29-/3.1	04-3J0104	10
04-NAP-37-/7.4	04-3J0304	11
04-NAP-121-.3/2	04-4442A4	11
04-NAP-121-3.1/3.1	04-2J9904	11
04-NAP-121-20.2/20.4	04-2A1104	11
04-NAP-121-/11.6	04-3J0004	11
04-NAP-128-10.3/10.3	04-4S0304	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-128-19.1/34.3	04-3E4004	12
04-NAP-128-20.2/20.2	04-3G7604	12
04-SCL-0-/0	04-0J5804	12
04-SCL-9-2.5/7	04-2A4304	12
04-SCL-9-4.2/0	04-4S0504	12
04-SCL-17-.1/0	04-1J7904	12
04-SCL-17-1.0/99.9	04-4H6604	13
04-SCL-84-12.0/12.1	04-1J6504	13
04-SCL-85-18.0/23.9	04-154204	13
04-SCL-101-38.0/38.1	04-0J0604	13
04-SCL-101-38.0/38.1	04-040604	13
04-SCL-101-49.0/52.2	04-4A3304	13
04-SCL-101-/26.7	04-153304	14
04-SCL-152-6.1/6.5	04-448834	14
04-SCL-152-9.9/21.9	04-4C2004	14
04-SCL-152-16.2/19.5	04-2A4404	14
04-SCL-152-/5.2	04-2A2504	14
04-SCL-280-7.8/11.5	04-272044	14
04-SCL-680-/9.9	04-153204	15
04-SCL-880-2.1/2.1	04-1J7704	15
04-SF-1-5.9/6.3	04-1A9024	15
04-SF-80-4.9/5.9	04-0435E4	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SF-80-5.8/7.8	04-3G4434	15
04-SF-80-8.2/8.7	04-0120W4	15
04-SF-80-8.2/8.7	04-0120F4	16
04-SF-80-12.6/13.9	04-0120T4	16
04-SF-101-4.3/4.3	04-3E4704	16
04-SF-280-4.1/4.4	04-1A5514	16
04-SM-0-/0	04-0G2224	16
04-SM-1-16.4/16.4	04-4H7904	16
04-SM-1-16.8/17.1	04-4H6204	17
04-SM-1-38.2/39.7	04-1123H4	17
04-SM-1-39.6/40.1	04-1123J4	17
04-SM-1-40.6/41	04-265604	17
04-SM-1-/40.3	04-1J6604	17
04-SM-92-14.4/18.8	04-041004	17
04-SM-101-.9/3.6	04-2356A4	18
04-SM-101-16.3/17.1	04-235844	18
04-SM-101-/6	04-4A9254	18
04-SM-280-21.3/0	04-0G7104	18
04-SOL-12-20.6/21.3	04-2A6204	18
04-SOL-37-.1/7.4	04-3E3604	18
04-SOL-37-9.8/10.6	04-3J0204	19
04-SOL-80-1.0/9.9	04-4H7404	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-1.1/43.5	04-3E5004	19
04-SOL-80-11.3/12.9	04-0A5344	19
04-SOL-80-14.3/14.4	04-0A5354	19
04-SOL-80-/28.4	04-153504	19
04-SOL-113-21.8/22.2	04-0G7504	20
04-SOL-128-.7/.7	04-1E4004	20
04-SOL-680-/13.1	04-3G6504	20
04-SON-1-21.7/0	04-4S1604	20
04-SON-1-29.9/29.9	04-3G7404	20
04-SON-1-34.5/0	04-4S6204	20
04-SON-1-40.1/0	04-3S7524	21
04-SON-12-9.6/0	04-1A2904	21
04-SON-12-18.8/21.7	04-4H5704	21
04-SON-12-32.7/33	04-3A3304	21
04-SON-101-.9/3.6	04-2640U4	21
04-SON-101-3.4/4.1	04-2640K4	21
04-SON-101-7.1/8.1	04-0A1854	22
04-SON-101-20.7/20.7	04-245444	22
04-SON-101-25.0/29.3	04-3A23U4	22
04-SON-101-54.2/56.2	04-2G6004	22
04-SON-116-41.8/44.7	04-283824	22
04-SON-128-1.2/1.3	04-3G1204	22

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-128-2.4/2.4	04-1SS224	23
04-SON-128-5.4/0	04-2S9414	23
04-SON-128-17.1/24.7	04-4A8824	23

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$170,205,474	$117,602,104
-F-	FEDERAL AID (PRIMARY)	$48,500,726	$48,620,813
-S-	FEDERAL AID (SECONDARY)	$102,168,420	$85,427,612
-SH-	STATE HIGHWAY	$4,890,976,787	$4,564,411,308
-ER-	STORM DAMAGE REPAIR	$6,697,940	$6,577,265
		$676,581,238	$461,810,218
District Total:		**$5,895,130,586**	**$5,284,449,320**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$26,809,556
Work completed this Period:	$26,809,556