State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

06/05/12

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.2/10 04-2E6204 HM1	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	M C K SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		$337,777 $0 $0	04/11/12 04/27/12	0% 0%
04-ALA-13-4.4/8.6 04-4A3414 ACHS-S013-(023)N TPGS-013 -(23N)E --() HB1	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT AT VARIOUS LOCATIONS FROM 0.6 MILE SOUTH OF CARSON STREET UNDERCROSSING TO 0.3 MILE NORTH OF MOR REMOVE GORE SIGNS AND REPLACE	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA 90680 (714)893-0551	LAWRENCE, LOI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1931	$757,713 $664,110 $0	01/19/11 02/09/11 04/17/12 04/23/12	100% 100% COMPLETED
04-ALA-13-10.0/13.2 04-2R9904 HM1	WPCP	IN ALAMEDA COUNTY IN BERKELEY FROM HILLER DRIVE TO SAN PABLO AVENUE COLD PLANE AND PLACE BONDED WEARING	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVENUE NO 300 SAN FRANCISCO CA 94108 (415)467-3000		$1,273,003 $0 $0	05/04/12 05/22/12	0% 0%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	$239,767,717 $155,733,988 $4,094,942	11/10/09 11/19/09 03/27/14	0% 0% PLANT EST SATIS
04-ALA-24-5.7/0 04-3A0904	WPCP	IN ALAMEDA, CONTRA COSTA AND SAN MATEO COUNTIES AT VARIOUS STATE FACILITIES REPLACE UNDERGROUND STORAGE TANKS	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. P.O. BOX 5001 BAY POINT, CA 94565 (925)709-1944	BAHADUR, SINGH 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7836	$1,786,047 $992,489 $181,296	07/08/11 07/28/11 11/21/12	58% 55%
04-ALA-80-1.0/1.7 04-0120M4 HA4S3	SWPPP	IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	FLATIRON WEST INC 2100 GOODYEAR ROAD BENECIA CA 94510 (707)742-6000		$29,991,639 $0 $0	03/29/12 05/01/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() HA23	WPCP	IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	$1,451,224 $294,109 $258,887	11/14/11 12/02/11 02/07/13	7% 20%
04-ALA-80-2.5/8 04-1G3104 ACIM-0801-(112)E --() HA22	WPCP	IN OAKLAND, EMERYVILLE, BERKELEY AND ALBANY FROM PORT OF OAKLAND OVERCROSSING TO THE ALAMEDA CONTRA COSTA COUNTY LINE REHABILITATE PAVEMENT	O.C. JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	AHMADZADEH, ALI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1930	$10,219,160 $5,818,777 $1,098,322	02/17/11 03/15/11 04/30/13	42% 57%
04-ALA-80-3.0/7.2 04-2E2404 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS(5 BRIDGES) TREAT BRIDGE DECK,REPLACE SEALS	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 94550 (925)605-4500	AHMADZADEH, ALI 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7119	$256,772 $137,352 $94,502	02/01/12 02/22/12 07/10/12	42% 53%
04-ALA-84-20.7/23.1 04-172414 HB1	WPCP	IN ALAMEDA COUNTY NEAR PLEASANTON FROM 3.0 TO 5.1 MILES EAST OF ROUTE 680 INSTALL EROSION CONTROL	DECKER LANDSCAPING, INC 3650 CINCINNATI AVENUE ROCKLIN CA 95765 (916)652-1780	KHANUM, TASLIMA 3049 INDEPENDENCE DRIVE STE #1 LIVERMORE, CA 94551 (925)606-4447	$142,031 $122,842 $1,197	02/02/11 02/24/11 09/13/13 PLANT EST SATIS	0% 0%
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --() HB1	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA CA 95054 (408)327-7019	GREWAL,SATINDER 3049 INDEPENDENCE DRIVE STE I LIVERMORE CA 94551-7673 (510)224-6040	$22,137,942 $21,527,808 $9,875	12/21/06 01/10/07 04/15/13	85% 96%
04-ALA-84-25.5/27.1 04-297614 HB4C	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING,INC P.O. BOX 6227 CONCORD, CA 94524 (925)687-6666	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$20,551,643 $0 $0	03/21/12 04/13/12 11/13/13	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-238-5.2/0 04-0G9604	WPCP	IN ALAMEDA COUNTY IN FREMONT AT GURDWAR ROAD INSTALL TRAFFIC SIGNALS AND	A.J. VASCONI, INC. 1136 WILLOW PASS CT CONCORD, CA 94520 (925)691-9400	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$447,416 $426,275 $0	06/22/11 07/14/11 05/03/12 05/04/12	100% 100% COMPLETED
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --() HA25	SWPPP	IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN, INC. 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)838-4889	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,433,443 $1,193,163 $3,375	12/21/10 02/15/11 04/21/15	0% 0% PLANT EST SATIS
04-ALA-580-8.3/0 04-172434	SWPPP	IN ALAMEDA COUNTY NEAR LIVERMORE EAST OF CROSS ROAD 2.2 MILES SOUTHEAST OF ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$601,658 $7,421 $1,073	09/29/11 11/17/11 08/03/15	0% 2%
04-ALA-580-46.5/0 04-1F6304 20.80.020 040		AT LOUISE STREET, OAKLAND, UNDERNEATH ROUTE 580, IN ALAMEDA COUNTY DIR'S ORDER EMERGENCY F.A. TO DEMOLISH CONCRETE STRUCTURES	YERBA BUENA ENGINEERING & CONSTRUCTION, INC. 1340 EGBERT AVENUE SAN FRANCISCO, CA 94124 (415)822-4400	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)867-6035	$285,000 $183,812 $0	10/14/11 10/14/11 04/06/12 05/08/12	100% 100% COMPLETED
04-ALA-680-.3/0 04-1SS244 SHOPP 130		REPAIR SLIPOUT WITH ROCK SLOPE PROTECTION	REDGWICK CONSTRUCTION COMPANY 8150 ENTERPRISE DRIVE NEWARK, CA 94560 (510)792-1727	MOGHADAM, SIAVOSH 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$795,000 $810,000 $0	01/26/11 01/26/11 01/13/12	90% 100%
04-ALA-680-4.8/5.2 04-253764 HE14	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING,INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,515,244 $1,464,018 $1,719	07/07/10 07/22/10 01/02/15	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-3.7/4.2 04-3A5504 HA42	WPCP	IN ALAMEDA COUNTY ON ROUTE 880 IN FREMONT FROM FREMONT BOULEVARD LANDING ROAD OVERCROSSING TO 0.2 MILE SOUTH OF AUTO MALL PARKWAY REPLACE SB CMS SIGNS, INSPECT	ROADWAY ENGINEERING WORKS, INC 3442 6TH STREET CERES, CA 95307 (209)541-0920	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$552,198 $232,877 $71,378	06/23/11 07/28/11 07/23/12	66% 42%
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC. 717 KEVIN COURT OAKLAND, CA 94621 (707)310-1798	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	$59,936,651 $39,899,833 $2,058,459	08/20/09 09/15/09 01/18/13	70% 67%
04-ALA-880-28.2/29.9 04-1A6824 ACIM-8801-(064)E --() HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE __ SOUTH OF THE FIFTH AVENUE O ROADWAY REHABILITATION	GALLAGHER & BURK, INC. 22991 CLAWITER ROAD HAYWARD, CA 94545 (510)921-3006	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4918	$12,716,072 $335,918 $335,918	12/02/11 01/04/12 10/25/13	5% 3%
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$95,852,296 $52,945,422 $505,536	03/25/09 04/20/09 05/19/14	86% 55%
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$69,430,829 $42,437,307 $1,393,247	04/15/10 05/06/10 01/30/14	45% 61%
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH AND PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	HATEFI, AMIR 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$37,465,417 $20,292,318 $750,268	12/23/10 01/19/11 05/30/13	48% 54%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-26.6/27.5 04-2285E4 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741 (916)635-9370	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$42,750,000 $3,849,129 $2,841,936	10/11/11 11/03/11 06/30/15	6% 9% SUSPENDED
04-CC-4-43.9/48.1 04-0A8404 ACHS-P004-(144)E P P0-04 1-(4E) --() HB1	SWPPP	IN CONTRA COSTA COUNTY @ DISCOVERY BAY AND BRYRON FROM MARSH CREEK TO 0.2 MILE WEST OF CONTRA COSTA SAN JUAQUIN COUNTY LINE INSTALL MEDIAN BUFFER ZONE AND	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)715-0219	ARSHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$10,531,481 $94,460 $36,417	06/29/11 07/22/11 11/06/12	0% 1%
04-CC-24-5.2/5.2 04-2G6504 20.20.201 130		IN CONTRA COSTA, IN LAFAYETTE, ON EB ROUTE 24 NEAR HAPPY VALLEY ROAD U/C INJECTING GROUTING, GRIND & PAVE AC, REPAIR CULVERT - DIR GROUT INJECTION, GRIND/OVERLAY AC, CULVRT	BAY CITIES PAVING & GRADING 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$985,000 $56,423 $56,423	02/03/12 03/22/12 07/03/12	45% 6%
04-CC-80-10.6/0 04-3G2004 20.20.201 130		WILLOW AVENUE O.C. BRIDGE NO. 28-0151 DIR'S EMERGENCY F.A. REPLACE BRIDGE JOINTS & PERFORM MISC WORK	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL, CA 94901 (415)453-3732	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$985,000 $809,542 $0	09/13/11 09/13/11 04/16/12	99% 82%
04-CC-80-13.9/14.2 04-049074 HA21	WPCP	CONTRA COSTA AT CARQUINEZ BRIDGES REPLACE TIMBER FENDERS PIERS 2 & 3	GOLDEN STATE BRIDGE, INC. 901 HOWE ROAD MARTINEZ, CA 94553 (925)372-8000	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$16,882,662 $1,915,920 $1,915,920	02/16/12 03/06/12 05/01/13	8% 11%
04-CC-160-.8/1.3 04-1A5214 HA14	SWPPP	IN CONTRA COSTA AND SACRAMENTO COUNTIES IN AND NEAR ANTIOCH AT ANTIOCH BRIDGE BRIDGE SEISMIC RETROFIT	CALIFORNIA ENGINEERING CONTRACTORS 20 HAPPAY VALLEY ROAD PLEASANTON, CVA 94566 (925)461-1500	TENORO, DAVID 1771 VINEYARD DRIVE ANTIOCH CA 94509 (510)385-7084	$45,658,400 $43,890,017 $433,213	04/22/10 05/19/10 07/11/12	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-1.3/23.4 04-2E1704 HM4	WPCP	IN ALAMEDA,CONTRA COSTA AND SAN SAN MATEO COUNTIES_AT VARIOUS LOCATIONS. CHANGE XEON CMS SIGNS TO LED	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES, INC. 371 BEL MARIN KEYS BLVD, #200 NOVATO, CA 94949 (415)884-3000	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	$303,775 $0 $0	06/14/11 07/07/11 02/27/12 05/30/12	0% 0%
04-CC-680-7.5/14.2 04-1E7904 HM3	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS PLACE POLYSTER CONCRETE	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (707)746-8028	ARSHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$1,438,164 $596,806 $480,894	06/09/11 07/07/11 06/27/12	42% 41%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)259-7982	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$993,366 $907,895 $0	12/21/09 01/26/10 05/07/14	0% 0% PLANT EST SATIS
04-CC-680-/12.8 04-4470U4 ACIM-0680-(067)E --() HA22	SWPPP	IN CONTRA COSTA COUNTY FROM ALCOSTA BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF RUDGEAR ROAD UNDERCROSSING REHABILITATE ROADWAY	BAY CITIES PAVING AND GRADING INC 5029 FORNI DRIVE CONCORD CA 94520 (925)687-6666	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$54,952,853 $48,921,749 $1,666,346	11/18/10 12/14/10 09/01/12	68% 89%
04-MRN-1-2.6/2.6 04-1SS074 20.20.201 130		IN MARIN COUNTY, NEAR MILL VALLEY, AT 0.6MSO OF PANORAMIC HIGHWAY TO CONST CIDH PILERETAINING WALL, RECONST ROADWAY, REPAIR DRAINA CONST CIDH PILE RET WALL, RECONST ROADWAY	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)774-6297	$3,985,000 $999,783 $0	12/19/11 12/19/11 07/30/12	65% 25%
04-MRN-1-19.0/22.8 04-2E1204 ACST-P001-(556)E P0-01 5-(6E) --() HA12	WPCP	IN MARIN COUNTY FROM 6.8 MILES NORTH OF PANORAMIC HIGHWAY TO 3.7 MILES SOUTH OF SIR FRANCIS DRAKE BOULEVARD. RUBBERIZED WARM MIX ASPHALT (GAP	TEAM GHILOTTI, INC. 2531 PETALUMA BLVD SOUTH PETALUMA, CA 94952 (707)763-8700	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$951,511 $304,706 $0	06/20/11 07/13/11 11/07/11	100% 32% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-37-11.7/12.2 04-3S5804 HA23	WPCP	IN MARIN COUNTY NEAR NOVATO AT NOVATO CREEK BRIDGE CONSTRUCT RETAINING WALL	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732		$333,369 $0 $0	12/21/11 01/05/12	0% 0%
04-MRN-101-7.4/0 04-4S5504 ACNH-Q101-(203)E --() HA23	WPCP	IN MARIN COUNTY ON ROUTE 101 NEAR CORTE MADERA AT TAMALPAIS DRIVE OVERCROSSING___ REPLACE EXISTING FILL WITH	GHILOTTI CONSTRUCTION, COMPANYINC. 2301 KERNER BLVD. SAN RAFAEL, CA 94901 (415)256-1524	CHOI, GINA 756 FRANCISCO BLVD. WEST SAN RAFAEL, CA 94901 (510)385-8178	$1,085,165 $12,130 $12,130	03/27/12 04/19/12 09/19/12	0% 1%
04-MRN-101-18.6/22.3 04-264064 HB5	SWPPP	IN MARIN COUNTY IN AND NEAR NOVATO FROM ROUTE 37 TO ATHERTON AVENUE CONSTRUCT HOV LANES	GHILOTTI BROTHERS, INC. RM HARRIS JOINT VENTURE 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	BLUNK, CHRISTOPHER 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-6886	$25,896,669 $19,169,719 $2,001,953	06/02/11 07/07/11 07/03/12	51% 74%
04-MRN-101-/8.5 04-0C7404 ACNH-Q101-(211)E --() HA22	WPCP	IN MARIN COUNTY IN & NEAR SAUSALITO ,CORTE MADERA AND LARKSPUR ON ROUTE 101 FROM THE GOLDEN GATE BRIDGE TO CORTE MADERA CREEK ASPHALT CONCRETE SURFACING	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BOULEVARD WEST SAN RAFAEL, CA 94901 (510)774-6297	$20,602,323 $1,870,978 $1,846,178	02/03/12 02/29/12 09/26/12	10% 9%
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --() HB4C	SWPPP	IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	SANGALANG, RON 320 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (717)429-6220	$20,275,559 $315,168 $264,868	01/26/12 02/17/12 03/14/13	4% 2%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --() HB4C	SWPPP	IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	$36,224,388 $858,479 $609,674	01/11/12 02/03/12 02/09/15	3% 2%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-24.6/35.6 04-2E4304 HM1	WPCP	IN NAPA COUNTY, IN AND NEAR SAINT HELENA AND CALISTOGA FROM JUNCTION ROUTE 128 EAST RUTHERFORD TO 0.2 MILE SOUTH OF DIAMOND MOUNTA COLD PLANE AC AND OVERLAY WITH HMA	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVE #300 SAN FRANCISCO CA 94108 (415)467-3000		$788,298 $0 $0	04/27/12 05/16/12	0% 0%
04-NAP-29-36.9/38.1 04-0G5304	WPCP	PAVEMENT REPAIR IN DOWNTOWN CALISTOGA FROM JUNCTION ROUTE 128 TO 0.2 MILE NORTH OF SILVERADO TRAIL. COLD PLANE AND RESURFACE PAVEMENT	MCK SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		$349,726 $0 $0	03/19/12 04/10/12	0% 0%
04-NAP-121-.3/2 04-4442A4	WPCP	IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828 (916)383-4071	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	$401,943 $77,847 $36,944	09/23/11 10/18/11 08/10/15	32% 35%
04-NAP-128-4.0/4.6 04-4C3514	WPCP	IN NAPA COUNTY IN CALISTOGA FROM HIGH STREET TO KORTUM CANYON RD PLACE RUBBERIZED HMA	MCK SERVICES INC P O BOX 5697 CONCORD, CA 94524 (925)957-9200		$381,111 $0 $0	03/15/12 04/10/12	0% 0%
04-NAP-128-19.1/34.3 04-2E5804	WPCP	IN NAPA COUNTY NEAR NAPA FROM KNOXVILLE ROAD TO SOLANO COUNTY LINE COLD PLANE AC PAVEMENT AND HMA	VINTAGE PAVING COMPANY INC P O BOX 461 WINTERS CA 95694 (530)795-0132		$1,014,355 $0 $0	04/09/12 04/25/12	0% 0%
04-SCL-9-1.1/6.3 04-3S6204 HA23	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM 1.6 MILES NORTH OF ROUTE 35 TO 0.2 MILE SOUTH OF PIERCE ROAD PLACE ANCHORED WIRE MESH	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 95550 (925)605-4517	TAROKH, CASEY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5826	$480,385 $194,123 $194,123	10/06/11 10/25/11 09/07/12	14% 40%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-4.8/4.9 04-4G1704 20.20.201 130		IN SANTA CLARA COUNTY, AT SARATOGA CREEK BRIDGE ON ROUTE 9, TO RECONSTRUCT DAMAGED BRIDGE RAIL. DIR'S ORDER EMERGENCY F.A. RECONSTRUCT BRIDGE RAILING	GOLDEN STATE BRIDGE, INC. 901 HOWE ROAD MARTINEZ, CA 94553	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5705	$785,000 $0 $0	02/13/12 02/03/12 06/26/12	0% 0%
04-SCL-9-6.7/0 04-2A8004 HM3	WPCP	IN SANTA CLARA COUNTY ON ROUTE 9, 17 AND 101 AT VARIOUS LOCATIONS CLEAN AND PAINT STEEL GIRDERS	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDY AVENUE SIGNAL HILL, CA 90755 (562)824-1606	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5849	$1,112,500 $210,954 $30,406	05/24/11 06/24/11 07/30/12	50% 19%
04-SCL-17-10.5/13.9 04-2E1604 HM3	WPCP	IN SANTA CLARA COUNTY ON ROUTE 17 AT VARIOUS LOCATIONS_(5 BRIDGES) PAINT STEEL GIRDERS	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5840	$1,529,145 $952,266 $691,606	02/03/12 02/22/12 07/06/12	46% 62%
04-SCL-17-/2.8 04-264904 NH-P017-(106)E --() HB1	SWPPP	IN SANTA CLARA COUNTY ON ROUTE 17 FROM 0.1 MILE SOUTH OF SUMMIT ROAD SEPARATION TO 2.8 MILES NORTH OF SUMMIT ROAD DRAINAGE SYSTEM TO BE REPLACED	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATSONVILLE, CA 95076 (831)768-2700	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$13,337,040 $11,800,397 $1,595,956	03/30/11 04/25/11 06/29/12	90% 84%
04-SCL-85-5.6/5.6 04-2E2504 HM3	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS(11 BRIDGES) TREAT BRIDGE DECK & REPLACE SEALS	BLAISDELL CONSTRUCTION, INC. 2242 BARNEY ROAD ANDERSON, CA 96007 (530)365-4444	LE, ROBERT 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)595-4007	$830,139 $257,943 $257,943	03/20/12 04/13/12 08/09/12	12% 31%
04-SCL-85-9.0/9.5 04-0G1404 ACHS-P085-(052)E P P0-85 0-(2E) --() HB1	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.2 MILE NORTH OF LEIGH AVENUE OVERCROSSING TO UNION AVENUE OVERCROSSING INSTALL DRAINAGE IMPROVEMENTS	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400		$301,000 $0 $0	04/13/12 05/01/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-18.0/24.1 04-0C8804 ACST-PP08-(505)1 --() HA22	WPCP	IN SANTA CLARA COUNTY IN CUPERTINO,SUNNYVALE AND MOUNTAIN VIEW FROM 0.3 MILE NORTH OF STEVENS CREEK BLVD OVERCROSSING TO ROUTE 85/ GRIND AND REPLACE CONCRETE	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$7,796,527 $1,719,866 $1,675,366	01/05/12 02/03/12 07/05/12	36% 22%
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --() HE14	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL, CA 94901 (415)453-4675	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$575,325 $519,271 $11,479	01/30/09 02/23/09 12/14/12 PLANT EST SATIS	0% 0%
04-SCL-101-25.3/25.3 04-1E6604 HM3	WPCP	IN SOLANO, SAN MATEO, SANTA CLARA COUNTIES AT VARIOUS LOCATIONS REPLACE REINFORCED CONCRETE RAILING	AMERICAN CIVIL CONTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA, CA 94510 (707)746-8028	LUGO, SERGIO 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5840	$1,269,893 $1,006,881 $274,694	03/11/11 03/28/11 06/05/12	100% 81%
04-SCL-101-31.0/34.9 04-1A9804 ARRA-Q101-(164)L Q10-1 16-(HPL)U 04 0-90-() HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE NORTH OF CAPITOL EXPRESSWAY OVERCROSSING TO 0.3 MILE SOUTH OF STORY ROAD OVERCROSS WIDEN FREEWAY	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235 (925)606-2400	SAIDIAN, JACOB 1007 KNOX AVENUE SAN JOSE, CA 95122 (650)222-7489	$23,625,547 $21,464,569 $1,208,812	11/09/10 11/16/10 06/08/12	94% 88%
04-SCL-101-40.2/41.2 04-4876A4 HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$340,304 $308,305 $933	12/23/10 01/13/11 08/26/14 PLANT EST SATIS	0% 0%
04-SCL-101-47.9/52.2 04-3A9804 HA21	WPCP	IN SANTA CLARA COUNTY IN PALO ALTO AND MOUNTAIN VIEW AT VARIOUS LOCATIONS BRIDGE RAIL REPLACEMENT/UPGRADE	VIKING CONSTRUCTION CO, INC. 11315 SUNRISE GOLD CIR., #A RANCHO CORDOVA, CA 94741 (916)852-5530	LOWE, THOMAS 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5816	$922,185 $842,768 $0	07/01/11 07/28/11 05/04/12 05/08/12 OVER RUN	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-49.0/52.2 04-4A3304 HB4C	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$35,881,835 $1,311,388 $1,175,288	11/17/11 12/13/11 10/27/14	4% 4%
04-SCL-130-9.0/15 04-2E4604 HM1	WPCP	IN SANTA CLARA COUNTY ABOUT 7.0 MILES WEST OF SAN JOSE FROM 1.0 MILE EAST OF THREE SPRINGS ROAD TO 0.8 MILE WEST OF SMITH CREEK PLACE ASPHALT-RUBBER SEAL COAT	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$751,751 $0 $0	04/16/12 05/09/12	0% 0%
04-SCL-130-15.0/18.7 04-2E6004 HM1	WPCP	IN SANTA CLARA COUNTY NEAR SAN JOSE FROM 0.8 MILE WEST OF SMITH CREEK TO 1.5 MILES EAST OF KINCAID ROAD COLD PLANE AC PAVEMENT AND OVERLAY	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVE SUITE 300 SAN FRANCISCO CA 94108 (415)467-3000		$614,198 $0 $0	04/27/12 05/14/12	0% 0%
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --() 	SWPPP	IN SANTA CLARA COUNTY IN GILROY FROM 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	SUAREZ & MUNOZ CONSTRUCTION 20975 CABOT BOULEVARD HAYWARD, CA 94545 (510)782-6065	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$637,890 $14,833 $5,813	12/14/11 01/18/12 10/13/15	3% 2%
04-SCL-152-12.8/0 04-2A2604 ACHS-P152-(078)N P15-2E07-() --() HB1	SWPPP	IN SANTA CLARA COUNTY NEAR GILROY FROM 0.2 MILES EAST OF FURLONG AVENUE TO 0.2 MILES WEST OF CANADA ROAD REALIGN ROADWAY	TOP GRADE CONSTRUCTION INC 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764		$2,028,740 $0 $0	03/14/12 04/03/12	0% 0%
04-SCL-237-9.3/11.1 04-2E4704 HM1	WPCP	IN SANTA CLARA COUNTY IN MILPITAS FROM ROUTE 237/880 SEPARATION TO ROUTE 237/680 PLACE MICRO-SURFACING	CALIFORNIA PAVEMENT MAINTENANCE COMPANY INC 9390 ELDER CREEK ROAD SACRAMENTO CA 95829 (916)381-8033		$541,709 $0 $0	04/11/12 05/16/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-1.8/1.8 04-4G1504 20.20.201 130		ON ROUTE 880 IN SANTA CLARA, IN SAN JOSE AT PARK AVENUE DIR'S EMERGENCY F.A. RECONST UNDERDRAIN TRENCH, DI & PAVEMENT	DE SILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	$1,185,000 $932,748 $0	10/10/11 10/12/11 01/16/12	100% 79%
04-SCL-880-2.0/0 04-1SS294 20.20 201130		IN SAN JOSE, ROUTE 880, NEAR ALAMEDA O/C TO REPAIR SINKHOLES AND UNDERGROUND VOIDS GROUTING AND PAVEMENT REPAIR	DESILVA GATES CONSTRUCTION 11555 DUBLIN BLVD. DUBLIN, CA 94568	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3034	$435,000 $356,386 $0	07/27/11 07/27/11 05/07/12 05/08/12 COMPLETED	100% 100%
04-SCL-880-4.4/8.7 04-298304 HB5	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE A AND MILPITAS FROM 0.1 MILE NORTH OF ROUTE 101 TO 0.3 MILE NORTH OF ROUTE 237._____ WIDEN I-880 ONE LANE EACH DIRECTION	BAY CITIES PAVING & GRADING, INC 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (405)232-0224	$31,611,172 $2,435,360 $1,669,600	12/14/11 01/05/12 02/20/13	6% 8%
04-SF-1-6.9/0 04-1637K4 NH-X075-(035)N --() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO 0.2 MI SOUTH OF RTE 1/101 SEPARATION CREEK MITIGATION CULVERT DRAINAGE	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	ABDI, ABDOLREZA 603 MASON STREET PRESIDIO, CA 94129 (510)867-6023	$413,553 $397,799 $17,870	06/21/11 07/07/11 06/28/12	73% 99%
04-SF-35-/2 04-2E2204 HM1	WPCP	IN CITY AND COUNTY OF SAN FRANCISCO FROM SAN MATEO AND SAN FRANCISCO COUNTY LINE TO 0.1 MILE WEST OF SUNSET BOULEVARD. BONDED WEARING COURSE OVERLAY	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVENUE, SUITE 300 SAN FRANCISCO, CA 94108 (415)467-3000	BADR, BASSAM 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2441	$1,008,013 $21,406 $21,406	11/28/11 12/21/11 07/31/12	20% 2%
04-SF-80-4.9/5.9 04-0435E4 HA4S3	SWPPP	IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$3,432,840 $2,904,800 $72,585	11/29/10 12/14/10 06/07/12	100% 83%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-5.4/0 04-040824 HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AT SFOBB REPLACE SUSTATION ELECTRICAL GEAR	HARRIS ELECTRIC 6681 A SIERRA LANE DUBLIN, CA 94568 (925)560-9880	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7149	$699,500 $59,750 $0	08/10/11 09/14/11 10/29/12	36% 9%
04-SF-80-7.9/8.2 04-0120S4 HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND, CA 94607	HOWE, WILLIAM 325 BURMA ROAD OAKLAND CA 94607 (510)385-7084	$178,806,069 $118,423,913 $10,615,263	02/04/10 02/23/10 12/30/13	57% 66%
04-SF-80-8.2/8.7 04-0120F4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	$1,887,342,308 $1,661,924,016 $9,588,991	04/18/06 05/03/06 08/24/14	73% 88%
04-SF-101-1.1/4.3 04-1E3104 HM3	WPCP	IN SAN FRANCISCO COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS REPLACE JOINT SEALS, APPLY	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		$1,119,897 $0 $0	03/21/12 04/02/12	0% 0%
04-SF-101-4.1/5 04-2A1404 NH- -( )A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA, 94510 (707)746-8028	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)715-6644	$5,312,013 $1,313,345 $289,582	10/11/10 10/26/10 09/15/13	47% 24%
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$87,255,863 $81,978,952 $2,251,372	03/23/10 04/08/10 06/27/12	83% 93%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-9.2/9.8 04-163734 ACBR-X075-(027)N X0-75 0-(7N) --() HE12	SWPPP	IN CITY AND COUNTY OF SAN FRANCISCO AT THE ROUTE 101/1 SEPARATION TO GOLDEN GATE TOLL PLAZA RECONSTRUCT IC, CONSTRUCT VIADUCT	CC MYERS, INC	SHARMA, JYOTSNA 603 MASON AT HALLECK PRESIDIO SAN FRANCISCO CA 94105 (510)385-5732	$91,264,467 $81,829,107 $0	10/23/09 11/24/09 05/01/12 05/04/12	100% 100% COMPLETED
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$424,094 $392,191 $36,369	06/23/11 07/15/11 12/31/14	23% 91%
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 302 SOUTH 36TH STREET, STE400 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$413,028,457 $385,375,306 $3,010,642	12/13/06 01/03/07 03/30/13	86% 93%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,130,034 $749,916 $6,608	03/09/09 03/20/09 06/23/15	0% 0% PLANT EST SATIS
04-SM-1-/3.3 04-2E4904 HM1	WPCP	IN SAN MATEO COUNTY, FROM THE SANTA CRUZ/SAN MATEO COUNTY LINE TO 0.6 MILE NORTH OF CHAULK ROAD RUBBERIZED HOT MIX ASPHALT (RHMA)	MCK SERVICES INC P O BOX 5697 CONCORD CA 94524 (925)957-9200		$1,147,415 $0 $0	04/25/12 06/01/12	0% 0%
04-SM-1-/13.4 04-2G3204 20.20.201 .13		IN SAN MATEO COUNTY NEAR PESCADERO	O.C. JONES & SONS,INC 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$2,985,000 $2,833,398 $0	12/16/10 12/16/10 10/31/11	100% 95% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-3.8/3.8 04-2G7904 SHA042		ON ROUTE 35, POSTMILE 3.8, NEAR SKY LONDA IN SAN MATEO COUNTY EMERGENCY CONSTRUCTION OF RETAINING WALL	PACIFIC ELECTRIC CONTRACTING 330 PHELAN AVENUE SAN JOSE, CA 95112 (408)293-8102	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$325,000 $286,825 $0	06/29/11 06/29/11 05/31/12	100% 88% OVER RUN
04-SM-35-3.8/0 04-3G0104 20.20.201 130		ON ROUTE 35, POSTMILE 3.8, NEAR SKY LONDA IN SAN MATEO COUNTY, TO REPAIR SLIPOUT BY CONSTRUCTING A SOLDIER PILE WALL DIR'S EMERGEN CONSTRUCT CIDH RETAINING WALL	GRANITE ROCK COMPANY, D.B.A. PAVEX CONSTRUCTION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$2,085,000 $835,812 $0	09/12/11 09/12/11 05/30/12	100% 40% OVER RUN
04-SM-35-10.6/25.8 04-1E5704 HM2	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERT	HALF MOON BAY GRADING & PAVINGINC 1780 HIGGINS CANYON ROAD HALF MOON BAY CA 940192522 (650)726-3588		$140,271 $0 $0	04/20/11 05/17/11	0% 0%
04-SM-35-28.9/0 04-3G5604 20.20.201 130		IN SAN MATEO COUNTY, IN DALY CITY AT 0.3 MILE NORTH OF ROUTE 1 DIR'S EMERGENCY F.A. REPAIR DRAINAGE PIPE AND PLACE RSP	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063 (925)819-2960	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2426	$485,000 $440,475 $0	09/23/11 09/23/11 04/15/12	90% 91%
04-SM-35-29.7/31.5 04-2E4504 HM1	WPCP	IN SAN MATEO COUNTY IN DALY CITY FROM WESTMOORE AVENUE TO SAN FRANCISCO COUNTY LINE COLD PLANE AC PAVEMENT AND HMA	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVENUE SUITE 300 SAN FRANCISCO CA 94108 (415)467-3000		$336,892 $0 $0	04/25/12 05/16/12	0% 0%
04-SM-82-4.8/18.9 04-4A9234 HB4N	WPCP	IN SAN MATEO COUNTY ON RTE 82 FROM WHIPPLE AVENUE IN REDWOOD CITY TO RTE 380 IN SAN BRUNO AND AT VARIOUS LOCATIONS ON AND ADJANCEN INSTALL TRAFFIC OPERATION SYSTEM	MIKE BROWN ELECTRIC CO 561-A MERCHANTILE DRIVE COTATI CA 949313040 (707)792-8100		$5,447,373 $0 $0	04/25/12 06/01/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-82-20.8/21.9 04-2E3704 HM1	WPCP	IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO FROM ARROYO DRIVE TO HICKEY BOULEVARD REPLACE ASPHALT CONCRETE SURFACING	INTERSTATE GRADING AND PAVING,INC. 128 SO MAPLE AVENUE SO SAN FRANCISCO, CA 94080 (650)952-7333	BASSAM, BADR 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2441	$422,470 $0 $0	06/09/11 07/01/11 07/31/12	0% 0%
04-SM-82-/15.9 04-249924 ACST-S082-(017)E S0-82 0-(7E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM MILLBRAE AVENUE TO CAMBRIDGE AVENUE IN MENLO PARK MODIFY TRAFFIC SIGNALS	MIKE BROWN ELECTRIC 561 MERCANTILE DR. COTATI, CA 94931	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7161	$5,009,991 $3,682,812 $222,007	07/20/10 08/17/10 09/15/12	97% 73%
04-SM-84-5.2/5.2 04-2G4004 NH- -( ) --() SHOPP 130		CULVERT FAILURE REPLACE FAILED CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$288,445 $161,840 $0	12/29/10 12/29/10 10/31/11 OVER RUN	100% 56%
04-SM-84-8.3/17 04-2E6304 HM1	WPCP	IN SAN MATEO COUNTY, IN LA HONDA AND SKY LONDA ON ROUTE 84 FROM PESCADERO ROAD TO ONE MILE NORTH OF FRIARS LANE REPLACE HOT MIX ASPHALT	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$253,357 $0 $0	05/09/12 05/22/12 10/31/12	0% 0%
04-SM-84-8.3/19.4 04-2L1404 ACHS-P084-(040)E P P0-84 0-(0E) --() HB1	WPCP	IN SAN MATEO COUNTY NEAR LA HONDA, SKYLONDA AND IN WOODSIDE FROM PESCADERO ROAD TO TRIPP ROAD INSTALL CENTERLINE RUMBLE STRIP	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$389,755 $0 $0	04/12/12 05/09/12 09/30/12	0% 0%
04-SM-84-8.7/0 04-1G9804 SHOPP 130		REPLACE FAILED DRAINAGE SYSTEM ON ROUTE 84	STOLOSKI & GONZALEZ 727 MAIN STREET HALF MOON BAY, CA 94019	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$485,000 $248,983 $0	11/18/10 11/18/10 07/29/11 OVER RUN	100% 51%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-29.0/30.2 04-1A5224 NH- -( ) --() HA14	SWPPP	IN SAN MATEO AND ALAMEDA COUNTIES IN MENLO PARK AND FREMONT FROM 0.3 MILE WEST TO 0.5 MILE EAST OF DUMBARTON BRIDGE DUMBARTON BRIDGE SEISMIC RETROFIT	SHIMMICK CONSTRUCTION COMPANY INC 8201 EDGEWATER DRIVE #202 OAKLAND, CA 94621	GHAFGHAZI, BEN	$57,841,612 $43,135,437 $2,751,453	08/06/10 08/26/10 01/23/13	70% 74%
04-SM-92-.7/3.2 04-2E4804 HM1	WPCP	IN SAN MATEO COUNTY, IN AND NEAR HALF MOON BAY, FROM 0.7 MILE EAST OF ROUTE 1 TO PILARCITOS CREEK ROAD OVERLAY RHMA (GAP GRADED)	G BORTOLOTTO & CO INC 582 BRAGATO ROAD SAN CARLOS CA 940706227 (650)595-2591		$646,490 $0 $0	05/03/12 05/22/12	0% 0%
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,443,670 $2,177,623 $0	01/05/10 03/02/10 01/04/12	97% 89%
04-SM-92-16.3/0 04-2G6704 	WPCP	IN SAN MATEO COUNTY IN THE CITY OF FOSTER CITY AT SAN MATEO HAYWARD BRIDGE BETWEEN OIER 38 AND BENT 286 REPLACE TWO BRIDGE SPANS	SHIMMICK CONSTRUCTION COMPANY INC 8201 EDGEWATER DRIVE, STE 202 OAKLAND, CA 94621 (510)777-5000		$2,996,704 $0 $0	03/12/12 04/04/12	0% 0%
04-SM-101-.9/3.6 04-235634 HB4C	SWPPP	IN SAN MATEO COUNT IN MENLO PARK AND EAST PALO ALTO FROM UNIVERSITY AVENUE OVERCROSSING TO ROUTE 84/101 SEPARATION WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$15,320,450 $11,948,947 $918,045	06/01/11 06/29/11 07/02/12	85% 77%
04-SM-101-13.5/17.7 04-2642A4 HB4N	WPCP	ESTABLISH EXISTING PLANTING IN SAN MATEO IN SAN MATEO COUNTY AND BURLINGGAME ON ROUTE 101 FROM 0.2 MILE SOUTH OF MILLBRAE AVENUE O ESTABLISH EXISTING PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$106,980 $29,401 $3,985	10/14/11 12/13/11 02/07/14	15% 27%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-17.9/18 04-4G3004 20.20.201 130		IN SAN MATEO COUNTY, ON MILLBRAE AVENUE OVERCROSSING TO REPLACE CHAIN LINK FENCE, REPAIR CONCRETE RAILING DIR'S EMERGENCY F.A. REPAIR CONCRETE BRIDGE RAILING	MIDSTATE BARRIER, INC. P.O. BOX 30550 STOCKTON, CA 95213-0550 (209)944-9565	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2427	$575,000 $146,124 $0	02/15/12 02/15/12 06/15/12	75% 25%
04-SM-101-/26.2 04-2A7904 ACNH-Q101-(202)N --() HB4C		IN SAN MATEO COUNTY ON ROUTE 101 PM (0.0/26.21) INSTALL NEW RAMP METERING AND UP	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES, INC. 3765 YALE WAY FREMONT, CA 94538 (510)440-8127	CIARDELLO, RICARDO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7140	$10,552,000 $907,472 $907,472	12/22/11 02/17/12 05/30/13	28% 9%
04-SM-280-6.7/6.7 04-1SS274 20.20.201 130		IN SAN MATEO COUNTY, NEAR WOODSIDE, AT THEEDGEWOOD ROAD, SOUTHBOUND ROUTE 280 RAMPS DIR'S EMERGENCY F.A. TO REPAIR SINHOLES AND REPLACE CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$885,000 $791,469 $0	09/21/11 09/21/11 06/30/12	100% 89% OVER RUN
04-SM-280-10.8/10.9 04-1A7704 ACBH-IMAC-(133) IM-2801-(133) --() HA21	SWPPP	IN SAN MATEO COUNTY NEAR SAN MATEO AND BELMONT ON ROUTE 280 FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF ROUTE 280/92 SEPARATION SEISMIC RESTORATION	DISNEY CONSTRUCTION INC 875 MAHLER ROAD SUITE 188 BURLINGAME CA 94010 (650)259-9545	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$6,947,641 $4,929,873 $910,098	05/11/11 06/01/11 08/08/12	77% 71%
04-SM-280-13.3/13.6 04-0A9204 ACIM-2801-(117)E --() HA26	SWPPP	IN SAN MATEO COUNTY NEAR HILLSBOROUGH AT THE CRYSTAL SPRINGS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	BRCO CONSTRUCTORS, INC P O BOX 367 LOOMIS CA 95650	INORI DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$3,030,050 $2,995,265 $1,760	07/23/09 08/12/09 05/29/12 05/31/12	0% 0% PLANT EST SATIS
04-SOL-12-14.1/19.1 04-1E9704	WPCP	IN SOLANO, SONOMA AND MARIN COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, PLACE CONCRETE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	YEO, JONATHAN 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (510)385-6903	$2,458,008 $0 $0	03/20/12 04/13/12 12/10/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-7.2/0 04-0G0004 HB34	WPCP	IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$132,200 $114,228 $1,134	06/01/09 06/12/09 02/18/13	0% 0% PLANT EST SATIS
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --() HE14	SWPPP	IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$964,232 $817,531 $3,876	01/14/10 02/02/10 01/16/14	56% 84%
04-SOL-80-12.9/43.5 04-2E2604 HM1	WPCP	IN SOLANO COUNTY AT VARIOUS LOCATIONS METHACRYLATE DECK & REPLACE SEAL	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500		$917,725 $0 $0	04/26/12 05/16/12	0% 0%
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --() HA42	SWPPP	IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	MERCADO, MARTIN 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (925)260-5547	$44,535,577 $1,099,847 $1,099,847	01/25/12 02/13/12 01/18/13	1% 2%
04-SOL-113-6.0/14 04-2E4204 HM1	WPCP	IN SOLANO COUNTY NEAR DIXON FROM 1 MILE SOUTH OF HASTINGS ROAD TO 0.7 MILE NORTH OF HAWKINS ROAD COLD PLANE AC AND PLACE HMA	MCK SERVICES, INC. 865 HOWE ROAD MARTINEZ, CA 94553 (925)957-9200	AQUINO, NOEL 2320 COURAGE DRIVE FAIRFIELD, CA 94533 (707)580-4429	$654,444 $0 $0	04/06/12 04/27/12 06/25/12	0% 0%
04-SOL-128-.7/.7 04-1E4004 HM3	WPCP	IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONRETE	COAST CONSTRUCTION INC 4460 REDWOOD HIGHWAY STE 16 SAN RAFAEL CA 94903 (415)444-0716	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	$819,388 $0 $0	06/03/11 06/22/11 12/13/11	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-220-/3.1 04-2E5204 HM1	WPCP	IN SOLANO COUNTY ABOUT 7 MILE NORTH OF RIO VISTA FROM ROUTE 84 TO STEAMBOAT SLOUGH FERRY COLD PLANE AC AND PLACE HMA	TOM MAYO CONSTRUCTION INC 4735 E. FREMONT ST. STOCKTON CA 95215 (209)943-6248		$559,835 $0 $0	04/06/12 04/25/12	0% 0%
04-SON-12-38.7/41.3 04-2E5904 HM1	WPCP	IN SONOMA COUNTY FROM 0.1 MILE SOUTH OF NAPA ROAD TO JUNCTION ROUTE 121 COLD PLANE PAVEMENT AND OVERLAY	SYNERGY PROJECT MANAGEMENT INC 30 GRANT ST #300 SAN FRANCISCO CA 94108 (415)467-3000		$689,200 $0 $0	05/03/12 05/22/12	0% 0%
04-SON-12-41.2/41.3 04-1A6204 HSST-PX09-(704) --() HB1	SWPPP	IN SONOMA COUNTY AT SCHELLVILLE INSTALL TRAFFIC SIGNAL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	STREATER, HAL 1009 CLEGG COURT, UNIT G PETALUMA, CA 94954 (707)796-5693	$2,389,759 $402,133 $317,342	10/06/11 10/25/11 10/23/12	6% 17%
04-SON-101-4.0/5.2 04-264044 HPLU-L620-(410)1 ULL6-20 4-(02) --() HB4N	SWPPP	IN SONOMA COUNTY IN PETALUMA ROUTE 101 FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF EAST WASHINGTON STREET OVERCROSSING CONSTRUCT BRIDGE RETAINING WALLS	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BOULEVARD, SUITE SAN RAFAEL, CA 94901 (415)256-1525	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	$8,625,333 $2,478,285 $609,648	11/01/11 11/17/11 06/12/14	13% 29%
04-SON-101-7.1/8.9 04-0A1844 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM 0.5 MILE SOUTH OF OLD REDWOOD HIGHWAY OVERCROSSING TO 0.1 MILE NORTH OF PEPPER ROAD WIDEN ROADWAY AND BRIDGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$11,263,176 $8,691,302 $110,124	05/19/11 06/07/11 07/30/12	21% 76%
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	GHILOTTI CONST., INC 246 GHILOTTI AVE SANTA ROSA CA 95407	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5685	$52,433,137 $46,010,644 $101,228	12/23/09 01/06/10 07/30/12	88% 86%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-11.6/11.8 04-4S6404 HA23	WPCP	IN SONOMA COUNTY NEAR COTATI AT 1.0 MILE NORTH OF RAILROAD AVENUE UNDERCROSSING AND AT 0.2 MILE SOUTH OF SIERRA AVENUE UNDERCROSSI INSTALL SLOPE PROTECTION	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	MONEMZADEH, FAROKH (707)769-5685	$288,580 $0 $0	11/18/11 12/13/11	0% 0%
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$40,885,937 $35,707,808 $678,406	03/03/09 03/20/09 12/07/12	83% 87%
04-SON-101-25.0/0 04-1G5704 NHQ1-0120-(7E) --() HB4N	WPCP	IN SONOMA COUNTY AT AND NEAR WINDSOR AT 0.1 MILE WEST OF RIVER ROAD CROSSING AND AT 0.1 MILE WEST OF SHILOH ROAD OVERCROSSING MODIFY, SIGNALIZE INTERSECTION	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221		$784,220 $0 $0	11/18/11 12/13/11	0% 0%
04-SON-101-52.1/52.5 04-4S6504 NHQ1-0121-(2E) --() HA23	WPCP	IN SONOMA COUNTY IN CLOVERDALE FROM FIRST STREET UNDERCROSSING TO 1.7 MILES SOUTH OF 101/128 SEPARATION CONSTRUCT A TIE-BACK RETAINING WALL	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901 (415)747-6057	YEO, JONATHAN 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 95401 (707)566-3956	$1,491,705 $207,800 $74,800	11/16/11 12/13/11 12/17/12	13% 14%
04-SON-116-41.8/44.7 04-283814 ACHS-P116-(042)E P P1-16 0-(2E) --() HB1	SWPPP	IN SONOMA COUNTY ABOUT 9 KM EAST OF PETALUMA FROM ADOBE ROAD TO 0.2 KM WEST OF ARNOLD DRIVE CONSTRUCT RETAINING WALLS	ARGONAUT CONSTRUCTORS, INC. 1236 CENTRAL AVENUE SANTA ROSA, CA 95402 (707)542-4862	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)362-2210	$12,591,794 $12,853,956 $106,367	12/14/09 01/06/10 05/15/12	78% 98%
04-SON-121-7.3/11.6 04-2E6404 HM1	WPCP	IN SONOMA COUNTY FROM SONOMA CREEK TO NAPA COUNTY LINE PLACE RUBBERIZED HOT MIX ASPHALT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		$1,226,860 $0 $0	05/07/12 06/01/12	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407 (707)523-4399	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$334,030 $259,685 $3,468	04/08/10 04/22/10 10/23/13	58% 81%
04-SON-128-17.1/24.7 04-4A8824 HA21	WPCP	IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION CO 5915 FAUGHT RD SANTA ROSA CA 95403 (707)836-0669		$216,669 $0 $0	02/27/12 03/22/12	0% 0%
04-SON-128-21.7/0 04-4A8814 HA21	SWPPP	IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765 (916)408-2990	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$150,808 $120,462 $1,250	05/26/10 06/22/10 10/17/13	0% 0% PLANT EST SATIS

Totals: **Authorized Final Amt:** $4,000,862,586 **Completed to Date:** $3,034,184,584 **Work This Month:** $66,587,904

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-4.2/10	04-2E6204	1
04-ALA-13-4.4/8.6	04-4A3414	1
04-ALA-13-10.0/13.2	04-2R9904	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-24-5.7/0	04-3A0904	1
04-ALA-80-1.0/1.7	04-0120M4	1
04-ALA-80-1.7/2.5	04-292274	2
04-ALA-80-2.5/8	04-1G3104	2
04-ALA-80-3.0/7.2	04-2E2404	2
04-ALA-84-20.7/23.1	04-172414	2
04-ALA-84-21.0/23.1	04-172404	2
04-ALA-84-25.5/27.1	04-297614	2
04-ALA-238-5.2/0	04-0G9604	3
04-ALA-238-14.5/16.5	04-2490A4	3
04-ALA-580-46.5/0	04-1F6304	3
04-ALA-580-8.3/0	04-172434	3
04-ALA-680-.3/0	04-1SS244	3
04-ALA-680-4.8/5.2	04-253764	3
04-ALA-880-3.7/4.2	04-3A5504	4
04-ALA-880-27.4/28	04-165424	4
04-ALA-880-28.2/29.9	04-1A6824	4
04-ALA-880-30.1/31.1	04-1706U4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-23.5/26.1	04-228594	4
04-CC-4-43.9/48.1	04-0A8404	4
04-CC-4-25.6/26.6	04-2285C4	5
04-CC-4-26.6/27.5	04-2285E4	5
04-CC-24-5.2/5.2	04-2G6504	5
04-CC-80-10.6/0	04-3G2004	5
04-CC-80-13.9/14.2	04-049074	5
04-CC-160-.8/1.3	04-1A5214	5
04-CC-680-24.2/24.8	04-0060C4	6
04-CC-680-1.3/23.4	04-2E1704	6
04-CC-680-7.5/14.2	04-1E7904	6
04-CC-680-/12.8	04-4470U4	6
04-MRN-1-2.6/2.6	04-1SS074	6
04-MRN-1-19.0/22.8	04-2E1204	6
04-MRN-37-11.7/12.2	04-3S5804	7
04-MRN-101-7.4/0	04-4S5504	7
04-MRN-101-18.6/22.3	04-264064	7
04-MRN-101-/8.5	04-0C7404	7
04-NAP-12-.2/3.2	04-264134	7
04-NAP-12-2.8/3.3	04-264144	7
04-NAP-29-24.6/35.6	04-2E4304	8
04-NAP-29-36.9/38.1	04-0G5304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-121-.3/2	04-4442A4	8
04-NAP-128-4.0/4.6	04-4C3514	8
04-NAP-128-19.1/34.3	04-2E5804	8
04-SCL-9-1.1/6.3	04-3S6204	8
04-SCL-9-4.8/4.9	04-4G1704	9
04-SCL-9-6.7/0	04-2A8004	9
04-SCL-17-10.5/13.9	04-2E1604	9
04-SCL-17-/2.8	04-264904	9
04-SCL-85-5.6/5.6	04-2E2504	9
04-SCL-85-9.0/9.5	04-0G1404	9
04-SCL-85-18.0/24.1	04-0C8804	10
04-SCL-87-6.1/6.9	04-0A2714	10
04-SCL-101-31.0/34.9	04-1A9804	10
04-SCL-101-40.2/41.2	04-4876A4	10
04-SCL-101-47.9/52.2	04-3A9804	10
04-SCL-101-49.0/52.2	04-4A3304	10
04-SCL-101-25.3/25.3	04-1E6604	11
04-SCL-130-9.0/15	04-2E4604	11
04-SCL-130-15.0/18.7	04-2E6004	11
04-SCL-152-6.1/6.5	04-448834	11
04-SCL-152-12.8/0	04-2A2604	11
04-SCL-237-9.3/11.1	04-2E4704	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-880-1.8/1.8	04-4G1504	12
04-SCL-880-2.0/0	04-1SS294	12
04-SCL-880-4.4/8.7	04-298304	12
04-SF-1-6.9/0	04-1637K4	12
04-SF-35-/2	04-2E2204	12
04-SF-80-4.9/5.9	04-0435E4	12
04-SF-80-5.4/0	04-040824	13
04-SF-80-7.9/8.2	04-0120S4	13
04-SF-80-8.2/8.7	04-0120F4	13
04-SF-101-1.1/4.3	04-1E3104	13
04-SF-101-4.1/5	04-2A1404	13
04-SF-101-8.8/9.2	04-163744	13
04-SF-101-9.2/9.8	04-163734	14
04-SM-1-13.6/13.8	04-4S4304	14
04-SM-1-38.0/38.6	04-1123U4	14
04-SM-1-39.6/40.1	04-1123J4	14
04-SM-1-/3.3	04-2E4904	14
04-SM-1-/13.4	04-2G3204	14
04-SM-35-3.8/3.8	04-2G7904	15
04-SM-35-3.8/0	04-3G0104	15
04-SM-35-10.6/25.8	04-1E5704	15
04-SM-35-28.9/0	04-3G5604	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-35-29.7/31.5	04-2E4504	15
04-SM-82-4.8/18.9	04-4A9234	15
04-SM-82-20.8/21.9	04-2E3704	16
04-SM-82-/15.9	04-249924	16
04-SM-84-5.2/5.2	04-2G4004	16
04-SM-84-8.3/17	04-2E6304	16
04-SM-84-8.3/19.4	04-2L1404	16
04-SM-84-8.7/0	04-1G9804	16
04-SM-84-29.0/30.2	04-1A5224	17
04-SM-92-.7/3.2	04-2E4804	17
04-SM-92-14.4/18.8	04-042244	17
04-SM-92-16.3/0	04-2G6704	17
04-SM-101-.9/3.6	04-235634	17
04-SM-101-13.5/17.7	04-2642A4	17
04-SM-101-17.9/18	04-4G3004	18
04-SM-101-/26.2	04-2A7904	18
04-SM-280-6.7/6.7	04-1SS274	18
04-SM-280-10.8/10.9	04-1A7704	18
04-SM-280-13.3/13.6	04-0A9204	18
04-SOL-12-14.1/19.1	04-1E9704	18
04-SOL-37-7.2/0	04-0G0004	19
04-SOL-37-7.2/10.5	04-0T1454	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-14.3/14.4	04-0A5354	19
04-SOL-80-12.9/43.5	04-2E2604	19
04-SOL-113-6.0/14	04-2E4204	19
04-SOL-128-.7/.7	04-1E4004	19
04-SOL-220-/3.1	04-2E5204	20
04-SON-12-38.7/41.3	04-2E5904	20
04-SON-12-41.2/41.3	04-1A6204	20
04-SON-101-4.0/5.2	04-264044	20
04-SON-101-7.1/8.9	04-0A1844	20
04-SON-101-8.9/13.9	04-0A18U4	20
04-SON-101-11.6/11.8	04-4S6404	21
04-SON-101-13.9/15.5	04-129654	21
04-SON-101-25.0/0	04-1G5704	21
04-SON-101-52.1/52.5	04-4S6504	21
04-SON-116-41.8/44.7	04-283814	21
04-SON-121-7.3/11.6	04-2E6404	21
04-SON-128-5.4/0	04-2S9414	22
04-SON-128-17.1/24.7	04-4A8824	22
04-SON-128-21.7/0	04-4A8814	22

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$142,288,227	$99,164,705
-F-	FEDERAL AID (PRIMARY)	$199,345,020	$86,738,968
-S-	FEDERAL AID (SECONDARY)	$508,191,718	$415,460,355
-SH-	STATE HIGHWAY	$2,502,164,148	$1,979,176,674
-ER-	STORM DAMAGE REPAIR	$334,030	$259,685
		$648,539,443	$453,384,199
District Total:		**$4,000,862,586**	**$3,034,184,584**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$94,111,782
Work completed this Period:	$94,111,782