State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/12

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-4.2/10 04-2E6204 HM1	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	MCK SERVICES, INC. PO BOX 5697 CONCORD, CA 94524 (925)957-9200	AHMADZADEH, ALI 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7119	$337,777 $336,596 $0	04/11/12 04/27/12 11/26/12	45% 94%
04-ALA-13-9.0/9 04-1SS604 20.20.201 130		IN ALAMEDA COUNTY, IN OAKLAND, AT 0.1 MILESOUTH OF BROADWAY TERRACE, CONSTRUCT MICROPILE WALL AND SLOPE STRESSING SYSTEM. DIR'S OR CONST MICROPILE WALL & SLOPE STRESSING SYS	DRILL TECH DRILLING & SHORING 2200 WYMORE WAY ANTIOCH, CA 94509 (925)978-2060	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94704-4594 (510)867-6035	$6,585,000 $203,790 $203,790	08/20/12 08/21/12 03/21/12	33% 3%
04-ALA-13-10.0/13.2 04-2R9904 HM1	WPCP	IN ALAMEDA COUNTY IN BERKELEY FROM HILLER DRIVE TO SAN PABLO AVENUE COLD PLANE AND PLACE BONDED WEARING	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVENUE, SUITE 300 SAN FRANCISCO, CA 94108 (415)467-3000	COOPER, CHEE 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)231-7111	$1,491,855 $1,239,526 $558,155	05/04/12 05/22/12 11/29/12	92% 83%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 3390 MOUNT DIABLO BLVD STE 200 LAFAYETTE, CA 94549 (925)602-9004	$248,754,119 $205,947,192 $2,052,850	11/10/09 11/19/09 04/22/14	0% 0% PLANT EST SATIS
04-ALA-24-5.7/0 04-3A0904	WPCP	IN ALAMEDA, CONTRA COSTA AND SAN MATEO COUNTIES AT VARIOUS STATE FACILITIES REPLACE UNDERGROUND STORAGE TANKS	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. P.O. BOX 5001 BAY POINT, CA 94565 (925)709-1944	BAHADUR, SINGH 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7836	$2,012,645 $1,903,600 $0	07/08/11 07/28/11 11/21/12 11/21/12	100% 100%
04-ALA-80-1.0/1.7 04-0120M4 HA4S3	SWPPP	IN ALAMEDA COUNTY, IN OAKLAND, FROM 1.6 KM WEST OF THE TOLL PLAZA TO 0.3 KM WEST OF THE TOLL PLAZA BRIDGES, ROADWAY AND ELECTRICAL	FLATIRON WEST, INC. 2100 GOODYEAR ROAD BENICIA, CA 94510 (707)310-1798	BALDERRAMOS, JEANNIE 345 BURMA ROAD OAKLAND, CA 94607 (510)385-6915	$31,722,701 $9,064,642 $2,156,098	03/29/12 05/01/12 08/09/15	35% 28%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.7/2.5 04-292274 ER15-A200-(4E) --() HA23	WPCP	IN OAKLAND, FROM T0.3 MILE WEST TO 0.5 EAST OF THE SAN FRANCISCO-OAKLAND PAY BRIDGE TOLL PLAZA CONSTRUCT BIKEWAY	BAY CITIES PAVING AND GRADING,INC. 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	LOI, LAWRENCE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7117	$1,449,819 $926,612 $98,749	11/14/11 12/02/11 02/11/13	20% 63%
04-ALA-80-1.9/8 04-3A7774	SWPPP	TOS ACTIVE TRAFFIC MANAGEMENT IN ALAMEDA AND CONTRA COSTA COUNTY ON I-80 FROM THE SFOBB TOLL PLAZA TO THE CARQUINEZ BRIDGE INSTALL OVERHEAD SIGN AND TOS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		$13,490,449 $0 $0	10/12/12 11/06/12	0% 0%
04-ALA-80-1.9/8 04-3A7764	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES AT VARIOUS LOCATIONS FROM POWELL STREET UNDERCROSSING TO 0.1 MILE WEST OF THE CARQUINEZ BRIDG WIDEN RAMPS AND INSTALL RAMP	TABER CONSTRUCTION INC P O BOX 1309 MARTINEZ CA 94553 (925)682-6133		$5,916,964 $0 $0	09/10/12 10/25/12	0% 0%
04-ALA-80-2.5/8 04-1G3104 ACIM-0801-(112)E --() HA22	WPCP	IN OAKLAND, EMERYVILLE, BERKELEY AND ALBANY FROM PORT OF OAKLAND OVERCROSSING TO THE ALAMEDA CONTRA COSTA COUNTY LINE REHABILITATE PAVEMENT	O.C. JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	AHMADZADEH, ALI 355 BURMA ROAD OAKLAND, CA 94607 (510)622-1930	$13,251,167 $12,843,967 $0	02/17/11 03/15/11 05/24/13	65% 97%
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --() HA42	SWPPP	IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764	COOPER, CHEE 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7111	$4,934,741 $509,841 $33,256	05/31/12 06/27/12 02/11/13	45% 11%
04-ALA-84-20.7/23.1 04-172414 HB1	WPCP	IN ALAMEDA COUNTY NEAR PLEASANTON FROM 3.0 TO 5.1 MILES EAST OF ROUTE 680 INSTALL EROSION CONTROL	DECKER LANDSCAPING, INC 3650 CINCINNATI AVENUE ROCKLIN CA 95765 (916)652-1780	KHANUM, TASLIMA 3049 INDEPENDENCE DRIVE STE #1 LIVERMORE, CA 94551 (925)606-4447	$142,031 $130,024 $1,197	02/02/11 02/24/11 09/13/13	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --() HB1	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA CA 95054 (408)327-7019	GREWAL,SATINDER 3049 INDEPENDENCE DRIVE STE I LIVERMORE CA 94551-7673 (510)224-6040	$22,137,942 $21,577,182 $9,875	12/21/06 01/10/07 04/15/13	93% 96%
04-ALA-84-25.5/27.1 04-297614 HB4C	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVER MORE FROM .4 MILE NORTH OF CON CANNON BLVD. TO JACK LONDON BLVD. WIDEN EXISTING HWY AND BRIDGE	BAY CITIES PAVING AND GRADING,INC P.O. BOX 6227 CONCORD, CA 94524 (925)687-6666	PARDO, ROMMEL 3049 INDEPENDENCE DRIVE LIVERMORE, CA 94551 (925)606-2048	$21,312,643 $5,935,140 $767,719	03/21/12 04/13/12 11/22/13	34% 28%
04-ALA-92-4.1/6 04-153004 ACNH-X001-(567)E --() HB4N	SWPPP	ON ROUTES 92 AND 880 AT VARIOUS LOCATIONS IN ALAMEDA COUNTY BETWEEN ROUTE 84 AND THE DISTRIB- UTION STRUCTURE IN OAKLAND. INSTALL RAMP METERING, WIDEN RAMPS	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221	LIVINGSTON, VICTOR 25100 SANTA CLARA STREET (510)385-6909	$4,617,932 $0 $0	10/15/12 11/06/12	0% 0%
04-ALA-185-5.3/5.7 04-3E1004 HM1	WPCP	IN ALAMEDA COUNTY IN SAN LEANDRO FROM THORNTON STREET TO DAVIS STREET COLD PLANE PAVEMENT AND PLACE HMA	CF ARCHIBALD PAVING, INC. 3624 HAVEN AVENUE REDWOOD, CITY CA 94064 (650)364-3045	DIKE, EDDIE 477 NORTH PARKWAYS, SUITE A LIVERMORE, CA 94551 (925)250-5611	$356,718 $340,887 $0	05/16/12 06/12/12 10/20/12 11/21/12	23% 96%
04-ALA-238-14.5/16.5 04-2490A4 IM-X001-(551)E --() HA25	SWPPP	IN ALAMEDA COUNTY IN HAYWARD, SAN LEANDRO AND ASHLAND ON ROUTE 880 AND ON ROUTE 238 HIGHWAY PLANTING AND IRRIGATION	JJ NGUYEN, INC. 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)838-4889	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,433,443 $1,224,266 $3,375	12/21/10 02/15/11 04/21/15	0% 0% PLANT EST SATIS
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --() HB4N	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA-GATES CONSTRUCTION 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550 (925)294-5669	MOGHADAM, SIAVOSH 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (925)606-2029	$37,625,539 $4,804,079 $3,322,590	06/18/12 07/16/12 02/11/15	6% 13%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.3/0 04-172434	SWPPP	IN ALAMEDA COUNTY NEAR LIVERMORE EAST OF CROSS ROAD 2.2 MILES SOUTHEAST OF ROUTE 580/GREENVILLE ROAD UNDERCROSSING ENVIRONMENTAL MITIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$658,291 $348,132 $113,924	09/29/11 11/17/11 11/04/15	88% 68%
04-ALA-580-9.2/9.2 04-3A9604 ACIM-5801-(053)E --()	HA42 WPCP	IN ALAMEDA COUNTY ON EASTBOUND RTE 580 IN LIVERMORE WEIGHT STATION REPAIR AND EXTEND PAVEMENT	BAY CITIES PAVING & GRADING PO BOX 6227 CONCORD CA 94524 (925)687-6666	KATTI, HRISHIKESH 477 NORTH CANYONS PKWY, STE A LIVERMORE, CA 94551 (510)714-7086	$512,735 $103,098 $103,098	07/26/12 08/23/12 03/13/13	43% 20%
04-ALA-580-18.4/44 04-2E7704	HM4 WPCP	IN ALAMEDA, MARIN, SAN FRANCISCO, SAN MATEO, SANTA CLARA, SOLANO, SONOMA COUNTIES, AT VARIOUS LOCATIONS UPGRADE XENON CMS TO LED MODULES	TRAFFIC DEVELOPMENT SERVICES INC 207 W LOS ANGELES AVE MOORPARK CA 93021 (805)523-1914		$626,613 $0 $0	06/18/12 07/16/12	0% 0%
04-ALA-680-.3/0 04-1SS244	SHOPP 130	REPAIR SLIPOUT WITH ROCK SLOPE PROTECTION	REDGWICK CONSTRUCTION COMPANY 8150 ENTERPRISE DRIVE NEWARK, CA 94560 (510)792-1727	MOGHADAM, SIAVOSH 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$795,000 $810,000 $0	01/26/11 01/26/11 10/22/12 10/22/12	100% 100% OVER RUN
04-ALA-680-4.8/5.2 04-253764	HE14 SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAYCITIES PAVING & GRADING,INC P.O.BOX 6227 CONCORD, CA 94524	SIAVOSH, MOGHADAM 48499 MILMONT DRIVE FREMONT, CA 94538 (510)668-4923	$1,515,244 $1,476,984 $2,149	07/07/10 07/22/10 01/02/15	0% 0% PLANT EST SATIS
04-ALA-680-20.8/21.5 04-4G5004	20.80.040 110	FROM AMADOR VALLEY BOULEVARD TO BENICIA - MATINEZ BRIDGE, REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT AND VANDALISM DIR'S REPAIR DAMAGED ELECTRICAL SYSTEMS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132 (408)786-6816	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$1,485,000 $154,080 $0	05/17/12 05/17/12 12/21/12	100% 10% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-.1/10 04-4H0404 20.20.201 130		IN ALAMEDA AND SANTA CLARA COUNTIES, ON VARIOUS ROUTES AT VARIOUS LOCATIONS, REPAIR DAMAGED ELECT SYS DUE TO WIRE THEFT& VANDALISM REPAIR DAMAGED ELECTRICAL SYSTEMS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC COURT SAN JOSE, CA 95132 (408)886-0335	BORRAYO, SALVADOR C. 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$335,000 $315,433 $315,433	08/21/12 08/21/12 12/21/12	0% 94%
04-ALA-880-3.7/4.2 04-3A5504 HA42	WPCP	IN ALAMEDA COUNTY ON ROUTE 880 IN FREMONT FROM FREMONT BOULEVARD LANDING ROAD OVERCROSSING TO 0.2 MILE SOUTH OF AUTO MALL PARKWAY REPLACE SB CMS SIGNS, INSPECT	ROADWAY ENGINEERING WORKS, INC 3442 6TH STREET CERES, CA 95307 (209)541-0920	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)670-7844	$738,384 $749,300 $0	06/23/11 07/28/11 10/30/12 10/31/12	100% 100% COMPLETED
04-ALA-880-4.5/4.9 04-1G2004 ACHS-IM88-(010)6 --() HB1	WPCP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF FREMONT BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF AUTO MALL PARKWAY OVERCROS RESURFACING WITH HOT MIX ASPHALT	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)639-0524	BASHAR, MDABUL 25100 SANTA CLARA STREET HAYWARD, CA 94536 (510)385-5727	$330,678 $57,988 $49,348	07/31/12 08/31/12 02/06/13	44% 18%
04-ALA-880-22.6/24 04-3A9214 HB4N	SWPPP	IN ALAMEDA COUNTY IN SAN LEANDRO FROM 0.4 MILE SOUTH OF MARINA BLVD. OVERCROSSING TO 0.3 MILE NORTH OF ROUTE 112/880 SEPARATION WIDEN FREEWAY, REPLACE OVERCROSSING	RGW CONSTRUCTION 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400		$39,340,493 $0 $0	09/14/12 10/17/12	0% 0%
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC. NICK REKER 717 KEVIN COURT OAKLAND, CA 94621 (707)310-1798	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	$62,281,737 $49,544,036 $1,303,349	08/20/09 09/15/09 01/30/13	91% 79%
04-ALA-880-28.2/29.9 04-1A6824 ACIM-8801-(064)E --() HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.5 MILE NORTH OF THE HIGH STREET SEPARATION OVERHEAD TO 0.5 MILE __ SOUTH OF THE FIFTH AVENUE O ROADWAY REHABILITATION	GALLAGHER & BURK, INC. 22991 CLAWITER ROAD HAYWARD, CA 94545 (510)921-3006	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-4918	$13,138,935 $5,089,157 $576,519	12/02/11 01/04/12 12/19/12	36% 39%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$95,877,296 $62,931,723 $2,417,703	03/25/09 04/20/09 05/14/14	100% 66%
04-CC-4-.1/100 04-3E6904 20.20.201 130		IN CONTRA COSTA AND SOLANO COUNTIES, ON VARIOUS ROUTES AND LOCATIONS, TO REPAIR DAMAGED ELECTRICAL SYSTEMS DUE TO WIRE THEFT & VAN REPAIR DAMAGED ELECTRICAL SYSTEMS	COLUMBIA ELECTRIC, INC. 1980 DAVIS STREET SAN LEANDRO, CA 94577 (510)430-9505	CARTY, RODOLFO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7131	$965,000 $0 $0	08/21/12 08/21/12	0% 0%
04-CC-4-20.1/45.6 04-2E2304 ACBR-X013-(024)N - -()	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE APPROACH SLABS AND JOINT	PACIFIC STATES ENVIRONMENTAL CONTRACTORS, INC. 11555 DUBLIN BLVD DUBLIN, CA 94568 (925)803-4333	SEALEY, HERMAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9016	$1,792,335 $11,750 $11,750	08/30/12 10/04/12 06/02/13	1% 1%
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$70,232,763 $52,048,400 $1,284,612	04/15/10 05/06/10 05/19/14	60% 74%
04-CC-4-25.6/26.6 04-2285C4 NH-P004-(138)N LU62-04 0-(2L) 204-092-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH AND PITTSBURG FROM 0.4 MILE WEST TO 0.6 MILE EAST OF SOMERSVILLE ROAD UNDERCROSSING HIGHWAY WIDENING AND RECONSTRUCT	R AND L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	HATEFI, AMIR 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$38,319,892 $26,691,842 $1,066,131	12/23/10 01/19/11 05/31/13	70% 69%
04-CC-4-26.6/27.5 04-2285E4 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM 0.3 MILE WEST OF CONTRA LOMA BOULEVARD UNDERCROSSING TO 0.2 MILE EAST OF G STREET OVERCROSS WIDEN ROADWAY AND RECONSTRUCT	C.C. MYERS, INC. 3286 FITZGERALD ROAD RANCHO CORDOVA, CA 95741 (916)635-9370	GONZALEZ, ALFONSO 2625 CROW COURT ANTIOCH, CA 94509 (925)756-0601	$43,210,583 $11,912,956 $1,717,617	10/11/11 11/03/11 06/30/15	23% 27% SUSPENDED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-27.5/29 04-1G9404 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	DAN BAKER BAY CITIES/MYERS JV 1204 W 10TH STREET ANTIOCH, CA 94509 (916)919-1750	CARNEY, VICKY 2625 CROW COURT ANTIOCH, CA 94509 (510)385-6774	$52,933,787 $5,903,320 $1,758,658	05/25/12 07/03/12 07/31/15	8% 11%
04-CC-4-43.9/48.1 04-0A8404 ACHS-P004-(144)E P P0-04 1-(4E) --() HB1	SWPPP	IN CONTRA COSTA COUNTY @ DISCOVERY BAY AND BRYRON FROM MARSH CREEK TO 0.2 MILE WEST OF CONTRA COSTA SAN JUAQUIN COUNTY LINE INSTALL MEDIAN BUFFER ZONE AND	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)715-0219	ARSHAD, MIAN 1771 VINEYARD DRIVE, SUITE 2 ANTIOCH, CA 94509 (925)753-4806	$11,515,697 $9,455,696 $1,406,977	06/29/11 07/22/11 12/07/12	90% 80%
04-CC-80-13.9/14.2 04-049074 HA21	WPCP	CONTRA COSTA AT CARQUINEZ BRIDGES REPLACE TIMBER FENDERS PIERS 2 & 3	GOLDEN STATE BRIDGE, INC. 901 HOWE ROAD MARTINEZ, CA 94553 (925)372-8000	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$17,159,623 $13,474,828 $2,007,095	02/16/12 03/06/12 05/01/13	70% 79%
04-CC-580-4.8/5.8 04-4G3704 20.80.030 115		IN CONTRA COSTA COUNTY, IN RICHMOND AT SCOFIELD AVE U/C AND AT RAILROAD AVE OHREPAIR BRIDGE DECK AND REPLACE BRIDGE JT DIR'S ORDER REPAIR BRIDGE DECK AND REPLACE BRIDGE JT	VALENTINE CORPORATION PO BOX 9337 SAN RAFAEL, CA 94912 (415)453-3732	KHANUM, TASLIMA 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)224-6667	$1,220,000 $911,456 $0	04/17/12 04/17/12 09/07/12	100% 75%
04-CC-680-17.5/18.8 04-1E8204 HM1	WPCP	IN CONTRA COSTA COUNTY IN PLEASANT HILL FROM 0.2 MILE SOUTH OF MONUMENT BOULEVARD UNDERCROSSING TO 0.1 MILE NORTH OF 242/680 SEPA PCC SLAB REPLACE, GRIND, AND GROOVE	PROFESSIONAL CONSTRUCTION SERVICES INC 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566		$1,183,720 $0 $0	06/19/12 07/20/12	0% 0%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	JJ NGUYEN, INC. 3172 SALEM DRIVE SAN JOSE, CA 95127 (408)259-7982	HOLLIS, JOHN 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$993,366 $929,840 $2,700	12/21/09 01/26/10 05/07/14	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-2.6/2.6 04-1SS074 20.20.201 130		IN MARIN COUNTY, NEAR MILL VALLEY, AT 0.6MSO OF PANORAMIC HIGHWAY TO CONST CIDH PILERETAINING WALL, RECONST ROADWAY, REPAIR DRAINA CONST CIDH PILE RET WALL, RECONST ROADWAY	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BOULEVARD SAN RAFAEL, CA 94901 (510)774-6297	$3,985,000 $1,560,253 $0	12/19/11 12/19/11 11/16/12 11/16/12	100% 100% COMPLETED
04-MRN-1-11.0/0 04-4S5304 HA23	WPCP	IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF PANORAMIC HIGHWAY INSTALL SLOPE PROTECTION AND	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523 (925)602-4710		$267,205 $0 $0	10/01/12 11/06/12	0% 0%
04-MRN-1-/13 04-2E5104	WPCP	IN MARIN COUNTY FROM ROUTE 101 TO 0.2 MILE NORTH OF CALLE DEL ARROYO BONDED WEARING COURSE OVERLAY	WINDSOR FUEL COMPANY 1150 WILLOW PASS ROAD PITTSBURG, CA 94565 (925)427-5266	CHOI, GINA 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-8178	$3,846,723 $3,372,772 $259,940	05/30/12 06/19/12 11/27/12	97% 89%
04-MRN-37-11.7/12.2 04-3S5804 HA23	WPCP	IN MARIN COUNTY NEAR NOVATO AT NOVATO CREEK BRIDGE CONSTRUCT RETAINING WALL	VALENTINE CORPORATION 111 PELICAN WAY SAN RAFAEL CA 94901 (415)453-3732	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	$333,369 $354,304 $0	12/21/11 01/05/12 10/29/12	258% 95%
04-MRN-101-5.8/6 04-4G3604 20.80.020 151		IN MARIN COUNTY, IN MILL VALLEY, FROM 0.2 MILE NORTH OF 0.3 MILE NORTH OF ROUTE 131 RECONSTRUCT PAVEMENT W PERMEABLE BLANKET AND S RECONST PAVEMNT W PERM BLANKET & SUBDRAINS	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL STEVE 756 WEST FRANCISCO BLVD., SAN RAFAEL, CA 94901 (510)774-6297	$560,000 $567,576 $0	06/12/12 06/12/12 08/16/12	100% 99%
04-MRN-101-18.6/22.3 04-264064 HB5	SWPPP	IN MARIN COUNTY IN AND NEAR NOVATO FROM ROUTE 37 TO ATHERTON AVENUE CONSTRUCT HOV LANES	GHILOTTI BROTHERS, INC. RM HARRIS JOINT VENTURE 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	BLUNK, CHRISTOPHER 756 W. FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)385-6886	$26,739,348 $25,554,416 $186,975	06/02/11 07/07/11 11/23/12	85% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-23.3/27.6 04-264074 HB5	SWPPP	CONSTRUCT INTERCHANGE AT REDWOOD LANDFILL ROAD & ROUTE 101 INCLUDING FRONTAGE ROADS & PEDESTRIN/BICYCLE FACILITY. CONSTRUCT INTERCHANGE ON RTE 101 AT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407 (707)585-1221		$22,924,295 $0 $0	09/14/12 10/17/12	0% 0%
04-MRN-101-/8.5 04-0C7404 ACNH-Q101-(211)E --() HA22	WPCP	IN MARIN COUNTY IN & NEAR SAUSALITO ,CORTE MADERA AND LARKSPUR ON ROUTE 101 FROM THE GOLDEN GATE BRIDGE TO CORTE MADERA CREEK ASPHALT CONCRETE SURFACING	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	RUSSELL, STEVE 756 FRANCISCO BOULEVARD WEST SAN RAFAEL, CA 94901 (510)774-6297	$21,380,886 $17,737,424 $1,303,181	02/03/12 02/29/12 12/20/12	71% 94%
04-NAP-12-.2/3.2 04-264134 ACST-P012-(106)E P0-12 1-(6E) --() HB4C	SWPPP	IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO 0.1 MILE WEST OF SOLANO COUNTY LINE WIDEN HWY AND CONSTRUCT RET WALLS	TROY SIMNING GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	CHANGIZI, DAVE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6222	$21,087,827 $9,592,390 $548,627	01/26/12 02/17/12 03/29/13	29% 44%
04-NAP-12-2.8/3.3 04-264144 ACST-P102-(107)E P1-02 1-(7E) --() HB4C	SWPPP	IN NAPA AND SOLANO COUNTIES, FROM 0.5 MILES WEST OF NAPA COUNTY TO RED TOP ROAD IN SOLANO COUNTY CONSTRUCT TWO ADDITIONAL LANES	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MOUSSA, ELIAS 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)436-2200	$37,067,575 $13,742,538 $1,552,452	01/11/12 02/03/12 02/07/14	70% 37%
04-NAP-29-6.6/16.5 04-1E40A4	WPCP	CONSTRUCTION ON STATE HIGHWAY IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS POLYESTER CONCRETE AND BRIDGE METHACRYLATE	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 94550 (925)605-4500	TENOSO, PRINCIPE 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)429-6263	$900,779 $656,803 $50,029	04/30/12 05/11/12 11/26/12	98% 74%
04-NAP-121-.3/2 04-4442A4	WPCP	IN NAPA COUNTY ON ROUTE 121 FROM 0.3 MILE NORTH OF SONOMA COUNTY LINE TO 0.1 MILE NORTH OF DUHIG ROAD PERFORM HIGHWAY PLANTING	PARKER LANDSCAPE DEVELOPMENT 6251 SKY CREEK DRIVE, SUITE A SACRAMENTO, CA 95828 (916)383-4071	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804-4594 (510)385-6756	$409,143 $165,525 $4,779	09/23/11 10/18/11 08/10/15	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-9.4/22.1 04-2E6504 ACST-P121-(024)E - -( )	WPCP	IN NAPA COUNTY IN NAPA FROM TRANCAS STREET TO ROUTE 128 RUBBERIZED HOT MIX ASPHALT (RHMA)	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	PATENIA, DANILO 370 CHADBOURNE ROAD FAIRFIELD, CA 94534 (707)429-6208	$2,701,420 $2,655,410 $236,538	06/27/12 07/20/12 12/06/12	33% 98%
04-SCL-9-1.1/6.3 04-3S6204	HA23 WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS FROM 1.6 MILES NORTH OF ROUTE 35 TO 0.2 MILE SOUTH OF PIERCE ROAD PLACE ANCHORED WIRE MESH	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 95550 (925)605-4517	TAROKH, CASEY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5826	$699,378 $551,543 $0	10/06/11 10/25/11 11/02/12 11/02/12	100% 100% COMPLETED
04-SCL-9-4.8/4.9 04-4G1704	20.20.201 130	IN SANTA CLARA COUNTY, AT SARATOGA CREEK BRIDGE ON ROUTE 9, TO RECONSTRUCT DAMAGED BRIDGE RAIL. DIR'S ORDER EMERGENCY F.A. RECONSTRUCT BRIDGE RAILING	GOLDEN STATE BRIDGE, INC. 901 HOWE ROAD MARTINEZ, CA 94553 (925)372-8000	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$1,485,000 $1,472,438 $193,656	02/13/12 02/13/12 02/28/13	0% 99%
04-SCL-9-6.7/0 04-2A8004	HM3 WPCP	IN SANTA CLARA COUNTY ON ROUTE 9, 17 AND 101 AT VARIOUS LOCATIONS CLEAN AND PAINT STEEL GIRDERS	MURPHY INDUSTRIAL COATINGS INC 2704 GUNDY AVENUE SIGNAL HILL, CA 90755 (562)824-1606	NIKZAD, ALI 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5849	$1,112,500 $1,108,467 $0	05/24/11 06/24/11 10/19/12 10/22/12	100% 100% COMPLETED
04-SCL-17-/2.8 04-264904 NH-P017-(106)E --()	HB1 SWPPP	IN SANTA CLARA COUNTY ON ROUTE 17 FROM 0.1 MILE SOUTH OF SUMMIT ROAD SEPARATION TO 2.8 MILES NORTH OF SUMMIT ROAD DRAINAGE SYSTEM TO BE REPLACED	PAVEX CONSTRUCTION DIVISION 411 WALKER STREET WATSONVILLE, CA 95076 (831)768-2700	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$14,169,672 $13,937,302 $71,727	03/30/11 04/25/11 06/30/13	68% 98% SUSPENDED
04-SCL-82-14.3/19.2 04-2E0704 ACST-P082-(020)E - -( )	WPCP	IN SANTA CLARA COUNTY IN SANTA CLARA, SUNNYVALE AND MOUNTAIN VIEW FROM LAWRENCE EXPRESSWAY TO 0.4 MILE WEST OF ROUTE 82/85 SEPARAT COLD PLANE, PLACE HOT MIX ASPHALT	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)449-5764	TAROKH, CASEY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5826	$1,676,359 $1,611,314 $32,104	06/06/12 07/03/12 12/20/12	78% 96%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-85-9.0/9.5 04-0G1404 ACHS-P085-(052)E P P0-85 0-(2E) --() HB1	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.2 MILE NORTH OF LEIGH AVENUE OVERCROSSING TO UNION AVENUE OVERCROSSING INSTALL DRAINAGE IMPROVEMENTS	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	NGUYEN, HUNG V 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$359,006 $352,586 $0	04/13/12 05/01/12 11/01/12 11/02/12 COMPLETED	100% 100%
04-SCL-85-18.0/24.1 04-0C8804 ACST-PP08-(505)1 --() HA22	WPCP	IN SANTA CLARA COUNTY IN CUPERTINO,SUNNYVALE AND MOUNTAIN VIEW FROM 0.3 MILE NORTH OF STEVENS CREEK BLVD OVERCROSSING TO ROUTE 85/ GRIND AND REPLACE CONCRETE	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	NGUYEN, HUNG V. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$8,071,106 $8,048,207 $18,211	01/05/12 02/03/12 11/21/12	100% 100%
04-SCL-85-18.0/23.9 04-154204 ACST-PP08-(505)3 --() HB4N	SWPPP	ON ROUTE 85, IN SANTA CLARA COUNTY BETWEEN 0.4 MILE SOUTH OF ROUTE 85/ 280 SEPARATION AND ROUTE 85/101 SEPARATION (NORTH) INSTALL RAMP METERING AND TRAFFIC	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136 (408)574-1400	TRUONG, HENRY 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-7053	$5,982,484 $0 $0	08/28/12 10/04/12 12/30/14	0% 0%
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --() HE14	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	BORTOLUSSI & WATKIN INC 77 LARKSPUR STREET SAN RAFAEL, CA 94901 (415)453-4675	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$575,325 $545,221 $4,350	01/30/09 02/23/09 12/14/12 PLANT EST SATIS	0% 0%
04-SCL-101-31.0/34.9 04-1A9804 ARRA-Q101-(164)L Q10-1 16-(HPL)U 04 0-90-() HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE NORTH OF CAPITOL EXPRESSWAY OVERCROSSING TO 0.3 MILE SOUTH OF STORY ROAD OVERCROSS WIDEN FREEWAY	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235 (925)606-2400	SAIDIAN, JACOB 1007 KNOX AVENUE SAN JOSE, CA 95122 (650)222-7489	$23,899,284 $24,095,613 $0	11/09/10 11/16/10 10/31/12 10/31/12 OVER RUN	100% 100%
04-SCL-101-40.2/41.2 04-4876A4 HB4C	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE FROM 0.1 MILE EAST OF GUADALUPE PARKWAY TO 0.1 MILE EAST OF DE LA CRUZ BOULEVARD OVERCROSSING REPLACEMENT HIGHWAY PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (510)385-6991	$340,304 $314,408 $1,005	12/23/10 01/13/11 08/26/14 PLANT EST SATIS	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-101-44.0/44 04-2G5904	WPCP	IN SANTA CLARA COUNTY AND ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE DAMAGED OVERHEAD SIGNS	CORAL CONSTRUCTION COMPANY P O BOX 347 WILSONVILLE, OR 97070 (503)682-2252	LE, ROBERT T. 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)595-4007	$668,715 $37,875 $0	06/01/12 06/27/12 01/16/13	40% 6%
04-SCL-101-49.0/52.2 04-4A3304 HB4C	SWPPP	IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AND PALO ALTO FROM 0.1 MILE NORTH OF SHORELINE BOULEVARD OVERCROSSING TO OREGON EXPRESSWAY CONSTRUCT AUXILIARY LANES	OC JONES AND SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$35,984,707 $15,019,917 $1,126,966	11/17/11 12/13/11 11/10/14	23% 41%
04-SCL-130-15.0/18.7 04-2E6004 HM1	WPCP	IN SANTA CLARA COUNTY NEAR SAN JOSE FROM 0.8 MILE WEST OF SMITH CREEK TO 1.5 MILES EAST OF KINCAID ROAD COLD PLANE AC PAVEMENT AND OVERLAY	SYNERGY PROJECT MANAGEMENT INC 30 GRANT AVE., SUITE 300 SAN FRANCISCO, CA 94108 (925)963-5031	NGUYEN, VERNON 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (510)867-6119	$620,198 $536,940 $0	04/27/12 05/14/12 10/26/12 11/08/12 COMPLETED	88% 87%
04-SCL-152-6.1/6.5 04-448834 STP-S152-(077)E --()	SWPPP	IN SANTA CLARA COUNTY IN GILROY FROM 0.3 MILE WEST OF UVAS CREEK BRIDGE TO 0.1 MILE EAST OF UVAS CREEK BRIDGE. HWY PLANTING AND INSTALL IRRIGATION	SUAREZ & MUNOZ CONSTRUCTION 20975 CABOT BOULEVARD HAYWARD, CA 94545 (510)782-6065	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$686,853 $503,631 $34,012	12/14/11 01/18/12 10/29/15	17% 73%
04-SCL-152-12.8/0 04-2A2604 ACHS-P152-(078)N P15-2E07-() --() HB1	SWPPP	IN SANTA CLARA COUNTY NEAR GILROY FROM 0.2 MILES EAST OF FURLONG AVENUE TO 0.2 MILES WEST OF CANADA ROAD REALIGN ROADWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551 (925)525-0121	NGUYEN, VERNON 2210 O'TOOLE AVE., SUITE 150 SAN JOSE, CA 95131 (510)867-6119	$2,085,435 $1,888,609 $134,739	03/14/12 04/03/12 12/19/12	79% 90%
04-SCL-880-1.8/1.8 04-4G1504 20.20.201 130		ON ROUTE 880 IN SANTA CLARA, IN SAN JOSE AT PARK AVENUE DIR'S EMERGENCY F.A. RECONST UNDERDRAIN TRENCH, DI & PAVEMENT	DE SILVA GATES CONSTRUCTION LP 11555 DUBLIN BOULEVARD DUBLIN, CA 94568	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	$1,185,000 $958,334 $0	10/10/11 10/12/11 01/16/12	100% 81%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-1.9/2.1 04-4G4404 20.20.201 130		IN SANTA CLARA COUNTY, IN SAN JOSE, AT RTE 82 I/C TO REPAIR SINKHOLES, CONST UNDERDRAIN & REPLACE ONRAMP STRUCT SECTIONDIR'S ORDER REPAIR SINKHOLES, CONST UNDERDRAIN	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE, CA 94550 (925)606-2400	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (510)867-6119	$1,575,000 $509,018 $0	04/20/12 04/20/12 12/21/12	92% 32%
04-SCL-880-4.4/8.7 04-298304 HB5	SWPPP	IN SANTA CLARA COUNTY IN SAN JOSE A AND MILPITAS FROM 0.1 MILE NORTH OF ROUTE 101 TO 0.3 MILE NORTH OF ROUTE 237._____ WIDEN I-880 ONE LANE EACH DIRECTION	BAY CITIES PAVING & GRADING, INC 5029 FORNI DRIVE CONCORD, CA 94520 (925)687-6666	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (405)232-0224	$31,866,172 $17,764,316 $2,825,852	12/14/11 01/05/12 03/30/13	30% 56%
04-SF-1-5.9/6.3 04-1A9024 20.10.201 335		ON RTE 1 AT MOUNTAIN LAKE, IN PRESIDIO NAT'L PARK, SFO, STABILIZE RDWY EMBANKMENTWITH STONE COLUMNS, INSTALL DRAINAGE DIR'S ORDER ROADWAY EMBANKMENT STABILIZATION	GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL, CA 94901 (415)454-7011	KENNEDY, KEN 603 OLD MASON STREET SAN FRANCISCO, CA 94129 (510)385-6887	$3,465,000 $540,829 $345,286	05/14/12 05/14/12 12/23/12	86% 16%
04-SF-1-6.9/0 04-1637K4 NH-X075-(035)N --() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO 0.2 MI SOUTH OF RTE 1/101 SEPARATION CREEK MITIGATION CULVERT DRAINAGE	MAGGIORA & GHILOTTI, INC. 555 DUBOIS STREET SAN RAFAEL, CA 94901 (415)459-8640	ABDI, ABDOLREZA 603 MASON STREET PRESIDIO, CA 94129 (510)867-6023	$482,747 $466,993 $0	06/21/11 07/07/11 11/14/12 11/14/12	100% 100% COMPLETED
04-SF-80-4.9/5.9 04-0435E4 HA4S3	SWPPP	IN THE COUNTY AND CITY OF SAN FRANCISCO FROM FIFTH STREET TO THE SAN FRANCISCO OAKLAND BAY BRIDGE LANDSCAPING AND LIGHTING	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507 (925)838-5675	LARWIN, TOM 345 BURMA ROAD OAKLAND, CA 94607 (510)867-4545	$3,632,487 $3,482,414 $23,313	11/29/10 12/14/10 11/20/12	100% 94%
04-SF-80-5.4/0 04-040824 HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AT SFOBB REPLACE SUSTATION ELECTRICAL GEAR	HARRIS ELECTRIC 6681 A SIERRA LANE DUBLIN, CA 94568 (925)560-9880	CHRENG, NICHOLAS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7149	$699,500 $527,670 $104,170	08/10/11 09/14/11 04/17/13	57% 75%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-7.9/8.2 04-0120S4 HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND, CA 94607	HOWE, WILLIAM 325 BURMA ROAD OAKLAND CA 94607 (510)385-7084	$203,184,902 $170,431,072 $8,397,540	02/04/10 02/23/10 12/30/13	71% 84%
04-SF-80-8.2/8.7 04-0120F4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE / FLOUR ENTERPRISES, INC. A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	CASEY, WILLIAM 345 BURMA ROAD OAKLAND, CA 94607 (510)455-1798	$1,905,408,580 $1,729,048,144 $18,047,137	04/18/06 05/03/06 08/24/14	79% 91%
04-SF-101-1.1/4.3 04-1E3104 HM3	WPCP	IN SAN FRANCISCO COUNTY ON ROUTE 101 AT VARIOUS LOCATIONS REPLACE JOINT SEALS, APPLY	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2427	$1,235,897 $907,136 $454,060	03/21/12 04/02/12 12/31/12	83% 73%
04-SF-101-4.1/5 04-2A1404 NH- -( )A HQ10-1 17-(ENH) 101-173E-() HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO ON ROUTE 80 AND ON ROUTE 101 REPLACE DRAINAGE SYSTEMS	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA, 94510 (707)746-8028	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (510)715-6644	$5,523,107 $2,566,495 $365,684	10/11/10 10/26/10 09/15/13	67% 46%
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$109,254,986 $107,917,065 $2,663,174	03/23/10 04/08/10 02/08/13	89% 98%
04-SM-1-13.6/13.8 04-4S4304 ACST-37B6-(004)E 37-B6 0-(4E) --() HA23	WPCP	IN SAN MATEO COUNTY ABOUT 14 MILES SOUTH OF HALF MOON BAY AT VARIOUS LOCATIONS AT THE SOUTHERN APPROACH OF PESCADERO CREEK BRIDGE EROSION CONTROL	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	FRED, BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$424,094 $411,841 $1,350	06/23/11 07/15/11 12/31/14	39% 93%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-34.8/37.9 04-1E2404 HM1	WPCP	IN SAN MATEO COUNTY AT AND NEAR MONTARA FROM 0.1 MILE SOUTH OF MARINE BOULEVARD TO 1.3 MILE NORTH OF SECOND STREET BONDED WEARING COURSE	O'GRADY PAVING, INC. 2513 WYANDOTTE STREET MOUNTAIN VIEW, CA 94043 (650)966-1926	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,146,352 $15,100 $15,100	04/18/12 07/23/12 01/31/13	11% 1%
04-SM-1-35.9/0 04-3A7204 ACHS-P001-(565)E P P0-01 5-(5E) --() HB1	WPCP	IN SAN MATEO COUNTY IN MONTARA FROM 0.1 MILE SOUTH OF CARLOS STREET TO 14TH STREET_____ INSTALL LEFT TURN CHANNELIZATION LN	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$368,062 $313,086 $20,196	05/31/12 06/21/12 12/30/12	65% 85%
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 302 SOUTH 36TH STREET, STE400 OMAHA, NE 68131 (402)346-8535	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$415,826,037 $402,120,007 $1,222,022	12/13/06 01/03/07 03/30/13	94% 97%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,132,277 $797,937 $6,608	03/09/09 03/20/09 03/05/15	0% 0% PLANT EST SATIS
04-SM-1-/3.3 04-2E4904 HM1	WPCP	IN SAN MATEO COUNTY, FROM THE SANTA CRUZ/SAN MATEO COUNTY LINE TO 0.6 MILE NORTH OF CHAULK ROAD _____ RUBBERIZED HOT MIX ASPHALT (RHMA)	MCK SERVICES, INC. 865 HOWE ROAD MARTINEZ, CA 94553 (925)957-9200	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,147,415 $1,077,471 $36,315	04/25/12 06/01/12 12/31/12	70% 96%
04-SM-35-10.6/25.8 04-1E5704 HM2	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	KOOS, CHARLES 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2427	$140,271 $19,393 $19,393	04/20/11 05/17/11 01/15/13	22% 14%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-35-28.9/0 04-3G5604 20.20.201 130		IN SAN MATEO COUNTY, IN DALY CITY AT 0.3 MILE NORTH OF ROUTE 1 DIR'S EMERGENCY F.A. REPAIR DRAINAGE PIPE AND PLACE RSP	REDWOOD ENGINEERING CONSTRUCTION 2336 EL CAMINO REAL REDWOOD CITY, CA 94063 (925)819-2960	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO, CA 94103 (415)703-2426	$485,000 $440,475 $0	09/23/11 09/23/11 04/15/12	90% 91%
04-SM-35-/21 04-2E5504 HM	WPCP	IN SAN MATEO AND SANTA CLARA COUNTIES, IN AND NEAR PALO ALTO AND WOODSIDE FROM SANTA CLARA COUNTY LINE TO 2 MILES SOUTH OF SOUTH PLACE ASPHALT RUBBER SEAL COAT	INTERMOUNTAIN SLURRY SEAL, INC 585 WEST BEACH STREET WATSONVILLE, CA 95076 (831)724-1011	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$2,993,879 $2,639,405 $1,014,131	06/06/12 06/21/12 12/31/12	73% 92%
04-SM-82-4.8/18.9 04-4A9234 HB4N	WPCP	IN SAN MATEO COUNTY ON RTE 82 FROM WHIPPLE AVENUE IN REDWOOD CITY TO RTE 380 IN SAN BRUNO AND AT VARIOUS LOCATIONS ON AND ADJANCEN INSTALL TRAFFIC OPERATION SYSTEM	MIKE BROWN ELECTRIC CO 561-A MERCHANTILE DRIVE COTATI CA 949313040 (707)792-8100	WASSEF, WAGDY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5866	$5,447,373 $742,284 $684,577	04/25/12 06/01/12 09/12/13	17% 14%
04-SM-82-/15.9 04-249924 ACST-S082-(017)E S0-82 0-(7E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM MILLBRAE AVENUE TO CAMBRIDGE AVENUE IN MENLO PARK MODIFY TRAFFIC SIGNALS	MIKE BROWN ELECTRIC 561 MERCANTILE DR. COTATI, CA 94931	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-7161	$5,021,891 $4,868,717 $0	07/20/10 08/17/10 10/31/12 10/31/12 COMPLETED	100% 100%
04-SM-82-/2.7 04-2E5404 ACST-P082-(021)E P0-82 0-(1E) --()	WPCP	IN SAN MATEO COUNTY, IN MENLO PARK AND ATHERTON ON ROUTE 82 FROM SAN MATEO COUNTY LINE TO BERKSHIRE AVENUE. COLD PLANE PAVEMENT AND OVERLAY	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136 (408)574-1400	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94404 (650)855-7777	$2,119,091 $1,592,421 $1,173,748	06/28/12 07/20/12 12/31/12	46% 75%
04-SM-84-22.0/22.1 04-4S5904 ACST-P084-(039)E P0-84 0-(9E) --() HA23	WPCP	IN SAN MATEO COUNTY IN WOODSIDE AT 0.6 MILE NORTH OF ROUTE 280/84 SEPARATION CONSTRUCT TIEBACK WALL	ROBERT A BOTHMAN, INC. 650 QUINN AVENUE SAN JOSE, CA 95112 (408)279-2277	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,375,541 $768,718 $145,437	04/25/12 06/06/12 03/31/15	13% 56%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-84-29.0/30.2 04-1A5224 NH- -( ) --() HA14	SWPPP	IN SAN MATEO AND ALAMEDA COUNTIES IN MENLO PARK AND FREMONT FROM 0.3 MILE WEST TO 0.5 MILE EAST OF DUMBARTON BRIDGE DUMBARTON BRIDGE SEISMIC RETROFIT	SHIMMICK CONSTRUCTION COMPANY INC 8201 EDGEWATER DRIVE #202 OAKLAND, CA 94621	GHAFGHAZI, BEN	$61,302,712 $56,560,204 $2,373,346	08/06/10 08/26/10 04/15/13	85% 92%
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132 (408)298-4343	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,443,670 $2,177,623 $0	01/05/10 03/02/10 10/18/12	97% 89%
04-SM-92-16.3/0 04-2G6704	WPCP	IN SAN MATEO COUNTY IN THE CITY OF FOSTER CITY AT SAN MATEO HAYWARD BRIDGE BETWEEN OIER 38 AND BENT 286 REPLACE TWO BRIDGE SPANS	SHIMMICK CONSTRUCTION COMPANY 8201 EDGEWATER DRIVE, STE 202 OAKLAND, CA 94621 (510)777-5000	BALALLO, RAYMUNDO 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)670-7825	$3,579,014 $3,381,355 $1,070,426	03/12/12 04/04/12 12/07/12	100% 94%
04-SM-101-.9/3.6 04-235634 HB4C	SWPPP	IN SAN MATEO COUNT IN MENLO PARK AND EAST PALO ALTO FROM UNIVERSITY AVENUE OVERCROSSING TO ROUTE 84/101 SEPARATION WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$16,271,180 $15,272,847 $0	06/01/11 06/29/11 07/03/13	41% 99%
04-SM-101-12.0/13.5 04-2E5604	WPCP	IN SAN MATEO COUNTY, IN SAN MATEO FROM 0.10 MILE NORTH OF FASHION ISLAND BOULEVARD TO 0.10 MILE NORTH OF THIRD AVENUE OVERCROSSIN HOT MIX ASPHALT OVERLAY	WINDSOR FUEL COMPANY P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$3,744,500 $2,722,227 $905,304	06/25/12 07/16/12 12/24/12	77% 71%
04-SM-101-13.5/17.7 04-2642A4 HB4N	WPCP	ESTABLISH EXISTING PLANTING IN SAN MATEO IN SAN MATEO COUNTY AND BURLINGGAME ON ROUTE 101 FROM 0.2 MILE SOUTH OF MILLBRAE AVENUE O ESTABLISH EXISTING PLANTING	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO, CA 95828 (916)388-0308	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5701	$113,980 $61,113 $2,612	10/14/11 12/13/11 02/07/14	40% 54%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-/.9 04-235644 HPLU-L620-(409)6 --() HB4N	SWPPP	IN SAN MATEO AND SANTA CLARA COUNTIES FROM EMBARCADERO ROAD OVERCROSSING TO UNIVERSITY AVENUE OVERCROSSING WIDENING ROADWAY WITH AC & OVERLAY	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA, CA 95054 (408)327-7000	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$6,326,452 $5,638,610 $808,549	05/21/12 06/19/12 11/09/13	100% 88%
04-SM-101-/26.2 04-2A7904 ACNH-Q101-(202)N --() HB4C		IN SAN MATEO COUNTY ON ROUTE 101 PM (0.0/26.21) INSTALL NEW RAMP METERING AND UP	REPUBLIC INTELLIGENT TRANSPORTATION SERVICES, INC. 3765 YALE WAY FREMONT, CA 94538 (510)440-8127	CIARDIELLO, RICARDO 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)231-7140	$10,552,000 $5,961,880 $1,582,800	12/22/11 02/17/12 06/11/13	81% 57%
04-SM-280-6.7/6.7 04-1SS274 20.20.201 130		IN SAN MATEO COUNTY, NEAR WOODSIDE, AT THEEDGEWOOD ROAD, SOUTHBOUND ROUTE 280 RAMPS DIR'S EMERGENCY F.A. TO REPAIR SINHOLES AND REPLACE CULVERT	HALF MOON BAY GRADING & PAVING 1780 HIGGINS CANYON ROAD HALF MOON BAY, CA 94019 (650)726-3588	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)222-7241	$885,000 $857,401 $0	09/21/11 09/21/11 10/25/12 10/25/12 COMPLETED	100% 100%
04-SM-280-9.6/11 04-2G6304 ACIM-2801-(135)E --()	WPCP	IN SAN METEO COUNTY NEAR BELMONT FROM 0.2 MILE NORTH OF RANCHO PULGAS UNDERCROSSING TO 0.3 MILE SOUTH OF ROUTE 280/92 SEPARATION COLD PLANE PAVEMENT AND PLACE HMA	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (408)327-7000	HINH, MINH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)592-3785	$694,556 $666,418 $0	06/21/12 07/16/12 11/06/12 11/06/12 COMPLETED	100% 100%
04-SM-280-10.8/10.9 04-1A7704 ACBH-IMAC-(133) IM-2801-(133) --() HA21	SWPPP	IN SAN MATEO COUNTY NEAR SAN MATEO AND BELMONT ON ROUTE 280 FROM 0.1 MILE SOUTH TO 0.2 MILE NORTH OF ROUTE 280/92 SEPARATION SEISMIC RESTORATION	DISNEY CONSTRUCTION INC 875 MAHLER ROAD SUITE 188 BURLINGAME CA 94010 (650)259-9545	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$8,017,886 $7,549,637 $0	05/11/11 06/01/11 10/19/12 10/23/12 COMPLETED	100% 100%
04-SOL-12-14.1/19.1 04-1E9704	WPCP	IN SOLANO, SONOMA AND MARIN COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, PLACE CONCRETE	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)461-1500	YEO, JONATHAN 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (510)385-6903	$2,759,576 $2,740,752 $185,651	03/20/12 04/13/12 01/02/13	81% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --() HE14	SWPPP	IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828 (916)383-4071	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$964,232 $881,594 $0	01/14/10 02/02/10 01/16/14	69% 91%
04-SOL-37-7.2/0 04-0G0004 HB34	WPCP	IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 (510)741-9226	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$132,200 $121,032 $0	06/01/09 06/12/09 12/03/12 PLANT EST SATIS	0% 0%
04-SOL-80-12.9/43.5 04-2E2604 HM1	WPCP	IN SOLANO COUNTY AT VARIOUS LOCATIONS METHACRYLATE DECK & REPLACE SEAL	LEGG, INC. 2551 2ND STREET LIVERMORE, CA 94550 (925)605-4500	AQUINO, NOEL 2320 COURAGE DRIVE FAIRFIELD, CA 94533 (707)580-4429	$961,485 $910,697 $43,784	04/26/12 05/16/12 11/15/12 OVER RUN	100% 94%
04-SOL-80-14.3/14.4 04-0A5354 ACNH-X095-(023)E --() HA42	SWPPP	IN SOLANO COUNTY IN FAIRFIELD ON ROUTE 12 FROM 80/12 EAST JUNCTION TO 0.2 MILE WEST OF CHADBOURNE ROAD UNDERCROSSING AND ROUTE 80 CONSTRUCT BR & RW, RECONSTRUCT	OC JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (707)428-2029	$44,986,324 $24,373,289 $2,395,174	01/25/12 02/13/12 01/26/14	31% 54%
04-SOL-80-30.6/38.7 04-4G5204 20.80.010 020		IN SOLANO COUNTY, NEAR VACAVILLE AND DIXONFROM 0.6 EAST OF LEISURE TOWN RD TO 1.0 WEST OF PEDRICK RD TO REPLACE FAILED PCC SLABS. REPLACE FAILED PCC SLABS EAST AND WEST DIR	CALIFORNIA ENGINEERING CONTRACTORS, INC. 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566 (925)250-1302	BUTTERS, CARL 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD, CA 94533 (925)260-5535	$685,000 $464,156 $0	05/15/12 05/15/12 09/28/12 11/08/12 COMPLETED	37% 68%
04-SOL-80-/28.4 04-153504 HB4N	SWPPP	ON ROUTE 80 IN SOLANO COUNTY _____ BETWEEN CONTRA COSTA COUNTY LINE AND ROUTE 80/505 JUNCTION INSTALL RAMP METERING AND TRAFFIC	BAY CITIES PAVING & GRADING PO BOX 6227 CONCORD, CA 94524 (925)687-6666	RASTEGAPOUR, HAMED 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5119	$12,797,199 $0 $0	08/31/12 10/04/12 08/16/13	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-128-.7/.7 04-1E4004 HM3	WPCP	IN NAPA AND SOLANO COUNTIES AT VARIOUS LOCATIONS PLACE POLYESTER CONRETE	COAST CONSTRUCTION, INC. 4460 REDWOOD HWY, STE 16 SAN RAFAEL, CA 94903 (415)444-0716	CHANGIZI, DAVE 370 CHADBOURNE RD. STE A FAIRFIELD, CA 94534 (707)975-8089	$819,388 $361,567 $0	06/03/11 06/22/11 12/13/11	20% 44%
04-SOL-220-/3.1 04-2E5204 HM1	WPCP	IN SOLANO COUNTY ABOUT 7 MILE NORTH OF RIO VISTA FROM ROUTE 84 TO STEAMBOAT SLOUGH FERRY COLD PLANE AC AND PLACE HMA	TOM MAYO CONSTRUCTION, INC. 4735 E. FREMONT ST. STOCKTON, CA 95215 (209)943-6248	BUTTERS, CARLS 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)863-5123	$559,835 $596,343 $596,343	04/06/12 04/25/12 12/20/12	37% 96%
04-SON-1-30.5/50.6 04-2E5304	WPCP	IN SONOMA COUNTY FROM 2.5 MILES SOUTH OF FORT ROSS ROAD TO SEA WALK DRIVE BONDED WEARING COURSE OVERLAY	WINDSOR FUEL COMPANY 1150 WILLOW PASS ROAD PITTSBURG, CA 94565 (925)427-5266	YEO, JONATHAN 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 95401 (510)385-6903	$2,910,741 $2,391,051 $1,159,938	06/08/12 07/23/12 12/06/12	83% 83%
04-SON-12-38.7/41.3 04-2E5904 HM1	WPCP	IN SONOMA COUNTY FROM 0.1 MILE SOUTH OF NAPA ROAD TO JUNCTION ROUTE 121 COLD PLANE PAVEMENT AND OVERLAY	SYNERGY PROJECT MANAGEMENT INC 30 GRANT ST #300 SAN FRANCISCO, CA 94108 (415)467-3000	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-3481	$699,200 $678,761 $0	05/03/12 05/22/12 10/25/12 10/29/12	100% 100% COMPLETED
04-SON-12-41.2/41.3 04-1A6204 HSST-PX09-(704) --() HB1	SWPPP	IN SONOMA COUNTY AT SCHELLVILLE INSTALL TRAFFIC SIGNAL	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710 (510)526-3424	STREATER, HAL 1009 CLEGG COURT, UNIT G PETALUMA, CA 94954 (707)796-5693	$2,591,208 $2,312,331 $0	10/06/11 10/25/11 12/07/12	37% 92%
04-SON-101-4.0/5.2 04-264044 HPLU-L620-(410)1 ULL6-20 4-(02) --() HB4N	SWPPP	IN SONOMA COUNTY IN PETALUMA ROUTE 101 FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF EAST WASHINGTON STREET OVERCROSSING CONSTRUCT BRIDGE RETAINING WALLS	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BOULEVARD, SUITE SAN RAFAEL, CA 94901 (415)256-1525	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	$8,679,925 $5,297,378 $118,255	11/01/11 11/17/11 06/23/14	37% 63%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-7.1/8.9 04-0A1844 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM 0.5 MILE SOUTH OF OLD REDWOOD HIGHWAY OVERCROSSING TO 0.1 MILE NORTH OF PEPPER ROAD WIDEN ROADWAY AND BRIDGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVE SANTA ROSA CA 95407 (707)585-1221	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$11,363,731 $11,215,228 $58,808	05/19/11 06/07/11 12/20/12	98% 95%
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	GHILOTTI CONST., INC 246 GHILOTTI AVE SANTA ROSA CA 95407	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5685	$53,104,066 $53,451,549 $112,362	12/23/09 01/06/10 12/30/12	98% 100%
04-SON-101-11.6/11.8 04-4S6404 HA23	WPCP	IN SONOMA COUNTY NEAR COTATI AT 1.0 MILE NORTH OF RAILROAD AVENUE UNDERCROSSING AND AT 0.2 MILE SOUTH OF SIERRA AVENUE UNDERCROSSI INSTALL SLOPE PROTECTION	GHILOTTI CONSTRUCTION, INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	MONEMZADEH, FAROKH 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5685	$288,580 $230,835 $0	11/18/11 12/13/11 10/05/12 11/14/12 COMPLETED	100% 100%
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$41,609,122 $42,347,060 $274,351	03/03/09 03/20/09 01/15/13	99% 99%
04-SON-101-25.0/0 04-1G5704 NHQ1-0120-(7E) --() HB4N	WPCP	IN SONOMA COUNTY AT AND NEAR WINDSOR AT 0.1 MILE WEST OF RIVER ROAD CROSSING AND AT 0.1 MILE WEST OF SHILOH ROAD OVERCROSSING MODIFY, SIGNALIZE INTERSECTION	GHILOTTI CONSTRUCTION CO, INC 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	VALEH, SYD 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	$829,974 $860,196 $0	11/18/11 12/13/11 11/05/12 11/06/12 COMPLETED	100% 100%
04-SON-101-52.1/52.5 04-4S6504 NHQ1-0121-(2E) --() HA23	WPCP	IN SONOMA COUNTY IN CLOVERDALE FROM FIRST STREET UNDERCROSSING TO 1.7 MILES SOUTH OF 101/128 SEPARATION CONSTRUCT A TIE-BACK RETAINING WALL	GHILOTTI CONSTRUCTION COMPANY,INC. 2301 KERNER BLVD, SUITE E SAN RAFAEL, CA 94901 (415)747-6057	YEO, JONATHAN 4030 OCCIDENTAL ROAD, BLDG A SANTA ROSA, CA 95401 (707)566-3956	$1,497,889 $1,486,335 $40,009	11/16/11 12/13/11 01/02/13	84% 99%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -( ) HB1	SWPPP	IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407 (707)585-1221	HOLLIS, JOHN L. 340 REGATTA BLVD. RICHMOND, CA 94804 (510)774-5911	$1,907,763 $0 $0	10/04/12 11/06/12	0% 0%
04-SON-121-3.4/6.5 04-0G3104 ACHS-P121-(023) TPPP-121 -(23E) --() HB1	WPCP	IN SONOMA COUNTY FROM 1.8 MILES NORTH OF TOLAY CREEK BRIDGE TO YELLOW CREEK BRIDGE. INSTALL RUMBLE STRIPS	VINTAGE PAVING CO, INC. 119 MAIN STREET WINTERS, CA 95694 (530)795-0132	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)769-5685	$272,629 $267,672 $0	07/10/12 07/30/12 10/19/12	100% 98%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407 (707)523-4399	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$334,030 $280,490 $3,468	04/08/10 04/22/10 10/23/13	73% 87%
04-SON-128-17.1/24.7 04-4A8824 HA21	WPCP	IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403 (707)836-0669	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	$216,669 $116,880 $1,620	02/27/12 03/22/12 08/01/17	10% 54%
04-SON-128-21.7/0 04-4A8814 HA21	SWPPP	IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765 (916)408-2990	HANSON, JIM 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$150,808 $127,961 $1,250	05/26/10 06/22/10 10/17/13	0% 0% PLANT EST SATIS

Totals: **Authorized Final Amt:** $4,125,548,737 **Completed to Date:** $3,359,179,661 **Work This Month:** $78,403,145

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-4.2/10	04-2E6204	1
04-ALA-13-9.0/9	04-1SS604	1
04-ALA-13-10.0/13.2	04-2R9904	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-24-5.7/0	04-3A0904	1
04-ALA-80-1.0/1.7	04-0120M4	1
04-ALA-80-1.7/2.5	04-292274	2
04-ALA-80-1.9/8	04-3A7774	2
04-ALA-80-1.9/8	04-3A7764	2
04-ALA-80-2.5/3.2	04-292264	2
04-ALA-80-2.5/8	04-1G3104	2
04-ALA-84-20.7/23.1	04-172414	2
04-ALA-84-21.0/23.1	04-172404	3
04-ALA-84-25.5/27.1	04-297614	3
04-ALA-92-4.1/6	04-153004	3
04-ALA-185-5.3/5.7	04-3E1004	3
04-ALA-238-14.5/16.5	04-2490A4	3
04-ALA-580-18.4/44	04-2E7704	3
04-ALA-580-4.7/8.2	04-4A07U4	4
04-ALA-580-8.3/0	04-172434	4
04-ALA-580-9.2/9.2	04-3A9604	4
04-ALA-680-.3/0	04-1SS244	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-680-4.8/5.2	04-253764	4
04-ALA-680-20.8/21.5	04-4G5004	4
04-ALA-880-.1/10	04-4H0404	5
04-ALA-880-3.7/4.2	04-3A5504	5
04-ALA-880-4.5/4.9	04-1G2004	5
04-ALA-880-22.6/24	04-3A9214	5
04-ALA-880-27.4/28	04-165424	5
04-ALA-880-28.2/29.9	04-1A6824	5
04-ALA-880-30.1/31.1	04-1706U4	6
04-CC-4-.1/100	04-3E6904	6
04-CC-4-23.5/26.1	04-228594	6
04-CC-4-27.5/29	04-1G9404	6
04-CC-4-43.9/48.1	04-0A8404	6
04-CC-4-20.1/45.6	04-2E2304	6
04-CC-4-25.6/26.6	04-2285C4	7
04-CC-4-26.6/27.5	04-2285E4	7
04-CC-80-13.9/14.2	04-049074	7
04-CC-580-4.8/5.8	04-4G3704	7
04-CC-680-17.5/18.8	04-1E8204	7
04-CC-680-24.2/24.8	04-0060C4	7
04-MRN-1-2.6/2.6	04-1SS074	8
04-MRN-1-11.0/0	04-4S5304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-MRN-1-/13	04-2E5104	8
04-MRN-37-11.7/12.2	04-3S5804	8
04-MRN-101-5.8/6	04-4G3604	8
04-MRN-101-18.6/22.3	04-264064	8
04-MRN-101-23.3/27.6	04-264074	9
04-MRN-101-/8.5	04-0C7404	9
04-NAP-12-.2/3.2	04-264134	9
04-NAP-12-2.8/3.3	04-264144	9
04-NAP-29-6.6/16.5	04-1E40A4	9
04-NAP-121-.3/2	04-4442A4	9
04-NAP-121-9.4/22.1	04-2E6504	10
04-SCL-9-1.1/6.3	04-3S6204	10
04-SCL-9-4.8/4.9	04-4G1704	10
04-SCL-9-6.7/0	04-2A8004	10
04-SCL-17-/2.8	04-264904	10
04-SCL-82-14.3/19.2	04-2E0704	10
04-SCL-85-9.0/9.5	04-0G1404	11
04-SCL-85-18.0/24.1	04-0C8804	11
04-SCL-85-18.0/23.9	04-154204	11
04-SCL-87-6.1/6.9	04-0A2714	11
04-SCL-101-31.0/34.9	04-1A9804	11
04-SCL-101-40.2/41.2	04-4876A4	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-101-44.0/44	04-2G5904	12
04-SCL-101-49.0/52.2	04-4A3304	12
04-SCL-130-15.0/18.7	04-2E6004	12
04-SCL-152-6.1/6.5	04-448834	12
04-SCL-152-12.8/0	04-2A2604	12
04-SCL-880-1.8/1.8	04-4G1504	12
04-SCL-880-1.9/2.1	04-4G4404	13
04-SCL-880-4.4/8.7	04-298304	13
04-SF-1-5.9/6.3	04-1A9024	13
04-SF-1-6.9/0	04-1637K4	13
04-SF-80-4.9/5.9	04-0435E4	13
04-SF-80-5.4/0	04-040824	13
04-SF-80-7.9/8.2	04-0120S4	14
04-SF-80-8.2/8.7	04-0120F4	14
04-SF-101-1.1/4.3	04-1E3104	14
04-SF-101-4.1/5	04-2A1404	14
04-SF-101-8.8/9.2	04-163744	14
04-SM-1-13.6/13.8	04-4S4304	14
04-SM-1-34.8/37.9	04-1E2404	15
04-SM-1-35.9/0	04-3A7204	15
04-SM-1-38.0/38.6	04-1123U4	15
04-SM-1-39.6/40.1	04-1123J4	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-/3.3	04-2E4904	15
04-SM-35-10.6/25.8	04-1E5704	15
04-SM-35-28.9/0	04-3G5604	16
04-SM-35-/21	04-2E5504	16
04-SM-82-4.8/18.9	04-4A9234	16
04-SM-82-/15.9	04-249924	16
04-SM-82-/2.7	04-2E5404	16
04-SM-84-22.0/22.1	04-4S5904	16
04-SM-84-29.0/30.2	04-1A5224	17
04-SM-92-14.4/18.8	04-042244	17
04-SM-92-16.3/0	04-2G6704	17
04-SM-101-.9/3.6	04-235634	17
04-SM-101-12.0/13.5	04-2E5604	17
04-SM-101-13.5/17.7	04-2642A4	17
04-SM-101-/.9	04-235644	18
04-SM-101-/26.2	04-2A7904	18
04-SM-280-6.7/6.7	04-1SS274	18
04-SM-280-9.6/11	04-2G6304	18
04-SM-280-10.8/10.9	04-1A7704	18
04-SOL-12-14.1/19.1	04-1E9704	18
04-SOL-37-7.2/10.5	04-0T1454	19
04-SOL-37-7.2/0	04-0G0004	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-14.3/14.4	04-0A5354	19
04-SOL-80-30.6/38.7	04-4G5204	19
04-SOL-80-12.9/43.5	04-2E2604	19
04-SOL-80-/28.4	04-153504	19
04-SOL-128-.7/.7	04-1E4004	20
04-SOL-220-/3.1	04-2E5204	20
04-SON-1-30.5/50.6	04-2E5304	20
04-SON-12-38.7/41.3	04-2E5904	20
04-SON-12-41.2/41.3	04-1A6204	20
04-SON-101-4.0/5.2	04-264044	20
04-SON-101-7.1/8.9	04-0A1844	21
04-SON-101-8.9/13.9	04-0A18U4	21
04-SON-101-11.6/11.8	04-4S6404	21
04-SON-101-13.9/15.5	04-129654	21
04-SON-101-25.0/0	04-1G5704	21
04-SON-101-52.1/52.5	04-4S6504	21
04-SON-116-41.8/44.7	04-283824	22
04-SON-121-3.4/6.5	04-0G3104	22
04-SON-128-5.4/0	04-2S9414	22
04-SON-128-17.1/24.7	04-4A8824	22
04-SON-128-21.7/0	04-4A8814	22

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$128,938,112	$74,275,022
-F-	FEDERAL AID (PRIMARY)	$210,317,392	$156,726,660
-S-	FEDERAL AID (SECONDARY)	$525,885,822	$468,835,535
-SH-	STATE HIGHWAY	$2,667,113,323	$2,176,743,272
-ER-	STORM DAMAGE REPAIR	$5,268,770	$790,331
		$588,025,319	$481,808,841
District Total:		**$4,125,548,737**	**$3,359,179,661**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$49,813,584
Work completed this Period:	$49,813,584