State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-6.4/8.3 04-2707A4 STPL-6204-(063)E --() HA25	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM JOAQUIN MILLER ROAD OVERCROSSING TO MORAGA AVENUE UNDERCROSSING HIGHWAY PLANTING	JJ NGUYEN, INC 3172 SALEM DR. SAN JOSE CA 95127	JOHN HOLLIS 3410 MANDELA PKWY OAKLAND CA (510)450-3996	$364,626 $291,077 $810	10/12/07 11/14/07 11/07/11	0% 0% PLANT EST SATIS
04-ALA-13-9.7/9.7 04-294924 ARRA-P024-(031)L P02-4 03-() --() HE14	SWPPP	AT THE ROUTE 13/ROUTE 24 CONNECTOR IN ALAMEDA COUNTY REALIGN WESTBOUND ROUTE 24	RGW CONSTRUCTION	SINGH, JATINDER 2727 SYSTRON DRIVE, SUITE 150 CONCORD CA 94518 (510)715-7309	$2,469,084 $1,527,312 $319,816	12/22/09 01/14/10 03/24/11	49% 73%
04-ALA-24-5.1/6.2 04-294914 SARR-P024-(030)N P0-24 0-(0NH)P 6204- 083-() HE14	SWPPP	IN ALAMEDA AND CONTRA COSTA COUNTIES FROM EAST TEMESCAL SEPARATION TO 0.8 KM EAST OF GATEWAY BOULEVARD CONSTRUCT TUNNEL AND BUILDING	TUTOR-SALIBA CORPORATION 15901 OLDEN STREET SYLMAR, CA 91342	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 94521 (925)602-9004	$215,374,279 $24,359,463 $3,525,270	11/10/09 11/19/09 03/27/14	19% 13%
04-ALA-80-1.8/0 04-014064 HA12	WPCP	IN ALAMEDA COUNTY IN OAKLAND AT SAN FRANCISCO OAKLAND BAY BRIDGE TOLL PLAZA CONSTRUCT BUILDING AND FUEL STATION	SAUSAL CORPORATION JOSH WARD-PROJECT MANAGER 422 WHITNEY STREET SAN LEANDRO CA 94577	GOLDGRUBER, RON 345 BURMA ROAD OAKLAND CA 94607 (510)385-7004	$5,321,696 $295,097 $148,765	02/11/10 03/10/10 09/22/11	28% 8%
04-ALA-84-3.7/27.1 04-1E4304 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS, INC 575 ALLUVIAL AVENUE, STE 106 FRESNO CA 93720	AHMADZADEH, ALI 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3990	$235,235 $118,123 $52,643	05/10/10 06/02/10 10/12/10	80% 73%
04-ALA-84-4.9/5.9 04-444004 HB5	SWPPP	IN ALAMEDA COUNTY IN NEWARK FROM NEWARK BOULEVARD UNDERCROSSING TO 0.2 KM WEST OF ROUTE 880/84 SEPARATION WIDEN HIGHWAY	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE CA 95136	ALBANO FLORANTE 3049 INDEPENDENCE DRIVE LIVERMORE CA 94551 (925)606-2038	$5,164,567 $5,112,434 $0	12/20/07 01/29/08 09/30/09	100% 100% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-21.0/23.1 04-172404 ACST-P084-(034)E P0-84 0-(4E) --() HB1	SWPPP	IN ALAMEDA COUNTY IN AND NEAR LIVERMORE AND PLEASANTON FROM 4.3 KM EAST OF ROUTE 84 AND 680 SEPARATION TO RUBY HILLS DRIVE REALIGN CURVES AND SHOULDERS	GRANITE CONSTRUCTION CO. 715 COMSTOCK STREET SANTA CLARA CA 95054	SCHNEIDER JOLIE 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE CA 94551-7673 (925)606-2032	$21,396,947 $20,897,384 $4,235	12/21/06 01/10/07 04/15/10	57% 97%
04-ALA-92-4.8/6.7 04-016014 HE11	SWPPP	IN ALAMEDA COUNTY IN HAYWARD AT VARIOUS LOCATIONS RECONSTRUCT INTERCHANGE	FCI/GRANITE 25050 SANTA CLARA ST. HAYWARD CA 94544	BALALLO RAYMUNDO 25100 SANTA CLARA ST. HAYWARD CA 94544 (510)670-7825	$146,330,880 $112,794,691 $2,692,838	08/28/07 09/28/07 09/20/11	69% 77%
04-ALA-238-14.3/16.3 04-0E9904 HM3	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		$438,137 $0 $0	06/08/10 06/22/10	0% 0%
04-ALA-238-/12.6 04-447904 ACNH-P238-(009)E --() HA22	SWPPP	IN ALAMEDA COUNTY IN FREMONT AND UNION CITY REHABILITATE ROADWAY	TOP GRADE CONTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE, CA 94551	COOPER, CHEE 3410 MANDELA PARKWAY OAKLAND, CA 94608 (510)450-2455	$11,898,076 $13,800 $41,677	07/07/10 07/22/10 03/29/12	8% 0%
04-ALA-580-9.0/9 04-3A9704 HA42	WPCP	IN ALAMEDA COUNTY ON ROUTE 580 WESTBOUND IN LIVERMORE AT THE LIVERMORE WEIGH STATION IMPROVE WEIGH STATION	KUDSK CONSTRUCTION, INC 928 CARLETON STREET BERKELEY CA 94710	BOUZAR CYRUS (510)377-4171	$746,159 $704,105 $0	07/09/09 08/06/09 09/13/10 09/14/10	100% 100% COMPLETED
04-ALA-580-13.1/14.9 04-171334 HPLU-6204-(078)L 620-4 07-(HP2)1 04 0-79-() HE14	SWPPP	IN ALAMEDA CO IN LIVERMORE ON ROUTE 580 FROM EAST OF PORTOLA AVENUE OVERCROSSING TO 0.1 MI E. OF AIRWAY BLVD OVERCROSSING . CONSTRUCT NEW INTERCHANGE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE, CA 94550-9235	PARDO T. ROMMEL 3049 INDEPENDENCE DRIVE SUITE I LIVERMORE, CA 94551-7671 (510)715-7920	$26,070,986 $11,443,742 $1,150,720	07/23/09 08/12/09 08/25/11	52% 48%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-13.2/19.1 04-290834 HPLU-6204-(071)L 620-4 07-() --()	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE, DUBLIN AND PLEASANTON FROM 0.4 KM E OF PORTOLA AVENUE OVERCROSSINGTO 0.5 KM W OF HACIENDA DRIVE O CONSTRUCT HOV LANES	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA CA 95407	GONZALEZ ALFONSO 3049 INDEPENDENCE DRIVE SUITE #1 LIVERMORE CA 94531 (925)606-2049	$32,087,122 $26,666,570 $2,462,773	07/22/09 08/05/09 12/31/10	51% 87%
04-ALA-580-17.7/19.8 04-1513C4 ACIM-P001-(544) --() HB4N	WPCP	IN ALAMEDA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	ST FRANCIS ELECTRIC COMPANY P O BOX 2057 SAN LEANDRO CA 94577	DUAN, FRANK 3401 REGATTA BLVD. RICHMOND CA 94804 (510)385-7161	$1,028,486 $100,727 $117,337	02/02/10 02/26/10 01/08/11	58% 20%
04-ALA-680-3.3/6.4 04-253794	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.2 KM SOUTH OF GRIMMER BOULEVARD UNDERCROSSING TO 0.6 KM NORTH OF MISSION SAN JOSE SEPARATION WIDENING AND ROADWAY REHABILITATION	BAY CITIS PAVING AND GRADING , INC P O BOX 6227 CONCORD CA 94524	GREWAL SATINDER 48499 MILMONT DRIVE FREMONT CA 94538 (510)668-4924	$35,749,834 $34,443,492 $0	09/02/08 09/19/08 09/27/10 09/28/10	100% 100% OVER RUN
04-ALA-680-4.8/5.2 04-253764 HE14	SWPPP	IN ALAMEDA COUNTY IN FREMONT FROM 0.5 MILE NORTH OF AUTO MALL PARKWAY OVERCROSSING TO 0.3 MILE SOUTH OF WASHINGTON BOULEVARD OVERC HIGHWAY PLANTING AND IRRIGATION	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666		$1,469,021 $0 $0	07/07/10 07/22/10	0% 0%
04-ALA-680-6.4/12.5 04-4A5204 HP21-6204-(073) --()	SWPPP	IN ALAMED CO. AT VARIOUS LOCATIONS FROM 0.2 KM NORTH OF MISSION SAN JOSE SEPARTATION TO STONERIDGE DRIVE OVERCROSSING. WIDENING, ROADWAY REHABILITATION,	BAY CITIS PAVING & GRADING, INC P O BOX 6227 CONCORD CA 94524	GREWAL SATINDER 48499 MILMONT DRIVE FREMONT CA 94538 (510)668-4924	$36,278,189 $29,311,065 $3,687,143	04/17/09 05/04/09 11/03/10	87% 90%
04-ALA-680-/303 04-253784	SWPPP	IN SANTA CLARA AND ALAMEDA COUNTIES FROM 0.4 KM SOUTH OF ROUTE 237/680 SEPARATION TO GRIMMER BOULEVARD UNDERCROSSING WIDEN BRIDGES AND ROADWAY	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	MOGHADAM SIAVOSH 48499 MILMONT DRIVE FREMONT CA 94538 (510)668-4923	$29,807,725 $29,019,671 $407,311	04/07/09 04/30/09 09/30/10	95% 97%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-27.4/28 04-165424 ACIM-8801-(059)E BR88-01 0-(9EI)M 8801- 059-() HA4S2	SWPPP	IN ALAMEDA COUNTY IN OAKLAND FROM 0.9 KM SOUTH OF HIGH STREET TO 0.2 KM SOUTH OF FRUITVALE AVENUE REPLACE BRIDGES / CONSTRUCT ROADWAY	FLATIRON WEST, INC 2100 GOODYEAR ROAD BENICIA CA 94510	BHARAT PATEL 25100 SANTA CLARA ST. HAYWARD CA 94544 (510)670-4913	$51,611,110 $9,325,315 $1,406,247	08/20/09 09/15/09 12/22/11	35% 21%
04-ALA-880-30.1/31.1 04-1706U4 ACBR-0880-(059)E 08-8010-(9EA)C 0880-1059-() HA21 HB4N	SWPPP	IN ALAMEDA COUNTY IN OAKLAND ON ROUTE 880 FROM 0.8 KM NORTH OF 16TH AVENUE OVERCROSSING TO OAK MADISON STREET UNDERCROSSING REPLACE BRIDGE	MCM CONSTRUCTION, INC 450 BURMA ROAD OAKLAND CA 94607	SENG, TA 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3993	$89,447,672 $29,640,819 $1,000,417	03/25/09 04/20/09 04/30/13	55% 34%
04-ALA-980-1.3/2 04-1A2414 HA22	WPCP	IN ALAMEDA COUNTY IN OAKLAND FROM 27TH STREET UNDERCROSSING TO 0.1 MILE WEST OF GOLDEN GATE AVENUE UNDERCROSSING PAVE PLANTING STRIP	COAST CONSTRUCTION, INC 4460 REDWOOD HIGHWAY, STE 16 SAN RAFAEL CA 94903	AHMADZADEH, ALI 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3990	$386,890 $166,293 $195,506	05/25/10 06/22/10 09/20/10	100% 93%
04-ALA-5505-/0 04-0AA014		IN ALAMEDA COUNTY IN SAN LEANDRO AT THE SAN LEANDRO EQUIPMENT SHOP 4 AT 1993 MARINA BOULEVARD INSTALL PHOTOVOLTAIC PANELS	BUILDING CONSTRUCTING ENGINEER 14616 MCKENDREE AVE. CHINO, CA 91710	BUI, OANH 48499 MILMONT DR. FREMONT, CA 94538 (510)668-4931	$219,900 $200,109 $200,109	03/24/10 04/22/10 11/11/10	90% 91%
04-CC-4-10.3/13.5 04-1E4604 HM3	WPCP	IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION, INC P.O. BOX 1355 FRENCH CAMP, CA 95321	SEALEY, HERMAN 2727 SYSTRON DRIVE STE 150 CONCORD, CA 94518 (510)714-7064	$531,225 $0 $45,470	06/08/10 06/25/10 11/30/10	4% 9%
04-CC-4-17.0/17.8 04-0G1504 HA42	WPCP	IN CONTRA COSTA COUNTY NEAR CONCORD FROM 0.1 MILE TO 0.9 MILE EAST OF WILLOW PASS ROAD UNDERCROSSING REPLACE CULVERTS AND UNDERDRAINS	CIMARRON, INC 10554 RODDEN ROAD OAKDALE, CA 95361	ASHGAR, REZAEI 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$552,943 $16,272 $48,032	06/03/10 06/30/10 10/28/10	0% 12%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-23.5/26.1 04-228594 HPLU-6204-(087)N 62-04 0-(7NN)C 6204- 088-() HB4C	SWPPP	IN CONTRA COSTA COUNTY IN PITTSBURG AND ANTIOCH FROM 0.9 KM WEST OF LOVERIDGE ROAD OVERCROSSING TO 0.3 KM WEST OF SOMERSVILLE ROA WIDEN HIGHWAY AND BRIDGE	MIKE LOVELACE OC JONES AND SONS, INC 1520 FOURTH STREET BERKELEY CA 94710	SCHNEIDER, JOLIE 2625 CROW COURT ANTIOCH CA 94509 (510)377-4171	$66,357,713 $899,746 $5,551,641	04/15/10 05/06/10 12/19/13	8% 10%
04-CC-4-31.1/31.1 04-0G4904	WPCP	IN CONTRA COSTA COUNTY IN ANTIOCH AT ROUTE 4/160 SEPARATION PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P.O. BOX 151 STOCKTON, CA 95201	ASHAD, MIAN 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9021	$226,079 $223,043 $0	05/17/10 06/02/10 09/30/10 09/09/10 OVER RUN	100% 100%
04-CC-80-.8/1.2 04-2A8904 HB4N	WPCP	IN CONTRA COST COUNTY IN THE CITY OF RICHMOND ON ROUTE 80 AT CARLSON BOULEVARD UNDERCROSSING. INSTALL TRAFFIC SIGNALS	TERNO ELECTRICAL CONSTRUCTORS 2100 GOODYEAR RD. BGNICIA CA 4510	DUAN FRANK 3401 GEGATTA BLVD. RICHMOND CA 94804 (510)231-7139	$416,355 $340,360 $0	04/15/09 05/14/09 06/10/10	100% 83%
04-CC-80-3.4/3.8 04-2A0304 HA25	WPCP	IN CONTRA COSTA COUNTY IN RICHMOND FROM SOLANO AVENUE OVERCROSSING TO MCBRYDE AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR ST SAN RAFAEL CA 94901 -4886	HOLLIS JOHN 3410 MANDELA PKWY OAKLAND CA 94608 (510)450-3996	$169,019 $117,912 $2,970	03/17/08 04/23/08 12/05/11	65% 71%
04-CC-80-5.9/0 04-1A2504 ACBR-080 -(108)E 08-0 11-(8 E)A M080- 110-(E) HA21	SWPPP	IN CONTRA COSTA COUNTY IN RICHMOND FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF HILLTOP DRIVE OVERCROSSING REPLACE BRIDGE	DISNEY CONSTRUCTION 875 MAHIER RD., STE 188 BURLINGAME CA 94010	HATEFI, A. 2727 SYSTRON DRIVE, STE 150 CONCORD CA 94518 (510)231-7100	$5,976,541 $5,616,763 $2,000	07/03/08 08/06/08 12/15/10 PLANT EST SATIS	0% 0%
04-CC-80-9.5/14.2 04-263724 HB5	SWPPP	IN CONTRA COSTA COUNTY NEAR HERCULES FROM 0.2 KM WEST OF ROUTE 80/4 SEPARATION TO 0.7 KM EAST OF CUMMINGS SKYWAY OVERCROSSING WIDEN FREEWAY AND BRIDGE	GHILOTTI BROS INC 525 JACOBY STREET SAN RAFAEL CA 94901 (415)454-7011	HATEFI, AMIR 2727 SYSTRON DRIVE, STE. 150 CONCORD CA 94518 (510)867-6034	$20,773,387 $10,633,638 $1,507,242	10/22/09 11/17/09 12/01/11	74% 59%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-80-13.6/0 04-0130K4 HE2	WPCP	IN CONTRA COSTA AND SOLANO COUNTIES AT CROCKETT AT THE ALFRED ZAMPA MEMORIAL BRIDGE AND IN VALLEJO AT THE CARQUINEZ BRIDGE TOLL P HIGHWAY PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SVS 999 TOWN & COUNTRY RD. 4TH FL ORANGE CA 92868	HANSON, JIM 3410 MANDELA PARKWY OAKLAND CA 94608 (510)450-2450	$365,553 $299,453 $3,393	04/08/08 04/28/08 03/08/12	0% 0% PLANT EST SATIS
04-CC-160-.8/1.3 04-1A5214 HA14	SWPPP	IN CONTRA COSTA AND SACRAMENTO COUNTIES IN AND NEAR ANTIOCH AT ANTIOCH BRIDGE BRIDGE SEISMIC RETROFIT	CALIFORNIA ENGINEERING CONTRACTORS 20 HAPPAY VALLEY ROAD PLEASANTON, CVA 94566	HOWE, WILLIAM 1771 VINEYARD DRIVE ANTIOCH CA 94509 (510)385-7084	$34,996,344 $3,930,986 $1,726,426	04/22/10 05/19/10 09/20/11	16% 16%
04-CC-680-24.2/24.8 04-0060C4 HE2	WPCP	IN CONTRA COSTA & SOLANO COUNTIES, IN MARTINEZ &BENICIA ON RTE680 FROM MOCCOCO OVERHEAD TO 0.3 MILES S OF BAYSHORE RD UNDERCROSSIN REPLACEMENT PLANTING	FUNDS DISBURSEMENT SERVICES, INC C/O JJNGUYEN, INC 3033 5TH. AVE., SUITE 301 SAN DIEGO CA 92103	HOLLIS, JOHN 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-3996	$851,177 $429,083 $52,323	12/21/09 01/26/10 03/17/14	52% 57%
04-MRN-1-.1/0 04-3A8204 HA22	WPCP	IN MARIN COUNTY IN MILL VALLEY AT ROUTE 1/101 SEPARATION RECONSTRUCT SIDEWALK AND WALKWAY	MAGGIORA & GHILOTTI, INC 555 DUBOIS STREET SAN RAFAEL CA 94901	BLUME, CHRISTOPHER 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-6886	$249,137 $231,567 $15,082	05/26/10 06/15/10 08/12/11	14% 89%
04-MRN-1-9.1/9.1 04-3S5624 ER-43J8-(004)E --() HA23	SWPPP	IN MARIN COUNTY NEAR MUIR BEACH ABOUT 3.2 MILES NORTH OF MUIR WOODS ROAD REBUILD SLOPE	GHILOTTI BROS, INC 525 JACOBY STREET SAN RAFAEL, CA 94901	RUSSELL, STEVE 756 FRANCISCO BLVD WEST SAN RAFAEL, CA 94901 (510)774-6297	$185,590 $160,559 $503	06/23/10 07/12/10 08/23/10	100% 86%
04-MRN-1-31.2/46 04-1E6004 ACST-P001-(547)E P0-01 5-(7E) --() HM1	SWPPP	IN MARIN COUNTY NEAR TOMALES AND POINT REYES STATION FROM 2.2 MILES NORTH OF POINT REYES STATION TO 0.6 MILE NORTH OF TOMALES PETA BONDED WEARING COURSE OVERLAY	WINDSOR FUEL CO. 9498 WINNDSOR ROAD WINDSOR, CA 95492	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	$2,217,755 $208,938 $1,149,475	06/16/10 07/01/10 10/25/10	63% 61%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-/3.4 04-1E7704		IN MARIN COUNTY NEAR ALMONTE REPLACE ASPHALT CONCRETE SURFACING	TEAM GHILOTTI	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	$454,740 $424,345 $0	06/24/10 07/13/10 09/14/10	100% 100%
HM1	WPCP						
04-MRN-101-3.0/0 04-3S9204		IN MARIN COUNTY IN SAUSALITO 0.5 MILE SOUTH OF NORTH BRIDGE BOULEVARD UNDERCROSSING PLACE ROCK SLOPE PROTECTION	MAGGIORA & GHILOTTI 555 DOBOIS STREET SAN RAFAEL CA 94901	RUSSELL, STEVE 756 WEST FRACISCO BLVD. SAN RAFAEL CA 94901 (510)774-6297	$60,275 $56,778 $0	06/17/10 06/30/10 09/13/10	100% 100%
HA23	WPCP						
04-MRN-101-8.8/0 04-4S0004		IN MARIN COUNTY AT LARKSPUR AT SIR FRANCIS DRAKE BOULEVARD OFF-RAMP PLACE ROCK SLOPE PROTECTION	TEAM GHILOTTI, INC 2531 PETALUDA BLVD. SOUTH PETALUDA CA 94952	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL CA 94901 (510)774-6297	$119,655 $113,437 $0	05/12/10 06/02/10 09/13/10	100% 100%
HA23	WPCP						
04-MRN-101-11.2/12.8 04-226144 ACST-Q101-(127)E Q1-01 1-(7EC)M 6204- 043-()		IN MARIN COUNTY IN SAN RAFAEL FROM 0.8 KM SOUTH OF COLEMAN SCHOOL PEDESTRIAN OVERCROSSING TO NORTH SAN PEDRO ROAD UNDERCROSSING WIDEN FREEWAY	GHILOTTI BROS 525 JACOBY STREET SAN RAFAEL CA 94901	SARGISS, RAMSES 576 W. FRANCISCO BLVD SAN RAFAEL CA 94901 (415)257-3647	$52,862,858 $53,631,815 $178,120	07/17/07 08/15/07 11/12/10	100% 96%
HB5	SWPPP						
04-MRN-580-3.0/5 04-4A1404		IN MARIN COUNTY IN SAN RAFAEL ON ROUTE 580 AND ON ROUTE 101 MODIFY INTERCHANGE	GHILOTTI CONSTRUCTION CO INC	MAHALLATI, SHAMS (415)246-8765	$9,581,822 $6,773,820 $986,794	11/04/09 11/24/09 10/23/10	74% 79%
HE13	SWPPP						
04-NAP-29-12.1/13.5 04-120634		IN NAPA COUNTY IN NAPA ON ROUTE 29 FROM 0.1 KM NORTH OF LINCOLN AVENUE TO 0.7 KM NORTH OF TRANCAS STREET AND REDWOOD ROAD PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI/FORSTER & KROEGER JOINT VENTURE 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	HOLLIS JOHN 3410 MANDELA PKWY OAKLAND CA (510)460-3996	$556,296 $498,832 $3,915	02/09/07 02/23/07 04/18/11	0% 0% PLANT EST SATIS
HE14	SWPPP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-121-.3/2.1 04-444214 ACHS-P121-(022)E P P1-21 0-(2E) --() HM1	SWPPP	IN NAPA COUNTY ON ROUTE 121 FROM .5 KM NORTH OF SONOMA COUNTY LINE TO 0.2 KM EAST OF DUHIG ROAD REALIGN CURVES AND WIDEN SHOULDER	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA CA 94955	RON SANGALANG 370 CHADBOURNE ROAD STE A FAIRFIELD CA 94534 (707)428-6220	$7,628,802 $5,805,159 $390,461	12/10/08 12/30/08 09/27/10	98% 81%
04-NAP-121-6.0/9.4 04-1E2904 HA23	WPCP	IN NAPA COUNTY IN NAPA FROM IMOLA AVENUE TO TRANCAS STREET RUBBERIZED BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266		$1,188,281 $0 $0	06/22/10 07/12/10	0% 0%
04-NAP-128-9.5/0 04-2S3704 ER-37B4-(004)E P P1-28 0-(5E) --() HM1	SWPPP	IN NAPA COUNTY NEAR ST HELENA AT 2.0 MILES EAST OF CONN CREEK BRIDGE STORM DAMAGE REPAIR	JASON GRIFFON NORTH BAY CONSTRUCTION, INC P O BOX 6004 PETALUMA CA 94955-6004	RON SANGALANG 370 CHADBOURNE ROAD STE. A FAIRFIELD CA 94534 (707)429-6220	$559,114 $5,358 $0	09/30/09 10/22/09 09/08/10	0% 1%
04-NAP-221-/2.7 04-1E9904 HA23	WPCP	IN NAPA COUNTY NEAR NAPA FROM ROUTE 29 TO IMOLA AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	OC JONES & SONS, INC 1520 FOYRTH STREET BERKELEY, CA 94710	CHANGI, DAVE 370 CHADBOURNE DR., STE A FAIRFIELD, CA 94534 (707)429-6222	$1,326,795 $0 $301,986	07/08/10 07/08/10 11/01/10	56% 23%
04-SCL-9-4.6/0 04-0G4014 HM1	SWPPP	IN SANTA CLARA COUNTY IN SARATOGA 1.5 MILES WEST OF PIERCE ROAD REPAIR EMBANKMENT	CIMARRON, INC 10554 RODDEN ROAD OAKDALE, CA 95361	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5705	$469,011 $24,690 $24,690	09/02/10 09/03/10 10/19/10	33% 5%
04-SCL-9-/0 04-0A7824 ACHS-X085-(049)E G X0-85 0-(9E) --() HA23	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS UPGRADE GUARD RAIL	MIDSTATE BARRIER, INC P.O. BOX 30550 STOCKTON, CA 95213-0550	PATEL, NIM 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5705	$1,642,000 $688,675 $686,425	05/25/10 06/25/10 10/06/10	81% 42%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-17-6.2/13.9 04-1E4904		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	VICTORY ENGINEERS INC 575 E ALLUVIAL AVENUE STE 106 FRESNO CA 93720 (559)439-7700		$608,400 $0 $0	06/22/10 07/21/10	0% 0%
HM3	WPCP						
04-SCL-25-/2.5 04-1E8804		IN SANTA CLARA COUNTY ON ROUTE 25 AND ON ROUTE 156 RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077-5085	TAROKH, CASEY 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5826	$1,042,227 $0 $376,142	06/24/10 07/12/10 10/22/10	63% 36%
HM1	WPCP						
04-SCL-82-/25.9 04-0E7404		IN SANTA CLARA,SAN MATEO COUNTIES ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	CONTRACTORS CHEMICAL, INC 3130 DEPOST ROAD HAYWARD CA 94545	TAROKH, CASEY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5826	$1,013,827 $898,356 $0	03/11/09 04/20/09 08/26/10 08/30/10	100% 100% COMPLETED
HA21	WPCP						
04-SCL-85-22.0/23.6 04-0A1304		IN SANTA CLARA COUNTY IN MOUNTAIN VIEW AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI FORSTER AND KROEGER LANDSCAPE JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886	BRAIN MACKLE 1007 KNOX AVE SAN JOSE CA 95122 (510)385-6991	$3,341,681 $3,079,198 $14,387	09/08/06 09/22/06 04/26/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
04-SCL-87-1.2/4.4 04-151394 ACST-X085-(047)E X0-85 0-(7E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERAS	PACIFIC ELECTRIC CONTRACTING, INC 330 PHELAN AVENUE SAN JOSE CA 95112	BORRAYO, SALVADOR 1007 KNOX AVENUE SAN JOSE CA 95122 (510)377-4186	$418,130 $141,372 $69,904	03/24/10 04/23/10 10/12/10	83% 34%
HB4N	WPCP						
04-SCL-87-1.3/6 04-1E4804		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS (40 BRIDGES) TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON-CHASE GENERAL ENGINEERIN COMPANY 1792 KAISER AVENUE	PATEL, NIM 1007 KNOX AVENUE (408)254-5704	$1,418,782 $732,418 $0	02/24/10 03/18/10 12/07/10	52% 49%
HM3	WPCP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-87-6.1/6.9 04-0A2714 STPL-6204-(067)E --()		IN SANTA CLARA COUNTY IN SAN JOSE ON ROUTE 87 FROM JULIAN STREET TO TAYLOR STREET HIGHWAY PLANTING	WATKIN & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 949014886	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE CA 95122 (510)385-6991	$571,985 $438,529 $3,900	01/30/09 02/23/09 09/25/12	0% 0% PLANT EST SATIS
HE14	WPCP						
04-SCL-101-.7/17 04-0A7814 ACHS-X085-(048)E PGX0-85 0-(8E) --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS UPGRADE TRAFFIC BARRIER	MODERN ALLOYS, INC 11172 WESTERN AVE STANTON CA 90680	NGUYEN, HUNG V. 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5847	$1,614,920 $1,471,151 $143,560	02/09/10 04/01/10 09/30/10	89% 87%
HA22	WPCP						
04-SCL-101-17.8/21.2 04-0E4304		IN SANTA CLARA COUNTY IN SANTA CLARA, SAN JOSE AND MORGAN HILL FROM COCHRANS ROAD OVERCROSSING TO SCHELLER AVENUE UNDERCROSSING CRACK SEALING	NO FAULT ASPHALT, INC 2211 OLD MIDDLE FIELD WAY MOUNTAIN VIEW CA 94043	LOWE THOMAS K. 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5816	$202,012 $194,236 $0	05/31/07 07/16/07 11/27/07	100% 100%
HM1	WPCP						
04-SCL-101-27.6/40.2 04-0C9014 ACNH-Q101-(157)E --()		IN SANTA CLARA COUNTY ON ROUTE 101 IN SAN JOSE FROM 0.6 MILE NORTH OF SILICON VALLEY BOULEVARD TO GUADALUPE RIVER BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK SANTA CLARA CA 95054	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, 95122 (408)254-5838	$23,904,954 $21,256,103 $4,397,684	11/12/09 12/02/09 09/29/10	97% 88%
HA22	WPCP						
04-SCL-101-28.4/51.8 04-151374 STP-X085-(046)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	ROYAL ELECTRIC COMPANY	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$798,739 $784,491 $0	01/04/10 01/25/10 11/01/10	62% 98%
HB4N	WPCP						
04-SCL-130-1.3/0 04-0E7304		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	AMLAND CORPORATION 3168 KNIGHTS ROAD SAN JOSE CA 95132	PATEL, NIM 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5705	$668,374 $197,585 $0	02/03/09 02/23/09 09/20/10 09/30/10	88% 30%
HM3	WPCP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-6.1/6.7 04-448804 ACST-P152-(072)E CBP1-52 0-(2ER)S P152- 072-() HA21	SWPPP	IN SANTA CLARA COUNTY IN GILROY FROM 0.4 KM WEST OF UVAS CREEK BRIDGE TO 0.5 KM EAST OF UVAS CREEK BRIDGE REPLACE BRIDGE	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	NILESH PANDYA 2210 OTOOLE AVE SAN JOSE CA 95131 (408)232-0224	$6,246,781 $4,965,950 $547,980	11/25/08 12/12/08 06/30/11	81% 88%
04-SCL-152-13.8/14.8 04-2A0504 ACHS-P152-(073)E P1-52 0-(3E) --() HB1	WPCP	IN SANTA CLARA COUNTY NEAR GILROY FROM 0.3 MILE WEST OF PRUNEDALE AVENUE TO 0.2 MILE WEST OF BLOOMFIELD AVENUE CONSTRUCT LEFT TURN POCKET	TOP GRADE CONSTRUCTION DARREN WILHOIT 50 CONTRACTORS STREET LIVERMORE CA 94551	CHOI, EUMI 2210 O'TOOLE AVE., #150 SAN JOSE CA 95131 (408)232-3023	$822,896 $311,920 $29,880	01/07/10 01/26/10 10/14/10	83% 40%
04-SCL-280-1.0/L5 04-151304 ARRA- 280-(127)E 2-8011-(7E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF 10TH STREET UNDERCROSSING TO BASCOM AVENUE OVERCROSS INSTALL RAMP METERING SYSTEMS	O.C. JONES AND SONS, INC ATT. PETE BENSON 1520 FOURTH STREET BERKELEY CA 94710	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$1,595,957 $1,024,334 $156,178	02/17/10 03/04/10 04/18/11	35% 64%
04-SCL-280-2.0/L5 04-150344 ARRA- 280-(126)E 2-8011-(6E) --() HB4N	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE AT VARIOUS LOCATIONS FROM 0.2 MILE SOUTH OF GUADALUPE RIVER BRIDGE TO BASCOM AVENUE OVERCROSSING INSTALL RAMP METERING SYSTEMS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC 1792 KAISER AVENUE IRVING CA 92614-5706	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$1,694,672 $546,652 $74,766	02/22/10 03/08/10 04/21/11	39% 32%
04-SCL-680-.2/.9 04-151384 ACIM-0000-(311)E --() HB4N	WPCP	IN SANTA CLARA AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING ATTN: FRANK KAMACHO	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$534,687 $177,612 $25,513	01/21/10 02/17/10 11/15/10	66% 38%
04-SCL-880-.2/4.4 04-151364 STP-X085-(E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV CAMERA	PACIFIC ELECTRIC CONTRACTING, INC. ATTN. FRANK KAMACHO 330 PHELAN AVE. SAN JOSE CA 95112	WASSEF, WAGDY 1007 KNOX AVE. SAN JOSE CA 95122 (408)254-5866	$352,381 $133,610 $5,587	01/07/10 02/17/10 10/28/10	58% 40%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-5736-/0 04-1247A4 HA12	WPCP	IN SANTA CLARA COUNTY IN SAN JOSE NORTH OF MONTEREY ROAD AND BERNAL ROAD INTERSECTION PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 94901	BRIAN MACKLE 1007 KNOX AVENUE SAN JOSE CA 95122 (510)385-6991	$313,530 $301,423 $1,300	07/18/07 08/09/07 01/10/11	0% 0% PLANT EST SATIS
04-SF-80-6.7/7.8 04-040804 HA21	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AT THE SAN FRANCISCO OAKLAND BAY BRIDGE REPLACE 15KV CABLE	BENTANCOURT BROS CONSTRUCTION INC 5933 NORTHFRONT ROAD LIVERMORE CA 94551 (925)454-1521		$488,900 $0 $0	05/11/10 06/25/10	0% 0%
04-SF-80-7.8/8.2 04-0120R4 ACBR-080 -(097)N 08-0 10-(7N) --() HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO AT YERBA BUENA ISLAND CONSTRUCT SOUTH DETOUR	CC MYERS, INC 51 MACALLA ROAD SAN FRANCISCO CA 94130	BALDERRAMOS, JEANNIE 325 BURMA ROAD OAKLAND, CA94607 (510)385-6915	$469,995,510 $464,025,203 $2,385,813	03/10/04 03/25/04 12/10/10	95% 99%
04-SF-80-7.9/8.2 04-0120S4 HA4S3	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM THE YERBA BUENA TUNNEL TO 0.6 KM EAST OF YERBA BUENA TUNNEL CONSTRUCT BRIDGES AND ROADWAY	MCM CONSTRUCTION, INC P O BOX 620, 6413 32ND ST. NORTH HIGHLANDS CA 95660	OBEROI, RAJESH 325 BURMA ROAD OAKLAND CA 94607 (510)385-7626	$81,164,337 $8,574,828 $2,723,970	02/04/10 02/23/10 12/28/13	14% 14%
04-SF-80-8.2/8.7 04-0120F4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY IN SAN FRANCISCO FROM 0.6 KM TO 1.3 KM EAST OF YERBA BUENA TUNNEL EAST PORTAL CONSTRUCT SELF ANCHORED SUSPENSION	AMERICAN BRIDGE FLOUR ENTERPRISES, INC A JOINT VENTURE 1000 AMERICAN BRIDGE WAY CORAOPOLIS, PA 15108	SIEGENTHALER, PETER 333 BURAM ROAD OKALAND, CA 94607 (510)622-5112	$1,737,634,696 $1,106,031,500 $110,893,142	04/18/06 05/03/06 10/24/13	58% 71%
04-SF-101-3.4/8.3 04-1E3004 ACBR-Q101-(158)E Q1-01 1-(8E) --() HM3	WPCP	IN THE CITY AND COUNTY OF SAN FRANCISCO AND IN MARIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVENUE OAKLAND,CA 94608	HUPE, JEFFREY 295 SAN BRUNO AVE. SAN FRANCISCO CA 94103 (510)867-6726	$1,106,801 $7,975 $0	03/15/10 04/13/10 10/31/10	27% 1%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-101-8.8/9.2 04-163744 SARR-Q101-(153)E Q1-01 1-(3E) --() HE12	SWPPP	IN THE CITY AND COUNTY OF SAN FRANCISCO FROM 1.3 MILE TO 0.3 MILE SOUTH OF THE ROUTE 1/101 SEPARATION CONSTRUCT TUNNNEL	R & L BROSAMER, INC 1777 OAKLAND BLVD, SUITE 300 WALNUT CREEK CA 94596	YAN, ANDREW 603 MASON STREET (PRESIDIO) SAN FRANCISCO CA 94129-0410 (415)720-4027	$58,397,535 $9,917,687 $3,314,795	03/23/10 04/08/10 06/06/12	15% 17%
04-SF-101-9.2/9.8 04-163734 ACBR-X075-(027)N X0-75 0-(7N) --() HE12	SWPPP	IN CITY AND COUNTY OF SAN FRANCISCO AT THE ROUTE 101/1 SEPARATION TO GOLDEN GATE TOLL PLAZA RECONSTRUCT IC, CONSTRUCT VIADUCT	CC MYERS, INC	SHARMA, JYOTSNA 603 MASON AT HALLECK PRESIDIO SAN FRANCISCO CA 94105 (510)385-5732	$57,941,787 $26,745,055 $5,274,627	10/23/09 11/24/09 12/15/11	39% 51%
04-SM-1-17.9/47.6 04-1E4104 HA21	WPCP	IN SAN MATEO COUNTY ON VARIOUS ROUTES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	PAVE-TECH., INC 735 LAGUNA DRIVE CARLSBAD, CA 92008	SAIDIAN, JACOB 1007 KNOX AVE. SAN JOSE, CA 95122 (650)222-7489	$422,220 $0 $141,827	03/10/10 03/25/10 12/06/10	38% 33%
04-SM-1-36.5/38.2 04-1123G4 ER-1187-(009)E --() HE14	SWPPP	IN SAN MATEO COUNTY IN MONTARA AT ROUTE 1 FROM 2ND STREET TO 2.1 KM NORTH OF 2ND STREET WETLAND CREATION AND RESTORATION	HANFORD APPLIED RESTORATION AND CONSERVATION (ARC) 23195 MAFFEI ROAD SONOMA CA 95476	JENNIE NIELSON 585 LINDA MAR BLVD PACIFICA CA 94044 (510)502-4879	$1,757,991 $1,533,878 $9,957	08/29/05 09/09/05 03/19/12	75% 88%
04-SM-1-37.6/0 04-2S6204 ER-35M3-(004)E --() HA23	WPCP	IN SAN MATEO COUNTY NEAR PACIFICA AT GRAY WHALE COVE ROCK SLOPE PROTECTION	JJ NGUYEN, INC 3172 SALEM DRIVE SAN JOSE CA 95127	MACKLE, BRIAN (510)385-6991	$309,700 $159,342 $143,165	06/15/09 07/28/09 11/08/11	14% 51% SUSPENDED
04-SM-1-38.0/38.6 04-1123U4 ACST-1187-(011)E 11-87 0-(1EE)R 1187- 011-() HE14	SWPPP	IN SAN MATEO COUNTY NEAR PACIFICA FROM 4.7 KM TO 1.0 KM SOUTH OF LINDAMAR BOULEVARD CONSTRUCT TUNNELS, APPROACH ROADS	KIEWIT INFRASTRUCTURE WEST CO 3555 FARNAM STREET, STE E200 OMAHA, NE 68131	MUENCH, JOHN 585 LINDA MAR BLVD. PACIFICA CA 94044 (510)393-1785	$298,553,537 $198,969,855 $4,802,952	12/13/06 01/03/07 01/07/13	80% 66%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14	SWPPP	IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,115,034 $575,915 $6,608	03/09/09 03/20/09 06/23/15	0% 0% PLANT EST SATIS
04-SM-82-8.6/12.1 04-1E7404 ACST-S082-(016)E A0-82A0-(6E) --()	WPCP	IN SAN MATEO COUNTY IN SAN MATEO FROM 43RD AVENUE TO EL CERRITO AVENUE/TILTON AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	GALLAGHER AND BURK, INC 344 HIGH STREET OAKLAND, CA 94601	HINH, MINH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5703	$2,014,654 $10,550 $194,325	05/20/10 06/22/10 11/16/10	57% 10%
04-SM-82-/2.7 04-1E2504	WPCP	IN SAN MATEO COUNTY IN ATHERTON AND MENLO PARK FROM THE SANTA CLARA COUNTY LINE TO BERKSHIRE AVENUE PLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION 715 COMSTACK STREET SANTA CLARA CA 95054	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO CA 94304 (650)855-7777	$231,628 $150 $203,291	06/07/10 06/25/10 10/30/10	100% 88%
04-SM-82-/15.9 04-249924 ACST-S082-(017)E S0-82 0-(7E) --() HB4N	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM MILLBRAE AVENUE TO CAMBRIDGE AVENUE IN MENLO PARK MODIFY TRAFFIC SIGNALS	MIKE BROWN ELECTRIC CO 561 A MERCANTILE DRIVE COTATI CA 949313040 (707)792-8100		$4,826,859 $0 $0	07/20/10 08/17/10	0% 0%
04-SM-92-7.3/13.9 04-1E7204 ACNH-P092-(038)E --()	WPCP	IN SAN MATEO COUNTY IN AND NEAR SAN MATEO AND FOSTER CITY PLACE RUBBERIZED HOT MIX ASPHALT	PAVEX CONSTURCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$3,090,439 $706,508 $1,800,382	06/22/10 07/08/10 11/16/10	51% 80%
04-SM-92-13.4/13.4 04-1A0204 ACNH-P092-(035)E --() HA25	SWPPP	IN SAN MATEO COUNTY IN FOSTER CITY AND SAN MATEO AT EAST 3RD AVENUE AND MARINERS ISLAND BOULEVARD PLANTING AND IRRIGATION	PROVEN MANAGEMENT, INC	FRED BOOSHEHRI 2350 PAGE MILL DD. PALO ALTO CA 94304 (650)855-7777	$2,682,315 $2,715,437 $1,280	12/05/05 12/21/05 10/30/10	0% 0% PLANT EST SATIS

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-92-14.4/18.8 04-042244 HA21	WPCP	IN SAN MATEO AND ALAMEDA COUNTIES IN FOSTER CITY AND HAYWARD ON THE SAN MATEO HAYWARD BRIDGE REPLACE 12KV ELECTRIC SWITCHGEARS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE, CA 95132	BORRAYO, SALVADOR 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)377-4186	$2,418,670 $404,073 $0	01/05/10 03/02/10 10/16/11	1% 17%
04-SM-92-/3.2 04-1E2604 HM1	WPCP	IN SAN MATEO COUNTY IN HALF MOON BAY FROM ROUTE 1 TO PILARCITOS CREEK ROAD PLACE HOT MIX ASPHALT	G BORTOLLOTTO AND COMPANY 582 BRAGATO ROAD SAN CARLOS CA 94070	INORI, DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$369,575 $376,396 $0	06/09/10 06/25/10 08/23/10	100% 100%
04-SM-101-5.4/5.4 04-1E0304 HM3	WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$295,658 $177,674 $52,941	03/15/10 04/07/10 10/31/10	60% 76%
04-SM-101-9.6/11.9 04-235724 ACNH-P101-(963)E --() HB4C	SWPPP	IN SAN MATEO COUNTY IN SAN MATEO AND BELMONT FROM 0.1 KM NORTH OF RALSTON AVENUE OVERCROSSING TO 0.2 KM SOUTH OF HILLSDALE BOULEVA WIDEN HIGHWAY	RGW CONSTRUCTION P O BOX 2910 LIVERMORE CA 94551	DOUG INORI 2350 PAGE MILL RD PALO ALTO CA 94304 (650)333-4036	$8,892,514 $9,107,189 $0	02/15/01 03/02/01 09/20/05	100% 100% PLANT EST SATIS
04-SM-101-13.5/17.9 04-264204 HPLU-6204-(060)L 620-4 06-() --() HB4N	SWPPP	IN SAN MATEO COUNTY IN SAN MATEO, BURLINGAME AND MILLBREA AT VARIOUS LOCATIONS CONSTRUCT LANES	DE SILLVA GATES-BROSAMER JV P.O. BOX 2909 BUBLIN, CA 94568	SHOKROLLAHI, MO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4334	$129,970,547 $126,868,482 $638,945	02/23/07 03/16/07 11/05/10	100% 96%
04-SM-101-19.1/0 04-0E9604 HM3H	WPCP	IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS REPLACE DECK DRAINAGE SYSTEM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		$256,067 $0 $0	06/17/10 06/30/10	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-23.0/26.1 04-1E3204 SARR-Q101-(152)E Q1-01 1-(2E) --()	SWPPP	IN SAN MATEO COUNTY IN SOUTH SAN FRANCISCO AND BRISBANE ON ROUTE 101 FROM OSTER POINT _____ BOULEVARD OVERCROSSING TO SAN MATEO RUBBERIZED HOT MIX ASPHALT	GALLAGHER & BURK, INC P.O.BOX OAKLAND, CA	SAIDIAN, JACOB 1007 KNOX AVE. SAN JOSE, CA 95122 (408)254-5823	$2,315,770 $18,950 $1,984,754	07/20/09 08/04/09 10/15/10	76% 87%
04-SM-280-5.0/24.6 04-1E0204	HM3 WPCP	IN SAN MATEO AND SAN FRANCISCO COUNTIES AT VARIOUS LOCAIONS TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W. 23RD STREET TEMPE, AZ 85282	BADR, BASSAM 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2441	$198,198 $153,915 $11,425	05/20/10 06/07/10 10/31/10	53% 82%
04-SM-280-13.3/13.6 04-0A9204 ACIM-2801-(117)E --()	HA26 SWPPP	IN SAN MATEO COUNTY NEAR HILLSBOROUGH AT THE CRYSTAL SPRINGS SAFETY ROADSIDE REST AREA REPLACE SAFETY ROADSIDE REST AREA	BRCO CONSTRUCTORS, INC P O BOX 367 LOOMIS CA 95650	INORI DOUG 1101 CHESS DRIVE FOSTER CITY CA 94404 (650)573-4329	$2,736,600 $1,182,777 $341,947	07/23/09 08/12/09 01/13/11	71% 44%
04-SM-280-20.3/27.3 04-153404 ARRA-280 -(129)E 28-0 11-(9E) --()	HB4N SWPPP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS BETWEEN 0.3 MILE SOUTH OF SAN BRUNO AVENUE TO 0.3 MILE NORTH OF JOHN DALEY BOULEVARD INSTALL RAMP METERING SYSTEMS	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	WASHINGTON, MARCUS 295 SAN BRUNO AVENUE SAN FRANCISCO CA 94103 (415)703-2426	$2,277,625 $886,102 $320,417	02/22/10 03/08/10 05/31/11	29% 39%
04-SM-280-23.1/27.2 04-0E5404	HM3 WPCP	IN SAN MATEO COUNTY IN DALY CITY AT KING DRIVE UNDERCROSSING AND AT JUNIPERO SERRA RAMP OVERCROSSING PLACE POLYESTER CONCRETE OVERLAY	BAY LINE CUTTING & CORING, INC 1033 YERBA BUENA AVE. OAKLAND CA 94608	HUPE, JEFFREY 280 REALE STREET SAN FRANCISCO CA 94105 (415)356-6465	$643,238 $493,951 $0	12/15/08 01/20/09 09/09/10	100% 100%
04-SM-280-/27.4 04-150474 SARR-2801-(122)E 28-01 1-(2E) --()	HB4N WPCP	IN SAN MATEO COUNTY AT VARIOUS LOCATIONS FROM SANTA CLARA COUNTY LINE TO SAN FRANCISCO COUNTY LINE INSTALL TRAFFIC MANAGEMENT SYSTEM	STEINY AND CONPANY, INC 27 SHERIDAN STREET VALLEJO CA 94590	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE CA 95122 (510)670-7844	$943,572 $890,433 $81,498	09/08/09 09/17/09 02/09/11	61% 94%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-380-5.0/6.3 04-294624 IM- -( )P X08-1 02-(E) --() HA25	SWPPP	IN SAN MATEO COUNTY IN SAN BRUNO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI/FORSTER & KROEGER JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	DAVID BARTEL 3410 MANDELA PKWY OAKLAND,CA 94608 (510)385-6755	$2,026,487 $1,890,915 $0	08/14/06 08/28/06 09/30/10 09/30/10	100% 100% PLANT EST SATIS
04-SOL-12-7.9/20.6 04-0T10U4 ACST-P012-(100)E P0-12 1-(0E) --() HA22	SWPPP	IN SOLANO COUNTY NEAR SUISUN CITY FROM 1.1 KM EAST OF WALTERS ROAD TO CURRIE ROAD. REHABILITATE ROADWAY AND WIDENING	RGW CONSTRUCTION, INC 550 GREEN VILLE ROAD LIVERMORE CA 94550	BUTTERS, CARL 2320 COURAGE DRIVE SUITE 106 FAIRFIELD CA 94534 (707)428-2060	$21,266,873 $16,132,286 $1,251,470	12/17/08 01/05/09 04/30/11	65% 75%
04-SOL-37-7.2/10.5 04-0T1454 NH- -( ) --() HE14	SWPPP	IN SOLANO COUNTY IN VALLEJO ON ROUTE 37 FROM THE NAPA RIVER BRIDGE TO DIABLO STREET (KP R12.9/R16.9) HIGHWAY PLANTING AND LANDSCAPING	PARKER LANDSCAPE DEV, INC 6251 SKY CREEK DR SUITE A SACRAMENTO CA 95828	JIM HANSON 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$957,057 $366,943 $29,843	01/14/10 02/02/10 12/19/13	12% 38%
04-SOL-37-7.2/0 04-0G0004 HB34	WPCP	IN SOLANO COUNTY ON ROUTE 37 AT THE WALNUT AVENUE OVERCROSSING ROADSIDE ENHANCEMENT	WATKIN & BORTOLUSSI, INC	HANSON, JIM 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2450	$132,200 $90,760 $1,134	06/01/09 06/12/09 02/18/13	0% 0% PLANT EST SATIS
04-SOL-37-8.0/10.5 04-0T14F4 HE14	WPCP	IN SOLANO COUNTY IN VALLEJO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI, INC 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	HANSON, JIM 3410 MANDELA PARKWY OAKLAND CA 94609 (510)450-2450	$503,890 $455,632 $3,602	10/23/06 10/31/06 11/19/10	0% 0% PLANT EST SATIS
04-SOL-80-6.6/6.8 04-299004 ACIM-0802-(350)E --() HA26	SWPPP	IN SOLANO COUNTY IN VALLEJO AT THE HUNTER HILL SAFETY ROADSIDE REST AREA REHABILITATE ROADSIDE REST AREA	WEST BAY BUILDERS, INC 250 BEL MARIN KEYS BLVD NOVATO CA 94949	MANGLO, PERPETUO 2320 COURAGE DRIVE, SUITE 106 FAIRFIELD CA 94533 (707)428-2029	$3,189,295 $1,629,914 $191,248	08/11/09 08/26/09 12/28/11	42% 58%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-8.1/12.9 04-2409U4 ACIM- 080-(354)E --() HA22	SWPPP	IN SOLANO COUNTY IN VALLEJO AND FAIRFIELD FROM AMERICAN CANYON ROAD OVERCROSSING TO GREEN VALLEY CREEK WIDEN FREEWAY AND BRIDGES	GHILOTTI BROS 5199 FULTON DRIVE SUITE E FAIRFIELD CA 94534	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)436-2210	$21,781,701 $21,893,825 $358,172	06/20/08 07/21/08 09/20/10	0% 0% PLANT EST SATIS
04-SOL-80-15.4/20.1 04-4C15U4 SARR-0802-(356)E 08-02 3-(6E) --() HA22	SWPPP	IN SOLANO COUNTY IN FAIRFIELD FROM 0.4 MILE WEST OF ROUTE 80/12 SEPARATION TO 0.9 MILE EAST OF AIR BASE PARKWAY OVERCROSSING ASPHALT CONCRETE OVERLAY	TOP GRADE CONSTRUCTION, INC 50 CONTRACTORS STREET LIVERMORE CA 94551	DARIN KISHIYAMA 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)436-2210	$15,137,407 $11,968,666 $2,063,107	04/21/09 04/28/09 10/31/10	100% 92% OVER RUN
04-SOL-80-38.3/44.7 04-3A3004 ACIM-0080-(357)E --() HA22	WPCP	IN SOLANO COUNTY FROM 1.4 MILE WEST OF PEDRICK ROAD OVERCROSSING TO YOLO COUNTY LINE REPLACE APPROACH SLAB	GRANITE CONSTRUCTION COMPANY 4001 BRADSHAW ROAD SACRAMENTO, CA95827	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD, CA 94534 (707)436-2210	$12,399,669 $1,331,610 $5,534,638	07/06/10 07/22/10 11/09/10	45% 54%
04-SOL-84-3.0/6 04-3S7104 ACST-S084-(036) P-S084-(036) --() HA23	SWPPP	IN SOLANO COUNTY NEAR RIO VISTA FROM 4.3 MILES SOUTH OF ROUTE 220 TO 1.3 MILES SOUTH OF ROUTE 220 HOT MIX ASPHALT RESURFACING	NORTHBAY CONSTRUCTION P.O. BOX 6004 PETALUMA, CA 94955-6004	BUTTERS, CARL 2320 COURAGE DRIVE FAIRFIELD, CA 94533 (925)260-5535	$1,153,215 $60,916 $519,620	06/09/10 06/28/10 08/31/10	100% 50% OVER RUN
04-SOL-680-4.7/4.7 04-3S7214 HA23	WPCP	IN SOLANO COUNTY NEAR BENICIA AT 0.3 MILE WEST OF PARRISH ROAD OVERCROSSING REPLACE CULVERT	CIMARRON, INC 10554 RODDEN RD OAKDALE CA 95361	TRAN, QUANG 2320 COURAGE DRIVE FAIRFIELD CA 94533 (510)773-8499	$290,930 $285,761 $3,300	06/02/10 06/30/10 10/29/10	100% 97%
04-SON-1-16.1/19.7 04-2A6304 HA22	WPCP	IN SONOMA COUNTY FROM 0.8 MILE NORTH OF SCOTTY CREEK BRIDGE TO RUSSIAN RIVER BRIDGE IMPROVE ROADSIDE DRAINAGE	ARGONITE CONSTRUCTORS P.O. BOX 639 SANTA ROSA, CA 95401	STREATER, HAL 1009 CLEGG COURT, SUITE G PETALUMA, CA 94954 (707)796-5693	$342,705 $127,563 $31,305	06/17/10 07/08/10 10/25/10	62% 45%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-1-50.6/58.5 04-1E7304 ACST-P001-(546)E P0-01 5-(6E) --() HB4N	WPCP	IN SONOMA COUNTY NEAR GUALALA FROM SEA WALK DRIVE TO GUALALA RIVER BRIDGE BONDED WEARING COURSE OVERLAY	GEORGE REED, INC 140 EMPIRE AVENUE MODESTO CA 95354	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA CA 95401 (707)576-2310	$1,134,399 $166,243 $849,331	06/09/10 07/01/10 10/05/10	78% 94%
04-SON-12-9.2/11 04-4C3704 HA22	WPCP	IN SONOMA COUNTY IN SEBASTOPOL AND SANTA ROSA FROM ROUTE 116 TO LLANO ROAD ASPHALT CONCRETE SURFACING	M.B.SERVICES 865 HOWE ROAD SUITE B MARTINEZ, CA 94553	VALEH, SYD 4030 OCCIDENTAL BLDG. A SANTA ROSA, CA 95401 (707)576-2310	$517,840 $519,937 $22,852	05/11/09 05/22/09 11/18/10 09/29/10	93% 97%
04-SON-12-29.7/30.9 04-219864 ACST-P012-(101)E P0-12 1-(1E) --() HA22	SWPPP	IN SONOMA COUNTY NEAR GLEN ELLEN FROM 0.5 KM WEST OF TRINITY ROAD TO 0.2 KM EAST OF ARNOLD DRIVE REALIGN ROADWAY	GHILOTTI CONSTRUCTION, INC 246 GHILOTTI AVE SANTA ROSA CA 95401	MONEMZADEH FAROKH 1009 CLEGG COURT PETALUMA CA 94954 (707)769-5679	$2,338,618 $2,361,281 $878	11/26/08 12/12/08 12/25/10 PLANT EST SATIS	0% 0%
04-SON-37-.9/2.6 04-4A2304 HA22	WPCP	IN SONOMA COUNTTY ABOUT 8 MILES EAST OF NOVATO AT VARIOUS LOCATIONS REPLACE DRAINAGE CULVERTS	VICTORY ENGINEERS, INC. 10266 HIGHWAY 41 MADERA, CA 93636 (559)439-7700	MONEMZADEH, FAROKH 1009 CLEGG COURT, SUITE G PETALUMA CA 94954 (707)769-5685	$213,211 $0 $0	06/21/10 07/21/10 10/07/10	0% 0%
04-SON-101-8.9/13.9 04-0A18U4 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR COTATI AND ROHNERT PARK FROM 2.8 KM SOUTH OF RAILROAD AVENUE UNDERCROSSING TO ROHNERT PARK EXPRESSWAY WIDEN HIGHWAY AND BRIDGE	GHILOTTI CONST., INC 246 GHILOTTI AVE SANTA ROSA CA 95407	MONEMZADEH, FAROKH 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5685	$49,557,512 $8,904,050 $4,049,099	12/23/09 01/06/10 03/18/11	41% 26%
04-SON-101-13.6/23.1 04-272434 HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR ROHNERT PARK AND SANTA ROSA PLANTING AND IRRIGATION	MCGUIRE HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	DAIVD BARTEL 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)385-6755	$2,378,218 $2,062,476 $9,720	09/10/07 10/04/07 12/02/11 PLANT EST SATIS	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-13.9/15.5 04-129654 HB5	SWPPP	IN SONOMA COUNTY IN ROHNERT PARK FROM ROHNERT PARK EXPRESSWAY OVERCROSSING TO SANTA ROSA AVENUE OVERCROSSING. WIDEN AND RECONSTRUCT INTERCHANGE	GHILOTTI BROS., INC 454 JACOBY STREET SAN RAFAEL CA	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA CA 94954 (707)769-5695	$39,057,666 $19,226,085 $1,357,681	03/03/09 03/20/09 03/26/13	30% 49%
04-SON-101-21.7/29.3 04-0A10U4 ACNH-Q101-(148)E LU62-04 0-(9L) 204-069-() HB5	SWPPP	IN SONOMA COUNTY IN AND NEAR SANTA ROSA AND AT WINDSOR FROM 0.5 KM N OF STEELE LANE UNDERCROSSING TO 0.5 KM N OF WINDSOR LANE UC WIDEN HIGHWAY	O. C. JONES & SONS, INC 1520 FOURTH STREET	S RAY NOZZARI 4030 OCCIDENTAL ROAD BLDG A SANTA ROSA CA 95401 (707)566-3945	$83,753,425 $82,051,092 $2,974,826	10/29/08 11/14/08 11/02/10	82% 97%
04-SON-116-26.7/26.7 04-3A9904 HA22	WPCP	IN SONOMA COUNTY IN SEBASTOPOL AT THE INTERSECTION OF ROUTE 116 AND ROUTE 12 RECONSTRUCT CURB RAMPS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		$296,061 $0 $0	07/27/10 08/26/10	0% 0%
04-SON-116-41.8/44.7 04-283814 ACHS-P116-(042)E P P1-16 0-(2E) --() HB1	SWPPP	IN SONOMA COUNTY ABOUT 9 KM EAST OF PETALUMA FROM ADOBE ROAD TO 0.2 KM WEST OF ARNOLD DRIVE CONSTRUCT RETAINING WALLS	ARGONAUT CONSTRUCTORS, INC 1236 CENTRAL AVENUE SANTA ROSA CA 95402	KISHIYAMA, DARIN 370 CHADBOURNE ROAD, SUITE A FAIRFIELD CA 94534 (707)362-2210	$11,289,810 $3,655,761 $1,205,557	12/14/09 01/06/10 02/15/10	18% 43%
04-SON-116-/7 04-1E6704 HM1	WPCP	IN SONOMA COUNTY AT DUNCAN MILLS AND VILLA GRANDE FROM ROUTE 1 TO MONTE CRISTO AVENUE PLACE HOT MIX ASPHALT	GHILOTTI CONSTRUCTION 246 GHILOTTI AVE. SANTA ROSA, CA 95407	STREATER, HAL 1009 CLEGG COURT, SUITE G PETALUMA, CA 94054 (707)796-5693	$692,930 $660,250 $12,807	06/03/10 07/29/10 10/18/10	100% 92%
04-SON-128-5.4/0 04-2S9414 ER-43J1-(003)E --()	WPCP	IN SONOMA COUNTY NEAR GEYSERVILLE AT THE RUSSIAN RIVER BRIDGE RESTORE HIGHWAY PLANTING	NORTH BAY CONSTRUCTION, INC 431 PAYRAN STREET PETALUMA CA 94953	BARTEL, DAVID 3410 MANDELA PARKWAY OAKLAND CA 94608 (510)450-2413	$334,030 $103,527 $10,182	04/08/10 04/22/10 10/23/13	8% 34%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-128-17.1/24.7 04-4A8704 ACST-P128-(044)E CBP1-28 0-(4ER)S P128- 044-() HA21	SWPPP	IN SONOMA CO AT AND NEAR KELLOGG AT MAACAMA CREEK BRIDGE AND FROM 0.3 MI WEST TO 0.4 MI EAST OF REDWOOD CREEK BRIDGE_____ BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY P O BOX 1508 RANCHO CORDOVA CA 95741-1508	VALEH, SYD 4030 OCCIDENTAL ROAD BLDG. A SANTA ROSA CA 95401 (707)576-2310	$5,228,858 $1,612,379 $457,602	09/09/09 09/29/09 05/20/11	38% 39%
04-SON-128-21.7/0 04-4A8814 HA21	SWPPP	IN SONOMA COUNTY NEAR KELLOGG AT 0.1 MILE WEST OF REDWOOD CREEK BRIDGE MITIGATION PLANTING	RESTORATION RESOURCES 3888 CINCINNATI AVENUE ROCKLIN, CA 95765	BARTEL, DAVID 3410 MANDELA PKWY OAKLAND, CA 94608 (510)450-2413	$149,808 $0 $43,058	05/26/10 06/22/10 10/07/13	60% 42%
04-VAR--/0 04-010904 HB1	WPCP	IN ALAMEDA, CONTRA COSTA, MARIN, SAN FRANCISCO, SOLANO, AND SAN MATEO COUNTIES AT VARIOUS LOCATIONS UPGRADE SCADA SYSTEM	BLEYCO INCORPORATED 11425 CULL CANYON ROAD CASTRO VALLEY CA 94552	CHRENG, NICHOLAS 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)224-6311	$5,490,980 $5,486,151 $37,973	01/30/08 03/05/08 10/29/10	98% 100%
04-VAR--/0 04-151284 ACST-X085-(038)E X0-85 0-(8E) --() HB4N	WPCP	IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC OPERATION SYSTEMS	AMLAND 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132	WASSEF WAGDY 1007 KNOX AVENUE SAN JOSE CA 95122 (408)254-5866	$1,758,478 $1,751,478 $0	02/08/06 02/24/06 11/20/07	100% 100%

Totals: **Authorized Final Amt:** $4,127,805,267 **Completed to Date:** $2,609,546,785 **Work This Month:** $192,284,406

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-13-6.4/8.3	04-2707A4	1
04-ALA-13-9.7/9.7	04-294924	1
04-ALA-24-5.1/6.2	04-294914	1
04-ALA-80-1.8/0	04-014064	1
04-ALA-84-21.0/23.1	04-172404	1
04-ALA-84-3.7/27.1	04-1E4304	1
04-ALA-84-4.9/5.9	04-444004	2
04-ALA-92-4.8/6.7	04-016014	2
04-ALA-238-14.3/16.3	04-0E9904	2
04-ALA-238-/12.6	04-447904	2
04-ALA-580-13.1/14.9	04-171334	2
04-ALA-580-13.2/19.1	04-290834	2
04-ALA-580-17.7/19.8	04-1513C4	3
04-ALA-580-9.0/9	04-3A9704	3
04-ALA-680-4.8/5.2	04-253764	3
04-ALA-680-3.3/6.4	04-253794	3
04-ALA-680-6.4/12.5	04-4A5204	3
04-ALA-680-/303	04-253784	3
04-ALA-880-27.4/28	04-165424	4
04-ALA-880-30.1/31.1	04-1706U4	4
04-ALA-980-1.3/2	04-1A2414	4
04-ALA-5505-/0	04-0AA014	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-4-23.5/26.1	04-228594	4
04-CC-4-31.1/31.1	04-0G4904	4
04-CC-4-10.3/13.5	04-1E4604	5
04-CC-4-17.0/17.8	04-0G1504	5
04-CC-80-.8/1.2	04-2A8904	5
04-CC-80-3.4/3.8	04-2A0304	5
04-CC-80-5.9/0	04-1A2504	5
04-CC-80-9.5/14.2	04-263724	5
04-CC-80-13.6/0	04-0130K4	6
04-CC-160-.8/1.3	04-1A5214	6
04-CC-680-24.2/24.8	04-0060C4	6
04-MRN-1-.1/0	04-3A8204	6
04-MRN-1-9.1/9.1	04-3S5624	6
04-MRN-1-31.2/46	04-1E6004	6
04-MRN-1-/3.4	04-1E7704	7
04-MRN-101-3.0/0	04-3S9204	7
04-MRN-101-8.8/0	04-4S0004	7
04-MRN-101-11.2/12.8	04-226144	7
04-MRN-580-3.0/5	04-4A1404	7
04-NAP-29-12.1/13.5	04-120634	7
04-NAP-121-.3/2.1	04-444214	8
04-NAP-121-6.0/9.4	04-1E2904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-128-9.5/0	04-2S3704	8
04-NAP-221-/2.7	04-1E9904	8
04-SCL-9-4.6/0	04-0G4014	8
04-SCL-9-/0	04-0A7824	8
04-SCL-17-6.2/13.9	04-1E4904	9
04-SCL-25-/2.5	04-1E8804	9
04-SCL-82-/25.9	04-0E7404	9
04-SCL-85-22.0/23.6	04-0A1304	9
04-SCL-87-1.2/4.4	04-151394	9
04-SCL-87-1.3/6	04-1E4804	9
04-SCL-87-6.1/6.9	04-0A2714	10
04-SCL-101-.7/17	04-0A7814	10
04-SCL-101-17.8/21.2	04-0E4304	10
04-SCL-101-28.4/51.8	04-151374	10
04-SCL-101-27.6/40.2	04-0C9014	10
04-SCL-130-1.3/0	04-0E7304	10
04-SCL-152-6.1/6.7	04-448804	11
04-SCL-152-13.8/14.8	04-2A0504	11
04-SCL-280-1.0/L5	04-151304	11
04-SCL-280-2.0/L5	04-150344	11
04-SCL-680-.2/.9	04-151384	11
04-SCL-880-.2/4.4	04-151364	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-5736-/0	04-1247A4	12
04-SF-80-6.7/7.8	04-040804	12
04-SF-80-7.8/8.2	04-0120R4	12
04-SF-80-7.9/8.2	04-0120S4	12
04-SF-80-8.2/8.7	04-0120F4	12
04-SF-101-3.4/8.3	04-1E3004	12
04-SF-101-8.8/9.2	04-163744	13
04-SF-101-9.2/9.8	04-163734	13
04-SM-1-17.9/47.6	04-1E4104	13
04-SM-1-36.5/38.2	04-1123G4	13
04-SM-1-37.6/0	04-2S6204	13
04-SM-1-38.0/38.6	04-1123U4	13
04-SM-1-39.6/40.1	04-1123J4	14
04-SM-82-8.6/12.1	04-1E7404	14
04-SM-82-/2.7	04-1E2504	14
04-SM-82-/15.9	04-249924	14
04-SM-92-7.3/13.9	04-1E7204	14
04-SM-92-13.4/13.4	04-1A0204	14
04-SM-92-14.4/18.8	04-042244	15
04-SM-92-/3.2	04-1E2604	15
04-SM-101-5.4/5.4	04-1E0304	15
04-SM-101-9.6/11.9	04-235724	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-101-13.5/17.9	04-264204	15
04-SM-101-19.1/0	04-0E9604	15
04-SM-101-23.0/26.1	04-1E3204	16
04-SM-280-23.1/27.2	04-0E5404	16
04-SM-280-5.0/24.6	04-1E0204	16
04-SM-280-13.3/13.6	04-0A9204	16
04-SM-280-20.3/27.3	04-153404	16
04-SM-280-/27.4	04-150474	16
04-SM-380-5.0/6.3	04-294624	17
04-SOL-12-7.9/20.6	04-0T10U4	17
04-SOL-37-7.2/10.5	04-0T1454	17
04-SOL-37-7.2/0	04-0G0004	17
04-SOL-37-8.0/10.5	04-0T14F4	17
04-SOL-80-6.6/6.8	04-299004	17
04-SOL-80-8.1/12.9	04-2409U4	18
04-SOL-80-15.4/20.1	04-4C15U4	18
04-SOL-80-38.3/44.7	04-3A3004	18
04-SOL-84-3.0/6	04-3S7104	18
04-SOL-680-4.7/4.7	04-3S7214	18
04-SON-1-16.1/19.7	04-2A6304	18
04-SON-1-50.6/58.5	04-1E7304	19
04-SON-12-9.2/11	04-4C3704	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-12-29.7/30.9	04-219864	19
04-SON-37-.9/2.6	04-4A2304	19
04-SON-101-8.9/13.9	04-0A18U4	19
04-SON-101-13.6/23.1	04-272434	19
04-SON-101-13.9/15.5	04-129654	20
04-SON-101-21.7/29.3	04-0A10U4	20
04-SON-116-26.7/26.7	04-3A9904	20
04-SON-116-41.8/44.7	04-283814	20
04-SON-116-/7	04-1E6704	20
04-SON-128-5.4/0	04-2S9414	20
04-SON-128-17.1/24.7	04-4A8704	21
04-SON-128-21.7/0	04-4A8814	21
04-VAR--/0	04-010904	21
04-VAR--/0	04-151284	21

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$95,308,034	$37,532,695
-F-	FEDERAL AID (PRIMARY)	$135,178,780	$116,217,072

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	$424,620,728	$303,134,070
-SH-	STATE HIGHWAY	$2,231,114,105	$1,366,402,598
-ER-	STORM DAMAGE REPAIR	$3,146,425	$1,962,664
		$1,238,437,195	$784,297,687
District Total:		**$4,127,805,267**	**$2,609,546,785**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$1,986,065
Work completed this Period:	$1,986,065