State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/16

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-0-/0 04-2G5014 HSNH-PG -( )X 1595- E -()		IN ALAMEDA COUNTY, ON VARIOUS ROUTES AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	MIDSTATE BARRIER, INC. 3291 SOUTH HWY 99 STOCKTON CA 95213	ROBERT LE 25100 SANTA CLARA STREET HAYWARD, CA 94542 (408)595-4007	$4,367,222 $3,790,092 $0	11/03/15 11/16/15 08/25/16 08/25/16	100% 100% COMPLETED
04-ALA-13-4.3/9.6 04-1J1904 NHP-P013-(027)E --()		IN ALA COUNTY IN OAKLAND FROM RTE 13/580 SEPARATION TO RTE 13/24 SEPARATION. RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94808 (510)231-7119	$4,036,351 $3,819,945 $0	09/28/15 10/14/15 08/31/16	100% 93%
04-ALA-13-4.9/4.9 04-1SS414 NHP-P013-(026)E --()		IN ALAMEDA IN OAKLAND AT 0.1 MILE SOUTH OF CARSON STREET UNDERCROSSING SOLDIER PILE RETAINING WALL WITH	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	JASON TRINH 3401 REGATTA BLVD RICHMOND, CA 94504 (510)774-6007	$1,691,153 $1,667,570 $5,295	10/26/15 11/05/15 10/07/16	100% 95% OVER RUN
04-ALA-13-5.3/13.9 04-1J3504 HM		IN ALAMEDA COUNTY AT VARIOUS TREAT BRIDGE DECK WITH METHACRYLATE TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA 1310 W. 23RD STREET TEMPE AZ 85282		$1,028,028 $0 $0	06/13/16 07/05/16	0% 0%
04-ALA-13-8.3/8.3 04-1SS024 STP-P013-(033)E --() HA23		IN ALAMEDA COUNTY IN OAKLAND NEAR MORAGA AVENUE NORTHBOUND ON-RAMP CONSTRUCT TIE-BACK RETAINING WALL.	RGW CONSTRUCTION, INC. 550 GREENVILLE RD LIVERMORE CA 94550	TRINH, JASON 3401 REGATTA BLVD RICHMOND CA 94804 (510)774-6007	$3,405,112 $1,969,023 $193,928	03/14/16 04/05/16 12/01/16	68% 58%
04-ALA-13-8.8/0 04-2G8304 STP- ER-( )1 1 00-4E -()		IN ALAMEDA COUNTY, IN OAKLAND, ON ROUTE 13 NEAR BROADWAY TERRACE REPAIR SLOPE SLIDE WITH SOLDIER	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	TRINH, JASON 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)774-6007	$1,394,674 $1,324,780 $33,360	11/20/15 12/17/15 10/17/16	81% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-13-/0 04-1K4804		IN ALAMEDA AND CONTRA COSTA COUNTIES, AT VARIOUS LOCATIONS ALONG VARIOUS ROUTES REMOVE AND DISPOSE OF TREES	BAY AREA TREE SPECIALISTS 541 W. CAPITOL EXPWY #287 SAN JOSE, CA 95136	DAVID BARTEL 3401 REGATTA BLVD RICHMEND, CA 94804 (510)385-6755	$695,000 $0 $0	06/17/16 06/17/16	0% 0%
20.20.201 130							
04-ALA-13-/0 04-2J1404 NHP-X001-(599)E --()		IN ALAMEDA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	BC TRAFFIC SPECIALIST BC TENTALS INC. DBA 638 W SOUTHERN AVE ORANGE CA 92865	BEHNIWAL, NACHHATAR (NEIL) 25100 SANTA CLARA STREET HAYWARD, CA 94545 (510)867-6032	$3,157,254 $1,179,701 $470,062	02/24/16 03/16/16 05/12/17	37% 37%
04-ALA-24-5.1/6.2 04-294944		IN ALAMEDA & CONTRA COSTA COUNTIES ROADWAY PLANTING	MARINA LANDSCAPE INC 1900 SOUTH LEWIS STREET ANAHEIM CA 92805	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)774-5911	$2,291,280 $1,727,549 $3,780	08/06/14 08/21/14 03/14/19	0% 0% PLANT EST SATIS
04-ALA-24-5.9/6.2 04-0J4004		INSTALL BAY AREA SECURITY ENHANCEMENT (BASE) SYSTEM INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161	TSIGELMAN, IGOR 2727 SYSTRON DRIVE, SUTIE 150 CONCORD, CA 94518 (925)602-9004	$2,585,000 $2,531,397 $0	01/13/14 01/13/14 09/30/16	100% 98% OVER RUN
20.20.201 130							
04-ALA-24-/0 04-4H8304 BHNH-P -( )X 1603- E -()		IN ALAMEDA COUNY AT VARIOUS LOCATIONS ON ROUTES 24,580,680,880, AND 980 BRIDGE REPAIR WORK	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	$2,962,035 $1,252,251 $249,083	10/15/15 11/04/15 11/02/16	80% 42%
HM							
04-ALA-80-1.7/2.2 04-014074		SFOBB TOLL PLAZA MEDIAN LANDSCAPE PLANTING. PLANTING AND IRRIGATION SYSTEM	EMPIRE LANDSCAPING, INC. PO BOX 35 DAVIS, CA 94617	GORHAM, FRANCIS 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6756	$865,655 $762,661 $1,890	12/19/12 02/13/13 10/08/16	0% 0% PLANT EST SATIS
HA12	WPCP						

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-80-1.8/0 04-014104 HA12		ON RTE 80 IN ALAMEDA COUNTY IN THE CTY OF OAKLAND AT THE SAN FRANSISCO /OAKLAND BAY BRIDGE TOLL PLAZA SFOBB MAINTENANCE WAREHOUSE PHASE 2	TABER CONSTRUCTION, INC. PO BOX 1309 . MARTINEZ, CA 94553	HALALI, BEHZAD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)867-6107	$15,078,042 $14,085,535 $70,182	07/29/14 08/19/14 07/29/16	51% 93%
04-ALA-80-2.5/3.2 04-292264 ER-15A3-(004)E --() HA42	SWPPP	IN ALAMEDA COUNTY IN OAKLAND AND EMERYVILLE FROM MARITIME STREET / BURMA ROAD INTERSECTION TO 0.4 MILE NORTH OF 40TH STREET / HUBB CONSTRUCT BIKEWAY	GOODFELLOW TOP GRADE CONSTRUCTION, LLC 50 CONTRACTORS STREET LIVERMORE, CA 94551	GOLDGRUBER, RONALD 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-7004	$6,185,492 $6,194,779 $2,970	05/31/12 06/27/12 10/04/16 PLANT EST SATIS	0% 0%
04-ALA-80-6.2/6.5 04-4A8204 HA22		IN ALAMEDA COUNTY IN BERKELEY ON ROUTE 80 FROM 0.4 MILE TO 0.2 MILE SOUTH OF GILMAN ST UNDERCROSSING STORM WATER MITIGATION	GORDON N BALL INC 333 CAMILLE AVENUE ALAMO CA 94507	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804-4594 (510)385-8163	$305,915 $288,199 $650	09/19/14 10/02/14 02/05/18	55% 100%
04-ALA-84-10.5/10.5 04-0J9404 HM5		IN ALAMEDA COUNTY IN FREMONT MAINTENENCE STATION NO. 5706 AT 245 MOWRY AVENUE CONSTRUCT VEHICLE RINSE STATION	MCGUIRE AND HESTER 9009 RAILROAD AVENUE OAKLAND CA 94603	CHAHAL, HARPAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	$573,184 $567,704 $0	12/23/15 01/07/16 09/16/16 09/16/16 COMPLETED	100% 100%
04-ALA-84-10.8/18 04-2A3314 NHSN-HP -( )P 4043-E -() HB4		IN ALAMEDA COUNTY FROM ROUTE 238 IN FREMONT TO ROUTE 680 IN SUNOL CONSTRUCT MINOR SAFETY IMPROVEMENTS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	MOGHADAM SIAVOSH 5675 - B GIBRALTAR DRIVE PLEASONTON, CA 94588 (510)385-8168	$1,471,215 $1,412,431 $0	05/11/16 06/02/16 08/23/16 09/22/16	100% 100%
04-ALA-84-18.0/22.9 04-1J2504 NHP-P084-(045)E --()		IN ALAMEDA COUNTY NEAR LIVERMORE FROM ROUTE 680/84 SEPARATION TO 0.1 MILE SOUTH OF RUBY HILL DRIVE _____ ASPHALT CONCRETE RESURFACING	BAY CITIES PAVING & GRADING, INC. PO BOX NO. 6227 CONCORD, CA 94520	GREWAL, SATINDER 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)224-6040	$2,095,265 $175,501 $93,048	06/03/16 06/23/16 10/31/16	34% 8%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-84-22.9/25.7 04-297624 STP-P084-(042)E --() HB4C		IN ALAMEDA COUNTY IN AND NEAR LIVER MORE AND PLEASANTON FROM .1 MILE SO TH OF RUBY HILL DRIVE TO 0.6 MILE NORTH OF CONCANNON BLVD. EXPRESSWAY WIDENING - SEGMENT 2 SOU	DESILVA GATES CONSTRUCTION PAT GERHARDS 11555 DUBLIN BLVD DUBLIN CA 94568-2909	PARDO, ROMMEL 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)715-7920	$35,268,817 $8,313,395 $1,931,984	09/30/15 10/20/15 04/20/18	17% 24%
04-ALA-92-5.1/5.8 04-2G3624 HPLU-6204-(118)E --() HM2E		IN ALAMEDA COUNTY IN THE CITY OF HAYWARD ON ROUTE 92 FROM INDUSTRIAL BOULEVARD TO HESPERIAN BOULEVARD OVERCROSSING REPLACEMENT PLANTING ANG IRRIGATION	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4872	$626,818 $584,827 $1,674	10/09/14 10/22/14 05/03/18	0% 0% PLANT EST SATIS
04-ALA-92-6.3/6.8 04-2G3614 HB32		IN ALAMEDA CTY IN HAYWARD ON RTE 92 FROM .2 M WEST OF RTE 92/880 SEPARA TION TO SATA CLARA ST. & ON RTE 880 FROM .1 M SOUTH OF TEN REPLACEMENT PLANTING AND IRRIGATION	BORTOLUSSI AND WATKIN 77 LARKSPUR STREET SAN RAFAEL, CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVENUE SAN JOSE, CA 95122 (831)325-4875	$1,300,086 $1,227,387 $1,960	05/20/13 06/13/13 04/14/17	0% 0% PLANT EST SATIS
04-ALA-260-.8/2 04-4A4804 NHP-P260-(005)E --() HA21		IN ALAMEDA COUNTY, ROUTE 260 IN AND NEAR ALAMEDA AND OAKLAND FROM 0.1 MILE WEST OF POSEY AND WEBSTER ST T UBES TO 0.1 MILE EAST OF REPAIR HANDRAIL AND SIDEWALK ALONG	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	RUZIC, JOHN 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)714-7056	$8,506,488 $8,083,892 $567,807	10/20/15 11/02/15 10/19/16	88% 95%
04-ALA-580-4.7/8.2 04-4A07U4 ACIM-5801-(051)E --() HB4N SWPPP		IN ALAMEDA COUNTY IN AND NEAR LIVERMORE FROM 1.0 MILE EAST OF NORTH FLYNN ROAD TO GREENVILLE ROAD UNDERCROSSING CONST TRUCK CLIMBING LN & RET WALLS	DESILVA GATES CONSTRUCTION MATHEW P. MASCARO 8638 PATTERSON PASS ROAD LIVERMORE, CA 94550	GREWAL, SATINDER 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3502	$42,658,336 $41,604,132 $0	06/18/12 07/16/12 08/09/16	100% 96% OVER RUN
04-ALA-580-4.9/5 04-1SS034 NHPI-580 -( )1 064- E -() HA23		IN ALAMEDA COUNTY, ON WESTBOUND OF ROUTE 580. AT PM 5.0 CONSTRUCT SOLDIER PILE WALL	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	DIKE, EDDIE 5675 B. GIBRALTAR DRIVE LIVERMORE, CA 94588 (925)250-5611	$6,976,811 $5,893,426 $454,369	12/18/15 01/14/16 11/17/16	57% 82%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-580-8.4/14.6 04-2908C4 ACIM-5801-(105)5 --() HB5	SWPPP	IN ALAMEDA COUNTY IN LIVERMORE FROM 0.1 MILE WEST OF GREENVILLE ROAD UC TO 0.5 MILE WEST OF 84/580 SEPARATION ROADWAY WIDENING AND REHABILITATION	GHILOTTI CONSTRUCTION COMPANY 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	DIKE, EDDIE 5675B GIBRALTAR DRIVE PLEASANTON, CA 94588 (925)460-3504	$71,383,610 $72,649,749 $126,824	11/20/12 12/20/12 09/30/16	100% 100% OVER RUN
04-ALA-580-19.4/46 04-2G5214 HSNH-PIG -(001) 3E--() --() HC153		IN ALAMEDA COUNTY UPGRADE TRANSITION RAILING	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024	ALEMAYEHU, WONDWOSEN 5675 B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	$2,620,109 $2,555,737 $218,052	09/30/15 10/15/15 10/11/16	100% 95% OVER RUN
04-ALA-580-32.4/32.5 04-2G8604 NHPI- 580-(059)E --() HA23		IN ALAMEDA COUNTY, IN SAN LEANDRO AT THE BENEDICT DRIVE OFFRAMP ON ROUTE 580 CONSTRUCT RETAINING WALL/PLANTING	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	KAMKAR, REZA 5675-B GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-8001	$1,730,611 $1,674,515 $515	08/31/15 09/18/15 08/18/17	47% 94%
04-ALA-580-46.0/46.8 04-1A6724 NHPI-580 -( )1 065- E -() HA21		IN ALAMEDA COUNTY IN OAKLAND AT ROUTE 80/580/880 SEPARATION CLEAN AND PAINT STRUCTURAL STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	LOI, LAWRENCE 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-6035	$13,182,808 $3,963,612 $1,380,092	12/14/15 12/22/15 12/29/17	30% 30%
04-ALA-680-12.0/16 04-3J4604		IN ALAMEDA COUNTY AT SUNOL AND IN PLEASANTON FROM 0.1 MILE NORTH OF EAST JUNCTION ROUTE 84 TO LAGUNA CREEK LANE UNDERCROSSING SLAB REPLACEMENT	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	ALEMAYEHU, WONDWOSEN 5675 B. GIBRALTAR DRIVE PLEASANTON, CA 94588 (510)385-5768	$813,216 $890,628 $0	05/05/16 05/24/16 08/25/16 09/02/16	100% 100% COMPLETED
04-ALA-880-2.9/27.3 04-2J0704 HSNH-PI -( )8 1- 07-(E) --()		IN ALAMEDA COUNTY, IN FREMONT, UNION CITY, HAYWARD, SAN LEANDRO, AND OAKLAND, FROM 0.4 MILES SOUTH OF FREMONT BOULEVARD OVERCROSSI INSTALL MEDIAN CONCRETE BARRIER	BAY CITIES PAVING & GRADING, INC. DAVID NOTT 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	SINGH, BAHADUR 25100 SANTA CLARA ST. HAYWARD, CA 94544 (510)670-7831	$50,915,506 $15,759,211 $4,438,421	03/15/16 03/29/16 10/29/18	19% 31%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-880-8.5/8.5 04-0J3504		IN ALAMEDA COUNTY IN FREMONT NEAR THORNTON AVENUE AT EAST NEWARK UNDERPASS INSTALL ROCK SLOPE PROTECTION	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	ZHANG, RUI 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6031	$240,822 $224,322 $0	03/08/16 03/16/16 09/07/16	73% 100%
04-ALA-880-18.4/18.4 04-172454 IM- -( ) --()		IN HAYWARD, 1.7 MILES NORTHEAST OF A STREET UNDERCROSSING AND ROCKAWAY LANE ENVIRONMENTAL MITIGATION (SITE 1)	JOHN SEMSEN LANDSCAPING COMPANY 21161 LYONS BALD MT RD SONORA CA 95370	BAILEY, JESSICA 3401 REGATTA BLVD. RICHMOND, CA 94804 (510)385-8163	$476,766 $372,511 $16,411	12/16/15 01/26/16 08/22/19	13% 75%
04-ALA-880-28.2/28.2 04-1J5804		IN ALAMEDA COUNTY IN OAHLAND AT FRUITVALE AVENUE OVERHEAD SPOT BLAST CLEAN AND PAINT STEEL	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	CHAHAL, HARPAL 25100 SANTA CLARA ST HAYWARD, CA 94544 (510)867-6091	$3,387,212 $0 $0	06/09/16 06/23/16 04/12/17	0% 0% SUSPENDED
04-ALA-880-28.4/29.2 04-0A7104 NHPA-8801-(070)E --() HB4N		IN OAKLAND FROM 0.2 MILE SOUTH OF 29TH AVE OC TO 0.3 MI. NORTH OF___ 23RD AVE OC. MODIFY INTERCHANGE AND CONSTRUCT SOUNDWALLS. ___ MODIFY INTERCHANGE AND CONSTRUCT	RGW CONSTRUCTION, INC 550 GREENVILLE ROAD LIVERMORE CA 94550	CHEUNG, JOY 25100 SANTA CLARA ST. HAYWARD, CA 94544 (408)591-5122	$57,449,191 $25,791,737 $762,720	04/30/14 05/13/14 09/12/18	38% 45%
04-ALA-880-28.9/29 04-0K9104 20.20.201 130		23RD AVENUE OVER CROSSING BRIDGES REMOVE BRIDGE RAILING AND FENCING, PLACE TEMPORARY K-RAIL, PLACE FENCING ALONG RIGHT EDGE-OF-DEC REMOVE BRIDGE RAILING, PLACE FENCING	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD, LIVERMORE, CA 94542	JOY CHEUNG 25100 SANTA CLARA STREET, HAYWARD, CA 94542 (408)591-5122	$565,000 $574,054 $0	10/27/15 10/28/15 08/30/16	100% 99%
04-ALA-880-32.9/33.9 04-4A8104 NHPI- 880-(071)E --() HA22		IN ALAMEDA COUNTY IN OAKLAND FROM 0.3 MILE SOUTH OF 7TH STREET TO 0.4 MILE SOUTH OF WEST GRAND AVENUE STORM WATER MITIGATION	GALLAGHER & BURK INC 8638 PATTERSON PASS RD LIVERMORE, CA 94551	TRINH, JASON 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7914	$1,627,891 $1,552,441 $2,520	09/12/14 10/08/14 03/13/18	47% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-ALA-980-.3/1.7 04-4J6104 NHPI-0980-(005) --()		IN ALAMEDA COUNTY IN OAKLAND ON RTE 980 0.2 MILES WEST OF 11TH STREET OVERCROSSING TO 30TH STREET UNDERCROSSING COLD PLANE AC PAVMT/RHMA OVERLAY	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT. BLDG. B #400 CONCORD CA 94520	AHMADZADEH, ALI 3401 REGATTA BLVD RICHMOND, CA 94804 (510)231-7119	$2,389,081 $785,043 $785,043	06/23/16 07/18/16 10/04/16	78% 33%
04-ALA-980-1.1/1.1 04-0J7804 SHOPP 353		REPLACE FIRE LIFE SYSTEM AND BUILDING MANAGEMENT SYSTEM @ DISTRICT 4 OFFICE IN THE CITY OF OAKLAND. REPLACE FIRE LIFE/BUILDING MANAGEMENT SYS	HONEYWELL INTERNATIONAL INC 12490 COLLECTIONS CENTER DR CHICAGO IL 60693	KENNEDY, KEN 111 GRAND AVENUE OAKLAND, CA 94612 (510)385-6887	$7,272,905 $7,270,431 $0	11/07/13 11/07/13 09/14/16 09/22/16 OVER RUN	100% 100%
04-CC-4-8.0/25 04-152724 CML-6204-(114) --()		IN CONTRA COSTA COUNTY ON ROUTE 4 AND 242 NEAR 4/242 INTERCHANGE INSTALL RAMP METERS AND TOS ELEMENT	BAY CITIES PAVING & GRADING INC 1450 CIVIC CT, BUILDING B#400 CONCORD CA 94520	SINGH, RANJEET 2727 SYSTRON DR, SUITE 150 CONCORD, CA 94518 (510)943-2923	$11,853,654 $11,280,262 $27,313	08/12/14 09/02/14 11/02/16 OVER RUN	100% 97%
04-CC-4-11.0/0 04-286804 NHP-000C-(406)E --() HA42		COUNTIES ON VARIOUS ROUTES AND LOCATIONS. WEIGH IN MOTION	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	AMIR HATEFI 2727 SYSTRON DR. SUITE 150 CONCORD, CA 94518 (925)602-9011	$1,863,142 $1,814,333 $91,255	10/13/15 10/23/15 12/30/16	100% 97%
04-CC-4-22.8/23.8 04-0K8704 20.20.201 130		INSTALL & RETROFIT IRRIGATION SYSTEM FOR CONNECTION TO RECYCLED WATER SYPPLY AT RAILROAD AV. INTERCHANGE IN PITTSBURG EMERGENCY DROUGHT MITIGATION CONTRACT	SUAREZ & MONOZ CONSTRUCTION INC 20975 CABOT BLVD HAYWARD, CA 94545	HOLLIS, JOHN 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	$695,000 $636,456 $0	10/27/15 02/10/16 10/30/16 OVER RUN	100% 92%
04-CC-4-27.5/29 04-1G9404 HB4C	SWPPP	IN CONTRA COSTA COUNTY IN ANTIOCH FROM THE G STREET OVERCROSSING TO 0.1 MILE EAST OF HILLCREST AVENUE OVERCROSSING WIDEN ROADWAY AND RECONSTRUCT	CALE SHERMAN BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT., BLDG B STE400 CONCORD, CA 94520	HATIFI, AMIR 2727 SYSTRON DRIVE, STE 150 CONCORD, CA 945189 (510)867-6034	$56,548,260 $55,150,731 $23,558	05/25/12 07/03/12 11/30/16	100% 98%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-4-/0 04-2J1504 NHP-X013-(029)E --()		IN CONTRA COSTA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	REZAEI, ASGHAR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9023	$2,523,200 $0 $0	01/28/16 02/18/16 06/01/17	0% 0%
04-CC-24-5.2/5.6 04-3G1604 NHP-P024-(033)E --() HA4		IN CONTRA COSTA COUNTY,IN LAFAYETTE ON EASTBOUND ROUTE 24 NEAR HAPPY VALLEY ROAD UNDERCROSSING MULTI-TIERED SLOPE STRESSING SYSTEM	RGW CONSTRUCTION, INC. KOREY MARR, PM 550 GREENVILLE ROAD LIVERMORE, CA 94550	HATEFI, AMIR 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (510)867-6034	$3,533,178 $3,557,743 $17,800	12/12/14 01/15/15 12/30/17	34% 99%
04-CC-80-.2/8.5 04-2K0504 20.80,315 000		IN CC COUNTY, IN RICHMOND AND PINOLE, FROM CENTRAL AVE. TO BARRETT AVE, AND AT PINOLE VALLEY ROAD RESURFACE BRIDGE DECKS	O. C. JONES AND SONS INC. 1520 FOURTH STREET, BERKLEY, CA 94710	JOLIE SCHNEIDER 2727 SYSTRON DRIVE, SUITE 150, CONCORD, CA 94509 (925)602-9402	$3,895,000 $1,126,458 $0	05/31/16 05/31/16 10/05/16	82% 29%
04-CC-80-13.4/14.1 04-3G4034 HA21		IN CONTRA COSTA AND SOLANO COUNTIES ON THE CARQUINEZ BRIDGE (1958) REPLACE JOINT SEALS AND DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510	CASSAUNDRA LOGRASSO 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94521 (925)602-9087	$6,974,346 $6,489,253 $89,061	01/05/16 01/29/16 10/30/16	100% 92% OVER RUN
04-CC-580-6.1/7.8 04-3G4574 HA21		IN CONTRA COSTA, MARIN, AND SAN FRANCISCO COUNTIES ON THE SAN FRANCISCO-OAKLAND BAY BRIDGE AND RICHMOND -SAN RAFAEL BRIDGE REPLACE JOINT SEALS AND RELATED	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD,SUITE 100 SACRAMENTO CA 95834	SINGH, RANJEET 2727 SYSTRON DR. SUITE 150 CONCORD CA 94518 (510)385-6886	$4,617,837 $4,116,874 $188,086	10/21/15 11/16/15 09/21/16	99% 90%
04-CC-580-6.3/7.7 04-3G4844		IN CONTRA COSTA AND MARIN COUNTIES ON ROUTE 580 AT THE RICHMOND SAN CLEAN AND PAINT BRIDGE	CERTIFIED COATINGS COMPANY 2320 CORDELIA ROAD FAIRFIELD CA 94534	GOLDGRUBER, RONALD 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)774-4372	$28,877,671 $27,892,885 $578,735	04/10/14 05/05/14 05/01/17	76% 96%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-CC-680-22.2/23.9 04-2G4524 HSNH-PIG -( )6 1- 07-(E) --() HM3J		IN CONTRA COSTA COUNTY ON ROUTE 680 AT VARIOUS LOCATIONS BETWEEN EAST MARTINEZ UNDERPASS AND 0.2 MILE SOUTH OF MARIN VISTA AVENUE CONCRETE BARRIER TRANSITIONS/MGS	DIRT AND AGGREGATE INTERCHANGE, INC. 20905 NE SANDY BLVD. FAIRVIEW OR 97024		$244,444 $0 $0	03/04/16 03/22/16	0% 0%
04-CC-680-22.7/24.8 04-3A8704 NHPI-6801-(071)E --() HA21		NEAR MARINA VISTA,REHABILITATE MOCOCO OH BRIDGE AND SB MOCOCO OFF- RAMP. BRIDGE REHABILITATION	GOLDEN STATE BRIDGE INC 3701 MALLARD DR. BENICIA CA 94510	MONICA SEGOBIA 2727 SYSTRON DRIVE, SUITE 150 CONCORD, CA 94518 (925)602-9024	$13,948,950 $13,890,032 $6,711	04/16/14 04/30/14 01/01/17 PLANT EST SATIS	0% 0%
04-CC-680-/0 04-2G4514 HSNH- PG -( )X 3030- E -()		IN CONTRA COSTA COUNTY ON ROUTES 160, 242 AND 680 AT VARIOUS LOCATIONS UPGRADE TRANSITION RAILING	DREAMBUILDER CONSTRUCTION CORP. 1324 E. LAWSON LN. PLACENTIA, CA 92870	MIAN ARSHAD 2727 SYSTRON DR., SUITE 150 CONCORD, CA 94518 (925)602-9021	$2,574,337 $1,709,354 $245,044	11/24/15 12/18/15 03/01/17	56% 67%
04-LAK-29-/25.8 04-2K2504 20.20.201 130		IN LAKE, MARIN, NAPA, SOLONO, AND SONOMA COUNTIES, AT VARIOUS LOCATIONS REMOVE AND DISPOSE OF TREES	THE PROFESSIONAL TREE CARE CO 2828 8TH STREET BERKELEY, CA 94710	JOHN HOLLIS 3401 REGATTA BLVD RICHMOND, CA 94804 (510)867-4515	$3,275,000 $465,167 $0	06/20/16 06/20/16 01/30/17	43% 14%
04-MRN-1-10.9/0 04-4S2204 STP-P001-(589)E --() HA23		IN MARIN COUNTY NEAR STINSON BEACH AT 1.2 MILES SOUTH OF NORTH PANORAMIC HIGHWAY CONSTRUCT RETAINING WALL/ROAD	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL,CA 94901 (510)774-6297	$1,718,553 $1,514,972 $3,240	08/05/15 08/19/15 03/17/20	8% 87%
04-MRN-1-13.1/15 04-1J8404		IN MARIN COUNTY ON ROUTE 1 FROM 0.2 MILE NORTH OF CALLE DEL ARROYO TO 1.0 MILE SOUTH OF AUDOBON CANYON RANCH. AC RESURFACING	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$807,047 $723,251 $0	05/07/15 06/08/15 08/31/16 09/01/16 COMPLETED	100% 100%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-1-14.4/14.5 04-2K5104 20.20.201 130		IN MARIN COUNTY, NEAR STINSON BEACH, AT 2.2 MILES NORTH OF PANORAMIC HIGHWAY SHIFT PAVEMENT	ARGONAUT CONSTRUCTORS 1236 CENTRAL AVENUE SANTA ROSA, CA 95401	RUSSELL, STEVE 756 WEST FRANCISCO BLVD. SAN RAFAEL, CA 94901 (510)774-6297	$1,025,000 $0 $0	08/01/16 08/01/16	0% 0%
04-MRN-1-17.0/19 04-3E3404 HM1		IN MARIN COUNTY, NEAR BOLINAS, FROM 0.1 MILE SOUTH OF BOLINAS FAIRFAX ROAD TO 1.5 MILES NORTH OF HORSESHOE HILL ROAD PLACE RUBBERIZED HMA (GAP GRADED)	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	RUSSELL, STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL, CA 94901 (510)774-6297	$894,298 $813,667 $437,480	05/12/15 06/08/15 10/20/16	87% 89%
04-MRN-1-22.8/28.5 04-3J4704		IN MARIN COUNTY OLEMA CK BRIDGE TO LAGUNITAS CK BRIDGE AND NEAR TOMALES FR 0.4 MI NORTH OF 2ND STREET TO SONOMA CO. COLD PLANE AC PAVEMENT & PLACE HMA	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STEVE RUSSELL 756 W FRANCISCO BLVD SAN RAFAEL CA 94901 (510)774-6297	$943,181 $902,536 $862,080	06/09/16 06/23/16 10/20/16	90% 95%
04-MRN-101-12.7/14.7 04-4A0004 NHPG-Q101-(284)E --() HA21		IN MARIN COUNTY IN SAN RAFAEL AT VARIOUS LOCATIONS FROM NORTH SAN PEDRO ROAD UNDERCROSSING TO LUCAS VALLEY ROAD UNDERCROSSING REPLACE BRIDGE RAILINGS AND	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	RUSSELL STEVE 756 WEST FRANCISCO BLVD SAN RAFAEL CA (510)774-6297	$1,839,340 $1,741,620 $332,434	03/17/16 04/05/16 10/20/16	76% 93%
04-MRN-101-18.6/27.7 04-264H34		IN MARIN COUNTY IN NOVATO AND NEAR BURDELL AT VARIOUS LOCATIONS FROM SOUTH NOVATO BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF REDW SOUND WALL AND HIGHWAY PLANTING	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	CHOI, GINA 756 FRANCISCO BLVD WEST SAN RAFAEL CA 94901 (510)385-8178	$2,628,549 $2,191,669 $34,562	11/05/15 12/02/15 06/18/19	100% 88%
04-MRN-101-26.5/27.6 04-264094 NHP-Q101-(261)N 21L- -( ) HB5		IN MARIN AND SONOMA COUTIES, ON REALIGN HIGHWAY/CONSTRUCT BRIDGE	GHILOTTI BROS / RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	JYOTSNA (JOY) SHARMA 1009 CLEGG COURT, STE G, PETALUMA, CA 94954 (510)385-5732	$44,466,417 $10,199,110 $1,768,670	01/21/16 02/18/16 04/18/18	19% 23%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-MRN-101-/0 04-2J1804 NHP-000C-(415)E --()		IN MARIN, NAPA, AND SONOMA COUNTIES AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	$1,481,990 $0 $0	01/12/16 02/02/16 10/14/16	0% 0%
04-MRN-101-/0 04-4G4604 NHP-Q101-(277)E --() HA21		IN MARIN COUNTY, AT VARIOUS LOCATION, FROM SPENCER AVE OVERCROSSING TO NORTH BRANCH GALLINAS CREEK BRIDGE UPGRADE BRIDGE RAIL	GHILOTTI BROS/RM HARRIS JV 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG CT, STE G PETALUMA, CA 94954 (707)769-5695	$7,482,264 $3,618,401 $358,645	01/28/16 03/03/16 12/30/16	45% 49%
04-MRN-580-2.7/2.7 04-1SS594		IN MRN CO, NEAR SAN QUENTIN EB ROUTE 580 OFF RAMP TO SAN QUENTIN RE-GRADE SLOPE AND REPAIR DOWN	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG CT PETALUMA, CA 94954 (707)249-9601	$386,648 $0 $0	08/10/16 09/01/16 02/28/17	0% 0%
04-NAP-12-/3.3 04-2641A4 HB4C		IN NAPA AND SOLANO COUNTIES FROM ROUTE 29 TO RED TOP ROAD HIGHWAY PLANTING REPLACEMENT	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901	JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	$595,166 $339,568 $3,621	07/31/15 08/19/15 03/03/20	15% 58%
04-NAP-29-1.0/9.9 04-4H6904 20.20.201 130		IN MARIN, NAPA, SOLANO AND SONOMA COUNTIESAT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS (TOS) DUE TO THEFT, HARDW REPAIR DAMAGED ELECT SYSTEMS (TOS)	ST. FRANCIS ELECTRIC, INC. 975 CARDEN STREET SAN LEANDRO, CA 94577	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	$3,910,000 $3,891,957 $0	01/14/13 01/14/13 09/30/16	100% 99% OVER RUN
04-NAP-29-25.5/28.4 04-259404 STP-P029-(014)E --() HA22		IN NAPA COUNTY IN AND NEAR ST. HELENA FROM MEE LANE TO 0.1 MILE SOUTH OF SULPHUR CREEK BRIDGE OVERLAY, WIDEN, 2-WAY TURN LANES	MARTY MURPHY GHILOTTI BROTHERS, INC. 525 JACOBY STREET SAN RAFAEL CA 94901	SANTOS, BRIAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)774-4386	$10,547,860 $9,997,139 $835,529	03/17/15 04/02/15 11/21/16	81% 92%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-NAP-29-47.0/47.2 04-4A0904 STP-P029-(117)E --() HA21		IN NAPA COUNTY ON ROUTE 29 AT THE TROUTDALE CREEK BRIDGE (#21-0004) BRIDGE REPLACEMENT	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	VALEH, SYD 403 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)576-2310	$4,918,860 $4,761,150 $4,691	02/23/15 03/04/15 12/12/16	85% 96%
04-NAP-121-16.7/16.9 04-1K8004 20.20.201 130		IN NAPA COUNTY, NEAR NAPA, AT 0.6 TO 0.8 MILES NORTH OF WOODEN VALLEY ROAD CONSTRUCT SOLIDER PILE WALL	GORDON N BALL INC. . . 333 CAMILLE AVE, ALAMO, CA 94507	PATENIA, DANILO 324 CAMPUS LANE, FAIRFIELD, CA 94534 (510)224-6309	$5,409,000 $2,196,248 $0	03/18/16 03/18/16 11/30/16	61% 41% SUSPENDED
04-NAP-128-17.9/17.9 04-2G9404 STP-P128-(058)E --() HA23		IN NAPA COUNTY, AT 1.1 MILES WEST OF KNOXVILLE ROAD CONSTRUCT ROADWAY RETAINING SYSTEM	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	PATENIA, DANILO 324 CAMPUS LANE STE T FAIRFIELD, CA 94534 (510)863-5144	$844,148 $716,125 $166,735	06/03/16 06/14/16 09/26/16	87% 85%
04-NAP-128-20.2/20.2 04-3G7604 STP-P128-(055)E --() HA23		IN NAPA COUNTY,ON ROUTE 128 AT POST MILE 20.2 AT CAPEL CREEK BRIDGE INSTALL DRAINS, SLOPE INDICATORS	GHILOTTI CONSTRUCTION COMPANY, INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	SHARMA, JYOTSNA 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (570)386-5732	$610,648 $377,136 $0	12/18/14 01/12/15 09/30/16	95% 100%
04-NAP-128-29.7/29.7 04-2G9504 NHP-P128-(057)E --() HA23		IN NAPA COUNTY- ROUTE 128-PM 29.7 NEAR WINTERS, 1.8 MILES EAST OF WRAGG CANYON ROAD. CONSTRUCT ROADWAY RETAINING SYSTEM	STEELHEAD CONSTRUCTORS, INC. 2940 INNSBRUCK DRIVE REDDING, CA 96003	PANTENIA, DANILO 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)224-6309	$1,019,932 $970,536 $49,232	12/10/15 01/07/16 08/24/16	100% 93%
04-NAP-128-32.9/34.2 04-0K8804 20.20.201 130		IN NAPA & SOLANO COUNTIES, FROM 1.4 MILES WEST TO 0.5 MILES EAST OF NAPA/SOLANO COUNTY LINE DIR'S ORDER EMERGENCY F.A. REPAIR FIRE DAMAGE, INSTL DEBRS FLOW FENCE	A TEICHERT & SON INC (DBA TEICHERT CONSTRUCTION) PO BOX 13557 SACRAMENTO, CA 95853	PATENIA, DANILO 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)224-6309	$1,585,000 $1,592,749 $0	10/28/15 10/28/15 06/24/16 09/14/16	6% 100% COMPLETED

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-9-3.6/11.4 04-1A3404 STP-P009-(022)E --() HA21		IN SANTA CLARA COUNTY IN SARATOGA AND LOS GATOS AT WEST BRANCH SARATOGA CREEK BRIDGE AND AT SARATOGA AVENUE SEPARATION BRIDGE RAIL REPLACEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	CHOI, EUNMI 1007 KNOX AVE. SAN JOSE, CA 95122 (408)210-8203	$1,812,440 $1,268,331 $556,912	01/19/16 02/04/16 10/30/16	54% 70%
04-SCL-17-1.0/99.9 04-4H6604 20.20.201 130		IN SANTA CLARA CONTY, ON ROUTES 17, 85, 87101, 237, 680, 880 AT VARIOUS LOCATIONS. REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS DUE TO REPAIR DAMAGED TRAFFIC OPERATION SYSTEMS	ROSENDIN ELECTRIC, INC. 880 MABURY ROAD SAN JOSE, CA 95133	BORRAYO, SALVADOR 21339 CABOT BLVD. HAYWARD, CA 94545 (510)377-4186	$3,475,000 $3,454,923 $0	01/22/13 01/22/13 06/30/16	76% 99%
04-SCL-17-5.4/5.4 04-1J5704 HM3H		IN SANTA CLARA COUNTY AT VARIOUS LOCATION BLAST CLEAN/PAINT STEEL GIRDERS	TECHNO COATINGS INC. 1391 S. ALLEC ST. ANAEHEIM CA 92805	CHOI, EUNMI 1007 KNOX AVE SAN JOSE, CA 95122 (408)254-5823	$1,404,337 $18,921 $18,921	06/03/16 07/05/16 04/30/17	1% 1%
04-SCL-17-7.7/0 04-445004 NHP-P017-(111)E --() HA42		IN SANTA CLARA COUNTY IN LOS GATOS AT 0.1 MILE NORTH OF BLOSSOM HILL ROAD OVERCROSSING INSTALL WEIGH-IN-MOTION SYSTEMS IN	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550		$1,207,272 $0 $0	09/15/16 09/28/16	0% 0%
04-SCL-17-/0 04-2J1704 NHP-X085-(057)E --()		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGN PANELS	CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	$4,315,290 $0 $0	12/01/15 12/10/15 03/07/17	56% 0%
04-SCL-17-/1.6 04-0K7004 20.20.201 130		CHEMEKETA PARK, AT 1.6 MILES NORTH OF SANTA CRUZ COUNTY LINE DIRECTOR'S ORDER EMERGENCY F.A. INSTALL RSP, EXTEND DS @ ERODED EMBANKMENT	GRANITE CONSTRUCTION COMPANY 120 GRANITE ROCK WAY SAN JOSE, CA 95136	MOAID LAYMOUN 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$1,865,000 $563,205 $0	09/17/15 09/17/15 10/15/16	100% 30% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-82-14.8/18.1 04-2G5404 HSNH-P082-(025)E --()		IN SANTA CLARA COUNTY, IN SUNNYVALE AT VARIOUS LOCATIONS. DRAINAGE IMPROVEMENTS, CURB RAMP	O'GRADY PAVING INC. 2513 WYANDOTTE ST. MOUNTAIN VIEW CA 94043	NIKZAD, ALI 1007 KNOX AVE SAN JOSE, CA 96122 (408)254-5849	$4,804,299 $2,695,178 $238,114	01/06/16 01/26/16 08/30/16	100% 56% OVER RUN
04-SCL-85-4.5/4.5 04-0K4604 20.20.201 130		SOUTHBOUND RIGHT SHOULDER 0.2 MILES NORTH OF BLOSSOM HILL ROAD IN CITY OF SAN JOSE DIRECTOR'S ORDER EMERGENCY F.A. REPAIR SINKHOLE AND DRAINAGE SYSTEM	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE, CA 94550	VINAY CHAMPANERIA 1007 KNOX AVE SAN JOSE, CA 95122 (510)714-7091	$457,000 $169,807 $0	10/26/15 01/13/16 08/30/16	97% 37%
04-SCL-101-.1/0 04-2J2504		IN SANTA CLARA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	ETIC 2285 MORELLO AVENUE PLEASANT HILL CA 94523	LE, ROBERT 25100 SANTA CLARA ST. HAYWRD, CA 94542 (408)595-4007	$1,270,900 $254,478 $226,150	06/20/16 07/18/16 01/26/17	29% 20%
04-SCL-101-16.0/27.9 04-1J6304 NHP-Q101-(283)E --()		IN SANTA CLARA COUNTY IN MORGAN HILL AND SAN JOSE ON US-101 FROM EAST DUNNE AVENUE TO 0.9 MILE NORTH OF SILICON VALLEY BOULEVARD REPLACE PCC SLABS, REPAIR JOINTS,	GRANITE CONSTRUCTION COMPANY 715 COMSTOCK STREET SANTA CLARA CA 95054	LAYMOUN, MOAID 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5838	$15,044,331 $12,343,417 $3,527,957	03/01/16 03/22/16 11/02/16	75% 77%
04-SCL-101-52.0/52.6 04-235624 CNHP-000C-(366)E --() HA21		IN SANTA CLARA AND SAN MATEO COUNTIES IN PALO ALTO AND EAST PALO REPLACE BRIDGE STRUCTURE	GHILOTTI BROS/RM HARRIS JV 901 HOWE ROAD MARTINEZ, CA 94553	ABELA, FERNANDO 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-3831	$16,033,666 $7,318,670 $536,791	04/28/15 05/15/15 04/19/18	43% 46%
04-SCL-152-1.7/1.8 04-1K6404 20.20.201 130		IN SANTA CLARA COUNTY, NEAR GILROY, AT 1.3MILES WEST OF BLACK HAWK CANYON ROAD CONSTRUCT LAUNCHED SOIL NAIL WALL	BAY CITIES PAVING & GRADING INC. 1450 CIVIC CT, BLDG B, #400 CONCORD, CA 94520	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3433	$985,000 $263,226 $0	05/27/16 05/27/16 11/15/16	75% 27%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-152-11.9/11.9 04-0G7204 HSNH- -( )P P15-2 08-(E) --() HB1		IN SANTA CLARA COUNTY AT FRAZIER LAKE RD INTERSECTION UPGRADE INTERSECTION/INSTALL SIGNAL	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT BLDG B #400 CONCORD CA 94520	PANDYA, NILESH 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5847	$1,704,259 $545,636 $545,636	07/20/16 08/11/16 01/30/17	21% 33%
04-SCL-152-16.2/19.5 04-2A4404 HSNH-P152-(082) --() HB1	SWPPP	IN SANTA CLARA COUNTY ON ROUTE 152 FROM 0.7 MILE EAST OF OLD LAKE RD TO 0.3 MILE EAST OF DUNNE LANE IMPROVE SIGHT DISTANCE,	PAVEX CONSTRUCTION DIVISION 120 GRANITE ROCK WAY SAN JOSE, CA 95136	NGUYEN, VERNON 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-3024	$9,603,868 $9,447,113 $0	03/22/13 04/18/13 12/10/15	100% 100%
04-SCL-152-30.4/35.2 04-2J2004 NHP-P152-(086)E --()		IN SANTA CLARA COUNTY ABOUT 20 MILE EAST OF GILROY FROM PACHECO CREEK TO SANTA CLARA/MERCED COUNTY LINE COLD PLANE AC PAVEMENT/PLACE RHMA	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT, BLDG B-400 CONCORD, CA 94520	PANDYA, NILESH 1007 KNOX AVE. SAN JOSE, CA 95122 (408)592-3433	$3,483,197 $3,021,484 $0	05/29/15 06/22/15 08/23/16 08/23/16 COMPLETED	100% 100%
04-SCL-152-/5.2 04-2A2504 SSTP-S152-(080)E --() HB1		ON ROUTE 152 SANTA CRUZ COUNTY LINE TO 0.17 MILES EAST OF INTERSECTION WATSONVILLE ROAD ROAD REALIGN & CONSTRUCT RET WALLS	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524	PANDYA, NILESH 2210 O'TOOLE AVENUE, SUITE 150 SAN JOSE, CA 95131 (408)232-0224	$14,079,051 $12,475,554 $835,329	05/29/14 06/18/14 05/30/17	89% 88%
04-SCL-237-6.9/9.2 04-3J5304 ACHS-P029-(124)E P P0-29 1-(4E) --()		IN SANTA CLARA COUNTY IN SAN JOSE & MILPITAS FR NO. FIST ST. OC TO 0.1 MILE WEST OF ROUTE 237/880 SEPARATION RHMA GAP GRADED RESURFACING	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY, CA 94710	NGUYEN, VERNON 25100 SANTA CLARA ST. HAYWARD, CA 94542 (510)867-6119	$2,493,700 $298,212 $298,212	06/24/16 07/15/16 11/30/16	13% 12%
04-SCL-280-7.5/11.5 04-272054 NHPI-280 -( )1 143- -() HA		IN SANTA CLARA FROM TANTAU AVENUE OVERCROSSING TO FOOTHILL EXPRESSWAY EXPRESSWAY UNDERCROSSING REHABILITATE EXISTING PAVEMENT ON	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD DUBLIN CA 94568	NUGYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	$1,653,575 $1,307,668 $96,767	11/24/15 12/17/15 09/16/16	100% 78%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SCL-880-8.6/10.5 04-3J5204 NHPI- 880-(075)E --() HM		IN SANTA CLARA COUNTY IN MILPITAS FROM ROUTE 237/880 SEPARATION TO ALAMEDA COUNTY LINE AC RESURFACING	DESILVA GATES CONSTRUCTION LP 11555 DUBLIN BLVD. DUBLIN CA 94568	NUGYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	$3,363,111 $2,622,412 $2,611,912	06/13/16 07/05/16 10/31/16	75% 78%
04-SF-1-/0 04-1K8404 20.20.201 130		IN SAN FRANCISCO, SAN MATEO AND SANTA CLARA COUNTIES ALONG VARIOUS ROUTES TRIM OR REMOVE AND DISPOSE OF TREES	KINGSBOROUGH ATLAS TREE SURGERY, INC. 1544 LUDWIG AVENUE SANTA ROSA, CA 95407	JOHN HOLLIS 1007 KNOX AVENUE SAN JOSE CA 95122 (510)867-4515	$1,365,000 $77,296 $0	06/21/16 06/21/16 02/16/17	8% 6%
04-SF-80-8.2/8.6 04-0K6914 TOLL....B ATA		EASTERN SPAN OF SFOBB (SAS) IN THE CITY & COUNTY OF SAN FRANCISCO INSTALL GREASE CAPS RPR PRESTRESS TENDONS	GOLDEN STATE BRIDGE INC 3701 MALLARD DRIVE BENICIA, CA 94501	BILL SHEDD 171 BURMA ROAD, BLDG #3 OAKLAND, CA 94607 (510)385-6912	$2,945,000 $363,341 $163,239	12/11/15 05/10/16 12/30/16	76% 12%
04-SF-80-8.3/8.3 04-0K9404 TOLL....B ATA		IN THE CITY OF SAN FRANCISCO AT THE SAN FRANCISCO-OAKLAND BAY BRIDGE SELF-ANCHOREDSUSPENSION TOWER CONSTRUCT AND TEST ANCHOR RODS	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	DARRYL SCHRAM 171 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	$735,000 $373,622 $0	12/09/15 06/10/16 04/05/16	100% 51%
04-SF-80-8.5/8.9 04-013574		IN SAN FRANCISCO/ALAMEDA COUNTY DISMANTLING OF MARINE FOUNDATION OF	KIEWIT/MASON AJV 4650 BUSINESS CENTER DRIVE FAIRFIELD, CA 94534	BOAL, BRIAN 171 BURMA ROAD BLDG 1 OAKLAND, CA 94607 (510)714-7074	$104,411,650 $29,823,456 $12,281,362	03/18/16 03/30/16 12/28/18	16% 29%
04-SF-80-8.6/8.9 04-013524 HA4S3		IN THE CITY AND COUNTY OF SAN FRANCISCO AND ALAMEDA COUNTY FROM 0.8 MILE EAST OF THE YERBA BUENA TUNNEL TO 0.8 MILE WEST OF THE TO REMOVE BRIDGE & SALVAGE BRDG ELEMEN	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON CA 94566	SCHRAM, DARRYL 333 BURMA ROAD OAKLAND, CA 94607 (650)222-7242	$74,076,836 $52,703,644 $1,833,982	03/19/15 04/08/15 03/29/18	46% 71%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF-80-12.6/13.9 04-0120T4 HA4S3	SWPPP	IN SAN FRANCISCO COUNTY FROM THE YERBA BUENA TUNNEL TO 1.3 KM EAST OF THE YERBA BUENA TUNNEL CONSTRUCT & REMOVE BRIDGE, ROADWAYS	CALIFORNIA ENGINEERING CONTRACTORS INC/SILVERADO CONTRACTORS INC JV 20 HAPPY VALLEY ROAD PLEASANTON, CA 94566	HOWE, WILLIAM 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7084	$161,587,448 $140,800,690 $1,617,986	11/27/12 01/10/13 06/02/17	82% 88%
04-SF-101-1.1/1.1 04-2J2604 HM3		IN SAN FRANCISCO & SAN MATEO COUNTIES ON ROUTES 101 & 280 AT VARIUS LOCATIONS TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE, CA 92606	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)754-0001	$1,573,587 $0 $0	06/27/16 07/26/16	0% 0%
04-SF-101-1.6/4.1 04-1J6904		IN SAN FRANCISCO COUNTY ROUTE 101 FROM 22ND ST POC TO 18TH POC AND ON ROUTE280 AT 0.1 MILE NORTH OF 20TH ST POC UPGRADE FENCES AND GATES	ARROW FENCING P.O. BOX 385 CALPELLA CA 95418	WASHINGTON, MARCUS 585 LINDA MAR BLVD. PACIFICA, CA 94044 (650)738-3804	$453,900 $20,319 $20,319	06/24/16 07/26/16 10/31/16	33% 4%
04-SF-101-1.6/4.1 04-3G7004 NHP-000C-(412)E --() HA21		IN MARIN COUNTY AND IN THE CITY AND COUNTY OF SAN FRANCISCO AT VARIOUS LOCATIONS ROADSIDE SAFETY IMPROVEMENTS	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL CA 94901	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94901 (707)769-5695	$1,978,580 $1,356,667 $560,113	12/14/15 01/26/16 12/30/16	67% 69%
04-SF-101-1.7/1.8 04-1K3304 20.20.201 130		SILVER AVE OVERCROSSING BR. NO. 34-0032 SAN FRANCISCO RECONSTRUCT BRIDGE RAILING	DISNEY CONSTRUCTION, INC. 859 COWAN ROAD, SUITE 3 BURLINGAME, CA 94010	CHARLES KOOS 585 LINDA MAR PACIFICA, CA 94044 (650)738-3858	$1,679,000 $282,876 $0	03/24/16 05/26/16 10/31/16	60% 17%
04-SF-280-.1/1.5 04-4H9004 HSNH-PI -( )2 11- 14-(E) --()		IN THE CITY AND COUNTY OF SAN FRANCISCO AT ROUTE 280 SOUTHBOUND OFF-RAMP TO JOHN DALY BOULEVARD AND AT SAN JOSE AVENUE OVERCROSSIN CONSTRUCT CONCRETE BARRIER AND	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	DAVID, JOSE 585 LINDA MAR BLVD PACIFICA, CA 94044 (510)754-0001	$1,412,150 $1,388,657 $0	12/14/15 01/07/16 08/18/16 08/23/16	100% 100% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SF0-80-/7.8 04-2J8704 20.20.201 130		INSTALL BASE (BAY AREA SECURITY ENHANCEMENT) SYSTEM @ SFOBB WEST SPAN IN CITY AND COUNTY OF SAN FRANCISCO INSTALL SECURITY SYSTEM	ROSENDIN ELECTRIC, INC PO BOX 49070 SAN JOSE, CA 95161-9070	WONG, DUDLEY 325 BURMA ROAD OAKLAND, CA 94607 (510)385-7628	$9,075,000 $7,043,175 $1,021,858	03/16/15 03/16/15 09/30/16	85% 78%
04-SM-1-3.3/10.6 04-1J2204		IN SAN MATEO COUNTY FROM 1.4 MILES NORTH OF GREEN OAKS WAY TO 0.1 MILE SOUTH OF BEAN HOLLOW ROAD COLD PLACE AC AND PLACE HMA	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	FRED BOOSHEHR 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$704,740 $597,948 $29,832	04/18/16 05/05/16 10/31/16	100% 85% OVER RUN
04-SM-1-10.6/21.5 04-3J5104 HM		IN SAN MATEO COUNTY ABOUT 7.5 MILES SOUTH OF HALFMOON BAY FROM 0.1 MILES SOUTH OF BEAN HOLLOW ROAD TO 0.5 MILES NORTH OF TUNITAS C COLD PLANE RESURFACING/RMHA OVERLAY	GRANITE CONSTRUCTION COMPANY 580 WEST BEACH STREET WATSONVILLE CA 95076	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$3,540,440 $2,746,585 $2,721,588	05/04/16 06/02/16 10/31/16	66% 78%
04-SM-1-15.8/15.8 04-1K6604 20.20.201 130		NEAR PESCADERO AT 2.3 MILES SOUTH OF ROUTE 84 CONSTRUCT ROCK SLOPE PROTECTION	REDWOOD CONSTRUCTION AND EQUIPMENT, INC. DBA REDWOOD ENGINEERING 2336 EL CAMINO REAL, REDWOOD CITY, CA 94063	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	$455,000 $142,566 $0	03/07/16 03/07/16 08/31/16 09/09/16	88% 31% COMPLETED
04-SM-1-32.0/32 04-1J5904 NHP-P001-(598)E --() HA		IN SAN MATEO COUNTY, NEAR HALF MOON BAY, AT SURFER'S BEACH, FROM 0.3 MILE NORTH OF SANTA ANA STREET TO SANTA ANA STREET/WASHOUT CONSTRUCT RETAINING WAL, ROCK SLOPE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	ABDOLREZA, ABDI 603 MASON ST, PARK PRESIDIO SAN FRANCISCO CA 94129 (510)867-6023	$817,791 $827,341 $251,132	10/20/15 11/04/15 07/15/16	100% 99%
04-SM-1-36.2/36.2 04-1K6504 20.20.201 130		AT 10TH STREET, IN MONTARA, PACIFICA, CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	$907,000 $470,686 $0	02/29/16 02/29/16 09/30/16	89% 52%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-38.2/39.7 04-1123H4 SM-9790-(13) --() HE14		IN SAN MATEO COUNTY NEAR PACIFICA ON ROUTE 1 FROM 4.7 MILES TO 0.6 MILE SOUTH OF LINDA MAR BOULEVARD INSTALL IRRIGATION SYS, HWY PLANTS	EMPIRE LANDSCAPING INC 118 HICKORY LANE DAVIS CA 95616	BAILEY, JESSICA 3401 REGATTA BLVD RICHMOND, CA 94804-4594 (510)385-8163	$1,840,637 $1,318,217 $10,762	07/01/13 08/07/13 10/16/19	0% 0% PLANT EST SATIS
04-SM-1-39.6/40.1 04-2K9104 20.20.201 131		IN CITY OF PACIFICA IN THE COUNTY OF SAN MATEO NEAR THE DEVILS SLIDE BYPASS TUNNEL ENVIRONMENTAL MITIGATION MANDATES	PACIFIC STATES ENVIRONMENTAL CONTRACTORS, INC. 11555 DUBLIN BLVD DUBLIN, CA, 94568	JESSICA BAILEY 3401 REGATTA BLVD RICHMOND, CA 94804 (510)385-8163	$1,960,000 $0 $0	08/18/16 08/18/16	0% 0%
04-SM-1-39.6/40.1 04-1123J4 ACST-1187-(012)E 11-87 0-(2E) --() HE14 SWPPP		IN SAN MATEO COUNTY IN PACIFICA ON ROUTE 1 FROM 1.3 MILES TO 0.8 MILE SOUTH OF LINDA MAR BOULEVARD POND REPAIR AND REVEGETATION	HOLLIE CUN 5400 WEST HIGHWAY 12 LODI CA 95242	DAVID, JOSE 585 LINDA MAR BLVD. PACIFICA CA 94044 (650)738-3827	$1,248,070 $1,226,526 $0	03/09/09 03/20/09 04/28/15	100% 100% PLANT EST SATIS
04-SM-1-40.6/41 04-265604 LCMC-6204-(111) --() HE11		IN SAN MATEO IN PACIFICA ON ROUTE 1 BETWEEN THE OLD HWY 1/SAN PEDRO AVE INTERSECTION AND THE HWY 1/LINDA MAR BLVD INTERSECTION. REPLACE 2-LANE BRIDGE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	KOOS, CHARLES 585 LINDA MAR BLVD PACIFICA, CA 94044 (650)738-3828	$7,899,250 $8,221,975 $17,994	03/10/14 03/24/14 01/05/18	65% 99%
04-SM-1-47.2/47.2 04-1K4904 20.20.201 130		CLARINADA AVE, OFF-RAMP, DALY CITY, CONSTRUCT RSP AND DRAINAGE SYSTEM DIRECTOR'S ORDER EMERGENCY F.A. CONSTRUCT RSP AND DRAINAGE SYSTEM	ROBERT J. FRANK CONSTRUCTION, INC. 2806 TARMAC ROAD, REDDING, CA 96003	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	$545,000 $248,952 $0	01/11/16 01/11/16 10/31/16	90% 46%
04-SM-1-/0 04-4A3614 HSNH-PG -( )X 1028- E -()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARDRAIL WITH	FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550	NGUYEN, HUNG 1007 KNOX AVENUE SAN JOSE, CA 95122 (408)254-5700	$2,068,527 $1,970,761 $0	12/18/15 01/07/16 09/22/16	100% 95%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-1-/0 04-1K5604 20.20.201 130		AT 10TH STREET IN MONTARA CA SHIFT TRAFFIC LANES AND CONSTRUCT RSP	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY, SAN JOSE, CA 95136	MARCUS WASHINGTON 585 LINDA MAR, PACIFICA, CA 94044 (650)222-7516	$3,000 $0 $0	02/29/16 02/29/16 06/30/16	0% 0%
04-SM-82-1.4/25.1 04-4G5514 HSNH-PP08-(029)E --()		IN SAN MATEO COUNTY AT VARIOUS LOCATIONS INSTALL CROSSWALK SAFETY	ST FRANCIS ELECTRIC COMPANY 975 CARDEN STREET SAN LEANDRO CA 94577	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$3,980,894 $0 $0	07/28/16 08/24/16 06/30/17	0% 0%
04-SM-84-17.0/21.5 04-4J1104 NHP-P084-(046)E --()		IN SAN MATEO COUNTY IN WOODSIDE FROM 1.0 MILES NORTH FRIARS LANE TO ROUTE 280 AC RESURFACING	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG 700STE35 MCCLELAN CA 95652	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$1,151,070 $1,275,969 $294,906	06/13/16 06/23/16 10/31/16	64% 97%
04-SM-84-21.6/0 04-4G6404 NHP-P084-(044)E --()		IN SAN MATEO COUNTY IN WOODSIDE, AT ROUTE 84/280 SEPARATION. ROUTES 84/280 SEPARATION CONSTRUCT	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	CHOIE, EUNMI 2210 O'TOOLE AVE. SUITE 150 SAN JOSE, CA 95131 (408)232-0223	$3,577,238 $2,690,709 $348,583	12/11/15 12/22/15 12/30/16	74% 75%
04-SM-84-28.8/29.3 04-1J5204		IN SAN MATEO AND ALAMEDA COUNTY IN MENLO PARK AND FREMONT FROM 0.6 MILES EAST OF ROUTE 109 TO BEGINING OF DUMBARTON BRIDGE AND AT COSTRUCT PUBLIC ACCESS	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HARPAL CHAHAL 25100 SANTA CLARA STREET HAYWARD, CA 94544 (510)867-6091	$928,405 $866,211 $0	03/18/15 04/02/15 09/06/18	0% 0% PLANT EST SATIS
04-SM-92-14.4/18.8 04-3G4864		IN SAN MATEO AND ALAMEDA COUNTIES ON ROUTE 92 AT SAN MATEO HAYWARD STRUCTURAL STEEL PAINTING	LIBERTY MAINTENANCE, INC. DBA OHIO LIBERTY MAINTENANCE, INC. 777 N. MERIDIAN RD. YOUNGSTOWN OH 44509	HINH, MINH 25100 SANTA CLARA ST. HAYWARD, CA 94544-2108 (408)592-3785	$45,186,915 $3,137,666 $192,169	12/18/15 01/15/16 08/23/19	15% 7%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-101-.9/3.6 04-2356A4		IN SAN MATEO COUNTY FROM UNIVERSITY AVENUE TO MARSH ROAD REPLACEMENT LANDSCAPING	BORTOLUSSI & WATKIN 77 LARKSPUR STREET SAN RAFAEL CA 94904-4886	MACKLE, BRIAN 1007 KNOX AVE SAN JOSE, CA 95122 (831)325-4872	$1,039,334 $916,768 $1,876	09/18/13 10/03/13 10/18/17	73% 88%
04-SM-101-16.3/17.1 04-235844 NHP-Q101-(237)E L 62-04 1-(3) --() HE11		IN SAN MATEO COUNTY ON ROUTE 101 AT THE BROADWAY INTERCHANGE IN BURLINGAME RECONSTRUCT INTERCHANGE BROADWAY IC	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	INORI, DOUGLAS 1101 CHESS DRIVE FOSTER CITY, CA 94404 (650)573-4329	$47,931,809 $35,550,171 $956,990	06/25/14 07/17/14 08/20/18	52% 73%
04-SM-101-20.0/26.1 04-3G6804 HSNH-PX08-(02)7 --() --() HA22		IN SAN MATEO ON VAR ROUTES AT VARIOUS LOCATIONS CONSTRUCT ROADSIDE PAVEMENT	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 94136	CHARLES KOOS 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	$851,593 $780,840 $0	09/16/15 10/07/15 06/30/16	78% 88% SUSPENDED
04-SM-101-23.6/23.6 04-3E7904 NHP-Q101-(265)E --()		IN SAN MATEO COUNTY ON ROUTE 101 AT SIERRA POINT OVERHEAD BRIDGE NO. 35-0130 SPOT BLAST AND PAINT	CERTIFIED COATINGS COMPANY 2320 CORDELIA RD FAIRFIELD CA 94534	KOOS CHARLES 585 LINDA MAR BLVD PACIFICA CA 94044 (650)738-3828	$4,113,268 $4,047,902 $0	07/31/15 08/19/15 09/14/16 09/14/16	100% 100% COMPLETED
04-SM-101-/6 04-4A9254	WPCP	IN SAN MATEO COUNTY IN STATE HIGHWAY IN SAN MATEO AND SANTA CLARA COUNTIES AT VARIOUS LOCATIONS INSTALL TRAFFIC SYSTEM	GREAT AMERICAN INSURANCE CO. BOND CLAIM DIVISION 3017 DOUGLAS BLVD. SUITE 300 ROSEVILLE, CA 95661	TRUONG, HENRY 1007 KNOX AVE. SAN JOSE, CA 95122 (510)385-7053	$5,421,779 $5,173,257 $0	01/28/13 02/21/13 09/30/16	100% 95% OVER RUN
04-SM-101-/3 04-4J4304 20.20.201 130		HENDERSON PUMP HOUSE, EAST PALO ALTO, 0.5 MILES SOUTH OF MARSH ROAD DIRECTOR'S ORDER EMERGENCY F.A. CLEAN PUMP HOUSE DS, REPLACE PUMPS AND CPS	ARNAUDO CONSTRUCTION INC. P. O. BOX 174, TRACY, CA 95378	FRED BOOSHEHRI 2350 PAGE MILL ROAD, PALO ALTO, CA 94304 (650)222-7241	$1,495,000 $1,201,326 $0	07/08/15 07/08/15 10/31/16	100% 80% OVER RUN

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SM-280-2.1/10.8 04-2J0804 NHPI-2801-( )1 144- E -()	SAND	IN SAN MATEO COUNTY IN AND NEAR WOODSIDE FROM 0.5 MILE NORTH OF HILL ROAD OVERCROSSING TO ROUTE 280/92 SEPARATION RESURFACE ASPHALT CONCRETE	GRANITE ROCK COMPANY 120 GRANITE ROCK WAY SAN JOSE CA 95136	FRED BOOSHEHRI 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$16,991,504 $14,025,486 $655,123	11/24/15 12/17/15 10/31/16	95% 82%
04-SM-280-9.4/0 04-4G5914		IN SAN MATEO COUNTY, IN THE CITY OF BELMONT, AT 1.4 MILES SOUTH OF ROUTE 92 REPAIR PIPE SYSTEM AND BACKFILL	RGW CONSTRUCTION, INC. 550 GREENVILLE ROAD LIVERMORE CA 94550	BOOSHEHRI, FRED 2350 PAGE MILL ROAD PALO ALTO, CA 94304 (650)855-7777	$810,461 $771,251 $1,100	06/24/15 07/13/15 05/31/20	23% 95%
04-SM-280-10.8/10.8 04-3J4304		IN SAN MATEO COUNTY NEAR BELMONT AT ROUTE 280/92 SEPARATION REMOVE AND REPLACE HPS WITH LED	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESTIC CT SAN JOSE CA 95132		$646,645 $0 $0	06/20/16 07/18/16	0% 0%
04-SM-280-18.6/18.3 04-3J6904		IN SAN MATEO COUNTY, IN THE CITY OF MILBRAE, WEST AND 0.1 MILES NORTH OF UNDERCROSSING OF LARKSPUR DRIVE ON HIGHWAY 280. REPLACE A REPLACE AND UPGRADE PUMPS AND.	ALTA ENGINEERING GROUP, INC 1485 BAYSHORE BLVD #191 SAN FRANCISCO CA 94124		$470,796 $0 $0	06/22/16 07/18/16	0% 0%
04-SM-280-/12.7 04-0K0504 20.20.201 130		DORAN BRIDGE NEAR HILLSBOROUGH DIRECTOR'S ORDER EMERGENCY F.A. ABANDON EXISTING AND INSTALL NEW DRAINAGE	YERBA BUENA ENGG & CONSTN INC. 1340 EGBERT AVENUE, SAN FRANCISCO, CA	ALI NIKZAD 1007 KNOX AVE, SAN JOSE, CA 95122 (408)254-5849	$815,000 $662,366 $0	09/01/15 09/01/15 06/30/16	0% 81%
04-SOL-12-23.5/25.5 04-3J4404		IN SOLANO COUNTY IN RIO VISTA FROM 0.3 MILE WEST OF SUMMERSET ROAD TO 0.7 MILE EAST OF CHURCH ROAD/ AMERADA ROAD COLD PLANE AC PAVEMENT/RHMA OVRLAY	GEORGE REED, INC. 140 EMPIRE AVENUE MODESTO CA 95354	QUANG, TRAN 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534	$1,050,848 $795,276 $795,276	06/14/16 07/05/16 11/08/16	43% 73%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-80-11.3/12.9 04-0A5344 NHP-X095-(025)N --() HA42		IN SOLANO COUNTY, IN THE CITY OF FAIRFIELD, ON INTERSTATE 80 AT THE CONNECTOR FROM INTERSTATE 80 WEST BOUND TO STATE ROUTE 12 WEST RECONSTRUCT 1-80 WB/SR WB CONNECTOR	DESILVA GATES-VIKING JV 11555 DUBLIN BLVD DUBLIN CA 94568	AQUINO, NOEL 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (707)580-4429	$51,378,358 $44,379,366 $734,166	03/19/14 04/09/14 03/30/18	55% 87%
04-SOL-80-17.2/17.2 04-4J6304		IN SOLANO COUNTY IN FAIRFIELD AT THE FAIRFIELD MAINTENANCE STATION 2019 WEST TEXAS STREET BUILD STORAGE BINS WITH CANOPY	NORTHSTATE EARTH AND WATER INC. 21413 KIRKWOOD MANOR DR REDING CA 96002		$364,905 $0 $0	06/28/16 07/26/16	0% 0%
04-SOL-80-39.8/39.8 04-1J7604		IN SOLANO COUNTY IN DIXON AT THE DIXON MAINTENANCE STATION 8628 SPARLING LANE BUILD MATERIALS STORAGE BINS	CE GREEN INC 6105 MAIN AVENUE, SUITE 4 ORANGEVALE CA 95662	QUANG, TRAN 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	$438,600 $438,644 $0	06/17/15 07/16/15 09/23/16	100% 100%
04-SOL-80-/4.5 04-0K3304 20.20.201 130		IN SOLANO COUNTY NEAR FAIRFIELD AT GREEN VALLEY BRIDGE (23-004) REPAIR ABUTMENT EROSION, DRAINAGE & DAMAGED SLOPE PAVING DIRECTOR' REPAIR ABUT EROSION, DRAINAGE & SLOPE PAV.	DESILVA GATES CONSTRUCTION LP . . . 11555 DUBLIN BLVD. DUBLIN CA 94568	JYOTSNA SHARMA 324 CAMPUS LANE FAIRFIELD CA 94534 (510)385-5732	$695,000 $281,790 $0	10/05/15 12/21/15 02/23/16	44% 41%
04-SOL-113-2.0/7 04-3J4504 HM		IN SOLANO COUNTY NEAR DIXON FROM FLANNERY ROAD TO HASTINGS ISLAND RD COLD PLANE AC PAVEMENT, HMA TYPE A	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	TRAN, QUANG 324 COMPUS LANE SUITE T FAIRFIELD, CA 94534 (510)773-8499	$433,524 $512,513 $0	04/13/16 04/25/16 07/13/16 09/23/16	100% 100%
04-SOL-113-20.4/21.2 04-3J6804		IN SOLANO COUNTY IN DIXON AT VARIOUS LOCATIONS FROM ATKINSON ROAD TO ROUTE 80 REPLACE AC PAVEMENT	MARTIN BROTHERS CONSTRUCTION 8801 FOLSOM BOULEVARD STE 260 SACRAMENTO CA 95826	CARL BUTTERS 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94533 (925)260-5535	$734,416 $297,142 $297,142	06/24/16 07/18/16 10/28/16	90% 40%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SOL-780-.5/7.4 04-2J2804 NHPI-780 -(366)E --()		IN SOLANO COUNTY IN BENICIA AND VALLEJO ON ROUTE 780 FROM PARK ROAD UC TO LEMON STREET RHMA CONCRETE SURFACING	BAY CITIES PAVING & GRADING, INC. 1450 CIVIC CT #400 BLDG B CONCORD CA 94520	TENOSO, PRINCIPE 324 CAMPUS LANE, SUITE T FAIRFIELD, CA 94534 (510)385-6917	$3,704,792 $3,699,730 $46,506	05/29/15 06/22/15 09/20/16 09/01/16	96% 96% COMPLETED
04-SOL-780-1.2/1.6 04-1J7104 HA21		IN BENICIA, 0.2 MILE EAST OF EAST 5TH STREET UNDERCROSSING INSTALL DRAINAGE SYSTEM	VINTAGE PAVING COMPANY, INC 119 MAIN ST WINTERS CA 95694	PARAMDEEP BRAR 324 CAMPUS LANE SUITE T FAIRFIELD, CA 94534 (925)260-6460	$793,750 $472,624 $292,680	06/09/16 06/23/16 10/05/16	82% 60%
04-SON-1-15.3/15.6 04-1K7904 20.20.201 130		IN SONOMA COUNTY, NEAR JENNER, AT 0.4 MILENORTH OF CALLE DEL SOL INSTALL ONE WAY SIGNALIZATION DIR'S ORDER EMERGENCY F.A. INSTALL ONE WAY SIGNALIZATION	GHILOTTI CONSTRUCTION COMPANY INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)576-3482	$459,000 $275,641 $0	05/19/16 05/19/16 10/26/16	75% 60%
04-SON-1-45.4/45.4 04-0K1704 20.20.201 130		IN SON COUNTY AT 0.05 MILE NORTH OF TOMALES-PETALUMA ROAD.	ARGONAUT CONSTRUCTORS P. O. BOX 639 SANTA ROSA, CA 95402	SCOTT HISLOP 4030 OCCIDENTAL ROAD, UNIT A SANTA ROSA, CA 95401 (707)249-4732	$631,000 $295,552 $0	07/27/15 07/27/15 03/18/16 09/14/16	75% 47% COMPLETED
04-SON-1-/7.1 04-1J1704 STP-P001-(597)E --()		IN SONOMA COUNTY NEAR BODEGA BAY FROM MARIN/SONOMA COUNTY LINE TO 0.8 MILE NORTH OF BAY HILL ROAD. 0.1' RHMA OVERLAY. PERFORM MINOR ASPHALT CONCRETE	O.C. JONES & SONS, INC. 1520 FOURTH STREET BERKELEY CA 94710	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA (707)769-5695	$2,072,131 $2,043,362 $0	09/16/15 10/07/15 10/30/16 09/02/16	100% 97% OVER RUN
04-SON-12-9.6/0 04-1A2904 STP-P012-(113)E --() HA21		IN SONOMA COUNTY NEAR SEBASTOPOL ON ROUTE 12 AT LAGUNA DE SANTA ROSA BRIDGE NO. 20-0035 REPLACE BRIDGE FOR SCOUR	GHILOTTI CONSTRUCTION COMPANY INC. 246 GHILOTTI AVE SANTA ROSA, CA 95407	VALEH, SYD 4030 OCCIDENTAL ROAD UNIT A SANTA ROSA, CA 95401 (707)576-2310	$8,611,917 $6,869,379 $706,758	03/11/14 03/24/14 05/12/17	56% 80%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-.7/2.6 04-2K2304 20.20.201 130		IN SONOMA COUNTY, NEAR PETALUMA, FROM 0.2 MILE NORTH OF SKINNER ROAD TO KASTANIA ROAD CONSTRUCT ROCK SLOPE PROTECTION (RSP)	GHILOTTI BROS., INC. 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG CT. STE. G PETALUMA, CA 94954 (510)812-6444	$4,125,000 $24,078 $0	07/20/16 07/20/16 12/30/16	17% 1%
04-SON-101-.9/3.6 04-2640U4 HE11	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM GUNN DRIVE TO ROUTE 101-116 SEPARATION AND OVERHEAD CONSTRUCT I/C, REPLACE BR	GHILOTTI - MYERS JV 525 JACOBY STREET SAN RAFAEL CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94952 (707)769-5695	$76,093,459 $75,543,954 $59,372	11/02/12 01/11/13 12/30/16	94% 98%
04-SON-101-3.4/4.1 04-2640K4 HB4C	SWPPP	IN SONOMA COUNTY IN AND NEAR PETALUMA FROM AT ROUTE 101/116 INTERCHANGE_____ WIDEN ROUTE 101, RECONSTRUCT HWY	GHILOTTI-MYERS JV 525 JACOBY STREET SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$24,432,359 $24,278,278 $0	11/02/12 01/10/13 09/30/16	99% 100%
04-SON-101-3.6/3.7 04-4J7204 20.20.201 130		IN SONOMA COUNTY, IN PETALUMA AT ROUTE 101/116 SEPARATION . . REPLACE JT SEAL, RECONST JT SL ASSMBLY	GHILOTTI-MYERS, JV . . . 525 JACOBY ST SAN RAFAEL, CA 94901	DUNCAN, RICHARD 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)781-2236	$425,000 $380,720 $0	09/08/15 09/08/15 10/30/16	79% 90%
04-SON-101-7.1/8.1 04-0A1854 HA21	SWPPP	IN SONOMA COUNTY IN PETALUMA FROM 0.6 MILE SOUTH TO 0.4 MILE NORTH OF OLD REDWOOD HIGHWAY OVERCROSSING RECONSTRUCT INTERCHANGE	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG COURT, STE G PETALUMA, CA 94954 (707)769-5695	$22,195,895 $21,566,244 $0	02/12/13 03/12/13 08/30/16	98% 98%
04-SON-101-20.1/20.1 04-1J3804 HM3		IN SONOMA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	AMERICAN CIVIL CONSTRUCTORS WEST COAST LLC 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510		$326,250 $0 $0	06/09/16 07/05/16	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-101-20.7/20.7 04-245444 CNHP-Q101-(236)E --() HE13		IN SONOMA COUNTY IN SANTA ROSA ON RTE 101 AT COLLEGE AVENUE UNDERCROSSING COLLEGE AVENUE WIDENING PROJECT	GHILOTTI CONSTRUCTION COMPANY INC 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT., STE G PETALUMA, CA 94954 (707)585-1221	$3,051,656 $3,138,053 $400	02/07/14 02/21/14 12/14/16	92% 97%
04-SON-116-10.4/10.5 04-0G6414		NEAR GUERNEWOOD, AT RUSSIAN RIVER VIADUCTS # 20-0071 AND # 20-0072. VIADUCTS # 20-0071 AND # 20-0072. REPAIR SEISMIC DEFICIENCIES OF	BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588		$186,220 $0 $0	09/06/16 09/19/16	0% 0%
04-SON-116-13.7/0 04-1J3204 STP-47C6-(004)E --()		IN SONOMA COUNTY NEAR GUERNEVILLE ABOUT 1.1 MILES EAST OF MAYS CANYON ROAD CONSTRUCT RETAINING WALLS, PLACE	GORDON N. BALL, INC. 333 CAMILLE AVENUE ALAMO CA 94507	HISLOP, SCOTT 4030 OCCIDENTAL RD, SUITE A SANTA ROSA, CA 94507 (707)576-3482	$1,454,578 $1,069,601 $102,976	03/08/16 04/05/16 11/14/17	18% 73%
04-SON-116-22.1/22.1 04-2K0404 20.20.201 130		IN SONOMA COUNTY, NEAR THE TOWN OF GRATON,AT GREEN VALLEY ROAD REPLACE CULVERT AND REPAIR SINKHOLE DIR'S ORDER EMERGENCY F.A. REPLACE CULVERT AND REPAIR SINKHOLE	PIAZZA CONSTRUCTION P.O. BOX 573 PENNGROVE, CA 94951	HISLOP, SCOTT 4030 OCCIDENTAL ROAD, SUITE A SANTA ROSA, CA 95401 (707)249-4732	$945,000 $593,333 $0	04/15/16 04/15/16 09/02/16 09/20/16 COMPLETED	100% 100%
04-SON-116-39.0/40 04-3G1104 STP-P116-(047)E --()		IN SONOMA COUNTY NEAR PETALUMA, AT 0.5 MILE EAST OF LAKEVILLE HIGHWAY PLACE ROCK SLOPE PROTECTION	GHILOTTI CONSTRUCTION CO. INC. 246 GHILOTTI AVENUE SANTA ROSA CA 95407	STREATER, HAL 1009 CLEGG CT STE G PETALUMA, CA 94954 (707)769-5695	$603,767 $411,749 $7,156	11/10/15 11/25/15 10/30/16	98% 66%
04-SON-116-41.8/44.7 04-283824 ACHS-P116-(044)E P- -( ) HB1 SWPPP		IN SONOMA COUNTY NEAR SCHELLVILLE AT VARIOUS LOCATIONS FROM 0.2 MILE EAST OF ADOBE ROAD TO 0.4 MILE WEST OF ARNOLD DRIVE INSTALL PLANTS AND IRRIGATION	GHILOTTI CONSTRUCTION COMPANY,INC. 246 GHILOTTI AVENUE SANTA ROSA, CA 95407	HOLLIS, JOHN L. 340 REGATTA BOULEVARD RICHMOND, CA 94804 (510)774-5911	$1,979,746 $1,777,113 $6,510	10/04/12 11/06/12 05/16/19 PLANT EST SATIS	0% 0%

District 04

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
04-SON-121-10.2/0 04-1SS374 STP-P121-(027)E --()		AT 0.6 MILE NORTH OF RAMAL ROAD NEAR SCHELLVILLE IN SONOMA COUNTY, CONSTRUCT CIDH PILE WALL TO RESIST	GRANITE CONSTRUCTION COMPANY 1324 S. STATE STREET UKIAH, CA 95482	HISLOP, SCOTT 4030 OCCIDENTAL RD., SUITE A SANTA ROSA, CA 95401 (707)576-3482	$630,375 $597,138 $0	01/25/16 02/04/16 07/29/16 09/01/16 COMPLETED	100% 100%
04-SON-121-/7.3 04-1J1504		IN SONOMA COUNTY NEAR SCHELLVILLE FROM RT 37 TO SONOMA CREEK BRIDGE RHMA OVERLAY	ARGONAUT CONSTRUCTORS P.O. BOX 639 SANTA ROSA CA 95402	STREATER, HAL 1009 CLEGG COURT PETALUMA, CA 94954 (707)796-5693	$2,399,214 $2,374,500 $0	06/09/15 06/25/15 10/30/16	99% 98%
04-SON-128-17.1/24.7 04-4A8824 HA21	WPCP	IN SONOMA COUNTY NEAR NAPA AT MAACAMA CREEK BRIDGE AND AT REDWOOD CREEK BRIDGE PLANT ESTABLISHMENT, INSTALL PLANTS	FIELDSTONE CONSTRUCTION, INC. 5915 FRAUGHT ROAD SANTA ROSA, CA 94403	BARTEL, DAVID 3401 REGATTA BOULEVARD RICHMOND, CA 94804 (510)385-6755	$216,669 $199,827 $840	02/27/12 03/22/12 08/02/17	83% 92%

Totals: **Authorized Final Amt:** $1,416,300,923 **Completed to Date:** $990,686,607 **Work This Month:** $53,460,520

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-0-/0	04-2G5014	1
04-ALA-13-4.3/9.6	04-1J1904	1
04-ALA-13-4.9/4.9	04-1SS414	1
04-ALA-13-5.3/13.9	04-1J3504	1
04-ALA-13-8.3/8.3	04-1SS024	1
04-ALA-13-8.8/0	04-2G8304	1
04-ALA-13-/0	04-1K4804	2
04-ALA-13-/0	04-2J1404	2
04-ALA-24-5.1/6.2	04-294944	2
04-ALA-24-5.9/6.2	04-0J4004	2
04-ALA-24-/0	04-4H8304	2
04-ALA-80-1.7/2.2	04-014074	2
04-ALA-80-1.8/0	04-014104	3
04-ALA-80-2.5/3.2	04-292264	3
04-ALA-80-6.2/6.5	04-4A8204	3
04-ALA-84-10.5/10.5	04-0J9404	3
04-ALA-84-10.8/18	04-2A3314	3
04-ALA-84-22.9/25.7	04-297624	3
04-ALA-84-18.0/22.9	04-1J2504	4
04-ALA-92-6.3/6.8	04-2G3614	4
04-ALA-92-5.1/5.8	04-2G3624	4
04-ALA-260-.8/2	04-4A4804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-ALA-580-4.9/5	04-1SS034	4
04-ALA-580-19.4/46	04-2G5214	4
04-ALA-580-32.4/32.5	04-2G8604	5
04-ALA-580-46.0/46.8	04-1A6724	5
04-ALA-580-4.7/8.2	04-4A07U4	5
04-ALA-580-8.4/14.6	04-2908C4	5
04-ALA-680-12.0/16	04-3J4604	5
04-ALA-880-2.9/27.3	04-2J0704	5
04-ALA-880-8.5/8.5	04-0J3504	6
04-ALA-880-18.4/18.4	04-172454	6
04-ALA-880-28.2/28.2	04-1J5804	6
04-ALA-880-28.4/29.2	04-0A7104	6
04-ALA-880-28.9/29	04-0K9104	6
04-ALA-880-32.9/33.9	04-4A8104	6
04-ALA-980-.3/1.7	04-4J6104	7
04-ALA-980-1.1/1.1	04-0J7804	7
04-CC-4-22.8/23.8	04-0K8704	7
04-CC-4-27.5/29	04-1G9404	7
04-CC-4-8.0/25	04-152724	7
04-CC-4-11.0/0	04-286804	7
04-CC-4-/0	04-2J1504	8
04-CC-24-5.2/5.6	04-3G1604	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-CC-80-.2/8.5	04-2K0504	8
04-CC-80-13.4/14.1	04-3G4034	8
04-CC-580-6.1/7.8	04-3G4574	8
04-CC-580-6.3/7.7	04-3G4844	8
04-CC-680-22.2/23.9	04-2G4524	9
04-CC-680-22.7/24.8	04-3A8704	9
04-CC-680-/0	04-2G4514	9
04-LAK-29-/25.8	04-2K2504	9
04-MRN-1-10.9/0	04-4S2204	9
04-MRN-1-13.1/15	04-1J8404	9
04-MRN-1-14.4/14.5	04-2K5104	10
04-MRN-1-17.0/19	04-3E3404	10
04-MRN-1-22.8/28.5	04-3J4704	10
04-MRN-101-12.7/14.7	04-4A0004	10
04-MRN-101-18.6/27.7	04-264H34	10
04-MRN-101-26.5/27.6	04-264094	10
04-MRN-101-/0	04-2J1804	11
04-MRN-101-/0	04-4G4604	11
04-MRN-580-2.7/2.7	04-1SS594	11
04-NAP-12-/3.3	04-2641A4	11
04-NAP-29-1.0/9.9	04-4H6904	11
04-NAP-29-25.5/28.4	04-259404	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-NAP-29-47.0/47.2	04-4A0904	12
04-NAP-121-16.7/16.9	04-1K8004	12
04-NAP-128-17.9/17.9	04-2G9404	12
04-NAP-128-20.2/20.2	04-3G7604	12
04-NAP-128-29.7/29.7	04-2G9504	12
04-NAP-128-32.9/34.2	04-0K8804	12
04-SCL-9-3.6/11.4	04-1A3404	13
04-SCL-17-1.0/99.9	04-4H6604	13
04-SCL-17-5.4/5.4	04-1J5704	13
04-SCL-17-7.7/0	04-445004	13
04-SCL-17-/0	04-2J1704	13
04-SCL-17-/1.6	04-0K7004	13
04-SCL-82-14.8/18.1	04-2G5404	14
04-SCL-85-4.5/4.5	04-0K4604	14
04-SCL-101-.1/0	04-2J2504	14
04-SCL-101-16.0/27.9	04-1J6304	14
04-SCL-101-52.0/52.6	04-235624	14
04-SCL-152-1.7/1.8	04-1K6404	14
04-SCL-152-11.9/11.9	04-0G7204	15
04-SCL-152-16.2/19.5	04-2A4404	15
04-SCL-152-30.4/35.2	04-2J2004	15
04-SCL-152-/5.2	04-2A2504	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SCL-237-6.9/9.2	04-3J5304	15
04-SCL-280-7.5/11.5	04-272054	15
04-SCL-880-8.6/10.5	04-3J5204	16
04-SF-1-/0	04-1K8404	16
04-SF-80-8.2/8.6	04-0K6914	16
04-SF-80-8.3/8.3	04-0K9404	16
04-SF-80-8.5/8.9	04-013574	16
04-SF-80-8.6/8.9	04-013524	16
04-SF-80-12.6/13.9	04-0120T4	17
04-SF-101-1.1/1.1	04-2J2604	17
04-SF-101-1.6/4.1	04-1J6904	17
04-SF-101-1.6/4.1	04-3G7004	17
04-SF-101-1.7/1.8	04-1K3304	17
04-SF-280-.1/1.5	04-4H9004	17
04-SF0-80-/7.8	04-2J8704	18
04-SM-1-3.3/10.6	04-1J2204	18
04-SM-1-10.6/21.5	04-3J5104	18
04-SM-1-15.8/15.8	04-1K6604	18
04-SM-1-32.0/32	04-1J5904	18
04-SM-1-36.2/36.2	04-1K6504	18
04-SM-1-38.2/39.7	04-1123H4	19
04-SM-1-39.6/40.1	04-2K9104	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SM-1-39.6/40.1	04-1123J4	19
04-SM-1-40.6/41	04-265604	19
04-SM-1-47.2/47.2	04-1K4904	19
04-SM-1-/0	04-1K5604	19
04-SM-1-/0	04-4A3614	20
04-SM-82-1.4/25.1	04-4G5514	20
04-SM-84-17.0/21.5	04-4J1104	20
04-SM-84-21.6/0	04-4G6404	20
04-SM-84-28.8/29.3	04-1J5204	20
04-SM-92-14.4/18.8	04-3G4864	20
04-SM-101-.9/3.6	04-2356A4	21
04-SM-101-16.3/17.1	04-235844	21
04-SM-101-20.0/26.1	04-3G6804	21
04-SM-101-23.6/23.6	04-3E7904	21
04-SM-101-/6	04-4A9254	21
04-SM-101-/3	04-4J4304	21
04-SM-280-9.4/0	04-4G5914	22
04-SM-280-10.8/10.8	04-3J4304	22
04-SM-280-18.6/18.3	04-3J6904	22
04-SM-280-2.1/10.8	04-2J0804	22
04-SM-280-/12.7	04-0K0504	22
04-SOL-12-23.5/25.5	04-3J4404	22

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SOL-80-11.3/12.9	04-0A5344	23
04-SOL-80-17.2/17.2	04-4J6304	23
04-SOL-80-39.8/39.8	04-1J7604	23
04-SOL-80-/4.5	04-0K3304	23
04-SOL-113-2.0/7	04-3J4504	23
04-SOL-113-20.4/21.2	04-3J6804	23
04-SOL-780-.5/7.4	04-2J2804	24
04-SOL-780-1.2/1.6	04-1J7104	24
04-SON-1-15.3/15.6	04-1K7904	24
04-SON-1-45.4/45.4	04-0K1704	24
04-SON-1-/7.1	04-1J1704	24
04-SON-12-9.6/0	04-1A2904	24
04-SON-101-.7/2.6	04-2K2304	25
04-SON-101-.9/3.6	04-2640U4	25
04-SON-101-3.4/4.1	04-2640K4	25
04-SON-101-3.6/3.7	04-4J7204	25
04-SON-101-7.1/8.1	04-0A1854	25
04-SON-101-20.1/20.1	04-1J3804	25
04-SON-101-20.7/20.7	04-245444	26
04-SON-116-10.4/10.5	04-0G6414	26
04-SON-116-13.7/0	04-1J3204	26
04-SON-116-22.1/22.1	04-2K0404	26

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
04-SON-116-39.0/40	04-3G1104	26
04-SON-116-41.8/44.7	04-283824	26
04-SON-121-10.2/0	04-1SS374	27
04-SON-121-/7.3	04-1J1504	27
04-SON-128-17.1/24.7	04-4A8824	27

Statement of Ongoing Contracts - Federal Aid

District 04

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$114,518,713	$114,626,393
-F-	FEDERAL AID (PRIMARY)	$2,962,035	$1,252,251
-S-	FEDERAL AID (SECONDARY)	$75,141,950	$42,459,807
-SH-	STATE HIGHWAY	$729,303,629	$520,158,003
-ER-	STORM DAMAGE REPAIR	$6,185,492	$6,194,779
		$488,189,104	$305,995,374
District Total:		**$1,416,300,923**	**$990,686,607**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
04	$25,592,582
Work completed this Period:	$25,592,582