State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/10

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-1.9/4.1 07-4T1904 HB4N	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH AND LAKEWOOD ON ROUTE 1 AT 7TH STREET AND REDONDO AVENUE AND ON ROUTE 19 AT ASHWORTH STREET UPGRADE TRAFFIC SIGNALS	LINCOLN PACIFIC BUILDERS, INC 4501 LITTLEJOHN STREET BALDWIN PARK, CA 91706	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$328,453 $2,290 $2,290	03/10/10 05/03/10 10/18/10	0% 1%
07-LA-1-7.1/30.5 07-226544 SARR-X037-(148)E X0-37 1-(8E) --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL VERTICAL CLEARANCE	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$449,840 $434,176 $12,220	08/20/09 08/27/09 08/26/10	76% 95%
07-LA-1-10.4/10.4 07-4T1604 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT BROAD AVENUE INTERSECTION IMPROVE INTERSECTION	TRAFFIC DEVELOPMENT SERVICES, INC. 4215 TIERRA REJADA ROAD, #184 MOORPARK, CA 93021	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$205,655 $154,890 $76,983	03/24/10 04/13/10 07/12/10	45% 75%
07-LA-1-27.4/30.9 07-1660U4 HE13	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS WIDEN AND REALIGN ROADWAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH, CA 90806	TRUJILLO JR., GILBERT 9100 S. SEPULVEDA BLVD., SUITE 200 WESTCHESTER, CA 90045 (310)649-1821	$11,816,083 $11,886,110 $51,925	05/04/05 05/17/05 08/31/10 OVER RUN	100% 99%
07-LA-1-32.3/32.3 07-4S9104 HB4N	WPCP	IN LA CO IN CITY OF LOS ANGELES AT INTERSECTION OF LINCOLN BOULEVARD AND VICTORIA AVENUE INSTALL PEDESTRIAN SMART CROSSWALK	CALIFORNIA PROFESSIONAL ELECTRICAL ENGINEERING 9316 MABEL AVENUE SOUTH EL MONTE CA 91733 (626)452-8658	CASTILLO, ELOY 12975 CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6275	$103,808 $92,808 $0	05/27/09 07/07/09 06/30/10	93% 89%
07-LA-1-34.5/35.6 07-226524 SARR-X037-(146)E X0-37 1-(6E) --() HA42	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL VERTICAL CLEARANCE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$566,798 $535,361 $18,876	08/28/09 09/15/09 10/15/10	63% 94%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-35.2/62.9 07-2X7904 20.10 201		PCH, FROM PM 35.2 IN THE CITY OF MALIBU NORTH THROUGH THE CITY OF MALIBU TO PM 62.9 AT THE LA/VENTURA COUNTY LINE. DIR'S ORDER EME REMOVE ALL STORM DEBRIS AND FIX DRAINAGE	DB GENERAL ENGINEERING AND SITE DEVELOPMENT, INC. 2158 SCENICPARK STREET THOUSAND OAKS, CA 91362	CASTILLO, ELOY 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)821-7459	$3,485,000 $1,022,444 $214,148	02/16/10 02/16/10 07/30/10	67% 29%
07-LA-1-38.1/38.1 07-1P8804 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT TEMESCAL CANYON CREEK REPAIR BOX CULVERT	PETERSON CHASE CONSTRUCTION 1792 KAISER AVE. IRVING, CA 92614	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6274	$103,728 $2,290 $2,290	04/19/10 05/04/10 10/05/10	0% 2%
07-LA-1-38.7/56.8 07-4T0604 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND MALIBU AT VARIOUS LOCATIONS FROM BEL AIR BAY CLUB DRIVE TO TRANCAS CANYON DRIVE INSTALL SURFACE MOUNTED CHANNELIZER	TRAFFIC DEVELOPMENT SERVICES, 4215 TIERRA REJADA RD,STE 184 MOORPARK, CA 93021	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	$460,069 $456,697 $45,091	03/25/10 04/19/10 07/10/10	42% 99%
07-LA-2-15.0/22.8 07-3Y3404 HM1B	WPCP	IN LOS ANGELES CO IN LOS ANGELES GLENDALE AND LA CANADA FLINTRIDGE FROM ROUTE 2/5 SEPARATION TO FOOTHILL BOULEVARD COLD PLAN AC PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$1,011,241 $839,318 $125,780	04/17/09 05/04/09 12/18/10	82% 83%
07-LA-2-25.5/29.1 07-119734 HA21	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LA CANADA-FLINTRIDGE AND PASADENA AT VARIOUS LOCATIONS FROM LA CANADA ARCH BRIDGE TO SIDEHILL VI REPLACE AND UPGRADE BRIDGE RAILING	SOUTHLAND CONSTRUCTION 3943 IRVINE BLVD., NO. 40 IRVINE, CA 92602	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$914,360 $911,100 $0	12/29/08 01/27/09 12/21/10 06/14/10 OVER RUN	100% 95%
07-LA-2-26.5/64.1 07-2X6704 20.10.201 .13		LA COUNTY LA-2 ANGELES CREST HWY.WITHEN ANGELES NATIONAL FOREST DIR'S EMERGENCY FA RPAIR GUARDRAIL INSTALLATNS DAMGED BY FIRE	ALCORN FENCE COMPANY 9901 GLENOAKS BLVD. SUN VALLEY, CA 91352	RESLER, CEASAR 2090 FERN LN. GLENDALE, CA 91208 (818)209-6574	$2,485,000 $2,465,051 $0	09/04/09 09/08/09 04/30/10	68% 99%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-26.5/64.1 07-2X6804 SHA04220. 10		LA-2, ANGELES CREST HWY WITHIN ANGELES NATFOREST AT N EDGE OF THE CITY OF LA CANADA REPAIR SHOULDER & DRAINAGE DAMAGED BY FIRE	BALTAZAR CONSTRUCTION, INC. 236 EAST ARROW HWY. COVINA, CA 91722	RESLER, CEASAR 2090 FERN LN GLENDALE, CA 91208 (818)209-6574	$6,485,000 $6,392,242 $4,889	09/04/09 09/08/09 07/30/10	100% 99% OVER RUN
07-LA-2-26.5/54.5 07-2X7204 20.10		LA-2 ANGELES CREST HWY, IN ANGELES NATL. FOREST. FROM PM 26.5 TO PM54.5 AT 6000 FT ELEVATION CHAIN/SNOW CONTROL GATESDIR'S ORDER E CLEAR, PROTECT & REPAIR DRAINAGE	BURNS PACIFIC CONSTRUCTION,INC 505 THOUSAND OAKS BLVD. THOUSAND OAKS, CA 91360	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$7,485,000 $5,615,253 $775,865	02/03/10 02/03/10 08/30/10	74% 75%
07-LA-2-49.7/0 07-2X6904		THE CHILAO MAINTENANCE STATION, ADJACENT TO LA-2 AT PM 49.7, LA CREST HWY, AT PM 49.7 IN ANGELES NATL. FOREST AT 5500 ELEV.DIR'S O REPAIR ALL DIRECT FIRE DAMAGE TO STATION	PAVE-TECH, INC. 735 LAGUNA DRIVE CARLSBAD, CA 92008	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$3,485,000 $3,499,767 $20,500	09/14/09 09/15/09 07/30/10	100% 100% OVER RUN
07-LA-5-1.2/16.6 07-226534 SARR-X037-(147)E X0-37 1-(7E) --() HA42	WPCP	IN LOS ANGELES COUNTY FROM SANTA FE SPRINGS TO LOS ANGELES FROM VELLEY VIEW AVENUE TO SOTO STREET AND VARIOUS LOCATIONS INSTALL VERTICAL CLEARANCE	TRAFFIC SOLUTIONS, INC. 8490 HARTMEYER LANE REDDING, CA 96002	TAWFIK, GAMAL 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$481,830 $55,160 $53,260	10/08/09 10/20/09 03/01/11	38% 11%
07-LA-5-6.8/18.4 07-235904 ACNH-X037-(142)E IMX0-37 1-(2E) --() HA42	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335-3019	IZAPANAH, M. 3212 ROSEMEAD BLVD. SUITE 100 EL MONTE, CA 91731 (626)572-6732	$3,887,307 $3,810,545 $5,500	06/05/08 07/02/08 04/04/11	69% 98%
07-LA-5-9.9/9.9 07-258914 ACNH-X037-(143)E --() HA42	SWPPP	IN LOS ANGELES COUNTY IN CITY OF COMMERCE, LYNWOOD AND VERNON ON ROUTE 5 AND ON ROUTE 710 AT VARIOUS LOCATIONS INSTALL AUSTIN VAULT SAND FILTER	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 91773 (909)394-4510	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$1,277,317 $748,023 $42,161	09/28/09 10/08/09 09/29/10	68% 59%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-11.8/12.8 07-3Y7104 HM1	WPCP	IN LOS ANGELES COUNTY FROM 0.2 MILE WASHINGTON BOULEVARD UNDERCROSSING TO ATLANTIC BOULEVARD OVERCROSSING COLD PLANE AC PAVEMENT	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$499,729 $1,300 $1,300	12/08/09 12/30/09 12/31/10	41% 0%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --() TEA1	WPCP	IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200		$634,456 $0 $0	01/04/10 02/23/10	0% 0%
07-LA-5-15.6/16.3 07-217404 ACHS- 005-(940)E G 0-0529-(0E) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE 5 FROM MARIETTA STREET UNDERCROSSING TO 0.3 KM SOUTH OF LORENA STREET OVERCROSSING WIDEN RAMP	POWELL CONSTRUCTORS 8555 BANANA AVE FONTANA, CA 92335	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 9015 (213)620-2039	$3,413,507 $3,425,968 $0	08/19/08 09/05/08 07/16/10 07/01/10	53% 98%
07-LA-5-16.9/28.7 07-193104 ACIM-005 -(064)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	F C I CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE VISTA, CA 92081-8831	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$46,034,252 $43,719,928 $35,739	10/24/05 11/05/05 10/31/10	100% 97%
07-LA-5-24.3/24.3 07-3P1604 	WPCP	IN LOS ANGELES CO IN LOS ANGELES AT LOS FELIZ BOULEVARD ON RAMP INSTALL CHANGEABLE MESSAGE SIGN	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	FARDOUN, MIKE 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$171,603 $0 $0	02/23/10 03/10/10	0% 0%
07-LA-5-29.4/56.3 07-4L4904 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MAGNOLIA BOULEVARD OVERCROSSING TO CASTAIC CREEK UNDERCROSSING TREAT BRIDGE DECKS	PAVE TECH, INC. 924 W. RIALTO AVE RIALTO, CA 92376	MOHSENZADEH, ALI 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (213)792-8867	$1,084,773 $6,138 $6,138	04/20/10 05/11/10 10/03/10	19% 1%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078	EID, EMILE 5160 HASKELL AVE. ENCINO, CA 91436 (818)788-3303	$109,299,289 $0 $0	05/06/10 05/24/10	0% 0%
07-LA-5-39.4/43.9 07-252714 SARR-0053-(014)E 00-53 0-(4E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 118/5 SEPARATION TO 0.1 MILE NORTH OF SAN FERNANDO ROAD OVERHEAD REPLACE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	EID, EMILE 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$8,355,271 $1,666,272 $1,008,723	09/28/09 10/07/09 08/15/11	13% 20%
07-LA-5-39.5/42.6 07-235504 HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 TO 0.2 KM SOUTH OF ROXFORD STREET UNDERCROSSING SOUNDWALLS CONSTRUCTION	BALFOUR BEATTY INFRASTRUCTURE,INC. 2333 COURAGE DRIVE, SUITE C FAIRFIELD, CA 94533	AL-JAMAL, ABDUL 13171 TELFAIR AVENUE, SUITE 102 SYLMAR, CA 91342 (818)364-2760	$15,125,020 $8,826,799 $1,391,337	05/14/09 06/24/09 09/22/10	67% 58%
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING JV P.O. BOX 867/19010 SLOVER AVE BLOOMINGTON, CA 92316	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVENUE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	$123,578,054 $72,454,074 $1,375,711	03/27/08 05/01/08 11/13/12	42% 59%
07-LA-5-/0 07-258604 HA42	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS STABILIZE AND PAVE SLOPE AREAS	RSB GROUP, INC. 22622 LAMBERT STREET, #304 LAKE FOREST, CA 92630 (949)454-1999	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$817,670 $614,807 $157,155	10/27/09 11/18/09 10/26/11	48% 72%
07-LA-10-10.4/28.2 07-3Y3704 HM3	WPCP	IN LOS ANGELES CO IN LOS ANGELES ALHAMBRA MONTEREY PARK ROSEMEAD AND EL MONTE AND VARIOUS LOCATIONS TREAT BRIDGEDECK WITH METHACRYLATE	POWELL CONSTRUCTORS 8555 BANANA AVE FONTANA, CA 92335	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6701	$442,574 $155,507 $29,037	02/25/10 03/16/10 08/17/10	56% 35%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-18.3/31.3 07-166814 ER-ACIM-(010)7 --() HA22	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADWAY AND RAMPS	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$134,180,036 $48,857,077 $5,556,679	10/06/08 10/23/08 05/11/12	46% 36%
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706	BALINGHASAY, GREG 21421 GOLDEN SPRING DRIVE DIAMOND BAR, CA 91789 (909)568-4333	$77,027,454 $14,107,189 $2,481,083	04/30/09 05/18/09 11/13/13	21% 18%
07-LA-14-55.2/0 07-2X8004 20.10 201		SB LA-14, PM 55.2, NEAR THE CITY OF PALMDALE IN NORTHERN LA COUNTY. DIR'S ORDER EMERGENCY FA CONTRACT DIR'S ORDER EMERGENCY FA CO GRADE BACK UNSTABLE SLOPE	BMC ENTERPRISES, INC. 14510 JOANBRIDGE ST. BALDWIN PARK, CA 91706	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (818)262-7120	$1,235,000 $468,967 $0	02/11/10 02/11/10 07/01/10	0% 38%
07-LA-19-4.0/7.9 07-3Y3304 HM1	WPCP	IN LOS ANGELES COUNTY FROM DELAMO BOULEVARD TO ROSECRANS AVENUE MICROSURFACING EXISTING ROADWAY	ROY ALLAN SLURRY SEAL INC 11922 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)864-5363	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$716,805 $330,436 $326,325	11/04/09 12/22/09 12/26/10	100% 46%
07-LA-22-1.1/1.4 07-4T1504 HA25	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	TAL CAL ENGINEERING INC 22641 VALERIO STREET WEST HILLS CA 91307 (866)506-7147		$296,638 $0 $0	04/19/10 06/25/10	0% 0%
07-LA-27-6.9/0 07-4S3504 HA42	WPCP	IN LOS ANGELES COUNTY AT GLENVIEW AT 0.2 KM NORTH OF HAPPY TRAIL RESURFACE ASPHALT CONCRETE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)345-6275	$526,290 $519,048 $0	12/11/06 01/03/07 09/14/07	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-11.0/15.9 07-4T0204 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM MULHOLLAND DRIVE TO SCHOENBORN STREET INSTALL TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC. P.O. BOX 7339 RIVERSIDE, CA 92513	CASTILLO, ELOY 12975 WEST CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6275	$340,751 $97,267 $38,516	06/16/09 07/09/09 08/28/10	42% 29%
07-LA-27-17.0/18.6 07-3Y8504 HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM NORDHOFF STREET TO DEVONSHIRE STREET PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY, INC 9050 NORRIS AVE SUN VALLEY, CA 91352	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6274	$575,000 $0 $0	03/24/10 04/15/10	0% 0%
07-LA-39-17.0/28 07-2X7004 SHA042		LA-39, IN ANGELES NATL. FOREST, FROM PM17 AT THE NORTHERN EDGE OF THE CITY OF AZUSA TO PM 28.00 DIR'S ORDER EMERGENCY FA CONTRACT REPAIR ROAD DAMAGE CAUSED BY MORRIS FIRE	BMC ENTERPRISES, INC. 14510 JOANBRIDGE STREET BALDWIN PARK, CA 91706	PUNJABI, RAJ 1041 W. BADILLO STE. 112 COVINA, CA 91722 (626)339-1604	$1,485,000 $1,412,139 $92,530	09/11/09 09/12/09 07/15/10	100% 95% OVER RUN
07-LA-39-17.7/40 07-1X3224 ER-4135-(004)E --() HA23	WPCP	IN LOS ANGELES COUNTY NEAR AZUSA AT 1.7 MILES NORTH OF SAN GABRIEL RIVER BRIDGE AND AT 1.8 MILES NORTH OF SAN GABRIEL RIVER BRIDGE CONSTRUCT RETAINING WALL	CHUMO CONSTRUCTION, INC. 14425 JOANBRIDGE STREET BALDWIN PARK, CA 91706	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$370,906 $289,131 $44,684	09/29/09 10/20/09 09/10/10	19% 78%
07-LA-39-30.6/30.6 07-231204 ACST-P039-(020)E P0-39 0-(0E) --() HA21	SWPPP	IN LOS ANGELES COUNTY NEAR FALLING SPRINGS AT NORTH FORK SAN GABRIEL RIVER BRIDGE REPLACE BRIDGE FOUNDATION	J. MCLAUGHLIN ENGINEERING CO. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730	CHOU, MICHAEL 12901 E. RAMONA BLVD. SUITE H IRWINDALE, CA 91076 (626)338-3430	$2,355,509 $2,385,043 $0	11/08/07 12/03/07 07/08/10	0% 0% PLANT EST SATIS
07-LA-60-4.4/12.2 07-258924 ACNH-X037-(144)E --() HA42	SWPPP	IN LOS ANGELES COUNTY IN MONTEBELLO ON ROUTE 60 AND IN LOS ANGELES ON ROUTE 170 CONSTRUCT AUSTIN VAULT SAND FILTERS	O DONNELL CONSTRUCTION, INC. 559 W. COVINA BOULEVARD SAN DIMAS, CA 91773	CASTILLO, ELOY 12975 CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6275	$1,169,220 $197,224 $18,757	11/25/09 12/14/09 02/03/11	1% 17%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-11.8/23.3 07-1294V4 ACNH-P060-(130)E LN62-07 0-(0E) --() HB5 HB5 HB311	SWPPP	IN LOS ANGELES COUNTY AT HACIENDA HEIGHTS AND ROWLAND HEIGHTS AT VARIOUS LOCATIONS CONSTRUCT HOV LANE AND SOUNDWALLS	SKANSKA USA CIVIL WEST CALIF 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	BASHOURA, YANINA 721 BREA CANYON ROAD #6 WALNUT, CA 91789 (909)594-3739	$117,709,950 $114,995,138 $2,310,903	03/13/07 04/18/07 12/30/11	67% 97%
07-LA-91-17.5/17.5 07-3Y5904 HM3	WPCP	IN LA COUNTY IN CERRITOS LAKEWOOD AND VARIOUS LOCATIONS BRIDGE REPAIR	KLM CONSTRUCTION, INC. 15406 MERIDIAN E., STE. 200 PUYALLUP, WA 98375	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$534,445 $0 $0	02/01/10 02/17/10	0% 0%
07-LA-101-1.0/8.1 07-3Y9204 HM1	WPCP	IN LOS ANGELES COUNTY LOS ANGELES FROM SPRING STREET OVERCROSSING TO PILGRIMAGE ROAD OVERCROSSING REPLACE CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$664,257 $0 $0	02/01/10 02/16/10 08/30/10	0% 0%
07-LA-101-16.9/16.9 07-4T1704 HB1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT NORTHBOUND ROUTE 101 TO NORTHBOUND ROUTE 405 CONNECTOR INSTALL METAL BEAM GUARD RAIL	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	EID, EMILE 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$214,207 $216,407 $13,927	06/16/09 07/02/09 06/30/10 06/22/10	29% 99%
07-LA-105-.7/.9 07-178504 DPM-6207-(044)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 1 TO 0.1 KM WEST OF NASH STREET WIDEN OFF RAMP	BEADOR CONSTRUCTION COMPNAY, INC. 26320 LESTER CIRCLE CORONA, CA 92883	GALLARDO, SAMUEL 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$9,944,780 $9,998,043 $0	06/24/08 07/10/08 05/26/10 06/01/10	100% 100% COMPLETED
07-LA-105-3.4/3.4 07-4S7604 HA22	WPCP	IN LOS ANGELES COUNTY IN HAWTHORNE AND INGLEWOOD AT IMPERIAL HIGHWAY OVERCROSSING REPLACE CONCRETE PAVEMENT	BMC ENTERPRISES INC. 14510 JOANBRIDGE STREET BALDWIN PARK, CA 91706	NJOYA, DAVID 18730 S WILMINGTON AVE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$245,445 $230,920 $0	12/28/09 01/19/10 06/30/10 06/29/10	75% 92%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-4.2/0 07-2X7504 2010 201130		REPAIR STORM RUNOFF EROSION DAMAGE, WB LA -105 PM 4.22 AT YUKON AVE (53-2598) IN THECITY OF HAWTHORNE. DIR'S ORDER, EMERGENCY FA C REPAIR ALL STORM DAMAGE TO RESTORE TRAFFIC	POWELL CONSTRUCTORS INC. 1355 BROOKS STREET ONTARIO, CA 91762	NJOYA, DAVID 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$985,000 $103,932 $82,431	02/24/10 02/25/10 08/31/10	54% 11%
07-LA-110-13.7/0 07-2X7604 SHA42T		REBUILD WASHED OUT EMBANKMENT AND RIGHT SHOULDER OF NB 110 TRANSITION ROAD TO WB 105(BRIDGE NO. 53-2405L) IN WATTS IN LA DIR'S ORD REPAIR FAILED EMBANKMENT AND SHOULDER	ORTIZ ENTERPRISES, INC. 6 CUSHING, SUITE 200 IRVINE, CA 92618-4221	NJOYA, DAVID 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$735,000 $117,016 $104,634	02/26/10 02/26/10 07/16/10	68% 16%
07-LA-110-21.2/22.8 07-2411U4 ACHN-P110-(017)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF WASHINGTON BOULEVARD UC TO 0.2 KM NORTH OF WILSHIRE BOULEVARD OC CONSTRUCT AUXILIARY LANES	FLATIRON WEST INC. 6185 AUTO CENTER DRIVE BUENA PARK, CA 90621	WANG, SIMON 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6701	$19,316,207 $1,478,971 $1,099,955	11/12/09 12/07/09 09/11/12	7% 8%
07-LA-110-23.7/31.9 07-4T0304 HPLU-6207-(052)L 620-7 05-() --() HA22	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL AND MODIFY SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVE. IRVINE, CA 92614-5706	WIDJAJA, DANIEL 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	$296,191 $149,692 $149,192	06/24/09 07/03/09 09/03/10	33% 51%
07-LA-110-25.9/31.9 07-2395U4 ACHS-P110-(015)E PGP1-10 0-(5EA)C P110- 016-() HA27 TEA1 HB1	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES SOUTH PASADENA AND PASADENA FROM ROUTE 5/110 SEPARATION TO GLENARM STREET CONSTRUCT CONCRETE BARRIER	COOPER MYERS A JOINT VENTURE P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	AZIMA, H. 3212 ROSEMEAD BLVD. SUITE 100 EL MONTE, CA 91731 (626)572-6732	$15,191,907 $5,413,883 $532,582	07/22/09 08/12/09 05/25/11	35% 36%
07-LA-134-.4/3.8 07-3Y1804 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND BURBANK AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	TRUESDELL CORP. OF CALIFORNIA 1310 WEST 23RD STREET TEMPE, AZ 85282	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$246,246 $237,727 $16,451	02/24/10 03/16/10 07/30/10	58% 90%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-1.9/2.3 07-188504 HE11	SWPPP	IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6701	$30,854,832 $23,346,125 $843,807	02/23/07 03/12/07 08/25/11	100% 75% OVER RUN
07-LA-134-2.6/9 07-3Y8104 SARR-P134-(035)E P1-34 0-(5E) --() HM1	WPCP	IN LOS ANGELES COUNTY FROM BOB HOPE DRIVE TO ROUTE 2 COLD PLANE RAMPS AND PLACE HMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$1,072,000 $900,680 $0	08/03/09 08/19/09 06/15/10	82% 84%
07-LA-134-5.9/8.6 07-182704 HA25	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$2,274,480 $2,123,627 $11,200	08/07/07 09/10/07 11/07/11	0% 0% PLANT EST SATIS
07-LA-134-8.6/13.3 07-3Y1704 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND PASADENA AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	TRUESDELL CORPORATION OF CA 1310 WEST 23RD STREET TEMPE AZ 85282	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$534,529 $194,193 $194,193	03/24/10 04/13/10 09/17/10	35% 37%
07-LA-138-43.4/46.7 07-3Y4904 HM1	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LANCASTER AND PALMDALE ON ROUTE 14 FROM ROUTE 14/138 SEPARATION TO AVENUE D GRIND EXITIG CONCRETE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HARTANTO, HIN 45120 13TH STREET W LANCASTER, CA 93534 (661)726-0148	$3,718,397 $3,576,007 $0	04/24/09 05/12/09 06/30/10	0% 92%
07-LA-138-47.8/49 07-239614 ACST-P138-(042)E G P1-38 0-(2E) --() HB1	SWPPP	IN LOS ANGELES COUNTY IN PALMDALE FROM 0.1 KM WEST OF 45TH STREET TO 0.4 KM NORTH OF AVENUE R RECONSTRUCT INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077	CARRANZA, ALVARO 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	$6,861,060 $6,547,632 $0	01/15/08 01/28/08 08/01/10	100% 93%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-60.0/60.4 07-4S2704 HB4N	WPCP	IN LOS ANGELES COUNTY AT PEARBLOSSOM FROM 129TH STREET EAST TO 133RD STREET EAST INSTALL SIGNAL AND LIGHTING	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST SUITE G24 FOUNTAIN VALLEY CA 92708 (714)708-3544	MANNAA, HASSAN 13171 TELFAIR AVENUE SYLMAR, CA 91342 (818)364-2760	$204,302 $179,402 $0	06/26/08 07/25/08 06/30/09	83% 88% SUSPENDED
07-LA-138-69.3/75 07-4Y1104 HM1	WPCP	IN LOS ANGELES COUNTY ABOUT 15 MI EAST OF PALMDALE FROM ROUTE 138/18 JUCTION TO SAN BERNARDINO COUNTY PLACE RUBBERIZED HOT MIX ASPHALT	MAVERICK ASPHALT INC 3131 WEAR STREET BAKERSFIELD CA 93308 (661)410-1134	VAZIRANI, M. 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	$757,182 $0 $0	11/04/09 12/14/09	0% 0%
07-LA-187-4.0/4 07-4T1004 HB71	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT MAPLEWOOD AVENUE CONSTRUCT CURB RAMPS	FREEWAY ELECTRIC P.O. BOX 7745 RIVERSIDE, CA 92513-7745	SAYKALI, ZARIF 12925 CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6274	$145,541 $0 $0	12/22/09 01/12/10 06/01/10	0% 0% SUSPENDED
07-LA-210-6.1/14.2 07-3Y7804 HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM THE ROUTE 118/210 SEPARATION TO 0.3 MILE EAST OF LA TUNA CANYON ROAD PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	CHAVEZ, EFRAIM 13171 TELFAIR AVENUE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	$1,438,454 $0 $0	10/26/09 12/02/09	0% 0%
07-LA-210-9.4/24.8 07-258504 HA42	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM WHEATLAND AVENUE UNDERCROSSING TO ROUTE 210/710 SEPARATION SLOPE PAVING	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$440,794 $411,105 $395	10/13/09 10/29/09 07/30/10	92% 90%
07-LA-210-19.9/25.3 07-3Y7904 SARR-2101-(795)E 21-01 7-(5E) --() HM1	WPCP	IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE AND PASADENA FROM ROUTE 2/210 SEPARATION TO FAIR OAKS AVENUE OVERCROSSING REPLACE PCC SLABS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	RESLER, C. 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$256,180 $349,590 $0	09/03/09 09/15/09 06/30/10	69% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-29.5/30.7 07-228104		IN LOS ANGELES COUNTY IN AND NEAR ARCADIA FROM ROUTE 210/164 SEPARATION TO 0.1 KM WEST OF BALDWIN AVENUE UNDERCROSSING CONSTRUCT SOUNDWALLS	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON, CA 94583	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$8,270,714 $8,369,947 $22,821	01/22/08 02/05/08 01/26/11	0% 0% PLANT EST SATIS
HB311	SWPPP						
07-LA-210-35.5/35.9 07-224504		IN LOS ANGELES COUNTY IN DUARTE FROM DUNCANNON AVENUE UNDERCROSSING TO HIGHLAND AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 91773 (909)394-4510		$2,272,519 $0 $0	06/10/10 06/25/10	0% 0%
HB311	SWPPP						
07-LA-210-40.6/42.1 07-231404		IN LOS ANGELES COUNTY IN GLENDORA FROM CITRUS AVENUE OVERCROSSING TO GLENDORA AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	KAROUT, REDA 12901 RAMONA BLVD. STE H IRWINDALE, CA 91706 (626)338-3430	$8,537,499 $8,480,453 $2,500	11/20/07 12/18/07 08/27/10	92% 99%
HB311	SWPPP						
07-LA-210-/44 07-243304 ACST-X037-(139)E G X0-37 1-(9E) --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 57 AND ON ROUTE 210 CONSTRUCT METAL BEAM GUARD RAIL	J FLETCHER CREAMER AND SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	KAROUT, REDA 1041 BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$4,657,633 $4,365,077 $0	06/02/08 06/24/08 04/30/10 06/30/10	100% 93%
HB1	WPCP						
07-LA-213-7.9/0 07-4S7904		IN LOS ANGELES COUNTY IN TORRANCE LOS ANGELES AT WESTERN AVENUE CARSON STREET INSTALL TRAFFIC SIGNAL AND LIGHTING	FREEWAY ELECTRIC P.O. BOX 7745 RIVERSIDE, CA 92513-7745	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$180,168 $168,841 $0	04/27/09 05/28/09 05/17/10 06/08/10	100% 100% COMPLETED
HB1	WPCP						
07-LA-405-25.9/29.5 07-1178U4 ACNH-405 -(048)N 40-5 30-(8NS)T 6207- 034-()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT HOV LANES	BALFOUR BEATTY CONSTR. INC. 419 SOUTH HINDRY AVE., STE C INGLEWOOD, CA 91792	VENTOCILLA, JOSE (310)410-9862	$122,353,602 $122,000,423 $0	09/28/04 10/06/04 06/10/10 06/10/10	100% 100% COMPLETED
HB5	SWPPP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-39.0/39 07-2X3504 SHA42T		NB 405 TRANSITION TO BOTH NB & SB 101 BRIDGE NO. 53-741G, IN THE SHERMAN OAKS AREA DIR'S EMERGENCY F.A. CONTRACT REPAIR FAILED APPROACH SLABS & FILL SLOPE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614	EID, EMILE 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$735,000 $252,868 $0	03/27/09 03/27/09 03/20/10	2% 34%
07-LA-405-/0 07-2X6604 SHA42T		REPLACE/RESTORE STOLEN OR DAMAGE ELECTRICASYSTEMS DUE TO THEFTS IN THE DISTRICT 7 AREA. DIR'S ORDER, EMERGENCY F.A. CONTRACT REPLACE/RESTORE DAMAGED SYSTEMS FROM THEFT	FREEWAY ELECTRIC 5942 ACPRM STREET RIVERSIDE, CA 92544	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$3,485,000 $568,455 $497,636	03/11/10 03/15/10 12/20/10	18% 16%
07-LA-405-/9.6 07-3Y6404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SAN GABRIEL RIVER BRIDGE TO WILMINGTON AVENUE UNDERCROSSING TREAT BRIDGE DECKS	POWELL CONSTRUCTORS, INC. 1355 BROOKS STREET, UNIT F ONTARIO, CA 91762	TRAN, KELVIN 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$760,336 $0 $0	05/05/10 06/01/10 11/15/10	0% 0%
07-LA-605-9.0/17.7 07-3Y7504 HM1	WPCP	IN LOS ANGELES COUNTY 605/5 RAMPS AND CONNECTORS AND 605/60 RAMPS AND SHOULDERS COLD PLANE AC OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	SAAD, HUSSEIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$534,837 $580 $580	01/14/10 02/08/10 12/31/10	54% 0%
07-LA-605-/4.3 07-3Y7704 ACIM-605 -(945)E --() HM1	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH, HAWAIIAN GARDENS, LAKEWOOD AND CERRITOS FROM ORANGE COUNTY LINE TO 183RD STREET UNDERCROSSIN PROFILE GRIND CONCRETE PAVEMENT	PENHALL COMPANY 841 IOWA AVENUE RIVERSIDE, CA 92507	TRAN, KELVIN 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$701,488 $0 $0	05/10/10 06/02/10 12/02/10	0% 0%
07-LA-710-9.4/18.4 07-183114 ACNH-710 -(786)N --() HA22	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH CARSON, COMPTON, PARAMOUNT, LYNWOOD AND SOUTH GATE AT VARIOUS LOCATIONS REHABILITATE ROADWAY	ATKINSON CONSTRUCTION L.P. 27422 PORTOLA PKWY., STE 250 FOOTHILL RANCH, CA 92610	MOUSSA, NAZEM 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	$153,258,010 $139,873,528 $1,068,192	05/31/07 07/05/07 12/17/12	46% 90%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-16.1/18.4 07-259904 HA22	SWPPP	IN LOS ANGELES COUNTY IN LYNWOOD AND SOUTH GATE FROM 0.7 KM NORTH OF ROUTE 710/105 SEPARATION TO FIRESTONE BOULEVARD OVERCROSSING PLACE RUBBERIZED HOT MIX ASPHALT	SULLY MILLER CONTRACTING COMPANY 1100 E ORANGETHORPE SUITE 200 ANAHEIM CA 92801 (714)578-9600	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$30,640,684 $16,151,877 $1,147,110	08/19/08 09/16/08 12/31/11	54% 53%
07-LA-710-18.1/20.8 07-269004 SARR-P710-(014)E P7-10 0-(4E) --() HA22	SWPPP	IN LA COUNTY IN SOUTH GATE BELL GARDENS BELL AND CITY OF COMMERCE FROM 0.3 MILES SOUTH OF FIRESTONE BOULEVARD OVERCROSSING TO 0.2 LONG LIFE PAVEMENT REHABILITATION	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST, CA 92630	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$39,038,137 $876,049 $175,289	08/06/09 09/22/09 01/17/12	25% 2%
07-LA-710-21.9/21.9 07-4S9904 HA42	SWPPP	IN LOS ANGELES COUNTY AT VERNON AT ATLANTIC BOULEVARD UNDERCROSSING CONSTRUCT SLOPE PAVING	O'DONNEL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	GALLARDO, SAM 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$136,950 $147,554 $256	04/16/09 04/28/09 09/30/10	79% 100%
07-LA-710-26.5/27.4 07-179704 HA25	SWPPP	IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	IZADPANAH, M. 3212 ROSEMEAD BLVD. SUITE 100 EL MONTE, CA 91731 (626)572-6732	$929,726 $405,790 $61,994	07/09/09 08/06/09 07/20/13	90% 52%
07-LA-5727-/0 07-1P8104 HA12	WPCP	IN LOS ANGELES CO AT SAN FERNANDO MAINTENANCE STATION AT 11930 BULCHER AVENUE INSTALL WASH RACK	FLEMING ENVIRONMENTAL, INC. 1372 E. VALENCIA DR. FULLERTON, CA 92831	ALI MOHSENZADEH 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (213)792-8867	$468,428 $474,464 $0	06/03/09 07/09/09 04/21/10 06/01/10 COMPLETED	100% 100%
07-LA-5953-/0 07-0AA024		IN LOS ANGELES COUNTY IN VALENCIA AT THE NEWHALL MAINTENANCE STATION INSTALL PHOTOVOLTAIC PANELS	MS NAVARRO ENGINEERING 10741 VIKING AVE NORTHRIDGE, CA 91326	MAGHSOUDLOO, AZIZ	$150,000 $0 $0	04/05/10 05/25/10	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5953-/0 07-0AA014		IN LOS ANGELES COUNTY IN COMMERCE AT CENTRAL MAINTENANCE STATION AT 7300 EAST BANDINI BOULEVARD INSTALL PHOTOVOLTAIC PANELS	STEINY AND COMPANY, INC. P.O. BOX 8100 BALDWIN PARK, CA 91706-0993	KABBARA, BASSEM 11229 S WOODRUFF DOWNEY, CA 90241 (562)926-2537	$155,000 $0 $0	03/22/10 04/20/10	0% 0%
07-VEN-1-11.6/28.5 07-226514 SARR-X037-(145)E X0-37 1-(5E) --() HA42	WPCP	IN VENTURA CO IN AND NEAR OXNARD FROM WOOD ROAD TO MOBIL PIER ROAD AND VARIOUS LOCATIONS INSTALL SIGNS	TRAFFIC SOLUTIONS, INC. 8490 HARTMEYER LANE REDDING, CA 96002	CASTILLO, ELOY 12975 WEST CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6275	$472,085 $224,050 $0	10/01/09 10/15/09 10/30/10	2% 47%
07-VEN-1-25.4/26.7 07-2X8104 20.10 201130		HIGH SURF DAMAGE TO VEN-1 PCH FROM PM 25.4TO 26.7 THIS IS NORTHERN VENTURA COUNTY, NORTH OF THE VEN-101/33 JUNCTION DIR'S ORDER EM REPAIR STORM DAMAGE CAUSE BY HIGH SURF.	LA THOMPSON CONSTRUCTION, INC. 1656 MCNELL ROAD OJAI, CA 93023	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., SUITE # 102 THOUSAND OAKS, CA 91320 (805)375-9247	$735,000 $415,279 $0	02/19/10 02/22/10 06/25/10	82% 57%
07-VEN-23-3.5/8.5 07-4S8804 HA25	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS BET THOUSAND OAKS BOULEVARD TO OLSEN ROAD HIGHWAY PLANTING WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$263,873 $133,259 $63,556	01/20/10 02/24/10 01/30/11	15% 52%
07-VEN-23-12.9/17.8 07-2Y5304 HM1A	WPCP	IN VENTURA COUNTY IN AND NEAR MOORPARK FROM LOS ANGELES AVENUE TO SHEKELL ROAD PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$914,137 $0 $0	04/07/10 04/23/10	0% 0%
07-VEN-23-20.7/21.1 07-1X8904 201130		CLEAR STORM DEBRIS FROM BENEATH 2 VEN-23 BRIDGES (BRIDGE #52-11 & BRIDGE #53-424 SECTIONS OF GRIMES CREEK CHANNEL DIR'S EMERGENCY CLEAR STORM DEBRIS TO MAINTAIN CHANNEL FLO	ALLIANCE CONSTRUCTION, INC 2245 STATHAM BLVD OXNARD, CA 93033	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)732-8004	$235,000 $135,035 $0	01/26/08 01/28/08 05/25/09	40% 57% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-7.8/8 07-4K6304 HA-23		IN VENTURE COUNTY, VENTURA 33 FROM PM 7.8 NORTHEAST TO PM 8.0, BOARDER OF THE OAK VIEW VILLAGE. DIR'S EMERGENCY F.A. CONTRACT STABILIZE & REPAIR A STORM DAMAGED ROADWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	DORRI, MIKE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	$5,985,000 $5,902,915 $0	02/14/05 02/14/05 04/10/08	100% 100%
07-VEN-33-20.8/29.6 07-3Y4404 HM1	WPCP	IN VENTURA COUNTY NEAR OJAI FROM CANON CREEK TO TULE CREEK PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BOBBA, PRASAD X-221 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,358,210 $0 $0	02/08/10 03/04/10	0% 0%
07-VEN-34-10.4/10.4 07-4S7304 HB1	WPCP	IN VENTURA COUNTY NEAR CAMARILLO AT LAS POSAS ROAD MODIFY TRAFFIC SIGNALS	TAFT ELECTRIC COMPANY P O BOX 3416 VENTURA CA 93006 (805)642-0121	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$164,640 $164,640 $0	11/04/09 11/19/09 05/21/10 06/08/10	100% 100% COMPLETED
07-VEN-101-12.5/12.5 07-4Y3904 HM4	WPCP	IN VENTURA COUNTY IN CAMARILLO AT 0.1 MILE NORTH OF PLEASANT VALLEY ROAD REPLACE OVERHEAD SIGN STRUCTURE	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914		$173,306 $0 $0	05/17/10 06/02/10	0% 0%
07-VEN-101-22.0/23.7 07-234204 HA21	SWPPP	IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNDTRY ROAD ORANGE, CA 92868	DIPSIA, MIKE 1525 RANCHO CONEJO BOULEVARD, SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,847,727 $1,561,717 $4,485	09/06/07 09/21/07 05/10/12	0% 0% PLANT EST SATIS
07-VEN-101-33.2/34.7 07-272604 HM2	WPCP	IN VENTURA COUNTY NEAR SOLIMAR BEACH AT VARIOUS LOCATIONS CLEAR AND LINE CULVERTS	PIPENOLOGY INC 4253 DULUTH AVENUE ROCKLIN CA 95765 (916)408-5038		$373,630 $0 $0	05/13/10 06/01/10	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-70.2/0 07-2X8804 SHA042T		VEN-101, PM 7.02 AT BORCHARD ROAD O/C (BRIDGE NO. 52-0274) IN THE CITY OF THOUSAND OAKS 3.9 MILES N/OF VEN 101/23 DIR'S ORDER, EME REPAIR ALL DAMAGE CAUSED BY BRIDGE HIT	BEADOR CONSTRUCTION, INC. 26320 LESTER CIRCLE CORONA, CA 92883	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,162,560 $0 $0	04/20/10 04/20/10 07/01/10	0% 0%
07-VEN-118-.5/32.6 07-2M3904 HM3	WPCP	IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 118/126 SEPARATION TO SAN FERNANDO ROAD OVERHEAD REPLACE JOINT SEALS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-3847	$671,841 $1,750 $1,250	04/06/10 04/23/10 12/30/10	17% 0%
07-VEN-118-18.4/0 07-1P3804 HA22	WPCP	IN VENTURA COUNTY IN MOORPARK AT ARROYO SIMI BRIDGE POLYESTER CONCRETE OVERLAY	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$196,855 $191,715 $0	06/04/07 06/20/07 11/01/07	100% 100%
07-VEN-118-21.8/21.8 07-1X3104 ER-4129-(004)E --() HA23	SWPPP	IN VENTURA COUNTY IN SIMI VALLEY AT 0.1 MILE WEST OF ALAMOS CANYON ROAD UNDERCROSSING REPAIR CULVERT	NYE AND NELSON INC 1860 EASTMAN AVENUE NO 108 VENTURA CA 93003 (805)654-1682	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$1,533,439 $1,499,623 $2,352	09/29/08 10/22/08 01/18/11	44% 99%
07-VEN-118-27.0/32.5 07-266704 ARRA-P118-(058)E P1-18 0-(8E) --() HE13	SWPPP	IN VENTURA COUNTY IN SIMI VALLEY FROM ARROYO TAPO CHANNEL TO 5.0 KM WEST OF ROCKY PEAK ROAD OVERCROSSING FREEWAY WIDENING	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$14,380,213 $2,345,506 $342,905	11/25/09 12/14/09 01/24/11	0% 0% PLANT EST SATIS
07-VEN-150-9.6/9.6 07-1189A4 HA21	SWPPP	IN VENTURA COUNTY NEAR RANCHO SANTA ANA AT COYOTE CREEK BRIDGE UPGRADE BRIDGE RAILS	NCCI, INC. P.O. BOX 1422 PARAMOUNT, CA 90723	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$1,997,798 $2,091,909 $1,600	01/23/08 02/07/08 07/20/10	42% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-15.0/32 07-3Y8304 HM1	WPCP	IN VENTURA COUNTY IN AND NEAR OJAI AND SANTA PAULA ON ROUTE 33 AND ON ROUTE 33 FROM OJAI DRIVE TO BALDWIN ROAD AND ON ROUTE 150 SLURRY SEAL	ROY ALLAN SLURRY SEAL INC 11922 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)864-3363	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., # 102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,413,201 $0 $0	01/21/10 02/24/10 11/24/10	0% 0%
07-VEN-150-18.8/18.8 07-1189G4 ACST-P150-(025)E P1-50 0-(5E) --() HA21	SWPPP	IN VENTURA COUNTY IN OJAI AT SAN ANTONIO CREEK BRIDGE REPLACE BRIDGE	CA RASSMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA, CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 9130 (805)804-4928	$3,595,852 $3,598,300 $84,691	08/11/08 08/15/08 05/21/11 PLANT EST SATIS	0% 0%
07-VEN-150-22.7/22.8 07-1X6604 ER-4136-(004)E --() HA23	WPCP	IN VENTURA COUNTY NEAR OJAI AT 0.5 MI KM OF HAPPY VALLEY SCHOOL ROAD RECONSTRUCT ROADWAY AND SLOPE	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (424)202-8056	$1,165,362 $1,122,930 $38,408	10/01/09 10/20/09 01/27/11	89% 93%
07-VEN-150-28.5/28.5 07-1189F4 ACST-P150-(024)E P1-50 0-(4E) --() HA21	SWPPP	IN VENTURA COUNTY NEAR SULPHUR SPRINGS AT SISAR CREEK BRIDGE AND SANTA PAULA CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAILING	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE. VALENCIA, CA 91355-4171	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)804-4928	$3,070,833 $3,051,847 $0	01/18/08 02/06/08 05/24/10 06/14/10 COMPLETED	100% 100%
07-VEN-232-.4/4.1 07-3Y8704 HM1	WPCP	IN VENTURA COUNTY IN AND NEAR OXNARD FROM ROUTE 232/101 SEPARATION TO ROUTE 232/118 JUNCTION APPLY SLURRY SEAL	PAVEMENT COATINGS CO. 10240 SAN SEVAINE WAY MIRA LOMA, CA 91752	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$694,768 $684,213 $568,173	01/12/10 02/16/10 07/08/10	71% 99%

Totals: **Authorized Final Amt:** $1,209,078,745 **Completed to Date:** $734,288,523 **Work This Month:** $23,458,956

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-1.9/4.1	07-4T1904	1
07-LA-1-7.1/30.5	07-226544	1
07-LA-1-10.4/10.4	07-4T1604	1
07-LA-1-27.4/30.9	07-1660U4	1
07-LA-1-32.3/32.3	07-4S9104	1
07-LA-1-34.5/35.6	07-226524	1
07-LA-1-35.2/62.9	07-2X7904	2
07-LA-1-38.1/38.1	07-1P8804	2
07-LA-1-38.7/56.8	07-4T0604	2
07-LA-2-15.0/22.8	07-3Y3404	2
07-LA-2-26.5/64.1	07-2X6704	2
07-LA-2-26.5/64.1	07-2X6804	2
07-LA-2-26.5/54.5	07-2X7204	3
07-LA-2-49.7/0	07-2X6904	3
07-LA-2-25.5/29.1	07-119734	3
07-LA-5-1.2/16.6	07-226534	3
07-LA-5-6.8/18.4	07-235904	3
07-LA-5-9.9/9.9	07-258914	3
07-LA-5-11.8/12.8	07-3Y7104	4
07-LA-5-13.6/18.5	07-246404	4
07-LA-5-15.6/16.3	07-217404	4
07-LA-5-16.9/28.7	07-193104	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-24.3/24.3	07-3P1604	4
07-LA-5-29.4/56.3	07-4L4904	4
07-LA-5-36.0/39.4	07-1219U4	5
07-LA-5-39.4/43.9	07-252714	5
07-LA-5-39.5/42.6	07-235504	5
07-LA-5-44.2/46	07-168004	5
07-LA-5-/0	07-258604	5
07-LA-10-18.3/31.3	07-166814	5
07-LA-10-31.2/33.4	07-117074	6
07-LA-10-10.4/28.2	07-3Y3704	6
07-LA-14-55.2/0	07-2X8004	6
07-LA-19-4.0/7.9	07-3Y3304	6
07-LA-22-1.1/1.4	07-4T1504	6
07-LA-27-6.9/0	07-4S3504	6
07-LA-27-11.0/15.9	07-4T0204	7
07-LA-27-17.0/18.6	07-3Y8504	7
07-LA-39-17.0/28	07-2X7004	7
07-LA-39-17.7/40	07-1X3224	7
07-LA-39-30.6/30.6	07-231204	7
07-LA-60-11.8/23.3	07-1294V4	7
07-LA-60-4.4/12.2	07-258924	8
07-LA-91-17.5/17.5	07-3Y5904	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-1.0/8.1	07-3Y9204	8
07-LA-101-16.9/16.9	07-4T1704	8
07-LA-105-3.4/3.4	07-4S7604	8
07-LA-105-4.2/0	07-2X7504	8
07-LA-105-.7/.9	07-178504	9
07-LA-110-13.7/0	07-2X7604	9
07-LA-110-21.2/22.8	07-2411U4	9
07-LA-110-23.7/31.9	07-4T0304	9
07-LA-110-25.9/31.9	07-2395U4	9
07-LA-134-.4/3.8	07-3Y1804	9
07-LA-134-1.9/2.3	07-188504	10
07-LA-134-2.6/9	07-3Y8104	10
07-LA-134-5.9/8.6	07-182704	10
07-LA-134-8.6/13.3	07-3Y1704	10
07-LA-138-43.4/46.7	07-3Y4904	10
07-LA-138-47.8/49	07-239614	10
07-LA-138-60.0/60.4	07-4S2704	11
07-LA-138-69.3/75	07-4Y1104	11
07-LA-187-4.0/4	07-4T1004	11
07-LA-210-6.1/14.2	07-3Y7804	11
07-LA-210-9.4/24.8	07-258504	11
07-LA-210-19.9/25.3	07-3Y7904	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-29.5/30.7	07-228104	12
07-LA-210-35.5/35.9	07-224504	12
07-LA-210-40.6/42.1	07-231404	12
07-LA-210-/44	07-243304	12
07-LA-213-7.9/0	07-4S7904	12
07-LA-405-25.9/29.5	07-1178U4	12
07-LA-405-39.0/39	07-2X3504	13
07-LA-405-/0	07-2X6604	13
07-LA-405-/9.6	07-3Y6404	13
07-LA-605-9.0/17.7	07-3Y7504	13
07-LA-605-/4.3	07-3Y7704	13
07-LA-710-9.4/18.4	07-183114	13
07-LA-710-16.1/18.4	07-259904	14
07-LA-710-18.1/20.8	07-269004	14
07-LA-710-21.9/21.9	07-4S9904	14
07-LA-710-26.5/27.4	07-179704	14
07-LA-5727-/0	07-1P8104	14
07-LA-5953-/0	07-0AA024	14
07-LA-5953-/0	07-0AA014	15
07-VEN-1-11.6/28.5	07-226514	15
07-VEN-1-25.4/26.7	07-2X8104	15
07-VEN-23-3.5/8.5	07-4S8804	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-23-20.7/21.1	07-1X8904	15
07-VEN-23-12.9/17.8	07-2Y5304	15
07-VEN-33-7.8/8	07-4K6304	16
07-VEN-33-20.8/29.6	07-3Y4404	16
07-VEN-34-10.4/10.4	07-4S7304	16
07-VEN-101-12.5/12.5	07-4Y3904	16
07-VEN-101-22.0/23.7	07-234204	16
07-VEN-101-70.2/0	07-2X8804	16
07-VEN-101-33.2/34.7	07-272604	17
07-VEN-118-.5/32.6	07-2M3904	17
07-VEN-118-27.0/32.5	07-266704	17
07-VEN-118-21.8/21.8	07-1X3104	17
07-VEN-118-18.4/0	07-1P3804	17
07-VEN-150-9.6/9.6	07-1189A4	17
07-VEN-150-15.0/32	07-3Y8304	18
07-VEN-150-18.8/18.8	07-1189G4	18
07-VEN-150-22.7/22.8	07-1X6604	18
07-VEN-150-28.5/28.5	07-1189F4	18
07-VEN-232-.4/4.1	07-3Y8704	18

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$46,735,739	$43,719,928
-F-	FEDERAL AID (PRIMARY)	$399,655,406	$381,624,882
-S-	FEDERAL AID (SECONDARY)	$21,175,343	$19,947,899
-SH-	STATE HIGHWAY	$181,122,770	$122,812,388
-ER-	STORM DAMAGE REPAIR	$137,249,743	$51,768,761
		$423,139,743	$114,414,666
District Total:		**$1,209,078,745**	**$734,288,523**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	$137,096,811
Work completed this Period:	$137,096,811