State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/16

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --() HA23		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,301,529 $87,154 $0	01/30/14 02/21/14 07/30/16	1% 4% SUSPENDED
07-LA-1-35.6/37.1 07-2W4704 HM4		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,729,726 $1,707,016 $0	03/26/14 04/09/14 04/20/16	100% 98%
07-LA-1-41.8/42.1 07-316604 ER-17E4-(004)E --() HA23		IN LA,IN MALIBU 1MILE N/O TOPANGE CNY RD REPAIR FAILED SLOPE	NORDIC INDUSTRIES, INC. 1437 FURNEAUX ROAD OLIVEHURST CA 95961	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$8,283,314 $6,425,688 $1,812,193	10/02/15 10/14/15 09/30/16	64% 78%
07-LA-1-44.4/44.4 07-1W5104 HM2		IN LA @ LA 1 @ PM 44.45 RECTIFY CLARIFIER DISCHARGE PROBLEM	FLEMING ENVIRONMENTAL INC. 1372 E VALENCIA DRIVE FULLERTON CA 92831	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	$799,614 $574,548 $88,465	06/17/15 07/02/15 07/26/16	34% 72%
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --() HA23	WPCP	IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6270	$4,164,956 $210,295 $0	12/04/12 01/10/13 06/30/17	9% 5%
07-LA-1-/1.1 07-3X9404 NHP-X037-(172)E --() HA23		IN LOS ANGELES COUNTY, ON VARIOUS FREEWAYS THROUGHOUT THE COUNTY REPLACE AND RESTORE THEFT-DAMAGED	SELECT ELECTRIC,INC. 13250 KIRKHAM WAY POWAY CA 92064	MANNAA, HASSAN 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	$4,009,655 $3,222,881 $182,085	12/09/14 12/31/14 04/26/16	87% 80% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.1/15.1 07-2055A4 21L-6207-(071)E --() HB4N		IN LA COUNTY IN LOS ANGELES FROM ALLESANDRO STREET TO I-5/SR-2 INTER CHANGE CONSTRUCT SOUNDWALLS, CURB RAMP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WIDJAJA, DANIEL 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$3,317,096 $2,531,350 $0	01/09/15 02/10/15 12/30/16	50% 78%
07-LA-2-14.2/24.3 07-4X5104 20.20 201130		L.A. COUNTY ON RTE 2 TO REPLACE 48 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	CAMPBELL LANDSCAPES INC 740 N AMELIA AVE SAN DIMAS, CA 91773	ATASSI, KEVIN 601 S. GLEANOAKS BLVD #310 BURBANK, CA 91502 (310)909-4131	$2,485,000 $2,191 $0	07/22/15 12/14/15 12/07/16	0% 0%
07-LA-2-15.8/18.5 07-2W7804 HM3		IN THE CITY OF LOS ANGELES, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 BRIDGE PRESERVATION	STOUDENMIRE CORPORATION P.O. BOX 2827 ATASCADERO, CA 93423	EID, EMILE 9225 CRANFORD AVE. PACOIMA, CA 91331 (818)768-1939	$462,462 $447,784 $57,556	05/14/15 06/19/15 04/20/16	78% 97%
07-LA-2-17.8/19.5 07-292204 NHP-X037-(181)E --() HB34		IN LOS ANGELES AT ROUTE 2/134 INTERCHANGE MAINTENANCE SAFETY	DREAMBUILDER CONSTRUCTION CORP. 1324 E LAWSON LANE PLACENTIA CA 92870	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$1,784,115 $377,286 $87,498	10/02/15 10/20/15 02/28/18	8% 21%
07-LA-2-26.4/82.3 07-2W8304 STP-P002-(038)E --() HM1		IN LOS ANGELES COUNTY, BETWEEN LA CANADA FLINTRIDGE AND WRIGHTWOOD PAVEMENT PRESERVATION - MAINLINE	INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502	EL-JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$2,721,721 $1,284,690 $0	06/18/15 08/11/15 07/28/16	10% 47%
07-LA-2-64.0/82.3 07-4X6704 20.20 201130		SR-2 ANGELES CREST HWY TO SAN BERNARDINO COUNTY LINE REMOVE ROCKSLIDE & DEBRIS REPAIR WASHOUTS & DRAINAGE SYSTEMS DIR'S EMERGENCY REPAIR STORM DAMAGE ON ANGELES CREST HWY	IBARRA GENERAL ENGINEERING INC 12531 SAN MINA CT CHINA, CA 91710	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	$985,000 $648,677 $0	09/11/15 11/03/15 03/31/16	96% 66%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.2/2.1 07-215914 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$42,716,733 $41,966,737 $4,000	11/28/11 12/21/11 06/14/16	25% 99%
07-LA-5-1.2/1.2 07-2W5404 HM2		IN LA COUNTY, 07-KER - 5725 CONSTRUCT WASH BUILDING FACILITY	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. 1120 WILLOW PASS CT. CONCORD CA 94520	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	$1,679,943 $1,621,994 $73,342	12/22/14 02/03/15 03/31/16	97% 97%
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$91,102,890 $76,685,164 $2,247,245	08/19/11 09/13/11 09/22/17	72% 84%
07-LA-5-2.7/4 07-215934 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	$78,158,837 $55,529,102 $1,066,889	08/14/12 09/18/12 08/31/17	67% 71%
07-LA-5-4.0/5.8 07-215944 HB5	SWPPP	IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	$125,154,205 $77,942,480 $690,229	08/23/12 09/18/12 06/08/17	57% 62%
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --() HB5		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	$81,331,363 $16,778,100 $1,612,462	04/24/14 05/13/14 12/18/18	24% 21%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --() HA22		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 53-785 - 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	$10,371,141 $9,688,953 $161,305	07/07/14 07/24/14 05/25/16	75% 93%
07-LA-5-9.5/9.5 07-4X6404 20.20 201130		IN LA COUNTY CITY OF COMMERCE @ RIO HONDO BRIDGE(53-0639) REPAIR/REPLACE BRIDGE FIREDAMAGE TO STRUCTURE & ADJACENT FACILITIES DIR' REPAIR BRIDGE FIRE DAMAGE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	BUI, KEVIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$2,985,000 $2,483,252 $0	07/07/15 08/19/15 04/30/16	100% 83% OVER RUN
07-LA-5-13.8/28.2 07-2W6904 HM3		IN LOS ANGELES COUNTY, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 FREEWAYS BRIDGE PRESERVATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$742,341 $229,606 $130,255	04/23/15 05/15/15 10/28/16	21% 31%
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --() HA42		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	$1,307,845 $1,280,631 $4,400	12/04/13 01/09/14 11/30/17	0% 0% PLANT EST SATIS
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --() TEA10		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$738,476 $698,298 $4,724	03/26/14 04/17/14 08/20/18	0% 0% PLANT EST SATIS
07-LA-5-18.4/23.2 07-258404 NHPI-005 -(3)1 --() HA42		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS FROM ROUTE 5/10 SEPARATION TO 0.2 MILES NORTH OF FLECTCHER DRIVE UNDERCROSSING STORM WATER MITIGATION, CONSTRUCT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVENUE STE 101 SYLMAR, CA 91342 (818)364-2760	$3,958,070 $66,970 $66,970	01/20/16 01/28/16 10/19/18	1% 2%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --() HA22		IN LA COUNTY FROM BROADWAY TO SR-13 4/5 SEPARATION PVMT PRESERVATION,SLAB REPL,SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	KWAN KIN W 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	$25,340,421 $20,644,002 $528,982	07/31/14 08/19/14 07/31/16	100% 81%
07-LA-5-20.3/20.3 07-1W2404 NHPI-000 -(107)E --() HA21		IN LOS ANGELES, ROUTE 005 PM 20.31 PAINT BRIDGE	CL COATINGS, INC. DBA CL INDUSTRIAL COATINGS, INC. 11650 WESTERN AVE. STANTON CA 90680	EL JAMAL, JAMAL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$16,691,000 $2,130,299 $884,017	06/30/15 07/15/15 12/05/18	7% 13%
07-LA-5-25.2/25.9 07-293404 HSNH-PIG -( )0 310-9E -() HB1		IN THE CITIES OF LOS ANGELES AND GLENDALE, ON THE COLARADO FREEWAY EXTENSION, FROM SOUTHBOUND ROUTE 5 ON-RAMP TO WEST COLORADO STR CONSTRUCT MEDIAN BARRIER	WEST COAST PUBLIC WORKS, INC. 10101 ETON AVE CHATSWORTH CA 91311		$3,010,497 $0 $0	12/07/15 01/12/16	0% 0%
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --() HA42		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	$2,574,723 $2,270,980 $2,376	11/07/13 12/09/13 12/02/17	0% 0% PLANT EST SATIS
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --() HB5 SWPPP		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 601 S GLENOAKS BLVD SUITE 310 BURBANK, CA 91502 (818)333-9876	$61,689,112 $41,574,959 $43,535	12/06/10 12/20/10 12/31/18	100% 67% OVER RUN
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --() HB5 SWPPP		IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	$188,044,106 $76,022,952 $1,286,483	11/29/12 12/20/12 12/31/19	42% 40%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-31.4/39.4 07-308704 20.20 201131		L.A. COUNTY ON RTE 5 & 170 TO REPLACE 35 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$1,185,000 $150,762 $0	05/28/15 10/21/15 06/03/16	60% 13%
07-LA-5-34.3/56.1 07-2W7604 NHP-X037-(179)E --() HA21		IN LA @ PM 34.27/56.12 JT SEAL,METH DECK,PATCH SPALLS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SALMAN, RIDWAN 25061 W AVENUE STANFORD #70 VALENCIA CA 91355 (661)257-0273	$979,035 $950,627 $165,744	08/31/15 09/17/15 04/29/16	41% 96%
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$116,480,717 $105,385,858 $0	05/06/10 05/24/10 10/26/15	86% 91%
07-LA-5-39.4/88.6 07-243204 NHPI-005 -( )3 112- E -() HB1		IN LOS ANGELES COUNTY, BETWEEN SR-170 AND KERN COUNTY LINE REPLACE OVERHEAD & GROUND SIGN	STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444	SALMAN, RIDWAN 25061 W AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$2,448,553 $0 $0	12/23/15 01/12/16	0% 0%
07-LA-5-C 43.9/C46.3 07-302904 NHPI-005 -( )3 115- E -() HA22		IN LA, RT 5 TRUCK LANES CNTY LN ROAD OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHAB	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		$15,822,582 $0 $0	01/13/16 02/01/16	0% 0%
07-LA-5-/0 07-259024 NHP-X037-(168)E --() HA42		IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER DRAINAGE SYSTEM SAND FILTERS AND BIOFILTRATION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$16,206,820 $13,017,874 $634,724	12/31/14 01/29/15 07/31/17	44% 80%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-/0 07-3X9204 NHP-X037-(174)E --() HA23		IN LOS ANGELES COUNTY, ON US-101, I-5, AND SR-47, AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	$8,146,155 $4,487,166 $479,535	01/23/15 02/27/15 12/20/16	53% 55%
07-LA-10-1.0/31.2 07-4X6504 20.20 201130		L.A. COUNTY ON RTE 10 TO REPLACE 36 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMERGENCY REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (213)804-0498	$1,285,000 $261,365 $0	08/11/15 11/02/15 05/27/16	46% 20%
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --() HA23		IN LOS ANGELES COUNTY, ON I-10, SR-90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	$5,619,300 $3,392,953 $265,718	12/03/14 12/24/14 11/04/16	60% 60%
07-LA-10-2.1/14.8 07-308604 NHPI-X037-(187)E --() HB4N		IN LOS ANGELES COUNTY, FROM SR-1 TO I-110 UPGRADE RAMP METERING SYSTEM	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	ALONZO, BERNARD 13230 FIRESTONE BLVD STE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	$2,669,946 $2,000 $0	11/30/15 12/17/15	0% 0%
07-LA-10-5.5/14.8 07-259204 NHPI-010 -(819)E --() HA42		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	$2,167,982 $2,147,063 $0	03/10/14 03/19/14 10/20/16	42% 99% SUSPENDED
07-LA-10-18.3/46.8 07-278204 STP-X037-(167)E --() HB71		IN LA COUNTY IN SEVERAL CITIES ON ROUTE 10, 110, 118,134, 210, & 710 INSTALL ADA CURB RAMPS	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$705,169 $618,169 $22,301	04/18/14 05/13/14 03/30/16	100% 87% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-18.5/0 07-1W2204 HM4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	$1,955,906 $1,528,834 $209,586	03/24/14 04/09/14 07/22/16	63% 78%
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --() HB4N		IN LA COUNTY IN SAN GABRIEL RIVER FWY (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	M C M CONSTRUCTION P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	$59,749,899 $58,750,645 $4,603,571	02/29/12 04/20/12 05/20/16	45% 98%
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --() HB5		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$93,894,389 $33,474,235 $1,233,654	02/10/14 02/27/14 06/24/19	33% 36%
07-LA-10-37.2/42.4 07-1193U4 NHPI- 010-(829)E LN62-07 0-(0) --() HB5		IN LA COUNTY FROM CITRUS STREET IN WEST COVINA TO ROUTE 57 IN POMONA WIDEN FREEWAY, CONSTRUCT HOV LANES	GUY F. ATKINSON 18201 VON KARMAN AVE STE 800 IRVINE CA 92612	CAO, RUDY 721 BREA CANYON RD STE 6 WALNUT, CA 91789 (909)594-3739	$172,523,215 $0 $0	11/16/15 12/08/15	0% 0%
07-LA-10-41.0/41 07-4T7004 HA23		IN LA IN SAN DIMAS WEST OF EB VIA VERDE ON-RAMP SLOPE EROSION CONTROL	CARLSONS CONSTRUCTION INC. 1910 FORT JONES ROAD YREKA CA 96097	SANDOVAL, MARTIN 721 BREA CANYON RD., SUITE 6 WALNUT, CA 91789 (909)594-3720	$461,055 $448,487 $0	05/15/15 06/10/15 02/12/16 03/25/16	96% 98%
07-LA-10-/0 07-2W7004 NHP-X037-(176)E --() HA21		IN LA @ VAR LOCS JT SEAL,METH DECK,SPALL REPR,EPOXY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	SAYKALI, ZARIF 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)345-6274	$1,006,199 $712,899 $133,633	07/10/15 07/29/15 07/28/16	100% 70%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-24.8/69 07-1W6404 HM3		IN LA COUNTY,ON RTE 5,14,126,& 138 AT VARIOUS LOCATIONS APPLY METHCRYLATE RESIN/JOINT SEALS	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	SALMAN, RIDWAN 25061 AVENUE STANFORD, STE #70 VALENCIA, CA 91355 (661)257-0273	$848,656 $828,150 $266,068	04/10/15 05/01/15 04/29/16	84% 96%
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --() TEA10		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$594,400 $475,010 $4,260	04/17/14 05/13/14 07/09/18 PLANT EST SATIS	0% 0%
07-LA-18-.1/.1 07-274804 NHP-P018-(047)E --() HA21		IN LOS ANGELES COUNTY ON ROUTE 18 REPLACE BRIDGE DECK AND RAIL	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	$2,409,851 $792,709 $85,894	12/09/14 12/31/14 08/31/16	88% 34%
07-LA-23-2.5/8.9 07-2W8804 HM4		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE RECESSED MARKERS/STRIPING	CAL STRIPE, INC. 2040 E. STEEL ROAD COLTON CA 92324	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 9130 (805)480-4928	$551,667 $492,513 $0	04/07/15 04/23/15 03/30/16 03/25/16	61% 97%
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --() HA23		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$1,261,294 $846,076 $0	11/25/14 12/18/14 06/22/16 SUSPENDED	21% 61%
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --() HA21	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMIMGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)216-5940	$203,682,314 $114,238,949 $2,756,269	06/30/11 07/13/11 03/01/18	73% 56%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-57-1.7/6.2 07-4X6104 20.20 201130		IN LA COUNTY RTE 57 & 10 TO REPLACE 6 EXISIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	AZIMA, HASSAN 3212 ROSEMEAD BLVD #100 EL MONTE, CA 91731 (626)572-6732	$2,285,000 $281,403 $0	09/28/15 10/26/15 07/25/16	42% 12%
07-LA-60-2.6/6.3 07-4X7004 20.20 201130		L.A. COUNTY ON RTE 60 TO REPLACE 18 EXIST IRRIGATION CONTROLLERS W/NEW SMART CONTRLLPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	GUILLS INC 313 ORANGE GROVE BLVD 290 PASADENA, CA 91104	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$33,000 $0 $0	09/25/15 12/12/15	0% 0%
07-LA-60-4.0/8.5 07-4T7604 HA22		IN LA FR WOODS AV UC / SAN GABRIEL OC SLAB REPLACEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$706,756 $694,475 $682,410	11/30/15 12/22/15 07/15/16	30% 93%
07-LA-60-7.4/8.1 07-3X7114 STP-19P1-(004)E --() HA23		IN LA COUNTY, IN CITY OF MONTEBELLO AT PARAMOUNT BOULEVARD OVERCROSSING REALIGN RAMP & APPROACHES TO NEW BR	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SAMY, RAGY 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (213)804-0498	$6,325,780 $620,680 $489,506	11/16/15 12/01/15 02/21/17	6% 10%
07-LA-60-23.8/24.5 07-255104 HE11		LA COUNTY, IN DIMOND BAR AND INDUSTRY AT GRAND AVENUE/SR 57/60 IC CONTRUCT ON-RAMPS *PHASE 1	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON RD #6 WALNUT, CA 91789 (909)594-9311	$5,016,591 $52,497 $52,497	01/08/16 01/25/16 09/30/17	0% 1%
07-LA-66-/3 07-1W7004 HM1		IN LOS ANGELES COUNTY IN LA VERNE AND POMONA FROM BASELINE ROAD TO LYNOAK DRIVE SLURRY SEAL AND DIGOUTS	PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY JURUPA VALLEY CA 91752	DOUGHLY, JOE 721 BREA CANYON RD., SUITE 6 WALNUT, CA 91789 (909)594-4270	$518,227 $208,374 $208,374	05/07/15 06/09/15 04/30/16	29% 40%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-6.0/21 07-1W6104 HM3		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$1,246,831 $1,261,399 $0	06/10/14 06/25/14 01/04/16 SUSPENDED	94% 90%
07-LA-91-6.5/11 07-290104 HSNH-PG -( )X 7184- E -() HB1		IN LOS ANGELES COUNTY ON ROUTES 91 AND 105 AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS &	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$7,888,800 $0 $0	12/30/15 01/25/16 SUSPENDED	0% 0%
07-LA-91-11.3/20.7 07-306204 NHP-P091-(142)E --() HA22		IN LOS ANGELES COUNTY, BETWEEN I-710 IN LONG BEACH AND 183RD STREET IN CERRITOS MAJOR ROADWAY REHABILITATION	USS CAL BUILDERS 8051 MAIN STREET STANTON CA 90680	TRAN, KELVIN 11229 S WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$15,011,486 $0 $0	01/13/16 02/03/16 12/20/17	0% 0%
07-LA-91-12.4/16.6 07-4X6904 20.20 201130		L.A. COUNTY ON RTE 91 TO REPLACE 25 EXIST IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	ROCK BOTTOM INC. 2724 LANDCO DR BAKERSFIELD, CA 93308	SOHEILI, ANDY 18730 S. WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,985,000 $70,299 $0	09/25/15 11/17/15 06/02/16	30% 4%
07-LA-101-1.4/6.7 07-4X7304 20.20 201130		L.A. COUNTY ON RTE 101 TO REPLACE 1 EXIST IRRIGATION CONTROLLER W/NEW SMART CONTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLER	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	PATEL, PRAVIN 902 S SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$1,185,000 $0 $0	09/25/15 01/06/16	0% 0%
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --() HA22		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	$19,760,331 $13,039,501 $728,718	09/15/14 09/30/14 05/31/16	78% 66%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --() HB34		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	$905,960 $766,572 $4,800	12/23/14 01/29/15 05/22/19	0% 0% PLANT EST SATIS
07-LA-101-8.5/9.5 07-287604 HSNH-PG -( )Q 1279- E -() HB1		LA COUNTY FROM BARHAM BOULEVARD OVERCROSSING BRIDGE TO 720 FEET SOUTH OF MULHALLAND DRIVE OVERCROSSING BRIDGE INSTALL SAFETY LIGHT & MBGR BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)746-0669	$1,535,214 $0 $0	12/30/15 01/19/16 02/21/17	0% 0% SUSPENDED
07-LA-101-9.2/38.2 07-4X5404 20.20 201130		IN LA COUNTY RTE 101 TO REPLACE 37 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$2,985,000 $1,541,920 $0	07/15/15 08/13/15 06/17/16	62% 52%
07-LA-101-11.4/11.8 07-292104 NHP-X037-(182)E --() HB34		IN LOS ANGELES AT ROUTE 101/134/170 INTERCHANGE MAINTENANCE SAFETY *2012 SHOPP	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	$1,243,755 $16,875 $7,500	09/29/15 10/14/15 12/30/17	13% 1%
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --() HA22		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$53,034,705 $13,556,545 $3,186,734	11/19/14 12/10/14 08/17/16	48% 26%
07-LA-101-16.7/16.7 07-4T6104 HB4N		IN LOS ANGELES NORTHBOUND 101 OFF-RAMP AT SEPULVEDA BOULEVARD CURB RAMPS/MODIFY SIGNAL/LIGHTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 62606	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA.90066 (310)345-6274	$286,977 $3,040 $0	05/11/15 06/09/15 08/20/16	0% 1% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-/.1 07-287104 HSNH-PG -( )Q 1280- E -() HB1		LA COUNTY IN LA FROM SOUTHBOUND ROUTE 101 TO EASTBOUND ROUTE 10 CONNECTOR AND WESTBOUND ROUTE 10 TO NORTHBOUND ROUTE 101 INSTALL CONCRETE BARRIER, FLASHING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$2,340,411 $9,650 $5,940	12/22/15 01/12/16 12/30/16	5% 0%
07-LA-101-/17.2 07-207604 NHP-Q101-(281)E --() HB4N		IN THE CITY OF LOS ANGELES, FROM ROUTE 5 TO ROUTE 405 INSTALL HIGH INTENSITY	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	CHAVEZ, EFRAIM 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (818)364-2760	$2,948,413 $0 $0	12/30/15 01/19/16	0% 0%
07-LA-103-/1 07-275704 STP-P103-(003)E --() HA21		IN LOS ANGELES COUNTY IN THE CITY OF LOS ANGELES, AT TERMINAL ISLAND UNION PACIFIC RAIL ROAD OVERHEAD PAINT BRIDGE PAINT STEEL PORTION OF STRUCTURE	CL INDUSTRIAL COATINGS INC INDUSTRIAL COATINGS, INC 11650 WESTERN AVE. STANTON CA 90680	ROBILLOS, RAMON 450 N HENRY FORD AVE WILMINGTON CA 90744 (562)216-5940	$3,291,661 $2,856,655 $197,752	11/05/14 11/24/14 05/02/16	89% 87%
07-LA-105-1.7/14.1 07-4X6004 20.20 201130		IN LA COUNTY RTE 105 TO REPLACE 33 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGH PROCLAMATION DIR'S EMERG REPLACE IRRIGATION CONTROLLERS ALONG RT105	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	YOHANNES, BIZEN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$2,085,000 $604,363 $0	08/05/15 10/07/15 04/13/16	100% 29%
07-LA-105-12.7/14.1 07-297204 NHPG-X037-(185)E --() HB1		IN LOS ANGELES COUNTY AT ROUTE 105 AND 710 INTERCHANGE INSTALL SAFETY LIGHTING/SIGNING	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN ST. RIVERSIDE CA 92504	HERRERA, EDGAR 18730 S. WILMINGTON AVE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$3,244,199 $2,500 $2,500	12/11/15 12/22/15 09/30/16	1% 0% SUSPENDED
07-LA-105-13.5/18 07-2W0604 HM3		IN LA, RTE 105 FR PM 13.14/17.88 DECH METH, DECK SPALL, JOINT SEAL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS CA 90703 (562)860-3085	$1,007,960 $1,041,253 $0	02/25/15 03/10/15 06/30/16	73% 99%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-14.1/18.1 07-4X6804 20.20 201130		L.A. COUNTY ON RTE 105 TO REPLACE 16 EXISTIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INC 14900 MAGNOLIA BLVD #55307 SHERMAN OAKS, CA 91403	YOHANNES, BIZEN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$1,485,000 $315,668 $0	10/14/15 12/18/15 04/27/16	100% 21%
07-LA-110-1.2/21.4 07-4X6604 20.20 201130		IN LA COUNTY RTE 110 TO REPLACE 36 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SOHEILI, ANDY 18730 S. WILMINGTON AVENUE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,585,000 $385,279 $0	08/05/15 09/03/15 09/27/16	28% 15%
07-LA-110-7.0/16.7 07-2W7304 NHPI- 110-(825)E --() HA21		IN LOS ANGELES, BETWEEN W. CARSON STREET AND W. 76TH STREET BRIDGE PRESERVATION / MINOR BRIDGE	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	HERRERA, EDGAR 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$953,785 $987,368 $30,051	07/29/15 08/14/15 06/30/16	63% 99% SUSPENDED
07-LA-110-8.6/14 07-293804 HB4N		LA COUNTY ON NORTHBOUND I-405 OFF RAMP AT ARTESIA BLVD, SOUTHBOUND I-110 OFF RAMP AT PCH RAMP/ARTERIAL SIGNALILIZED INTERSEC	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	WANG, PAUL 13230 FIRESTONE BLVD STE. E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	$2,159,566 $182,055 $129,185	09/08/15 09/23/15 10/25/16	40% 8%
07-LA-110-16.9/23.6 07-2W7404 NHPI- 110-(826)E --() HA21		IN LA @ PM 16.98/23.69 JT SEAL,METH DECK,SPALL REPR,APP SL	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$974,785 $0 $0	08/31/15 10/23/15 05/19/16	0% 0% SUSPENDED
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --() HA42		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$1,393,291 $1,364,716 $9,883	10/29/13 11/15/13 02/02/18	0% 0% PLANT EST SATIS

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-24.5/29.2 07-2W6804 STP-X037-(178)E --() HA21		IN LA @ PM 24.52/29.28 DECK METH,SPALL REPR,APPROACH SLAB	TRUESDELL CORP. OF WI, INC. DBA TRUESDELL CORP. MIDWEST 1310 W. 23RD STREET TEMPE AZ 85282	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$493,388 $500,756 $0	08/03/15 08/14/15 12/23/15 03/25/16	95% 93%
07-LA-118-4.6/13.7 07-4X5604 20.20 201130		L.A. COUNTY ON RTE 118 TO REPLACE 63 EXISTIRRIGATION CONTROLLERS W/NEW SMART CONTRLLPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO INC 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	$2,185,000 $7,000 $0	07/22/15 09/04/15 10/27/16	25% 0%
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --() HA42 SWPPP		IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$1,319,842 $1,286,261 $4,275	12/12/12 01/11/13 12/03/16 PLANT EST SATIS	0% 0%
07-LA-118-/0 07-3X9304 NHPX-037 -(175)E --() HA23		IN LA,ON LA-118,LA-170,LA-405 AT VARIOUS LOCATIONS REPAIR&REPLACE STOLEN ELECT WIRING	DBX, INC. 42024 AVENIDA ALVARADO, SUITE TEMECULA CA 92590	MANNAA, HASSAN 13171 TELFAIR AVENUE, STE 101 SYLMAR,CA. 91342 (818)364-2760	$8,688,113 $3,659,768 $476,562	12/29/14 01/21/15 10/27/17	14% 42%
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --() HA42		IN LOS ANGELES COUNTY IN BURBANK FROM 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$976,732 $926,275 $3,900	11/21/14 12/31/14 11/02/18 PLANT EST SATIS	0% 0%
07-LA-134-5.6/9 07-4X5504 20.20 201130		L.A. COUNTY ON RTE 134 & 110 TO REPLACE 66IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	ATASSI, KEVIN 601 S GLENOAKS BLVD #310 BURBANK, CA 91502 (310)909-4131	$2,585,000 $110,131 $0	06/29/15 09/04/15 10/28/16	100% 4%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-2.1/36.7 07-297804 NHP-P138-(054)E --() HB1		NEAR LANCASTER, FROM EAST OF ROUTE 5 TO WEST OF ROUTE 14 INSTALL RUMBLE STRIPS	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LANE PLACENTIA CA 92870	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA. 93534 (661)726-0148	$1,467,061 $0 $0	01/08/16 01/25/16	0% 0%
07-LA-138-69.9/75 07-2656U4 STPG-P138-(052)E --() HB1		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	$9,002,297 $3,848,100 $921,731	02/25/15 03/10/15 05/10/17	41% 43%
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --() HA42	SWPPP	IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	$1,799,153 $1,679,438 $3,243	12/11/12 01/10/13 06/05/17	0% 0% PLANT EST SATIS
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --() HA42		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$1,699,000 $1,560,607 $0	09/23/13 10/15/13 08/16/17	0% 0% PLANT EST SATIS
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --() HA22		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$41,390,909 $37,015,356 $878,381	10/18/13 11/06/13 04/20/16	96% 88%
07-LA-210-9.7/16.1 07-288024 NHPI-210 -( )1 828- E -() HA22		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING CONSTRUCT STORM WATER TREATMENT	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR, CA 91342 (818)364-2760	$1,914,396 $32,281 $32,281	01/05/16 01/14/16 09/06/16	6% 2%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --() HA22		IN & NR GLENDALE & LA CANADA FLINTR IDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	$106,297,333 $20,918,511 $3,045,599	02/06/15 02/27/15 11/16/17	23% 20%
07-LA-210-18.8/24.9 07-129974 NHPI-210 -( )1 831- E -() HB4N		IN LOS ANGELES COUNTY, IN THE CITIES OF PASADENA AND LA CANADA FLINTRIDGE, BETWEEN JUNCTION I-210/SR-134 AND JUNCTION I-210/SR-2 INSTALL COMMUNICATION LINKS FOR	FERREIRA CONSTRUCTION CO,, INC. 15188 VISTA DEL RIO AVE CHINO CA 91710	MANNAA, HASSAN 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	$4,991,321 $0 $0	12/30/15 01/19/16	0% 0%
07-LA-210-22.3/25.8 07-4X6304 20.20 201130		L.A. COUNTY ON RTE 210, 134 & 710 CONNECTRTO REPLACE 12 EXIST IRRIGATION CONTROLLERSW/NEW SMART CONTRLLR PER DROUGHT EXEC ORDRDIR' REPLACE IRRIGATION CONTROLLERS	GRIFFITH COMPANY 3050 E BIRCH STREET BREA, CA 92821	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)254-7455	$2,985,000 $66,717 $0	07/29/15 11/19/15 10/31/16	13% 2%
07-LA-210-24.7/44.9 07-306404 NHPI-210 -( )1 830- E -() HB4N		IN LOS ANGELES COUNTY, IN VARIOUS CITIES ALONG I-210 CORRIDOR, BETWEEN SR-134 & SR-57 INSTALL & UPGRADE TRANSPORTATION	SELECT ELECTRIC, INC. 13250-B KIRKHAM WAY POWAY CA 92064	YUE, WARREN 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	$11,663,703 $0 $0	01/06/16 02/24/16 07/18/18	0% 0%
07-LA-210-30.7/41.4 07-267004 HA28 WPCP		IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$578,594 $545,403 $0	03/27/12 04/13/12 04/22/13	100% 100%
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --() HA42		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	$1,482,822 $1,171,838 $16,181	12/29/14 01/29/15 02/01/19	21% 79%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-.1/7.9 07-4X5704 20.20 201130		IN LA COUNTY RTE 405 TO REPLACE 28 EXISTNGIRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS ALONG RT405	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$2,085,000 $714,579 $0	08/05/15 10/08/15 04/29/16	78% 34%
07-LA-405-7.9/12.7 07-4X5804 20.20 201130		IN LOS ANGELES COUNTY RTE 405 SEVERAL LOCSWILL BE UPGRADED 2/SMART IRRIGATION TECH DUE TO STATE EMERGENCY DROUGHT CONDITIONS DIR'S INSTALL "SMART"IRRIGATION CONTROLLER TECHN	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$2,485,000 $588,603 $0	07/07/15 08/13/15 05/15/16	85% 24%
07-LA-405-8.7/11.2 07-287404 HSNH-PIG -( )4 2- 97-(E) --() HB1		IN LOS ANGELES COUNTY, IN CARSON, FROM ALAMEDA STREET TO AVALON BOULEVARD INSTALL CONCRETE BARRIERS & METAL	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	$2,054,797 $9,800 $9,800	12/30/15 01/14/16 08/31/17	8% 0%
07-LA-405-8.8/8.8 07-4Y7004 NHPI-405 -( )2 975- E -() HA21		IN LOS ANGELES COUNTY, IN CARSON, AT DOLORES YARD OH BRIDGE STRUCTURE) BRIDGE PRESERVATION - PAINT STEEL	MURPHY INDUSTRIAL COATINGS, INC. 2704 GUNDRY AVE SIGNAL HILL CA 90755	FREMPONG, SAM 13230 FIRESTONE BLVD UNIT A SANTA FE SPRINGS, CA 90670 (562)345-3122	$5,696,175 $0 $0	10/12/15 10/30/15 05/24/17	0% 0%
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --() HB4N		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	$4,553,552 $2,875,857 $432,929	11/13/14 11/24/14 06/30/16	63% 63% SUSPENDED
07-LA-405-12.2/12.5 07-4X7704 20.20 201130		IN LA COUNTY LA-405 IN CITY OF CARSON ADJ TO RTE 110 CONNECTOR TO REMOVE & REBUILD FAILED SHOULDER AND EMBANKMENT DIR'S EMERGENCY REBUILD FAILED SHOULDER & EMBANKMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVE. FONTANA, CA 92335	GALLARDO, SAM 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$885,000 $448,299 $0	09/21/15 10/23/15 04/30/16	55% 51% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-12.7/29.9 07-4X5904 20.20 201130		L.A. COUNTY ON RTE 405 & 90 TO REPLACE 42 IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	DIPSIA, MICHAEL 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$2,985,000 $0 $0	08/10/15 10/28/15	0% 0%
07-LA-405-16.4/19.5 07-3Y9404 HM1	WPCP	IN LOS ANGELES COUNTY, IN TORRANCE, LAWNDALE, REDONDO BEACH AND HAWTHORNE FROM 0.2 MILE SOUTH OF RTE 405/91 SEP TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	$933,189 $945,555 $0	06/12/12 07/03/12 06/30/15	67% 97%
07-LA-405-20.5/28 07-300604 NHPI- 405-( )3 025- E -() HA22		IN LOS ANGELES COUNTY IN HAWTHORNE, INGLEWOOD AND CULVER CITY FROM 0.2 MILE NORTH OF EL SEGUNDO BOULEVARD UNDERCROSSING TO VENICE PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342		$12,279,216 $0 $0	03/01/16 03/17/16	0% 0%
07-LA-405-28.0/39 07-296804 NHPI-405 -(023)E --() HA22		IN LA COUNTY FROM VENICE BOULEVARD (JCT 187) TO ROUTE 101 JUNCTION HMA/RHMA AND GRIND CONCR PAVEMENT	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)920-7449	$20,279,175 $0 $0	09/05/14 09/25/14 12/30/16	0% 0%
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --() HA22		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LP 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	PEID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$29,117,177 $29,350,450 $16,193	06/28/13 07/30/13 04/20/16	100% 98% OVER RUN
07-LA-405-41.6/41.6 07-4T7304 HSNH-405 -(024) --() HB1		IN LA, SB OFF-RAMP TO VICTORY BL RE-ALIGN SW & INSTL CONCRTE BARRIER	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MOHSENZADEH, ALI 13171 TELFAIR AVE SYLMAR, CA. 91342 (818)746-0669	$710,867 $64,243 $64,243	06/03/15 06/22/15 09/15/16	4% 9%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --() HA22		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	$22,523,477 $3,676,410 $624,717	07/21/14 08/06/14 02/17/17	53% 16%
07-LA-710-9.4/18.4 07-183124 NHPI- 710-(822) --() HA22		IN LA COUNTY IN LONG BEACH AND SOUTH GATE ROUTE 405 TO FIRESTONE BLVD-REQUIRED LANDSCAPE MITIGATION LANDSCAPE *POR OF 18310	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SAAD, HUSSEIN 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	$1,517,160 $809,461 $27,243	05/29/15 07/02/15 12/30/16	15% 53%
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --() HA22	SWPPP	IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$110,192,350 $78,455,574 $1,852,272	04/04/12 04/30/12 05/26/17	72% 71%
07-LA-710-21.3/21.3 07-4X4404 20.20 201130		IN CITY OF BELL SO. OF ATLANTIC BLVD IN LACOUNTY LA-710 TO REPAIR/REPLACE ALL DAMAGECAUSED BY FUEL SPILL & SUBSEQUENT FIRE DIR'S E REPAIR DAMAGE CAUSED BY FUEL SPILL	SHIMMICK/MYERS AND SONS JV 8201 EDGEWATER DR #101 OAKLAND, CA 94621	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)404-3333	$735,000 $376,721 $0	04/28/15 06/16/15 02/28/16	100% 51% OVER RUN
07-LA0-710-9.8/27.5 07-4X7104 20.20 201130		IN L.A. COUNTY ON RTE 710 TO REPLACE 21 EXISTING IRRIGATION CONTROLLERS W/SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S EM REPLACE IRRIGATION CONTROLLERS	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	ARIAS, JUAN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$2,385,000 $114,083 $0	09/25/15 01/22/16 08/07/16	26% 5%
07-VEN-1-1.0/10.6 07-4X3704 20.10 201130		VEN-1 PCH BETWEEN YERBA BUENA & LAS POSAS REMOVE/CLEAR MUD AND DEBRIS FROM THE ROAD WAY AND DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REMOVE/CLEAR MUD AND DEBRIS	UNION ENGINEERING COMPANY INC. P.O. BOX 1000 VENTURA, CA. 93001	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS CA 91320 (805)480-4928	$6,985,000 $4,371,826 $0	12/05/14 01/20/15 04/29/16	100% 63% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-4.0/5 07-4X7604 20.20 201130		VEN COUNTY ON PCH REPAIR/RESTORE SLOPE & SHOULDER EROSION DUE TO HIGH TIDE & STORMSREPAIR FAILED DRAINAGE SYSTEMS DIR'S EMERGENCY REPAIR SLOPE/SHOULDERS/FACILITIES	UNION ENGINEERING COMPANY, INC P.O. BOX 1000 VENTURA, CA 93002	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,785,000 $624,757 $0	10/22/15 01/22/16 03/30/16	69% 22% SUSPENDED
07-VEN-23-4.8/11.4 07-308504 NHP-X111-(074)E --() HB4N		IN VEN,ON RTE 23 IN MRPK@ NEW LA_AV & RTE 118 IN MRPK& SIMV FR PRINCETN UPGRADE RAMP METERING SYSTEM	SERVITEK SOLUTIONS INC 636 BREA CANYON ROAD CITY OF INDUSTRY CA 91789	MANNAA, HASSAN 13171 TELFAIR AVE., STE 101 SYLMAR, CA. 91342 (818)364-2760	$2,217,624 $0 $0	01/05/16 01/28/16	0% 0% SUSPENDED
07-VEN-33-11.3/11.3 07-3P7004 HA12		IN VENTURA COUNTY IN CITY OF OJAI AT 1116 MARICOPA HWY 1116 MARIC MAINTENANCE STATION	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND CA 91786	BURAN, HUSSAM 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$991,990 $676,134 $71,459	05/15/15 06/10/15 07/05/16	65% 68%
07-VEN-33-12.3/57.5 07-2W8704 STP-P033-(080)E --() HM1		IN VEN, PM 12.3/20.8 & PM 48.5/57.5 OL, DIGOUTS	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$3,549,221 $1,865 $0	04/23/15 05/07/15 03/22/16	54% 0% SUSPENDED
07-VEN-33-/6 07-2750U4 NHP-X037-(186)E --() HA42		ON ROUTE 33, BETWEEN 101 AND 0.4 MILE NORTH OF CASITAS VISTA ROAD AND ON ROUTE 101 BETWEEN NORTH OF WESTLAKE BOULEVARD AND NORTH O STORMWATER MITIGATION THROUGH	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618		$7,846,375 $0 $0	03/14/16 03/29/16	0% 0%
07-VEN-33-/0 07-2W7104 HM3		IN VENTURA COUNTY AT VARIOUS LOCATI ONS METHACRYLATE DECK/REPAIR SPALLS	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	$939,737 $0 $0	05/15/15 06/10/15 05/30/16	0% 0% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --() HB4C		IN VENTURA COUNTY NEAR THOUSAND OAKS FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	$27,119,580 $22,351,930 $1,004,658	11/21/13 12/12/13 01/18/17	65% 82%
07-VEN-101-3.8/16.2 07-4X4904 20.20 201130		VENTURA COUNTY ON RTE 101 TO REPLACE 32 EXISTNG IRRIGATION CONTROLLERS W/NEW SMARTCONTROLLERS PER EXEC ORDER DROUGHT PROCLAMDIR'S REPLACE IRRIGATION CONTROLLERS	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR, CA 91342	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$2,985,000 $323,558 $0	06/25/15 08/10/15 06/23/16	42% 11%
07-VEN-101-14.0/21 07-276004 NHP-Q101-(270)E --() HA42		IN VENTURA COUNTY, 15 LOCATIONS ON ROUTE 101 TMDL IMPROVEMENT. PROVIDE STRUCTURAL BMP'S ROUTE 101 TO MEET 20% OF TRASH REDUCTION PSSR FOR BMP'S IN VEN TRASH TMDL	GRANITE CONSTRUCTION COMPANY - PALMDALE OFFICE 213 COLUMBIA WAY LANCASTER CA 93535	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$1,793,060 $2,500 $0	09/01/15 09/16/15 11/02/16	0% 0% SUSPENDED
07-VEN-101-21.6/31 07-4X5304 20.20 201130		IN VENTURA COUNTY ON RTE 101 TO REPLACE 41IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,985,000 $41,993 $0	06/29/15 08/12/15 10/21/16	17% 1%
07-VEN-101-32.2/34.8 07-4X8004 20.20 201130		VEN COUNTY ON PCH NORTH OF MAIN ST UC TO NORTH OF DULAH RD UC TO REPAIR WILDFIRE DAMAGE & PROTECT HWYS AND BIKE PATH DIR'S EMERGEN REPAIR WILDFIRE DAMAGE	SUMMER CONSTRUCTION INC. 15245 TELEGRAPH RD. SANTA PAULA, CA 93060	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,485,000 $253,891 $0	01/07/16 03/04/16 05/30/16	52% 10%
07-VEN-101-39.8/43.6 07-260704 HB5	SWPPP	IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$58,769,003 $58,585,492 -$147,762	01/03/12 01/18/12 04/01/16	78% 97%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-18.2/30.9 07-4X5004 20.20 201130		VENTURA COUNTY ON RTE 101 & 23 TO REPLACE 25 IRRIGATION CONTROLLERS W/NEW SMART CONTROLLERS PER EXEC ORDER DROUGHT PROCLMTDIR'S EM REPLACE IRRIGATION CONTROLLERS	STL LANDSCAPE, INC. 8122 COMPTON AVE LOS ANGELES, CA 90001	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$2,985,000 $341,755 $0	06/29/15 08/12/15 08/31/16	39% 11%
07-VEN-118-18.7/32.6 07-296704 NHP-118 -(064)E --() HA21		IN VENTURA COUNTY FROM MADERA ROAD UNDER CROSSING TO LA/VEN CNTY LINE PAVEMENT REPAIR & RAMP	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENICA CA 91355	ALJAMAL, ABDUL 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	$16,177,168 $18,189,209 $25,814	04/29/14 05/23/14 02/29/16	100% 98% OVER RUN
07-VEN-126-/13.2 07-4X5204 20.20 201130		IN VENTURA COUNTY ON RTE 126 TO REPLACE 23IRRIGATION CONTROLLERS W/NEW SMART CNTRLLRPER EXEC ORDER DROUGHT PROCLAMATION DIR'S EMER REPLACE IRRIGATION CONTROLLERS	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$1,835,000 $158,596 $0	07/20/15 08/10/15 09/03/16	25% 9%

Totals: **Authorized Final Amt:** $2,195,105,033 **Completed to Date:** $1,125,681,054 **Work This Month:** $36,995,541

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-8.7/0	07-3X3904	1
07-LA-1-35.6/37.1	07-2W4704	1
07-LA-1-41.8/42.1	07-316604	1
07-LA-1-44.4/44.4	07-1W5104	1
07-LA-1-51.0/52	07-4L2214	1
07-LA-1-/1.1	07-3X9404	1
07-LA-2-14.1/15.1	07-2055A4	2
07-LA-2-14.2/24.3	07-4X5104	2
07-LA-2-15.8/18.5	07-2W7804	2
07-LA-2-26.4/82.3	07-2W8304	2
07-LA-2-64.0/82.3	07-4X6704	2
07-LA-2-17.8/19.5	07-292204	2
07-LA-5-1.2/2.1	07-215914	3
07-LA-5-1.2/1.2	07-2W5404	3
07-LA-5-1.8/3	07-2159C4	3
07-LA-5-2.7/4	07-215934	3
07-LA-5-4.0/5.8	07-215944	3
07-LA-5-5.8/6.8	07-215954	3
07-LA-5-6.8/13.8	07-294904	4
07-LA-5-9.5/9.5	07-4X6404	4
07-LA-5-13.8/28.2	07-2W6904	4
07-LA-5-14.9/16.8	07-272404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-18.2/26.7	07-284204	4
07-LA-5-18.4/23.2	07-258404	4
07-LA-5-19.2/28.9	07-295604	5
07-LA-5-20.3/20.3	07-1W2404	5
07-LA-5-25.2/25.9	07-293404	5
07-LA-5-25.2/27.5	07-2777U4	5
07-LA-5-26.7/29.4	07-121844	5
07-LA-5-29.4/31.6	07-1218W4	5
07-LA-5-31.4/39.4	07-308704	6
07-LA-5-34.3/56.1	07-2W7604	6
07-LA-5-36.0/39.4	07-1219U4	6
07-LA-5-39.4/88.6	07-243204	6
07-LA-5-C 43.9/C46.3	07-302904	6
07-LA-5-/0	07-3X9204	6
07-LA-5-/0	07-259024	7
07-LA-10-1.0/31.2	07-4X6504	7
07-LA-10-2.0/18	07-3X9104	7
07-LA-10-18.3/46.8	07-278204	7
07-LA-10-18.5/0	07-1W2204	7
07-LA-10-31.1/32.3	07-245404	7
07-LA-10-33.2/37.2	07-1170U4	8
07-LA-10-37.2/42.4	07-1193U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-10-41.0/41	07-4T7004	8
07-LA-10-2.1/14.8	07-308604	8
07-LA-10-5.5/14.8	07-259204	8
07-LA-10-/0	07-2W7004	8
07-LA-14-24.8/69	07-1W6404	9
07-LA-14-56.5/57	07-284504	9
07-LA-18-.1/.1	07-274804	9
07-LA-23-2.5/8.9	07-2W8804	9
07-LA-39-21.6/21.9	07-3X8204	9
07-LA-47-3.4/4.6	07-138204	9
07-LA-57-1.7/6.2	07-4X6104	10
07-LA-60-2.6/6.3	07-4X7004	10
07-LA-60-4.0/8.5	07-4T7604	10
07-LA-60-7.4/8.1	07-3X7114	10
07-LA-60-23.8/24.5	07-255104	10
07-LA-66-/3	07-1W7004	10
07-LA-91-6.0/21	07-1W6104	11
07-LA-91-6.5/11	07-290104	11
07-LA-91-12.4/16.6	07-4X6904	11
07-LA-91-11.3/20.7	07-306204	11
07-LA-101-1.4/6.7	07-4X7304	11
07-LA-101-1.8/8.4	07-295504	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-101-1.8/15.6	07-2838U4	12
07-LA-101-8.5/9.5	07-287604	12
07-LA-101-9.2/38.2	07-4X5404	12
07-LA-101-11.4/11.8	07-292104	12
07-LA-101-11.8/35.3	07-294704	12
07-LA-101-16.7/16.7	07-4T6104	12
07-LA-101-/17.2	07-207604	13
07-LA-101-/.1	07-287104	13
07-LA-103-/1	07-275704	13
07-LA-105-1.7/14.1	07-4X6004	13
07-LA-105-12.7/14.1	07-297204	13
07-LA-105-14.1/18.1	07-4X6804	13
07-LA-105-13.5/18	07-2W0604	14
07-LA-110-1.2/21.4	07-4X6604	14
07-LA-110-7.0/16.7	07-2W7304	14
07-LA-110-8.6/14	07-293804	14
07-LA-110-16.9/23.6	07-2W7404	14
07-LA-110-24.5/29.2	07-2W6804	14
07-LA-110-23.5/23.9	07-2759U4	15
07-LA-118-4.6/13.7	07-4X5604	15
07-LA-118-11.5/13.7	07-2770U4	15
07-LA-118-/0	07-3X9304	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-134-1.6/2.7	07-287204	15
07-LA-134-5.6/9	07-4X5504	15
07-LA-138-2.1/36.7	07-297804	16
07-LA-138-69.9/75	07-2656U4	16
07-LA-170-17.7/20.3	07-2769U4	16
07-LA-210-22.3/25.8	07-4X6304	16
07-LA-210-24.7/44.9	07-306404	16
07-LA-210-39.8/42.2	07-287304	16
07-LA-210-.8/4.9	07-2768U4	17
07-LA-210-9.7/16.1	07-288024	17
07-LA-210-9.7/16.1	07-288014	17
07-LA-210-16.1/25.8	07-2881U4	17
07-LA-210-18.8/24.9	07-129974	17
07-LA-210-30.7/41.4	07-267004	17
07-LA-405-.1/7.9	07-4X5704	18
07-LA-405-7.9/12.7	07-4X5804	18
07-LA-405-8.7/11.2	07-287404	18
07-LA-405-8.8/8.8	07-4Y7004	18
07-LA-405-11.7/11.7	07-288504	18
07-LA-405-12.2/12.5	07-4X7704	18
07-LA-405-12.7/29.9	07-4X5904	19
07-LA-405-16.4/19.5	07-3Y9404	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-20.5/28	07-300604	19
07-LA-405-28.0/39	07-296804	19
07-LA-405-39.4/48.6	07-252004	19
07-LA-405-41.6/41.6	07-4T7304	19
07-LA-605-/20.2	07-295704	20
07-LA-710-9.4/18.4	07-183124	20
07-LA-710-17.2/26.4	07-202114	20
07-LA-710-21.3/21.3	07-4X4404	20
07-LA0-710-9.8/27.5	07-4X7104	20
07-VEN-1-1.0/10.6	07-4X3704	20
07-VEN-1-4.0/5	07-4X7604	21
07-VEN-23-4.8/11.4	07-308504	21
07-VEN-33-11.3/11.3	07-3P7004	21
07-VEN-33-12.3/57.5	07-2W8704	21
07-VEN-33-/6	07-2750U4	21
07-VEN-33-/0	07-2W7104	21
07-VEN-101-3.8/16.2	07-4X4904	22
07-VEN-101-14.0/21	07-276004	22
07-VEN-101-21.6/31	07-4X5304	22
07-VEN-101-32.2/34.8	07-4X8004	22
07-VEN-101-.1/4.5	07-1952U4	22
07-VEN-101-39.8/43.6	07-260704	22

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-118-18.2/30.9	07-4X5004	23
07-VEN-118-18.7/32.6	07-296704	23
07-VEN-126-/13.2	07-4X5204	23

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$217,161,283	$105,373,402
-F-	FEDERAL AID (PRIMARY)	$173,061,243	$140,171,918
-S-	FEDERAL AID (SECONDARY)	$32,493,029	$11,881,090
-SH-	STATE HIGHWAY	$394,329,563	$262,800,619
-ER-	STORM DAMAGE REPAIR	$11,846,137	$7,358,918
		$1,366,213,778	$598,095,107
District Total:		**$2,195,105,033**	**$1,125,681,054**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	