State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/09

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-3.4/7.2 07-4S8604		IN LOS ANGELES COUNTY IN LONG BEACH AT VARIOUS LOCATIONS FROM LAKEWOOD BOULEVARD TO ROUTE 710 CONSTRUCT CURB RAMPS	BELAIRE-WEST LANDSCAPE, INC P O BOX 6270 BUENA PARK, CA 90620	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$99,100 $8,000 $8,000	03/02/09 03/16/09 06/24/09	60% 8%
HB71	WPCP						
07-LA-1-4.2/4.2 07-4S7104		IN LOS ANGELES COUNTY IN LONG BEACH SIGNAL HILL, AND BELLFLOWER AT VARIOUS LOCATIONS INSTALL LEFT TURN SIGNALS	FREEWAY ELECTRIC P.O. BOX 7745 RIVERSIDE, CA 92513-7745	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90703 (562)926-2537	$281,281 $0 $0	02/17/09 03/05/09 06/15/09	0% 0% SUSPENDED
HB1	WPCP						
07-LA-1-4.5/6.8 07-3Y5204		IN LOS ANGELES COUNTY IN LONG BEACH AND SIGNAL HILL FROM TEMPLE AVENUE TO MAGNOLIA AVENUE HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$829,663 $0 $0	04/02/09 04/22/09	0% 0%
HM1	WPCP						
07-LA-1-27.4/30.9 07-1660U4		IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS WIDEN AND REALIGN ROADWAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH, CA 90806	TRUJILLO JR., GILBERT 9100 S. SEPULVEDA BLVD., SUITE 200 WESTCHESTER, CA 90045 (310)649-1821	$11,487,299 $11,352,233 $41,890	05/04/05 05/17/05 09/29/09	0% 0% PLANT EST SATIS
HE13	SWPPP						
07-LA-1-34.4/34.4 07-4S5404		IN LOS ANGELES COUNTY IN SANTA MONICA AT MICHIGAN AVENUE SIGNAL IMPROVEMENT	CALIFORNIA ENGINEERING & CONTRACTING, INC. 16027 BROOKHURST STREET #G240 FOUNTAIN VALLEY, CA 92708	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$88,720 $78,933 $78,933	07/11/08 07/30/08 06/22/09	100% 89% SUSPENDED
HB1	WPCP						
07-LA-1-35.3/46.9 07-254304		IN LOS ANGELES COUNTY IN SANTA MONICA, LOS ANGELES AND MALIBU FROM PALISADES BEACH ROAD TO MALIBU LAGOON BRIDGE. PLACE RUBBERIZED ASPHALT CONCRETE	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	RAMIN, SIXTO M 12975 CULVER BLVD. LOS ANGELES, CA 90066 (213)216-4406	$6,299,675 $5,451,135 $17,078	12/12/07 12/31/07 09/30/09	79% 96% SUSPENDED
HM1	WPCP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-47.5/62.2 07-4S3704 OTS- -( ) --() HB1	WPCP	IN LOS ANGELES COUNTY IN MALIBU AT VARIOUS LOCATIONS FROM 0.1 MILE WEST OF WEBB WAY TO 0.1 MILE EAST OF MULHOLLAND HIGHWAY INSTALL METAL BEAM GUARD RAIL	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	ROBILLOS, RAMON 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (213)798-6008	$333,251 $62,362 $0	10/09/08 10/28/08 03/31/09 SUSPENDED	53% 23%
07-LA-1-50.8/56.5 07-3Y4704 HM1	WPCP	IN LOS ANGELES COUNTY IN MALIBU FROM LATIGO SHORE DRIVE TO GUERNSEY AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	ORTIZ ASPHALT PAVING, INC. P.O. BOX 883 COLTON, CA 92324	ROBILLOS, RAMON 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (213)798-6008	$1,486,400 $0 $0	12/18/08 12/30/08 07/30/09 SUSPENDED	0% 0%
07-LA-2-15.0/22.8 07-3Y3404 HM1B	WPCP	IN LOS ANGELES CO IN LOS ANGELES GLENDALE AND LA CANADA FLINTRIDGE FROM ROUTE 2/5 SEPARATION TO FOOTHILL BOULEVARD COLD PLAN AC PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$1,023,625 $0 $0	04/17/09 05/04/09	0% 0%
07-LA-2-24.4/82.3 07-214204 HA22	SWPPP	IN LOS ANGELES COUNTY IN AND NEAR LA CANADA FLINTRIDGE FROM 0.1 KM WEST OF ROUTE 2 AND 210 SEPARATION TO SAN BERNARDINO COUNTY LIN RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 585 WEST BEACH STREET WATSONVILLE, CA 95076	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$20,990,246 $21,476,720 $1,525,238	06/22/06 07/05/06 06/30/09	51% 98%
07-LA-2-25.5/29.1 07-119734 HA21	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LA CANADA-FLINTRIDGE AND PASADENA AT VARIOUS LOCATIONS FROM LA CANADA ARCH BRIDGE TO SIDEHILL VI REPLACE AND UPGRADE BRIDGE RAILING	SOUTHLAND CONSTRUCTION 3943 IRVINE BLVD NO 40 IRVINE, CA 92602	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$886,360 $0 $0	12/29/08 01/27/09 03/30/09	0% 0%
07-LA-2-74.0/74.1 07-4J1804 HA23	WPCP	IN LOS ANGELES COUNTY NEAR BIG PINES AT 9.3 KM WEST OF BIG PINES HIGHWAY CONSTRUCT BRIDGE	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$2,666,486 $2,634,084 $0	05/14/08 05/29/08 05/30/09	100% 99%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-1.2/9.7 07-4L5304 HM3	WPCP	IN LOS ANGELES COUNTY IN LA MIRADA, SANTA FE SPRINGS, NORWALK, DOWNEY, MONTEBELLO, PICO RIVER AND THE CITY OF COMMERCE TREAT BRIDGE DECK	POWELL CONSTRUCTION 8555 BANANA AVE. FONTANA, CA 92335	TAWFIK, GAMAL 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$634,225 $146,919 $146,919	03/12/09 03/30/09 10/06/09	19% 21%
07-LA-5-2.4/19.7 07-2Y6804 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM CARMENITA ROAD OVERCROSSING TO NORTH BROADWAY OVERCROSSING REPLACE JOINT SEAL	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	JAHROMI, REZA 11229 SOUTH WOODRUFF AVENUE DOWNEY CA 90241 (562)401-3333	$371,297 $298,357 $0	05/21/08 06/05/08 06/17/09	49% 79%
07-LA-5-6.8/18.4 07-235904 ACNH-X037-(142)E IMX0-37 1-(2E) --() HA42	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335-3019	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	$3,874,952 $2,952,634 $0	06/05/08 07/02/08 02/28/11	49% 76%
07-LA-5-12.6/12.6 07-4S2204 HB4N	WPCP	IN LOS ANGELES COUNTY IN COMMERCE AT NORTHBOUND ON AND OFF RAMPS TO TELEGRAPH ROAD AND CAMFIELD AVENUE MODIFY TRAFFIC SIGNAL	UNIQUE PERFORMANCE CONSTR. INC 1931 NEWPORT BLVD, STE D COSTA MESA, CA 92627	CALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$199,027 $0 $0	02/09/09 03/25/09	0% 0% SUSPENDED
07-LA-5-13.9/19.9 07-4L4704 HM3	WPCP	IN LA CO IN LOS ANGELES AND CITY OF COMMERCE AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	T & G CONSTRUCTION, INC. 1227 BRIDGE ST. SUITE B YUBA CITY, CA 95991	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	$133,010 $0 $0	04/01/09 04/20/09	0% 0%
07-LA-5-15.6/16.3 07-217404 ACHS- 005-(940)E G 0-0529-(0E) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE 5 FROM MARIETTA STREET UNDERCROSSING TO 0.3 KM SOUTH OF LORENA STREET OVERCROSSING WIDEN RAMP	POWELL CONSTRUCTORS 8555 BANANA AVE FONTANA, CA 92335	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 9015 (213)620-2039	$3,309,019 $1,643,769 $321,568	08/19/08 09/05/08 03/17/11	38% 49%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-16.9/28.7 07-193104 ACIM-005 -(064)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK AT VARIOUS LOCATIONS REHABILITATE PAVEMENT	F C I CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE VISTA, CA 92081-8831	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$45,754,219 $39,107,673 $746,635	10/24/05 11/05/05 10/31/10	84% 85%
07-LA-5-27.2/28.7 07-2266A4 HA42	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS P.O. BOX 698 FONTANA, CA 92334	WIDJAJA, DANIEL 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (310)478-7970	$5,296,653 $5,025,759 $25,937	12/20/06 01/17/07 05/21/09	61% 95%
07-LA-5-28.1/28.6 07-0510C4 HB311	WPCP	IN LOS ANGELES COUNTY IN GLENDALE AND BURBANK FROM 0.1 KM NORTH OF WESTERN AVENUE UNDERCROSSING TO 0.4 KM NORTH OF ALAMEDA AVENUE PLANTING AND IRRIGATION	P&D LANDSCAPE MANAGEMENT SERV 999 TOWN & COUNTRY RD 4TH FL ORANGE, CA 92868	AGUILAR, ANGEL 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$365,651 $351,548 $2,011	06/19/06 07/06/06 12/07/09	0% 0% PLANT EST SATIS
07-LA-5-43.0/44.5 07-2X3004 201130		FIRE DAMAGE FROM THE SAYRE FIRE, IN THE SYLMAR AND SANTA CLARITA AREA OF THE LA-5 LA-14 & LA-210 FREEWAY INTERCHANGES DIR'S EMERGE REPAIR FIRE DAMAGE	J. MCLOUGHLIN ENGINEERING, INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	MOGHADDAS, SEYED 25061 W. AVENUE STANFORD, STE 70 VALENCIA, CA 91355 (661)257-0273	$4,250,000 $2,519,078 $921,273	12/02/08 12/02/08 12/28/09	100% 59% OVER RUN
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	KCM SECURITY PAVING JV P.O. BOX867/19010 SLOVER AVE BLOOMINGTON, CA 92316	YOUNG, FRED 13170 TELFAIR AVENUE, SUITE 101 SYLMAR, CA 91342 (818)364-2760	$117,203,691 $35,725,665 $3,495,021	03/27/08 05/01/08 08/23/12	19% 30%
07-LA-5-46.7/47.6 07-4S2404 HA42	SWPPP	IN LOS ANGELES COUNTY NEAR SANTA CLARITA AT COLTRANE AVENUE REPAIR DRAINAGE SYSTEM	BERKELEY ENGINEERING CO., INC. P.O. BOX 7069 BERKELEY, CA 94707	MOHSENZADEH, ALI 13171 TELFAIR AVENUE SYLMAR, CA 91342 (213)792-8867	$692,500 $549,000 $230,490	05/21/08 06/26/08 07/08/09	62% 79%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-49.0/60 07-1X6204 ACIM-005 -(007)E --() HA23	WPCP	IN LOS ANGELES COUNTY IN SANTA CLARITA FROM CALGROVE BOULEVARD UNDERCROSSING TO LAKE HUGHES ROAD UNDERCROSSING SLAB REPLACEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	MOGHEDDAS, SEYED 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$6,340,721 $6,017,541 $909,265	09/15/08 10/01/08 04/30/10	34% 84%
07-LA-10-5.6/8.9 07-2267A4 ACIM-X037-(137)E IMX0-37 1-(8E) --() HA42	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT LITTER REMOVAL DEVICES	POWELL CONSTRUCTORS 8555 BANANA AVE. FONTANA, CA 923355	TAWFIK, GAMAL 11229 S. WOODRUFF DOWNEY, CA 92603 (562)401-3333	$11,170,148 $10,016,325 $330,952	10/04/07 10/25/07 01/10/10	42% 88%
07-LA-10-14.2/18.1 07-222224 ACIM-X037-(134)E NHP0-60 1-(2E) --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS BRIDGE RESTORATION	BALFOUR BEATTY INFRASTRUCTURE,INC. 2012 CECILIA CIRCLE, SUITE101 CORONA, CA 92881	PATEL, PRAVIN 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	$17,997,166 $16,500,831 $214,967	04/27/07 06/04/07 10/21/09	86% 92%
07-LA-10-18.3/21.6 07-166824 HA22	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AND ALHAMBRA FROM 0.3 KM EAST OF STATE STREET OVERCROSSING TO 0.2 KM EAST OF ROUTE 10/710 SE REPLACE EXISTING HOV LANES	GRIFFITH COMPANY 12631 E.IMPERIAL HGWY,BOX2150 SANTA FE SPRINGS, CA 90670	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	$15,515,207 $6,558,291 $1,251,339	07/17/08 08/06/08 11/06/09	39% 42%
07-LA-10-18.3/31.3 07-166814 ER-ACIM-(010)7 --() HA22	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADWAY AND RAMPS	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$131,918,362 $2,930,820 $1,615,595	10/06/08 10/23/08 02/21/12	13% 2%
07-LA-10-18.5/21.7 07-4S1704 HA28	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 10S AT CESAR CHAVEZ AVENUE OVERCROSSING AND ON ROUTE 10 AT VARIOUS LOCATIONS INSTALL CABLE RAILING	BENA COMPANY 2785 PACIFIC COAST HWY #322E TORRANCE, CA 90505	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	$127,480 $47,388 $46,258	02/11/09 02/27/09 06/15/09	77% 37%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-28.0/45.7 07-4L5604 HM3	WPCP	IN LOS ANGELES COUNTY IN EL MONTE BALDWIN PARK WEST COVINA SAN DIMAS AND POMONA FROM RIO HONDO BUSWAY TO GARVEY AVE UNDERCROSSIN REPAIR BRIDGE DECK	O'DONNEL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	SANDOVAL, MARTIN 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (213)798-6063	$1,437,525 $0 $0	03/11/09 03/23/09 02/28/10	0% 0%
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100		$76,522,570 $0 $0	04/30/09 05/18/09	0% 0%
07-LA-10-33.2/35.1 07-2Y4104 HM1	WPCP	IN LOS ANGELES COUNTY IN BALDWIN PARK AND WEST COVINA FROM 0.2 MILE W OF PUENTE AVENUE UNDERCROSSINGTO 0.2 MILE E OF SUNSET AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	$502,000 $0 $0	02/09/09 03/27/09	0% 0%
07-LA-10-/S1.3 07-2M1304 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM ROUTE 10/5 SEPARATION TO 0.1 MILE NORTH OF MISSION ROAD ON-RAMP UN REPLACE BRIDGE JOINT SEALS	SOUTHLAND CONSTRUCTION 3943 IRVINE BLVD NO 40 IRVINE, CA 92602	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	$105,700 $80,890 $0	04/24/08 07/21/08 04/09/09 05/28/09	94% 74%
07-LA-18-/4.5 07-3Y2304 HM1	WPCP	IN LOS ANGELES COUNTY NEAR LLANO FROM 236 RD STREET EAST TO JUNCTION ROUTE 138 RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO P O BOX 50085 WATSONVILLE, CA 95077	VAZIRANI, M R 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	$781,885 $0 $0	12/29/08 01/14/09 05/27/09	0% 0%
07-LA-27-6.9/0 07-4S3504 HA42	WPCP	IN LOS ANGELES COUNTY AT GLENVIEW AT 0.2 KM NORTH OF HAPPY TRAIL RESURFACE ASPHALT CONCRETE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	CASTILLO, ELOY 9100 S. SEPULVEDA BLVD., SUITE 200 LOS ANGELES, CA 90045 (310)345-6275	$526,290 $519,048 $0	12/11/06 01/03/07 09/14/07	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-27-14.8/17 07-2Y4904 HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM VALERIO STREET TO NORDHOFF STREET RUBBERIZED HOT MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	RAMIN, SIXTO M 12975 CULVER BLVD LOS ANGELES, CA 90066 (213)216-4406	$960,511 $0 $0	01/20/09 02/09/09	0% 0%
07-LA-39-30.6/30.6 07-231204 ACST-P039-(020)E P0-39 0-(0E) --() HA21	SWPPP	IN LOS ANGELES COUNTY NEAR FALLING SPRINGS AT NORTH FORK SAN GABRIEL RIVER BRIDGE REPLACE BRIDGE FOUNDATION	J. MCLAUGHLIN ENGINEERING CO. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730	CHOU, MICHAEL 12901 E. RAMONA BLVD. SUITE H IRWINDALE, CA 91076 (626)338-3430	$2,355,509 $2,184,076 $61,209	11/08/07 12/03/07 06/11/10	95% 91%
07-LA-47-.9/2 07-224804 ACNH-P047-(008)E --() HA21	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 KM WEST OF HARBOR BOULEVARD UNDERCROSSING TO 0.1 KM EAST OF FERRY STREET UNDERCROSS REPAIR BRIDGE DECKS	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	TRAN, K. 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$7,692,291 $7,564,047 $35,619	10/04/07 11/05/07 06/30/09	14% 98%
07-LA-47-3.5/4.5 07-265004 HA21	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES FROM 0.1 MILE NORTH OF OCEAN BOULEVARD TO 0.1 MILE SOUTH OF ROUTE 103 APPROACH SPAN SEISMIC RETROFIT	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	AKBARIAN, MASSOD 17912 CRUSAKER AVENUE, SUITE 101 CERRITOS, CA 90703 (562)860-3085	$2,646,770 $1,139,055 $149,560	08/19/08 09/04/08 12/31/09	71% 43%
07-LA-47-3.5/4.5 07-2X1704 HM3		LA-47 AT THE SCHUYLER-HEIM LIFT-BRIDGE IN THE CITY OF LONG BEACH, LA COUNTY, DIR'S EMERGENCY F.A. REINFORC BRDG RAILNG POSTS W/WELD L-BRACKE	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	AKBARIAN, MASSOD 17912 CRUSADER AVENUE, SUITE 101 CERRITOS, CA 90703 (562)860-3085	$410,000 $34,097 $0	06/10/08 06/18/08 04/30/09	100% 8% OVER RUN
07-LA-47-4.6/4.6 07-4S2304 HA42	WPCP	IN LOS ANGELES CO.IN LOS ANGELES AT HENRY FORD AVENUE OFF RAMP. IMPROVE DRAINAGE SYSTEM.	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA, CA 92711	GALLARDO, SAM 18730 S WILMINGTON AVE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$236,596 $235,805 $91,720	01/06/09 01/21/09 06/30/09	81% 95%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-/2.1 07-3Y5004 HM2	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES ON ROUTE 47 AND ON ROUTE 110 RESTORE PLANTING	NATURES IMAGE INC 20472 CRESCENT BAY DR., #102 LAKE FOREST, CA 92630	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$133,969 $12,351 $12,351	02/17/09 03/09/09 03/24/10	16% 9%
07-LA-57-3.8/0 07-2Y9104 HM4	WPCP	IN LA COUNTY IN DIAMOND BAR AT 0.7 MILES SOUTH OF ROUTE 57/60 SEPARATION REPLACE OVERHEAD SIGN BRIDGE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION 1792 KAISER AVE. IRVINE, CA 92614	SANDOVAL, MARTAIN 721 BREA CANYON RD., STE. 6 WALNUT, CA 91789 (909)594-3720	$554,860 $0 $0	03/16/09 03/27/09 08/17/09	0% 0%
07-LA-60-11.8/23.3 07-1294V4 ACNH-P060-(130)E LN62-07 0-(0E) --() HB5 HB5 HB311	SWPPP	IN LOS ANGELES COUNTY AT HACIENDA HEIGHTS AND ROWLAND HEIGHTS AT VARIOUS LOCATIONS CONSTRUCT HOV LANE AND SOUNDWALLS	SKANSKA USA CIVIL WEST CALIF 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	BASHOURA, YANINA 721 BREA CANYON ROAD #6 WALNUT, CA 91789 (909)594-3739	$116,931,331 $82,169,318 $3,881,229	03/13/07 04/18/07 12/30/10	81% 71%
07-LA-60-/30.5 07-243904 ACST-P060-(134)E G P0-60 1-(4E) --() HB1	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM BOYLE STREET UNDERCROSSING TO 0.3 KM WEST OF RESERVOIR STREET UNDERCROSSING PLACE ASPHALT CONCRETE	PETERSON CHASE GENERAL ENGINEERING 1792 KAISER AVENUE IRVINE, CA 92614-5706	SANDOVAL, MARTIN 721 BREA CANYON ROAD, #6 WALNUT, CA 91789 (909)594-9311	$6,844,303 $2,429,158 $987,221	07/11/08 07/23/08 11/30/09	54% 35%
07-LA-71-/2 07-4L8004 HM3	WPCP	IN LOS ANGELES COUNTY IN SAN DIMAS AND POMONA FROM ROUTE 10/71 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING TREAT BRIDGE WITH DECK METHACRYLATE	POWELL CONSTRUCTORS 8555 BANANA AVE. FONTANA, CA 92335	DOUGHLY, JOE 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-9311	$287,744 $0 $0	04/20/09 05/07/09 09/14/09	0% 0%
07-LA-72-5.5/6.7 07-4H3304 HB4N	WPCP	IN LOS ANGELES COUNTY IN WHITTER AT VARIOUS LOCATIONS FROM O.1 MILE EAST OF BROADWAY TO 0.3 MI ES WEST OF ESPERANZA AVENUE UPGRADE TRAFFIC SIGNALS & LIGHTING	PRO TECH ELECTRIC 3535 E. COAST HWY. NO. 325 CORONA DEL MAR, CA 92625	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$266,468 $0 $0	04/13/09 05/28/09	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-9.8/10 07-1Y6504 HA21	WPCP	IN LOS ANGELES COUNTY IN COMPTON AT ACACIA AVENUE UNDERCROSSING AND AT COLLEGE OVERHEAD REPAIR EROSION AND SPALLS	PK CONSTRUCTION 2126 N. FAIR OAKS ALTA DENA, CA 91001	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$438,590 $235,686 $0	04/06/06 04/18/06 05/15/09	100% 54% OVER RUN
07-LA-91-10.6/13.4 07-2X3204 20.10 201.13		LA-91 FR SANTA FE AV TO N.LONG BEACH OH INCLUDING LA-91/710 INTERCHANGE REPAIRING DAMAGE DIR'S EMERGENCY F.A. CONTRACT REPAIR DAMAGE TO ROADWAY,MBGR,IRR.LIGHT	ORTIZ ENTERPRISES, INC. 6 CUSHING, SUITE 200 IRVINE, CA 92618	WANG, MIKE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$585,000 $398,603 $25,047	12/31/08 01/07/09 04/16/09	100% 68% OVER RUN
07-LA-91-15.4/20.5 07-2Y4604 HM1A	WPCP	IN LOS ANGELES COUNTY IN BELLFLOWER CERRITOS AND ARTESIA FROM ARDMORE AVE UNDERCROSSING TO CARMENITA ROAD OVERCROSSING. COLD PLANE/RHMA-G OVERLAY	R.J. NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92865	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$252,869 $0 $0	03/16/09 03/27/09 08/03/09	0% 0%
07-LA-91-17.8/18.8 07-180004 ACNH-P091-(125)E --() HA25	SWPPP	IN LOS ANGELES COUNTY IN ARTESIA AND CERRITOS FROM 0.4 KM WEST OF PIONEER BOULEVARD UNDERCROSSING TO 0.2 KM EAST OF NORWALK BOULEV PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA 92570	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$2,277,076 $2,225,486 $3,200	01/05/06 01/23/06 03/15/10	0% 0% PLANT EST UNSAT
07-LA-101-2.6/2.6 07-4T0004 HB4N	WPCP	IN LOS ANGELES CO IN LOS ANGELES AT 0.1 MILE SOUTH OF BONNIE BRAE STREET OVERCROSSING. INSTALL OVERHEAD SIGN STRUCTURE	TDS ENGINEERING 1014 S. WESTLAKE BLD.STE14136 WESTLAKE, CA 91361	IZADPANAH, MOE 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	$151,579 $0 $0	03/12/09 03/25/09	0% 0%
07-LA-101-14.4/0 07-4K1504 HB312	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT NAGLE AVENUE CONSTRUCT SOUNDWALL	LH ENGINEERING CO INC 708 N VALLEY ST NO Q ANAHEIM, CA 92801	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$1,015,853 $374,320 $196,695	01/05/09 02/09/09 12/11/09	51% 37%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-103-.1/.9 07-4L9304 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT UNION PACIFIC OVERHEAD AND AT ANAHEIM STREET OVERHEAD CLEAN AND TREAT BRIDGE DECK	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$350,366 $0 $0	01/06/09 01/21/09 06/30/09	0% 0%
07-LA-103-1.8/2.3 07-4C0604 HA42	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND LONG BEACH AT VARIOUS LOCATIONS FROM I STREET TO ROUTE 1/103 SEPARATION INSTALL DRAINAGE FACILITIES	HIGHLAND CONSTRUCTION, INC. 5133 N. PIXLEY STREET ORANGE, CA 92868	JAHROMI, R. 11229 SOUTH WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$560,847 $595,119 $1,440	05/09/08 05/21/08 10/02/09	72% 100%
07-LA-105-.7/.9 07-178504 DPM-6207-(044)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM JUNCTION ROUTE 1 TO 0.1 KM WEST OF NASH STREET WIDEN OFF RAMP	BEADOR CONSTRUCTION COMPNAY, INC. 26320 LESTER CIRCLE CORONA, CA 92883	GALLARDO, SAMUEL 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$9,718,560 $6,121,734 $854,301	06/24/08 07/10/08 02/28/10	50% 63%
07-LA-105-4.1/4.1 07-4S7204 HA42	WPCP	IN LOS ANGELES COUNTY IN HAWTHORNE AT DOMINGUEZ CHANNEL. SLOPE PAVING.	BELAIRE-WEST LANDSCAPE INC P O BOX 6270 BUENA PARK, CA 90622-6270	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$298,060 $29,833 $29,833	12/10/08 01/05/09 07/20/09	67% 11%
07-LA-105-8.4/15.8 07-4L9404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS BR IDGE LOCATIONS FROM STANFORD AVENUE UNDERCROSSING TO E105-19/105 CONNECTOR OVERCROSSING REPLACE SPALL,AND JOINT SEALS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$159,118 $140,843 $140,843	12/29/08 01/16/09 06/02/09	91% 89%
07-LA-110-.9/21.5 07-4L9504 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ROUTE 110/47 SEPARATION TO VENICE BOULEVARD UNDERCROSSING REPLACE JOINT SEALS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	NJOYA, DAVID 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$545,737 $538,493 $171,757	05/02/08 05/21/08 06/30/09	93% 93%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-10.3/23.8 07-4E1804 HM3	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES AT VARIOUS LOCATIONS FROM 168TH STREET UNDERCROSSING TO BEAUDRY AVENUE UNDERCROSSING REPAIR BRIDGE JOINT SEALS	T & G CONSTRUCTION, INC. 1227 BRIDGE STREET, SUITE B YUBA CITY, CA 95991	NJOYA, DAVID 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$169,100 $69,945 $66,820	03/13/09 03/27/09 07/30/09	47% 41%
07-LA-110-11.5/14.2 07-3Y2104 HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 149TH STREET OVERCROSSING TO 111TH PLACE OVERCROSSING REPLACE SLABS AND SEAL JOINTS	J MC LOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	HUSSAIN, MUSTAFA 1200 S. SEPULVEDA BLVD. LOS ANGELES, CA 90025 (424)202-8056	$3,142,162 $2,385,133 $86,788	05/02/08 05/21/08 09/08/09	76% 74%
07-LA-110-21.4/23.6 07-4L9604 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF VENICE BOULEVARD UNDERCROSSSING TO TEMPLE STREET CLEAN AND TREAT BRIDGE DECK	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	WANG, SIMON YEH-FU 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	$245,659 $37,349 $37,349	02/02/09 02/13/09 08/11/09	8% 15%
07-LA-110-22.0/23.2 07-246704 ACST-0110-(793)E 01-10 7-(3E) --() TEA1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM 7TH STREET OVERCROSSING TO 0.1 KM SOUTH OF 3RD STREET OVERCROSSING TREAT MEDIAN AND GORE AREAS	BEADOR CONSTRUCTION 26320 LESTER CIRCLE CORONA, CA 92883	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$502,715 $509,585 $0	02/22/08 03/21/08 02/17/09 05/12/09 COMPLETED	100% 100%
07-LA-110-22.5/23.8 07-4L7904 HB4N	WPCP	IN LOS ANGELES CO IN LOS ANGELES AT VARIOUS LOCATIONS FROM 8TH STREET UNDERCROSSING TO 0.1 MI SO. OF TEMPLE STREET UNDERCROSSING REMOVE AND REPLACE OVERHEAD SIGNS.	PETERSON CHASE 1792 KAISER AVE IRVINE, CA 92614	PATEL, PRAVIN 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	$127,970 $0 $0	03/11/09 03/23/09 06/23/09	0% 0%
07-LA-110-24.5/25.5 07-243504 ACST-S110-(010)E G S1-10 0-(0E) --() HB1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.3 KM SOUTH OF STADIUM WAY OVERCROSSING TO 0.4 KM SOUTH OF ROUTE 110 AND 5 SEPARATION INSTALL OVERHEAD SIGNS AND RESTRIPE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$2,595,174 $2,603,386 $0	11/14/05 11/23/05 05/30/09	57% 96%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-118-2.4/5.9 07-2Y5904 HM1A	WPCP	IN LOS ANGELES COUNTY, IN LOS ANGEL ES FROM .06 PM EAST OF CANOGA AVENU UNDERCROSSING TO 0.15 PM EAST OF RESEDA BOULEVARD OVERCROS RAC OVERLAY RAMPS	ORTIZ ASPHALT, INC. P.O. BOX 883 COLTON, CA 92324	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$494,534 $0 $0	01/12/09 01/27/09	0% 0%
07-LA-126-/5.6 07-3Y2804 HM1B	WPCP	IN LOS ANGELES COUNTY FROM VENTRURA COUNTY LINE TO 0.6 MI WEST OF ROUTE 5/126 SEPARATION. SLURRY SEAL	VALLEY SLURRY SEAL COMPANY P.O. BOX 981330 WEST SACRAMENTO, CA 95798	AJAMAL, ABDUL 13171 TELFAIR AVENUE, SUITE 101 SYLMAR, CA 91342 (805)797-1348	$890,750 $347,090 $347,090	03/25/09 04/10/09 08/14/09	19% 39%
07-LA-134-1.9/2.3 07-188504 HE11	SWPPP	IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY P.O. BOX 2150 SANTA FE SPRINGS, CA 90670	SIMON WANG 1615 SOUTH WALL STREET LOS ANGELES, CA 90015 (213)620-2039	$30,223,959 $15,036,565 $824,068	02/23/07 03/12/07 11/15/10	80% 50%
07-LA-134-5.9/8.6 07-182704 HA25	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC P.O.BOX 6270 BUENA PARK, CA. 90622	RESLER, CAESAR 2090 FERN LN. GLENDALE, CA. 91208 (818)637-2506	$2,293,110 $1,992,969 $30,230	08/07/07 09/10/07 10/26/11	0% 0% PLANT EST SATIS
07-LA-134-11.5/13 07-182604 ACNH-P134-(033)E --() HA25	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AND PASADENA FROM 0.3 KM WEST OF FIGUEROA STREET UNDERCROSSING TO ORANGE GROVE BOULEVARD OVER PLANTING AND IRRIGATION	P&D CONSULTANTS, INC. 999 TOWN & COUNTRY RD. 4TH FL ORANGE, CA. 92868	AGUILAR, ANGEL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2514	$1,345,171 $1,310,153 $3,019	12/01/05 12/09/05 09/25/09	16% 97%
07-LA-134-/1 07-2Y8504 HM1A	WPCP	IN LOS ANGELES COUNTY IN BURBANK AT VARIOUS LOCATIONS FROM ROUTE 134/170 SEPARATION TO 0.2 KM EAST OF CAHUENGA BOULEVARD RESURFACE RAMPS	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)386-1200	MOGHADDA, SEYED (SYD) 25061 W AVENUE STANDFORD #70 VALENCIA, CA 91355 (661)257-0273	$194,238 $16,899 $0	04/14/08 04/28/08 05/29/09	2% 8%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-43.4/46.7 07-3Y4904 HM1	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LANCASTER AND PALMDALE ON ROUTE 14 FROM ROUTE 14/138 SEPARATION TO AVENUE D GRIND EXITIG CONCRETE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	TIEU, FRED 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	$3,633,360 $0 $0	04/24/09 05/12/09	0% 0%
07-LA-138-47.8/49 07-239614 ACST-P138-(042)E G P1-38 0-(2E) --() HB1	SWPPP	IN LOS ANGELES COUNTY IN PALMDALE FROM 0.1 KM WEST OF 45TH STREET TO 0.4 KM NORTH OF AVENUE R RECONSTRUCT INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077	CARRANZA, ALVARO 45120 13TH ST W LANCASTER, CA 93534 (661)726-0148	$6,745,710 $6,314,117 $0	01/15/08 01/28/08 05/28/10	89% 94%
07-LA-138-51.9/52.5 07-127214 HE13	SWPPP	IN LOS ANGELES COUNTY IN LITTLEROCK FROM 60TH STREET EAST TO 1.6 KM EAST OF 60TH STREET EAST WIDEN CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534	$4,757,173 $4,251,195 $0	06/10/08 06/20/08 04/30/09	56% 93%
07-LA-138-56.2/57.2 07-127234 HE13	SWPPP	IN LOS ANGELES COUNTY AT LITTLEROCK FROM 96TH STREET EAST TO 106TH STREET EAST WIDEN CONVENTIONAL HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	HIN HARTANTO 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$5,336,002 $5,100,527 $5,545	03/03/08 03/18/08 06/16/10	77% 95%
07-LA-138-60.0/60.4 07-4S2704 HB4N	WPCP	IN LOS ANGELES COUNTY AT PEARBLOSSOM FROM 129TH STREET EAST TO 133RD STREET EAST INSTALL SIGNAL AND LIGHTING	CALIFORNIA ENGINEERING AND CONTRACTING INC 16027 BROOKHURST ST SUITE G24 FOUNTAIN VALLEY CA 92708 (714)708-3544	MANNAA, HASSAN 13171 TELFAIR AVENUE SYLMAR, CA 91342 (818)364-2760	$204,302 $162,062 $0	06/26/08 07/25/08 04/24/09	63% 87%
07-LA-138-69.3/75 07-3Y2704 HM1B	WPCP	IN LOS ANGELES COUNTY IN PALMDALE FROM ROUTE 138/18 JUNCTION TO SAN BERNARDINO COUNTY LINE APPLY ASPHALT RUBBER SEAL COAT	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY RD PICO RIVERA, CA 90660	VAZIRANI, M R 45120 13TH ST W LANCASTER, CA 9354 (661)726-0148	$589,601 $0 $0	02/23/09 03/05/09	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-19.8/23.3 07-4S9004 HA22	WPCP	IN LOS ANGELES COUNTY IN LA CANADA FLINTRIDGE AND PASADENA FROM ROUTE 2/210 SEPARATION TO LINCOLN AVENUE UNDERCROSSING REPLACE SLABS	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$613,935 $3,775 $3,400	02/09/09 02/27/09 12/30/09	0% 1%
07-LA-210-29.5/30.7 07-228104 HB311	SWPPP	IN LOS ANGELES COUNTY IN AND NEAR ARCADIA FROM ROUTE 210/164 SEPARATION TO 0.1 KM WEST OF BALDWIN AVENUE UNDERCROSSING CONSTRUCT SOUNDWALLS	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON, CA 94583	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$6,906,116 $4,361,690 $555,239	01/22/08 02/05/08 01/31/10	57% 63%
07-LA-210-33.3/46.8 07-129934 ACIM-210 -(791)E --() HB4N	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CLOSED CIRCUIT TELEVISION SYSTEM	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA, CA 92883	YUE, WARREN 12901 RAMONA BLVD. SUITE H IRWINDALE, CA 91706 (626)338-3430	$10,619,977 $8,960,168 $255,056	07/06/07 07/31/07 12/07/09	74% 84%
07-LA-210-34.2/44.6 07-1M4104 HM3	WPCP	IN LOS ANGELES COUNTY IN MONROVIA, DUARTE, IRWINDALE, AZUSA AND GLENDORA FROM CALIFORNIA AVENUE UNDRCROSSING TO 57/210 SEPARATIO REPLACE JOINT SEALS.	BUGLER CONSTRUCTION 5524 C SPRINGDALE AVE NO.96 PLEASANTON, CA 94588	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA 91754 (323)981-1795	$359,975 $336,108 $0	12/02/08 01/05/09 04/08/09 04/29/09	100% 100% COMPLETED
07-LA-210-40.6/42.1 07-231404 HB311	SWPPP	IN LOS ANGELES COUNTY IN GLENDORA FROM CITRUS AVENUE OVERCROSSING TO GLENDORA AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	KAROUT, REDA 12901 RAMONA BLVD. STE H IRWINDALE, CA 91706 (626)338-3430	$8,512,499 $7,367,236 $509,864	11/20/07 12/18/07 08/09/10	85% 87%
07-LA-210-46.2/49.3 07-172174 HE14	SWPPP	IN AND NEAR LAVERNE AND CLAREMONT FROM SAN DIMAS CANYON ROAD TO 0.2 MILES WEST OF TOWNE AVENUE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596	KAROUT, REDA 12901 RAMONA BLVD. #H IRWINDALE, CA 91706 (626)338-3430	$1,519,820 $1,449,853 $2,760	08/02/05 08/11/05 08/18/09	97% 94%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-48.9/49.3 07-242704 HB311	SWPPP	IN LOS ANGELES COUNTY IN LA VERNE AND CLAREMONT FROM 1.3 KM EAST OF FRUIT STREET OVERCROSSING TO LIVE OAK WASH CONSTRUCT SOUND BERM	LT. ENGINEERING 27601 FORBES RD., STE #54 LAGUNA NIGUEL, CA 92677	RAJ PUNJABI 1041 W. BADILLO ST. SUITE 112 COVINA, CA 1722 (626)339-1601	$539,588 $497,920 $1,600	02/13/08 03/12/08 09/04/09	79% 95%
07-LA-210-49.3/52.1 07-1264F4 HE14	SWPPP	IN LOS ANGELES COUNTY IN CLAREMONT FROM THOMPSON CREEK BRIDGE TO SAN BERNARDINO COUNTY LINE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON ST. WINCHESTER, CA 92596	KAROUT, REDA 12901 RAMONA BLVD. #11 IRWINDALE, CA 91706 (626)338-3430	$1,763,256 $1,729,210 $3,360	07/13/05 07/28/05 07/09/09	98% 97%
07-LA-210-/44 07-243304 ACST-X037-(139)E G X0-37 1-(9E) --() HB1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 57 AND ON ROUTE 210 CONSTRUCT METAL BEAM GUARD RAIL	J FLETCHER CREAMER AND SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	KAROUT, REDA 1041 BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$4,515,369 $2,234,965 $353,215	06/02/08 06/24/08 09/23/09	63% 49%
07-LA-210-/6 07-3Y3904 HM1B	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/210 SEPARATION TO ROUTE 118/210 SEPARATION REPLACE CONCRETE PAVEMENT	J MC LOUGHLIN ENGINEERING CO. INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	CHAVEZ, EFRAIM 13171 TELFAIR AVE., SUITE 101 SYLMAR, CA 91342 (818)364-2760	$1,704,284 $1,180,645 $898,236	02/11/09 03/05/09 07/27/09	47% 69%
07-LA-213-.3/1 07-4S6704 OTS- -( ) --() HB1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 19TH STREET TO 9TH STREET INSTALL METAL BEAM GUARD RAIL	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)769-7025	ROBILLOS, RAMON 12975 W CULVER BLVD LOS ANGELES, CA 90034 (213)798-6008	$240,459 $248,635 $86,734	10/31/08 11/10/08 06/30/09	57% 100%
07-LA-213-3.4/8 07-3Y4304 HM1	WPCP	IN LOS ANGELES COUNTY IN RANCHO VERDES LOS ANGELES LOMITA AND TORRANCE FROM AVENIDA APPRENDA TO CARSON STREET MICROSURFACING EXITING ROADWAY	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$781,688 $4,250 $4,250	04/01/09 04/15/09 12/25/09	14% 1%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-5.7/5.7 07-4S2104 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT LOMITA BOULEVARD AND WESTERN AVENUE INSTALL TRAFFIC SIGNAL	PETERSON CHASE ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA 92614	WANG, PAUL 14620 CARMENITA RD. NORWALK, CA 90650 (562)926-2537	$509,605 $507,342 $40,680	02/08/08 02/27/08 06/05/09	100% 95%
07-LA-213-7.9/0 07-4S7904 HB1	WPCP	IN LOS ANGELES COUNTY IN TORRANCE LOS ANGELES AT WESTERN AVENUE CARSON STREET INSTALL TRAFFIC SIGNAL AND LIGHTING	FREEWAY ELECTRIC P.O. BOX 7745 RIVERSIDE, CA 92513	WANG, PAUL 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$168,168 $0 $0	04/27/09 05/28/09	0% 0%
07-LA-405-13.3/14.7 07-3Y2604 HM1B	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND TORRANCE FROM VERMONT AVENUE UC TO 0.2 MILE SOUTH OF VAN NESS AVENUE UNDERCROSSING. COLD PLANE AND RHMA OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA, CA 92878	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,042,000 $416,394 $416,394	12/23/08 01/12/09 08/31/09	44% 40%
07-LA-405-25.9/29.5 07-1178U4 ACNH-405 -(048)N 40-5 30-(8NS)T 6207- 034-() HB5	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS CONSTRUCT HOV LANES	BALFOUR BEATTY CONSTR. INC. 419 SOUTH HINDRY AVE., STE C INGLEWOOD, CA 91792	VENTOCILLA, JOSE (310)410-9862	$121,385,626 $115,776,081 $730,852	09/28/04 10/06/04 07/01/09	100% 94%
07-LA-405-39.0/39 07-2X3504 SHA42T		NB 405 TRANSITION TO BOTH NB & SB 101 BRIDGE NO. 53-741G, IN THE SHERMAN OAKS AREA DIR'S EMERGENCY F.A. CONTRACT REPAIR FAILED APPROACH SLABS & FILL SLOPE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614	EID, EMILE 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$4,108 $0 $0	03/27/09 03/27/09 03/27/10	0% 0%
07-LA-405-40.1/46.2 07-218304 ACIM-405 -(055)E --() HA25	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.2 KM SOUTH OF BURBANK BOULEVARD OVERCROSSING TO DEVONSHIRE STREET UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY ROAD PERRIS CA 92570 (951)675-8200	PATEL, JAGDISH 5160 HASKELL AVENUE ENCINO, CA 91436 (818)788-3303	$2,498,988 $2,325,748 $4,512	11/01/06 12/01/06 05/07/09 05/26/09	0% 0% PLANT EST SATIS

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-/12.6 07-244404 ACIM-405 -(929)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH, CARSON AND SIGNAL HILL FROM LOS ANGELES AND ORANGE COUNTY LINE TO ROUTE 405 AND 110 SEPARATIO SLAB REPLACEMENT AND GRINDING	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE. IRVINE, CA 92614-5706	ZAWISTOWSKI, TOM 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$14,177,015 $13,530,731 $278,329	11/10/05 11/23/05 12/01/09	88% 93%
07-LA-405-/48.6 07-243604 ACIM-X037-(140)E X0-37 1-(0E) --() HB1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SAN GABRIEL RIVER BRIDGE TO ROUTE 405/5 SEPARATION INSTALL METAL BEAM GUARD RAIL	PETERSON CHASE GENERAL 1792 KAISER AVE IRVINE, CA 92614-5706	NJOYA, DAVID 18730 S WILMINGTON AVE STE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$6,161,110 $4,635,921 $113,608	02/28/08 03/12/08 08/31/09	78% 76%
07-LA-605-.3/9.9 07-2Y7304 HM3	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH LAKEWOOD CERRITOS NORWALK DOWNEY & SATA FE SPRING FROM SPRING STREET OVERCROSSING TO DAVENRICH TREAT BRIDGE WITH METHACRYLATE	POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$454,148 $0 $0	04/16/09 05/04/09 11/12/09	0% 0%
07-LA-605-11.2/25.8 07-2Y7404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS	TRUESDELL CORPORATION 1310 W 23RD STREET TEMPE, AZ 85282	HUSSAIN, MUSTAFA 1200 S SEPULVEDA BLVD LOS ANGELES, CA 90025 (310)478-7970	$613,608 $374,663 $136,297	01/27/09 02/13/09 07/17/09	50% 60%
07-LA-605-15.6/25.1 07-3Y2404 HM1B	WPCP	IN LOS ANGELES COUNTY IN INDUSTRY PICO RIVERA BALDWIN PARK AND IRWINDALE FROM ROSE HILLS OVERHEAD TO SANTA FE FLOOD BASIN BRIDGE CONCRETE SLAB REPLACEMENT REPAIR	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	KAROUT, REDA 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$695,471 $0 $0	04/08/09 04/24/09 11/05/09	0% 0%
07-LA-710-9.4/18.4 07-183114 ACNH-710 -(786)N --() HA22	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH CARSON, COMPTON, PARAMOUNT, LYNWOOD AND SOUTH GATE AT VARIOUS LOCATIONS REHABILITATE ROADWAY	ATKINSON CONSTRUCTION L.P. 27422 PORTOLA PKWY., STE 250 FOOTHILL RANCH, CA 92610	MOUSSA, NAZEM 17912 CRUSADER AVE., SUITE 101 CERRITOS, CA 90703 (562)860-3085	$147,067,014 $86,400,794 $7,406,769	05/31/07 07/05/07 12/17/12	27% 59%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-16.1/18.4 07-259904 HA22	SWPPP	IN LOS ANGELES COUNTY IN LYNWOOD AND SOUTH GATE FROM 0.7 KM NORTH OF ROUTE 710/105 SEPARATION TO FIRESTONE BOULEVARD OVERCROSSING PLACE RUBBERIZED HOT MIX ASPHALT	SULLY MILLER CONTRACTING COMPANY 1100 E ORANGETHORPE SUITE 200 ANAHEIM CA 92801 (714)578-9600	SAAD, HUSSEIN 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$29,882,754 $282,251 $205,109	08/19/08 09/16/08 12/03/11	8% 1% SUSPENDED
07-LA-710-18.2/26.5 07-2Y4804 HM1A	WPCP	IN LOS ANGELES COUNTY,AT VARIOUS LOCATIONS FROM 0.2KM SOUTH OF FIRESTONE BOULEVARD OVERCROSSING TO ROUTE 710/10 SEPARATION. COLD PLANE AC PAVEMENT AND RHMA	ORTIZ ASPHALT PAVING P.O. BOX 883 COLTON, CA 92324	WANG, MIKE 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$859,385 $18,729 $18,210	12/03/08 12/18/08 06/19/09	76% 2%
07-LA-710-21.9/21.9 07-4S9904 HA42	SWPPP	IN LOS ANGELES COUNTY AT VERNON AT ATLANTIC BOULEVARD UNDERCROSSING CONSTRUCT SLOPE PAVING	O'DONNEL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	GALLARDO, SAM 18730 S. WILMINGTON AVE., SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$136,950 $0 $0	04/16/09 04/28/09 09/02/09	0% 0%
07-LA-5707-/0 07-201604 HA12	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AT SILVERLAKE MAINTENANCE STATION RECONSTRUCT MAINTENANCE STATION	MEPCO SERVICES INC 9634 WASHBURN ROAD UNIT B DOWNEY CA 90241 (562)803-9499	AZIMA, HASSAN 2550 CORPORATE PLACE, SUITE C-107 MONTEREY PARK, CA. 91754 (323)981-1795	$4,868,938 $4,629,579 $0	12/02/05 12/21/05 05/30/09	100% 95% OVER RUN
07-VEN-1-9.8/14.2 07-3Y4804 HM1	WPCP	IN VENTURA COUNTY IN VENTURA FROM CARYL ROAD TO 0.9 MILE SOUTH OF PLEASANT VALLEY ROAD OVERCROSSING APPLY SLURRY SEAL	VALLEY SLURRY SEAL COMPANY P.O. BOX 981330 WEST SACRAMENTO, CA 95798	CASTILLO, ELOY 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)345-6275	$815,207 $722,192 $722,192	03/16/09 04/10/09 08/17/09	24% 85%
07-VEN-1-12.8/21.5 07-2Y8104 HM3	WPCP	IN VENTURA COUNTY IN VENTURA AND OXNARD FROM HUENEME ROAD UNDERCROSSING TO VENTURA OVERHEAD TREAT BRIDGE DECK	DEBRUIN P.O. BOX 1355 FRENCH CAMP, CA 95231	DIPSIA, MIKE 1525 RANCH CONEJO BLVD., SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$225,962 $119,202 $0	02/13/09 02/24/09 05/04/09	39% 53%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-23-3.5/11.4 07-115454 HP21-6207-(036)L 620-7 03-() --() HE13	SWPPP	IN VENTURA COUNTY IN THOUSAND OAKS AND MOORPARK FROM THOUSAND OAKS BOULEVARD UNDERCROSSING TO NEW LOS ANGELES AVENUE UNDERCROSSIN WIDEN ROADWAY AND SOUND WALL	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	EID, EMILE 1525 RANCHO CONEJO BLVD. SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$63,078,784 $61,394,472 $162,653	04/04/06 04/17/06 05/20/09	0% 0% PLANT EST SATIS
07-VEN-23-20.7/21.1 07-1X8904 201130		CLEAR STORM DEBRIS FROM BENEATH 2 VEN-23 BRIDGES (BRIDGE #52-11 & BRIDGE #53-424 SECTIONS OF GRIMES CREEK CHANNEL DIR'S EMERGENCY CLEAR STORM DEBRIS TO MAINTAIN CHANNEL FLO	ALLIANCE CONSTRUCTION, INC 2245 STATHAM BLVD OXNARD, CA 93033	ABUMUHOR, ISSAM 1525 RANCHO CONEJO BLVD., #102 TOUSAND OAKS, CA 91320 (805)375-9247	$235,000 $135,035 $0	01/26/08 01/28/08 05/25/09	40% 57% SUSPENDED
07-VEN-33-7.8/8 07-4K6304 HA-23		IN VENTURE COUNTY, VENTURA 33 FROM PM 7.8 NORTHEAST TO PM 8.0, BOARDER OF THE OAK VIEW VILLAGE. DIR'S EMERGENCY F.A. CONTRACT STABILIZE & REPAIR A STORM DAMAGED ROADWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	DORRI, MIKE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)480-4928	$5,985,000 $5,902,915 $0	02/14/05 02/14/05 04/10/08	100% 100%
07-VEN-33-16.3/22.1 07-3Y0804 HM2	WPCP	IN VENTURA COUNTY NEAR OJAI AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF MATILIJA ROAD SOUTH TO 2.7 MILES NORTH OF BEAR CREEK BRID INSTALL DRAINAGE FACILITIES	RSB GROUP INC 22600 G LAMBERT STREET NO 140 LAKE FOREST CA 92630 (949)454-1999	ABUMUHOR, ISSAM 1525 RANCHO CONEJO BLVD., # 102 THOUSAND OAKS, CA 91320 (805)375-9247	$124,950 $0 $0	01/21/09 02/09/09 10/30/09	0% 0% SUSPENDED
07-VEN-33-24.8/26.9 07-3Y0704 HM2	WPCP	IN VENTURA COUNTY NEAR OJAI AT VARIOUS LOCATION FROM 0.2 MILE SOUTH OF SESPE RIVER ROAD TO 1.9 MILES NORTH OF SESPE RIVER ROAD CLEAN AND INSTALL CULVERTS	SUMMER CONSTRUCTION INC PO BOX 30 SANTA PAULA CA 93061 (805)933-9364	DIPSIA, MIKE 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)375-9247	$127,791 $1,199 $770	01/08/09 02/24/09 07/31/09	28% 1%
07-VEN-33-32.5/48.4 07-3Y1304 HM2	WPCP	IN VENTURA COUNTY NEAR OJAI AT VARIOUS LOCATIONS FROM 5 MI SOUTH OF GODWIN CANYON BRIDGE TO0.1 MI SOUTH OF LOCKWOOD VALLEY ROAD CLEAN AND INSTALL CULVERTS	ELEVATION GENERAL ENGINEERING CONTRACTORS INC 2333 A STREET SANTA MARIA CA 93455 (805)922-4366	DIPSIA, MIKE 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)375-9247	$235,499 $5,599 $1,234	02/09/09 03/03/09 10/31/09	19% 2%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-33-42.0/48.5 07-2Y6404		IN VENTURA COUNTY NEAR OJAI FROM 0.7 MILE SOUTH OF PINE MOUNTAIN ROAD TO LOCKWOOD VALLEY ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ABUMUHOR, ISSAM 1525 RANCHO CONEJO BLVD., # 102 THOUSAND OAKS, CA 91320 (805)375-9247	$994,697 $0 $0	02/02/09 02/17/09 08/01/09	0% 0% SUSPENDED
HM1A	WPCP						
07-VEN-33-52.4/57.3 07-3Y0904		IN VENTURA COUNTY NEAR OJAI AT VARIOUS LOCATIONS FROM 3.9 MILES NORTH OF LOCKWOOD VALLEY ROAD TO 0.5 MILE SOUTH OF COUNTY LIMIT CLEAN CULVERT AND REPAIR HEADWALL	V A P CONSTRUCTION INC 16129 PEPPERTREE LANE LA MIRADA CA 90638 (714)253-3270	DIPSIA, MICHAEL 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$130,021 $950 $500	02/05/09 02/27/09 08/01/09	33% 1%
HM2	WPCP						
07-VEN-33-/31 07-4M5604		IN VENTURA COUNTY IN AND NEAR VENTURA FROM RTE 33/101 SEPARATION TO SAN ANTONIO CREEK AND NEAR OJAI AT SESPE CREEK CLEAN AND TREAT BRIDGE DECK	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	DISPIA, MIKE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$215,786 $3,750 $0	02/04/09 02/18/09 08/10/09	0% 2% SUSPENDED
HM3	WPCP						
07-VEN-101-22.0/23.7 07-234204		IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNDTRY ROAD ORANGE, CA 92868	DIPSIA, MIKE 1525 RANCHO CONEJO BOULEVARD, SUITE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,877,543 $1,494,853 $60,280	09/06/07 09/21/07 05/23/12	0% 0% PLANT EST SATIS
HA21	SWPPP						
07-VEN-101-30.9/0 07-4E1704		IN VENTURA AT VENTURA RIVER BRIDGE #52-0241L/R REPAIR CONCRETE AT PIER.	C.L. CONCRETE CONSTRUCTORS,INC 14746 COBALT STREET SYLMAR, CA 91342	CASTILLO, ELOY 12957 WEST CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6275	$84,397 $0 $0	02/23/09 04/21/09	0% 0%
HM3	WPCP						
07-VEN-118-18.2/32.6 07-116794		VEN 118 18.2/32.6 HWY WIDENING AND ITS FEATURES (SIMI VALLEY-TAPO CANY ON ROAD TO LOS ANGLES COUNTY LINE - WIDEN FR 6 TO 8 LANES WI WIDEN HIGHWAY	C.A. RASMUSSEN, INC. VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVENUE VALENCIA, CA 91355-4171	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$48,977,656 $47,844,711 $1,446,098	02/22/07 03/15/07 10/16/09	83% 97%
HE13	SWPPP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-18.4/0 07-1P3804 HA22	WPCP	IN VENTURA COUNTY IN MOORPARK AT ARROYO SIMI BRIDGE POLYESTER CONCRETE OVERLAY	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$196,855 $191,715 $0	06/04/07 06/20/07 11/01/07	100% 100%
07-VEN-118-21.8/21.8 07-1X3104 ER-4129-(004)E --() HA23	SWPPP	IN VENTURA COUNTY IN SIMI VALLEY AT 0.1 MILE WEST OF ALAMOS CANYON ROAD UNDERCROSSING REPAIR CULVERT	NYE AND NELSON INC 1860 EASTMAN AVENUE NO 108 VENTURA CA 93003 (805)654-1682	EID, EMILE 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,427,150 $0 $0	09/29/08 10/22/08 11/30/09	0% 0% SUSPENDED
07-VEN-118-23.3/32.6 07-142804 HA22	WPCP	IN VENTURA COUNTY IN SIMI VALLEY FROM 0.8 KM WEST OF FIRST STREET OVERCROSSING TO 0.8 KM EAST OF SYCAMORE DRIVE UNDERCROSSING MODIFY LIGHTING	TAFT ELECTRIC CO. 1694 EASTMAN AVENUE VENTURA, CA 93003	MANNAA, HASSAN 13171 TELFAIR AVENUE SYLMAR, CA 91342 (818)364-2760	$1,068,902 $1,061,790 $0	06/17/08 07/10/08 04/22/09 05/07/09	100% 100% COMPLETED
07-VEN-118-32.0/33 07-246904 ACST-P118-(057)E P1-18 0-(7E) --() TEA1	WPCP	IN VENTURA COUNTY IN SIMI VALLEY AT 0.9 KM WEST OF ROCKY PEAK ROAD OC AND FROM 0.3 KM WEST OF ROCKY PEAK OC TO ROCKY PEAK ROAD OC INSTALL CHAIN LINK FENCE	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355 (661)367-9040	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$177,456 $172,327 $1,925	11/19/07 12/14/07 07/15/09	0% 0% PLANT EST SATIS
07-VEN-118-32.0/32.5 07-223804 HE11	SWPPP	IN VENTURA COUNTY IN SIMI VALLEY AT FROM 0.6 KM WEST OF ROCKY PEAK ROAD OVERCROSSING TO ROCKY PEAK ROAD OVERCROSSING CONSTRUCT RAMPS	NYE AND NELSON, INC. 1860 EASTMAN AVENUE, NO. 108 VENTURA, CA 93003	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$3,266,987 $610,569 $273,127	09/29/08 10/23/08 09/10/09	27% 19%
07-VEN-126-19.2/34 07-1X8704 20.10		REMOVE DEBRIS TO RESTORE STORM-DRAINAGE FIRE-BURNED UPSTREAM WATERSHED THREATENS TO OVERTOP BRIDGE & HIGHWAY WITH DEBRIS DIR'S EME REMOVE DEBRIS AND RESTORE TO FULL CAPACITY	UNION ENGINEERING COMPANY, INC 3658 N VENTURA AVE. VENTURA, CA 93002	IRA, ALFRED 1525 RANCHO CONEJO BLVD. THOUSAND OAKS, CA 91320 (805)480-4928	$985,000 $749,489 $0	11/02/07 11/02/07 04/30/09	100% 76% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-9.6/9.6 07-1189A4 HA21	SWPPP	IN VENTURA COUNTY NEAR RANCHO SANTA ANA AT COYOTE CREEK BRIDGE UPGRADE BRIDGE RAILS	NCCI, INC. P.O. BOX 1422 PARAMOUNT, CA 90723	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$2,053,522 $1,859,658 $417,018	01/23/08 02/07/08 11/06/09	100% 87%
07-VEN-150-18.8/18.8 07-1189G4 ACST-P150-(025)E P1-50 0-(5E) --() HA21	SWPPP	IN VENTURA COUNTY IN OJAI AT SAN ANTONIO CREEK BRIDGE REPLACE BRIDGE	CA RASSMUSSEN, INC. 28548 LIVINGSTON AVENUE VALENCIA, CA 91355	IRA, ALFRED 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 9130 (805)804-4928	$3,538,283 $1,403,630 $509,771	08/11/08 08/15/08 07/21/10	43% 40%
07-VEN-150-20.5/31 07-4L4304 ACST-4130-(004)E 41-30 0-(4E) --() HA23	WPCP	IN VENTURA COUNTY NEAR OJAI AT VARIOUS LOCATIONS FROM 0.9 KM EAST OF REEVES ROAD TO 0.2 KM NORTH OF RAFFERTY RANCH ROAD REPAIR SLOPE	RSB GROUP INC 22600 G LAMBERT ST SUITE 1405 LAKE FOREST CA 92630 (949)454-1999	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., SUITE 103 THOUSAND OAKS, CA 91320 (805)480-4928	$889,145 $706,930 $70,278	09/15/08 10/06/08 06/24/09	77% 76%
07-VEN-150-28.5/28.5 07-1189F4 ACST-P150-(024)E P1-50 0-(4E) --() HA21	SWPPP	IN VENTURA COUNTY NEAR SULPHUR SPRINGS AT SISAR CREEK BRIDGE AND SANTA PAULA CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAILING	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE. VALENCIA, CA 91355-4171	IRA, ALFRED 1525 RANCHO CONEJO BLVD. SUITE 103 THOUSAND OAKS, CA 91320 (805)804-4928	$2,964,366 $2,885,550 $177,752	01/18/08 02/06/08 04/27/10	100% 96%

Totals: **Authorized Final Amt:** $1,218,943,917 **Completed to Date:** $703,159,224 **Work This Month:** $35,840,376

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-3.4/7.2	07-4S8604	1
07-LA-1-4.2/4.2	07-4S7104	1
07-LA-1-4.5/6.8	07-3Y5204	1
07-LA-1-27.4/30.9	07-1660U4	1
07-LA-1-34.4/34.4	07-4S5404	1
07-LA-1-35.3/46.9	07-254304	1
07-LA-1-47.5/62.2	07-4S3704	2
07-LA-1-50.8/56.5	07-3Y4704	2
07-LA-2-15.0/22.8	07-3Y3404	2
07-LA-2-24.4/82.3	07-214204	2
07-LA-2-74.0/74.1	07-4J1804	2
07-LA-2-25.5/29.1	07-119734	2
07-LA-5-1.2/9.7	07-4L5304	3
07-LA-5-2.4/19.7	07-2Y6804	3
07-LA-5-6.8/18.4	07-235904	3
07-LA-5-12.6/12.6	07-4S2204	3
07-LA-5-13.9/19.9	07-4L4704	3
07-LA-5-15.6/16.3	07-217404	3
07-LA-5-16.9/28.7	07-193104	4
07-LA-5-27.2/28.7	07-2266A4	4
07-LA-5-28.1/28.6	07-0510C4	4
07-LA-5-43.0/44.5	07-2X3004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-49.0/60	07-1X6204	4
07-LA-5-44.2/46	07-168004	4
07-LA-5-46.7/47.6	07-4S2404	5
07-LA-10-5.6/8.9	07-2267A4	5
07-LA-10-14.2/18.1	07-222224	5
07-LA-10-18.3/21.6	07-166824	5
07-LA-10-18.3/31.3	07-166814	5
07-LA-10-18.5/21.7	07-4S1704	5
07-LA-10-28.0/45.7	07-4L5604	6
07-LA-10-31.2/33.4	07-117074	6
07-LA-10-33.2/35.1	07-2Y4104	6
07-LA-10-/S1.3	07-2M1304	6
07-LA-18-/4.5	07-3Y2304	6
07-LA-27-6.9/0	07-4S3504	6
07-LA-27-14.8/17	07-2Y4904	7
07-LA-39-30.6/30.6	07-231204	7
07-LA-47-.9/2	07-224804	7
07-LA-47-3.5/4.5	07-265004	7
07-LA-47-3.5/4.5	07-2X1704	7
07-LA-47-4.6/4.6	07-4S2304	7
07-LA-47-/2.1	07-3Y5004	8
07-LA-57-3.8/0	07-2Y9104	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-60-11.8/23.3	07-1294V4	8
07-LA-60-/30.5	07-243904	8
07-LA-71-/2	07-4L8004	8
07-LA-72-5.5/6.7	07-4H3304	8
07-LA-91-9.8/10	07-1Y6504	9
07-LA-91-10.6/13.4	07-2X3204	9
07-LA-91-17.8/18.8	07-180004	9
07-LA-91-15.4/20.5	07-2Y4604	9
07-LA-101-2.6/2.6	07-4T0004	9
07-LA-101-14.4/0	07-4K1504	9
07-LA-103-.1/.9	07-4L9304	10
07-LA-103-1.8/2.3	07-4C0604	10
07-LA-105-.7/.9	07-178504	10
07-LA-105-4.1/4.1	07-4S7204	10
07-LA-105-8.4/15.8	07-4L9404	10
07-LA-110-10.3/23.8	07-4E1804	10
07-LA-110-11.5/14.2	07-3Y2104	11
07-LA-110-21.4/23.6	07-4L9604	11
07-LA-110-22.0/23.2	07-246704	11
07-LA-110-22.5/23.8	07-4L7904	11
07-LA-110-24.5/25.5	07-243504	11
07-LA-110-.9/21.5	07-4L9504	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-118-2.4/5.9	07-2Y5904	12
07-LA-126-/5.6	07-3Y2804	12
07-LA-134-1.9/2.3	07-188504	12
07-LA-134-5.9/8.6	07-182704	12
07-LA-134-11.5/13	07-182604	12
07-LA-134-/1	07-2Y8504	12
07-LA-138-43.4/46.7	07-3Y4904	13
07-LA-138-47.8/49	07-239614	13
07-LA-138-51.9/52.5	07-127214	13
07-LA-138-56.2/57.2	07-127234	13
07-LA-138-60.0/60.4	07-4S2704	13
07-LA-138-69.3/75	07-3Y2704	13
07-LA-210-29.5/30.7	07-228104	14
07-LA-210-40.6/42.1	07-231404	14
07-LA-210-48.9/49.3	07-242704	14
07-LA-210-/44	07-243304	14
07-LA-210-19.8/23.3	07-4S9004	14
07-LA-210-33.3/46.8	07-129934	14
07-LA-210-34.2/44.6	07-1M4104	15
07-LA-210-46.2/49.3	07-172174	15
07-LA-210-49.3/52.1	07-1264F4	15
07-LA-210-/6	07-3Y3904	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-213-.3/1	07-4S6704	15
07-LA-213-3.4/8	07-3Y4304	15
07-LA-213-5.7/5.7	07-4S2104	16
07-LA-213-7.9/0	07-4S7904	16
07-LA-405-13.3/14.7	07-3Y2604	16
07-LA-405-25.9/29.5	07-1178U4	16
07-LA-405-39.0/39	07-2X3504	16
07-LA-405-40.1/46.2	07-218304	16
07-LA-405-/12.6	07-244404	17
07-LA-405-/48.6	07-243604	17
07-LA-605-.3/9.9	07-2Y7304	17
07-LA-605-11.2/25.8	07-2Y7404	17
07-LA-605-15.6/25.1	07-3Y2404	17
07-LA-710-9.4/18.4	07-183114	17
07-LA-710-16.1/18.4	07-259904	18
07-LA-710-18.2/26.5	07-2Y4804	18
07-LA-710-21.9/21.9	07-4S9904	18
07-LA-5707-/0	07-201604	18
07-VEN-1-9.8/14.2	07-3Y4804	18
07-VEN-1-12.8/21.5	07-2Y8104	18
07-VEN-23-20.7/21.1	07-1X8904	19
07-VEN-23-3.5/11.4	07-115454	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-33-7.8/8	07-4K6304	19
07-VEN-33-16.3/22.1	07-3Y0804	19
07-VEN-33-24.8/26.9	07-3Y0704	19
07-VEN-33-32.5/48.4	07-3Y1304	19
07-VEN-33-42.0/48.5	07-2Y6404	20
07-VEN-33-52.4/57.3	07-3Y0904	20
07-VEN-33-/31	07-4M5604	20
07-VEN-101-22.0/23.7	07-234204	20
07-VEN-101-30.9/0	07-4E1704	20
07-VEN-118-32.0/33	07-246904	20
07-VEN-118-32.0/32.5	07-223804	21
07-VEN-118-21.8/21.8	07-1X3104	21
07-VEN-118-23.3/32.6	07-142804	21
07-VEN-118-18.2/32.6	07-116794	21
07-VEN-118-18.4/0	07-1P3804	21
07-VEN-126-19.2/34	07-1X8704	21
07-VEN-150-9.6/9.6	07-1189A4	22
07-VEN-150-18.8/18.8	07-1189G4	22
07-VEN-150-20.5/31	07-4L4304	22
07-VEN-150-28.5/28.5	07-1189F4	22

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$114,719,345	$101,094,937
-F-	FEDERAL AID (PRIMARY)	$400,573,461	$298,398,513
-S-	FEDERAL AID (SECONDARY)	$31,128,030	$21,443,724
-SH-	STATE HIGHWAY	$268,771,234	$174,094,593
-ER-	STORM DAMAGE REPAIR	$133,345,512	$2,930,820
		$270,406,335	$105,196,637
District Total:		**$1,218,943,917**	**$703,159,224**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	$1,931,592
Work completed this Period:	$1,931,592