State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/12

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-2.1/3.4 07-1W0304		IN LOS ANGELES COUNTY IN LONG BEACH FROM ULTIMO AVENUE TO OUTER TRAFFIC CIRCLE COLD PLANE AC PAVEMENT AND WMA	ALL AMERICAN ASPHALT 400 E. 6TH STREET CORONA CA 928782229 (951)736-7600	SAKER, GEORGE 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$723,260 $0 $0	03/28/12 04/16/12 08/14/12	0% 0%
HM1	WPCP						
07-LA-1-4.3/41 07-4Y3704		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM OBISPO AVENUE TO 0.3 MILE NORTH OF TOPANGA CANYON BOULEVARD CLEAN PIPE AND INSTALL PIPELINER	CALIFORNIA BUILDERS GROUP, INC 6133 BRISTOL PKWY, STE 270 CULVER CITY, CA 90230 (310)338-9323	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6218	$447,747 $404,921 $0	05/09/11 05/24/11 04/25/12 05/25/12	100% 100%
HM2	WPCP						
07-LA-1-9.8/0 07-4T2604		IN LOS ANGELES COUNTY IN LOS AT SANFORD AVENUE INSTALL TRAFFIC SIGNAL AND LIGHTING	VT ELECTRIC INC 869 WEST 9TH STREET UPLAND CA 91786 (909)985-1755	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$238,282 $231,547 $4,929	06/23/11 07/14/11 05/30/12	90% 97%
HB4N	WPCP						
07-LA-1-17.8/39.8 07-277804		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE LAS COLINAS TO SUNSET BOULEVARD INSTALL SIDEWALK AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BLVD, SUITE D COSTA MESA CA 92627 (949)645-5025	WANG, PAUL 13230 FIRESTONE BLVD. E2/F2 SANTA FE SPRINGS, CA 90670 (562)926-2537	$205,623 $75,655 $11,924	11/10/11 12/21/11 08/16/12	100% 37% SUSPENDED
HB71	WPCP						
07-LA-1-26.8/26.9 07-261104		IN LA COUNTY IN LOS ANGELES FROM CENTURY BOULEVARD OVERCROSSING BR #53-1834 L&R SEISMIC RETROFIT BRIDGE COLUMN	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	NJOYA, DAVID 18730 WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$669,700 $667,162 $0	08/04/11 08/18/11 05/14/12 05/16/12	100% 100% COMPLETED
HA21	WPCP						
07-LA-1-35.2/62.9 07-2X7904		PCH, FROM PM 35.2 IN THE CITY OF MALIBU NORTH THROUGH THE CITY OF MALIBU TO PM 62.9 AT THE LA/VENTURA COUNTY LINE. DIR'S ORDER EME REMOVE ALL STORM DEBRIS AND FIX DRAINAGE	DB GENERAL ENGINEERING AND SITE DEVELOPMENT, INC. 2158 SCENICPARK STREET THOUSAND OAKS CA 91362	CASTILLO, ELOY 12975 W. CULVER BLVD. LOS ANGELES CA 90066 (310)821-7459	$3,485,000 $3,143,619 $0	02/16/10 02/16/10 07/30/11	100% 90% OVER RUN
20.10 201							

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-15.3/23 07-4Y9104 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT DECK & REPLACE JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	MOHSENZADEH, ALI 13171 TELFAIR ST. SYLMAR, CA 91342 (818)364-2760	$794,295 $6,423 $6,423	03/26/12 04/16/12 08/22/12	18% 1% SUSPENDED
07-LA-2-40.3/61.6 07-3X4204 20.20 201130		LA-2 ANGELES CREST HWY WITHIN ANGELES NATIONAL FOREST STABILIZE HILLSIDE DUE TO 2010 STORM DAMAGE TO OPEN ROADWAY BLOCKAGEDIR'S EM	BURNS-PACIFIC CONSTRUCTION,INC 505 THOUSAND OAKS BLVD. THOUSAND OAKS, CA 91360	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2509	$4,307,000 $4,302,761 $0	05/02/11 06/17/11 04/30/12	100% 100% OVER RUN
07-LA-5-1.2/2.1 07-215914 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805 (714)978-2726	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$37,370,695 $3,577,345 $1,634,851	11/28/11 12/21/11 05/20/14	4% 10%
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278 (760)916-9100	TAWFIK, GAMAL 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$87,239,398 $2,305,679 $351,589	08/19/11 09/13/11 11/21/16	9% 3%
07-LA-5-6.8/11.6 07-253504 HSIM-G005-(295)4 --() HA27	SWPPP	LOS ANGELES COUNTY IN DOWNEY FROM ROUTE 5/605 TO WASHINGTON BLVD UNDERCROSSING REPLACE BEAM WITH TYPE 60 BARRIER	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE CA 94550 (925)245-1300	FAYAD, HASSAN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$10,356,110 $2,279,776 $448,013	12/23/11 01/24/12 12/31/12	40% 22%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --() TEA1	WPCP	IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	$649,456 $8,413 $0	01/04/10 02/23/10 04/23/14	35% 2%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-13.6/18.5 07-2464E4 26.700	WPCP	RTE 5/710 SEPARATION IN LA&CITY OF COMMERCPERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 113 E. ARROW HWY SAN DIMAS, CA 91773 (909)599-1612	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$770,570 $122,088 $60,375	04/28/11 05/17/11 07/20/15	21% 16%
07-LA-5-15.8/16.9 07-184104 ACHS-0052-(948)E G 00-52 9-(8E) --() HA27	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 MILE N0RTH OF LORENA STREET OVERCROSSING TO ROUTE 10/5/101 SEPARATION UPGRADE MEDIAN CONCRETE BARRIER	PETERSON CHASE GEN ENG, INC. 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$4,902,573 $2,809,379 $437,497	02/08/11 02/28/11 10/15/12	38% 57%
07-LA-5-18.5/88.5 07-4Y8404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$1,489,668 $0 $0	04/16/12 05/01/12	0% 0%
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC PO BOX 1489 SUN VALLEY,CA 91353-1489 (818)767-8418	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$52,317,163 $7,290,542 $1,417,446	12/06/10 12/20/10 03/13/14	35% 14%
07-LA-5-27.4/28.1 07-1786A4 HE11	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SONORA AVENUE UNDERCROSSING TO ALLEN AVENUE UNDERCROSSING MODIFY INTERCHANGE	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$5,953,259 $5,707,766 $191,214	10/11/10 11/02/10 03/31/12	65% 93%
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91351-1489 (818)767-8418	CAO, RODOLFO 5200 W IMPERIAL HWY LOS ANGELES, CA 90045 (951)538-8922	$54,439,473 $29,643,809 $1,995,055	10/14/10 10/26/10 06/18/14	40% 54%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$112,778,460 $53,105,431 $3,053,863	05/06/10 05/24/10 08/15/14	13% 47%
07-LA-5-39.2/78 07-4Y2304 HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM PACOIMA WASH TO SMOKEY BEAR ROAD UNDERCROSSING REPLACE JOINT SEAL	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	AL-JAMAL, ABDUL 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (805)797-1348	$582,200 $0 $0	07/21/11 09/12/11	0% 0%
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316 (909)875-0533	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$128,516,090 $116,752,387 $1,903,485	03/27/08 05/01/08 01/25/13	67% 89%
07-LA-5-45.2/45.5 07-4H2404 HA42	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 1.2 KM TO 1.7 KM NORTH OF BALBOA BOULEVARD OVERCROSSING REPLACE DRAINAGE PIPES	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BOULEVARD STE 201 SAN FERNANDO CA 91340 (818)898-2300	CHAVEZ, EFRAIM 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (818)364-2760	$304,715 $329,286 $15,917	06/14/11 07/07/11 11/16/12	39% 94%
07-LA-5-46.3/50 07-2332A4 ACIM-0053-(044)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.3 MILE SOUTH OF WELDON CANYON OVERCROSSING TO 0.4 MILE SOUTH OF PICO CANYON ROAD LYO WIDEN ROADWAY AND BRIDGES WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	AL-JAMAL, ABDUL 13171 TELFAIR AVE SYLMAR, CA 91342 (805)797-1348	$43,630,802 $0 $0	02/27/12 03/22/12 10/09/13	0% 0%
07-LA-5-59.7/73.7 07-252504 SARR-IM00-(530)4 A-IM00-(530)4 --() HA22	WPCP	IN LOS ANGELES COUNTY IN VALENCIA AND CASTAIC FROM 0.2 MILE NORTH OF LAKE HUGHES ROAD UNDERCROSSING TO 0.7 MILE SOUTH OF VISTA DE PLACE RUBBERIZED HMA TYPE G AND	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY, CA 91353-1489 (818)767-8418	WIDJAJA, DANIEL 25061 W AVE STANFORD, STE 7 VALENCIA, CA 91355 (661)257-0273	$21,255,541 $21,844,700 $82,007	01/19/11 02/09/11 06/29/12	78% 99%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-64.8/66.1 07-1X6504 ACIM-4134-(004)E --()		IN LOS ANGELES COUNTY AT TEMPLIN HIGHWAY UNDERCROSSING RESTORE ROADWAY ALIGNMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA CA 91355 (661)257-0273	$10,124,720 $9,967,997 $233,334	08/28/09 09/15/09 05/05/14	0% 0% PLANT EST SATIS
HA23	SWPPP						
07-LA-5-73.2/88.6 07-252804 ACIM-0053-(047)E --()		IN LOS ANGELES COUNTY ABOUT 13 MILES NORTH OF CASTAIC FROM 1.2 MILE SOUTH OF VISTA DEL LAGO ROAD OVERCROSSING TO KERN COUNTY LINE PCC PAVEMENT,WIDEN MEDIAN SHOULDER	GRIFFITH/COFFMAN JOINT VENTURE 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)929-1128	HUSSAIN, MUSTAFA 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$86,592,381 $1,310,504 $986,800	01/12/12 02/17/12 04/22/14	5% 2%
HA22	SWPPP						
07-LA-5-87.8/88.6 07-266404 IM00-5304-(6E) --()		IN LOS ANGELES COUNTY 0.4 MILES NORTH OF TEJON PASS OVERCROSSING TO FRAZIER MOUNTAIN UNDERCROSSING UPGRADE MEDIAN BARRIER	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$2,190,109 $2,275,368 $0	09/14/11 10/12/11 06/29/12	96% 97%
HA27	SWPPP						
07-LA-10-18.3/31.3 07-166814 ER-ACIM-(010)7 --()		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADWAY AND RAMPS	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA CA 91722 (626)339-1601	$138,146,548 $132,138,577 $1,443,320	10/06/08 10/23/08 08/27/12	84% 94%
HA22	SWPPP						
07-LA-10-20.4/21.5 07-279804		IN LA COUNTY IN MONTEREY PARK AT CITY TERRACE ON RT 10 FROM .3 MILE WEST OF EASTERN AVE TO RT 10/710 SEP ON RT 710 FROM RAMONA TO CONST MAINTENANCE VEHICLE PULLOUTS	WESTCOAST PUBLIC WORK INC 20058 VENTURA BOULEVARD #318 WOODLAND HILLS CA 91364 (818)206-9990	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$1,079,918 $0 $0	03/21/12 05/09/12 10/03/13	0% 0%
HA28	SWPPP						
07-LA-10-24.3/0 07-3Y7004		IN LOS ANGELES COUNTY IN ALHAMBRA AT ALMANSOR AVENUE OVERCROSSING CLEAN AND PAINT BRIDGE GIRDERS	MURPHY INDUSTRIAL COATINGS,INC 2704 GUNDRY AVE SIGNAL HILL, CA 90755 (562)427-7720	PUNJABI, RAJ 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1604	$828,750 $0 $0	01/10/11 02/08/11 09/12/12	0% 0% SUSPENDED
HM3	WPCP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-28.5/46.7 07-4Y8104 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS ON ROUTE 10 FROM RIO HONDO BUSWAY TO SAN ANTONIO AVENUE UNDERCROSSING AND ON ROUTE 164 TREAT BRIDGE DECK, REPLACE SEALS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CA RANCHO CUCAMONGA CA 91730 (909)944-1037	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722	$2,633,318 $0 $0	04/24/12 05/16/12 11/30/12	0% 0%
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --() HB4N		IN LA COUNTY IN SAN GABRIEL RIVER FWY (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	M C M CONSTRUCTION P.O. BOX 620 NORTH HIGHLANDS, CA 945603001 (..)-	BOTROS, SHERIF 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)337-8252	$46,189,228 $991,943 $0	02/29/12 04/20/12 01/12/16	2% 2%
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1201 BALDWIN PARK BLVD. BALDWIN PARK CA 91706	BOTROS, SHERIF 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (310)924-5666	$75,206,643 $49,960,144 $1,861,337	04/30/09 05/18/09 01/23/14	78% 66%
07-LA-10-45.7/47.2 07-4Y5504 HM1	WPCP	IN LOS ANGELES COUNTY IN POMONA FROM GAREY AVENUE UNDERCROSSING TO 0.5 MILE WEST OF INDIAN HILL BOULEVARD UNDERCROSSING RESURFACE ROADWAY W/ RUBBERIZED HMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$1,072,337 $4,738 $0	02/24/12 03/22/12 07/30/12	2% 0%
07-LA-14-24.8/70.9 07-3Y6704 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SIERRA HIGHWAY UNDERCROSSING TO AMAROGOSA CREEK TREAT BRIDGE AND REPLACE JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	VAZIRANI, MANSUKH 45120 13TH ST WEST LANCASTER, CA 93534 (661)726-0148	$1,504,923 $1,213,703 $25,389	05/02/11 05/20/11 08/30/12	98% 81%
07-LA-14-29.3/31 07-2X3704 ACST-45J1-(004)E 45-J1 0-(4E) --() HA23	WPCP	IN LOS ANGELES COUNTY IN AND NEAR SANTA CLARITA FROM 0.9 MILE SOUTH OF GOLDEN VALLEY ROAD OVERCROSSING TO 0.5 MILE NORTH OF VIA PR CONVERT LIGHTING	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD BREA CA 92821 (714)578-9600	CAO, RODOLFO C 9225 CRANFORD AVE PACOIMA, CA 91331 (213)712-4785	$1,082,223 $1,072,111 $0	08/15/11 08/30/11 04/25/12 05/03/12	100% 100% COMPLETED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-14-32.1/52.6 07-251604 NH-P014-(069)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN SANTA LE CLARITA FROM 0.3 MILE NORTH OF SANTA CLARA RIVER BRIDGE TO 0.4 MILE NORTH OF SIERRA HIGHWAY OVE SLAB REPLACEMENT GRINDING & HMA	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	HUSSAIN, MUSTAFA 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$31,166,390 $10,873,266 $10,255,264	01/19/12 02/14/12 08/08/12	25% 35%
07-LA-14-52.6/59.2 07-254904 NHP0-1406-(8E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN AND NEAR PALMDALE FROM 0.4 MILE NORTH OF SIERRA HIGHWAY OVERCROSSING TO ANAVERDE CREEK PLANE & PLACE HMA & REPLACE SLABS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE. STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$8,679,303 $0 $0	02/10/12 03/06/12 01/03/13	0% 0%
07-LA-14-60.0/69.3 07-274004 HSNH-P014-(070)G P01-4E07-() --() HB1	WPCP	IN LOS ANGELES COUNTY IN PALMDALE AND LANCASTER FROM 0.2 MILE NORTH OF PALMDALE BOULEVARD TO AVENUE 0-8 AND FROM 0.8 MILE SOUTH OF REPLACE MBGR AND INSTALL DRAINAGE	J FLETCHER CREAMER & SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	VAZIRANI, MANSUKH 45120 13TH ST. WEST LANCASTER, CA 93534 (661)726-0148	$1,563,025 $0 $0	03/26/12 04/13/12	0% 0%
07-LA-19-7.9/8.4 07-4Y5604 HM1	WPCP	IN LOS ANGELES COUNTY IN DOWNEY AND BELLFLOWER FROM ROSECRANS AVENUE TO GARDENDALE STREET COLD PLANE AND RHMA OVERLAY COLD PLANE AC PAVEMENT AND RHMA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$189,592 $2,685 $2,685	03/28/12 04/19/12 06/22/12	16% 1%
07-LA-22-1.1/1.4 07-4T1504 HA25	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO, CA 91710 (909)393-6300	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 91303 (562)401-3333	$305,638 $289,484 $1,200	04/19/10 06/25/10 07/26/13	0% 0% PLANT EST SATIS
07-LA-27-11.0/15.9 07-4T0204 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM MULHOLLAND DRIVE TO SCHOENBORN STREET INSTALL TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC. PO BOX 7339 RIVERSIDE, CA 92513	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6275	$453,507 $452,172 $20,075	06/16/09 07/09/09 05/31/12	100% 99% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-47-.8/2.1 07-3X6704 2020.0202 0		LA-47 VINCENT THOMAS BRDGE IN HARBOR AREA BETWEEN CITY OF SAN PEDRO & TERMINAL ISLE REPAIR EXTENSIVE STRUCTURAL DAMAGE DIR'S EMERG REPAIR STRUCTURAL DAMAGE OF BRIDGE	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$10,735,000 $889,377 $151,316	10/31/11 12/21/11 02/25/13	25% 8%
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	$2,084,719 $1,583,633 $1,522	06/16/10 07/13/10 12/17/12	75% 76%
HM3	SWPPP						
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)432-4343	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)216-5940	$181,216,490 $18,341,212 $1,186,483	06/30/11 07/13/11 05/11/17	9% 10%
HA21	SWPPP						
07-LA-57-.9/11.6 07-4Y8304		IN LOS ANGELES COUNTY AT VARIOUS LO CATIONS METH DECK,JOINT SEAL,SPALL REPAIR,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PUNJABI, RAJ 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$1,045,590 $0 $0	03/26/12 04/13/12 12/04/12	0% 0%
HM3	WPCP						
07-LA-60-.6/30.3 07-4Y3604		IN LOS ANGELES FROM POST MILE R0.63 R30.33 BRIDGE PRESERVATION	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCUMONGA CA 91730 (909)944-1037	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD #100 EL MONTE, CA 91731 (626)572-6732	$1,214,998 $0 $0	03/14/12 04/09/12	0% 0%
HM3	WPCP						
07-LA-60-4.4/12.2 07-258924 ACNH-X037-(144)E --()		IN LOS ANGELES COUNTY IN MONTEBELLO ON ROUTE 60 AND IN LOS ANGELES ON ROUTE 170 CONSTRUCT AUSTIN VAULT SAND FILTERS	O DONNELL CONSTRUCTION, INC. 559 W. COVINA BOULEVARD SAN DIMAS CA 91773	TRUJILLO, GILBERT 12975 CULVER BLVD. LOS ANGELES CA 90066 (310)345-6275	$1,202,119 $1,165,527 $0	11/25/09 12/14/09 07/02/12	57% 97%
HA42	SWPPP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-7.7/0 07-293904 HA21	WPCP	IN LA COUNTY NO ROUTE 60 AT PARAMOUNT BOULEVARD OVERCROSSING (BRIDGE 53-1910) BRIDGE REPLACEMENT	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618 (949)753-1414	WANG, SIMON 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$5,336,642 $4,404,171 $2,074,688	02/29/12 02/29/12 10/31/12	37% 90%
07-LA-60-7.7/0 07-3X7004 2020 201130		IN THE CITY OF MONTEBELLO LA-60 FREEWAY PM 7.77 PARAMOUNT BLVD O/C BR NO 53-1910 DEMOLISH, REPAIR, REPLACE BRIDGE STRUCTUREDIR'S O DEMOLISH,REPAIR,REPLACE BRIDGE STRUCTURE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS, CA 92078	SAAD, HUSSEIN 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$9,985,000 $394,095 $0	12/19/11 01/31/12 09/30/12 05/25/12	100% 4% OVER RUN
07-LA-60-11.6/23.6 07-286904 ACNH-P060-(140)E --() HA22	SWPPP	IN LA COUNTY IN CITY OF INDUSTRY AND DIAMOND BAR FROM ROUTE 60/605 SEPARATION TO S57/60 SEPARATION REPLACE PCC SLAB, GRIND PAVEMENT	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100	DOUGHLY JOE 721 BREA CANYON ROAD STE A WALNUT, CA 91789 (909)594-2350	$68,375,335 $95,650 $53,850	12/22/11 01/18/12 04/30/14	5% 0%
07-LA-60-23.9/30.5 07-253304 ACNH-P060-(138)E --() HA22	WPCP	IN LOS ANGELES COUNTY IN DIAMOND BAR AND POMONA FROM 0.8 MILE WEST OF GRAND AVENUE OVERCROSSING TO SAN BERNARDINO COUNTY LINE REPLACE PAVEMENT	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	SANDOVAL, MARTIN 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-3720	$21,554,432 $18,223,757 $1,126,227	10/14/10 11/03/10 12/30/12	7% 84%
07-LA-60-29.5/29.5 07-3X6204 20.20 201130		IN CITY OF POMONA ON S. GAREY AVENUE ADJACENT TO LA-60 PM 29.5 REPAIR DAMAGE CAUSE BY VEHICLE COLLISION DIR'S EMERGENCY F.A. REPAIR MAINTENANCE STATION	BRUTOCO ENGINEERING & CONSTRUCTION INC. 14801 SOLVER AVENUE FONTANA, CA 92337	GALVAN, PATRICIA 721 BREA CANYON ROAD SUITE 6 WALNUT, CA 91789 (909)594-4270	$1,235,000 $346,300 $3,698	08/26/11 11/14/11 05/31/12	100% 28% OVER RUN
07-LA-60-/6.9 07-251304 NHP0-6013-(9E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES MONTEREY PARK AND MONTEBELLO FROM SANTA FE AVENUE UNDERCROSSING TO GREENWOOD AVENUE OVERCR GRIND AND REPLACE CONCRETE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$8,275,067 $4,832,237 $365,395	05/02/11 05/18/11 06/20/12	89% 56%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-91-6.4/12 07-260504 ACNH-X037-(153)E --() HA21	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND LONG BEACH AT ROUTE 110/91 SEPARATION AND ROUTE 91/710 SEPARATION REPAIR BRIDGE CRACKS AND OVERLAY	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	NJOYA, DAVID 18730 WILMINGTON AVE., #103 RANGO DOMINGUEZ, CA 90220 (310)609-0264	$2,092,087 $12,400 $0	02/02/12 02/22/12 12/31/12	0% 1%
07-LA-91-6.4/17.6 07-4Y1404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	TRUESDELL CORP OF CALIF, INC. 1310 W 23RD ST TEMPE, AZ 85282 (602)437-1711	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$1,395,395 $1,176,318 $494,440	04/18/11 05/05/11 06/29/12	82% 79%
07-LA-91-10.1/14.6 07-3Y9504 HM1	WPCP	IN LOS ANGELES COUNTY IN COMPTON, LONG BEACH AND BELLFLOWER FROM 0.1 MILE WEST OF COMPTON CREEK BRIDGE AND OVERHEAD TO ROUTE 91/19 COLD PLANE AC AND PLACE HMA	R J NOBLE COMPANY P O BOX 620 ORANGE CA 928569020 (714)637-1550		$784,159 $0 $0	04/09/12 04/27/12	0% 0%
07-LA-91-11.7/12 07-260104 NHPP-0911-(33E) --() HA21	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH AT ROUTE 91/710 SEPARATION REPLACE BRIDGE RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$1,835,476 $820,139 $272,377	11/14/11 12/21/11 10/30/12	72% 44%
07-LA-101-.2/11.5 07-4Y3004 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM SIXTH STREET OVERCROSSING TO MOORPARK STREET UNDERCROSSING CLEAN AND TREAT BRIDGE DECK	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$636,164 $388,184 $0	04/13/11 05/04/11 05/30/12	94% 60%
07-LA-101-1.0/8.1 07-3Y9204 HM1	WPCP	IN LOS ANGELES COUNTY LOS ANGELES FROM SPRING STREET OVERCROSSING TO PILGRIMAGE ROAD OVERCROSSING REPLACE CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614-5706	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$711,727 $710,849 $0	02/01/10 02/16/10 01/05/12 05/14/12	100% 100% COMPLETED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-6.3/8.3 07-4T2304 ACNH-Q101-(201)E --() HA25	SWPPP	IN LA COUNTY IN LOS ANGELES FROM SUNSET BLVD OVERCROSSING TO 0.3 MILE NORTH OF PILGRIMAGE OVERCROSSING WATER CONSERVATION MEASURES	Y A K A R 113 E ARROW HWY SAN DIMAS CA 91773 (909)599-1612	PATEL, PRAVIN 902 S. SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	$835,919 $567,792 $49,096	06/13/11 08/05/11 01/31/13	100% 68%
07-LA-101-15.5/16.1 07-199634 NH-Q101-(185)E --() HB4C	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.7KM EAST OF VAN NUYS BOULEVARD UNDERCROSSING TO 0.4KM WEST OF VAN NUYS BOULEVARD UNDE WIDEN OFF RAMPS	SEMA CONSTRUCTION, INC. 6 ORCHARD, STE 150 LAKE FOREST, CA 92630 (949)470-0500	TRUJILLO, GILBERT 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$5,093,748 $2,702,678 $249,398	01/13/11 02/10/11 12/19/12	27% 53%
07-LA-101-31.1/38.2 07-252104 SARR-Q101-(182)E Q1-01 1-(2E) --() HA22	SWPPP	IN LOS ANGELES COUNTY IN CALABASAS AGOURA HILLS AND WESTLAKE VILLAGE FROM 0.2 MILE WEST OF LAS VIRGENES ROAD OVERCROSSING TO LOS A PAVEMENT REHABILITATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS, CA 90607 (562)929-1128	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$13,062,859 $13,370,693 $0	02/10/11 03/22/11 09/16/12 04/27/12 COMPLETED	100% 100%
07-LA-105-.4/14.6 07-1W0204 HM3	WPCP	IN LOS ANGELES COUNTY FROM WB RTE 105 TO SB RTE 1 CONN OC TO PARAMOUNT BLVD OC TREAT BRIDGE DECK, REPLACE SEALS	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH ST NATIONAL CITY CA 91950 (619)474-4200	SAKER, GEORGE 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$631,759 $0 $0	04/05/12 04/25/12	0% 0%
07-LA-105-6.0/8 07-264704 ACIM-X037-(151)E --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)572-6016	$940,267 $102,201 $15,750	06/28/11 07/14/11 06/20/12	100% 11%
07-LA-105-7.4/7.5 07-4T2204 HA42	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT ROUTE 105/110 SEPARATION REPAIR STORM DRAIN PIPE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	GALLARDO, SAM 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$198,386 $172,980 $0	06/10/11 06/24/11 06/29/12 SUSPENDED	68% 86%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-/18.2 07-4Y8604 ACIM-1053-(035)E --() HM1	WPCP	IN LOS ANGELES AT VARIOUS LOCATIONS FROM CALIFORNIA STREET TO STUDEBAKER ROAD PROFILE GRIND PCC PAVEMENT AND	AUTOBAHN CONSTRUCTION INC 933 N. BATAVIA STREET ORANGE, CA 92867 (714)769-7025	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$9,264,880 $7,741,209 $0	06/14/11 06/29/11 05/04/12 05/10/12	100% 100% COMPLETED
07-LA-110-.8/21.4 07-256104 HSIM-0110-(799)E 01-1017-(9E) --() HB1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF CHANNEL STREET OVERHEAD TO 0.1 MILE SOUTH OF ROUTE 110/10 SEPARA INSTALL METAL BEAM GUARD RAIL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	JAROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$2,312,454 $1,843,252 $31,019	11/05/10 12/02/10 06/14/12	93% 79%
07-LA-110-1.2/31 07-4Y2404 BRIM-1101-(806)E --() HA21	WPCP	IN LA COUNTY IN LOS ANGELES, CARSON , SOUTH PASADENA AND PASADENA AT VARIOUS LOCATIONS FROM CHANNEL STREET OVERHEAD TO FREMONT AVE TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 95282 (602)437-1711	ARIAS, JUAN 11229 S WOODRUFF AVENUE DOWNEY, CA 90241 (562)572-6016	$1,853,838 $26,750 $15,500	12/23/11 01/18/12 09/07/12	23% 1%
07-LA-110-21.2/22.8 07-2411U4 ACHN-P110-(017)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF WASHINGTON BOULEVARD UC TO 0.2 KM NORTH OF WILSHIRE BOULEVARD OC CONSTRUCT AUXILIARY LANES	FLATIRON WEST, INC. 6185 AUTO CENTER DR BUENA PARK, CA 90621	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$22,178,820 $18,770,201 $333,543	11/12/09 12/07/09 10/25/13	64% 84%
07-LA-110-23.3/23.6 07-3X7404 20.20 201130		IN LOS ANGELES COUNTY FROM FIRST ST U/C TOTEMPLE AVE U/C SOUTH OF 4 LEVEL 101/110 INDOWNTOWN LA AREA TO REPAIR STORM DAMAGE DIR'S ELB TO REPAIR DAMAGED ROADWAY&SUPPORT SLOP	BURNS-PACIFIC CONSTRUCTION,INC 505 THOUSAND OAKS BLVD THOUSAND OAKS, CA 91360	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	$885,000 $381,149 $137,760	03/06/12 03/29/12 07/31/12	100% 43% OVER RUN
07-LA-134-1.9/2.3 07-188504 HE11	SWPPP	IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821 (714)984-5500	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD CA 91770 (626)572-6700	$31,629,796 $31,139,055 $0	02/23/07 03/12/07 12/29/12 05/25/12	100% 98% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-5.9/8.6 07-182704		IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	KWAN, KIN 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$2,279,480 $2,182,104 $0	08/07/07 09/10/07 11/07/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
07-LA-134-95.0/13.8 07-1827A4		IN LOS ANGELES COUNTY IN GLENDALE FROM SANFERNANDO ROAD U/C TO SINCLAIR AVENUE U/C TAKEOVER AGREEMENT PERFORM HIGHWAY PLANTING & INSTALL IRRIGA	AMERICA WEST LANDSCAPE, INC. 15086 LA PALMA DR. CHINO, CA 91710	KWAN, KIN 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$280,478 $245,611 $9,292	09/09/11 09/09/11 08/01/12	53% 87%
SHOPP							
07-LA-138-54.3/55.3 07-127224 NP-P138-(044)E --()		IN LOS ANGELES COUNTY AT LITTLEROCK FROM 77TH STREET EAST TO 0.2 KM EAST OF 87TH STREET EAST WIDEN HIGHWAY WITH HMA OVER AB	TORO ENTERPRISES INC P O BOX 6285 OXNARD CA 93031 (805)483-4515	TIEU, FRED 45120 13TH ST. WEST LANCASTER, CA 93534 (661)726-0148	$5,956,767 $1,633,397 $1,203,479	10/26/11 12/02/11 01/10/13	20% 27%
HE13	SWPPP						
07-LA-138-60.0/60.4 07-4S2704		IN LOS ANGELES COUNTY AT PEARBLOSSOM FROM 129TH STREET EAST TO 133RD STREET EAST INSTALL SIGNAL AND LIGHTING	CALIF ENG AND CONTRACTING, INC 16027 BROOKHURST ST, STE G24 FOUNTAIN VALLEY, CA 92708 (714)708-3544	BANOS, ROGER 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$204,302 $179,402 $0	06/26/08 07/25/08 09/30/11	83% 88% SUSPENDED
HB4N	WPCP						
07-LA-138-63.4/66 07-127274 ACNH-P138-(046)E --()		IN LOS ANGELES COUNTY IN LLANO FROM 0.5 KM WEST OF 165TH STREET EAST TO 0.6 KM WEST OF 190TH STREET EAST WIDEN ROAD FROM 2 TO 4 LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HARTANTO, HIN (818)262-7120	$9,810,419 $100,163 $100,163	12/15/11 01/05/12 06/01/14	10% 1%
HE13	SWPPP						
07-LA-187-4.3/0 07-4T2804 ACST-PP18-(700)2 --()		IN LOS ANGELES COUNTY, IN LOS ANGELES AT BEETHOWEN STREET MODIFY SIGNAL & UPGRADE CURB RAMPS	VT ELECTRIC INC 869 W 9TH ST UPLAND CA 91786 (951)985-1755	SAYKALI, ZARIF 12975 CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6274	$277,531 $247,339 $91,202	08/24/11 09/13/11 06/05/12	52% 89%
HB4N	WPCP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-5.7/5.7 07-4T3704 ACIM-2101-(811)E 21-01 8-(1E) --() HB1	WPCP	IN LOS ANGELES COUNTY NEAR LOS ANGELES AT ROUTE 118/210 SEPARATION INSTALL CONCRETE BARRIER RAILING	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	MOHSENZADEH, ALI 13171 TELFAIR AVE. 101 & 102 SYLMAR, CA 91342 (818)364-2760	$382,315 $0 $0	04/05/12 04/25/12 08/03/12	0% 0%
07-LA-210-25.8/47 07-253804 ACIM-210 -(798) --() HA22	SWPPP	IN LOS ANGELES COUNTY IN PASADENA, ARCADIA, MONROVIA, DUARTE, IRWINDALE, AZUSA, GLENDORA AND LA VERNE REHABILITATE CONCRETE	J MCLOUGHLIN ENG. CO, INC. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730 (909)944-1037	GALVAN, PATRICIA 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-4270	$44,813,314 $43,349,589 $268,990	11/18/10 12/23/10 10/31/12	50% 96%
07-LA-210-30.7/41.4 07-267004 HA28	WPCP	IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$536,842 $0 $0	03/27/12 04/13/12 03/05/13	0% 0%
07-LA-210-35.5/35.9 07-224504 HB311	SWPPP	IN LOS ANGELES COUNTY IN DUARTE FROM DUNCANNON AVENUE UNDERCROSSING TO HIGHLAND AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O'DONNEL CONTRUCTION INC. 559 W. COVINA BLVD SAN DIMAS CA 91773	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$2,828,132 $2,836,956 $64,361	06/10/10 06/25/10 05/31/12	72% 100%
07-LA-210-49.1/52.1 07-4T4604 ACST-P210-(013)E P2-10 0-(3E) --() HA25	SWPPP	IN LOS ANGELES COUNTY IN CLAREMONT FROM THOMPSON CREEK BRIDGE UNDERCROSSING TO BASELINE ROAD OVERCROSSING PLACE HIGHWAY PLANTING	STL LANDSCAPE AVE 8122 COMPTON AVE LOS ANGELES CA 90001 (323)581-8200	PUNJABI, RAJ 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	$287,746 $0 $0	03/26/12 05/09/12 09/20/13	0% 0%
07-LA-210-/11.1 07-3Y5404 HM1	WPCP	IN LA COUNTY IN LA ON RTE 210 FROM RTE 5/210 SEPARATION TO SUNLAND BLVD UNDERCROSSING AND ON RTE 405 FROM NORDHOFF ST UNDERCROSSI PROFILE GRIND AND REPLACE PAVEMENT	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	CHAVEZ, EFRAIM 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (818)364-2760	$7,819,615 $3,634,221 $875,667	06/01/11 06/24/11 07/06/12	76% 44%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-213-.3/3.4 07-4Y5104 HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AND RANCHO PALOS VERDES FROM 19TH STREET TO AVENIDA APPRENDA COLD PLANE & OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	NJOYA, DAVID 18730 S. WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,261,343 $0 $0	04/05/12 05/09/12 10/09/12	0% 0%
07-LA-405-.3/11.4 07-3Y7304 HM1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATHERTON STREET UNDERCROSSING TO TORRANCE LATERAL CHANNEL PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	SAAD, HUSSEIN 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$2,057,647 $1,544,455 $0	01/14/11 02/15/11 06/30/12	100% 92%
07-LA-405-8.8/8.8 07-4Y6804 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT DOLORES YARD OVERHEAD TREAT BRIDGE AND REPLACE JOINT SEAL	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO, CA 94577 (510)357-8810	SAAD, HUSSEIN 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$1,392,171 $1,481,696 $0	04/18/11 05/19/11 08/30/12	100% 99%
07-LA-405-16.1/20.7 07-4Y5304 HM1	WPCP	IN LOS ANGELES COUNTY IN HAWTHORNE, LAWNDALE, REDONDO BEACH AND TORRANCE FROM 0.1 MILE NORTH OF YUKON AVENUE UNDERCROSSING TO 120 REPLACE AND GRING PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$4,510,230 $581,948 $574,725	05/09/11 06/01/11 10/30/12	62% 13%
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618 (949)753-1414	TRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	$17,804,159 $6,329,351 $1,267,647	05/31/11 06/09/11 05/30/14	29% 35%
07-LA-605-.8/25.9 07-4Y9004 HM3	WPCP	IN LOS ANGELES AT VARIOUS LOCATIONS TREAT BRIDGE DECK & REPLACE JOINT	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340 (818)898-2300	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$1,290,824 $0 $0	03/28/12 04/13/12 01/03/13	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-605-1.7/6.8 07-4T3204 HA25	WPCP	IN LOS ANGELES COUNTY FROM CARSON STREET UNDERCROSSING TO ROSECRANS AVENUE UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	FAYAD, HASSAN 17912 CRUSADER AVE. STE 101 CERRITOS, CA 90703 (562)860-3085	$454,766 $14,625 $0	08/05/11 08/18/11 02/10/14 SUSPENDED	43% 3%
07-LA-605-3.4/25.8 07-4Y1804 IT60-5295-(5E) --() HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 195TH STREET OVERCROSSING TO ROUTE 605/210 SEPARATION TREAT BRIDGE DECKS AND REPLACE SLAB	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ARIAS, JUAN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)572-6016	$2,134,245 $9,416 $8,336	12/06/11 12/21/11 11/05/12	16% 0%
07-LA-710-6.8/9.5 07-4Y7204 HM1	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH FROM 0.1 MILE SOUTH OF ROUTE 1/710 SEPARATION TO ROUTE 405/710 SEPERATION COLD PLANE AC PAVEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	AKBARIAN, MASSOD 17912 CRUSADER AVE. SUITE 101 CERRITOS, CA 90703 (562)860-3085	$1,574,000 $0 $0	05/18/11 09/22/11	0% 0%
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --() HA22	SWPPP	IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618 (949)333-1500	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$102,593,895 $0 $0	04/04/12 04/30/12 05/20/15	0% 0%
07-LA-710-18.1/20.8 07-269004 SARR-P710-(014)E P7-10 0-(4E) --() HA22	SWPPP	IN LA COUNTY IN SOUTH GATE BELL GARDENS BELL AND CITY OF COMMERCE FROM 0.3 MILES SOUTH OF FIRESTONE BOULEVARD OVERCROSSING TO 0.2 LONG LIFE PAVEMENT REHABILITATION	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST CA 92630	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY CA 90241 (562)401-3333	$42,829,061 $38,166,521 $1,036,770	08/06/09 09/22/09 09/27/12	83% 88%
07-LA-710-22.5/22.7 07-002344 NH-7101-(801)E --() HB311	SWPPP	IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE AT WASHINGTON BOULEVARD UNDERCROSSING CONSTRUCT SOUND WALL	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)362-4300	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,570,826 $1,337,847 $118,346	02/15/11 03/01/11 07/31/12 SUSPENDED	81% 55%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-26.5/27.4 07-179704 HA25	SWPPP	IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE CA 91731 (626)572-6732	$934,726 $726,578 $0	07/09/09 08/06/09 06/24/13	100% 92%
07-LA-710-26.5/27.4 07-1797A4 SHOPP		IN LOS ANGELES COUNTY IN MONTEREY PARK & ALHAMBRA FROM RTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING TAKEOVER CONTRACT F HIGHWAY PLANTING IRRIGATION REPAIRS	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG CLOVIS, CA 93619	IZADPANAH, MOE 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	$334,613 $220,786 $2,725	08/31/11 09/09/11 03/15/15	0% 0% PLANT EST SATIS
07-LA-5719-/0 07-0AA074		IN LOS ANGELES COUNTY IN LONG BEACH AT THE LONG BEACH MAINTENACE STATION AT 22101 SOUTH SANTA FE AVE INSTALL PHOTOVOLTAIC PANELS	METROCELL CONSTRUCTION INC 8104 FREESTONE AVENUE SANTA FE SPRINGS CA 90670 (562)696-0319	PARADA, NELSON 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$238,900 $232,928 $0	06/28/11 07/15/11 05/31/12	100% 98%
07-LA-5953-/0 07-0AA014		IN LOS ANGELES COUNTY IN COMMERCE AT CENTRAL MAINTENANCE STATION AT 7300 EAST BANDINI BOULEVARD INSTALL PHOTOVOLTAIC PANELS	STEINY AND COMPANY, INC. PO BOX 8100 BALDWIN PARK CA 91706-0993	PARADA, NELSON 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$206,420 $186,608 $8,300	03/22/10 04/20/10 07/18/12	100% 90% OVER RUN
07-VEN-1-/10.2 07-3X2304 20.20 201130		ON PCH FROM 0.0PM LA/VEN CTY LINE NORTH TOPM 10.2 LAS POSAS RD O/C IN MALIBU CLEAR ROCKFALL & SLIDE DEBRIS	UNION ENGINEERING COMPANY INC. 1399 ARUNDELL AVE. VENTURA, CA 93003	CASTILLO, ELOY 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,985,000 $1,984,281 $0	12/21/10 12/21/10 02/28/12	100% 99% OVER RUN
07-VEN-33-55.0/57.5 07-2X8304 20.20.201 .13		VEN 33 NO.OF VEN CO AT PM 55.5 & PM 57.0 REPAIR MULTIPLE SLIP-OUTS. RSP PLACEMENT & INSTALLATION DUE TO STORM DAMAGE DIRECTORS EME REPAIR STORM DAMAGED HWY-SUPT SLOPE	SUMMER CONSTRUCTION 15245 TELEGRAPH ROAD SANTA PAULA, CA 93060	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$3,235,000 $1,485,374 $0	04/08/11 04/11/11 06/30/12	71% 46% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-1.6/30.9 07-4Y2904 HM3	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO AT VARIOUS LOCATIONS FROM HAMPSHIRE ROAD UNDERCROSSING TO 0.5 MILE EAST OF WEST M REPAIR APPROACH SLABS	O DONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS, CA 91773 (909)394-4510	IRA, ALFRED 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,083,202 $93,530 $79,280	02/23/11 03/09/11 10/26/12	21% 9%
07-VEN-101-12.6/37 07-251804 NH-Q101-(183)E --() HA22	WPCP	IN VENTURA COUNTY FROM 0.3 MILE WEST OF SANTA ROSA ROAD TO 0.3 MILE WEST OF PADRE JUAN CANYON ROAD OVERCROSSING PLACE HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 91352 (818)767-8418	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$52,442,014 $44,634,826 $53,180	02/24/11 03/15/11 06/01/12	100% 84% SUSPENDED
07-VEN-101-22.0/23.7 07-234204 HA21	SWPPP	IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MGMT SERVICES 999 TOWN AND COUNTRY ROAD ORANGE, CA 92868	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)798-6020	$1,847,727 $1,786,565 $0	09/06/07 09/21/07 04/23/12 04/30/12	100% 100% PLANT EST SATIS
07-VEN-101-39.8/43.6 07-260704 HB5	SWPPP	IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$52,804,521 $912,855 $374,843	01/03/12 01/18/12 12/28/16	2% 2%
07-VEN-101-/12.6 07-251504 NH-Q101-(184)E --() HA22	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO FROM LOS ANGELES COUNTY LINE TO 0.3 MILE NORTH OF PLEASANT VALLEY ROAD OVERCROSSI REPLACE PCC SLABS COLD PLANE AC	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91352-1489 (818)767-8418	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$29,317,311 $26,923,937 $0	02/02/11 02/16/11 05/20/12	100% 93%
07-VEN-118-5.8/21.8 07-4Y7704 HM3	WPCP	VEN-118 R5.81/R21.86, LA-118 R2.55/ R12.33 & VARIOUS LOCATION TREAT BRIDGE DECK AND REPLACE SEALS	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340 (818)898-2300	DORRI, MIKE (805)480-4928	$939,784 $14,601 $14,601	03/28/12 04/13/12 12/04/12	4% 2%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-118-23.8/24.8 07-4T1804 HSNH-P118-(061)E --() HB1	WPCP	IN VENTURA COUNTY IN SIMI VALLEY FROM EASTBOUND FIRST STREET ON RAMP TO EASTBOUND ERRINGER OFF RAMP INSTALL MBGR AND MODIFY LIGHTING	ACE FENCE CO. 727 N GLENDORA LA PUENTE CA 91744 (626)333-0727	TEHRANI, JOE 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$460,603 $461,493 $0	04/26/11 06/06/11 11/21/11 04/27/12	100% 100% COMPLETED
07-VEN-126-4.8/5.2 07-4S9804 HA23	WPCP	IN VENTURA COUNTY IN VENTURA AT WELLS ROAD OFF-RAMP REBUILD SLOPE AND ADD RSP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DORRI, MIKE 1525 RANCHO CONEJO BL, STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$266,960 $232,179 $95,888	12/28/11 01/18/12 06/22/12	42% 85%
07-VEN-126-13.1/20.1 07-280104 HSNH-000C-(328)E --() HB1	WPCP	IN LA AND VENTURA COUNTIES CONSTRUCT SHOULDER AND RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	TEHRANI, JOE 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$541,408 $552,903 $16,440	04/01/11 04/19/11 05/31/12	100% 98% SUSPENDED
07-VEN-126-13.4/26.6 07-3X3604 20.20 201130		VEN-126 AT HAUN CREEK AND HOPPER CREEK WHERE TWO CREEKS PASS BENEATH VEN-126 CLEAR CHANNELS FROM STORM DEBRIS MARCH2011DIR'S EMERG CLEAR CREEK/FLOOD CONTROL CHANNEL	NYE & NELSON, INC. 1860 EASTMAN AVENUE #108 VENTURA, CA 93003	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD. #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,485,000 $85,428 $0	03/30/11 05/12/11 08/31/12	11% 6%
07-VEN-126-20.3/22.5 07-4Y0804 HM1	WPCP	IN VENTURA COUNTY IN FILLMORE, FROM "D" STREET TO SESPE LAND AND WATER AC OVERLAY	NYE AND NELSON INC 1860 EASTMAN AVE #108 VENTURA CA 93003 (805)654-1682	IRA, ALFRED 1525 RANCHO CONEJO BL. STE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$1,537,101 $0 $0	03/26/12 04/13/12 06/30/12	0% 0%
07-VEN-126-22.5/29.3 07-4Y0904 HM1	WPCP	IN VENTURA COUNTY AT BUCKHORN AND PIRU FROM SHORTLINE RAILROAD CROSSING TO CENTER STREET MICROSURFACING AND FOG SEAL COAT	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		$915,260 $0 $0	05/09/12 06/01/12	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-28.6/28.7 07-4L5704 ACST-4138-(004)E 41-38 0-(4E) --() HA23	SWPPP	IN VENTURA COUNTY ON ROUTE 33 ABOUT 20 KM NORTH OF WHEELER SPRINGS AND ON ROUTE 150 NEAR SANTA PAULA CONSTRUCT ROCK WEIR SYSTEM	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)480-4928	$3,210,145 $991,820 $21,384	12/06/10 12/22/10 12/23/12	39% 31% SUSPENDED

Totals: **Authorized Final Amt:** $1,800,774,560 **Completed to Date:** $780,764,523 **Work This Month:** $39,291,670

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-2.1/3.4	07-1W0304	1
07-LA-1-4.3/41	07-4Y3704	1
07-LA-1-9.8/0	07-4T2604	1
07-LA-1-17.8/39.8	07-277804	1
07-LA-1-26.8/26.9	07-261104	1
07-LA-1-35.2/62.9	07-2X7904	1
07-LA-2-15.3/23	07-4Y9104	2
07-LA-2-40.3/61.6	07-3X4204	2
07-LA-5-1.2/2.1	07-215914	2
07-LA-5-1.8/3	07-2159C4	2
07-LA-5-6.8/11.6	07-253504	2
07-LA-5-13.6/18.5	07-246404	2
07-LA-5-13.6/18.5	07-2464E4	3
07-LA-5-15.8/16.9	07-184104	3
07-LA-5-18.5/88.5	07-4Y8404	3
07-LA-5-26.7/29.4	07-121844	3
07-LA-5-27.4/28.1	07-1786A4	3
07-LA-5-31.6/36	07-1218V4	3
07-LA-5-36.0/39.4	07-1219U4	4
07-LA-5-39.2/78	07-4Y2304	4
07-LA-5-44.2/46	07-168004	4
07-LA-5-45.2/45.5	07-4H2404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-46.3/50	07-2332A4	4
07-LA-5-59.7/73.7	07-252504	4
07-LA-5-64.8/66.1	07-1X6504	5
07-LA-5-73.2/88.6	07-252804	5
07-LA-5-87.8/88.6	07-266404	5
07-LA-10-18.3/31.3	07-166814	5
07-LA-10-20.4/21.5	07-279804	5
07-LA-10-24.3/0	07-3Y7004	5
07-LA-10-28.5/46.7	07-4Y8104	6
07-LA-10-31.1/32.3	07-245404	6
07-LA-10-31.2/33.4	07-117074	6
07-LA-10-45.7/47.2	07-4Y5504	6
07-LA-14-24.8/70.9	07-3Y6704	6
07-LA-14-29.3/31	07-2X3704	6
07-LA-14-32.1/52.6	07-251604	7
07-LA-14-60.0/69.3	07-274004	7
07-LA-14-52.6/59.2	07-254904	7
07-LA-19-7.9/8.4	07-4Y5604	7
07-LA-22-1.1/1.4	07-4T1504	7
07-LA-27-11.0/15.9	07-4T0204	7
07-LA-47-.8/2.1	07-3X6704	8
07-LA-47-.9/2	07-4Y5004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-47-3.4/4.6	07-138204	8
07-LA-57-.9/11.6	07-4Y8304	8
07-LA-60-7.7/0	07-3X7004	8
07-LA-60-7.7/0	07-293904	8
07-LA-60-11.6/23.6	07-286904	9
07-LA-60-23.9/30.5	07-253304	9
07-LA-60-29.5/29.5	07-3X6204	9
07-LA-60-.6/30.3	07-4Y3604	9
07-LA-60-4.4/12.2	07-258924	9
07-LA-60-/6.9	07-251304	9
07-LA-91-11.7/12	07-260104	10
07-LA-91-6.4/12	07-260504	10
07-LA-91-6.4/17.6	07-4Y1404	10
07-LA-91-10.1/14.6	07-3Y9504	10
07-LA-101-1.0/8.1	07-3Y9204	10
07-LA-101-6.3/8.3	07-4T2304	10
07-LA-101-15.5/16.1	07-199634	11
07-LA-101-31.1/38.2	07-252104	11
07-LA-101-.2/11.5	07-4Y3004	11
07-LA-105-6.0/8	07-264704	11
07-LA-105-.4/14.6	07-1W0204	11
07-LA-105-7.4/7.5	07-4T2204	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-105-/18.2	07-4Y8604	12
07-LA-110-.8/21.4	07-256104	12
07-LA-110-21.2/22.8	07-2411U4	12
07-LA-110-23.3/23.6	07-3X7404	12
07-LA-110-1.2/31	07-4Y2404	12
07-LA-134-1.9/2.3	07-188504	12
07-LA-134-5.9/8.6	07-182704	13
07-LA-134-95.0/13.8	07-1827A4	13
07-LA-138-54.3/55.3	07-127224	13
07-LA-138-60.0/60.4	07-4S2704	13
07-LA-138-63.4/66	07-127274	13
07-LA-187-4.3/0	07-4T2804	13
07-LA-210-5.7/5.7	07-4T3704	14
07-LA-210-35.5/35.9	07-224504	14
07-LA-210-49.1/52.1	07-4T4604	14
07-LA-210-25.8/47	07-253804	14
07-LA-210-30.7/41.4	07-267004	14
07-LA-210-/11.1	07-3Y5404	14
07-LA-213-.3/3.4	07-4Y5104	15
07-LA-405-.3/11.4	07-3Y7304	15
07-LA-405-8.8/8.8	07-4Y6804	15
07-LA-405-16.1/20.7	07-4Y5304	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-24.4/25.8	07-241304	15
07-LA-605-.8/25.9	07-4Y9004	15
07-LA-605-1.7/6.8	07-4T3204	16
07-LA-605-3.4/25.8	07-4Y1804	16
07-LA-710-6.8/9.5	07-4Y7204	16
07-LA-710-17.2/26.4	07-202114	16
07-LA-710-18.1/20.8	07-269004	16
07-LA-710-22.5/22.7	07-002344	16
07-LA-710-26.5/27.4	07-179704	17
07-LA-710-26.5/27.4	07-1797A4	17
07-LA-5719-/0	07-0AA074	17
07-LA-5953-/0	07-0AA014	17
07-VEN-1-/10.2	07-3X2304	17
07-VEN-33-55.0/57.5	07-2X8304	17
07-VEN-101-1.6/30.9	07-4Y2904	18
07-VEN-101-12.6/37	07-251804	18
07-VEN-101-22.0/23.7	07-234204	18
07-VEN-101-39.8/43.6	07-260704	18
07-VEN-101-/12.6	07-251504	18
07-VEN-118-23.8/24.8	07-4T1804	18
07-VEN-118-5.8/21.8	07-4Y7704	19
07-VEN-126-4.8/5.2	07-4S9804	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-126-13.1/20.1	07-280104	19
07-VEN-126-13.4/26.6	07-3X3604	19
07-VEN-126-20.3/22.5	07-4Y0804	19
07-VEN-126-22.5/29.3	07-4Y0904	19
07-VEN-150-28.6/28.7	07-4L5704	20

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$195,748,680	$62,471,501
-F-	FEDERAL AID (PRIMARY)	$373,243,722	$107,629,787
-S-	FEDERAL AID (SECONDARY)	$5,507,101	$2,319,684
-SH-	STATE HIGHWAY	$228,223,376	$82,780,196
-ER-	STORM DAMAGE REPAIR	$138,146,548	$132,138,577
		$859,905,134	$393,424,779
District Total:		**$1,800,774,560**	**$780,764,523**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	$27,099,719
Work completed this Period:	$27,099,719