State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/15

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-0-/0 07-2W4304 HM4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021	AMADI, PATRICIA 13171 TELFAIR AVE STE 101 SYLMAR, CA 91342 (805)391-3555	$794,991 $804,591 $0	03/12/14 04/02/14 06/30/15	97% 100%
07-LA-1-8.7/0 07-3X3904 ER-17E1-(004)E --() HA23		IN LOS ANGELES 0.1 MILE WEST OF DOMINQUEZ CHANNEL CONSTRUCT STEEL SOLDIER PILE WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,301,529 $55,000 $0	01/30/14 02/21/14 02/27/15 SUSPENDED	1% 2%
07-LA-1-20.7/20.8 07-4T5404 HB4N		IN LOS ANGELES COUNTY IN HERMOSA BEACH AT 2ND STREET SIGNAL UPGRADE, ADA CURB RAMP	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	ALONZO, BERNARD 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3145	$418,601 $415,996 $0	06/20/13 07/15/13 04/30/15 05/18/15 COMPLETED	90% 98%
07-LA-1-35.6/37.1 07-2W4704 HM4		IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS REPLACE CRASH CUSHIONS	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,686,682 $1,171,042 $0	03/26/14 04/09/14 06/02/15	27% 72%
07-LA-1-51.0/52 07-4L2214 ACST-P414-(100)4 --() HA23	WPCP	IN MALIBU FROM NORTH OF SEA VISTA DRIVE TO VIA ESCONDIDO CONSTRUCT TIEBACKS, MICROPILES,	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA CA 91355	TRUJILLO, GILBERT, JR (310)345-6270	$4,164,956 $210,295 $0	12/04/12 01/10/13 08/30/14	9% 5%
07-LA-1-/1.1 07-3X9404 NHP-X037-(172)E --() HA23		IN LOS ANGELES COUNTY, ON VARIOUS FREEWAYS THROUGHOUT THE COUNTY REPLACE AND RESTORE THEFT-DAMAGED	SELECT ELECTRIC,INC. 13250 KIRKHAM WAY POWAY CA 92064	MANNAA, HASSAN 1317 TELFAIR AVENUE, STE 101 SYLMAR, CA. 91342 (818)364-2760	$3,953,264 $7,326 $4,052	12/09/14 12/31/14 12/21/15 SUSPENDED	27% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-14.1/15.1 07-2055A4 21L-6207-(071)E --() HB4N		IN LA COUNTY IN LOS ANGELES FROM ALLESANDRO STREET TO I-5/SR-2 INTER CHANGE CONSTRUCT SOUNDWALLS, CURB RAMP	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	WIDJAJA, DANIEL 25061 AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$3,221,852 $487,077 $382,451	01/09/15 02/10/15 12/01/15	8% 15%
07-LA-5-1.2/2.1 07-215914 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS FROM 0.3 MILE SOUTH OF NORTH FORK COYOTE CREEK BRIDGE TO 0.3 MILE NORTH OF MARQUARDT AVE WIDEN AND REALIGN FREEWAY	C C MYERS INC 1822 S. LEWIS STREET ANAHEIM, CA 92805	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$41,301,406 $39,427,570 $131,415	11/28/11 12/21/11 05/30/15	81% 94%
07-LA-5-1.2/1.2 07-2W5404 HM2		IN LA COUNTY, 07-KER - 5725 CONSTRUCT WASH BUILDING FACILITY	GEMS ENVIRONMENTAL MANAGEMENT SERVICES, INC. 1120 WILLOW PASS CT. CONCORD CA 94520	CHAVEZ, EFRAIM 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	$1,563,006 $56,857 $56,857	12/22/14 02/03/15 12/21/15	11% 4%
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278	LEE, PETER 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$89,977,506 $58,792,052 $920,464	08/19/11 09/13/11 08/25/16	59% 65%
07-LA-5-2.7/4 07-215934 HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM 0.1 MILE NORTH OF CARMENITA ROAD OVERCROSSING TO 0.1 MILE NORTH OF SIL WIDEN AND REALIGN FREEWAY	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	FREMPONG, SAM 13230 S FIRESTONE BLVD SUITE A SANTA FE SPRINGS, CA 90670 (562)345-9865	$76,011,826 $44,027,709 $1,296,299	08/14/12 09/18/12 08/31/17	51% 58%
07-LA-5-4.0/5.8 07-215944 HB5	SWPPP	IN LOS ANGELES COUNTY IN NORWALK FROM 0.4 MILE SOUTH OF SAN ANTONIO DRIVE UNDERCROSSING TO 0.7 MILE NORTH OF PIONEER BOULEVARD UN ROADWAY WIDENING (SEG 4)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SAKER, GEORGE 13230 FIRESTONE BLVD SUITE A-2 SANTA FE SPRINGS CA 90670 (562)345-3125	$124,121,291 $64,861,882 $1,036,293	08/23/12 09/18/12 05/26/17	42% 52%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-5.8/6.8 07-215954 CMLN-6207-(068)N --() HB5		IN SANTA FE SPRIRINGS FROM NORTH OF ORR AND DAY OVERHEAD TO ROUTE 605 INTERCHANGE ROADWAY WIDENING & STRIPING (SEG 5)	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	FAYAD, HASSAN 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	$80,138,202 $4,626,207 $539,522	04/24/14 05/13/14 09/18/18	7% 6%
07-LA-5-6.8/13.8 07-294904 NHPI-005 -(968)E --() HA22		ALONG I-5, 0.1 M SOUTH OF JCT SEP FAI 53-1660, IN SANTA FE SPRING AND DOWNEY TO THE JCT 710/5, SEP 53-785 - 88, IN THE CITY OF COMM PCC PAVE AND COLD PLANE W/OVERLAY	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	BUI, KEVIN 11229 S WOODRUFF AVE DOWNEY CA 90241 (562)401-3333	$9,668,597 $7,774,915 $367,719	07/07/14 07/24/14 10/31/15	56% 80%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --() TEA1	WPCP	IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	$649,456 $8,413 $0	01/04/10 02/23/10 04/23/14	35% 2%
07-LA-5-13.6/18.5 07-2464E4 26.700	WPCP	RTE 5/710 SEPARATION IN LA&CITY OF COMMERCPERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$792,570 $741,382 $0	04/28/11 05/17/11 11/06/15	83% 93%
07-LA-5-13.8/28.2 07-2W6904 HM3		IN LOS ANGELES COUNTY, AT VARIOUS BRIDGES BETWEEN I-5 AND SR-134 FREEWAYS BRIDGE PRESERVATION	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867		$722,341 $0 $0	04/23/15 05/15/15	0% 0%
07-LA-5-14.9/16.8 07-272404 NHPI-005 -(965)E --() HA42		IN LA COUNTY IN LOS ANGELES ON ROUTE 5 FROM INDIANA STREET UNDERCROSSING TO BOYLE STREET OVERCROSSING REPLACE PLANTING AND IRRIGATION SYS	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DRIVE IRVINE CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	$1,243,845 $1,200,132 $2,000	12/04/13 01/09/14 11/30/17	0% 0% PLANT EST SATIS

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-18.2/26.7 07-284204 STPE-005 -(093)E --() TEA10		IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE, AND BURBANK FROM ROUTE 5/10 SEPARATION TO ROUTE 5/134 SEPARATION IMPROVE IRRIGATION AND PLANTING	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA CA 91723	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$694,493 $411,199 $40,190	03/26/14 04/17/14 08/11/15	61% 65% SUSPENDED
07-LA-5-19.2/28.9 07-295604 NHPI-005 -(095)E --() HA22		IN LA COUNTY FROM BROADWAY TO SR-13 4/5 SEPARATION PVMT PRESERVATION,SLAB REPL,SHLDR	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENCIA CA 91355	KWAN KIN W 2090 FERN LANE GLENDALE CA 91226 (818)637-2506	$24,133,880 $6,650,681 $1,232,953	07/31/14 08/19/14 10/26/15	48% 28%
07-LA-5-22.5/0 07-4X1004 20.201130		IN CITY OF LOS ANGELES LA-5 LA-2 SEPARTN PM22.5 BR 53-0577 NORTH OF DOWNTOWN AREA CONSTRUCT SUPPORT SHORING INSIDE TUNNEL DIR'S EM PERFORM EMERGENCY REPAIRS ON BRIDGE	C A RASMUSSEN INC. 28548 LIVINGSTONE AVENUE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$4,985,000 $4,368,333 $0	07/16/13 08/05/13 02/23/15 05/14/15	100% 100% COMPLETED
07-LA-5-24.6/88.6 07-1W3604 HM3		IN LOS ANGELES, LA-110 AT POSTMILE 24.6 TO 88.56 CLEAN AND TREAT BRIDGE DECKS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AMADI, PATRICIA 13171 TELFAIR AVE. STE 101 SYLMAR, CA 91342 (818)364-2760	$1,541,620 $1,552,079 $25,044	05/28/13 06/13/13 06/30/15	100% 95% OVER RUN
07-LA-5-25.2/27.5 07-2777U4 NHPI- 005-(086)E --() HA42		IN LOS ANGELES ON ROUTE 5 FROM COLORADO EXTENSION TO HAZEL STREET PUC AND ON ROUTE 134 FROM VICTORY BOULEVARD/RIVERSIDE DRIVE TO S EROSION CONTROL AND SLOPE PAVING	YAKAR 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	AZIMA, HASSAN 3212 ROSEMEAD BLVD, SUITE 100 EL MONTE, CA 91731 (626)572-6732	$2,570,523 $2,234,328 $6,001	11/07/13 12/09/13 12/01/17	0% 0% PLANT EST SATIS
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	SUBEH, MAHER 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$59,717,211 $38,878,338 $328,486	12/06/10 12/20/10 07/31/17	100% 64% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-29.4/31.6 07-1218W4 IM- 005-(078) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK FROM WEST MAGNOLIA BOULEVARD OVERCROSSING TO 0.3 MILE NORTH OF BUENA VISTA STREET/WINONA AVENUE REALIGN ROUTE 5 AND RAILROAD TRACKS	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	GURFINKEL, VLADIMIR 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (562)572-5538	$180,675,493 $40,964,627 $2,179,524	11/29/12 12/20/12 06/30/19	38% 23%
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR, CA 91342	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (213)276-2054	$61,504,684 $59,177,361 $27,202	10/14/10 10/26/10 12/01/15	100% 96%
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$115,734,696 $105,385,858 $0	05/06/10 05/24/10 10/26/15	86% 91%
07-LA-5-C 43.9/C46.4 07-252614 IM-005 -(081) --() HA22	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM SAN FERNANDO ROAD OVERHEAD TO 0.2 MILE SOUTH OF WELDON CANYON OVERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR, CA 91342	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$12,177,103 $11,223,008 $0	12/12/12 01/10/13 04/21/15 05/01/15	100% 100% COMPLETED
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$136,710,414 $136,409,049 $519,588	03/27/08 05/01/08 07/14/15	81% 98% SUSPENDED
07-LA-5-45.4/59.7 07-252634 ACIM-0053-(080)E --() HA22		IN LOS ANGELES COUNTY IN LOS ANGELES AND SANTA CLARITA FROM 0.2 MILE SOUTH OF 5/14 SEPARATION TO 0.2 MILE NORTH OF LAKE HUGHES RO ROADWAY REHABILITATION	C A RASMUSSEN, INC 28548 LIVINGSTON AVE VALENCIA CA 91355	TIEU, FRED 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$9,776,974 $10,187,765 $0	06/03/13 06/27/13 03/30/15 04/21/15	100% 100% COMPLETED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-46.3/50 07-2332A4 ACIM-0053-(044)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA FROM 0.3 MILE SOUTH OF WELDON CANYON OVERCROSSING TO 0.4 MILE SOUTH OF PICO CANYON ROAD LYO WIDEN ROADWAY AND BRIDGES WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	AL-JAMAL, ABDUL 13171 TELFAIR AVE SYLMAR, CA 91342 (805)797-1348	$44,667,312 $43,984,458 $0	02/27/12 03/22/12 02/20/15 04/21/15	100% 100% COMPLETED
07-LA-5-/0 07-3X9204 NHP-X037-(174)E --() HA23		IN LOS ANGELES COUNTY, ON US-101, I-5, AND SR-47, AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS, CA 90670 (562)345-3144	$8,134,355 $47,650 $28,150	01/23/15 02/27/15 12/01/16	5% 1%
07-LA-5-/0 07-259024 NHP-X037-(168)E --() HA42		IN THE CITY OF LOS ANGELES, AT LOS ANGELES RIVER DRAINAGE SYSTEM SAND FILTERS AND BIOFILTRATION	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$15,749,933 $2,373,627 $981,749	12/31/14 01/29/15 07/31/17	11% 15%
07-LA-10-2.0/18 07-3X9104 NHP-X037-(171)E --() HA23		IN LOS ANGELES COUNTY, ON I-10, SR-90, AND I-110 AT VARIOUS LOCATIONS REPAIR & REPLACE STOLEN ELECTRICAL	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST. IRWINDALE CA 91706	FARDOUN, MIKE 1041 W BADILLO SUITE 112 COVINA CA 91722 (626)339-1601	$5,513,240 $554,733 $514,944	12/03/14 12/24/14 09/23/16	16% 10%
07-LA-10-5.5/14.8 07-259204 NHPI-010 -(819)E --() HA42		IN LA COUNTY IN LOS ANGELES AT BALLONA CREEK SAND FILTERS & INFILTRATION DEVICES	BALTAZAR CONSTRUCTION INC 236 E ARROW HWY COVINA CA 91722	RAM, MAHINDA 12975 CULVER BLVD LOS ANGELES CA 90066 (310)821-1847	$2,105,982 $1,548,760 $28,000	03/10/14 03/19/14 07/16/15	34% 73% SUSPENDED
07-LA-10-17.1/23.3 07-4X1704 20.20 201130		IN LA & VEN COUNTIES LANDSCAPE AREAS ALONGLA-101, VEN-101, & LA-10 TO UPGRADE LANDSCAPE IRRIGATION SYSTEMS (RICS) DIR'S EMERGENCY REPLACE/UPGRADE IRRIGATION SYSTEMS	LANDSCAPE SUPPORT SERVICES INC 15260 VENTURA BLVD #1150 SHERMAN OAKS, CA 91403	RAM, MAHINDA 12975 W. CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,185,000 $1,031,660 $0	02/25/14 04/14/14 04/30/15	100% 87% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-18.3/46.8 07-278204 STP-X037-(167)E --() HB71		IN LA COUNTY IN SEVERAL CITIES ON ROUTE 10, 110, 118,134, 210, & 710 INSTALL ADA CURB RAMPS	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	IZADPANAH, MOE 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$667,000 $370,796 $100,581	04/18/14 05/13/14 06/30/15	100% 56% OVER RUN
07-LA-10-18.5/0 07-1W2204 HM4		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE OVERHEAD SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$1,955,906 $0 $0	03/24/14 04/09/14 03/30/15	0% 0%
07-LA-10-31.1/32.3 07-245404 NHI-X037-(154)N --() HB4N		IN LA COUNTY IN SAN GABRIEL RIVER FWY (RTE 605) & SAN BERNARDINO FWY (RTE 10) FR10 & 605 INTER TO 0.8 M E/RTE 10&605 INTERAT RTE 1 INTERCHANGE IMPROVEMENTS DESIGN BUILD	M C M CONSTRUCTION P.O. BOX 620 NORTH HIGHLANDS, CA 945603001	AZIMA, HASSAN 11310 VALLEY BLVD EL MONTE, CA 91731 (626)572-6732	$53,920,190 $46,958,886 $1,499,713	02/29/12 04/20/12 08/13/15	61% 87%
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. P O BOX 2168 CHINO HILLS, CA 91709	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (213)453-7555	$91,053,378 $87,467,141 $235,173	04/30/09 05/18/09 01/01/16	75% 95%
07-LA-10-33.2/37.2 07-1170U4 CMLN-6207-(059) --() HB5		LA COUNTY IN CITY OF BALDWIN PARK AND WEST COVINA FROM PUENTE AVENUE TO CITRUS STREET CONSTRUCT HOV LANES & SOUNDWALLS	AMES CONSTRUCTION, INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	PUNJABI, RAJ 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$93,242,310 $19,040,748 $821,698	02/10/14 02/27/14 05/30/19	17% 20%
07-LA-10-40.5/40.5 07-1W5904 HM3		IN LA COUNTY, AT VARIOUS LOCATIONS METH DECK,JOINT SEALS& APPROACH LAB	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD #201 SAN FERNANDO CA 91340	KOURY, PETER 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (909)322-6107	$1,369,332 $1,434,198 $95,838	06/04/14 06/18/14 05/29/15	98% 97%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-41.7/48.3 07-295004 NHPI-010 -(821)E --() HA22		IN LOS ANGELES COUNTY IN SAN DIMAS, POMONA AND CLAREMONT FROM 0.7 MILE WEST OF ROUTE 10/57 SEPARATION TO SAN BERNADINO COUNTY LINE SLAB REPLACEMENT	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON ROAD SUITE 6 WALNUT, CA 91789 (909)594-3720	$8,629,364 $7,226,023 $1,845,174	07/07/14 07/17/14 09/30/15	45% 82%
07-LA-14-24.8/69 07-1W6404 HM3		IN LA COUNTY,ON RTE 5,14,126,& 138 AT VARIOUS LOCATIONS APPLY METHCRYLATE RESIN/JOINT SEALS	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	WIDJAJA, DANIEL 25061 AVENUE STANFORD, #70 VALENCIA, CA 91355 (661)257-0273	$844,431 $0 $0	04/10/15 05/01/15	0% 0%
07-LA-14-24.8/32.1 07-4Y9204 NHP-P014-(074)E --() HM1		IN LOS ANGELES COUNTY IN AND NEAR SANTA CLARITA FROM S14-S5 CONNECTOR OVERHEAD TO SANTA CLARA RIVER REPLACE CONCRETE SLABS	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON CT RANCHO CUCAMONGA CA 91730	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$4,220,377 $2,500,090 $475,357	05/29/14 06/18/14 10/09/15	67% 58%
07-LA-14-56.5/57 07-284504 STP-P014-(073)E --() TEA10		IN LOS ANGELES COUNTY NEAR PALMDALE FROM 0.3 MILE NORTH OF COURSON RANCH ROAD TO 0.3 MILE SOUTH OF BARREL SPRINGS ROAD TRANSPORTATION ENHANCEMENT	STL LANDSCAPE INC 8122 COMPTON AVE LOS ANGELES CA 90001	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$598,000 $233,990 $1,873	04/17/14 05/13/14 03/05/18	97% 51%
07-LA-18-.1/.1 07-274804 NHP-P018-(047)E --() HA21		IN LOS ANGELES COUNTY ON ROUTE 18 REPLACE BRIDGE DECK AND RAIL	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	VAZIRANI, MANSUKH 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	$2,070,732 $0 $0	12/09/14 12/31/14	0% 0%
07-LA-39-21.6/21.9 07-3X8204 ER-45Y5-(004)E --() HA23		IN LOS ANGELES COUNTY, IN ANGELES NATIONAL FOREST, ON SAN GABRIEL CANYON ROAD AT PM 21.67 AND PM 21.97 REPAIR SLOPE FAILURE *DIRECTOR'S	CHUMO CONSTRUCTION INC. 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$1,366,516 $719,056 $188,165	11/25/14 12/18/14 11/10/15	24% 56%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-41.0/44 07-4X2304 20.20 201130		IN LA COUNTY IN ANGELES NATIONAL FOREST LA-39 CLEAR ROADWAY&DRAINAGE SYSTEM OF DEBRIS & REPAIR SLOPE WASHOUTS DIR'S EMERGENCY FORC CLEAR & REPAIR ROADWAY & DRAINAGE SYSTEMS	IBARRA GENERAL ENGINEERING INC 12531 SAN MINA CT CHINO, CA 91710	CHOU, MICHAEL 1041 W BADILLO STE 112 COVINA, CA 91722 (626)339-1601	$2,485,000 $2,112,310 $0	04/03/14 05/13/14 04/30/15	100% 85% OVER RUN
07-LA-47-.9/2 07-4Y5004 HM3	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	$2,320,196 $2,124,121 $0	06/16/10 07/13/10 08/26/15	92% 92%
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --() HA21	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC 460 N. HENRY FORD AVENUE WILMIMGTON, CA 90744	SUI, HAMMER 450 N. HENRY FORD AVENUE WILMIMGTON, CA 90744 (562)216-5940	$187,914,921 $95,801,516 $2,506,501	06/30/11 07/13/11 10/03/17	59% 51%
07-LA-57-4.3/10.8 07-2W6504 HM3		IN LA COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK WITH METHACRYLATE	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	DOUGHLEY, JOE 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-4270	$1,145,500 $269,574 $269,574	03/06/15 03/23/15 09/30/15	25% 24%
07-LA-60-20.6/0 07-4H9004 NHP-P060-(142)E --() HA22		IN LOS ANGELES COUNTY IN ROWLAND HEIGHTS FR WESTBOUND OFFRAMP TO NOGALES STREET CONSTRUCT RETAINING WALL	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	SANDOVAL, MARTIN 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)594-3720	$2,039,240 $2,008,673 $0	11/13/13 12/03/13 04/30/15	60% 98%
07-LA-71-1.4/3.6 07-2W8604 HM1		IN LA FR VALLEY BL UC/ RANCHO RD OC OVERHEAD TO RIO RANCHO ROAD OVERCOS SING CPOL,RHMA & SOME DIGOUTS	AUTOBAHN CONSTRUCTION INC. 933 N. BATAVIA ST. ORANGE CA 92867	CAO, RODOLFO 721 BREA CANYON ROAD, SUITE 6 WALNUT, CA 91789 (909)598-4872	$1,035,661 $7,895 $7,895	03/09/15 03/26/15 07/03/15	48% 1%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-72-/6.8 07-1W6904 HM1		IN LOS ANGELES COUNTY, IN WHITTIER, FROM LOS ANGELES / ORANGE COUNTY LINE TO SAN GABRIEL RIVER BRIDGE PLACE RHMA OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY CA 90241 (213)798-5970	$1,364,333 $1,204,773 $0	05/28/14 06/09/14 03/20/15	77% 83%
07-LA-91-6.0/21 07-1W6104 HM3		IN LA COUNTY AT VARIOUS LOCATIONS DECK METH, APPROACH SLAB, JNT SEAL	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BLVD SUITE 201 SAN FERNANDO CA 91340	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$1,176,831 $723,031 $4,770	06/10/14 06/25/14 09/28/15	37% 59%
07-LA-101-1.0/11 07-265904 ACNH-P101-(227)E --() HA21		LA COUNTY IN CITY OF LAS ANGELES, BETWEEN FIGUROA STREET AND LOS ANGELES RIVER BRIDGE UPGRADE BRIDGE RAILS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	$3,058,748 $2,194,424 $345,499	10/01/13 10/22/13 05/30/15	100% 71% OVER RUN
07-LA-101-1.8/15.6 07-2838U4 STPE-X037-(173)E --() HB34		IN LA CNTY IN LA AT VAR LOCS FROM BEAUDRY AVE TO HAZELTINE AVE AVENUE PLANTING AND IRRIGATION	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6700	$905,960 $32,758 $15,958	12/23/14 01/29/15 02/22/19	14% 4%
07-LA-101-1.8/8.4 07-295504 NHP-Q101-(250)E --() HA22		IN LA CITY ON US-101 BETWEEN JCT110 STREET UP TO PILGRIMAGE OC ROADSIDE SAFETY IMPROVEMENTS	OHL USA, INC. 1920 MAIN STREET SUITE 310 IRVINE CA 92614	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD STE100 EL MONTE CA 91731 (626)572-6734	$19,499,649 $538,834 $162,181	09/15/14 09/30/14 11/25/15	43% 3%
07-LA-101-2.9/21 07-1W6504 HM3		IN LOS ANGELES COUNTY, AT VARIOUS LOCATIONS DECK METH,JOINT SEALS,APPROACH SLAB	THE SUN GROUP 3151 AIRWAY AVE BUILDING V COSTA MESA CA 92626	TRAN, DANGLONG 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$962,931 $811,793 $0	06/03/14 06/24/14 03/30/15	100% 84%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-11.8/35.3 07-294704 NHP-Q101-(247)E --() HA22		IN LA COUNTY FROM JUNCTION 170 TO VIRGENES CANYON ROAD SLAB REPLACEMENT/COLDPLANE AC O/L	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SACRAMENTO CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$53,645,672 $0 $0	11/19/14 12/10/14	0% 0%
07-LA-101-27.6/32.1 07-2W8404 HM1		IN LA @ VAR LOCS LINE DITCH,REPAIR& REPLACE CULVERTS	VELARDE CONCRETE CONSTRUCTION, INC. 523 S BRAND BLVD STE 201 SAN FERNANDO CA 91340	DAVIS, ALAN 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 91320 (805)480-4928	$492,115 $0 $0	03/19/15 04/08/15	0% 0%
07-LA-103-/1 07-275704 STP-P103-(003)E --() HA21		IN LOS ANGELES COUNTY IN THE CITY OF LOS ANGELES, AT TERMINAL ISLAND UNION PACIFIC RAIL ROAD OVERHEAD PAINT BRIDGE PAINT STEEL PORTION OF STRUCTURE	CL INDUSTRIAL COATINGS INC INDUSTRIAL COATINGS, INC 11650 WESTERN AVE. STANTON CA 90680	ROBILLOS, RAMON 450 N HENRY FORD AVE WILMINGTON CA 90744 (562)216-5940	$3,289,890 $338,190 $127,453	11/05/14 11/24/14 03/11/16	19% 10%
07-LA-105-.5/0 07-4T5704 HSNH-1053-(003)E --() HB1		IN LOS ANGELES COUNTY ONRAMP TO EAS TBOUND 105 FROM SEPULVEDA BOULEVARD INSTALL DRIANAGE SYSTEM,ROADWORK,FA LSHING BEACONS,REMOVE PLACE HIGH FRICTION SURFACE TREATM	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	NJOYA, DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$836,893 $865,092 $0	11/05/13 11/22/13 06/15/15	24% 99%
07-LA-105-.9/4.9 07-4T6804 NHPI-105 -(004)E --() HB1		IN LA EASTBOUND ROUTE 105 FROM EAST BOUND IMPERIAL HWY AND EB ON-RAMP FROM CRENSHAW BOULEVARD SURFACE TREATMENT,CONCRETE BARRIER	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606	NJOYA DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$468,413 $423,981 $1,662	06/12/14 07/11/14 05/26/15	93% 90%
07-LA-105-2.6/0 07-3X3504 ER-17E0-(004)E --() HA23		IN LOS ANGELES COUNTY IN HAWTHORNE, AT INGLEWOOD AVENUE RECONSTRUCT FAILED SLOPE/HYDRO SEED	RSB GROUP INC 20331 LAKE FOREST DR #C13 LAKE FOREST CA 92630	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$823,199 $823,362 $1,500	01/16/14 02/05/14 12/20/15	51% 98%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-7.0/13.1 07-2W0804 HM3		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM HOOVER STREET UNDERCROSSING TO E105-S710/WRIGHT ROAD OVERCROSSING TREAT BRIDGE DECK WITH METHACRYLATE	CAROLINO CONSTRUCTION CORPORATION 903 HIGHLAND AVE NATIONAL CITY CA 91950	GALLARDO, SAM 18730 S. WILMINGTON AVE. 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,139,610 $1,160,787 $0	04/11/14 05/13/14 04/30/15	76% 96% SUSPENDED
07-LA-105-8.0/10.2 07-4X3304 20.20 201130		IN L.A. COUNTY 21 DIFF LOCATIONS-LA 105, LA91,LA134&LA170, REPLACE STOLEN STEEL GRATES, SCREENS&FRAMES FROM GSRD'S DIR'S EMERGENCY REPAIR GSRD'S&REPLACE GRATES W/FRP'S	WEST COAST STRUCTURES INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE, CA	HERRERA, EDGAR 18730 S. WILMINGTON AVE SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$385,000 $388,118 $0	10/09/14 11/05/14 07/21/15	39% 98% SUSPENDED
07-LA-105-13.5/18 07-2W0604 HM3		IN LA, RTE 105 FR PM 13.14/17.88 DECH METH, DECK SPALL, JOINT SEAL	J. FRANCIS COMPANY 16197 KRAMERIA AVE. RIVERSIDE CA 925045730	SAAD, HUSSEIN 17912 CRUSADER AVE. SUITE 101 CERRITOS CA 90703 (562)860-3085	$989,284 $3,143 $0	02/25/15 03/10/15 09/11/15	28% 0%
07-LA-105-14.1/14.6 07-4S8404 HA42	WPCP	IN LOS ANGELES COUNTY IN PARAMOUNT AT 0.1 MILE WEST OF FACADE AVENUE OVERCROSSING MODIFY PUMPING STATION	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883	ARIAS, JUAN 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$813,238 $818,872 $0	06/06/12 07/03/12 04/17/15 04/21/15	100% 100% COMPLETED
07-LA-105-14.1/14.6 07-4T6404 HA12		IN LA COUNTY, ON ROUTE 105 FROM POSTMILE 14.1 TO 14.6 MODIFY ELECT WORK FOR PUMPING STATI	HYPA ENGINEERING INC 4623 NORWICH AVE SHERMAN OAKS CA 91403	WANG, PAUL 13230 FIRESTONE BLVD SUITE E-2 SANTA FE SPRINGS CA 90670 (562)345-3144	$659,229 $672,254 $27,750	05/05/14 06/05/14 05/27/15	94% 100%
07-LA-107-4.1/4.1 07-4T5604 SNHP-P107-(014)E --() HB1		IN LOS ANGELES COUNTY ON REDONDO BEACH AND TORRANCE AT HAWTHORNE BOU LEVARD 182ND STREET-INSTALL PROTECT ED LEFT-TURN PHASING SIGN SIGNALS AND CURB RAMPS	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	HERRERA, EDGAR 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$295,024 $4,300 $0	06/12/14 07/11/14 03/30/15	8% 1% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-9.8/14 07-273104 STP-X037-(166)E --() HA21		IN LOS ANGELES COUNTY, CITY OF LOS ANGELES FROM ROUTE 91 TO ROUTE 105 REPLACE JOINT SEALS AND REPAIR CON CRETE SPALLS STRUCTURE REHABILITATION	HIGHLAND CONSTRUCTION INC 133 N PIXLEY STREET ORANGE CA 92868	NJOYA DAVID 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$382,891 $132,808 $0	06/10/14 07/11/14 01/29/16	6% 9%
07-LA-110-23.5/23.9 07-2759U4 NHP-X037-(164)E --() HA42		LA COUNTY IN CITY OF LOS ANGELES ON SOUTHBOUND AND NORTHBOUND OF ROUTE 110 AT THE ROUTE 101 INTERCHANGE INSTALL IRRIGATION AND PLANTS	YAKAR 689 EAST SAN BERNARDINO RD COVINA, CA 91723	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$1,393,291 $1,312,950 $0	10/29/13 11/15/13 01/31/18	0% 0% PLANT EST SATIS
07-LA-118-4.5/13.9 07-2W7704 HM3		IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS METH DECK/REPLACE JOINT SEALS	WEST COAST STRUCTURES, INC DBA WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	AMADI, PATRICIA 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (818)364-2760	$373,937 $345,841 $275,895	01/30/15 02/27/15 06/30/15	25% 92%
07-LA-118-11.5/13.7 07-2770U4 NH-P118-(063) --() HA42	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5 INTERCHANGE TO ROUTE 210 INTERCHANGE EAST AND WESTBOUND EROSION CONTROL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	CHAVEZ, EFRAIM 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$1,319,842 $1,244,782 $4,116	12/12/12 01/11/13 12/03/16	0% 0% PLANT EST SATIS
07-LA-118-/0 07-3X9304 NHPX-037 -(175)E --() HA23		IN LA,ON LA-118,LA-170,LA-405 AT VARIOUS LOCATIONS REPAIR&REPLACE STOLEN ELECT WIRING	DBX, INC. 42024 AVENIDA ALVARADO, SUITE TEMECULA CA 92590	MANNAA, HASSAN 13171 TELFAIR AVENUE, STE 101 SYLMAR,CA. 91342 (818)364-2760	$8,569,370 $0 $0	12/29/14 01/21/15	0% 0%
07-LA-134-1.6/2.7 07-287204 NHP-P134-(037)E --() HA42		IN LOS ANGELES COUNTY IN BURBANK FROM 0.1 MILE WEST OF PASS AVENUE OVERCROSSING TO BOB HOPE DRIVE UNDERCROSSING STORM WATER SOURCE CONTROL	MARTINEZ LANDSCAPE CO., INC. 12357 SAN FERNANDO ROAD SYLMAR CA 91342	SHALVIRI, ALI 2090 FERN LANE GLENDALE, CA 91208 (818)637-2506	$968,732 $299,089 $160,287	11/21/14 12/31/14 11/02/18	48% 33%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-134-/6.1 07-1W7204 HM1		IN LA, LA-134 FR PM 0.0/6.10 170 TO 0.1 MILE WEST OF CONCORD STREET UNDERCROSSING SLABS/PCC PROFILE GRIND SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	SHALVIRI, ALI 2090 FERN LN MONROVIA, CA 91208 (818)637-2506	$632,275 $0 $0	04/07/15 05/07/15 10/14/15	0% 0%
07-LA-138-46.7/63.7 07-297004 NHP-P138-(047)E --() HA22		IN LA COUNTY FROM 30TH EAST STREET TO 65TH STREET EAST COLD PLANE AND OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (661)726-0148	$7,234,056 $6,361,933 $0	05/08/14 05/23/14 07/31/15	71% 88%
07-LA-138-69.9/75 07-2656U4 STPG-P138-(052)E --() HB1		IN LA IN PINION HILLS FR 0.5 M EO RTE 18/ SAN BERNARDINO CNTY LN CP PVMT & OVERLAY WITH HOT MIX AC	GRANITE CONSTRUCTION COMPANY 213 E. COLUMBIA WAY LANCASTER CA 93552	TIEU, FRED 45120 13TH STREET WEST LANCASTER CA 93534 (661)726-0148	$8,751,487 $23,400 $23,400	02/25/15 03/10/15 05/03/17	3% 0%
07-LA-170-17.7/20.3 07-2769U4 NH-P170-(004) --() HA42	SWPPP	IN LOS ANGELES COUNTY IN NORTH HOLLYWOOD NORTH AND SOUTHBOUND FROM VANOWEN STREET TO SHELDON STREET PLANTING, INSTALL IRRIGATION, SLOPE	Y A K A R 689 EAST SAN BERNARDINO ROAD COVINA, CA 91723	IZADPANAH, MOE 3212 ROSEMEAD BOULEVARD, #100 EL MONTE, CA 91731 (626)572-6732	$1,799,153 $1,635,817 $0	12/11/12 01/10/13 06/02/17	0% 0% PLANT EST SATIS
07-LA-187-4.3/4.3 07-4T5904 NHP-P187-(004)E --() HB4N		IN LOS ANGELES COUNTY IN LOS ANGELES AT MOTOR AVENUE MODIFY SIGNAL,CURB RAMP,MEDIAN ISLA	UNIQUE PERFORMANCE CONSTRUCTION INC 1321 N JEFFERSON ST ANAHEIM CA 92807	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$558,422 $483,014 $74,123	04/14/14 05/29/14 06/16/15	84% 86%
07-LA-210-.8/4.9 07-2768U4 NHPI-2101-(815)E --() HA42		IN LOS ANGELES COUNTY IN LOS ANGELES FROM MACLAY AVENUE TO YARNELL STREET EROSION CONTROL	STL LANDSCAPE INC 8122 COMPTON AVENUE LOS ANGELES CA 90001	CHOU, MICHAEL 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$1,699,000 $1,513,107 $4,500	09/23/13 10/15/13 08/16/17	0% 0% PLANT EST SATIS

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-9.7/16.1 07-288014 NHPI-2101-(816)E --() HA22		IN LOS ANGELES AND GLENDALE FROM 0.2 MILE WEST OF BIG TUJUNGA WASH BRIDGE TO DUNSMORE AVENUE UNDERCROSSING ROADWAY REHABILITATION	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$40,832,187 $26,104,294 $1,230,664	10/18/13 11/06/13 04/08/16	58% 64%
07-LA-210-15.0/36 07-258934 ACIM- 210-(812) --() HA42	SWPPP	IN LA COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	KAROUT, REDA 1041 W. BADILLO SUITE 112 COVINA, CA 91722 (626)339-1601	$8,907,605 $8,726,426 $39,850	11/14/12 12/20/12 08/19/15	89% 95%
07-LA-210-15.6/20.3 07-4X2104 20.20 201130		IN LOS ANGELES COUNTY @ LA-210 & LA-134 UPGRADE LANDSCAPE IRRIGATION CONTROLLERS TO RICS SMART CONTROLLERS TO ADJ WATERING DIR'S E UPGRADE TO RICS IRRIGATION SMART CONTROLLR	SIERRA LANDSCAPE DEVELOPMENT, INC. 2209 1/2 CHICO AVE SOUTH EL MONTE, CA 91733	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2509	$1,185,000 $1,124,602 $0	02/25/14 05/10/14 06/30/15	10% 95%
07-LA-210-16.1/25.8 07-2881U4 NHPI- 210-(823)E --() HA22		IN & NR GLENDALE & LA CANADA FLINTRIDGE FR DUNSMORE AV/N LOS ROBLES AV ROADWAY REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHAUDHARI, SUSHILKUMAR 1201 BALDWIN PARK BLVD. BALDWIN PARK, CA 91706 (213)453-7555	$105,768,912 $944,385 $944,385	02/06/15 02/27/15 11/16/17	2% 1%
07-LA-210-25.2/52.1 07-4X2004 20.20 201130		LOS ANGELES COUNTY ALONG LA-210 MULTIPLE CITIES TO UPGRADE LANDSCAPE IRRIGATION CONTROLLER SYSTEMS TO REDUCE WATER USAGE DIR'S EME REPLACE IRRIGATION CONTROLLER SYSTEMS	GUILL'S INC. DBA INTEGRITY LANDSCAPE & CONCRETE 313 ORANGE GROVE BLVD 290 PASADENA, CA 91104	PUNJABI, RAJ 1041 W. BADILLO STE 112 COVINA, CA 91722 (626)339-1601	$585,000 $548,120 $0	02/25/14 04/16/14 04/30/14	100% 94% OVER RUN
07-LA-210-30.7/41.4 07-267004 HA28	WPCP	IN LA COUNTY ON ROUTE 210 AT VARIOUS LOCATIONS FROM HUNTINGTON DRIVE TO AZUSA AVENUE CONSTRUCT VEHICLE PULLOUTS AND PAVE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	AZIMA, HASSAN 3212 ROSEMEAD BLVD., SUITE 100 EL MONTE, CA 91731 (626)572-6732	$578,594 $545,403 $0	03/27/12 04/13/12 04/22/13	100% 100%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-39.8/42.2 07-287304 NHPI-210 -(824)E --() HA42		IN LOS ANGELES COUNTY IN AZUSA FROM LITTLE DALTON WASH TO GLENDORA AVE STORM WATER SOURCE CONTROL *2012	YAKAR 689 EAST SAN BERNARDINO RD COVINA CA 91723	CAO, RODOLFO 721 BREA CANYON ROAD, STE 6 WALNUT, CA 91789 (213)712-4785	$1,443,961 $227,821 $139,503	12/29/14 01/29/15 10/31/18	8% 16%
07-LA-405-3.4/4.5 07-278304 NHPI-4053-(034)E --() HA21		IN LOS ANGELES COUNTY IN LONG BEACH AT TEMPLE AVENUE OC, BR #531198 BRIDGE REHAB	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	AKBARIAN MASSOD 17912 CRUSADER AVE SUITE 101 CERRITOS CA 90703 (562)860-3085	$2,794,446 $2,467,288 $42,328	10/02/13 10/22/13 11/19/15	68% 88%
07-LA-405-11.7/11.7 07-288504 NHPI-405 -(970)E --() HB4N		IN LOS ANGELES COUNTY ON NORTH BOUND DIRECTION AT CARSON COMMERCIAL ENFORCEMENT VEHICLE FACILITY, ADJACENT TO DEL AMO BOULEVARD O REHAB COMM VEHICLE ENFCMNT FACILITY	POWELL CONSTRUCTORS, INC. 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ, CA. 90220 (310)609-0264	$4,180,507 $773,710 $265,000	11/13/14 11/24/14 11/30/15	25% 19%
07-LA-405-16.4/19.5 07-3Y9404 HM1	WPCP	IN LOS ANGELES COUNTY, IN TORRANCE, LAWNDALE, REDONDO BEACH AND HAWTHORNE FROM 0.2 MILE SOUTH OF RTE 405/91 SEP TO 0.2 MILE SOUTH WARM MIX ASPHALT OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	ABUMUHOR, ISSAM 13230 FIRESTONE BLVD SANTA FE SPRINGS, CA 90670 (562)345-2905	$918,189 $856,258 $0	06/12/12 07/03/12 09/30/13	34% 92%
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DIPSIA, MICHAEL 12975 W. CULVER BLVD. LOS ANGELES, CA 90066 (310)345-6270	$21,048,524 $20,250,824 $0	05/31/11 06/09/11 07/24/15	97% 100%
07-LA-405-28.0/39 07-296804 NHPI-405 -(023)E --() HA22		IN LA COUNTY FROM VENICE BOULEVARD (JCT 187) TO ROUTE 101 JUNCTION HMA/RHMA AND GRIND CONCR PAVEMENT	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	RAM, MAHINDA 12975 WEST CULVER BLVD LOS ANGELES, CA 90066	$20,279,175 $0 $0	09/05/14 09/25/14	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-39.4/48.6 07-252004 ACIM-4053-(005)E --() HA22		IN LOS COUNTY IN CITIES OF SHERMAN OAKS, VAN NUYS, AND NORTH HILLS ON ROUTE 405 BETWEEN 101 AND ROUTE 5 REHABILITATE PAVEMENT	MYERS AND SONS CONSTRUCTION LP 4600 NORTHGATE BLVD., STE 100 SACRAMENTO, CA 95834	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$29,371,611 $26,202,298 $255,093	06/28/13 07/30/13 10/20/15	76% 86%
07-LA-605-/20.2 07-295704 NHPI-605 -(967)E --() HA22		SLAB REPLACEMENT AND GRINDING PAV PRESERVATION,SLAB REPL/GRNDNG	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	WANG, MIKE 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (213)798-5970	$22,108,080 $1,570,594 $250,950	07/21/14 08/06/14 09/26/16	25% 7%
07-LA-710-6.1/9.1 07-4X1804 20.20 201130		IN LA COUNTY LA-110, LA-710, LA-47, LA-101REPLACE/UPGRADE IRRIGATION CONTROLLER SYSTEMS TO REDUCE WATER USAGE DIR'S EMERGENCY FORC REPLACE/UPGRADE RICS TO REDUCE WATER USAGE	DIVERSCAPE INC DBA DIVERSIFIEDLANDSCAPE CO 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	NJOYA, DAVID 18730 SOUTH WILMINGTON AVE. SUITE 103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,185,000 $1,180,666 $0	02/24/14 05/07/14 05/27/15	98% 99%
07-LA-710-6.6/15.9 07-259014 NHPI-710 -(817)E --() HA42		IN THE CITY OF LOS ANGELES, FROM PACIFIC COAST HIGHWAY TO IMPERIAL HIGHWAY SAND FILTERS & INFILTRATION DEVICES	POWELL CONSTRUCTORS INC 8555 BANANA AVENUE FONTANA CA 92335	GALLARDO, SAM 18730 S WILMINGTON AVE STE 103 RANCHO DOMINGUEZ CA 90220 (310)609-0264	$3,029,495 $3,188,585 $0	11/08/13 11/22/13 04/30/15	98% 100%
07-LA-710-17.2/26.4 07-202114 ACNH-7101-(809)N --() HA22	SWPPP	IN LA COUNTY ON ROUTE 710 AT VARIOUS LOCATIONS FROM LOS ANGELES RIVER BRIDGE TO RAMONA BOULEVARD UNDERCROSSING. LONG LIFE PAVEMENT & WIDEN BRIDGES	SHIMMICK/MYERS & SONS J V 16481 SCIENTIFIC WAY IRVINE CA 92618	JAHROMI, REZA 11229 S. WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$108,497,770 $65,851,358 $2,733,600	04/04/12 04/30/12 04/18/17	55% 60%
07-LA-710-22.6/23 07-4X1304 20.201130		LA-710 IN CITY OF COMMERCE PM 22.6-23.0 ATTHE EAST YARD OH/BRIDGE (53-0842) REPAIR/ REPLACE DAMAGE CAUSED BY OIL SPILL & FIRE DIR' REPAIR/REPLACE OIL&FIRE DAMAGE TO HIGHWAY	SHIMMICK/MYERS AND SONS JV 16481 SCIENTIFIC WAY IRVINE, CA 92618	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$2,435,000 $667,108 $0	11/01/13 12/26/13 06/10/15	100% 27% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-1.0/10.6 07-4X3704 20.10 201130		VEN-1 PCH BETWEEN YERBA BUENA & LAS POSAS REMOVE/CLEAR MUD AND DEBRIS FROM THE ROAD WAY AND DRAINAGE SYSTEMS DIR'S EMERGENCY FORCE REMOVE/CLEAR MUD AND DEBRIS	UNION ENGINEERING COMPANY INC. P.O. BOX 1000 VENTURA, CA. 93001	DAVIS, ALAN 1525 RANCHO CONEJO BLVD, SUITE 102 THOUSAND OAKS CA 91320 (805)480-4928	$6,985,000 $2,219,541 $1,006,081	12/05/14 01/20/15 09/30/15	100% 32% OVER RUN
07-VEN-1-14.2/15.5 07-4Y6604 HM1		IN VENTURA COUNTY FROM 0.8 MILE SOUTH OF PLEASANT VALLEY ROAD TO CHANNEL ISLANDS BOULEVARD MAINLINE RHMA-G OVERLAY AND RAMP	TORO ENTERPRISES, INC. 2101 E. VENTURA BLVD. OXNARD CA 93036	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	$879,171 $0 $0	02/09/15 03/04/15	0% 0% SUSPENDED
07-VEN-1-27.1/28.5 07-4T7504 HA22		IN VENTURY COUNTY FROM HOBSON COUNTY PARK TO MOBIL PIER ROAD MILL AND FILL RHMA FROM EP TO EP	GRANITE CONSTRUCTION COMPANY PO BOX 6744 SANTA BARBAA CA 93160	DAVIS, ALAN 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$610,247 $0 $0	04/27/15 05/07/15	0% 0%
07-VEN-23-3.7/T12 07-1W5604 HM3		IN VENTURA AT VARIOUS LOCATIONS METH DECK,PATCH,SPALLS & JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282	ARROYO, HECTOR 5900 PACIFIC COAST HIGHWAY VENTURA CA 93003 (805)690-6989	$1,298,685 $1,358,220 $0	05/28/14 06/18/14 05/30/15	81% 97%
07-VEN-23-17.8/20.9 07-1W0904 HM1		IN VENTURA COUNTY, NEAR MOORPARK, FROM SHEKELL ROAD TO 0.1 MILE SOUTH OF GRIMES CANYON ROAD COLD IN-PLACE RECYCLING & PLACE HMA	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229	ALI, MOHSENZADEH 13171 TELFAIR AVE #101 SYLMAR, CA 91342 (818)746-0669	$931,565 $0 $0	05/08/14 05/23/14 08/20/15	0% 0%
07-VEN-33-12.3/57.5 07-2W8704 STP-P033-(080)E --() HM1		IN VEN, PM 12.3/20.8 & PM 48.5/57.5 OL, DIGOUTS	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS, CA 91320 (805)480-4928	$3,499,221 $0 $0	04/23/15 05/07/15	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-.1/4.5 07-1952U4 CNHP-X037-(165)E --() HB4C		IN VENTURA COUNTY NEAR THOUSAND OAKS FROM VENTURA COUNTY LINE TO ROUTE 101/23 INTERCHANGE WIDEN FREEWAY, RAMPS, RECONSTR MED	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342	IRA, ALFRED 1525 RANCHO CONEJO BLVD #102 THOUSAND OAKS, CA 93065 (805)480-4928	$25,976,868 $12,966,153 $1,533,979	11/21/13 12/12/13 01/18/17	44% 50%
07-VEN-101-5.2/5.2 07-292504 HSNH-Q101-(238)E --() HB1		IN VENTURA COUNTY AT INTERSECTION OF NORTHBOUND ROUTE 101 ON/OFF RAMP AT LYNN ROAD MODIFY TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE #252 MOORPARK CA 93021	LEE, JEFF 13171 TELFAIR AVE #101 SYLMAR CA 91342 (323)250-3660	$216,474 $218,324 $81,454	04/03/14 04/22/14 06/30/15	66% 100% SUSPENDED
07-VEN-101-9.2/9.2 07-4X4204 20.20 201130		VEN 101 CHP COMMERCIAL VEHICLE ENFORCEMENTFACILITY IN CITY OF CAMARILLO MITIGATE ROCKFALL DEBRIS, SCALING & SHOTCRETE DIR'S EMERGE PERFORM SCALING TO REMOVE LOOSE ROCKS	ACCESS LIMITED CONSTRUCTION 225 SUBURBAN ROAD #1 SAN LUIS OBISPO, CA 93401	DAVIS, ALAN 1525 RANCHO CONEJO BLVD SUITE 102 THOUSAND OAKS, CA 91320 (805)480-4928	$885,000 $655,262 $0	02/20/15 03/25/15 05/30/15	100% 74%
07-VEN-101-39.8/43.6 07-260704 HB5	SWPPP	IN VENTURA & SANTA BARBARA COUNTIES FROM MOBILE PIER UNDERCROSSING TO 0.4 MILE SOUTH OF CASITAS PASS ROAD WIDEN RDWY W/JPCP OVER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	ARROYO, HECTOR 1525 RANCHO CONEJO BL,STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$58,304,089 $57,092,337 $496,219	01/03/12 01/18/12 02/10/16	63% 96%
07-VEN-118-18.7/32.6 07-296704 NHP-118 -(064)E --() HA21		IN VENTURA COUNTY FROM MADERA ROAD UNDER CROSSING TO LA/VEN CNTY LINE PAVEMENT REPAIR & RAMP	C A RASMUSSEN INC 28548 LIVINGSTON AVENUE VALENICA CA 91355	ALJAMAL, ABDUL 13171 TELFAIR AVE SUITE 101 SYLMAR CA 91342 (805)797-1348	$16,450,926 $15,918,507 $485,242	04/29/14 05/23/14 06/30/15	100% 90% OVER RUN
07-VEN-150-32.0/34.4 07-4Y6404 HM1		IN VENTURA COUNTY FROM 0.1 MILE NORTH OF STONEGATE ROAD TO 0.1 MILE SOUTH OF HARVARD BOULEVARD SLURRY SEAL AND DIGOUTS	INTERMOUNTAIN SLURRY SEAL, INC. P.O. BOX 1841 SPARKS NV 89432	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD STE102 THOUSAND OAKS CA 91320 (805)480-4928	$514,487 $0 $0	12/31/14 01/29/15	0% 0% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	**Authorized Final Amt:**	$2,203,377,149	**Completed to Date:**	$1,235,941,514	**Work This Month:**	$29,429,882	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-0-/0	07-2W4304	1
07-LA-1-8.7/0	07-3X3904	1
07-LA-1-20.7/20.8	07-4T5404	1
07-LA-1-35.6/37.1	07-2W4704	1
07-LA-1-51.0/52	07-4L2214	1
07-LA-1-/1.1	07-3X9404	1
07-LA-2-14.1/15.1	07-2055A4	2
07-LA-5-1.2/2.1	07-215914	2
07-LA-5-1.2/1.2	07-2W5404	2
07-LA-5-1.8/3	07-2159C4	2
07-LA-5-2.7/4	07-215934	2
07-LA-5-4.0/5.8	07-215944	2
07-LA-5-5.8/6.8	07-215954	3
07-LA-5-6.8/13.8	07-294904	3
07-LA-5-13.6/18.5	07-246404	3
07-LA-5-13.6/18.5	07-2464E4	3
07-LA-5-13.8/28.2	07-2W6904	3
07-LA-5-14.9/16.8	07-272404	3
07-LA-5-18.2/26.7	07-284204	4
07-LA-5-19.2/28.9	07-295604	4
07-LA-5-22.5/0	07-4X1004	4
07-LA-5-24.6/88.6	07-1W3604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-25.2/27.5	07-2777U4	4
07-LA-5-26.7/29.4	07-121844	4
07-LA-5-29.4/31.6	07-1218W4	5
07-LA-5-31.6/36	07-1218V4	5
07-LA-5-36.0/39.4	07-1219U4	5
07-LA-5-C 43.9/C46.4	07-252614	5
07-LA-5-44.2/46	07-168004	5
07-LA-5-45.4/59.7	07-252634	5
07-LA-5-46.3/50	07-2332A4	6
07-LA-5-/0	07-3X9204	6
07-LA-5-/0	07-259024	6
07-LA-10-2.0/18	07-3X9104	6
07-LA-10-17.1/23.3	07-4X1704	6
07-LA-10-18.3/46.8	07-278204	6
07-LA-10-18.5/0	07-1W2204	7
07-LA-10-31.1/32.3	07-245404	7
07-LA-10-31.2/33.4	07-117074	7
07-LA-10-33.2/37.2	07-1170U4	7
07-LA-10-40.5/40.5	07-1W5904	7
07-LA-10-41.7/48.3	07-295004	7
07-LA-10-5.5/14.8	07-259204	8
07-LA-14-24.8/69	07-1W6404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-14-24.8/32.1	07-4Y9204	8
07-LA-14-56.5/57	07-284504	8
07-LA-18-.1/.1	07-274804	8
07-LA-39-21.6/21.9	07-3X8204	8
07-LA-39-41.0/44	07-4X2304	9
07-LA-47-.9/2	07-4Y5004	9
07-LA-47-3.4/4.6	07-138204	9
07-LA-57-4.3/10.8	07-2W6504	9
07-LA-60-20.6/0	07-4H9004	9
07-LA-71-1.4/3.6	07-2W8604	9
07-LA-72-/6.8	07-1W6904	10
07-LA-91-6.0/21	07-1W6104	10
07-LA-101-1.0/11	07-265904	10
07-LA-101-1.8/15.6	07-2838U4	10
07-LA-101-1.8/8.4	07-295504	10
07-LA-101-2.9/21	07-1W6504	10
07-LA-101-11.8/35.3	07-294704	11
07-LA-101-27.6/32.1	07-2W8404	11
07-LA-103-/1	07-275704	11
07-LA-105-.9/4.9	07-4T6804	11
07-LA-105-7.0/13.1	07-2W0804	11
07-LA-105-8.0/10.2	07-4X3304	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-105-14.1/14.6	07-4T6404	12
07-LA-105-14.1/14.6	07-4S8404	12
07-LA-105-.5/0	07-4T5704	12
07-LA-105-2.6/0	07-3X3504	12
07-LA-105-13.5/18	07-2W0604	12
07-LA-107-4.1/4.1	07-4T5604	12
07-LA-110-9.8/14	07-273104	13
07-LA-110-23.5/23.9	07-2759U4	13
07-LA-118-11.5/13.7	07-2770U4	13
07-LA-118-4.5/13.9	07-2W7704	13
07-LA-118-/0	07-3X9304	13
07-LA-134-1.6/2.7	07-287204	13
07-LA-134-/6.1	07-1W7204	14
07-LA-138-46.7/63.7	07-297004	14
07-LA-138-69.9/75	07-2656U4	14
07-LA-170-17.7/20.3	07-2769U4	14
07-LA-187-4.3/4.3	07-4T5904	14
07-LA-210-15.6/20.3	07-4X2104	14
07-LA-210-25.2/52.1	07-4X2004	15
07-LA-210-39.8/42.2	07-287304	15
07-LA-210-.8/4.9	07-2768U4	15
07-LA-210-9.7/16.1	07-288014	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-210-15.0/36	07-258934	15
07-LA-210-16.1/25.8	07-2881U4	15
07-LA-210-30.7/41.4	07-267004	16
07-LA-405-3.4/4.5	07-278304	16
07-LA-405-11.7/11.7	07-288504	16
07-LA-405-16.4/19.5	07-3Y9404	16
07-LA-405-24.4/25.8	07-241304	16
07-LA-405-28.0/39	07-296804	16
07-LA-405-39.4/48.6	07-252004	17
07-LA-605-/20.2	07-295704	17
07-LA-710-6.1/9.1	07-4X1804	17
07-LA-710-6.6/15.9	07-259014	17
07-LA-710-17.2/26.4	07-202114	17
07-LA-710-22.6/23	07-4X1304	17
07-VEN-1-1.0/10.6	07-4X3704	18
07-VEN-1-27.1/28.5	07-4T7504	18
07-VEN-1-14.2/15.5	07-4Y6604	18
07-VEN-23-17.8/20.9	07-1W0904	18
07-VEN-23-3.7/T12	07-1W5604	18
07-VEN-33-12.3/57.5	07-2W8704	18
07-VEN-101-5.2/5.2	07-292504	19
07-VEN-101-9.2/9.2	07-4X4204	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-101-.1/4.5	07-1952U4	19
07-VEN-101-39.8/43.6	07-260704	19
07-VEN-118-18.7/32.6	07-296704	19
07-VEN-150-32.0/34.4	07-4Y6404	19

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$285,576,098	$141,288,582
-F-	FEDERAL AID (PRIMARY)	$168,595,702	$117,885,267
-S-	FEDERAL AID (SECONDARY)	$23,603,354	$1,761,848
-SH-	STATE HIGHWAY	$352,564,169	$236,783,328
-ER-	STORM DAMAGE REPAIR	$4,491,244	$1,597,418
		$1,368,546,581	$736,625,071
District Total:		**$2,203,377,149**	**$1,235,941,514**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	$72,838,228

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	$72,838,228