State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/11

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-1.9/4.1 07-4T1904 HB4N	WPCP	IN LOS ANGELES COUNTY IN LONG BEACH AND LAKEWOOD ON ROUTE 1 AT 7TH STREET AND REDONDO AVENUE AND ON ROUTE 19 AT ASHWORTH STREET UPGRADE TRAFFIC SIGNALS	LINCOLN PACIFIC BUILDERS, INC 4501 LITTLEJOHN ST BALDWIN PARK, CA 91706	ALONZO, BERNARD 14620 CARMENITA RD NORWALK, CA 90650 (562)926-2537	$356,278 $366,641 $7,825	03/10/10 05/03/10 10/17/11	80% 97%
07-LA-1-3.4/4.5 07-4Y3104 HM1	WPCP	IN LOS ANGELES COUNTY IN SIGNAL HILL AND LONG BEACH FROM OUTER TRAFFIC CIRCLE TO TEMPLE AVENUE COLD PLANE ASPHALT CONTRETE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA, 92878-2229 (951)736-7600	AKBARIAN, MASSOD 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$437,137 $426,864 $0	03/11/11 04/05/11 08/31/11 09/09/11 COMPLETED	100% 100%
07-LA-1-4.3/41 07-4Y3704 HM2	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM OBISPO AVENUE TO 0.3 MILE NORTH OF TOPANGA CANYON BOULEVARD CLEAN PIPE AND INSTALL PIPELINER	CALIFORNIA BUILDERS GROUP, INC 6133 BRISTOL PKWY, STE 270 CULVER CITY, CA 90230 (310)338-9323	SAYKALI, ZARIF 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6218	$217,650 $42,337 $0	05/09/11 05/27/11 11/03/11	43% 19%
07-LA-1-8.2/0 07-3X4604 20.20 201130		LA 1 AT PM 8.26 REPAIR BRIDGE-HIT DAMAGE LA-1/LA-103 SEPARATION(BRIDGE 53-0145 IN LONG BEACH, HIT BY TRUCK TRAVELING NB 103 DIRECT REPAIR BRIDGE	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	FAYAD, HASSAN 17912 CRUSADER AVE., STE 101 CERRITOS, CA 90703 (562)860-3085	$2,499,370 $305,886 $0	04/15/11 04/26/11 10/31/11	97% 12%
07-LA-1-8.6/8.7 07-3X3804 20.20 201130		REPAIR A COLLAPSED CRIB-WALL INCLUDING PLACEMENT OF A SOLDIER-PILE WALL TO ALLOW THE COLLAPSED ROADBED SUPPORT SLOPE DIR'S ORDER E PLACE SOLDIER-PILE RETAINING WALL	GRIFFITH COMPANY 3050 BIRCH STREET BREA, CA 92821	AKBARIAN, MASSOD 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$1,285,000 $144,819 $0	04/05/11 06/22/11 08/22/11 09/14/11 COMPLETED	100% 100%
07-LA-1-9.8/0 07-4T2604 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS AT SANFORD AVENUE INSTALL TRAFFIC SIGNAL AND LIGHTING	VT ELECTRIC INC 869 WEST 9TH STREET UPLAND CA 91786 (909)985-1755	ALONZO, BERNARD 14620 CARMENITA ROAD NORWALK, CA 90650 (562)926-2537	$238,282 $1,000 $1,000	06/23/11 07/14/11 12/22/11 SUSPENDED	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-1-26.8/26.9 07-261104 HA21	WPCP	IN LA COUNTY IN LOS ANGELES FROM CENTURY BOULEVARD OVERCROSSING BR #53-1834 L&R SEISMIC RETROFIT BRIDGE COLUMN	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	NJOYA, DAVID 18730 WILMINGTON AVE. #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$642,000 $0 $0	08/04/11 08/18/11 02/15/12	0% 0%
07-LA-1-35.2/62.9 07-2X7904 20.10 201		PCH, FROM PM 35.2 IN THE CITY OF MALIBU NORTH THROUGH THE CITY OF MALIBU TO PM 62.9 AT THE LA/VENTURA COUNTY LINE. DIR'S ORDER EME REMOVE ALL STORM DEBRIS AND FIX DRAINAGE	DB GENERAL ENGINEERING AND SITE DEVELOPMENT, INC. 2158 SCENICPARK STREET THOUSAND OAKS CA 91362	CASTILLO, ELOY 12975 W. CULVER BLVD. LOS ANGELES CA 90066 (310)821-7459	$3,485,000 $3,143,619 $0	02/16/10 02/16/10 07/30/11 OVER RUN	100% 90%
07-LA-1-52.9/53 07-4S2504 HA23	WPCP	IN LOS ANGELES COUNTY IN MALIBU AT 0.1 MILE NORTH OF PARADISE COVE ROAD REPLACE CORRUGATED STEEL PIPES	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	AMERI, REZA 12875 W CULVER BLVD LOS ANGELES, CA 90066 (310)812-1847	$221,192 $192,506 $0	10/20/10 11/02/10 09/29/11	75% 82%
07-LA-2-14.9/22.7 07-4Y0304 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND LA CANADA FLINTRIDGE FROM RIVERSIDE DRIVE UNDERCROSSING TO STANCREST DRIVE U TREAT BRIDGE AND REPAIR JOINT SEALS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91208 (818)637-2509	$333,542 $229,678 $229,678	05/02/11 05/12/11 03/31/12	83% 69%
07-LA-2-26.5/54.5 07-2X8704 201/ 130		ANGELES CREST HWY 2-BUILD SOLDIER PILE RETAINING WALLS @PM 27.12 & 35.42 POST STATION FIRE DAMAGES FROM STORMS DIR'S EMERGENCY F.A BUILD RETAINING WALLS	BURNS-PACIFIC CONSTRUCTION INC 505 THOUSAND OAKS BLVD. THOUSAND OAKS CA 91360	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$13,485,000 $13,283,764 $56,708	06/09/10 06/10/10 10/30/11 OVER RUN	100% 99%
07-LA-2-40.3/61.6 07-3X4204 20.20 201130		LA-2 ANGELES CREST HWY WITHIN ANGELES NATIONAL FOREST STABILIZE HILLSIDE DUE TO 2010 STORM DAMAGE TO OPEN ROADWAY BLOCKAGEDIR'S EM	BURNS-PACIFIC CONSTRUCTION,INC 505 THOUSAND OAKS BLVD. THOUSAND OAKS, CA 91360	MCKENZIE, DARRELL 2090 FERN LANE GLENDALE, CA 91208 (818)637-2509	$2,930,000 $2,926,335 $110,727	05/02/11 06/17/11 10/30/11 OVER RUN	100% 99%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-2-67.7/69.3 07-4T2704 ACHS-P002-(037)E PGP0-02 0-(7E) --() HB1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 2.6 MILES EAST OF ROUTE 39 TO 5.4 MILES WEST OF VINCENT GULCH ROAD INSTALL METAL BEAM GUARD RAILING	ALCORN FENCE COMPANY P O BOX 1249 SUN VALLEY CA 91353 (323)875-1342	PUNJABI, RAJESH 1041 W. BADILLO ST., SUITE 112 COVINA, CA 91722 (626)339-1601	$456,306 $192,433 $192,433	06/20/11 07/13/11 11/30/11	60% 42%
07-LA-5-1.8/3 07-2159C4 IMOO-5294-(9N) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN SANTA FE SPRINGS AND NORWALK FROM ALONDRA BOULEVARD OVERCROSSING TO SHOEMAKER AVENUE OVERCROSSING WIDEN AND REALIGH FREEWAY WITH PCC	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MAROCS CA 90278 (760)916-9100	TAWFIK, GAMAL 11229 S. WOODRUFF AVE. DOWNEY, CA 90241 (562)401-3333	$86,565,398 $0 $0	08/19/11 09/13/11	0% 0%
07-LA-5-5.1/18.3 07-4Y1604 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM PIONEER BOULEVARD UNDERCROSSING TO STATE STREET OVERCROSSING REPAIR APPROACH SLABS	PERSE CONSTRUCTION COMPANY 982 W 10TH ST AZUSA, CA 91702 (676)815-3901	LEE, PETER 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$369,371 $314,706 $97,159	02/23/11 03/21/11 09/30/11	98% 85%
07-LA-5-9.9/9.9 07-258914 ACNH-X037-(143)E --() HA42	SWPPP	IN LOS ANGELES COUNTY IN CITY OF COMMERCE, LYNWOOD AND VERNON ON ROUTE 5 AND ON ROUTE 710 AT VARIOUS LOCATIONS INSTALL AUSTIN VAULT SAND FILTER	O DONNELL CONSTRUCTION INC 559 W COVINA BOULEVARD SAN DIMAS CA 91773 (909)394-4510	TRAN, KELVIN 11229 S. WOODRUFF AVE. DOWNEY CA 90241 (562)401-3333	$1,317,317 $1,324,827 $0	09/28/09 10/08/09 11/18/11	35% 99%
07-LA-5-13.6/18.5 07-246404 ACST-0053-(028)E 00-53 0-(8E) --() TEA1	WPCP	IN LOS ANGELES CO IN LOS ANGELES AND CITY OF COMMERCE FROM ROUTE 5/710 SEPARATION TO ROUTE 5/10 SEPARATION PERFORM HIGHWAY PLANTING	BELAIRE-WEST LANDSCAPE INC PO BOX 6270 BUENA PARK, CA 91770	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD CA 91770 (626)572-6702	$649,456 $8,413 $0	01/04/10 02/23/10 04/23/14	35% 2%
07-LA-5-13.6/18.5 07-2464E4 26.700	WPCP	RTE 5/710 SEPARATION IN LA&CITY OF COMMERCPERFORM HIGHWAY PLANTING, HMA PAVING AND INSTALL IRRIGATION SYSTEM INSTALL IRRIGATION SYSTEM, HWY PLANTING	YAKAR GENERAL CONTRACTORS, INC 113 E. ARROW HWY SAN DIMAS, CA 91773 (909)599-1612	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$725,570 $2,150 $2,150	04/28/11 05/17/11 07/14/15	5% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-15.8/16.9 07-184104 ACHS-0052-(948)E G 00-52 9-(8E) --() HA27	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 MILE N0RTH OF LORENA STREET OVERCROSSING TO ROUTE 10/5/101 SEPARATION UPGRADE MEDIAN CONCRETE BARRIER	PETERSON CHASE GEN ENG, INC. 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$4,863,573 $645,977 $326,599	02/08/11 02/28/11 05/01/12	11% 13%
07-LA-5-18.2/0 07-3X2904 20.20 201130		IN CITY OF LA IN THE BOYLE HEIGHTS AREA ON N/B LA-5 NORTH OF CESAR CHAVEZ AVE O/C TO REPAIR A STORM DAMAGED SLOPE DIR'S EMERGENCY	ORTIZ ENTERPRISES, INC. 6 CUSHING, SUITE 200 IRVINE, CA 92618	PATEL, PRAVIN 902 SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (626)572-6700	$585,000 $317,597 $66,543	03/29/11 06/22/11 10/20/11	79% 54%
07-LA-5-18.3/29.1 07-4Y2204 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK AT VARIOUS LOCATIONS FROM ROUTE 5/10 SEPARATION TO VERDUGO AVENUE UNDE TREAT BRIDGE DECK WITH METHACRYLATE	TRUESDELL CORP OF CALIF, INC. 1310 W 23RD ST TEMPE AZ 85282 (602)437-1711	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$1,109,099 $712,843 $374,985	03/14/11 04/05/11 12/15/11	64% 64%
07-LA-5-24.3/24.3 07-3P1604	WPCP	IN LOS ANGELES CO IN LOS ANGELES AT LOS FELIZ BOULEVARD ON RAMP INSTALL CHANGEABLE MESSAGE SIGN	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614-5706	YUE, WARREN 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$244,324 $246,103 $0	02/23/10 03/10/10 08/15/11 09/22/11	100% 100%
07-LA-5-26.7/29.4 07-121844 CMLN-6207-(055) --() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES, GLENDALE AND BURBANK FROM ROUTE 5/134 SEPARATION TO MAGNOLIA BOULEVARD OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC PO BOX 1489 SUN VALLEY,CA 91353-1489 (818)767-8418	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$52,416,595 $1,161,005 $193,816	12/06/10 12/20/10 02/21/14	17% 2%
07-LA-5-27.4/28.1 07-1786A4 HE11	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SONORA AVENUE UNDERCROSSING TO ALLEN AVENUE UNDERCROSSING MODIFY INTERCHANGE	C A RASMUSSEN, INC. 28548 LIVINGSTON AVE VALENCIA, CA 91355	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$5,929,643 $3,002,970 $423,020	10/11/10 11/02/10 03/31/12	36% 51%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-29.4/56.3 07-4L4904 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MAGNOLIA BOULEVARD OVERCROSSING TO CASTAIC CREEK UNDERCROSSING TREAT BRIDGE DECKS	PAVE TECH, INC. 924 W RIALTO AVE RIALTO, CA 92376	ALJAMAL, ABDUL 13171 TELFAIR AVE, #101 SYLMAR, CA 91342 (805)797-1348	$874,515 $458,767 $109,284	04/20/10 05/11/10 11/02/11	69% 52% SUSPENDED
07-LA-5-31.6/36 07-1218V4 SARR-005 -(029)N 00-5 30-(9NC)M 6207- 056-() HB5	SWPPP	IN LOS ANGELES COUNTY IN BURBANK 0.3 KM SOUTH OF COHASSET STREET UNDERCROSSING TO 0.1 KM NORTH OF SHELDON STREET OVERCROSSING CONSTRUCT HOV LANES	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91351-1489 (818)767-8418	CAO, RODOLFO 5200 W IMPERIAL HWY LOS ANGELES, CA 90045 (951)538-8922	$53,588,555 $11,940,956 $108,639	10/14/10 10/26/10 06/02/14	22% 22%
07-LA-5-36.0/39.4 07-1219U4 SARR-0053-(033)N 00-53 0-(3NC)M 6207- 054-() HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELE S ON ROUTE 5 FR 0.1KM NORTH OF SHELDON STREET OVERCROSSING AND VARIOUS LOCATIONS CONSTRUCT HOV LANES	FLATIRON WEST, INC. 9215 CRANFORD AVE PACOIMA, CA 91331	EID, EMILE 9225 CRANFORD AVE PACOIMA, CA 91331 (818)768-1939	$110,295,725 $34,841,903 $1,512,205	05/06/10 05/24/10 08/20/15	21% 32%
07-LA-5-39.2/78 07-4Y2304 HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM PACOIMA WASH TO SMOKEY BEAR ROAD UNDERCROSSING REPLACE JOINT SEAL	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	AL-JAMAL, ABDUL 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (805)797-1348	$582,200 $0 $0	07/21/11 09/12/11	0% 0%
07-LA-5-39.4/43.9 07-252714 SARR-0053-(014)E 00-53 0-(4E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 118/5 SEPARATION TO 0.1 MILE NORTH OF SAN FERNANDO ROAD OVERHEAD REPLACE CONCRETE PAVEMENT	SECURITY PAVING COMPANY, INC. P O BOX 1489 SUN VALLEY CA 91353-1489	EID, EMILE 9225 CRANFORD AVENUE PACOIMA, CA 91331 (818)768-1939	$8,643,132 $8,219,337 $104,820	09/28/09 10/07/09 10/24/11	46% 93%
07-LA-5-39.5/42.6 07-235504 HB5	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM ROUTE 5/118 TO 0.2 KM SOUTH OF ROXFORD STREET UNDERCROSSING SOUNDWALLS CONSTRUCTION	BALFOUR BEATTY INFRASTRUCTURE,INC. 2333 COURAGE DRIVE, SUITE C FAIRFIELD CA 94533	AL-JAMAL, ABDUL 13171 TELFAIR AVENUE, SUITE 102 SYLMAR CA 91342 (818)364-2760	$15,743,730 $15,625,558 $0	05/14/09 06/24/09 07/27/11	0% 0% PLANT EST SATIS

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-44.2/46 07-168004 CMLN-6207-(046)N --() HE13	SWPPP	IN LOS ANGELES COUNTY IN SANTA CLARITA ON ROUTE 5 AND ON ROUTE 14 CONSTRUCT HOV LANES AND CONNECTORS	MCM SECURITY PAVING, JV 19010 SLOVER AVE/PO BOX 867 BLOOMINGTON, CA 92316 (909)875-0533	GURFINKEL, VLADIMIR Y. 1317 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$127,194,999 $99,084,491 $2,492,063	03/27/08 05/01/08 01/03/13	56% 77%
07-LA-5-45.2/45.5 07-4H2404 HA42	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 1.2 KM TO 1.7 KM NORTH OF BALBOA BOULEVARD OVERCROSSING REPLACE DRAINAGE PIPES	VELARDE CONCRETE CONSTRUCTION INC 523 S BRAND BOULEVARD STE 201 SAN FERNANDO CA 91340 (818)898-2300	CHAVEZ, EFRAIM 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (818)364-2760	$270,245 $98,292 $72,831	06/14/11 07/07/11 11/16/11	24% 34%
07-LA-5-46.6/47.8 07-3X5704 20.20 201121		ON LA-5 FROM WELDON CYN O/C TO GAVIN CYN U/C JUST SOUTH OF THE CITY OF SANTA CLARITDIG OUT/REPLACE SECTS OF PCC PAVEMENT SLABDIR'S REPAIR PCC PAVEMENT SLABS	VELARDE CONCRETE CONSTRUCTION 13704 DE FOE AVENUE SYLMAR, CA 91342	WIDJAJA, DANIEL 25061 W. AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$235,000 $22,070 $0	06/20/11 06/29/11 08/30/11 OVER RUN	100% 9%
07-LA-5-49.0/52.5 07-3X5304 20.20 201.12		LA-5 BETWEEN CALGROVE U/C AND VALENCIA BLVO/C IN THE CITY OF SANTA CLARITA DIG OUT/REPLACE PCC SLABS AND PROFL GRIND DIR'S EMERGEN STORM DAMAGE REPLACE PCC SLABS	J.MCLOUGHLIN ENGINEERING, INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	WIDJAJA, DANIEL 25061 W. AVENUE STANFORD #70 VALENCIA, CA 91355 (661)257-0273	$235,000 $218,724 $0	06/15/11 06/29/11 08/30/11 OVER RUN	100% 93%
07-LA-5-59.7/73.7 07-252504 SARR-IM00-(530)4 A-IM00-(530)4 --() HA22	WPCP	IN LOS ANGELES COUNTY IN VALENCIA AND CASTAIC FROM 0.2 MILE NORTH OF LAKE HUGHES ROAD UNDERCROSSING TO 0.7 MILE SOUTH OF VISTA DE PLACE RUBBERIZED HMA TYPE G AND	SECURITY PAVING COMPANY INC PO BOX 1489 SUN VALLEY, CA 91353-1489 (818)767-8418	WIDJAJA, DANIEL 25061 W AVE STANFORD, STE 7 VALENCIA, CA 91355 (661)257-0273	$20,186,666 $11,873,755 $6,988,291	01/19/11 02/09/11 03/30/12	34% 59%
07-LA-5-64.8/66.1 07-1X6504 ACIM-4134-(004)E --() HA23	SWPPP	IN LOS ANGELES COUNTY AT TEMPLIN HIGHWAY UNDERCROSSING RESTORE ROADWAY ALIGNMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	WIDJAJA, DANIEL 25061 W. AVE STANFORD #70 VALENCIA CA 91355 (661)257-0273	$9,464,113 $8,242,161 $276,487	08/28/09 09/15/09 09/11/13	100% 85%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-5-67.4/86 07-4Y4004 HM4	WPCP	IN LOS ANGELES COUNTY VARIOUS LOCATIONS FROM 1.4 MILE NORTH OF TEMPLIN HIGHWAY BRIDGE UNDERCROSSING TO 0.2 MILE NORTH OF GORMAN B INSTALL OVERHEAD SIGN STRUCTURES	PETERSON-CHASE GEN ENG CONST, INC. 1792 KAISER AVE IRVINE, CA 92614	HARTANTO, HIN 45120 13TH ST WEST LANCASTER, CA 93534 (661)726-0148	$375,274 $12,780 $12,780	03/11/11 03/28/11 11/15/11	48% 3%
07-LA-5-/0 07-258604 HA42	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS STABILIZE AND PAVE SLOPE AREAS	RSB GROUP, INC. 22622 LAMBERT ST, #304 LAKE FOREST, CA 92630 (949)454-1999	KWAN, KIN 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$837,670 $981,001 $840	10/27/09 11/18/09 11/10/11	45% 99%
07-LA-7-1.0/0 07-256904 ACST-00C -(315)E OO-C 3-(5E) --() HB4N	WPCP	IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS UPGRADE CLOSED CIRCUIT TELEVISION	CROSSTOWN ELECTRICAL & DATA, INC. 5463 DIAZ ST IRWINDALE CA 91706	YUE, WARREN 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$2,619,500 $2,031,766 $561,885	06/15/10 07/08/10 11/22/11	87% 78%
07-LA-10-18.3/31.3 07-166814 ER-ACIM-(010)7 --() HA22	SWPPP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REHABILITATE ROADWAY AND RAMPS	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	CHOU, MICHAEL 1041 W BADILLO, SUITE 112 COVINA CA 91722 (626)339-1601	$136,225,266 $113,731,460 $3,121,517	10/06/08 10/23/08 07/31/12	86% 83%
07-LA-10-24.3/0 07-3Y7004 HM3	WPCP	IN LOS ANGELES COUNTY IN ALHAMBRA AT ALMANSOR AVENUE OVERCROSSING CLEAN AND PAINT BRIDGE GIRDERS	MURPHY INDUSTRIAL COATINGS,INC 2704 GUNDRY AVE SIGNAL HILL, CA 90755 (562)427-7720	PUNJABI, RAJ 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1604	$828,750 $0 $0	01/10/11 02/08/11 12/19/11	0% 0% SUSPENDED
07-LA-10-C 28.5/C28.5 07-3Y3804 HM3	WPCP	IN LOS ANGELES COUNTY IN EL MONTE AT RIO HONDO BUSWAY BRIDGE CLEAN AND PAINT STRUCTURAL STEEL	RPI COATING, INC. 10114 SHOEMAKER AVE SANTA FE SPRINGS, CA 90670	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6701	$912,315 $912,315 $0	03/23/10 04/07/10 07/12/11 09/14/11	100% 100% COMPLETED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-10-31.2/33.4 07-117074 HP21-6207-(048)C N620-7 04-() --() HB5	SWPPP	IN LOS ANGELES COUNTY IN BALDWIN PARK FROM ROUTE 605/10 SEPARATION TO 0.2 KM WEST OF PUENTE AVENUE UNDERCROSSING CONSTRUCT HOV LANES	FLATIRON WEST, INC. 1201 BALDWIN PARK BLVD. BALDWIN PARK CA 91706	BOTROS, SHERIF 1201 BALDWIN PARK BALDWIN PARK, CA 91706 (310)924-5666	$78,338,040 $35,418,164 $1,121,612	04/30/09 05/18/09 12/17/13	59% 45%
07-LA-10-39.0/42.1 07-3Y9904 ACIM-010 -(180)4 --() HM1	WPCP	IN LOS ANGELES COUNTY,HOLT AVENUE UNDERCROSSING TO KELLOGG DRIVE UNDERCROSSING REPLACE PCC PROFILE GRIND CONCRETE	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	KAROUT, REDA 1041 W. BADILLO, SUITE 112 COVINA, CA 91722 (626)339-1601	$2,257,212 $0 $0	06/17/11 07/13/11 01/31/12 SUSPENDED	0% 0%
07-LA-14-24.8/70.9 07-3Y6704 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM SIERRA HIGHWAY UNDERCROSSING TO AMAROGOSA CREEK TREAT BRIDGE AND REPLACE JOINT SEAL	TRUESDELL CORPORATION OF CALIFORNIA, INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	VAZIRANI, MANSUKH 45120 13TH ST WEST LANCASTER, CA 93534	$1,300,298 $242,760 $242,760	05/02/11 05/20/11 12/19/11	54% 19%
07-LA-14-29.3/31 07-2X3704 ACST-45J1-(004)E 45-J1 0-(4E) --() HA23	WPCP	IN LOS ANGELES COUNTY IN AND NEAR SANTA CLARITA FROM 0.9 MILE SOUTH OF GOLDEN VALLEY ROAD OVERCROSSING TO 0.5 MILE NORTH OF VIA PR CONVERT LIGHTING	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD BREA CA 92821 (714)578-9600	SYLVAN, SCOTT 2600 NORTH SAN FERNANDO ROAD BURBANK, CA 91504 (213)216-6068	$989,722 $0 $0	08/15/11 08/30/11	0% 0%
07-LA-22-1.1/1.4 07-4T1504 HA25	SWPPP	IN LOS ANGELES COUNTY IN LONG BEACH FROM NORTH STUDEBAKER ROAD TO SAN GABRIEL RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	AMERICA WEST LANDSCAPE INC 15086 LA PALMA DRIVE CHINO, CA 91710 (909)393-6300	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 91303 (562)401-3333	$305,638 $288,284 $0	04/19/10 06/25/10 07/22/11	99% 92%
07-LA-27-11.0/15.9 07-4T0204 HB4N	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM MULHOLLAND DRIVE TO SCHOENBORN STREET INSTALL TRAFFIC SIGNALS	HIGH LIGHT ELECTRIC INC. PO BOX 7339 RIVERSIDE, CA 92513	CASTILLO, ELOY 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)345-6275	$453,507 $240,213 $0	06/16/09 07/09/09 07/29/11	60% 66%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-39-40.0/44.4 07-1X3214 ER-4137-(004)E --()		IN LOS ANGELES COUNTY NEAR AZUSA AT VARIOUS LOCATIONS FROM 5.5 MILES NORTH OF CRYSTAL LAKE ROAD TO 0.3 MI SOUTH OF ROUTE 2/39 SEPA CONSTRUCT RETAINING WALL	JOHN S. MEEK COMPANY, INC. 14732 S. MAPLE AVENUE GARDENA CA 90248	PUNJABI, RAJ 1041 W. BADILLO STREET, SUITE 112 COVINA CA 91722 (626)339-1601	$3,295,681 $2,548,646 $153,659	10/05/09 10/29/09 12/19/11	100% 77% SUSPENDED
HA23	WPCP						
07-LA-47-.9/2 07-4Y5004		IN LOS ANGELES COUNTY IN LOS ANGELES AT VINCENT THOMAS BRIDGE RELOCATE PLATFORM SYSTEM	SAFWAY SEERVICES LP 601 WEST 140TH STREET GARDENA CA 90248	AKBARIAN, MASSOD (562)860-3085	$1,991,805 $1,174,659 $73,740	06/16/10 07/13/10 11/15/12	47% 59%
HM3	SWPPP						
07-LA-47-3.4/4.6 07-138204 NHBR-P047-(010)N --()		IN LOS ANGELES COUNTY IN LONG BEACH AND LOS ANGELES ON ROUTE 47 FROM OCEAN BOULEVARD TO ROUTE 103 JUNCTION AND ON ROUTE 103 FROM REPLACE STEEL BRIDGE WITH CIP	M C M CONSTRUCTION INC PO BOX 620 NORTH HIGHLANDS, CA 94560-300 (916)334-1221	SUI, HAMMER 1201 BALDWIN PARK BLVD BALDWIN PARK, CA 91706 (626)962-0208	$180,521,500 $5,040 $0	06/30/11 07/13/11 01/23/17	0% 0%
HA21	SWPPP						
07-LA-57-7.7/12.2 07-252304 STP-S057-(055)E --()		IN LOS ANGELES COUNTY IN SAN DIMAS AND GLENDORA FROM ROUTE 57/210 SEPARATION PAVEMENT REHABILITATION	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92879-2229 (951)736-7600	KAROUT, REDA 1041 W BADILLO, STE 112 COVINA, CA 91722 (626)339-1601	$6,882,863 $6,429,874 $0	01/11/11 02/15/11 08/22/11 08/29/11	100% 100% COMPLETED
HA22	WPCP						
07-LA-60-4.4/12.2 07-258924 ACNH-X037-(144)E --()		IN LOS ANGELES COUNTY IN MONTEBELLO ON ROUTE 60 AND IN LOS ANGELES ON ROUTE 170 CONSTRUCT AUSTIN VAULT SAND FILTERS	O DONNELL CONSTRUCTION, INC. 559 W. COVINA BOULEVARD SAN DIMAS CA 91773	CASTILLO, ELOY 12975 CULVER BLVD. LOS ANGELES CA 90066 (310)345-6275	$1,202,119 $1,143,735 $20,133	11/25/09 12/14/09 07/02/12	27% 96%
HA42	SWPPP						
07-LA-60-23.9/30.5 07-253304 ACNH-P060-(138)E --()		IN LOS ANGELES COUNTY IN DIAMOND BAR AND POMONA FROM 0.8 MILE WEST OF GRAND AVENUE OVERCROSSING TO SAN BERNARDINO COUNTY LINE REPLACE PAVEMENT	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	SANDOVAL, MARTIN 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-3720	$22,130,817 $13,235,838 $2,760,962	10/14/10 11/03/10 12/30/12	7% 61%
HA22	WPCP						

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-60-/6.9 07-251304 NHP0-6013-(9E) --() HA22	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES MONTEREY PARK AND MONTEBELLO FROM SANTA FE AVENUE UNDERCROSSING TO GREENWOOD AVENUE OVERCR GRIND AND REPLACE CONCRETE PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$8,615,695 $0 $0	05/02/11 05/18/11 02/05/12	0% 0%
07-LA-91-6.4/17.6 07-4Y1404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE WITH METHACRYLATE	TRUESDELL CORP OF CALIF, INC. 1310 W 23RD ST TEMPE, AZ 85282 (602)437-1711	WANG, MIKE 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$1,395,395 $1,425 $1,425	04/18/11 05/05/11 03/02/12	29% 0%
07-LA-91-17.5/17.5 07-3Y5904 HM3	WPCP	IN LA COUNTY IN CERRITOS LAKEWOOD AND VARIOUS LOCATIONS BRIDGE REPAIR	HIGHLAND CONSTRUCTION, INC. 133 N PIXLEY ST ORANGE, CA 92868 (714)538-5156	JAHROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$1,166,293 $236,693 $16,424	11/09/10 12/15/10 11/21/11	70% 19%
07-LA-101-.2/11.5 07-4Y3004 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT VARIOUS LOCATIONS FROM SIXTH STREET OVERCROSSING TO MOORPARK STREET UNDERCROSSING CLEAN AND TREAT BRIDGE DECK	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	PATEL, PRAVIN 902 SAN GABRIEL BLVD ROSEMEAD, CA 91770 (626)572-6700	$634,502 $9,375 $5,700	04/13/11 05/04/11 12/16/11	59% 1%
07-LA-101-1.0/8.1 07-3Y9204 HM1	WPCP	IN LOS ANGELES COUNTY LOS ANGELES FROM SPRING STREET OVERCROSSING TO PILGRIMAGE ROAD OVERCROSSING REPLACE CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVE IRVINE, CA 92614-5706	RESLER, CAESAR 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$709,257 $696,108 $0	02/01/10 02/16/10 08/21/11	55% 98%
07-LA-101-6.3/8.3 07-4T2304 ACNH-Q101-(201)E --() HA25	SWPPP	IN LA COUNTY IN LOS ANGELES FROM SUNSET BLVD OVERCROSSING TO 0.3 MILE NORTH OF PILGRIMAGE OVERCROSSING WATER CONSERVATION MEASURES	Y A K A R 113 E ARROW HWY SAN DIMAS CA 91773 (909)599-1612	PATEL, PRAVIN 902 S. SAN GABRIEL BOULEVARD ROSEMEAD, CA 91770 (616)572-6700	$785,919 $0 $0	06/13/11 08/05/11 12/20/13	0% 0%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-101-11.8/35 07-4Y2804 HM3	WPCP	IN LOS ANGELES COUNTY, IN VARIOUS CITIES, FROM TUJUNGA AVENUE UNDERCROSSING TO KANAN ROAD OVERCROSSING TREAT BRIDGE DECK	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE, CA92614 (949)252-0441	YOUNG, FRED 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342	$805,156 $84,111 $74,216	05/05/11 05/24/11 10/24/11	77% 10%
07-LA-101-15.5/16.1 07-199634 NH-Q101-(185)E --() HB4C	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.7KM EAST OF VAN NUYS BOULEVARD UNDERCROSSING TO 0.4KM WEST OF VAN NUYS BOULEVARD UNDE WIDEN OFF RAMPS	SEMA CONSTRUCTION, INC. 6 ORCHARD, STE 150 LAKE FOREST, CA 92630 (949)470-0500	CASTILLO, ELOY 12975 W. CULVER BLVD LOS ANGELES, CA 90066	$4,694,805 $677,382 $537,172	01/13/11 02/10/11 10/19/12	14% 14%
07-LA-101-31.1/38.2 07-252104 SARR-Q101-(182)E Q1-01 1-(2E) --() HA22	SWPPP	IN LOS ANGELES COUNTY IN CALABASAS AGOURA HILLS AND WESTLAKE VILLAGE FROM 0.2 MILE WEST OF LAS VIRGENES ROAD OVERCROSSING TO LOS A PAVEMENT REHABILITATION	GRIFFITH COMPANY 12200 BLOOMFIELD AVE SANTA FE SPRINGS, CA 90607 (562)929-1128	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, STE 102 THOUSAND OAKS, CA 91320 (805)375-9247	$12,959,407 $12,607,641 $867,559	02/10/11 03/22/11 09/30/11	100% 95%
07-LA-105-4.7/15.4 07-4Y2504 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM CRENSHAW BOULEVARD UNDERCROSSING TO GARDENDALE STREET OVERCROSSING REPAIR BRIDGE JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503 (951)352-4300	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,068,607 $943,140 $198,292	03/14/11 03/28/11 11/17/11	73% 87%
07-LA-105-6.0/8 07-264704 ACIM-X037-(151)E --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS	LEGG INC 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$935,267 $0 $0	06/28/11 07/14/11	0% 0%
07-LA-105-13.5/0 07-3X3404 20.20 201130		IN CITY OF PARAMOUNT LA-105 W/B TRANSITIONTO NB 710 TO REBUILD/REPAIR WASHED OUT SUPPORT SLOPES, DRAINAGE SYSTEMS DIR'S EMERGENCY REPAIR STORM DAMAGED SLOPES	KAVEH ENGINEERING & CONSTR.INC 1156 N. FOUNTAIN WAY, SUITE E ANAHEIM, CA 92806	SOHEILI, ANDY 18730 S. WILMINGTON AVENUE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$485,000 $20,205 $0	04/29/11 06/29/11 10/15/11	0% 4%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-105-/18.2 07-4Y8604 ACIM-1053-(035)E --() HM1	WPCP	IN LOS ANGELES AT VARIOUS LOCATIONS FROM CALIFORNIA STREET TO STUDEBAKER ROAD PROFILE GRIND PCC PAVEMENT AND	AUTOBAHN CONSTRUCTION INC 933 N. BATAVIA STREET ORANGE, CA 92867 (714)769-7025	TRAN, KELVIN 11229 S. WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$9,264,880 $0 $0	06/14/11 06/29/11 03/07/12	0% 0%
07-LA-107-1.1/1.2 07-3X2804 20.20 201130		LA-107 IN CITY OF TORRANCE ON HAWTHORNE BLAT INTERSECT/227TH ST. EMERGENCY F.A. JOB REMOVE & REPLACE FAILED CULVER PIPE	VELARDE CONCRETE CONSTRUCTION 523 SOUTH BRAND BOULEVARD SAN FERNANDO, CA 91340	NJOYA, DAVID 18730 S. WILMINGTON SUITE #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,235,000 $1,132,824 $0	02/16/11 02/17/11 08/31/11	100% 92% OVER RUN
07-LA-110-.8/21.4 07-256104 HSIM-0110-(799)E 01-1017-(9E) --() HB1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF CHANNEL STREET OVERHEAD TO 0.1 MILE SOUTH OF ROUTE 110/10 SEPARA INSTALL METAL BEAM GUARD RAIL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 (949)252-0441	JAROMI, REZA 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$2,195,044 $1,509,183 $266,289	11/05/10 12/02/10 12/30/11	72% 69%
07-LA-110-.9/9.1 07-3Y9104 ACIM-0110-(797)E --() HM1	WPCP	IN LOS ANGELES COUNTY IN AND NEAR LOS ANGELES FROM ROUTE 110/47 SEPARATION TO DOMINGUEZ CHANNEL REPLACE SLABS	PAVE TECH, INC 735 LAGUNA DR CARLSBAD, CA 92008 (760)729-7592	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$3,477,136 $3,365,910 $945,263	06/28/10 07/20/10 01/31/12	68% 88%
07-LA-110-21.2/22.8 07-2411U4 ACHN-P110-(017)E --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM 0.1 KM SOUTH OF WASHINGTON BOULEVARD UC TO 0.2 KM NORTH OF WILSHIRE BOULEVARD OC CONSTRUCT AUXILIARY LANES	FLATIRON WEST, INC. 6185 AUTO CENTER DR BUENA PARK, CA 90621	SAMY, RAGY 902 SAN GABRIEL BLVD. ROSEMEAD, CA 91770 (626)572-6700	$21,896,652 $13,619,185 $960,094	11/12/09 12/07/09 07/31/13	40% 62%
07-LA-110-24.0/27 07-4S8204 NHX-037 -(152)E --() HA28	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS INSTALL CABLE SAFETY RAILING	CROWN FENCE CO. 230 RIVER RD CORONA, CA 92880	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$333,620 $86,212 $82,489	04/22/11 05/24/11 12/15/11	59% 26%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-110-28.1/30.6 07-4Y3504 HM2	WPCP	IN LOS ANGELES FROM POST MILE 28.1 TO 30.6 CLEAN PIPE CULVERT	CALIFORNIA BUILDERS GROUP, INC 6133 BRISTOL PKWY, STE 270 CULVER CITY, CA 90230 (310)338-9323	AZIMA, HASSAN 3212 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$254,950 $75,300 $40,300	04/01/11 05/10/11 11/15/11	34% 30%
07-LA-118-2.7/13.4 07-3Y8204 ACHN-P118-(059)E --() HM1	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES FROM BROWNS CANYON WASH TO BORDEN AVENUE UNDERCROSSING PROFILE GRIND CONCRETE PAVEMENT	PAVE TECH, INC 735 LAGUNA DR CARLSBAD, CA 92008 (760)729-7592	IRA, ALFRED 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,614,082 $2,321,315 $0	06/17/10 07/12/10 09/09/11	86% 88%
07-LA-134-1.9/2.3 07-188504 HE11	SWPPP	IN LOS ANGELES COUNTY IN BURBANK AND LOS ANGELES FROM 0.5 KM WEST OF PASS AVENUE OVERCROSSING TO 0.2 KM EAST OF OLIVE AVENUE OVERC MODIFY INTERCHANGE AND ON RAMP	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821 (714)984-5500	WANG, SIMON YEH-FU 902 SAN GABRIEL BLVD. ROSEMEAD CA 91770 (626)572-6700	$31,282,596 $30,892,552 $5,000	02/23/07 03/12/07 01/25/12	100% 98% OVER RUN
07-LA-134-5.9/8.6 07-182704 HA25	SWPPP	IN LOS ANGELES COUNTY IN GLENDALE FROM SAN FERNANDO ROAD UNDERCROSSING TO SINCLAIR AVENUE UNDERCROSSING PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	KWAN, KIN 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$2,279,480 $2,182,104 $0	08/07/07 09/10/07 11/07/11	0% 0% PLANT EST SATIS
07-LA-138-60.0/60.4 07-4S2704 HB4N	WPCP	IN LOS ANGELES COUNTY AT PEARBLOSSOM FROM 129TH STREET EAST TO 133RD STREET EAST INSTALL SIGNAL AND LIGHTING	CALIF ENG AND CONTRACTING, INC 16027 BROOKHURST ST, STE G24 FOUNTAIN VALLEY, CA 92708 (714)708-3544	BANOS, ROGER 13171 TELFAIR AVE, STE 101 SYLMAR, CA 91342 (818)364-2760	$204,302 $179,402 $0	06/26/08 07/25/08 09/30/11	83% 88% SUSPENDED
07-LA-138-67.8/75 07-279304 HSST-P138-(043)E P1-38 0-(3E) --() HB1	WPCP	IN LOS ANGELES COUNTY ABOUT 14 MILES EAST OF PALMDALE FROM 0.1 MILE WEST OF LARGO VISTA ROAD TO SAN BERNARDINO COUNTY LINE INSTALL PAVEMENT DELINEATORS	AMERICA PACIFIC CONSTRUCTION 201 LAUREL AVE, STE 13 BREA, CA 92821 (559)577-9999	VAZIRANI, M.R 45120 13TH ST WEST LANCASTER, CA 93534 (818)262-8854	$164,070 $6,460 $0	01/10/11 02/28/11 07/15/11	0% 4%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-138-69.3/75 07-4Y1104 HM1	WPCP	IN LOS ANGELES COUNTY ABOUT 15 MI EAST OF PALMDALE FROM ROUTE 138/18 JUCTION TO SAN BERNARDINO COUNTY PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE, CA 95077-5085 (831)761-4784	VAZIRANI, M. 45120 13TH ST WEST LANCASTER, CA 93534 (818)262-8854	$835,367 $827,454 $827,454	11/04/09 12/14/09 10/30/11	88% 99%
07-LA-138-/36.9 07-3Y8004 ACNH-P138-(045)E --() HM1	WPCP	IN LOS ANGELES COUNTY NEAR LANCASTER, FROM ROUTE 5/138 SEPARATION TO 230TH STREET AND FROM 0.1 MILE WEST OF 180TH STREET TO 0.1 MI COLD PLANE AC PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	HARTANTO, HIN 45120 13TH STREET WEST LANCASTER, CA 93534 (818)262-7120	$4,299,605 $4,133,666 $617,799	05/20/11 06/09/11 10/15/11	62% 95%
07-LA-170-15.6/20.5 07-3Y6604 HM3	WPCP	IN LOS ANGELES COUNTY METH DECK AND JOINT SEALS	TRUESDELL CORP OF CALIF, INC. 1310 W 23RD ST TEMPE, AZ 85282	AZIMA, HASSAN 3213 ROSEMEAD BLVD, STE 100 EL MONTE, CA 91731 (626)572-6732	$590,577 $531,394 $43,171	04/18/11 05/05/11 10/30/11	77% 90%
07-LA-187-4.3/0 07-4T2804 ACST-PP18-(700)2 --() HB4N	WPCP	IN LOS ANGELES COUNTY, IN LOS ANGELES AT BEETHOWEN STREET MODIFY SIGNAL & UPGRADE CURB RAMPS	VT ELECTRIC INC 869 W 9TH ST UPLAND CA 91786 (909)985-1755		$254,699 $0 $0	08/24/11 09/13/11	0% 0%
07-LA-210-10.5/32.6 07-4Y3404 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECK	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91208 (818)637-2509	$497,203 $442,633 $59,013	04/01/11 04/19/11 10/30/11	100% 89%
07-LA-210-25.5/51.9 07-3Y6104 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM MARENGO AVENUE OVERCROSSING TO BASELINE ROAD OVERCROSSING CLEAN AND TREAT BRIDGE DECKS	PETERSON CHASE CONSTRUCTION 1792 KAISER AVE IRVINE, CA 92614 (949)252-0441	SHALVIRI, ALI 2090 FERN LN GLENDALE, CA 91208 (818)637-2506	$505,019 $361,474 $0	05/26/10 06/09/10 08/30/11	91% 72%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-210-25.8/47 07-253804 ACIM-210 -(798) --() HA22	SWPPP	IN LOS ANGELES COUNTY IN PASADENA, ARCADIA, MONROVIA, DUARTE, IRWINDALE, AZUSA, GLENDORA AND LA VERNE REHABILITATE CONCRETE	J MCLOUGHLIN ENG. CO, INC. 10641 FULTON CT RANCHO CUCAMONGA, CA 91730 (909)944-1037	GALVAN, PATRICIA 721 BREA CANYON RD, STE 6 WALNUT, CA 91789 (909)594-4270	$45,746,927 $35,937,662 $4,831,103	11/18/10 12/23/10 10/31/12	33% 78%
07-LA-210-35.5/35.9 07-224504 HB311	SWPPP	IN LOS ANGELES COUNTY IN DUARTE FROM DUNCANNON AVENUE UNDERCROSSING TO HIGHLAND AVENUE UNDERCROSSING CONSTRUCT SOUND WALL	O'DONNEL CONTRUCTION INC. 559 W. COVINA BLVD SAN DIMAS CA 91773	RESLER, CAESAR 2090 FERN LANE GLENDALE CA 91208 (818)637-2506	$2,735,146 $1,739,643 $283,152	06/10/10 06/25/10 01/10/12	64% 63%
07-LA-210-/11.1 07-3Y5404 HM1	WPCP	IN LA COUNTY IN LA ON RTE 210 FROM RTE 5/210 SEPARATION TO SUNLAND BLVD UNDERCROSSING AND ON RTE 405 FROM NORDHOFF ST UNDERCROSSI PROFILE GRIND AND REPLACE PAVEMENT	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	CHAVEZ, EFRAIM 13171 TELFAIR AVE., #101 SYLMAR, CA 91342 (818)364-2760	$7,819,615 $0 $0	06/01/11 06/24/11	0% 0%
07-LA-405-.2/47.8 07-3Y6504 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATHERTON STREET UNDERCROSSING TO RINALDI STREET UNDERCROSSING TREAT BRIDGE DECK WITH METHACRYLATE	O'DONNELL CONSTRUCTION, INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	TRAN, KELVIN 11229 S WOODRUFF AVE DOWNEY, CA 90241-5521 (562)401-3333	$824,030 $536,013 $64,860	03/29/11 04/19/11 12/12/11	61% 64%
07-LA-405-.3/11.4 07-3Y7304 HM1	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM ATHERTON STREET UNDERCROSSING TO TORRANCE LATERAL CHANNEL PLACE RUBBERIZED HOT MIX ASPHALT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	ARIAS, JUAN 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$2,036,131 $1,476,883 $312,358	01/14/11 02/15/11 11/20/11	100% 71%
07-LA-405-1.2/2.3 07-4Y6904 HM4	WPCP	IN LOS ANGELES IN LONG BEACH AT 0.1 MILE NORTH OF PALO VERDE AVENUE UNDERCROSSING AND AT BELLFLOWER UNDERCROSSING REPLACE OVERHEAD SIGN	MODERN ALLOYS, INC. 11172 WESTERN AVE STANTON, CA 90680 (714)893-0551	ARIAS, JUAN 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$321,716 $2,075 $2,075	06/01/11 06/24/11 11/28/11	53% 1%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-405-8.8/8.8 07-4Y6804 HM3	WPCP	IN LOS ANGELES COUNTY IN LOS ANGELES AT DOLORES YARD OVERHEAD TREAT BRIDGE AND REPLACE JOINT SEAL	PENHALL COMPANY 13750 CATALINA ST SAN LEANDRO, CA 94577 (510)357-8810	ARIAS, JUAN 17912 CRUSADER AVE, STE 101 CERRITOS, CA 90703 (562)860-3085	$1,317,423 $1,350,294 $374,986	04/18/11 05/19/11 11/28/11	63% 98%
07-LA-405-10.9/23.3 07-3Y6304 ACIM-0405-(017)E --() HA21	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 213TH STREET UNDERCROSSING TO HILLCREST BOULEVARD OVERCROSSING TREAT BRIDGE DECKS	DEBRUIN CONSTRUCTION,INC. PO BOX 1355 FRENCH CAMP, CA 95231 (209)462-5100	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$1,314,834 $1,259,651 $356,670	10/12/10 11/04/10 09/30/11	100% 94% SUSPENDED
07-LA-405-16.1/20.7 07-4Y5304 HM1	WPCP	IN LOS ANGELES COUNTY IN HAWTHORNE, LAWNDALE, REDONDO BEACH AND TORRANCE FROM 0.1 MILE NORTH OF YUKON AVENUE UNDERCROSSING TO 120 REPLACE AND GRING PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878-2229 (951)736-7600	NJOYA, DAVID 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$4,470,030 $0 $0	05/09/11 06/01/11 06/29/12	0% 0%
07-LA-405-24.4/25.8 07-241304 IM4-0530-(20E) --() HB4N	SWPPP	IN LOS ANGELES COUNTY IN IN LOS ANGELES AND CULVER CITY FROM 0.8 KM NORTH OF LA TIJERA BOULEVARD OVERCROSSING TO 0.4 KM SOUTH OF WIDEN RC SLAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618 (949)753-1414	TRUJILLO, GILBERT 12975 W. CULVER BLVD. LOS ANGELES, CA 90066	$17,123,729 $1,080,635 $928,221	05/31/11 06/09/11 05/30/14	5% 6%
07-LA-605-1.7/6.8 07-4T3204 HA25	WPCP	IN LOS ANGELES COUNTY FROM CARSON STREET UNDERCROSSING TO ROSECRANS AVENUE UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	FAYAD, HASSAN 17912 CRUSADER AVE. STE 101 CERRITOS, CA 90703 (562)860-3085	$454,766 $0 $0	08/05/11 08/18/11	0% 0%
07-LA-710-9.2/17 07-4Y2704 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM 710-S405 CONNECTOR OVERCROSSING TO IMPERIAL HIGHWAY OVERCROSSING TREAT BRIDGE DECK WITH METHACRYLATE	CAROLINO CONSTRUCTION CORP. 3035 E 8TH ST NATIONAL CITY CA 91950 (619)434-9200	LEE, PETER 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$925,200 $5,625 $0	05/27/11 07/01/11 12/31/11	28% 1%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-LA-710-18.1/20.8 07-269004 SARR-P710-(014)E P7-10 0-(4E) --() HA22	SWPPP	IN LA COUNTY IN SOUTH GATE BELL GARDENS BELL AND CITY OF COMMERCE FROM 0.3 MILES SOUTH OF FIRESTONE BOULEVARD OVERCROSSING TO 0.2 LONG LIFE PAVEMENT REHABILITATION	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST CA 92630	JAHROMI, REZA 11229 S. WOODRUFF AVE. DOWNEY CA 90241 (562)401-3333	$40,384,509 $22,916,555 $6,104,425	08/06/09 09/22/09 05/16/12	69% 56%
07-LA-710-18.4/26.7 07-4Y1704 HM3	WPCP	IN LOS ANGELES COUNTY AT VARIOUS LOCATIONS FROM FIRESTONE BOULEVARD OVERCROSSING TO 0.2 MILE NORTH OF ROUTE 710/10 SEPARATION TREAT BRIDGE DECK WITH METHACRYLATE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	LEE, PETER 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$334,147 $282,565 $0	02/23/11 03/10/11 09/19/11 09/23/11	100% 100%
07-LA-710-22.5/22.7 07-002344 NH-7101-(801)E --() HB311	SWPPP	IN LOS ANGELES COUNTY IN THE CITY OF COMMERCE AT WASHINGTON BOULEVARD UNDERCROSSING CONSTRUCT SOUND WALL	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE, CA 92503 (951)362-4300	GALLARDO, SAM 18730 S WILMINGTON AVE, #103 RANCHO DOMINGUEZ, CA 90220 (310)609-0264	$2,329,936 $451,848 $32,148	02/15/11 03/01/11 04/30/12	35% 19%
07-LA-710-26.5/27.4 07-179704 HA25	SWPPP	IN LOS ANGELES COUNTY IN MONTEREY PARK AND ALHAMBRA FROM ROUTE 710/10 SEPARATION TO VALLEY BOULEVARD UNDERCROSSING ROADSIDE RESTORATION	BELAIRE-WEST LANDSCAPE, INC. PO BOX 6270 BUENA PARK CA 90622	IZADPANAH, MOE 3212 ROSEMEAD BLVD, STE 100 EL MONTE CA 91731 (626)572-6732	$934,726 $726,578 $0	07/09/09 08/06/09 06/24/13	100% 92%
07-LA-5719-/0 07-0AA074		IN LOS ANGELES COUNTY IN LONG BEACH AT THE LONG BEACH MAINTENACE STATION AT 22101 SOUTH SANTA FE AVE INSTALL PHOTOVOLTAIC PANELS	METROCELL CONSTRUCTION INC 8104 FREESTONE AVENUE SANTA FE SPRINGS CA 90670 (562)696-0319	PARADA, NELSON 11229 SOUTH WOODRUFF AVENUE DOWNEY, CA 90241 (562)401-3333	$238,900 $179,175 $179,175	06/28/11 07/15/11 10/30/11	95% 75%
07-LA-5953-/0 07-0AA014		IN LOS ANGELES COUNTY IN COMMERCE AT CENTRAL MAINTENANCE STATION AT 7300 EAST BANDINI BOULEVARD INSTALL PHOTOVOLTAIC PANELS	STEINY AND COMPANY, INC. PO BOX 8100 BALDWIN PARK CA 91706-0993	PARADA, NELSON 11229 S WOODRUFF AVE DOWNEY, CA 90241 (562)401-3333	$206,420 $178,308 $0	03/22/10 04/20/10 07/30/11	100% 86% OVER RUN

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-1-25.4/26.7 07-2X8104 20.10 201130		HIGH SURF DAMAGE TO VEN-1 PCH FROM PM 25.4TO 26.7 THIS IS NORTHERN VENTURA COUNTY, NORTH OF THE VEN-101/33 JUNCTION DIR'S ORDER EM REPAIR STORM DAMAGE CAUSE BY HIGH SURF.	LA THOMPSON CONSTRUCTION, INC. 1656 MCNELL RD OJAI CA 93023	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, STE #102 THOUSAND OAKS CA 91320 (805)375-9247	$735,000 $421,533 $0	02/19/10 02/22/10 09/30/11	82% 57%
07-VEN-1-/10.2 07-3X2304 20.20 201130		ON PCH FROM 0.0PM LA/VEN CTY LINE NORTH TOPM 10.2 LAS POSAS RD O/C IN MALIBU CLEAR ROCKFALL & SLIDE DEBRIS	UNION ENGINEERING COMPANY INC. 1399 ARUNDELL AVE. VENTURA, CA 93003	CASTILLO, ELOY 12975 W CULVER BLVD LOS ANGELES, CA 90066 (310)821-1847	$1,985,000 $1,143,108 $253,304	12/21/10 12/21/10 10/30/11	78% 58%
07-VEN-23-3.5/8.5 07-4S8804 HA25 WPCP		IN VENTURA COUNTY IN THOUSAND OAKS BET THOUSAND OAKS BOULEVARD TO OLSEN ROAD HIGHWAY PLANTING WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 (559)322-2041	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS CA 91320 (805)375-9247	$341,489 $355,741 $656	01/20/10 02/24/10 11/22/11	0% 0% PLANT EST SATIS
07-VEN-23-20.7/21.1 07-1X8904 201130		CLEAR STORM DEBRIS FROM BENEATH 2 VEN-23 BRIDGES (BRIDGE #52-11 & BRIDGE #53-424 SECTIONS OF GRIMES CREEK CHANNEL DIR'S EMERGENCY CLEAR STORM DEBRIS TO MAINTAIN CHANNEL FLO	ALLIANCE CONSTRUCTION, INC 2245 STATHAM BLVD OXNARD CA 93033	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS CA 91320 (805)732-8004	$235,000 $135,035 $0	01/26/08 01/28/08 06/30/11	40% 57% SUSPENDED
07-VEN-33-.4/.9 07-1P5804 ACHS-P033-(076)E PGP0-33 0-(6E) --() HB1 WPCP		IN VENTURA COUNTY IN VENTURA FROM 0.3 MILE NORTH OF MAIN STREET UNDERCROSSING TO 0.7 MILE SOUTH OF STANLEY AVENUE UNDERCROSSING INSTALL METAL BEAM GUARD RAIL	J FLETCHER CREAMER AND SON INC 12874 SAN FERNANDO ROAD SYLMAR CA 91342 (818)367-9748	IRA, ALFRED 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$142,658 $128,843 $0	05/27/11 06/22/11 09/15/11	91% 85%
07-VEN-33-55.0/57.5 07-2X8304 20.20.201 .13		VEN 33 NO.OF VEN CO AT PM 55.5 & PM 57.0 REPAIR MULTIPLE SLIP-OUTS. RSP PLACEMENT & INSTALLATION DUE TO STORM DAMAGE DIRECTORS EME REPAIR STORM DAMAGED HWY-SUPT SLOPE	SUMMER CONSTRUCTION 15245 TELEGRAPH ROAD SANTA PAULA, CA 93060	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$3,235,000 $1,341,790 $305,705	04/08/11 04/11/11 12/31/11	61% 41% SUSPENDED

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-1.6/30.9 07-4Y2904 HM3	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO AT VARIOUS LOCATIONS FROM HAMPSHIRE ROAD UNDERCROSSING TO 0.5 MILE EAST OF WEST M REPAIR APPROACH SLABS	O DONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS, CA 91773 (909)394-4510	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,075,202 $0 $0	02/23/11 03/09/11 06/30/12	0% 0%
07-VEN-101-8.9/11.5 07-3Y4504 ACNH-Q101-(161)E --() HM1	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO FROM 1.1 MILES WEST OF WENDY DRIVE TO ARROYO CONEJO CREEK BRIDGE RUBBERIZED BONDED WEARING COURSE	WINDSOR FUEL CO 1150 WILLOW PASS ROAD PITTSBURG, CA 94565 (707)217-1618	MOHSENZADEH, ALI 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)792-8867	$1,544,030 $8,500 $0	12/20/10 01/06/11 01/12/11	100% 1%
07-VEN-101-12.6/37 07-251804 NH-Q101-(183)E --() HA22	WPCP	IN VENTURA COUNTY FROM 0.3 MILE WEST OF SANTA ROSA ROAD TO 0.3 MILE WEST OF PADRE JUAN CANYON ROAD OVERCROSSING PLACE HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 91352 (818)767-8418	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (805)375-9247	$52,107,120 $23,936,944 $8,436,112	02/24/11 03/15/11 12/17/11 SUSPENDED	47% 46%
07-VEN-101-22.0/23.7 07-234204 HA21	SWPPP	IN VENTURA COUNTY IN OXNARD AND VENTURA AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P & D LANDSCAPE MGMT SERVICES 999 TOWN AND COUNTRY ROAD ORANGE, CA 92868	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)798-6020	$1,847,727 $1,628,992 $4,485	09/06/07 09/21/07 05/10/12 PLANT EST SATIS	0% 0%
07-VEN-101-33.2/34.7 07-272604 HM2	WPCP	IN VENTURA COUNTY NEAR SOLIMAR BEACH AT VARIOUS LOCATIONS CLEAR AND LINE CULVERTS	PIPENOLOGY, INC 4253 DULUTH AVE ROCKLIN, CA 95765 (916)408-5038	DORRI, MIKE 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$493,630 $460,305 $0	05/13/10 06/01/10 06/15/11 09/14/11 OVER RUN	100% 93%
07-VEN-101-41.9/42.1 07-174804 NHQ1-0117-(9E) --() HA42	SWPPP	IN VENTURA COUNTY FROM WEST OF PUNTA GORDA UNDERCROSSING TO EAST OF RINCON POINT (KP 67.4/67.8) REPLACE DRAINAGE CULVERTS	SOUZA CONSTRUCTION, INC. PO BOX 3810 SAN LUIS OBISBO, CA 93403-381 (805)546-8288	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$1,856,916 $1,265,594 $212,311	04/13/11 05/04/11 12/31/11	52% 68%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-101-/12.6 07-251504 NH-Q101-(184)E --() HA22	WPCP	IN VENTURA COUNTY IN THOUSAND OAKS AND CAMARILLO FROM LOS ANGELES COUNTY LINE TO 0.3 MILE NORTH OF PLEASANT VALLEY ROAD OVERCROSSI REPLACE PCC SLABS COLD PLANE AC	SECURITY PAVING COMPANY, INC. PO BOX 1489 SUN VALLEY, CA 91352-1489 (818)767-8418	TEHRANI, JOSEPH 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$26,642,176 $24,296,392 $465,194	02/02/11 02/16/11 09/29/11	92% 84%
07-VEN-118-.5/15.7 07-3Y8404 ACHN-P118-(060)E --() HM1	WPCP	IN VENTURA COUNTY IN AND NEAR VENTURA FROM ROUTE 118/126 SEPARATION TO MONTERO STREET PLACE RUBBERIZED HOT MIX ASPHALT	C A RASUMSSEN, INC VALENCIA COMMERCE CENTER 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	IRA, ALFRED 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)480-4928	$2,266,987 $2,339,663 $218,997	12/17/10 01/07/11 09/30/11	97% 97%
07-VEN-118-.5/32.6 07-2M3904 HM3	WPCP	IN LOS ANGELES AND VENTURA COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 118/126 SEPARATION TO SAN FERNANDO ROAD OVERHEAD REPLACE JOINT SEALS	PAVE TECH INC 924 WEST RIALTO AVE RIALTO, CA 92376 (909)877-8496	ARROYO, HECTOR 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS CA 91320 (805)375-3847	$877,142 $910,233 $0	04/06/10 04/23/10 07/21/11 08/30/11	100% 100% COMPLETED
07-VEN-118-10.9/0 07-3X4004 20.20 201130		VEN 118@ JUNCTION OF VEN 34 IN SOMIS CTY REPAIR A STORM DESTROYED DRAINAGE SYSTEM ROADWAY SUPPORT AND DRAINAGE CHANNEL DIR'S ORDER REPL WASHED OUT& DESTROYED DRAINAGE	D B GENERAL ENGINEERING & SITEDEVELOPMENT, INC. 2158 SCENICPARK STREET THOUSAND OAKS, CA 91362	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,110,000 $134,087 $54,427	04/08/11 04/12/11 10/10/11	55% 12%
07-VEN-118-23.8/24.8 07-4T1804 HSNH-P118-(061)E --() HB1	WPCP	IN VENTURA COUNTY IN SIMI VALLEY FROM EASTBOUND FIRST STREET ON RAMP TO EASTBOUND ERRINGER OFF RAMP INSTALL MBGR AND MODIFY LIGHTING	ACE FENCE CO. 727 N GLENDORA LA PUENTE CA 91744 (626)333-0727	MOHSENZADEH, ALI 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (213)792-8867	$460,603 $304,293 $210,565	04/26/11 06/06/11 11/18/11	38% 66%
07-VEN-126-6.9/0 07-3X4404 20.20 201130		VEN-126 AT PM 6.9 WITHIN SATICOY AREA OF REPAIR ALL STRUCTURAL DAMAGE TO BRIDGE, GIRDERS, SOFFIT AND DECK FROM VEHICLE HIT DIR'S E REPAIR DAMAGED BRIDGE	UNION ENGINEERING COMPANY INC. 1933 ARUNDELL AVE. VENTURA, CA 93003	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD.#102 THOUSAND OAKS, CA 91320 (805)375-9247	$735,000 $208,295 $0	04/08/11 04/08/11 08/01/11 09/22/11	89% 28%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-126-13.1/20.1 07-280104 HSNH-000C-(328)E --() HB1	WPCP	IN LA AND VENTURA COUNTIES CONSTRUCT SHOULDER AND RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE, CA 95077 (831)724-1011	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (424)202-8056	$531,408 $1,500 $0	04/01/11 04/19/11 09/30/11 SUSPENDED	0% 0%
07-VEN-126-13.3/20.3 07-4Y0704 HM1	WPCP	IN VENTURA COUNTY, IN AND NEAR SANTA PAULA AND FILLMORE, FROM HALLOCK DRIVE TO D STREET SLURRY SEAL AND REPLACE AC PAVEMENT	VALLEY SLURRY SEAL COMPANY PO BOX 981330 WEST SACRAMENTO, CA 95691 (916)373-1500	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD. #102 THOUSAND OAKS, CA 91320 (424)202-8056	$1,027,584 $211,578 $51,428	04/29/11 05/17/11 10/26/11	69% 50%
07-VEN-126-13.4/26.6 07-3X3604 20.20 201130		VEN-126 AT HAUN CREEK AND HOPPER CREEK WHERE TWO CREEKS PASS BENEATH VEN-126 CLEAR CHANNELS FROM STORM DEBRIS MARCH2011DIR'S EMERG CLEAR CREEK/FLOOD CONTROL CHANNEL	NYE & NELSON, INC. 1860 EASTMAN AVENUE #108 VENTURA, CA 93003	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD. #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,485,000 $0 $0	03/30/11 05/12/11 08/25/11	0% 0%
07-VEN-126-30.3/34.6 07-4Y1004 HM1	WPCP	IN VENTURA COUNTY NEAR PIRU FROM 1.0 MILES EAST OF CENTER STREET TO VENTURA COUNTY LINE PLACE SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL COMPANY PO BOX 981330 WEST SACRAMENTO CA 95791 (916)373-1500	HUSSAIN, MUSTAFA 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (424)202-8056	$590,175 $582,358 $0	03/11/11 03/28/11 07/29/11 08/29/11 COMPLETED	100% 100%
07-VEN-126-/28.8 07-4Y2104 HM3	WPCP	IN VENTURA COUNTY IN VARIOUS LOCATIONS FROM MAIN STREET OFF UNDERCROSSING TO PIRU CREEK TREAT BRIDGE DECK WITH METHACRYLATE	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	MOHSENZADEH, ALI 1525 RANCHO CONEJO BLVD., #102 THOUSAND OAKS, CA 91320 (213)792-8867	$346,700 $339,782 $143,709	03/08/11 03/28/11 09/21/11	89% 97%
07-VEN-150-4.4/5.5 07-3X2704 20.20 201.13		VEN 150 N W OF CITY OF OJAI WITHIN VEN CTYFROM PM4.4 TO PM5.5 TO REPAIR MULTIPLE DAMAGE SITES CAUSED BY SEVERE STORM DIR'S EMERGEN REPAIR STORM-DAMAGED SUPPORT SLOPES	L.A. THOMPSON CONSTRUCTION,INC 240 RIVERSIDE ROAD OAK VIEW, CA 93022	TOUTOUNCHIAN, MOHAMMAD 1525 RANCHO CONEJO BLVD. #102 THOUSAND OAKS, CA 91320 (805)375-9247	$575,000 $532,440 $145,209	04/08/11 04/12/11 10/31/11	88% 93%

District 07

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
07-VEN-150-28.6/28.7 07-4L5704 ACST-4138-(004)E 41-38 0-(4E) --() HA23	SWPPP	IN VENTURA COUNTY ON ROUTE 33 ABOUT 20 KM NORTH OF WHEELER SPRINGS AND ON ROUTE 150 NEAR SANTA PAULA CONSTRUCT ROCK WEIR SYSTEM	C A RASMUSSEN INC 28548 LIVINGSTON AVE VALENCIA, CA 91355 (661)367-9040	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, 102 THOUSAND OAKS, CA 91320 (805)375-9247	$2,885,145 $495,337 $26,544	12/06/10 12/22/10 12/23/12 SUSPENDED	13% 17%
07-VEN-150-/11 07-3Y8604 HM1	WPCP	IN VENTURA COUNTY NEAR OJAI FROM SANTA BARBARA COUNTY LINE TO 0.3 MILE WEST OF SANTA ANA ROAD SEAL COAT ASPHALT CONCRETE PAVEMENT	INTERMOUNTAIN SLURRY SEAL,INC. 1851 BELL AVE SACRAMENTO, CA 95838 (831)724-1011	BOBBA, PRASAD 1525 RANCHO CONEJO BLVD, #102 THOUSAND OAKS, CA 91320 (805)375-9247	$1,218,749 $967,417 $0	01/13/11 01/31/11 10/28/11	19% 82%

Totals: **Authorized Final Amt:** $1,322,452,166 **Completed to Date:** $605,231,442 **Work This Month:** $51,362,633

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-1-1.9/4.1	07-4T1904	1
07-LA-1-3.4/4.5	07-4Y3104	1
07-LA-1-4.3/41	07-4Y3704	1
07-LA-1-8.2/0	07-3X4604	1
07-LA-1-8.6/8.7	07-3X3804	1
07-LA-1-9.8/0	07-4T2604	1
07-LA-1-26.8/26.9	07-261104	2
07-LA-1-35.2/62.9	07-2X7904	2
07-LA-1-52.9/53	07-4S2504	2
07-LA-2-14.9/22.7	07-4Y0304	2
07-LA-2-26.5/54.5	07-2X8704	2
07-LA-2-40.3/61.6	07-3X4204	2
07-LA-2-67.7/69.3	07-4T2704	3
07-LA-5-1.8/3	07-2159C4	3
07-LA-5-5.1/18.3	07-4Y1604	3
07-LA-5-9.9/9.9	07-258914	3
07-LA-5-13.6/18.5	07-246404	3
07-LA-5-13.6/18.5	07-2464E4	3
07-LA-5-15.8/16.9	07-184104	4
07-LA-5-18.2/0	07-3X2904	4
07-LA-5-18.3/29.1	07-4Y2204	4
07-LA-5-24.3/24.3	07-3P1604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-5-26.7/29.4	07-121844	4
07-LA-5-27.4/28.1	07-1786A4	4
07-LA-5-29.4/56.3	07-4L4904	5
07-LA-5-31.6/36	07-1218V4	5
07-LA-5-36.0/39.4	07-1219U4	5
07-LA-5-39.2/78	07-4Y2304	5
07-LA-5-39.4/43.9	07-252714	5
07-LA-5-39.5/42.6	07-235504	5
07-LA-5-46.6/47.8	07-3X5704	6
07-LA-5-49.0/52.5	07-3X5304	6
07-LA-5-44.2/46	07-168004	6
07-LA-5-45.2/45.5	07-4H2404	6
07-LA-5-59.7/73.7	07-252504	6
07-LA-5-64.8/66.1	07-1X6504	6
07-LA-5-67.4/86	07-4Y4004	7
07-LA-5-/0	07-258604	7
07-LA-7-1.0/0	07-256904	7
07-LA-10-18.3/31.3	07-166814	7
07-LA-10-24.3/0	07-3Y7004	7
07-LA-10-31.2/33.4	07-117074	7
07-LA-10-39.0/42.1	07-3Y9904	8
07-LA-10-C 28.5/C28.5	07-3Y3804	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-14-24.8/70.9	07-3Y6704	8
07-LA-14-29.3/31	07-2X3704	8
07-LA-22-1.1/1.4	07-4T1504	8
07-LA-27-11.0/15.9	07-4T0204	8
07-LA-39-40.0/44.4	07-1X3214	9
07-LA-47-.9/2	07-4Y5004	9
07-LA-47-3.4/4.6	07-138204	9
07-LA-57-7.7/12.2	07-252304	9
07-LA-60-23.9/30.5	07-253304	9
07-LA-60-4.4/12.2	07-258924	9
07-LA-60-/6.9	07-251304	10
07-LA-91-6.4/17.6	07-4Y1404	10
07-LA-91-17.5/17.5	07-3Y5904	10
07-LA-101-1.0/8.1	07-3Y9204	10
07-LA-101-6.3/8.3	07-4T2304	10
07-LA-101-11.8/35	07-4Y2804	10
07-LA-101-15.5/16.1	07-199634	11
07-LA-101-31.1/38.2	07-252104	11
07-LA-101-.2/11.5	07-4Y3004	11
07-LA-105-6.0/8	07-264704	11
07-LA-105-13.5/0	07-3X3404	11
07-LA-105-4.7/15.4	07-4Y2504	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-105-/18.2	07-4Y8604	12
07-LA-107-1.1/1.2	07-3X2804	12
07-LA-110-.8/21.4	07-256104	12
07-LA-110-21.2/22.8	07-2411U4	12
07-LA-110-24.0/27	07-4S8204	12
07-LA-110-28.1/30.6	07-4Y3504	12
07-LA-110-.9/9.1	07-3Y9104	13
07-LA-118-2.7/13.4	07-3Y8204	13
07-LA-134-1.9/2.3	07-188504	13
07-LA-134-5.9/8.6	07-182704	13
07-LA-138-60.0/60.4	07-4S2704	13
07-LA-138-67.8/75	07-279304	13
07-LA-138-69.3/75	07-4Y1104	14
07-LA-138-/36.9	07-3Y8004	14
07-LA-170-15.6/20.5	07-3Y6604	14
07-LA-187-4.3/0	07-4T2804	14
07-LA-210-25.5/51.9	07-3Y6104	14
07-LA-210-35.5/35.9	07-224504	14
07-LA-210-10.5/32.6	07-4Y3404	15
07-LA-210-25.8/47	07-253804	15
07-LA-210-/11.1	07-3Y5404	15
07-LA-405-.2/47.8	07-3Y6504	15

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-LA-405-.3/11.4	07-3Y7304	15
07-LA-405-1.2/2.3	07-4Y6904	15
07-LA-405-8.8/8.8	07-4Y6804	16
07-LA-405-10.9/23.3	07-3Y6304	16
07-LA-405-16.1/20.7	07-4Y5304	16
07-LA-405-24.4/25.8	07-241304	16
07-LA-605-1.7/6.8	07-4T3204	16
07-LA-710-9.2/17	07-4Y2704	16
07-LA-710-18.1/20.8	07-269004	17
07-LA-710-18.4/26.7	07-4Y1704	17
07-LA-710-22.5/22.7	07-002344	17
07-LA-710-26.5/27.4	07-179704	17
07-LA-5719-/0	07-0AA074	17
07-LA-5953-/0	07-0AA014	17
07-VEN-1-25.4/26.7	07-2X8104	18
07-VEN-1-/10.2	07-3X2304	18
07-VEN-23-3.5/8.5	07-4S8804	18
07-VEN-23-20.7/21.1	07-1X8904	18
07-VEN-33-.4/.9	07-1P5804	18
07-VEN-33-55.0/57.5	07-2X8304	18
07-VEN-101-1.6/30.9	07-4Y2904	19
07-VEN-101-8.9/11.5	07-3Y4504	19

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
07-VEN-101-12.6/37	07-251804	19
07-VEN-101-22.0/23.7	07-234204	19
07-VEN-101-41.9/42.1	07-174804	19
07-VEN-101-33.2/34.7	07-272604	19
07-VEN-101-/12.6	07-251504	20
07-VEN-118-.5/15.7	07-3Y8404	20
07-VEN-118-.5/32.6	07-2M3904	20
07-VEN-118-10.9/0	07-3X4004	20
07-VEN-118-23.8/24.8	07-4T1804	20
07-VEN-126-6.9/0	07-3X4404	20
07-VEN-126-13.1/20.1	07-280104	21
07-VEN-126-13.4/26.6	07-3X3604	21
07-VEN-126-30.3/34.6	07-4Y1004	21
07-VEN-126-13.3/20.3	07-4Y0704	21
07-VEN-126-/28.8	07-4Y2104	21
07-VEN-150-4.4/5.5	07-3X2704	21
07-VEN-150-28.6/28.7	07-4L5704	22
07-VEN-150-/11	07-3Y8604	22

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District 07

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$72,460,370	$48,805,384
-F-	FEDERAL AID (PRIMARY)	$117,053,843	$69,209,133
-S-	FEDERAL AID (SECONDARY)	$14,281,385	$8,965,389
-SH-	STATE HIGHWAY	$144,519,756	$100,401,289
-ER-	STORM DAMAGE REPAIR	$139,520,947	$116,280,107
		$834,615,866	$261,570,140
District Total:		**$1,322,452,166**	**$605,231,442**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
07	$11,478,262
Work completed this Period:	$11,478,262