State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/11

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-13.8/25.2 08-0L9504 ACIM-0103-(104)E IM01-03 1-(0E) --() HB1	WPCP	IN RIVERSIDE COUNTY IN AND NEAR BANNING FROM HARGRAVE STREET TO 10/111 CONNECTOR REPLACE CONCRETE SLABS	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVENUE SUITE A CONCORD CA 94520 (925)288-1566	QURESHI, MUJAHID 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	$988,009 $0 $0	01/21/11 02/10/11 09/28/11	0% 0%
08-RIV-10-41.3/44.6 08-456004 ARRA-0103-(127)E 01-03 1-(7EA)C 0103- 127-() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR RANCHO MIRAGE FROM 1.5 KM EAST OF DATE PALM DRIVE TO MONTEREY AVENUE CONSTRUCT INTERCHANGE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	SANTOS, JOHN 73-800 DINAH SHORE DR. STE 101 PALM DESERT CA 92211-0839 (951)538-5315	$23,042,004 $19,342,468 $1,068,980	11/16/09 12/10/09 01/31/12	64% 83%
08-RIV-10-58.9/156.4 08-478304 STPH-000C-(322)E 00-0C 3-(2E) --() HB1	SWPPP	IN RIVERSIDE AND SAN BERNARDINO AT VARIOUS LOCATIONS 62 UPGRADE METAL BEAM GUARDRAILING AND	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	BERGEVIN, MIKE 119 N. MAPLE, SUITES A CORONA, CA 92880 (951)232-3739	$3,993,256 $1,021,903 $55,269	01/14/11 02/04/11 09/06/12	14% 26%
08-RIV-10-68.0/156.5 08-0L7904 ACNH-000C-(330)E --() HB4N	WPCP	RIV I-60 0.0/12, RIV RT-71 0.0/3.0 SBD RT-60 16.6/30.5, SBD I-15 13.8/186.2, SBD I-215 21.8/33.2 VARIOUS LOCATIONS INSTALL VEHICL INSTALL VEHICLE DETECTION SYSTEMS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592		$4,921,860 $0 $0	04/07/11 05/04/11	0% 0%
08-RIV-10-74.0/105 08-0H3104 IM-0104-(061)E PI01-04 0-(1E) --() HA22	WPCP	IN RIVERSIDE COUNTY NEAR COACHELLA FROM 1.0 MILE WEST OF AQUEDUCT WASH BRIDGE TO 0.1 MILE WEST OF ROUTE 177 JUNCTION RUBBERIZED HOT MIX ASPHALT OVERLAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GADALLA, AMGAD 73-800 DINAH SHORE DR STE 101 PALM DESERT, CA 92211 (909)844-9731	$11,931,980 $0 $0	01/03/11 01/24/11 10/06/11	0% 0%
08-RIV-10-94.7/99 08-0K6814 ACBR-0010-(060)1 IM-0010-(060)1 --() HA21	SWPPP	IN RIVERSIDE COUNTY NEAR DESERT CENTER AT VARIOUS LOCATIONS FROM 5.2 MILES EAST OF HAYFIELD ROAD TO 3 MILES WEST OF EAGLE MOUNTAI HOT MIX ASPHALT OVERLAY	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	BERGEVIN, MIKE 119 NORTH MAPLE, SUITE A & U CORONA, CA 92880 (951)232-3739	$2,674,451 $1,906,243 $648,782	11/23/10 12/14/10 07/08/11	60% 71%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --() HA22	SWPPP	IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA CA 92883	ALAM, MAHFUAL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE CA 92507 (951)840-8240	$43,448,934 $42,419,377 $359,754	11/21/08 12/30/08 06/24/11	0% 0% PLANT EST SATIS
08-RIV-60-13.3/30.4 08-0N3004 ACNH-P060-(137)E --() HM1	SWPPP	IN RIVERSIDE COUNTY IN MORENO VALLEY AND BEAUMONT FROM DAY STREET UNDERCROSSING TO ROUTE 10/60 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	CALIXTO, MIGUEL 119 N. MAPLE STE A & U CORONA CA 92880 (951)232-8957	$4,611,357 $2,981,390 $512,944	06/23/10 07/14/10 06/08/11	66% 63% SUSPENDED
08-RIV-79-32.4/33.8 08-0C4514 HA42	WPCP	IN RIVERSIDE COUNTY IN SAN JACINTO ON ROUTE 79 FROM RAMONA EXPRESSWAY TO GILMAN SPRINGS ROAD DRAINAGE IMPROVEMENT	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		$444,303 $0 $0	04/15/11 05/04/11	0% 0%
08-RIV-86-16.0/16.7 08-478604 ACNH-P086-(072)E --() HB1	SWPPP	IN RIVERSIDE COUNTY IN COACHELLA FROM 0.3 MILE SOUTH OF AIRPORT BOULEVARD TO 0.4 MILE NORTH OF AIRPORT BOULEVARD CONSTRUCT NEW INTERCHANGE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	MOHAMMADI, ESSI 73-800 DINAH SHORE DRIVE #101 PALM DESERT, CA 92211 (951)453-8943	$5,909,736 $247,743 $145,081	01/11/11 02/08/11 04/04/12	12% 4%
08-RIV-91-/21.6 08-0P6304 ACNH-000C-(329)E --() HB4N	WPCP	RIV/SBD VARIOUS LOCATIONS REPLACE CCTVS COMMUNICATION BACKBONE UPGRADE TELEVISION CAMERA SYSTEMS	REPUBLIC ITS 1266 N LA LOMA CIRCLE ANAHEIM CA 92806 (714)630-2100		$3,374,100 $0 $0	04/07/11 05/04/11	0% 0%
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --() HE11	SWPPP	IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	$23,446,680 $0 $0	04/11/11 05/04/11 02/25/14	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-43.1/43.9 08-334864 HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510		$3,791,842 $0 $0	04/01/11 04/19/11	0% 0%
08-RIV-243-13.8/13.9 08-0C4004 HB71	WPCP	IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING CA 92220 (951)538-9810	$318,121 $317,669 $0	02/09/07 03/07/07 07/03/07	100% 100%
08-SBD-0-/0 08-0Q5704 ER- -( ) --() 20.20 201130		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS REPLACE ELECTRICAL SYSTEMS	TRAFFIC DEVELOPMENT SERVICES 4215 TIERRA REJADA ROAD MOORPARK, CA 93021	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	$300,000 $290,228 $0	02/25/11 02/25/11 04/20/11 05/16/11	100% 100% COMPLETED
08-SBD-2-.9/2.4 08-0C0204 ACHS-P002-(036)E PHP0-02 0-(6E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY IN WRIGHTWOOD FROM 0.2 MILE EAST OF RIVERA DRIVE TO 0.1 MILE WEST OF SHEEP CREEK DRIVE CONSTRUCT LEFT TURN POCKET	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	$1,255,980 $0 $0	09/29/10 10/18/10	0% 0% SUSPENDED
08-SBD-10-12.0/19.8 08-497504 HB4N	SWPPP	IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.4 MILE EAST OF ETIWANDA AVENUE OVERCROSSING TO 0.2 MILE WEST OF RIVERSIDE AV CONSTRUCT LANES	C C MYERS INC WAHED ABRAHIM, PROJ. MANAGER 195-1/2 WEST VALLEY BLVD. BLOOMINGTON, CA 92376 (714)471-1694	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	$10,828,651 $1,342,840 $179,420	10/12/10 11/02/10 12/28/11	38% 12%
08-SBD-15-107.7/154.6 08-0M2404 HM3	SWPPP	IN SAN BERNARDINO COUNTY FROM 1 MILE EAST OF FIELD ROAD OVERCROSSING TO 1 MILE WEST OF HALLORAN SUMMIT OVERCROSSING RESURFACE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC ATTN: DAN KELLER 1310 W 23RD STREET TEMPE AZ 85282 (602)319-5898	SHAHIDI, SHAINE 222 E. MAIN ST. SUITE 207 BARSTOW, CA 92311 (951)232-7839	$2,038,038 $5,000 $5,000	03/07/11 03/24/11 02/16/12	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-160.9/161.5 08-0A6414 SARR- 015-(044)2 AE- 015-(044)2 STPE- 015-(044)2 HA26	WPCP	IN SAN BERNARDINO COUNTY ABOUT 25 MILES SOUTH OF CALIFORNIA/NEVADA STATE LINE AT THE VALLEY WELLS SAFETY ROADSIDE REST AREA CONSTRUCT DISPLAYS AND LANDSCAPING	RSB GROUP INC 22622 LAMBERT STREET NO 304 LAKE FOREST CA 92630 (949)454-1999	NGUYEN, KHOA 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-8611	$724,630 $27,325 $27,325	01/25/11 02/04/11 03/06/12	3% 4%
08-SBD-15-/49.7 08-0M7704 ACNH-000C-(327)E --() HA13	WPCP	IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS RETROFIT CHANGEABLE MESSAGE SIGNS	REPUBLIC INTELLIGENT TRASPORTATION SERVICES INC 1266 NORTH LA LOMA CIRCLE ANAHEIM CA 92806 (714)630-2100	TAHA, ISSA 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)840-8234	$1,487,000 $0 $0	01/20/11 03/28/11 07/25/12	0% 0%
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --() HA22	SWPPP	IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P O BOX 1489 SUN VALLEY CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON CA 92324 (951)232-3778	$54,436,446 $52,510,091 $0	01/16/09 02/09/09 04/29/11 05/11/11	100% 100% COMPLETED
08-SBD-18-20.3/20.9 08-0Q2904 2010 201130		IN SAN BERNARDINO COUNTY ON ROUTE 18 AT P.M. 20.30 TO P.M. 20.92 INSTALL EMS	PTM GENERAL ENGINEERING SERVICES INC. 5942 ACORN STREET RIVERSIDE, CA 92504	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374 (951)830-6821	$239,000 $151,128 $0	11/15/10 11/15/10 05/16/11 05/20/11	100% 100% OVER RUN
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --() HE13	WPCP	IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$1,080,980 $1,050,083 $1,458	10/22/09 12/14/09 03/18/14	0% 0% PLANT EST SATIS
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21	SWPPP	IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS CA 92078	BOULOS, IHAB 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO CA 92408 (951)232-7582	$34,628,801 $29,982,648 $1,249,787	12/03/08 12/19/08 09/09/11	81% 86%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-53.0/72.1 08-0N1304 ACST-P018-(040)E P0-18 0-(0E) --() HM1	WPCP	IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR LAKE FROM HOLCOMB VIEW DRIVE TO MERIDIAN ROAD PLACE RUBBERIZED HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$2,411,887 $188 $0	06/25/10 07/12/10 07/15/11	0% 0%
08-SBD-18-66.6/67.1 08-394704 SARR-P018-(039)E P0-18 0-(9E) --() HA21	SWPPP	IN SAN BERNARDINO CO NEAR LUCERNE VALLEY FROM 1.3 MILES SOUTH OF ARTIC CANYON WASH TO 0.8 MI NORTH OF MARBLE CANYON ROAD_____ REPLACE BRIDGE AND REALIGN CURVE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICFTORVILLE CA 92392 (951)232-7793	$2,669,332 $2,521,933 $440	09/25/09 10/07/09 11/04/11 PLANT EST SATIS	0% 0%
08-SBD-38-20.5/24 08-0M1304 ACHS-P038-(017)E PHP0-38 0-(7E) --() HB1	WPCP	IN SAN BERNARDINO COUNTY NEAR ANGELUS OAKS FROM 0.2 MILE WEST OF MILL CREEK ROAD TO 0.3 WEST OF FORSEE CREEK INSTALL METAL BEAM GUARD RAIL	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399	YOUSSEF, MAGED 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)538-3087	$378,388 $278,278 $130,226	06/22/10 07/13/10 06/17/11	61% 73%
08-SBD-38-49.5/59.4 08-0N9504 HM1	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACE	MATICH CORPORATION GEORGE FONVILLE P O BOX 50000 SAN BERNARDINO CA 92412 (909)228-1656	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$2,025,753 $1,493,910 $90,750	01/03/11 01/26/11 06/21/11 SUSPENDED	33% 73%
08-SBD-40-142.2/142.6 08-0C5104 HA25	SWPPP	IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC. 23052-H ALICIA PARKWAY #385 MISSION VIEJO CA 92692	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS CA 92374 (951)232-6497	$479,073 $457,262 $1,613	02/21/08 03/12/08 08/26/11 PLANT EST SATIS	0% 0%
08-SBD-40-151.7/153.3 08-489304 ACIM-0040-(205)E --() HA22	SWPPP	IN SAN BERNARDINO COUNTY PAVEMENT REHAB & SHOULDER WIDENING	SULLY MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	$7,193,800 $0 $0	04/18/11 05/05/11 11/09/11	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-/S.8 08-0M5004 HA22	WPCP	IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.2 MILE WEST OF MAIN STREET OVERCROSSING TO EAST MAIN STREET PLACE RUBBERIZED HOT MIX ASPHALT	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	SHAHIDI, SHAINE 222 E. MAIN STREET STE 208 BARSTOW CA 92311-2366 (951)232-7839	$490,325 $0 $0	06/16/10 07/13/10 06/13/11	0% 0% SUSPENDED
08-SBD-58-1.3/9.8 08-0E8504 ACHS-P058-(109)E P0-58 1-(9E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY NEAR KRAMER AT VARIOUS LOCATIONS FROM 1.3 MILES EAST OF KERN COUNTY TO 4.5 MILES EAST OF 58/395 SEPARATIO WIDEN ROADWAY CONSTRUCT MEDIAN	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$11,648,340 $4,220,883 $3,285,355	01/04/11 01/24/11 08/11/11	59% 36%
08-SBD-62-55.0/79.5 08-0H6504 HM1	WPCP	IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY CA 92284 (951)538-5218	$1,803,600 $1,812,973 $0	05/25/07 06/14/07 10/05/07	100% 100%
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21	SWPPP	IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	$23,553,893 $1,466,567 $1,395,427	02/15/11 02/28/11 08/22/14	2% 6%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --() HB34	WPCP	IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	$509,892 $43,201 $38,401	01/26/11 02/15/11 09/08/14	29% 13%
08-SBD-95-33.6/37.3 08-0P3504 HM1	WPCP	IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 2 MILES SOUTH OF TURTLE MOUNTAIN ROAD TO HAVASU LAKE ROAD AND FROM ROAD TO NEEDLES PIPE HOT MIX ASPHALT SHOULDER BACKING	GEORGE REED INC PO BOX 4760 MODESTO CA 95354 (209)523-0734		$3,524,425 $0 $0	04/13/11 05/04/11	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-9.4/11 08-204324 HE11	SWPPP	IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS CA 92374 (951)232-6497	$829,605 $800,180 $1,284	09/21/07 11/14/07 01/17/12	0% 0% PLANT EST SATIS
08-SBD-210-23.5/31.1 08-0M3304 HM3	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	PETERSON CHASE GENERAL ENGIEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	EMUH, GODWIN 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	$848,816 $780,483 $0	06/29/10 07/13/10 04/21/11 04/22/11	100% 100% COMPLETED
08-SBD-210-30.2/33.2 08-0P3704 HM1	WPCP	IN SAN BERNARDINO COUNTY IN CHINO AND SAN BERNARDINO ON ROUTE 38 FROM THE 71/83 SEPERATION TO ROUTE 60/83 SEPARATION AND ON ROUTE REPLACE ASPHALT CONCRETE	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		$1,141,354 $0 $0	04/14/11 05/10/11	0% 0%
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --() HB5 HE11	SWPPP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON CA 92324 (951)830-6864	$84,173,241 $83,924,950 $442,817	11/21/07 12/14/07 08/10/11	0% 0% PLANT EST SATIS
08-SBD-215-8.8/11.6 08-4440U4 HB5	SWPPP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA, STE 100A COLTON CA 92324 (951)830-6864	$66,579,971 $43,789,123 $2,158,991	10/23/09 11/17/09 03/08/13	40% 65%
08-SBD-330-28.7/36 08-0Q4304 ER- -( ) --() 2010 201130		IN SAN BERNARDINO COUNTY ON SR 330 FROM SR 210 TO 4 MILES SOUTH OF LIVE OAK DRIVE RE-ESTABLISH ROADWAY. REPLACE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	TRAN, KEN 236 ORANGE SHOW ROAD STE 109 SAN BERNARDINO, CA 92408 (909)844-3312	$6,000,000 $1,120,532 $493,718	01/07/11 01/07/11 06/30/11	76% 19%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-330-34.2/36.2 08-0Q5104 ER- -( ) --() 2010 201130		IN SAN BERNARDINO COUNTY ON SR 330 FROM 0.5 MI N/O EAST FK CITY DR TO 5.6 MI S/O LIVE OAK DR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	TRAN, KEN 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)844-3312	$10,000,000 $437,626 $0	01/21/11 01/21/11 08/31/11	43% 4%
08-SBD-330-36.2/44.1 08-0Q5404 ER- -( ) --() 2020 201130		IN SAN BERNARDINO COUNTY ON SR 330 FROM 5.6 MI S/O LIVE OAK DR TO SR 18/330 JCT RECONSTRUCT ROADWAY	SEMA CONSTRUCTION INC. 6 ORCHARD STE 150 LAKE FOREST, CA 92630	STOKES, RAY 236 ORANGE SHOW ROAD STE 109 SAN BERNARDINO, CA 92408 (951)232-3748	$6,000,000 $485,792 $308,880	02/03/11 02/03/11 07/28/11	82% 8%
08-SBD-5730-/0 08-0H2824 HA13	SWPPP	IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE CA 92507 (951)232-8949	$29,403,892 $29,029,092 $100,651	03/03/08 03/21/08 07/16/12	0% 0% PLANT EST SATIS

Totals: **Authorized Final Amt:** $501,581,745 **Completed to Date:** $326,259,108 **Work This Month:** $12,702,352

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-13.8/25.2	08-0L9504	1
08-RIV-10-41.3/44.6	08-456004	1
08-RIV-10-58.9/156.4	08-478304	1
08-RIV-10-68.0/156.5	08-0L7904	1
08-RIV-10-/8.2	08-472304	1
08-RIV-10-74.0/105	08-0H3104	1
08-RIV-10-94.7/99	08-0K6814	2
08-RIV-60-13.3/30.4	08-0N3004	2
08-RIV-79-32.4/33.8	08-0C4514	2
08-RIV-86-16.0/16.7	08-478604	2
08-RIV-91-/21.6	08-0P6304	2
08-RIV-215-43.1/43.9	08-334864	2
08-RIV-215-38.0/38.9	08-449314	3
08-RIV-243-13.8/13.9	08-0C4004	3
08-SBD-0-/0	08-0Q5704	3
08-SBD-2-.9/2.4	08-0C0204	3
08-SBD-10-12.0/19.8	08-497504	3
08-SBD-15-107.7/154.6	08-0M2404	3
08-SBD-15-160.9/161.5	08-0A6414	4
08-SBD-15-/49.7	08-0M7704	4
08-SBD-15-/3.8	08-472214	4
08-SBD-18-20.3/20.9	08-0Q2904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-30.0/32.5	08-0A7914	4
08-SBD-18-44.2/44.7	08-227004	4
08-SBD-18-53.0/72.1	08-0N1304	5
08-SBD-18-66.6/67.1	08-394704	5
08-SBD-38-20.5/24	08-0M1304	5
08-SBD-38-49.5/59.4	08-0N9504	5
08-SBD-40-142.2/142.6	08-0C5104	5
08-SBD-40-151.7/153.3	08-489304	5
08-SBD-40-/S.8	08-0M5004	6
08-SBD-58-1.3/9.8	08-0E8504	6
08-SBD-62-55.0/79.5	08-0H6504	6
08-SBD-62-142.2/142.9	08-378704	6
08-SBD-71-4.8/8.5	08-0F1004	6
08-SBD-95-33.6/37.3	08-0P3504	6
08-SBD-210-9.4/11	08-204324	7
08-SBD-210-23.5/31.1	08-0M3304	7
08-SBD-210-30.2/33.2	08-0P3704	7
08-SBD-215-4.8/6.5	08-007174	7
08-SBD-215-8.8/11.6	08-4440U4	7
08-SBD-330-28.7/36	08-0Q4304	7
08-SBD-330-34.2/36.2	08-0Q5104	8
08-SBD-330-36.2/44.1	08-0Q5404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-5730-/0	08-0H2824	8

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$117,999,169	$94,929,467
-F-	FEDERAL AID (PRIMARY)	$43,750,733	$3,229,134
-S-	FEDERAL AID (SECONDARY)	$65,668,817	$33,521,389
-SH-	STATE HIGHWAY	$124,786,768	$79,979,659
-ER-	STORM DAMAGE REPAIR	$22,300,000	$2,334,178
		$127,076,258	$112,265,281
District Total:		**$501,581,745**	**$326,259,108**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	$55,824,261
Work completed this Period:	$55,824,261