State of California Department of Transportation
Statement of Ongoing Contracts as of 05/20/14

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-5.7/53.1 08-0R6404 HM3		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS REPLACE JOINT SEALS & SLOPE PAVING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	$1,441,926 $974,602 $0	06/18/13 07/15/13 05/28/14	97% 66% SUSPENDED
08-RIV-10-15.2/0 08-0R5804 HB4N		IN RIVERSIDE COUNTY AT VARIOUS LOC FROM 1.1 MI E OF HARGRAVE STR UC TO 1.2 MI W OF RTE 10/62 SEPARATION INSTALL MEDIAN GATE BARRIERS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	$972,362 $897,499 $0	05/17/13 06/13/13 06/05/14	80% 92%
08-RIV-10-15.7/0 08-0L9304 HA42	WPCP	NEAR BANNING AT DESERT HILLS TRUCK INSPECTION FACILITY BUILD A NEW ADMINSTRATIVE BLDG & INSTALL A NEW SEPTIC TANK AND NEW_ LEACH BUILD A NEW ADMISTRATIVE BLDG &	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501 (951)788-0703	BENJAMIN, AMGAD 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	$2,310,530 $2,200,964 $0	11/09/12 01/10/13 04/07/14	96% 96%
08-RIV-10-24.0/24.3 08-0E4104 IM-0103-(106)1 --() HA21	SWPPP	IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION. WIDENING REPAIR BRIDGE DECK/RAILING	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	SOSTROM, DENISE P. 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7608	$1,939,509 $103,675 $0	01/12/12 02/13/12 01/11/13	100% 100%
08-RIV-10-44.5/50.4 08-0Q1104 HSIM-0101-(063)1 --() HB1		IN RIVERSIDE COUNTY NEAR THOUSAND PALMS FROM 0.1 MILE E OF MONTEREY AVE OC TO 0.2 MILE WEST OF WASHINGTON ST OC CONSTRUCT CONCRETE BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706 (626)960-9502	BENJAMIN, AMGAD 2351 W. LUGONIA AVE., SUITE F REDLANDS, CA 92374 (909)844-9731	$2,835,335 $2,705,760 $0	06/03/13 06/27/13 04/23/14 04/24/14	98% 95% SUSPENDED
08-RIV-10-57.6/60.9 08-0K2304 IM-010 -(062)E --() HA22		IN/NEAR COACHELLA, FROM JCT 86S TO 0.5 MILES E/O COACHELLA CANAL PAVE SHOULDER WITH RHMA-G	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	ALIPANAH, FEREYDOON 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)289-2020	$3,968,325 $2,067,740 $0	11/08/13 12/03/13 06/24/14	75% 51%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-71.8/72.3 08-0L9004 HA26		IN RIVERSIDE CO NEAR COACHELLA ABOUT 12.9 MI E/O DILLON RD UC AT THE CACTUS CITY ROADSIDE REST AREA UPGRADE WATER TREATMENT SYSTEM	INTEGRATED WATER SERVICES INC P O BOX 9570 AVON CO 81620 (925)895-3895	GAYED, EZZ 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)830-6954	$786,862 $171,213 $0	02/18/14 03/07/14 10/21/15	10% 22%
08-RIV-10-135.0/0 08-0F3604 HA26	WPCP	IN RIVERSIDE COUNTY 17.5 MILES MILES WEST OF BLYTHE AT WILEY'S WELL SAFETY ROADSIDE REST AREA BUILDING CONSTRUCTION RESTSIDE AREA ADA COMPLIANT	DALKE AND SONS CONSTRUCTION INC 4585 ALLSTATE DRIVE RIVERSIDE CA 92501 (951)274-9880	SANTOS, JOHN 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (951)538-5315	$594,479 $560,108 $0	03/01/13 04/17/13 03/07/14	5% 94%
08-RIV-15-31.9/52.2 08-0Q8504 HM3		IN RIVERSIDE COUNTY ON RTE 15 FROM TEMESCAL CANYON RD UC TO PHILADELPHIA ST UC BRIDGE REHABILITATION	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVE IRVINE CA 92614 (949)252-0441	ABUGHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	$1,068,733 $1,036,860 $0	06/18/13 07/15/13 06/21/14	95% 88%
08-RIV-15-40.0/41.3 08-0C8204 HA25	WPCP	IN RIVERSIDE COUNTY IN CORONA .4 MILE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	$716,473 $693,765 $0	06/20/11 07/14/11 04/03/15	0% 0% PLANT EST SATIS
08-RIV-15-51.5/51.7 08-0N5104 SIMG-0155-(106)E S 01-55 1-(9E) --() HB1		IN RIVERSIDE & SAN BERNARDINO CO IN & NEAR ONTARIO FR 0.1 MI SOUTH TO 0.1 MI N/O 15/60 SEPERATION AND FR 0.6 MI SOUTH TO 0.2 MI S/ REPLACE EXISTING GUARDRAIL (MBGR)	ALABBASI 16810 VAN BUREN BLVD SUITE 20 RIVERSIDE CA 92504 (951)776-9300	NGUYEN, VU 4295 E. JURUPA ST. STE 207,208 ONTARIO, CA 91761 (951)232-3784	$1,880,664 $629,039 $0	11/19/13 12/09/13 07/29/14	22% 33%
08-RIV-60-13.3/16.6 08-0M3104 HB71		FREDERICK ST, HEACOCK ST AND PERRIS BLVD IN MORENO VALLEY, ADAMS ST, MADISON ST AND DAY ST IN RIVERSIDE. AND WATERMAN AVE IN SAN B UPGRADE PEDESTRIAN FACILITIES	RAKAN INC 2312 PARK AVE SUITE 116 TUSTIN CA 92782 (949)698-9872	OBADIKE, JOSEPH 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6821	$185,560 $123,560 $0	08/23/13 09/19/13 06/30/14	77% 66%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-16.4/16.6 08-1E6404 STPH- -( ) --() 20.20 201130		IN RIVERSIDE COUNTY ON STATE ROUTE 60 WESTBOUND AT PERRIS BLVD OFF RAMP IN THE CITY OF MORENO VALLEY DIR'S ORDER EMERGENCY F.A. RESURFACE AC PAVEMENT	J. MCLOUGHLIN ENGINEERING COMPANY INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	MICHAEL CHEN 2023 CHICAGO AVENUE SUITE B-6 RIVERSIDE, CA 92507 (951)830-6017	$255,000 $204,410 $0	11/12/13 11/12/13 04/17/14	100% 80%
08-RIV-62-/6.7 08-491804 ACNH-P062-(036)E --() HA22		IN UNINCORPORATED AREA FROM ROUTE 10/62 SEPARATION TO INDIAN AVENUE PAVEMENT REHAB INCLUDING SHOULDERS,	MATICH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400	BENJAMIN, AMGAD 2351 W. LUGONIA AVE. SUITE F REDLANDS, CA 92374 (909)844-9731	$10,560,000 $5,305,678 $0	08/15/13 09/17/13 09/15/14	56% 50%
08-RIV-74-35.9/0 08-0R1804 HB4N		IN RIVERSIDE COUNTY IN AND NEAR HEMET AT CALIFORNIA AVE INSTALL TRAFFIC SIGNAL	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 92302 (805)523-1914	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	$244,810 $31,817 $0	06/19/13 07/22/13 07/10/14	29% 13%
08-RIV-74-40.3/0 08-0M2104 HSNH-P074-(057)E --() HB1	WPCP	IN THE CITY OF HEMET, INTERSECTION OF SR-74 AND GILBERT STREET INSTALL TRAFFIC SIGNALS	PTM GENERAL ENGINEERING SERVICES INC PO BOX 7745 RIVERSIDE CA 92504 (951)710-1000	TAHA, ISSA 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	$253,042 $89,755 $0	01/23/13 02/22/13 07/11/14	56% 35% SUSPENDED
08-RIV-74-48.8/49 08-1F1204 NH- -( ) --() 20.20 201130		IN RIVERSIDE COUNTY ON ROUTE 74 NEAR HEMET FROM 1.5 MILES EAST OF WILLOWBROOK ROAD TO 5.5 MILES WEST OF STRAWBERRY CREEKDIR'S ORDE REPAIR DAMAGED ROADWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	ABU-GHARBIEH, IMAD 9225 STELLAR COURT, SUITE B CORONA, CA 92883 (951)232-3610	$1,435,000 $0 $0	03/20/14 03/20/14 04/18/14	0% 0%
08-RIV-86-4.2/5.2 08-1E2604 ER- -( ) --() 20.20 201130		IN RIVERSIDE COUNTY, WEST OF SALTON SEA NEAR KINGS STORMWATER CHANNEL RIGHT BRIDGE (56-0778R) DIR'S ORDER EMERGENCY F.A. REPLACE BRIDGE	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	QUACH, MAX 73-800 DINAH SHORE DR. STE 104 PALM DESERT, CA 92211 (951)232-7674	$2,185,000 $0 $0	02/11/14 02/11/14	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-.6/1.2 08-456624 ACST-P091-(131)E P0-91 1-(1E) --() HE11	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.4 MILE SOUTH TO 0.2 MILE NORTH OF GREEN RIVER ROAD OC PLANTS AND MULCH WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	$693,040 $669,945 $0	07/20/11 08/05/11 05/05/14 05/06/14	100% 100% PLANT EST SATIS
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --() HB5	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 320 GODDARD WAY, SUITE 150 IRVINE, CA 92618 (949)470-0500	LOPEZ, JOSEPH 119 N. MAPLE, SUITE A & U CORONA, CA 92880-1793 (951)232-6052	$114,696,965 $71,990,866 $0	02/10/12 03/08/12 05/13/15	66% 62%
08-RIV-111-1.1/1.9 08-449104 NH-P111-(070)E --() HA21		S/O INDIO, 0.16 MI S TO 0.20 MI N/O SALTON CREEK BRIDGE #56-0236 REPLACE BRIDGE	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037	BENJAMIN, AMGAD 2351 W. LUGONIA AVE SUITE F REDLANDS, CA 92374 (909)844-9731	$4,103,485 $472,987 $0	12/17/13 01/06/14 03/09/15	23% 12%
08-RIV-215-37.3/38.4 08-3348V4 HE11		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069		$1,136,873 $0 $0	04/22/14 05/23/14	0% 0%
08-RIV-215-38.0/38.9 08-449314 ACNH-X065-(095)N LN62-08 0-(7) --() HE11	SWPPP	IN RIVERSIDE COUNTY IN MORENO VALLEY ON ROUTE 215 FROM 0.9KM NORTH OF EUCALYPTUS AVENUE UNDERCROSSING TO 0.5 KM WEST OF BOX SPRING CONSTRUCT HOV IN EACH DIRECTION	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	CALIXTO, MIGUEL 119 N. MAPLE SUITES A & U CORONA, CA 92880 (951)232-8957	$26,059,951 $24,125,723 $0	04/11/11 05/04/11 07/17/14	94% 91%
08-RIV-215-38.6/39.7 08-334884 HE11	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.3 MILE W/O CENTRAL AVENUE UNDERCROSSING TO 0.3 MILE E/O FAIR ISLE DRIVE UNDERCROSSING PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N AMRSTRONG AVENUE CLOVIS, CA 93619 (559)322-2041	SPRAY, MICHAEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6497	$535,064 $382,704 $0	06/28/12 07/16/12 05/12/16	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-39.7/43 08-334874 HE11	WPCP	IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.8 MILE EAST OF MARTIN LUTHER KING BOULEVARD TO DOWN STREET OVERHEAD. REPLACE PLANTING, IRRIGATION, PUMP	YAKAR 113 E ARROW HIGHWAY SAN DIMAS CA 91773 (909)599-1612	SPRAY, MICHAEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	$1,376,881 $1,196,158 $0	03/21/12 04/13/12 05/19/16	0% 0% PLANT EST SATIS
08-RIV-215-43.1/43.9 08-334864 HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE ON ROUTE 215 FROM DOWN STREET OVERHEAD TO COLOMBIA AVENUE OVERCROSSING ON ROUTE 60 FROM 0.2 MILE REPLACE HIGHWAY PLANTING	O DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	$3,828,682 $3,623,607 $0	04/01/11 04/19/11 09/14/15	0% 0% PLANT EST SATIS
08-RIV-215-43.2/45.3 08-0M94U4 OTHR- -( )S L620-8 01-(11P)L 6208- 018-(1) HE13	SWPPP	IN RIVERSIDE & SAN BERNARDINO CTIES ON RTE 91 FROM SPRUCEST TO 60/91/ 215 SEPARATION & ON RTE 215 FROM 60/91/215 SEPARATION TO ORA WIDEN ROADWAY WITH HMA	AMES CONSTRUCTION INC 2000 AMES DRIVE BURNSVILLE, MN 55306 (952)435-7106	YOGARAJAH, MANNY 850 S. VIA LATA STE 100-A COLTON, CA 92324 (951)830-6864	$134,436,197 $77,102,774 $0	12/03/12 01/10/13 03/29/16	57% 57%
08-SBD-10-9.9/24.5 08-384344 HB4N	SWPPP	FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	$7,510,707 $7,186,442 $0	03/26/12 04/13/12 06/03/14	0% 0% PLANT EST SATIS
08-SBD-10-12.0/19.8 08-497514 201310HB4 N		IN SAN BERNARDINO COUNTY IN FONTANA AT CHERRY AVENUE, CITRUS AVENUE AND CEDAR AVENUE INTERCHANGES 3-YEAR PLANT ESTABLISHMENT	NATURES IMAGE INC. 20361 HERMANA CIRCLE LAKE FOREST, CA 92630	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	$255,210 $121,722 $0	09/14/12 09/14/12 12/18/15	48% 48%
08-SBD-10-/33.2 08-1F0604 20.20 201130		IN SBD CO FR MILLS AVE UC TO SBD/RIV CO LINE & FR RIV CO LINE TO CA/AZ STATE LINE & IN RIV CO ON RTE 62, RTE 86 @ DILLON RD DIR'S DROUGHT DECLARATION UPGRADE IRRIGATION SYS	PACIFIC RESTORATION GROUP INC. 325 E. ELLIS AVENUE PERRIS, CA 92570	BENSON, DAVID 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	$2,144,000 $0 $0	02/27/14 04/27/14 06/30/14	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --() HA22	SWPPP	IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSING PAVEMENT REHABILITATION, SLAB	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	ALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	$79,151,725 $76,148,639 $0	02/16/12 03/22/12 03/31/14	0% 0% PLANT EST SATIS
08-SBD-15-11.0/0 08-0K5204 HA42		IN THE CITY OF FONTANA, ON DUNCAN CANYON ROAD AT I-15 CONSTRUCT REINFORCED CONCRETE BOX C	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126 (858)536-3100		$1,885,000 $0 $0	10/16/13 11/01/13	0% 0%
08-SBD-15-12.8/0 08-0G2904 IM-015 -(160)1 CITY- -( ) --() HB4N		IN THE CITIES OF FONTANA & RIALTO AT SIERRA AVE UC TO 1.9 MI S/O GLEN HELEN PARKWAY UC WIDEN & SIGNALIZE OFF-RAMPS AT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 928782229 (951)736-7600	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-3610	$2,122,643 $0 $0	04/18/14 04/30/14	0% 0%
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610 (949)855-9755	RAOUF, MUSTAPHA 464 WEST 4TH STREET, MS 1164 SAN BERNARDINO, CA 92401 (909)383-6722	$213,280,969 $61,297,134 $0	11/13/12 11/26/12 10/04/16	38% 29%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --() HA22		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	$113,757,302 $15,413,686 $0	10/17/13 10/29/13 06/08/14	19% 14%
08-SBD-15-31.8/171.4 08-0R6504 HM3		IN SAN BERNARDINO AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS, PLACE HMA	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711 (714)769-7025	GEORGES, SAMAR 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-3748	$1,338,541 $50,785 $0	06/12/13 07/15/13 10/22/14	20% 4%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-177.3/181.1 08-368504 CNHI-0153-(280)E HI01-53 0-(5E) --() HA42		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ROAD OC CONSTRCUCT COMM CONST COMM VEH ENFORCEMENT FACILITY	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	SANTOS, JOHN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-5315	$38,892,492 $9,732,392 $0	10/14/13 11/01/13 05/04/15	10% 25%
08-SBD-18-6.1/31.6 08-0Q6504 HM3		IN SAN BERNARDINO COUNTY ON RTE 18 AT VAR LOCATIONS FROM STATE RTE 18/330 SEPARATION METHACRYLATE,JOINT SEAL,AC SURFACE	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	NGUYEN, NHAN 850 S. VIA LATA SUITE #104 COLTON, CA 92324 (909)821-8164	$1,713,070 $1,594,743 $0	06/16/13 07/15/13 05/09/14 05/07/14 COMPLETED	86% 90%
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --() HE13	WPCP	IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	$1,108,809 $1,125,671 $0	10/22/09 12/14/09 12/24/13 05/06/14 PLANT EST SATIS	0% 0%
08-SBD-18-53.4/53.6 08-0J0104 HSNH-P018-(044)E --() HB1		AT BIG BEAR CITY AT BIG TREE DRIVE LEFT TURN IN BOTH DIRECTIONS, WIDEN	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870 (714)646-3697	NGUYEN, NHAN 850 VIA LATA SUITE 104 & 105 COLTON, CA 92324 (909)821-8164	$507,451 $69,321 $0	11/20/13 12/12/13 07/22/14	31% 14%
08-SBD-38-5.2/5.5 08-0M4504 HSNH-P038-(019)E --() HB1		IN MENTONE FROM 0.2 MILE EAST OF AMETHYST STREET TO MOUNTAIN VIEW LANE CONSTRUCT LEFT TURN LANE	DREAMBUILDER CONSTRUCTION CORPDBA DREAMBUILDER 1324 E LAWSON LANE PLACENTIA CA 92870 (714)646-3697	TRAN, KEN 850 VIA LATA ROAD SUITE 104 COLTON, CA 92324 (909)844-3312	$486,061 $386,981 $0	10/09/13 10/23/13 05/27/14	100% 79%
08-SBD-38-15.0/49.5 08-0G6204 STP-P038-(018)E --() HA22		NEAR ANGELUS OAKS FROM VALLEY OF THE FALLS DR TO NORTH JCT RTE 18 COLD PLANE AND OVERLAY 0.2' HMA-C	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600		$10,464,281 $0 $0	03/14/14 03/26/14	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-51.9/0 08-0R8604 HM		SAN BERNARDINO COUNTY, AT FAWNSKIN, AT THE FAWNSKIN MAINTENANCE STATION BUILD A SANDHOUSE, STORAGE BINS,	MGP CONSTRUCTION P O BOX 355 UPLAND, CA 91785 (909)982-2364	TRAN, KEN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	$1,591,384 $1,207,787 $0	06/20/13 07/31/13 08/29/14	58% 77%
08-SBD-40-3.0/28.1 08-0K2504 IM-040 -(080) --() HA22	WPCP	FROM 0.25 MILES W/O PELELIU DITCH TO DESERT RSR NEAR BARSTOW HMA OVERLAY AND MBGR	SKANSKA USA CIVIL WEST CALIFORNIA DISTRIC INC DENNIS PUTNAM SENIOR PROJECT MANAGER 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	SHAHIDI, SHAINE 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	$17,825,148 $16,540,504 $0	12/06/12 01/10/13 06/13/14	99% 90%
08-SBD-40-73.0/89 08-0K2804 NHP-040 -(079)7 --() HA22		NEAR LUDLOW FROM 1.5 MI W/O OLD DAD WASH TO 1.5 MI W/O FORTRESS WASH FORTRESS WASH. GRIND 45 MM AND OVERLAY 60 MM AC	SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200		$15,747,747 $0 $0	05/06/14 05/23/14	0% 0%
08-SBD-40-85.2/0 08-0N5904 ACIM-040 -(060) --() HA21	SWPPP	IN SAN BERNARDINO COUNTY NEAR ESSEX AT VAN WINKLE WASH BRIDGE BRIDGE REPLACEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO, CA 92203 (760)851-5452	NGUYEN,KHOA 222 E. MAIN STREET SUITE 208 BARSTOW, CA 92311-2366 (951)232-8611	$8,182,241 $7,849,493 $0	02/07/13 02/28/13 04/09/15	0% 0% PLANT EST SATIS
08-SBD-40-119.0/138.3 08-0K2704 IM-0402-(058) --() HA22	WPCP	FROM 0.5 MI W/O TANK TOWER DITCH TO BUZZARD WASH NEAR NEEDLES MILL,OVERLAY AC, MBGR, DIKES,DRAINS	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NEVADA 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADAY STREET NEEDLES, CA 92363 (951)232-6000	$23,554,501 $20,580,157 $0	12/21/12 01/11/13 07/15/14	94% 87%
08-SBD-40-138.3/154.5 08-0K2604 IM-040 -(059) --() HA22	WPCP	IN/NEAR NEEDLES FROM BUZZARD WASH TO ARIZONA STATE LINE MILL & OVERLAY THE EXISTING ASPHALT	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	DAVIS, DARCY 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-6000	$17,085,783 $14,230,306 $0	12/19/12 01/11/13 06/15/14	94% 83%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-140.7/0 08-0N5704 BRIM-040 -(061)1 --() HA21		IN SAN BERNANRDINO COUNTY IN NEEDLES AT ROADRUNNER WASH BRIDGE. BRIDGE SIESMIC RETROFIT	O'DONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 91773 (909)394-4510	DAVIS, DARCY 1044 E. BROADAY STREET NEEDLES, CA 92363 (951)232-6000	$180,380 $161,770 $0	08/23/13 09/10/13 04/01/14 05/07/14	70% 90% COMPLETED
08-SBD-60-/9.9 08-1F0904 20.20 201130		SAN BERNARINO ROUTE 60 @ VARIOUS LOCATIONSRIVERSIDE ROUTE 60 @ VARIOUS LOCATIONS RIVERSIDE ROUTE 215 @ VARIOUS LOCATIONS DIR'S ORD DROUGHT DECLARATION UPGRADE IRRIGATION SYS	STL LANDSCAPE INC. 8122 COMPTON AVENUE LOS ANGELES, CA 90001	ROBINSON, KERRY 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-3929	$1,932,530 $0 $0	03/05/14 03/05/14 08/22/14	0% 0%
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21	SWPPP	IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	$27,756,565 $25,029,486 $0	02/15/11 02/28/11 12/29/14	83% 90%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-P0 7-(0E) --() HB34	WPCP	IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	$558,857 $535,107 $0	01/26/11 02/15/11 09/26/14	0% 0% PLANT EST SATIS
08-SBD-95-51.2/51.6 08-0K3104 STP-P095-(024)E --() HB1		IN SAN BERNARDINO COUNTY FROM 13.9 MILES NORTH OF HAVASU LAKE ROAD TO 5.5 MILES SOUTH OF ROUTE 40/95 SEPARATION. REALIGN RDWY W HMA OVER AGGREGATE	LAS VEGAS PAVING CORPORATION 4420 SOUTH DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800	DAVIS, DARCY 1044 E. BROADWAY ST. NEEDLES, CA 92363 (951)232-6000	$2,032,122 $977,987 $0	10/03/13 10/15/13 09/21/14	10% 48%
08-SBD-95-57.0/57.3 08-0M6904 HB71		IN NEEDLES FROM SAFARI DR TO I-40 /USR95 CONSTRUCT SIDEWALK & 18 CRUB RAMPS CONSTRUCT SIDEWALKS &18 CRUB RAMPS	V A P CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	DAVIS, DARCY 1044 E. BROADAY STREET NEEDLES, CA 92363 (951)232-6000	$373,575 $383,673 $0	08/16/13 09/05/13 05/31/14	96% 98%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-/33.2 08-1F0504 ER- -( ) --() 20.20 201130		IN SAN BERNARDINO COUNTY IN CITY OF SAN BERNARDINO ON ROUTE 210 FROM 210/215 JCT TO ROUTE 210/10 JCT AND ON ROUTE 259 DIR'S ORDER UPGRADE IRRIGATION SYSTEMS	KANAAN CONSTRUCTION INC. 200 W. LIVE OAK ST. SAN GABRIEL, CA 91776	OBADIKE, JOSEPH 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)830-6821	$1,718,000 $0 $0	02/25/14 02/25/14 07/02/14	0% 0%
08-SBD-215-14.0/0 08-0M4004 HB4N	WPCP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT PALM AVE DR. INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000	RUIZ, MANUEL 790 VIA LATA SUITE 100 COLTON, CA 92324 (909)783-6947	$394,493 $346,180 $0	06/18/12 07/16/12 03/31/14	91% 86%
08-SBD-247-1.8/9.6 08-0F6604 STPH-P247-(011)E --() HB1		IN YUCCA VALLEY FROM EL CORTEZ RD TO 0.1 MI N/O NAPA RD CONSTRUCT SHOULDERS	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360		$9,356,000 $0 $0	04/28/14 05/16/14	0% 0%
08-SBD-395-16.2/0 08-0P3104 HSNH-P395-(244)E --() HB1		IN ADELANTO, RTE 395 AT BARTLETT AVENUE INSTALL LEFT-TURN PHASING	SMART TECH GROUP INC 3972 BARRANCA PARKWAY STE J28 IRVINE CA 92606 (949)800-6040	OBADIKE, JOSEPH 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6831	$326,480 $0 $0	02/20/14 03/26/14	0% 0%
08-SBD-395-19.0/35.6 08-0C1214 ACHS-P395-(236)E P3-95 2-(6E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY FROM 7.9 MILES NORTH OF STATE ROUTE 18 TO 10.4 MILES SOUTH OF STATE ROUTE 58 WIDEN MEDIAN & SHOULDER,RUMBLE STRP	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD 400 BREA CA 92821 (714)578-9600	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$22,913,142 $13,497,380 $0	10/31/12 12/03/12 07/11/14	88% 59% SUSPENDED
08-SBD-395-38.3/42.7 08-1F0404 ER- -( ) --() 20.20 201130		FROM 1.8 MI N/O KRAMER HILLS TO 3.3 MI S/O JCT 395/58 REMOVE/REPLACE ASPHALT CONCRETE	CALSTRIPE INC. 2040 EAST STEEL ROAD COLTON, CA 92324	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	$785,000 $0 $0	02/25/14 02/25/14 06/06/14	0% 0%

District **08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work		Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	**Authorized Final Amt:**		$947,432,955	**Completed to Date:**	$471,828,552	**Work This Month:**		$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-15.2/0	08-0R5804	1
08-RIV-10-15.7/0	08-0L9304	1
08-RIV-10-44.5/50.4	08-0Q1104	1
08-RIV-10-71.8/72.3	08-0L9004	1
08-RIV-10-5.7/53.1	08-0R6404	1
08-RIV-10-24.0/24.3	08-0E4104	1
08-RIV-10-57.6/60.9	08-0K2304	2
08-RIV-10-135.0/0	08-0F3604	2
08-RIV-15-31.9/52.2	08-0Q8504	2
08-RIV-15-40.0/41.3	08-0C8204	2
08-RIV-15-51.5/51.7	08-0N5104	2
08-RIV-60-13.3/16.6	08-0M3104	2
08-RIV-60-16.4/16.6	08-1E6404	3
08-RIV-62-/6.7	08-491804	3
08-RIV-74-35.9/0	08-0R1804	3
08-RIV-74-40.3/0	08-0M2104	3
08-RIV-74-48.8/49	08-1F1204	3
08-RIV-86-4.2/5.2	08-1E2604	3
08-RIV-91-.6/1.2	08-456624	4
08-RIV-91-15.6/21.6	08-448404	4
08-RIV-111-1.1/1.9	08-449104	4
08-RIV-215-37.3/38.4	08-3348V4	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-215-38.6/39.7	08-334884	4
08-RIV-215-39.7/43	08-334874	4
08-RIV-215-43.1/43.9	08-334864	5
08-RIV-215-43.2/45.3	08-0M94U4	5
08-RIV-215-38.0/38.9	08-449314	5
08-SBD-10-9.9/24.5	08-384344	5
08-SBD-10-12.0/19.8	08-497514	5
08-SBD-10-/33.2	08-1F0604	5
08-SBD-15-3.8/12.8	08-472224	6
08-SBD-15-11.0/0	08-0K5204	6
08-SBD-15-12.8/0	08-0G2904	6
08-SBD-15-14.0/16.4	08-0K7104	6
08-SBD-15-31.8/171.4	08-0R6504	6
08-SBD-15-177.3/181.1	08-368504	6
08-SBD-15-15.4/30.8	08-0Q7404	7
08-SBD-18-30.0/32.5	08-0A7914	7
08-SBD-18-53.4/53.6	08-0J0104	7
08-SBD-18-6.1/31.6	08-0Q6504	7
08-SBD-38-15.0/49.5	08-0G6204	7
08-SBD-38-51.9/0	08-0R8604	7
08-SBD-38-5.2/5.5	08-0M4504	8
08-SBD-40-3.0/28.1	08-0K2504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-40-73.0/89	08-0K2804	8
08-SBD-40-85.2/0	08-0N5904	8
08-SBD-40-119.0/138.3	08-0K2704	8
08-SBD-40-138.3/154.5	08-0K2604	8
08-SBD-40-140.7/0	08-0N5704	9
08-SBD-60-/9.9	08-1F0904	9
08-SBD-62-142.2/142.9	08-378704	9
08-SBD-71-4.8/8.5	08-0F1004	9
08-SBD-95-51.2/51.6	08-0K3104	9
08-SBD-95-57.0/57.3	08-0M6904	9
08-SBD-210-/33.2	08-1F0504	10
08-SBD-215-14.0/0	08-0M4004	10
08-SBD-247-1.8/9.6	08-0F6604	10
08-SBD-395-16.2/0	08-0P3104	10
08-SBD-395-19.0/35.6	08-0C1214	10
08-SBD-395-38.3/42.7	08-1F0404	10

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$267,587,176	$152,934,199
-F-	FEDERAL AID (PRIMARY)	$42,158,436	$29,904,387
-S-	FEDERAL AID (SECONDARY)	$264,946,786	$89,304,633
-SH-	STATE HIGHWAY	$34,337,745	$22,784,189
-ER-	STORM DAMAGE REPAIR	$4,688,000	$0
		$333,714,813	$176,901,144
District Total:		**$947,432,955**	**$471,828,552**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	$6,530,634
Work completed this Period:	$6,530,634