State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/10

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-41.3/44.6 08-456004 ARRA-0103-(127)E 01-03 1-(7EA)C 0103- 127-() HE11	SWPPP	IN RIVERSIDE COUNTY NEAR RANCHO MIRAGE FROM 1.5 KM EAST OF DATE PALM DRIVE TO MONTEREY AVENUE CONSTRUCT INTERCHANGE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	SANTOS, JOHN 73-800 DINAH SHORE DR. STE 101 PALM DESERT CA 92211-0839 (951)538-5315	$22,779,749 $14,139,993 $0	11/16/09 12/10/09 10/12/11	46% 62%
08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --() HA22	SWPPP	IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE	BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA CA 92883	ALAM, MAHFUAL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE CA 92507 (951)840-8240	$43,055,854 $39,457,946 $0	11/21/08 12/30/08 12/30/10	0% 0% PLANT EST SATIS
08-RIV-60-4.2/4.9 08-0M1404 HB4N	WPCP	AT GLEN AVON FROM 0.31MI W/O PEDLEY RD OC TO 0.4MI E/O PEDLEY RD OC INSTALL CHANGEABLE MESSAGE SIGN __ SYSTEM & MTCE PAD _____ INSTALL CMS SIGN STRUCTURE AND MTCE	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD NO 184 MOORPARK CA 93021 (805)523-1914	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	$137,011 $750 $0	05/25/10 06/15/10 01/10/11	0% 1%
08-RIV-60-13.3/30.4 08-0N3004 ACNH-P060-(137)E --() HM1	SWPPP	IN RIVERSIDE COUNTY IN MORENO VALLEY AND BEAUMONT FROM DAY STREET UNDERCROSSING TO ROUTE 10/60 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	CALIXTO, MIGUEL 119 N. MAPLE STE A & U CORONA CA 92880 (951)232-8957	$4,361,300 $2,468,447 $0	06/23/10 07/14/10 04/01/11	51% 55% SUSPENDED
08-RIV-74-71.8/92 08-0N2704 HM1	SWPPP	IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS FROM 2.8 MILES WEST OF LIVE OAK STORE ROAD TO 1.3 MILES WEST OF CAHUILLA WAY SLURRY SEAL PAVEMENT	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798	MANASRAH, FATHI 9225 STELLAR CT. #B CORONA CA 92883 (951)277-8582	$1,637,357 $1,501,526 $0	05/26/10 06/14/10 09/24/10	90% 91%
08-RIV-86-4.4/0 08-0M8104 HA21	SWPPP	IN RIVERSIDE COUNTY NEAR COACHELLA AT KINGS STORMWATER CHANNEL REPLACE BRIDGE DECK TREATMENT	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	GADALLA, AMGAD 73-800 DINAH SHORE DR. STE 101 PALM DESERT CA 92211 (909)844-9731	$325,682 $87,219 $0	07/07/10 07/27/10 01/11/11	27% 25% SUSPENDED

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-91-.1/5.9 08-0A5504 IM- -( ) --() HA22	SWPPP	CORONA ORANGE CO LINE TO 0.1 MI W/O WEST GRAND & TEMESCAL BR OH TO 0.2 MI W/O MCKINLEY ST OVERLAY AND SLAB REPLACEMENT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 91718	ABU-GHARBIEH, IMAD 9225 STELLAR COURT SUITE B CORONA CA 92883 (951)232-3610	$6,076,113 $5,763,638 $0	01/26/10 02/16/10 11/24/10 SUSPENDED	77% 91%
08-RIV-91-5.3/6.6 08-474104 HA25	SWPPP	IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION	P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F ORANGE CA 92868 (714)835-4447	BENSON, DAVID 464 WEST 4TH STREET MS 1104 SAN BERNARDINO CA 92401-1400 (951)232-6478	$2,034,243 $1,955,611 $0	11/03/06 12/05/06 12/24/10 PLANT EST SATIS	0% 0%
08-RIV-215-20.8/0 08-0M3204 HM3	SWPPP	IN RIVERSIDE COUNTY AT SUN CITY ON ROUTE 215 AT MCCALL BOULEVARD OVERCROSSING REPAIR GIRDER AND SPOT PAINT	ADAMS & SMITH INC. 1380 W. CENTER ST. LINDON, UT 84042	MANASRAH, FATHI 9225 STELLAR CT. #B CORONA CA 92883 (951)277-8582	$244,928 $229,708 $0	05/03/10 06/22/10 11/09/10 11/15/10 COMPLETED	100% 100%
08-RIV-243-13.8/13.9 08-0C4004 HB71	WPCP	IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT	RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE CA 92318	VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING CA 92220 (951)538-9810	$318,121 $317,669 $0	02/09/07 03/07/07 07/03/07	100% 100%
08-RIV-371-69.7/69.9 08-0L8104 ACHS-P371-(003)E PHP3-71 0-(3E) --() HB1	SWPPP	IN RIVERSIDE COUNTY NEAR ANZA AND AGUANGA FROM 2.5 MILE MILES EAST OF HOWARD ROAD TO 0.9 MILE WEST OF BAHRMAN ROAD BRIDG REPLACEMENT AND WIDEN ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	$381,233 $356,557 $0	08/23/10 09/07/10 12/31/10	36% 92%
08-RIV-371-77.0/77.2 08-0L7804 ACHS-X065-(090)E PHX0-65 0-(0E) --() HB1	SWPPP	IN RIVERSIDE COUNTY NEAR ANZA ON ROUTE 74 AND ON ROUTE 371 CONSTRUCT LEFT TURN LANES	HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600	YOUSSEF, MAGED 9225 STELLAR COURT, SUITE B CORONA CA 92883 (951)538-3087	$425,136 $206,032 $0	06/30/10 07/16/10 12/14/10	68% 48%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-2-.9/2.4 08-0C0204 ACHS-P002-(036)E PHP0-02 0-(6E) --() HB1	SWPPP	IN SAN BERNARDINO COUNTY IN WRIGHTWOOD FROM 0.2 MILE EAST OF RIVERA DRIVE TO 0.1 MILE WEST OF SHEEP CREEK DRIVE CONSTRUCT LEFT TURN POCKET	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	YUEN, MICHAEL 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7522	$1,255,980 $0 $0	09/29/10 10/18/10	0% 0%
08-SBD-10-12.0/19.8 08-497504 HB4N	SWPPP	IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.4 MILE EAST OF ETIWANDA AVENUE OVERCROSSING TO 0.2 MILE WEST OF RIVERSIDE AV CONSTRUCT LANES	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370		$10,705,651 $0 $0	10/12/10 11/02/10	0% 0%
08-SBD-10-20.0/30.1 08-0J8804 HM3	WPCP	IN SAN BERNARDINO COUNTY FROM RIVERSIDE OVERCROSSING TO NEW YORK UNDERCROSSING REHABILITATE BRIDGE DECKS	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	NGUYEN, VU 850 S. VIA LATA STE 100-A COLTON CA 92324 (951)232-3784	$1,797,782 $691,764 $0	06/09/10 06/28/10 12/23/10	43% 38%
08-SBD-10-25.2/29.3 08-0H9304 HB4N	WPCP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UNDERCROSSING TO ALABAMA STREET OVERCROS INSTALL OVERHEAD SIGN STRUCTURES	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914	BERGEVIN, MIKE 119 N. MAPLE STE A & U CORONA CA 92880 (951)232-3739	$498,870 $421,948 $0	06/28/10 07/20/10 12/07/10	81% 85%
08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --() HA22	SWPPP	IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC. P O BOX 1489 SUN VALLEY CA 91353-1489	SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON CA 92324 (951)232-3778	$54,525,703 $49,249,562 $0	01/16/09 02/09/09 01/07/11	91% 90%
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --() HE13	WPCP	IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$1,080,980 $946,423 $0	10/22/09 12/14/09 03/17/14	84% 82%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21	SWPPP	IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS CA 92078	PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO CA 92408 (909)553-6234	$34,322,281 $27,736,165 $0	12/03/08 12/19/08 04/05/11	76% 80%
08-SBD-18-53.0/72.1 08-0N1304 ACST-P018-(040)E P0-18 0-(0E) --() HM1	WPCP	IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR LAKE FROM HOLCOMB VIEW DRIVE TO MERIDIAN ROAD PLACE RUBBERIZED HOT MIX ASPHALT	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	$2,411,887 $0 $0	06/25/10 07/12/10	0% 0%
08-SBD-18-66.6/67.1 08-394704 SARR-P018-(039)E P0-18 0-(9E) --() HA21	SWPPP	IN SAN BERNARDINO CO NEAR LUCERNE VALLEY FROM 1.3 MILES SOUTH OF ARTIC CANYON WASH TO 0.8 MI NORTH OF MARBLE CANYON ROAD_____ REPLACE BRIDGE AND REALIGN CURVE	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICFTORVILLE CA 92392 (951)232-7793	$2,642,884 $2,418,845 $0	09/25/09 10/07/09 09/20/11	0% 0% PLANT EST SATIS
08-SBD-18-87.9/115.9 08-0N7004 HM1	WPCP	IN SAN BERNARDINO COUNTY IN APPLE VALLEY AND VICTORVILLE FROM CENTRAL ROAD TO ROUTE 18/395 SEPARATION PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	AL-KHATEEB, TAGHREED 15367 TAMARACK RD VICTORVILLE CA 92392 (951)232-7793	$2,716,015 $2,547,328 $0	06/09/10 07/01/10 11/05/10	75% 91% SUSPENDED
08-SBD-38-20.5/24 08-0M1304 ACHS-P038-(017)E PHP0-38 0-(7E) --() HB1	WPCP	IN SAN BERNARDINO COUNTY NEAR ANGELUS OAKS FROM 0.2 MILE WEST OF MILL CREEK ROAD TO 0.3 WEST OF FORSEE CREEK INSTALL METAL BEAM GUARD RAIL	D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399	TRAN, KEN 236 ORANGE SHOW ROAD SUITE 109 SAN BERNARDINO, CA 92408 (909)844-3312	$352,888 $0 $0	06/22/10 07/13/10	0% 0% SUSPENDED
08-SBD-40-142.2/142.6 08-0C5104 HA25	SWPPP	IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE MANAGEMENT INC. 23052-H ALICIA PARKWAY #385 MISSION VIEJO CA 92692	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS CA 92374 (951)232-6497	$479,073 $444,836 $0	02/21/08 03/12/08 08/26/11	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-/S.8 08-0M5004 HA22	WPCP	IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.2 MILE WEST OF MAIN STREET OVERCROSSING TO EAST MAIN STREET PLACE RUBBERIZED HOT MIX ASPHALT	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	SHAHIDI, SHAINE 222 E. MAIN STREET STE 208 BARSTOW CA 92311-2366 (951)232-7839	$490,325 $0 $0	06/16/10 07/13/10 06/13/11	0% 0% SUSPENDED
08-SBD-62-18.2/79.5 08-0N1104 HM1	WPCP	IN JOSHUA TREE FROM ELWOOD TO MANTONYA RD & FROM 10 MILES E/O IRON MOUNTAIN PUMPING PLANT RD TO RIVERSIDE COUNTY LINE PLACE RUBER REPLACE ASPHALT CONCRETE SURFACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	MINA, EHAB 15367 TAMARACK RD VICTORVILLE CA 92392 (951)232-6415	$2,268,997 $2,145,045 $0	06/07/10 06/25/10 10/25/10 10/25/10	100% 100% COMPLETED
08-SBD-62-55.0/79.5 08-0H6504 HM1	WPCP	IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY CA 92284 (951)538-5218	$1,803,600 $1,812,973 $0	05/25/07 06/14/07 10/05/07	100% 100%
08-SBD-95-9.7/21.3 08-0M9904 HM1	WPCP	IN SAN BERNARDINO COUNTY AT AND NEAR VIDAL JUNCTION AT VARIOUS LOCATIONS REPLACE ASPHALT CONCRETE SURFACING	INTERMOUNTAIN SLURRY SEAL INC.ATTN: SCOTT YOUNGREN P.O. BOX 50085 WATSONVILLE, CA 95077	DAVIS, DARCY HCRI BOX 208 NIPTON CA 92364 (951)232-6000	$1,657,480 $1,329,548 $0	05/24/10 06/15/10 12/02/10	70% 83%
08-SBD-138-23.0/23.2 08-0F7804 HB1	SWPPP	IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	GADALLA, AMGAD 236 ORANGE SHOW RD. STE 109 SAN BERNAARDINO CA 92408 (909)844-9731	$409,995 $379,356 $0	03/16/09 03/27/09 11/09/10 11/09/10	100% 100% PLANT EST SATIS
08-SBD-210-9.4/11 08-204324 HE11	SWPPP	IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING	JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY CA 93063	SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS CA 92374 (951)232-6497	$829,605 $792,872 $0	09/21/07 11/14/07 01/17/12	0% 0% PLANT EST SATIS

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-23.5/31.1 08-0M3304 HM3	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	PETERSON CHASE GENERAL ENGIEERING CONSTRUCTION INC. 1792 KAISER AVENUE IRVINE, CA 92614-5706	EMUH, GODWIN 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3706	$751,934 $50,434 $0	06/29/10 07/13/10 01/19/11	52% 7%
08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --() HB5 HE11	SWPPP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES	MCM CONSTRUCTION INC. P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON CA 92324 (951)830-6864	$83,843,745 $83,415,870 $0	11/21/07 12/14/07 08/10/11 PLANT EST SATIS	0% 0%
08-SBD-215-8.8/11.6 08-4440U4 HB5	SWPPP	IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA, STE 100A COLTON CA 92324 (951)830-6864	$65,989,134 $28,005,138 $0	10/23/09 11/17/09 02/11/13	26% 42%
08-SBD-247-/8.5 08-0M8604 ACST-P247-(009)E P2-47 0-(9E) --() HM1	WPCP	IN SAN BERNARDINO COUNTY NEAR YUCCA VALLEY FROM ROUTE 62/247 SEPARATION TO TRACEY BOULEVARD AND FROM DALLAS ROAD TO CHUCKWAGON RO PLACE OPEN GRADED FRICTION COURSE	MATICH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)382-7400	PARVINJAH, MOHSEN 15367 TAMARACK RD VICTORVILLE CA 92392 (951)232-7755	$4,364,071 $4,293,602 $0	06/16/10 07/09/10 10/21/10 10/21/10 COMPLETED	100% 100%
08-SBD-395-12.0/73.5 08-0N2504 HM1	WPCP	IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF VICTOR STREET TO 0.7 MILE NORTH OF TRONA ROAD REPLACE ASPHALT CONCRETE SURFACING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	YUEN, MICHAEL 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7522	$4,852,145 $4,260,173 $0	06/24/10 07/13/10 12/13/10	79% 97%
08-SBD-5708-/0 08-0M5604 HA12	SWPPP	IN SAN BERNARDINO COUNTY AT ANGELUS OAKS AT THE CAMP ANGELUS MAINTENANCE STATION ON HIGHWAY 38 REPLACE PAVEMENT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	BOULOS, IHAB 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (951)232-7582	$329,061 $336,900 $0	05/24/10 06/15/10 06/28/11 PLANT EST SATIS	0% 0%

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-5730-/0 08-0H2824		IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY	DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM CA 92805	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE CA 92507 (951)232-8949	$28,899,977 $27,801,198 $0	03/03/08 03/21/08 05/09/12	0% 0% PLANT EST SATIS
HA13	SWPPP						

Totals: **Authorized Final Amt:** $391,056,788 **Completed to Date:** $305,565,074 **Work This Month:** $0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-41.3/44.6	08-456004	1
08-RIV-10-/8.2	08-472304	1
08-RIV-60-4.2/4.9	08-0M1404	1
08-RIV-60-13.3/30.4	08-0N3004	1
08-RIV-74-71.8/92	08-0N2704	1
08-RIV-86-4.4/0	08-0M8104	1
08-RIV-91-5.3/6.6	08-474104	2
08-RIV-91-.1/5.9	08-0A5504	2
08-RIV-215-20.8/0	08-0M3204	2
08-RIV-243-13.8/13.9	08-0C4004	2
08-RIV-371-69.7/69.9	08-0L8104	2
08-RIV-371-77.0/77.2	08-0L7804	2
08-SBD-2-.9/2.4	08-0C0204	3
08-SBD-10-12.0/19.8	08-497504	3
08-SBD-10-25.2/29.3	08-0H9304	3
08-SBD-10-20.0/30.1	08-0J8804	3
08-SBD-15-/3.8	08-472214	3
08-SBD-18-30.0/32.5	08-0A7914	3
08-SBD-18-44.2/44.7	08-227004	4
08-SBD-18-53.0/72.1	08-0N1304	4
08-SBD-18-66.6/67.1	08-394704	4
08-SBD-18-87.9/115.9	08-0N7004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-38-20.5/24	08-0M1304	4
08-SBD-40-142.2/142.6	08-0C5104	4
08-SBD-40-/S.8	08-0M5004	5
08-SBD-62-18.2/79.5	08-0N1104	5
08-SBD-62-55.0/79.5	08-0H6504	5
08-SBD-95-9.7/21.3	08-0M9904	5
08-SBD-138-23.0/23.2	08-0F7804	5
08-SBD-210-9.4/11	08-204324	5
08-SBD-210-23.5/31.1	08-0M3304	6
08-SBD-215-4.8/6.5	08-007174	6
08-SBD-215-8.8/11.6	08-4440U4	6
08-SBD-247-/8.5	08-0M8604	6
08-SBD-395-12.0/73.5	08-0N2504	6
08-SBD-5708-/0	08-0M5604	6
08-SBD-5730-/0	08-0H2824	7

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$103,657,669	$94,471,147

Statement of Ongoing Contracts - Federal Aid

District 08

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$4,361,300	$2,468,447
-S-	FEDERAL AID (SECONDARY)	$42,179,218	$32,976,190
-SH-	STATE HIGHWAY	$129,176,985	$75,111,995
		$111,681,615	$100,537,296
District Total:		**$391,056,788**	**$305,565,074**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	$7,287,990
Work completed this Period:	$7,287,990