State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/10

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-0AA034		IN INYO COUNTY IN BISHOP AT THE BISHOP MAINTENANCE STATION AT 1250 SPRUCE STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	$177,223 $116,790 $93,397	03/18/10 04/22/10 08/31/10	100% 66% OVER RUN
09-INY-168-13.5/15 09-345104 SARR-S168-(053)E S1-68 0-(3E) --() HA22	SWPPP	IN INYO COUNTY NEAR BIHSOP FROM ED POWERS ROAD TO RED HILL ROAD SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$818,551 $709,906 $41,531	04/21/10 05/12/10 08/23/10	95% 87%
09-INY-190-9.8/24.5 09-343104 HM1	WPCP	IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	(760)872-0794	$765,338 $0 $0	04/05/10 04/22/10 07/30/10	0% 0%
09-INY-190-47.4/47.4 09-333804 SARR-P190-(013)E P1-90 0-(3E) --()	SWPPP	IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK AT PADRE POINT ROAD CONSTRUCT SCENIC OVERLOOK	WILLIAM KANAYAN CONSTRUCTION PO BOX 643 RIMFOREST CA 92378	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (160)872-0794	$391,840 $361,298 $0	04/29/10 05/18/10 08/17/10 08/17/10	100% 100% COMPLETED
09-INY-190-68.9/0 09-338404 HB1	WPCP	IN INYO COUNTY EAST OF PANAMINT SPRINGS AT TOWNE PASS CONSTRUCT BRAKE CHECK AREAS	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$174,250 $157,625 $0	05/06/10 06/01/10 07/27/10 07/27/10	100% 100% COMPLETED
09-INY-395-65.0/76.1 09-2144U4 HE13	SWPPP	IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/0 JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	$40,025,999 $37,838,601 $521,712	06/16/08 07/09/08 10/13/10	91% 94%

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-76.6/0 09-340504 HB1	WPCP	IN INYO COUNTY NEAR INDEPENDENCE AT WEST DUSTY LANE CONSTRUCT LEFT TURN LANE	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800	KURT WEIERMANN	$99,099 $96,452 $96,452	01/05/10 01/29/10 09/27/10	38% 97%
09-INY-395-115.0/0 09-0AA014		IN INYO COUNTY IN BISHOP AT THE CALTRANS DISTRICT 9 OFFICE BUILDING AT 500 SOUTH MAIN STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	$422,547 $242,542 $95,496	03/18/10 04/22/10 08/31/10 OVER RUN	100% 57%
09-INY-5505-/0 09-310604 HA11	WPCP	IN INYO COUNTY IN BISHOP AT SHOP 29 EQUIPMENT MAINTENANCE FACILITY AT 11 JAY STREET REMODEL SHOP FACILITIES	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	$1,055,543 $322,044 $145,135	04/22/10 06/14/10 12/28/12	32% 31%
09-KER-58-82.6/0 09-341904 HA21	WPCP	IN KERN COUNTY NEAR KEENE AT THE TEHACHAPI CREEK OVERHEAD AND NEAR BORON AT BORAX ROAD OVERCROSSING REHABILITATE BRIDGE DECK	VICTORY ENGINEERS INC 575 EAST ALLUVIAL AVE STE 106 FRESNO CA 93720	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	$454,298 $450,001 $0	02/11/10 03/26/10 07/29/10 07/30/10 OVER RUN	100% 100%
09-KER-58-94.1/0 09-341804 HM3	WPCP	IN KERN COUNTY NEAR TEHACHAPI AT SUMMIT OVERHEAD AND AT SAND CANYON OVERHEAD PLACE BRIDGE DECK SEALS	JMC LOUGHLIN ENGINEERING CO.IN 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	$568,239 $572,755 $0	01/05/10 01/25/10 08/13/10 08/17/10 OVER RUN	100% 100%
09-MNO-6-17.5/26.5 09-343004 HM1	WPCP	IN MONO COUNTY AT AND NEAR BENTON FROM 2.1 MILES NORTH OF CINNAMON RANCH ROAD TO 0.8 MILE NORTH OF ROUTE 120 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	$856,282 $734,596 $556,774	05/20/10 06/02/10 09/06/10 OVER RUN	100% 84%

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-120-/4.5 09-342904 HM1	WPCP	IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS FROM THE TUOLUMNE COUNTY LINE TO 0.1 MILE WEST OF YELLOW JACKET ROAD PLACE HOT MIX ASPHALT OVERLAY	SIERRA NEVADA CONSTRUCTION, INC. P. O. BOX 50760 SPARKS, NV 89435	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP CA 93514 (760)648-7906	$2,108,007 $2,011,394 $0	04/26/10 05/11/10 08/05/10 08/05/10	100% 100% COMPLETED
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --() HM1A	WPCP	IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		$3,942,370 $0 $0	06/17/10 07/12/10	0% 0%
09-MNO-395-32.4/0 09-300704 HA26	WPCP	IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-3240	$794,970 $734,789 $327,167	07/20/09 08/12/09 08/26/10	63% 92%
09-MNO-395-84.0/85.6 09-326804 ACHS-P395-(228)E P3-95 2-(8E) --() HB4N	WPCP	IN MONO COUNTY NEAR BRIDGEPORT FROM 4.6 MILES NORTH OF BUCKEYE ROAD TO 1.4 MILES SOUTH OF SWAUGER CANYON ROAD WIDEN SHOULDER	CRUCO CONSTRUCTION GROUP, INC. 2443 FOUNDRY PARK AVENUE FRESNO CA 93706	ANDREW BRANDT 500 S. MAIN ST. BISHOP CA 93514 (760)872-8036	$616,668 $566,439 $159,460	04/07/10 05/04/10 07/26/10	100% 92% OVER RUN
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --() HM1	WPCP	IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	(760)872-0794	$1,254,734 $0 $0	06/25/10 07/13/10	0% 0%
09-MNO-395-91.7/96.8 09-327104 SARR-X051-(025)E X0-51 0-(5E) --()	SWPPP	IN MONO COUNTY NEAR SONORA JUNCTION ON ROUTE 108 AT ROUTE 395 AND ON ROUTE 395 FROM BIRCHIM FLAT ROAD TO 0.8 MI N OF WEST WALKER R INSTALL WILDLIFE CROSSINGS	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	ANDREW BRANDT 500 S. MAIN ST BISHOP CA 93514 (760)937-8947	$1,497,525 $88,938 $0	04/27/10 05/12/10 11/02/10	19% 6% SUSPENDED

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-106.3/120.4 09-347104 HM1	WPCP	IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	$864,006 $190,166 $190,166	05/24/10 06/14/10 09/28/10	13% 22%
09-MNO-5704-/0 09-334204 HA12	WPCP	IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	$813,408 $195,313 $120,042	04/22/10 06/14/10 02/24/11	19% 24%
09-MNO-5717-/0 09-315204 HA12	WPCP	IN MONO COUNTY NEAR SONORA JUNTION AT THE SONORA JUNCTION HIGHWAY MAINTENANCE STATION CONSTRUCT STEEL BUILDING	D. G. GARNADE 4420 BUSINESS DRIVE SHIGAL SPRINGS CA 95682	GEORGE BOULES/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	$729,825 $277,906 $226,654	04/08/10 05/24/10 12/21/10	30% 38%
09-SBD-127-.1/3.2 09-339604 SARR-000C-(307)E 00-0C 3-(7E) --() HM1	WPCP	IN INYO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT	QUALCON CONTRACTORS INC 1645 ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP CA 93514 (760)872-0794	$1,493,557 $1,422,291 $0	11/24/09 01/25/10 06/30/10	60% 94%
09-SBD-127-10.5/27.5 09-347004 HM1	WPCP	IN SAN BERNARDINO COUNTY ABOUT 10 MILES NORTH OF BAKER FROM 2.3 MILES NORTH OF SILVER LAKE ROAD TO 10.7 MILES NORTH OF RIGGS ROAD PLACE MODIFIED BINDER CHIP SEAL	GRAHAM CONTRACTORS, INC. PO BOX 26770 SAN JOSE CA 95159	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	$940,741 $0 $0	05/18/10 06/02/10 10/29/10	0% 0%

Totals: **Authorized Final Amt:** $60,865,019 **Completed to Date:** $47,089,845 **Work This Month:** $2,573,985

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-.1/0	09-0AA034	1
09-INY-168-13.5/15	09-345104	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-190-47.4/47.4	09-333804	1
09-INY-190-68.9/0	09-338404	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-76.6/0	09-340504	2
09-INY-395-115.0/0	09-0AA014	2
09-INY-5505-/0	09-310604	2
09-KER-58-82.6/0	09-341904	2
09-KER-58-94.1/0	09-341804	2
09-MNO-6-17.5/26.5	09-343004	2
09-MNO-120-/4.5	09-342904	3
09-MNO-203-/8.7	09-346904	3
09-MNO-395-32.4/0	09-300704	3
09-MNO-395-84.0/85.6	09-326804	3
09-MNO-395-84.4/106.3	09-342804	3
09-MNO-395-91.7/96.8	09-327104	3
09-MNO-395-106.3/120.4	09-347104	4
09-MNO-5704-/0	09-334204	4
09-MNO-5717-/0	09-315204	4
09-SBD-127-.1/3.2	09-339604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-SBD-127-10.5/27.5	09-347004	4

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	$3,942,370	$0
-SH-	STATE HIGHWAY	$50,849,774	$43,940,973
		$6,072,875	$3,148,873
District Total:		**$60,865,019**	**$47,089,845**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	$3,696,633
Work completed this Period:	$3,696,633