State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-136-10.0/12.5 09-347304 HM1	WPCP	IN INYO COUNTY NEAR BIG PINE ON SR 168 FROM US 395 TO 0.2 MILE WEST OF DEATH VALLEY ROAD AND NEAR LONE PINE ON SR 136 FROM 10.0 T CONSTRUCT COLD IN PLACE PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$1,689,664 $1,440,914 $0	05/05/11 05/17/11 11/21/11	69% 85%
09-INY-136-/10 09-347704 HM1	WPCP	IN INYO COUNTY NEAR LONE PINE FROM US 395 TO 10.0 MILES EAST OF US 395 AND NEAR KEELER FROM 12.5 MILES EAST OF US 395 TO ROUTE 19 PLACE HMA CONCRETE ON PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (831)724-1011	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$1,817,518 $1,645,191 $0	05/24/11 06/10/11 11/21/11	56% 91%
09-INY-395-108.8/0 09-334004 ACST-PEX0-(270)0 --() HA27	WPCP	IN INYO COUNTY AT VARIOUS LOCATIONS CONSTRUCT HMA TURNOUTS	LEGG INC. 2551 2ND STREET LIVERMORE CA 94550 (925)605-4500	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	$361,996 $283,182 $283,182	08/10/11 08/24/11 11/30/11	76% 77%
09-MNO-89-/7.6 09-348204 HM1	WPCP	IN MONO COUNTY NEAR COLEVILLE FROM US 395 TO THE ALPINE COUNTY LINE PLACE HMA ON EXISTING PAVEMENT	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)355-0420	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP, CA 93514	$1,211,007 $1,186,600 $0	06/06/11 06/24/11 09/21/11	100% 97% SUSPENDED
09-MNO-120-5.4/50 09-347204 HM1A	WPCP	IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS FROM 6.6 MILES WEST OF US 395 TO 8.9 MILES WEST OF ROUTE 6 PLACE HOT MIX ASPHALT ON EXISTING	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	H.J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	$1,034,703 $1,033,967 $0	03/10/11 03/28/11 11/30/11	100% 98% OVER RUN
09-MNO-120-35.0/43 09-341304 ACST-PP12-(005)3 --() HA22	WPCP	IN MONO COUNTY EAST OF LEE VINING FROM 5.9 MILES EAST OF SAGE HEN MEADOWS ROAD TO 0.8 MILE EAST OF RIVER SPRINGS ROAD COLD FOAM IN-PLACE RECYCLE	QUALCON CONTRACTORS INC 1645 ESMERALDA AVE MINDEN NV 89423 (775)782-2006		$4,251,551 $0 $0	09/28/11 10/18/11	0% 0%

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --() HM1A	WPCP	IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO., INC. P.O. BOX 50085 WATSONVILLE, CA 95077	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	$3,963,945 $3,561,801 $0	06/17/10 07/12/10 11/30/11	100% 89% OVER RUN
09-MNO-395-12.6/36.1 09-347404 ACNH-P395-(233)E --() HM1	WPCP	IN MONO COUNTY NEAR HILTON CREEK FROM 0.1 MILE NORTH OF CROOKED CREEK BRIDGE TO 0.4 MILE SOUTH OF OBSIDIAN DOME ROAD PLACE ASPHALT RUBBER SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	$2,217,571 $2,525 $0	04/28/11 05/18/11 07/31/12	0% 0% SUSPENDED
09-MNO-395-23.6/27.1 09-337704 NH-P395-(231) BHNH-P395-(231)E --() HA21	WPCP	IN MONO COUNTY NEAR MAMMOTH LAKES FROM 0.4 MILE SOUTH OF MAMMOTH CREEK BRIDGE TO 0.6 MILE NORTH OF ROUTE 395/203 SEPARATION REHABILITATE BRIDGE DECK	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	H. J. BLOMMER (760)648-7906	$1,865,761 $1,636,782 $0	11/23/10 12/14/10 12/01/11	93% 84%
09-MNO-395-65.1/69.6 09-343204 ACNH-ACST-(026)E 015- 0-(6E) --() HM1	WPCP	IN MONO COUNTY AT VARIOUS LOCATIONS (395-65.1/69.6, 395-76.0/77.0, 182-0.0/6.2) PLACE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-5211	$3,260,226 $5,000 $0	05/13/11 06/01/11 06/30/12	25% 0% SUSPENDED
09-MNO-395-78.8/80.6 09-342504 ACHS-P395-(234)E P3-95 2-(4E) --() HB1	SWPPP	IN MONO COUNTY NEAR BRIDGEPORT FROM 1.7 MILES NORTH OF EMIGRANT STREET TO BUCKEYE ROAD WIDEN SHOULDERS	SIERRA NEVADA CONSTRUCTION INC P O BOX 50760 SPARKS NV 89435 (775)335-0420	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP, CA 93514	$1,217,578 $1,154,764 $731,096	02/17/11 03/01/11 06/15/12	78% 91%
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --() HM1	WPCP	IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	TIM SHULTZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	$1,254,734 $35,570 $0	06/25/10 07/13/10 10/07/11	0% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/11

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	FAUD MODIRI/TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	$1,031,528 $977,042 $0	04/22/10 06/14/10 10/24/11 10/24/11	100% 100% COMPLETED
HA12	WPCP						

Totals: **Authorized Final Amt:** $25,177,781 **Completed to Date:** $12,963,337 **Work This Month:** $1,014,277

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-136-10.0/12.5	09-347304	1
09-INY-136-/10	09-347704	1
09-INY-395-108.8/0	09-334004	1
09-MNO-89-/7.6	09-348204	1
09-MNO-120-5.4/50	09-347204	1
09-MNO-120-35.0/43	09-341304	1
09-MNO-203-/8.7	09-346904	2
09-MNO-395-12.6/36.1	09-347404	2
09-MNO-395-23.6/27.1	09-337704	2
09-MNO-395-65.1/69.6	09-343204	2
09-MNO-395-78.8/80.6	09-342504	2
09-MNO-395-84.4/106.3	09-342804	2
09-MNO-5704-/0	09-334204	3

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	$7,343,558	$1,644,307
-S-	FEDERAL AID (SECONDARY)	$8,577,492	$3,844,982
-SH-	STATE HIGHWAY	$6,784,419	$6,283,714

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
		$2,472,312	$1,190,334
District Total:		**$25,177,781**	**$12,963,337**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	$1,031,528
Work completed this Period:	$1,031,528