State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/14

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-1-17.6/18.1 12-0L2604 ACST-P001-(557)E P0-01 5-(7E) --() HB4N	WPCP	IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.1 MILE NORTH OF BAYSIDE DRIVE TO 0.1 MILE SOUTH OF PROMONTORY DRIVE. MODIFY SIGNALS AND LIGHTING AND	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745	DAHN THAI 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8801	$305,221 $298,498 $56,727	06/23/11 07/14/11 12/31/14	99% 97%
12-ORA-1-25.8/29.9 12-0H1604 STP-P001-(583)E --() HA22		N SR-1 FROM GOLDENWEST ST TO WARNER AVENUE CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	PHAM,DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 2912 (949)509-5010	$3,441,914 $0 $0	10/14/14 11/05/14 06/09/15	0% 0%
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --() HB5		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	$44,372,578 $1,074,789 $443,560	06/17/14 07/03/14 09/06/16	7% 2%
12-ORA-5-4.4/44 12-0M3704 NH-X059-(054)E --() HA42		OC. RTE 5 AT POSTMILES 4.4 TO 44.0 RTE 22 AT POSTMILES 4.6 TO 12.3 RTE 55 AT POSTMILES 2.6 TO 15.7 UPGRADE AND RETROFIT CMS SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 2618 (949)279-8826	$397,469 $0 $0	10/30/14 11/18/14	0% 0%
12-ORA-5-5.0/34 12-0M7304 HM3		OC. RTE 5 BETWEEN POSTMILE 5/34. METHACRYLATE SEAL BRIDGE DECKS	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 92711	T H WANG 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4109	$894,040 $0 $0	04/10/14 04/30/14 03/05/15	0% 0%
12-ORA-5-5.6/6.6 12-0F0604 ACIM-0052-(960)7 --() HB4N	SWPPP	IN ORANGE COUNTY IN SAN CLEMENTE AND DANA POINT FROM 0.1 MILE SOUTH OF CAMINO DE ESTRELLA OVERCROSSING TO 0.2 MILES SOUTH OF VIA C WIDEN ROAD AND BRIDGE, PLACE HMA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	KINALY, STEVE 15700 TUSTIN VILLAGE WAY #3 TUSTIN, CA 92780 (949)279-8800	$4,331,761 $4,350,159 $0	02/24/12 03/22/12 12/01/14 11/17/14	100% 97% OVER RUN

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-6.0/31.2 12-0F9204 ACIM-005 -(944)7 --() HA25	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS FROM CAMINO DE ESTRELLA OVERCROSSING TO FOURTH STREET OVERCROSSING PLANTING AND IRRIGATION	YAKAR 689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON,ERIC 3337 MICHELSON DRIVE, SUITE 100 IRVINE, CA 92612 (949)279-8447	$1,938,487 $1,784,026 $1,620	06/16/10 08/06/10 12/31/14	0% 0% PLANT EST SATIS
12-ORA-5-6.2/8.7 12-0F96E4		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE #2 IRVINE, CA 92612 (949)509-5023	$35,913,869 $10,504,619 $65,676	12/04/13 12/20/13 03/24/16	23% 29%
12-ORA-5-12.8/32.5 12-0N2904 HM1		ON RTE 5, PM: 12.8/32.5 ON RTE 57 PM: 13.2/19.9 ON RTE 261 AT PM: 0.05 REMOVE & REPLACE RUBBERIZED HMA	R J NOBLE COMPANY P O BOX 620 ORANGE CA 92856	WANG, TH 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (714)558-4109	$964,355 $814,322 $14,969	05/05/14 05/23/14 12/31/14	92% 84%
12-ORA-5-13.5/34 12-0N0304 HM4		IN ORANGE COUNTY AT VARIOUS LOCATIONS. MODIFTY LIGHTING & ELECTRIC SERVICE	JFL ELECTRIC INC 8257 COMPTON AVENUE LOS ANGELES, CA 90001	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	$324,368 $300,790 $0	06/05/13 07/15/13 12/31/14	90% 93%
12-ORA-5-16.5/42 12-0M8404 HM4		OC. IN MISSION VIEJO, ANAHIEM AND ORANGE. MODIFY LIGHTING & SIGNAL & CCTV	STEINY AND COMPANY INC PO BOX 8100 BALDWIN PARK CA 91706	NAJM,ELIE 6533 MARINE WAY, T2 IRVINE, CA 92618 (949)279-8826	$304,820 $0 $0	04/29/14 05/16/14 01/20/15	0% 0%
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --() HA25		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACOUB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	$4,759,072 $45,880 $45,880	08/12/14 09/08/14 11/09/18	5% 1%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-42.1/44.4 12-1016A4 HB32	SWPPP	IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.3 MILE NORTH OF THE LOS HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619	DICKSON, ERIC 3347 MICHELSON DR., STE. 100 IRVINE, CA 92612 (949)279-8447	$737,551 $822,520 $1,260	02/07/11 02/24/11 04/29/15	0% 0% PLANT EST SATIS
12-ORA-22-.6/.9 12-071634 CMLN-6071-(071)N 607-1 07-() --() HB5 HB5	SWPPP	IN ORANGE COUNTY IN SEAL BEACH, LONG BEACH AND LOS ALAMITOS ON ROUTES 22, 405 AND 605 RECONSTRUCT INTERCHANGE	ATKINSON CONTRACTORS L P 27422 PORTOLA PARKWAY STE 250 FOOTHILL RANCH CA 92610	GILCHRIST,WILLIAM 3030 OLD RANCH PARKWAY, #375 SEAL BEACH, CA 90740 (949)279-8438	$116,101,270 $112,571,472 $1,620,189	10/12/10 11/05/10 01/23/15	78% 96%
12-ORA-22-.7/.9 12-071624 ARRA-X059-(051)N X0-59 0-(1NC)M 6212- 013-() HB5 HB5	SWPPP	IN ORANGE COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND CONSTRUCT BRIDGES	ATKINSON CONSTRUCTION 27422 PORTOLA PKWY FOOTHILL RANCH, CA 92610	PIRZADEH, BEHROOZ 3020 OLD RANCH PKWY SUITE #250 SEAL BEACH, CA 90740 (949)279-8595	$71,400,259 $71,540,939 $915,962	06/11/10 06/25/10 12/19/14	100% 97% SUSPENDED
12-ORA-22-1.9/12.3 12-0M7404 HM1		IN ORANGE COUNTY AT VARIOUS LOCATIONS SEAL DECKS AND REPLACE JOINT SEALS	WESTERN STRUCTURES 6005 TYLER ST RIVERSIDE CA 92503	HAMIDI,FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA. 92612 (949)509-5017	$1,263,151 $1,247,179 $0	04/07/14 04/30/14 11/18/14 11/18/14	100% 100% COMPLETED
12-ORA-39-.7/1.1 12-0M5804 STP-P039-(027)E --() HA22		OC. IN THE CITY OF HUNTINGTON BEACH FROM 550' N OF ATLANTA AVE. TO INDIANAPOLIS AVE. DRAINAGE IMPROVEMENT, INSTALL	FUTURE DB INTERNATIONAL INC 8707 RESEARCH DR IRVINE CA 92618	RAMADAN,KIFAH 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8625	$806,707 $841,057 $6,142	05/02/14 05/29/14 12/20/14	89% 97%
12-ORA-39-1.1/19.2 12-0L3804 CSTP-P039-(025)E --() HB71		ON SR-39 FROM INDIANAPOLIS TO IMPERIAL HWY. INSTALL NEW & UPGRADE CURB RAMPS AT	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	WANG,T H 15700 TUSTIN VILLAGE WAY, #2 TUSTIN, CA 92780 (714)558-4109	$1,944,251 $1,649,198 $12,794	10/17/13 11/06/13 02/18/15	69% 81%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-39-2.1/6.1 12-0L9704 HSST-P039-(026)E --() HB1		OC. ON SR-39 AT YORKTOWN AVE (PM: 2.1), MAIN/ELLIS ST. (PM: 3.1) MCFADDEN AVE (PM:6.1). MODIFY SIGNAL AND LIGHTING AT VARIO	TRAFFIC DEVELOPMENT SERVICES 207 W LOS ANGELES AVE MOORPARK CA 93021	HAMIDI, FRED 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5017	$605,220 $186,977 $100,311	12/13/13 01/06/14 12/20/14	99% 31%
12-ORA-39-7.1/9.6 12-0L77U4 ACHS-P039-(024)E PFP0-39 0-(4E) --() HB1		ON SR-39 @ HAZARD AVE, LAMPSON AVE INSTALL ADDITIONAL SAFETY LIGHTING	CALIFORNIA PROFESSIONAL ELECTRIC ENGINEERING 929 OTTERBEIN AVE UNIT E LA PUENTE CA 91748	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	$546,216 $502,754 $0	03/11/13 04/22/13 12/31/14	98% 95%
12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --() HA22		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	$15,283,678 $5,982,008 $1,208,372	10/14/13 11/06/13 10/18/16	26% 39%
12-ORA-55-4.6/5.9 12-0H9004 NH-P055-(056)E --() HA25		IN ORANGE COUNTY ON ROUTE 55 FROM. BRISTOL ST. TO ROUTE 405 IMPROVE OF PAVEMENT ACCESS	WESTCOAST PUBLIC WORKS, INC. 10101 ETON AVE CHATSWORTH CA 91311	EMAM,KAMRAN 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8487	$1,065,520 $0 $0	09/02/14 09/26/14 05/18/15	0% 0%
12-ORA-55-17.0/17.7 12-0H2084 NH-P055-(053)E --() HA23	SWPPP	IN THE CITIES OF ORANGE AND ANAHEIM AT SANTIAGO BLVD AND NOHL RANCH ROAD... REGRADE SLOPE AND INSTALL DRAINAGE SYSTEM FLATTEN THE SLOPE ABOVE THE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YACOUB,MOHAMAD 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8433	$2,781,737 $2,575,043 $45,406	02/05/14 02/21/14 09/23/15	45% 92%
12-ORA-57-12.3/15.2 12-0F0404 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE SOUTH OF KATELLA AVENUE UNDERCROSSING TO 0.3 MILE NORTH OF LINCOLN AVENUE OVERCROSSING WIDEN NB ROUTE 57 AND BRIDGES	C. C. MYERS, INC. PO BOX 2948 RANCHO CORDOVA CA 95741-2948	NGUYEN, IRVIN 3020 SATURN STREET SUITE 100 BREA, CALIFORNIA 92821 (949)279-8531	$18,160,450 $18,641,816 $818,876	10/26/11 11/17/11 12/23/14	100% 98% OVER RUN

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-57-16.2/18.8 12-0F0314 HB4N HB4N	SWPPP	IN ORANGE COUNTY IN PLACENTIA AND FULLERTON FROM 0.2 MILES SOUTH OF ORANGETHORPE AVENUE TO 0.2 MILES NORTH OF YORBA LINDA BOULEVAR WIDEN FREEWAY AND BRIDGES	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	WU, ADRIAN 2020 SATURN STREET, SUITE 100 BREA, CA 92841 (949)279-8488	$30,242,718 $29,911,245 $0	10/12/10 10/26/10 11/06/14 11/06/14	100% 100% OVER RUN
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --() HA42		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE ST STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	$11,397,909 $7,800,805 $692,739	10/30/13 11/15/13 05/15/18	59% 74%
12-ORA-73-25.7/28 12-0H0344 NHP-P073-(107)E --() HA22		IN COSTA MESA FROM CAMPUS DRIVE TO I-405 NB/SB SLAB REPLACEMENT. ON/OFF	AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	RAMADAN, KIFAH 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8625	$2,496,864 $0 $0	09/12/14 09/30/14 12/15/15	0% 0%
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --() HB1	SWPPP	IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	$344,848 $305,333 $2,224	04/29/10 05/24/10 11/03/15	0% 0% PLANT EST SATIS
12-ORA-74-/.2 12-0E3104 HE12	SWPPP	ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	$25,390,037 $15,204,247 $43,926	08/22/12 09/18/12 06/01/15	53% 59%
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --() HB4N	SWPPP	IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	$737,806 $675,123 $3,243	09/29/11 10/25/11 12/29/15	0% 0% PLANT EST SATIS

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.3/.3 12-0L7504 HSNH-P091-(138)E --() HB1		IN ORANGE COUNTY IN LA PALMA AT ORANGETHORPE UC SHOULDER WIDENING, SIGNALS,PLANTING	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA. 92612 (949)279-8636	$652,975 $607,685 $4,914	08/08/13 08/27/13 06/29/15	52% 93%
12-ORA-91-.9/5.4 12-0C5704 HE13 HE13	SWPPP	IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948	HONG, JOHN 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	$32,577,906 $13,853,932 $1,028,291	01/09/13 02/06/13 11/13/15	58% 43%
12-ORA-91-8.1/9.5 12-0C5604 HB4N HB4N		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 22800 SAVI RANCH PKWY, STE.206 YORBA LINDA, CA 92887 (949)279-8688	$19,573,318 $9,193,795 $808,929	10/11/13 11/01/13 01/31/17	26% 47%
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --() HA25		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON,ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	$2,006,001 $1,463,925 $138,795	10/03/13 11/01/13 01/10/18	29% 79%
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --() TEA4		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC_____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	$300,973 $200,803 $0	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
12-ORA-133-4.1/8.1 12-1072C4 HA22	SWPPP	IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 405/133 SEPARATION PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCJOHN RICHARDS P O BOX 77038 CORONA CA 92877	RAVANIPOUR,MOHAMMAD 6521 MARINE WAY IRVINE, CA 92618 (949)279-8407	$1,496,206 $1,394,171 $0	01/07/09 02/04/09 04/15/15	98% 92%

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-241-17.3/25 12-0M7104 NH-P241-(004)E --() HM1		OC. IN MISSION VIEJO, LAKE FOREST & IRVINE FROM PORTOLA PKWY TO ANTONIO PKWY. 0.1' RHMA TYPE O.	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	$4,052,206 $3,119,128 $2,106,758	06/05/14 06/18/14 12/22/14	82% 77%
12-ORA-405-6.4/7.4 12-0F5504 HB32		IN ORANGE COUNTY IN IRVINE FROM SAN DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	Y A K A R 689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	$847,602 $842,224 $1,190	06/14/13 07/15/13 09/18/17	0% 0% PLANT EST SATIS
12-ORA-405-/12.9 12-0M3004 HM1		OC. ON RTE 405 FROM I-5 TO NB EUCLID ON-RAMP. REMOVE & REPLACE RHMA TYPE G.	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	PHAM,DAT 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5010	$2,213,851 $2,201,621 $0	04/04/14 04/17/14 12/20/14	93% 96%

Totals: **Authorized Final Amt:** $462,975,185 **Completed to Date:** $322,508,082 **Work This Month:** $10,188,754

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-17.6/18.1	12-0L2604	1
12-ORA-1-25.8/29.9	12-0H1604	1
12-ORA-5-3.7/6.2	12-0F96C4	1
12-ORA-5-4.4/44	12-0M3704	1
12-ORA-5-5.0/34	12-0M7304	1
12-ORA-5-5.6/6.6	12-0F0604	1
12-ORA-5-6.0/31.2	12-0F9204	2
12-ORA-5-6.2/8.7	12-0F96E4	2
12-ORA-5-12.8/32.5	12-0N2904	2
12-ORA-5-13.5/34	12-0N0304	2
12-ORA-5-16.5/42	12-0M8404	2
12-ORA-5-19.2/22.2	12-0J61U4	2
12-ORA-5-42.1/44.4	12-1016A4	3
12-ORA-22-.6/.9	12-071634	3
12-ORA-22-1.9/12.3	12-0M7404	3
12-ORA-22-.7/.9	12-071624	3
12-ORA-39-.7/1.1	12-0M5804	3
12-ORA-39-1.1/19.2	12-0L3804	3
12-ORA-39-2.1/6.1	12-0L9704	4
12-ORA-39-7.1/9.6	12-0L77U4	4
12-ORA-55-2.0/11.8	12-0L74U4	4
12-ORA-55-4.6/5.9	12-0H9004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-55-17.0/17.7	12-0H2084	4
12-ORA-57-12.3/15.2	12-0F0404	4
12-ORA-57-16.2/18.8	12-0F0314	5
12-ORA-73-10.0/24.5	12-0H4404	5
12-ORA-73-25.7/28	12-0H0344	5
12-ORA-74-13.3/16.6	12-043224	5
12-ORA-74-/.2	12-0E3104	5
12-ORA-90-11.8/12.5	12-056224	5
12-ORA-91-.9/5.4	12-0C5704	6
12-ORA-91-8.1/9.5	12-0C5604	6
12-ORA-91-9.2/15.9	12-0G3314	6
12-ORA-91-18.0/18	12-0K3304	6
12-ORA-91-.3/.3	12-0L7504	6
12-ORA-133-4.1/8.1	12-1072C4	6
12-ORA-241-17.3/25	12-0M7104	7
12-ORA-405-6.4/7.4	12-0F5504	7
12-ORA-405-/12.9	12-0M3004	7

Statement of Ongoing Contracts - Federal Aid

District 12

Statement of Ongoing Contracts - Federal Aid

District 12

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	$11,029,320	$6,180,064
-F-	FEDERAL AID (PRIMARY)	$19,694,841	$13,494,976
-S-	FEDERAL AID (SECONDARY)	$5,937,469	$2,320,815
-SH-	STATE HIGHWAY	$170,904,242	$104,932,481
		$255,409,313	$195,579,746
District Total:		**$462,975,185**	**$322,508,082**

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	$35,837,631
Work completed this Period:	$35,837,631