DIST	COUNTY	ROUTE	KILOMETER POST TOTAL PROJECT	SHEET No	TOTAL SHEETS
04	SF,Ala	80	12.2/14.3 0.0/4.0	407a 10S42	1204

Syn Yee Chin 03/08/10
REGISTERED ELECTRICAL ENGINEER DATE

05-06-2010
PLANS APPROVAL DATE

REGISTERED PROFESSIONAL ENGINEER SYN YEE CHIN No. 18186 Exp. 09/30/2011 ELECTRICAL STATE OF CALIFORNIA

PB AMERICAS, Inc.
A Parsons Brinckerhoff Company
303 Second St., Suite 700N
San Francisco, CA 94107-1317

The State of California or its officers or agents shall not be responsible for the accuracy or completeness of electronic copies of this plan sheet.

Caltrans now has a web site! To get to the web site, go to http://www.dot.ca.gov

REQUEST FOR INFORMATION NOT ADDRESSED IN THIS CCO REMAIN IN FORCE

MARK	DATE	DESCRIPTIONS	BY	CH'D	CCO#
0	03/08/10	MEP INTEGRATION	SYC	FW	110

REVISIONS

CONTRACT CHANGE ORDER NO._____
SHEET _____ OF _____

Conduit/Tray No: 6586A | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: 1T11 | To: 15 kV Splice Cable Tray (Hinge CW)
Total Fill (mm2): 2780.99 | Remarks:
Allowable Fill (mm2): 3275.44
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1392	3-1/C #4/0, 15 KV, EPR insulation	2780.99
Pull Rope	Soft-Fiber Polyester	0.00

Conduit/Tray No: 6586B | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: 15 kV Splice Cable Tray (Hinge CW) | To: 1T11
Total Fill (mm2): 2780.99 | Remarks:
Allowable Fill (mm2): 3275.44
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1392	3-1/C #4/0, 15 KV, EPR insulation	2780.99
Pull Rope	Soft-Fiber Polyester	0.00

Conduit/Tray No: 6642A | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: 1T12 | To: 15 kV Splice Cable Tray (Hinge DW)
Total Fill (mm2): 2780.99 | Remarks:
Allowable Fill (mm2): 3275.44
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1392	3-1/C #4/0, 15 KV, EPR insulation	2780.99
Pull Rope	Soft-Fiber Polyester	0.00

Conduit/Tray No: 6642B | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: 15 kV Splice Cable Tray (Hinge DW) | To: 1T12
Total Fill (mm2): 2780.99 | Remarks:
Allowable Fill (mm2): 3275.44
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1392	3-1/C #4/0, 15 KV, EPR insulation	2780.99
Pull Rope	Soft-Fiber Polyester	0.00

Conduit/Tray No: 6936 | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: 1T13 | To: 15 kV Splice Cable Tray (Hinge EW)
Total Fill (mm2): 2780.99 | Remarks:
Allowable Fill (mm2): 3275.44
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1392	3-1/C #4/0, 15 KV, EPR insulation	2780.99
Pull Rope	Soft-Fiber Polyester	0.00

Conduit/Tray No: 6972A | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: 1T43 | To: TOS Splice Cable Tray (Hinge EW)
Total Fill (mm2): 323.65 | Remarks:
Allowable Fill (mm2): 4339.96
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1475-4	72 Fiber, single mode fiber optic riser cable	323.65
Pull Rope	Soft-Fiber Polyester	0.00

Conduit/Tray No: 6972B | Reference: E-663
Size: 103 | Type: Liquidtight flex metal conduit
From: TOS Splice Cable Tray (Hinge EW) | To: 1T43
Total Fill (mm2): 323.65 | Remarks:
Allowable Fill (mm2): 4339.96
Description of Changes:

Included Cable No.	Conductor Type	Area (mm2)
1475-5	72 Fiber, single mode fiber optic riser cable	323.65
Pull Rope	Soft-Fiber Polyester	0.00

NEW
CONDUIT AND TRAY SCHEDULE

E-1041

THIS PLAN ACCURATE FOR ELECTRICAL WORK ONLY.

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
Caltrans

DESIGN OVERSIGHT
BEHZAD GOLEMOHAMMADI

CALCULATED/DESIGNED BY SYC DATE 01/10 REVISED BY
CHECKED BY FW 01/10 DATE REVISED

FOR REDUCED PLANS ORIGINAL SCALE IS IN MILLIMETERS 0 20 40 60 80

DGN FILE =>04-0120f1_E-1041.dgn
USERNAME =>llorico

CU 04251 | EA 0120F1

LAST REVISION 00-00-00
DATE PLOTTED => 06-MAY-2010
TIME PLOTTED => 18:47