Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Resident Engineer (Field) DAILY REPORT

Report No. 45. GP-9

Date: Week of July 31, 2006

Monday, July 31, 2006

Received CD with Structures CADD files, including Addendum changes, from Ade.

Tuesday, August 1, 2006

Provided Tomas Nilsson with ABF two "12B130 keys for the locks on fence gates surrounding piers W2.

At semi-weekly RFI meeting, Ron Crocket informed us that, according to their detailer, CanDraft, the apparent untimely response to RFI 38 & 44 may be causing a delay in preparation of working drawings.

Ron Crockett also advised that CanDraft is learning there are certain difficulties with the changes set forth in CCO 21, i.e., bolt and tool clearances.

Wednesday, August 2, 2006

Thursday, August 3, 2006

Held meeting (teleconference) with ABF to provide opportunity to discuss and better understand five preliminary CRIP concepts submitted pursuant to Section 5-1.15 of the Special Provisions.

Friday, August 4, 2006

Authority to proceed issued to ABF for CCO 18, i.e., CT participation with the installation of Pier 7 water line.

REC'D '06 AUG 22 #000258