STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. REDIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **935 to 939**	DATE: **10/9 to 10/13/06** M T W T F S S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weakly Statement of Working Days)**

Monday: Columbus Day Holiday, not present.

Tuesday:
- Gave SAS conference room clock info to Doris for ordering.
- Rescheduled J-job staff meeting from today to Wednesday.
- Discussed 101 Aux Lane project, 2357A4, closeout with Tony Ordway. Contractor submitted exceptions to the PFE and Department has until the 10/27/06 to respond. Gary asked that this job be formally handed off due to work load on SAS.
- Updated RMS, added J-job requirements.

Wednesday:
- SAS and J-job D. Schram staff meeting held at 10:00am. Introduced new staff then discussed primary duties, required training, vehicles, and equipment.
- Discussed with Scott and George need to complete SAS "CCO #11 – Misc. Civil Changes" and list of State Furnished Materials which should include Primary Contact, Secondary Contact, and lead times. CCO #11 is awaiting final drawing from Parsons and new spec. changes from Gary Pursell to be incorporated.
- Meeting with J-job project management to discuss concurrence for elimination of large portion of D.S. #203. This will save the J-job approximately $340k in Contract item and extra work. Not to mention how much will be save on next project which shows D.S. #203 being mostly removed. Hydraulics concurs with CCO provided we email them verification that the existing drainage system to remain will not be damaged during the construction of the retention basins. Project Development shall check to see if this change violates any permits.

Thursday:
- Chaired SAS staff CCO meeting. Discussed need to for CCO staff to track and monitor distribution of final plan revised plan sheets. CCO 11 plan sheet data needs to be checked and reconciled against CCO 23 structures plan sheets and latest survey data. George B. will insure CCO 11 plan sheets are correct and Brian Boal's staff shall check CCO 23 plan sheets.
- Discussed computer status with Treu Pham. They will begin rolling out new computers again which should resolve the shortage issues.
- Discussed need to remove all personnel, equipment, and files from Mission Control trailers with Lynn W. She agreed but need to talk with Skyway managers to firm up a date.

Friday:
- At Irene Street San Jose Construction Office reviewing exceptions to PFE ran on 2357A4 101 Aux. Lane project.

SIGNATURE **(Darryl Schram)**	TITLE **Senior Construction Engineer, SAS**

TEC'D "06 NOV 03 #000513