STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 11/12/06 through 11/18/06

SELF-ANCHORED SUSPENSION (04-0120F4) **R.E - Gary Pursell / S.R. - Rick Morrow**

Contract: 04-0120F4
04-SF-80-0.6/1.3
Contractor: FCI Constructors, Inc.

Time Elapsed –7%
Completed – 10%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion: 2013

Office work

- Preparing plans and contract change orders for changes not incorporated by addenda.
- Providing direction to Requests for Information (RFI). Of 377 RFIs received, 337 responses provided.
- Contractor developing base line schedule with input from CT. Submittal of incomplete baseline schedule was received.
- Responding submittals and working drawings. Nineteen (19) working drawings received for review.

Field work

- Contractor continues to move staff into the field office and Working Drawing Campus (WDC).
- Field work is scheduled to begin in Spring 2007.
- Contractor finalizing agreements with manufacturers, fabricators, suppliers and subcontractors.
- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai.
- Contractor participating in regular meetings with others to plan and coordinate YBI construction activities between the various contracts.

ASSISTANT RE'S DAILY REPORTS:

Monday, November 13, 2006

- Partly clear with some rain.
- I worked on emails and desk paper.
- I greeted my new employee Roberto Borja and gave him an orientation and the forms that he has to fill out.

TEC.D '06 NOV-21 #000581

- I worked on RFI's 218R1, 270, 276, 233R1, 291, 292 290, 256R1, and the new one, 299.
- I worked with Alec C. on the Bridge passes that we are sending to ABF. He drafted a memo to the Toll Plaza.
- I studied plans E-162, E-165, E-161, E-86, 904 regarding the conduits in the barrier.
- I worked on Submittal 10 and worked with Gary to send it out.
- Grady hosted a field trip with my CT staff and the E/M contractor people to the Skyway steel box section.

Tuesday, November 14, 2006

- Mostly clear.
- I spoke to Gary and Scott F regarding getting an Electrical specialist to help with the RFI process and other electrical stuff.
- I reviewed the Scheduling Meeting Agenda.
- From 8:00 to 10:00 I updated the RFI statuses and the log.
- From 10:00 to 12:00 I attended the E/M RFI Meeting. It was determined that several of the rfi's needed to be responded by pb asap, as they are already late. Mark said that he would get responses out this week.
- I attended the in-house Scheduling Meeting from 12:30 to 1:00 and we discussed how we would respond to the submittal and how we would make verbal comments. From 1:00 to 3:30 we met with ABF. The Agenda is on file and my notes are in my binder. First we went through the agenda then ABF dicussed the baseline in detail and asked questions.
- I cleaned up my desk.
- I worked on RFI's and had Lyons print out Log reports that demonstrate the tardy responses.

Wednesday, November 15, 2006

- Mostly clear.
- I worked on emails.
- I worked on diaries.
- I worked on RFI 292 and coordinated with Gina and Andrew Dale.
- I lined out Roberto on collecting data for the E/M RFI that need to be put into a CCO. He will get the plan sheets and the Sec language and work with Scott and George.
- I gave a tour to some cub scouts and students from my daughters' school. I gave them info on Civil Engineering and the SAS Bridge. We went to the PIO trailer and to my office.
- I worked on the SWPPP and reviewed the reports that Alex did.

Thursday, November 16, 2006

- Mostly clear.
- I attended the Safety Meeting.
- I attended the Scheduling meeting. We reviewed the comments from the Baseline review. We viewed the Baseline on the screen at the ABF office.
- I BBQ'd the turkey and attended the office party.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANTRESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 11-18-06

- I worked on emails and clearing my desk.
- I met with Gary to discuss consultant overtime, the Submittal letter, and the Baseline letter. Both letters went out.

Friday, November 17, 2006

- Mostly clear and mild.
- I attended the Sex Harassment Prevention Training Class all morning.
- I worked on RFI's for the remainder of the day.

Saturday, November 18, 2006

- No work planned

Sunday, November 19, 2006

- No work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER