STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT

File 46

BY WILLIAM SHEDD

Date: 12/03/06 through 12/09/06

SELF-ANCHORED SUSPENSION (04-0120F4) **Gary Pursell / Rick Morrow**

Time Elapsed – 8%
Completed – 15%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

•

Office work

- Preparing plans and contract change orders for changes not incorporated by addenda.
- Providing direction to Requests for Information (RFI). Of 461 RFIs received, 421 responses provided.
- Contractor developing base line schedule with input from CT. Submittal of incomplete baseline schedule was received.
- Responding submittals and working drawings. Twenty-two (22) working drawings received for review and fifteen (15) have been responded.
- Contractor participating in regular meetings with others to plan and coordinate YBI construction activities between the various contracts.

Field work

- Contractor continues to move staff into the field office and Working Drawing Campus (WDC).
- Field work is scheduled to begin in Spring 2007.
- Contractor finalizing agreements with manufacturers, fabricators, suppliers and subcontractors.
- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai.

ASSISTANT RE'S DAILY REPORTS:

Monday, December 4, 2006

- Partly clear and mild.
- I worked on emails and desk paper.
- I went over the WSWD and discussed with Gary who wanted it redun with the CCO 10 additional 30 days for the CRIPs that were submitted.
- I worked on RFI's 379, 374.
- I went to the DO and got my replacement cel phone for the one that I lost.
- While at the DO I met with Ernesto and we discussed the SWPPP and we will plan a trip to the island, when Dragomir is available to look at the site with respect to the plan.
- I called Alan Chow and invited him to our RFI meetings. He will call tomorrow before the meeting for directions.
- I went over the SWPPP lump sum item breakdowns with Roberto.

TEC.D *06 DEC-11 #000623

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANTRESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 12-09-06

Tuesday, December 5, 2006

- Mostly clear and cold.
- I updated Timesheet settings and codes.
- I researched warranty information for the RFI.
- From 10:00 to 12:00 I attended the E/M RFI Meeting. Notes are in the binder. We discussed problems with design and constructability of the messenger cable, pull buxes, stanchions, clamps etc.
- I did paper work at my desk.
- I reviewed and researched lump sum item breakdown that were in letters from ABF.
- I attended a meeting with Rick, Gary and the seniors to discuss the submittal process and durration.
- I worked on RFI's.

Wednesday, December 6, 2006

- Mostly clear and cold.
- I worked on emails.
- I worked on diaries.
- I worked on RFI's.
- I reviewed and researched lump sum item breakdown that were in letters from ABF and I worked with Gary to send out responses to the letters.
- I attended a meeting with Brian Maroni, Rick, Gary and the seniors to discuss the submittal process and durration.
- I met with the Scheduling team to discuss the strategy, and agenda for the meeting with the Contractor that is set for this Friday.

Thursday, december 7, 2006

- Mostly clear and cold.
- I worked on RFI's 402, 401.
- I went to the field with Gary to see the last concrete section hoisted onto the Skyway Bridge.
- I attended the Srtuctures RFI meeting. There are several RFI's that need to be responded to by PB, that are late.
- Following the meeting, Stan and I went to my office to discuss the PB issues and we called Grodzki and emailed him the exact requested information. There was some confusion but iit was eventually cleared up. They have promised some drawings in RFI 256 and 317 original responses, that have not yet been sent. It is clear that we neet to have PB attend the Thursday meetings.
- I sent a draft of the response of the rfi 356 response to Gary regarding warranty expiration.
- I worked on emails and clearing my desk.

Friday, December 8, 2006

- Mostly cloudy and mild.
- I attended the Senior meeting.
- I discussed the RFI progress with Angel.

- I met with Howe and we called Chris caldwell (903) 843-4388 to discuss white coatings for pipe for the exterior of the bridge. He will send us more info. He has urithane that can be color matched to our color requirements.
- I worked on diaries.
- I met with Mike Stone and got a briefing on the Scheduling meeting that was held today. The 4-Week Schedule was incomplete. The baseline will be informally transmitted on Monday.

Saturday, December 9, 2006

- No work planned

Sunday, December 10, 2006

- No work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER