File 46

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT

BY WILLIAM SHEDD

Date: 12/17/06 through 12/23/06

SELF-ANCHORED SUSPENSION (04-0120F4) **Gary Pursell / Rick Morrow**

Time Elapsed – 8%
Completed – 15%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

•

Office work

- Contractor continues to develop the Base Line Schedule (BLS). A second formal BLS submitted on 12/21/06 is under CT review and expected to be rejected with comments to develop the final BLS submittal forecasted for 1/16/07.
- Contractor submitted draft of SWPPP Plan. CT and other regulatory agencies are reviewing the submittal.
- Requests for Information (RFI): 516 received 479 responded to.
- Working Drawing Submittals: 27 received 21 responded to.
- Contractor participating in regular meetings with other contractors to plan and coordinate YBI construction activities between multiple SFOBB contracts.

Field work

- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai, PRC.
  - Field work is scheduled to begin in Spring 2007.

ASSISTANT RE'S DAILY REPORTS:

Monday, December 18, 2006

- Clear and cold.
- I worked on emails and desk paper.
- I went over the WSWD and made revision.
- I worked on RFI's 433, 431, 432, 373R1.
- I spoke with Grady, Angel, Grodzki, and Lyons regarding the status of RFI's 355,373,374,378,401, 402, 403, 404. The notes are in my binder regarding the multiple discussions.
- I met with Howe and we discussed the MOH payment RFI for the Travelers. It appears that it would be paid under misc. steel. We also discussed Utilities and it appears that ther is not much mention in the spec. I was called by Sean of ABF who asked about Utilities and this is what raised the question.
- I worked on diaries.
- I read the spec regarding oobsticles and partial payments.

TEC.D '06 DEC-27 #000665

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANTRESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 12-23-06

Tuesday, December 19, 2006

- Clear and cold.
- I worked on RFI's and cleaned up my email inbox.
- I received RFI 376 and reviewed it. It will need to be discussed further after the RFI meeting.
- I chaired the Scheduling pre meeting with the my staff.
- I attended the scheduling neeting with ABF at their offices. The notes or in my binder.

Wednesday, December 20, 2006

- Mostly overcast and cold.
- I worked on diaries.
- I worked on printing and sorrting RFI's.
- I discussed the SWPPP with Alex C. and Roberto. We worked on the letter for the submittal review.
- I attended the Lighting meeting from 9:00 to 3:20, when I had to leave for an appointment.

Thursday, december 21, 2006

- Mostly rainy.
- I worked on the Baseline Schedule rejection letter in preparation for the receipt of the submittal of it today.
- I worked on RFI's.
- I worked on emails and clearing my desk.
- I worked on the SWPPP letter and got it sent out with Gary.

Friday, December 22, 2006

- Vacation day

Saturday, December 23, 2006

- No work planned

Sunday, December 24, 2006

- No work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER