File 46

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

Date: 1/21/07 through 1/27/07

SELF-ANCHORED SUSPENSION (04-0120F4) — **Gary Pursell / Rick Morrow**

Time Elapsed – 9%
Completed – 15%
Bid Amount: $1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

Office work

- The Department has responded with comments to the Contractor's submitted draft SWPPP Plan. Other regulatory agencies are continuing to review the submittal.
- Contractor continues to develop the Base Line Schedule (BLS). The final BLS submittal is rescheduled for 2/14/07.
- Requests for Information (RFI): 585 received – 569 (97%) responded to.
- Working Drawing Submittals: 48 received – 38 (79%) responded to.
- Contractor participating in regular meetings with other contractors to plan and coordinate YBI construction activities between multiple SFOBB contracts.

Field work

- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai, PRC.
- Field operations are scheduled to begin in Spring, 2007.
- The design of the shear leg barge crane is complete. Fabrication began January 22, 2007.

ASSISTANT RE'S DAILY REPORTS:

Monday, January 22, 2007

- Clear and cold.
- I worked on the WSWD and gave it to Gary for signature.
- I discussed the bike hand rail with Sam and Grady.
- I attended Gary's Staff meeting. We discussed Team Meetings, RFI's, CCO's, and Material Management tasks.
- I attended Rick's impromptu CCO / RFI Meeting. We discussed the rfi's (1 - 150) that will be incorporated into cco's. we worked off of our list and ABF's list.
- I attended the Staff Meeting. We discussed :
  - Shear leg crane fab starts today
  - ZPMC to start to fab this summer
  - 500th RFI received
  - I gave a schedule update
  - Discussion of RFI changes to contract plans.
- I went over the New Employee Orientation stuff with Martin and Scott.

TEC.D '07 JAN 30 #000746

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANTRESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 1-27-07

Tuesday, January 23, 2007

- Clear and cold.
- I worked on RFI's and cleaned all morning.
- I prepared for, and attended the RFI meeting.
- After the meeting we discussed 9 RFI's and categorized them by CCO, not CCO, not complete, or undetermined if cco.
- I worked on printing and sorrting RFI's.
- I met with Eric and Grady to discuss RFI protocol. Some rfi responses may bring up other issues. We need to capture these so they are not forgotten.
- I cleaned up my PMIV actions.

Wednesday, January 24, 2007

- Mostly clear and cold.
- I met with Eric and Grady to discuss RFI protocol. Some rfi responses may bring up other issues. We need to capture these so they are not forgotten. E developed a spreadsheet. Grady will write the spreadsheet and send it out to Eric and others. Closed RFI's will have to be sent to Eric in their final forms so that he will be educated for the discussion fi determining if the RFI is a cco.
- I met with the scheduling team and discussed issues that we need to discuss at today's scheduling meeting with ABF.
- I met with Roberto aand later with Amy and Dragomir to discuss the dredging requirements for this job. ABF has asked some questions.
- I went over the Emergency Response Plan with Alex. Dan B has made several changes that we have several questions about.
- I chaired the Scheduling pre meeting with the my staff.
- I attended the scheduling meeting with ABF at our office. The notes or in my binder.
- I worked on getting insurance data for Victor Salazar. I tried to send it from home in the evening but the file was too big and I had too many emails.

Thursday, January 25, 2007

- Mostly clear and very cold.
- I attended the Safety Meeting.
- I worked on archiving my emails.
- I send the insurance data to Victor as requested.
- I worked on RFI's.
- I worked on emails and clearing my desk.
- I worked with Alex on the weekly reports and he sent them to Habb and Jacobo.
- I worked on researching Brian Peterson's email regarding cherry picking the spec and plans to get Stainless steel boxes.
- I worked on, and met with various people to discuss the development of a Work Breakdown Structure.

Friday, January 26, 2007

- Clear and cool with drizzle in the afternoon.
- I worked on RFI's.
- I met with the cco group and discussed the RFI's and how they will relate to the cco's. gary wants the Mechanical RFI's that will need cco's identified ASAP.

- I worked on researching Brian Peterson's email regarding cherry picking the spec and plans to get Stainless steel boxes. I sent an email to him.
- I met with Howe over lunch and we discussed and researched letters and emails regarding painting the pipes and other stuff on the bridge white.
- I met with Roberto regarding the SWPPP. He is working on the 2nd SWPPP submittal.
- I cleaned up my desk and sorted and filed papers.

Saturday, January 27, 2007

- No work planned

Sunday, January 28, 2007

- No work planned.

William B. Shedd,
SENIOR CONSTRUCTION ENGINEER