GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 211

Date 070/12/2007

Shift Hours Start 0600 Stop 1430

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	8										Dale Thomas	ABF
	1	Operator	8										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver	8										Paul Ekstrom	ABF
188137	1	Liebherr LR1280 Crane	8										300T	ABF (Bragg)
	1	Man Lift Hertz Rental S-125	8											Hertz Rental
	1	Man Lift Hertz Rental Z-135	8											Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF
	1	Forklift Hertz Rental 544D-10	8											ABF
	1	Generator MQ Power 549-20-4007	8											ABF
	1	Welding Machine	8											ABF
	1	Pickup	2									6		ABF
	1	400 Gallon water tank										8		ABF (watered with hose)

REC'D '07 AUG-15 #001770

Weather: Sunny/ wind normal - Hi 68F Lo 58F.

Description of Operation:
Continue W2 Falsework erection.
ABF erected the 2-W36X160 stringer Beam, with post underneath in the middle, to immediate south of North Pier.
- tightening the bolts for the bracings and various beams.
ABF watered the area for dust control. Used the water from Fire-hydrant.
ABF relocated the tracks for the crane further west and extended to the north side. Regraded the area as required.
ABF continued working on Form work for Mockup for finishing touches like ceiling around the duct etc. ABF nailed the Sta Form on the inside face of the Mockup Form.

Inspector:
Lalit Mathur _____ Trans Engineer (D)