GK

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

m HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Report No. 217

Date 07/18/2007

Shift Hours Start 0600 Stop 1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge									IDLE OR DOWN	REMARKS Name	Contractor
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver Lead	8										Leo Vega	ABF
	1	Pile Driver	8										Tony Crieghton	ABF
	1	Pile Driver	8										George Mcneil	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										David Selba	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Laborer	8										Jose Molina	ABF
	1	Laborer	8										Rickie Campos	ABF
	1	Operator	9										Dale Thomas	ABF
	1	Operator	9										Dick Dillion	ABF
	1	Pile Driver	8										Dave Ross	ABF
	1	Pile Driver	8										Paul Ekstrom	ABF
	1	Equipment Superintendent	8										Dan Butler	ABF for crane erection
	1	Crane Superintendent	9										Bill Alger	ABF/Bragg for crane erection
	1	Operator	8										Mario Silva	ABF/Bragg for crane erection
	1	Operator	8										Randy Fall	ABF/Bragg for crane erection
	1	Operator	8.5										Jake Burns	ABF/Bragg for crane erection
	1	Operator	8.5										Doug Fedley	ABF/Bragg for crane erection
	1	Operator	11										Vern Hubbard	ABF/Bragg for crane erection
188137	1	Liebherr LR1280 Crane	8										300T	ABF (Bragg)
	1	Man Lift Hertz Rental S-125	8											Hertz Rental
	1	Man Lift Hertz Rental Z-135	8											Hertz
	1	Lincoln Elec Vantage 500 Welding Machine	8											ABF
	1	Vantage 500 Air Compressor	8											ABF
	1	Generator Hertz Rental 549-91-5025	8											ABF

REC'D 07 AUG-15 #001774
071807

	1	Forklift Hertz Rental 544D-10	8												ABF
	1	Generator MQ Power 549-20-4007	4									4			ABF
	1	Welding Machine	4									4			ABF
	1	Pickup										8			ABF
	1	Erection Crane 120 T on wheels 3120	8												ABF/Bragg

Weather: Morning light rain/Sunny/ wind normal - Hi 65F Lo 55F.

Description of Operation:
Continue W2 Falsework erection.
ABF assembled and erected the 2 pairs of 2-W36x160 stringers to the East of the South Pier.
ABF continues preparing deck for installation near the South Pier.
ABF continues to receive truck loads with parts of new crane. Additional personnel were present from Liebherr Crane manufacturer as well as from Coast Line Equipment Service (Crane Division). This was very hectic day with the construction site filled with support services vehicles, trucks etc.
ABF continues with erection of the new crane with the help of the various services.
ABF started grading of the site on the south-east side of W2 pier for the upcoming Stair Tower.
ABF provided flagging.

Inspector:
Lalit Mathur _____ Trans Engineer (D)